



Contractor's Payment Estimate Summary

May 9, 2019

	Contract ID	Estimate Number	Pay Period Start	Pay Period End	Date Generated	Estimate Type	District	Org. Code
	160624-C01	0062	April 16, 2019	May 1, 2019	May 2, 2019	PROG	KC	CCL

Contractor	Vendor ID	Address	City	State	ZIP	Telephone	FAX
Clarkson Construction Company	0010142	P.O. Box 34315	Kansas City	MO	64120	(81-6)4-83-8	(81-6)2-41-6

Job Number	Federal/State Project Number	Description of work	Route Number	County	Location of work
J4I1980	I-435-1(315)	Grading, pavement and bridges	435	CLAY	near the interchange with Route 210
J4I3038B	I-435-1(319)	Resurface	435	CLAY	from Parvin Road to Route 210 Bridge

Critical Date	Actual Date	Key Date	Subject	Date Contractor Assumed Maintenance	Disturbed Area on Project	Authorized Area on Project	
Open to Traffic Date	0				0	0	Acres
Physical Work Complete Date	0						
Substantial Work Complete Date	0						
Final Acceptance Date	0						
Contract Items Complete Date	0						
Price Adjustments Base Date	20160624						
Letting Date	20160624						
Award Date	20160707						
Execution Date	20160707						
Work Begin Date	20160906						
Notice to Proceed Date	20160912						
Adjusted Completion Date	20181201						
Original Completion Date	20181201						

Totals by Job Number				
J4I1980		To Date	Previous	This estimate
Participating		\$16,163,085.07	\$15,287,591.89	\$875,493.18
Non-Participating		\$1,528,401.70	\$1,457,707.68	\$70,694.02
Total Earnings		\$17,691,486.77	\$16,745,299.57	\$946,187.20
Stockpiled Materials		\$191,097.11	\$198,464.61	(\$7,367.50)
Gross Earnings		\$17,882,583.88	\$16,943,764.18	\$938,819.70
Other		\$491,919.03	\$491,198.66	\$720.37



Contractor's Payment Estimate Summary

May 9, 2019

	Contract ID	Estimate Number	Pay Period Start	Pay Period End	Date Generated	Estimate Type	District	Org. Code
	160624-C01	0062	April 16, 2019	May 1, 2019	May 2, 2019	PROG	KC	CCL

Totals by Job Number								
Adjustments								
Retainage		\$0.00			\$0.00			\$0.00
Incentive		\$0.00			\$0.00			\$0.00
Disincentive		\$0.00			\$0.00			\$0.00
Liquidated								
Damages		\$0.00			\$0.00			\$0.00
Overrun								
Adjustments		(\$932,095.07)			(\$631,917.95)			(\$300,177.12)
Total:		\$17,442,407.84			\$16,803,044.89			\$639,362.95
					Total Payable:			\$639,362.95

J413038B		To Date	Previous	This estimate
Participating		\$33,703.08	\$33,703.08	\$0.00
Non-Participating		\$0.00	\$0.00	\$0.00
Total Earnings		\$33,703.08	\$33,703.08	\$0.00
Stockpiled Materials		\$49,483.75	\$49,483.75	\$0.00
Gross Earnings		\$83,186.83	\$83,186.83	\$0.00
Other				
Adjustments		\$0.00	\$0.00	\$0.00
Retainage		\$0.00	\$0.00	\$0.00
Incentive		\$0.00	\$0.00	\$0.00
Disincentive		\$0.00	\$0.00	\$0.00
Liquidated				
Damages		\$0.00	\$0.00	\$0.00
Overrun				
Adjustments		\$0.00	\$0.00	\$0.00
Total:		\$83,186.83	\$83,186.83	\$0.00
			Total Payable:	\$0.00

Total Contract				
160624-C01		To Date	Previous	This Estimate
	Line Item Pay	\$17,725,189.85	\$16,779,002.65	\$946,187.20
	All Adjustments	(\$199,595.18)	\$107,229.07	(\$306,824.25)

If the "This Estimate" total is greater than \$100.00, this is a Pay estimate. If the "This Estimate" total is equal to \$0.00, this is a No Pay estimate. If the "This Estimate" total is between \$100.00 and \$0.00, this is a Minimum estimate and no payment will be made. This estimate will be rejected. If the "This Estimate" total is less than \$0.00, this is a Negative estimate and no payment will be made. This estimate will be rejected. You will be notified should this estimate be rejected for reasons other than those listed above.



Contractor's Payment Estimate Summary

May 9, 2019

	Contract ID	Estimate Number	Pay Period Start	Pay Period End	Date Generated	Estimate Type	District	Org. Code
	160624-C01	0062	April 16, 2019	May 1, 2019	May 2, 2019	PROG	KC	CCL

Total Contract			
	Total	\$17,525,594.67	\$16,886,231.72
		\$639,362.95	

If the "This Estimate" total is greater than \$100.00, this is a Pay estimate. If the "This Estimate" total is equal to \$0.00, this is a No Pay estimate. If the "This Estimate" total is between \$100.00 and \$0.00, this is a Minimum estimate and no payment will be made. This estimate will be rejected. If the "This Estimate" total is less than \$0.00, this is a Negative estimate and no payment will be made. This estimate will be rejected. You will be notified should this estimate be rejected for reasons other than those listed above.

Approval Date		User ID
20190503	Generated and Approved (and should be considered Draft) at the Project Office Level by	hoctd1
20190503	Reviewed and Approved (and should be considered Draft) at the Resident Engineer Level by	pflumj1
20190506	Reviewed and Approved at the Central Office Controllers Office Level by	greggd1

Original Contract Amount	Net Change Order Amount to Date	Current Contract Amount	% of current contract amount complete
\$18,409,658.88	\$2572686.49	\$20,982,345.37	84.5%

Contract Adjustments:

Entered by User	Adjustment Description	Contract Adjustment Amount	Remarks
SYSTEM	System Application of Liqd. Dam. Adj.	(\$32000.00)	
hoctd1	System Application of Liqd. Dam. Adj.	\$32000.00	The contractor and MoDOT are in discussion to extend the contract deadline. A time extension change order will be processed.

Line Item Adjustments:

Project Number	Line Number	Entered by User	Adjustment Type	Line Item Adjustment Amount	Remarks
J411980	0020	SYSTEM	Overrun	(\$6395.37)	Overrun adjustment created for the following discrepancy: Est Nbr: 0062 Type: EI Seq No: 1 Desc: Minor Item J411980 /0020 exceeds Overrun Limits. This adjustment applies to DWR Date 04/16/2019.
	0030	SYSTEM	Fuel Price	\$9.00	
	0070	SYSTEM	Overrun	(\$2041.65)	Overrun adjustment created for the following discrepancy: Est Nbr: 0062 Type: EI Seq No: 3 Desc: Minor Item J411980 /0070 exceeds Overrun Limits. This adjustment applies to DWR Date 04/25/2019.
	0100	SYSTEM	Overrun	(\$1229.12)	Overrun adjustment created for the following discrepancy: Est Nbr: 0062 Type: EI Seq No: 4 Desc: Minor Item J411980 /0100 exceeds Overrun Limits. This adjustment applies to DWR Date 04/19/2019.
	0100	SYSTEM	Overrun	(\$20357.76)	Overrun adjustment created for the following discrepancy: Est Nbr: 0062 Type: EI Seq No: 4 Desc: Minor Item J411980 /0100 exceeds Overrun Limits. This adjustment applies to DWR Date 04/25/2019.



Contractor's Payment Estimate Summary

May 9, 2019

	Contract ID	Estimate Number	Pay Period Start	Pay Period End	Date Generated	Estimate Type	District	Org. Code
	160624-C01	0062	April 16, 2019	May 1, 2019	May 2, 2019	PROG	KC	CCL

Line Item Adjustments:					
Project Number	Line Number	Entered by User	Adjustment Type	Line Item Adjustment Amount	Remarks
J411980	0180	SYSTEM	Stockpiled Materials Adjustment	(\$3110.00)	
	0200	SYSTEM	Stockpiled Materials Adjustment	(\$1185.00)	
	0210	SYSTEM	Stockpiled Materials Adjustment	(\$495.00)	
	0230	SYSTEM	Stockpiled Materials Adjustment	(\$2577.50)	
	0580	SYSTEM	Fuel Price	\$409.05	
	0590	SYSTEM	Fuel Price	\$206.42	
	0610	SYSTEM	Fuel Price	\$95.90	
	1840	SYSTEM	Overrun	(\$670.80)	Overrun adjustment created for the following discrepancy: Est Nbr: 0062 Type: EI Seq No: 6 Desc: Minor Item J411980 /1840 exceeds Overrun Limits. This adjustment applies to DWR Date 04/11/2019.
	2560	SYSTEM	Overrun	(\$514.22)	Overrun adjustment created for the following discrepancy: Est Nbr: 0062 Type: EI Seq No: 7 Desc: Minor Item J411980 /2560 exceeds Overrun Limits. This adjustment applies to DWR Date 04/11/2019.
	2560	SYSTEM	Overrun	(\$440.76)	Overrun adjustment created for the following discrepancy: Est Nbr: 0062 Type: EI Seq No: 7 Desc: Minor Item J411980 /2560 exceeds Overrun Limits. This adjustment applies to DWR Date 04/25/2019.
	2560	SYSTEM	Overrun	(\$293.84)	Overrun adjustment created for the following discrepancy: Est Nbr: 0062 Type: EI Seq No: 29 Desc: Minor Item J411980 /2560 exceeds Overrun Limits. This adjustment applies to DWR Date 04/25/2019.
	3050	SYSTEM	Overrun	(\$268233.60)	Overrun adjustment created for the following discrepancy: Est Nbr: 0062 Type: EI Seq No: 8 Desc: Minor Item J411980 /3050 exceeds Overrun Limits.
J411980				(\$306824.25)	
Summary				(\$306824.25)	

Discrepancies:		
Discrepancy Message	Resolved By User ID	Remarks
Line Item # J411980 /0100 has a deficient tested matl discrepancy	hoytd1	Construction is working with the Contractor and Materials to resolve all discrepancies.
Minor Item J411980 /0020 exceeds Overrun Limits.	SYSTEM	This discrepancy has been automatically addressed by line item adjustment: Est Nbr: 0062 Prj Nbr: J411980 Line Item Nbr: 0020 Adjust Type: OVRN Adjust Seq Nbr: 1
Line Item # J411980 /0160 has a deficient tested matl discrepancy	hoytd1	Construction is working with the Contractor and Materials to resolve all discrepancies.



Contractor's Payment Estimate Summary

May 9, 2019

	Contract ID	Estimate Number	Pay Period Start	Pay Period End	Date Generated	Estimate Type	District	Org. Code
	160624-C01	0062	April 16, 2019	May 1, 2019	May 2, 2019	PROG	KC	CCL

Discrepancies:

Discrepancy Message	Resolved By User ID	Remarks
Minor Item J411980 /0030 exceeds Overrun Limits.	SYSTEM	This discrepancy has been automatically addressed by line item adjustment: Est Nbr: 0062 Prj Nbr: J411980 Line Item Nbr: 0030 Adjust Type: OVRN Adjust Seq Nbr: 0
Line Item # J411980 /0580 has a deficient tested matl discrepancy	hoytd1	Construction is working with the Contractor and Materials to resolve all discrepancies.
Minor Item J411980 /0070 exceeds Overrun Limits.	SYSTEM	This discrepancy has been automatically addressed by line item adjustment: Est Nbr: 0062 Prj Nbr: J411980 Line Item Nbr: 0070 Adjust Type: OVRN Adjust Seq Nbr: 1
Line Item # J411980 /0590 has a deficient tested matl discrepancy	hoytd1	Construction is working with the Contractor and Materials to resolve all discrepancies.
Minor Item J411980 /0100 exceeds Overrun Limits.	SYSTEM	This discrepancy has been automatically addressed by multiple line item adjustments: Est Nbr: 0062 Prj Nbr: J411980 Line Item Nbr: 0100 Adjust Type: OVRN Adjust Seq Nbrs: 1 - 2
Line Item # J411980 /0610 has a deficient tested matl discrepancy	hoytd1	Construction is working with the Contractor and Materials to resolve all discrepancies.
Minor Item J411980 /0610 exceeds Overrun Limits.	SYSTEM	This discrepancy has been automatically addressed by line item adjustment: Est Nbr: 0062 Prj Nbr: J411980 Line Item Nbr: 0610 Adjust Type: OVRN Adjust Seq Nbr: 0
Line Item # J411980 /2010 has a deficient tested matl discrepancy	hoytd1	Construction is working with the Contractor and Materials to resolve all discrepancies.
Minor Item J411980 /1840 exceeds Overrun Limits.	SYSTEM	This discrepancy has been automatically addressed by line item adjustment: Est Nbr: 0062 Prj Nbr: J411980 Line Item Nbr: 1840 Adjust Type: OVRN Adjust Seq Nbr: 1
Minor Item J411980 /2560 exceeds Overrun Limits.	SYSTEM	This discrepancy has been automatically addressed by line item adjustment: Est Nbr: 0062 Prj Nbr: J411980 Line Item Nbr: 2560 Adjust Type: OVRN Adjust Seq Nbr: 3
Line Item # J411980 /2450 has a deficient tested matl discrepancy	hoytd1	Construction is working with the Contractor and Materials to resolve all discrepancies.
Minor Item J411980 /3050 exceeds Overrun Limits.	SYSTEM	This discrepancy has been automatically addressed by line item adjustment: Est Nbr: 0062 Prj Nbr: J411980 Line Item Nbr: 3050 Adjust Type: OVRN Adjust Seq Nbr: 1
Line Item # J411980 /3030 has a deficient tested matl discrepancy	hoytd1	Construction is working with the Contractor and Materials to resolve all discrepancies.
Line Item # J411980 /5047 has a deficient tested matl discrepancy	hoytd1	Construction is working with the Contractor and Materials to resolve all discrepancies.
Line Item # J411980 /5048 has a deficient tested matl discrepancy	hoytd1	Construction is working with the Contractor and Materials to resolve all discrepancies.
Line Item # J411980 /5049 has a deficient tested matl discrepancy	hoytd1	Construction is working with the Contractor and Materials to resolve all discrepancies.
Minor Item J411980 /0360 exceeds Overrun Limits.	SYSTEM	This discrepancy has been automatically addressed by material discrepancy payment adjustments or prior overrun discrepancy payment adjustments
Minor Item J411980 /1800 exceeds Overrun Limits.	SYSTEM	This discrepancy has been automatically addressed by material discrepancy payment adjustments or prior overrun discrepancy payment adjustments
Line Item # J411980 /5050 has a deficient tested matl discrepancy	hoytd1	Construction is working with the Contractor and Materials to resolve all discrepancies.
Minor Item J411980 /1820 exceeds Overrun Limits.	SYSTEM	This discrepancy has been automatically addressed by material discrepancy payment adjustments or prior overrun discrepancy payment adjustments



Contractor's Payment Estimate Summary

May 9, 2019

	Contract ID	Estimate Number	Pay Period Start	Pay Period End	Date Generated	Estimate Type	District	Org. Code
	160624-C01	0062	April 16, 2019	May 1, 2019	May 2, 2019	PROG	KC	CCL

Discrepancies:

Discrepancy Message	Resolved By User ID	Remarks
Line Item # J411980 /5051 has a deficient tested matl discrepancy	hoytd1	Construction is working with the Contractor and Materials to resolve all discrepancies.
Line Item # J411980 /2720 has a deficient tested matl discrepancy	hoytd1	Construction is working with the Contractor and Materials to resolve all discrepancies.
Minor Item J411980 /0460 exceeds Overrun Limits.	SYSTEM	This discrepancy has been automatically addressed by material discrepancy payment adjustments or prior overrun discrepancy payment adjustments
Line Item # J411980 /2860 has a deficient tested matl discrepancy	hoytd1	Construction is working with the Contractor and Materials to resolve all discrepancies.
Line Item # J411980 /2950 has a deficient tested matl discrepancy	hoytd1	Construction is working with the Contractor and Materials to resolve all discrepancies.
Minor Item J411980 /1590 exceeds Overrun Limits.	SYSTEM	This discrepancy has been automatically addressed by material discrepancy payment adjustments or prior overrun discrepancy payment adjustments
Line Item # J411980 /3020 has a deficient tested matl discrepancy	hoytd1	Construction is working with the Contractor and Materials to resolve all discrepancies.
Minor Item J411980 /1670 exceeds Overrun Limits.	SYSTEM	This discrepancy has been automatically addressed by material discrepancy payment adjustments or prior overrun discrepancy payment adjustments
Line Item # J411980 /3160 has a deficient tested matl discrepancy	hoytd1	Construction is working with the Contractor and Materials to resolve all discrepancies.
Minor Item J411980 /2330 exceeds Overrun Limits.	SYSTEM	This discrepancy has been automatically addressed by material discrepancy payment adjustments or prior overrun discrepancy payment adjustments
Minor Item J411980 /2900 exceeds Overrun Limits.	SYSTEM	This discrepancy has been automatically addressed by material discrepancy payment adjustments or prior overrun discrepancy payment adjustments
Line Item # J411980 /3170 has a deficient tested matl discrepancy	hoytd1	Construction is working with the Contractor and Materials to resolve all discrepancies.
Minor Item J411980 /5014 exceeds Overrun Limits.	SYSTEM	This discrepancy has been automatically addressed by material discrepancy payment adjustments or prior overrun discrepancy payment adjustments
Line Item # J411980 /3180 has a deficient tested matl discrepancy	hoytd1	Construction is working with the Contractor and Materials to resolve all discrepancies.
Minor Item J411980 /5015 exceeds Overrun Limits.	SYSTEM	This discrepancy has been automatically addressed by material discrepancy payment adjustments or prior overrun discrepancy payment adjustments
Line Item # J411980 /0360 has a deficient tested matl discrepancy	hoytd1	Construction is working with the Contractor and Materials to resolve all discrepancies.
Minor Item J411980 /0900 exceeds Overrun Limits.	SYSTEM	This discrepancy has been automatically addressed by material discrepancy payment adjustments or prior overrun discrepancy payment adjustments
Line Item # J411980 /1920 has a deficient tested matl discrepancy	hoytd1	Construction is working with the Contractor and Materials to resolve all discrepancies.
Minor Item J411980 /1690 exceeds Overrun Limits.	SYSTEM	This discrepancy has been automatically addressed by material discrepancy payment adjustments or prior overrun discrepancy payment adjustments
Line Item # J411980 /2180 has a deficient tested matl discrepancy	hoytd1	Construction is working with the Contractor and Materials to resolve all discrepancies.



Contractor's Payment Estimate Summary

May 9, 2019

	Contract ID	Estimate Number	Pay Period Start	Pay Period End	Date Generated	Estimate Type	District	Org. Code
	160624-C01	0062	April 16, 2019	May 1, 2019	May 2, 2019	PROG	KC	CCL

Discrepancies:

Discrepancy Message	Resolved By User ID	Remarks
Line Item # J411980 /5044 has a deficient tested matl discrepancy	hoytd1	Construction is working with the Contractor and Materials to resolve all discrepancies.
Line Item # J411980 /2830 has a deficient tested matl discrepancy	hoytd1	Construction is working with the Contractor and Materials to resolve all discrepancies.
Minor Item J411980 /2020 exceeds Overrun Limits.	SYSTEM	This discrepancy has been automatically addressed by material discrepancy payment adjustments or prior overrun discrepancy payment adjustments
Line Item # J411980 /2870 has a deficient tested matl discrepancy	hoytd1	Construction is working with the Contractor and Materials to resolve all discrepancies.
Line Item # J411980 /2880 has a deficient tested matl discrepancy	hoytd1	Construction is working with the Contractor and Materials to resolve all discrepancies.
Minor Item J411980 /0270 exceeds Overrun Limits.	SYSTEM	This discrepancy has been automatically addressed by material discrepancy payment adjustments or prior overrun discrepancy payment adjustments
Minor Item J411980 /1550 exceeds Overrun Limits.	SYSTEM	This discrepancy has been automatically addressed by material discrepancy payment adjustments or prior overrun discrepancy payment adjustments
Line Item # J411980 /2930 has a deficient tested matl discrepancy	hoytd1	Construction is working with the Contractor and Materials to resolve all discrepancies.
Line Item # J411980 /2940 has a deficient tested matl discrepancy	hoytd1	Construction is working with the Contractor and Materials to resolve all discrepancies.
Line Item # J411980 /3040 has a deficient tested matl discrepancy	hoytd1	Construction is working with the Contractor and Materials to resolve all discrepancies.
Minor Item J411980 /5033 exceeds Overrun Limits.	SYSTEM	This discrepancy has been automatically addressed by material discrepancy payment adjustments or prior overrun discrepancy payment adjustments
Line Item # J411980 /3130 has a deficient tested matl discrepancy	hoytd1	Construction is working with the Contractor and Materials to resolve all discrepancies.
Line Item # J411980 /3140 has a deficient tested matl discrepancy	hoytd1	Construction is working with the Contractor and Materials to resolve all discrepancies.
Line Item # J411980 /0280 has a deficient tested matl discrepancy	hoytd1	Construction is working with the Contractor and Materials to resolve all discrepancies.
Minor Item J411980 /0850 exceeds Overrun Limits.	SYSTEM	This discrepancy has been automatically addressed by material discrepancy payment adjustments or prior overrun discrepancy payment adjustments
Line Item # J411980 /0310 has a deficient tested matl discrepancy	hoytd1	Construction is working with the Contractor and Materials to resolve all discrepancies.
Line Item # J411980 /2150 has a deficient tested matl discrepancy	hoytd1	Construction is working with the Contractor and Materials to resolve all discrepancies.
Line Item # J411980 /0600 has a deficient tested matl discrepancy	hoytd1	Construction is working with the Contractor and Materials to resolve all discrepancies.
Line Item # J411980 /1560 has a deficient tested matl discrepancy	hoytd1	Construction is working with the Contractor and Materials to resolve all discrepancies.
Line Item # J411980 /2190 has a deficient tested matl discrepancy	hoytd1	Construction is working with the Contractor and Materials to resolve all discrepancies.



Contractor's Payment Estimate Summary

May 9, 2019

	Contract ID	Estimate Number	Pay Period Start	Pay Period End	Date Generated	Estimate Type	District	Org. Code
	160624-C01	0062	April 16, 2019	May 1, 2019	May 2, 2019	PROG	KC	CCL

Discrepancies:		
Discrepancy Message	Resolved By User ID	Remarks
Line Item # J411980 /1590 has a deficient tested matl discrepancy	hoytd1	Construction is working with the Contractor and Materials to resolve all discrepancies.
Line Item # J411980 /2630 has a deficient tested matl discrepancy	hoytd1	Construction is working with the Contractor and Materials to resolve all discrepancies.
Line Item # J411980 /2820 has a deficient tested matl discrepancy	hoytd1	Construction is working with the Contractor and Materials to resolve all discrepancies.
Line Item # J411980 /3190 has a deficient tested matl discrepancy	hoytd1	Construction is working with the Contractor and Materials to resolve all discrepancies.
Line Item # J411980 /0420 has a deficient tested matl discrepancy	hoytd1	Construction is working with the Contractor and Materials to resolve all discrepancies.
Line Item # J411980 /5041 has a deficient tested matl discrepancy	hoytd1	Construction is working with the Contractor and Materials to resolve all discrepancies.
Line Item # J411980 /3070 has a deficient tested matl discrepancy	hoytd1	Construction is working with the Contractor and Materials to resolve all discrepancies.
Line Item # J411980 /3150 has a deficient tested matl discrepancy	hoytd1	Construction is working with the Contractor and Materials to resolve all discrepancies.
Line Item # J411980 /0080 has a deficient tested matl discrepancy	hoytd1	Construction is working with the Contractor and Materials to resolve all discrepancies.
Line Item # J411980 /0350 has a deficient tested matl discrepancy	hoytd1	Construction is working with the Contractor and Materials to resolve all discrepancies.
Line Item # J411980 /0410 has a deficient tested matl discrepancy	hoytd1	Construction is working with the Contractor and Materials to resolve all discrepancies.
Line Item # J411980 /0630 has a deficient tested matl discrepancy	hoytd1	Construction is working with the Contractor and Materials to resolve all discrepancies.
Line Item # J411980 /1580 has a deficient tested matl discrepancy	hoytd1	Construction is working with the Contractor and Materials to resolve all discrepancies.
Line Item # J411980 /2440 has a deficient tested matl discrepancy	hoytd1	Construction is working with the Contractor and Materials to resolve all discrepancies.
Line Item # J411980 /5003 has a deficient tested matl discrepancy	hoytd1	Construction is working with the Contractor and Materials to resolve all discrepancies.
Line Item # J411980 /5002 has a deficient tested matl discrepancy	hoytd1	Construction is working with the Contractor and Materials to resolve all discrepancies.
Line Item # J411980 /2660 has a deficient tested matl discrepancy	hoytd1	Construction is working with the Contractor and Materials to resolve all discrepancies.
Line Item # J411980 /2730 has a deficient tested matl discrepancy	hoytd1	Construction is working with the Contractor and Materials to resolve all discrepancies.
Line Item # J411980 /0270 has a deficient tested matl discrepancy	hoytd1	Construction is working with the Contractor and Materials to resolve all discrepancies.
Line Item # J411980 /1570 has a deficient tested matl discrepancy	hoytd1	Construction is working with the Contractor and Materials to resolve all discrepancies.



Contractor's Payment Estimate Summary

May 9, 2019

	Contract ID	Estimate Number	Pay Period Start	Pay Period End	Date Generated	Estimate Type	District	Org. Code
	160624-C01	0062	April 16, 2019	May 1, 2019	May 2, 2019	PROG	KC	CCL

Discrepancies:

Discrepancy Message	Resolved By User ID	Remarks
Line Item # J411980 /1990 has a deficient tested matl discrepancy	hoysd1	Construction is working with the Contractor and Materials to resolve all discrepancies.
Line Item # J411980 /5004 has a deficient tested matl discrepancy	hoysd1	Construction is working with the Contractor and Materials to resolve all discrepancies.
Line Item # J411980 /5040 has a deficient tested matl discrepancy	hoysd1	Construction is working with the Contractor and Materials to resolve all discrepancies.
Line Item # J411980 /2810 has a deficient tested matl discrepancy	hoysd1	Construction is working with the Contractor and Materials to resolve all discrepancies.
Line Item # J411980 /0090 has a deficient tested matl discrepancy	hoysd1	Construction is working with the Contractor and Materials to resolve all discrepancies.
Line Item # J411980 /0130 has a deficient tested matl discrepancy	hoysd1	Construction is working with the Contractor and Materials to resolve all discrepancies.
Line Item # J411980 /0190 has a deficient tested matl discrepancy	hoysd1	Construction is working with the Contractor and Materials to resolve all discrepancies.
Line Item # J411980 /0320 has a deficient tested matl discrepancy	hoysd1	Construction is working with the Contractor and Materials to resolve all discrepancies.
Line Item # J411980 /0400 has a deficient tested matl discrepancy	hoysd1	Construction is working with the Contractor and Materials to resolve all discrepancies.
Line Item # J411980 /1610 has a deficient tested matl discrepancy	hoysd1	Construction is working with the Contractor and Materials to resolve all discrepancies.

All Items, This Estimate:

Project Number	Line Item Number	Item Code	Description	Unit Price	Previous Total Paid Quantity	Quantity this Period	Quantity to Date	Amount this Estimate
J411980	0020	2022010	REMOVAL OF IMPROVEMENTS	\$639536.78	1.00	0.01	1.01	\$6395.37
	0030	2031000	CLASS A EXCAVATION	\$7.22	144251.00	100.00	144,351.00	\$722.00
	0060	2142000	FURNISHING ROCK FILL	\$37.01	13657.00	2387.00	16,044.00	\$88342.87
	0070	2143000	PLACING ROCK FILL	\$6.50	18015.10	2387.00	20,402.10	\$15515.50
	0080	3039905	MISC. ROCK BASE (12 IN)	\$22.40	5872.00	0.00	5,872.00	\$0.00
	0090	3040504	TYPE 5 AGGREGATE FOR BASE (4 IN. THICK)	\$5.61	902.00	0.00	902.00	\$0.00
	0100	3049905	MISC. TYPE 5 AGGGREGATE FOR BASE(6 IN)	\$7.36	66311.50	2933.00	69,244.50	\$21586.88
	0130	4030103	ASPHALTIC CONCRETE MIXTURE PG 70-22 (SP125C MIX)	\$95.50	356.75	0.00	356.75	\$0.00
	0160	5041000	CONCRETE APPROACH PAVEMENT	\$87.00	621.09	187.30	808.39	\$16295.10
	0180	6069902	MISC. MGS BRIDGE ANCHOR SECTION	\$2400.43	9.00	2.00	11.00	\$4800.86
	0190	6069902	MISC. MGS TRANSITION SECTION	\$402.51	1.00	0.00	1.00	\$0.00



Contractor's Payment Estimate Summary

May 9, 2019

	Contract ID	Estimate Number	Pay Period Start	Pay Period End	Date Generated	Estimate Type	District	Org. Code
	160624-C01	0062	April 16, 2019	May 1, 2019	May 2, 2019	PROG	KC	CCL

All Items, This Estimate:

Project Number	Line Item Number	Item Code	Description	Unit Price	Previous Total Paid Quantity	Quantity this Period	Quantity to Date	Amount this Estimate
J4I1980	0200	6069902	MISC. MASH CRASHWORTHY END TERMINAL	\$1980.48	14.00	1.00	15.00	\$1980.48
	0210	6069902	MISC. MGS END ANCHOR	\$773.66	12.00	1.00	13.00	\$773.66
	0230	6069903	MISC. MGS GUARDRAIL	\$16.24	3550.00	250.00	3,800.00	\$4060.00
	0270	6079903	MISC. MODIFIED CONCRETE GUTTER TYPE A - 6 FOOT WIDE	\$60.00	386.00	0.00	386.00	\$0.00
	0280	6079903	MISC. DOWELLED CURB	\$26.00	414.00	0.00	414.00	\$0.00
	0310	6083006	6 IN. CONCRETE MEDIAN STRIP	\$32.00	938.92	0.00	938.92	\$0.00
	0320	6085008	PAVED APPROACH, 8 IN.	\$102.00	122.50	0.00	122.50	\$0.00
	0340	6089905	MISC. MODIFIED CONCRETE MEDIAN STRIP	\$33.00	0.00	0.00	0.00	\$0.00
	0350	6091041	CONCRETE GUTTER TYPE A	\$57.00	236.00	0.00	236.00	\$0.00
	0360	6099903	MISC. CURB and GUTTER (TYPE CG-1)	\$38.00	770.00	0.00	770.00	\$0.00
	0400	6173100	CONCRETE TRAFFIC BARRIER, TYPE D	\$149.29	230.00	0.00	230.00	\$0.00
	0410	6173102	CONCRETE TRAFFIC BARRIER, TYPE D (RETAINING WALL)	\$63.70	1651.00	0.00	1,651.00	\$0.00
	0420	6179903	MISC. CONCFRETE TRAFFIC BARRIER, TYPE C (MODIF IED)	\$130.17	290.00	0.00	290.00	\$0.00
	0460	6221003	COLDMILLING BITUMINOUS PAVEMENT FOR REMOVAL OF SURFACING (GR EATER THAN 3 IN. THICK)	\$15.35	13399.00	0.00	13,399.00	\$0.00
	0580	5021308	CONCRETE PAVEMENT (8 IN. NON-REINFORCED, 15 FT. JOINTS)	\$45.74	9610.00	1515.00	11,125.00	\$69296.10
	0590	5021309	CONCRETE PAVEMENT (9 IN. NON-REINFORCED 15 FT. JOINTS)	\$60.60	0.00	695.00	695.00	\$42117.00
	0600	5021332	CONCRETE PAVEMENT (8 1/2 IN. NON-REINFORCED, 15 FT. JOINTS)	\$52.20	32239.40	0.00	32,239.40	\$0.00
	0610	5021333	CONCRETE PAVEMENT (9 1/2 IN. NON-REINFORCED, 15 FT. JOINTS)	\$54.84	6631.00	296.00	6,927.00	\$16232.64
	0630	6240104A	SEPARATION GEOTEXTILE	\$2.03	383.33	0.00	383.33	\$0.00
	0850	9017407	CABLE-CONDUIT, 1 IN., 2 CONDUCTORS AND 1 BARE NEUTRAL, 8 AWG	\$2.40	6177.00	0.00	6,177.00	\$0.00
	0900	9021213	SIGNAL HEAD, OPTICALLY LIMITED, TYPE 3S	\$4299.60	2.00	0.00	2.00	\$0.00
	1550	2071000	LINEAR GRADING CLASS 1	\$868.31	131.45	0.00	131.45	\$0.00
	1560	3040143	TYPE 1 AGGREGATE FOR BASE (4 IN. THICK)	\$6.10	8848.28	0.00	8,848.28	\$0.00
	1570	4011207	BITUMINOUS PAVEMENT MIXTURE PG70-22, (BP-1)	\$138.00	82.67	0.00	82.67	\$0.00
	1580	4019905	MISC. OPTIONAL 9 INCH TEMPORARY PAVEMENT	\$39.70	2099.18	0.00	2,099.18	\$0.00
	1590	4019905	MISC. OPTIONAL 8 INCH TEMPORARY PAVEMENT	\$36.45	13121.43	0.00	13,121.43	\$0.00
	1610	4030132	ASPHALTIC CONCRETE MIXTURE PG 76-22 (SP125BSM MIX)	\$235.00	19.00	0.00	19.00	\$0.00
	1670	6122030	IMPACT ATTENUATOR (RELOCATION)	\$1000.00	42.00	0.00	42.00	\$0.00
	1690	6161005	CONSTRUCTION SIGNS	\$22.00	5382.22	0.00	5,382.22	\$0.00
	1800	6173600D	TEMPORARY TRAFFIC BARRIER, CONTRACTOR FURNISHED / RETAINED	\$13.36	8543.75	0.00	8,543.75	\$0.00



Contractor's Payment Estimate Summary

May 9, 2019

	Contract ID	Estimate Number	Pay Period Start	Pay Period End	Date Generated	Estimate Type	District	Org. Code
	160624-C01	0062	April 16, 2019	May 1, 2019	May 2, 2019	PROG	KC	CCL

All Items, This Estimate:

Project Number	Line Item Number	Item Code	Description	Unit Price	Previous Total Paid Quantity	Quantity this Period	Quantity to Date	Amount this Estimate
J4I1980	1820	6175010A	RELOCATING TEMPORARY TRAFFIC BARRIER	\$4.45	20224.50	0.00	20,224.50	\$0.00
	1840	6179903	MISC. OPTIONAL TEMPORARY PAVEMENT MARKING	\$0.60	202201.00	1118.00	203,319.00	\$670.80
	1880	6207001	PAVEMENT MARKING REMOVAL	\$0.47	116367.00	486.00	116,853.00	\$228.42
	1920	8061020	TEMPORARY PIPE	\$44.56	884.00	0.00	884.00	\$0.00
	1990	6044011	PIPE COLLAR, TYPE A	\$1672.50	6.00	0.00	6.00	\$0.00
	2010	6053030A	PIPE AGGREGATE PAVEMENT EDGE DRAIN	\$8.63	8854.00	102.00	8,956.00	\$880.26
	2020	6097000	ROCK LINING	\$91.04	223.00	0.00	223.00	\$0.00
	2150	7250318A	18 IN. PIPE GROUP B	\$56.38	213.00	0.00	213.00	\$0.00
	2180	7261015	15 IN. PIPE GROUP A	\$33.37	1842.13	0.00	1,842.13	\$0.00
	2190	7261018	18 IN. PIPE GROUP A	\$36.77	651.00	0.00	651.00	\$0.00
	2330	7319903	MISC. PRECAST DROP INLET TYPE S-3, 5 FT X 3 F T	\$509.04	28.66	0.00	28.66	\$0.00
	2440	6091060	PAVED DITCH	\$77.00	320.00	0.00	320.00	\$0.00
	2450	6096020	FURNISHING TYPE 2 ROCK DITCH LINER	\$44.88	160.00	41.00	201.00	\$1840.08
	2460	6096042	PLACING TYPE 2 ROCK DITCH LINER	\$21.65	112.00	41.00	153.00	\$887.65
	2560	8061016	SEDIMENT REMOVAL	\$73.46	1125.50	17.00	1,142.50	\$1248.82
	2630	7201000	MECHANICALLY STABILIZED EARTH WALL SYSTEMS	\$57.50	6483.00	0.00	6,483.00	\$0.00
	2660	7201000	MECHANICALLY STABILIZED EARTH WALL SYSTEMS	\$57.50	3766.00	0.00	3,766.00	\$0.00
	2720	5031010A	BRIDGE APPROACH SLAB (MAJOR ROAD)	\$246.00	293.00	0.00	293.00	\$0.00
	2730	7011105	DRILLED SHAFTS (3 FT. 6 IN. DIA.)	\$387.11	246.00	0.00	246.00	\$0.00
	2810	7032003	CLASS B CONCRETE (SUBSTRUCTURE)	\$924.11	116.40	0.00	116.40	\$0.00
	2820	7034219A	BARRIER CURB (TYPE D)	\$92.86	376.00	0.00	376.00	\$0.00
	2830	7039905	MISC. SLAB ON CONCRETE BEAM WITH PRECAST PANEL S (SPREAD SLAB AND BOX BEAMS)	\$302.06	864.00	0.00	864.00	\$0.00
	2860	7151001	VERTICAL DRAIN AT END BENTS	\$4108.96	2.00	0.00	2.00	\$0.00
	2870	7161002	LAMINATED NEOPRENE BEARING PAD	\$236.54	14.00	0.00	14.00	\$0.00
	2880	7161003	LAMINATED NEOPRENE BEARING PAD (TAPERED)	\$326.26	14.00	0.00	14.00	\$0.00
	2900	2061000	CLASS 1 EXCAVATION	\$122.98	30.00	0.00	30.00	\$0.00
	2930	5031010A	BRIDGE APPROACH SLAB (MAJOR ROAD)	\$246.00	289.00	0.00	289.00	\$0.00
	2940	7011105	DRILLED SHAFTS (3 FT. 6 IN. DIA.)	\$379.28	235.00	0.00	235.00	\$0.00
	2950	7011204	ROCK SOCKETS (3 FT 0 IN. DIA.)	\$399.28	55.00	0.00	55.00	\$0.00
	3020	7032003	CLASS B CONCRETE (SUBSTRUCTURE)	\$909.32	107.30	0.00	107.30	\$0.00
	3030	7034219A	BARRIER CURB (TYPE D)	\$88.58	0.00	346.00	346.00	\$30648.68



Contractor's Payment Estimate Summary

May 9, 2019

	Contract ID	Estimate Number	Pay Period Start	Pay Period End	Date Generated	Estimate Type	District	Org. Code
	160624-C01	0062	April 16, 2019	May 1, 2019	May 2, 2019	PROG	KC	CCL

All Items, This Estimate:

Project Number	Line Item Number	Item Code	Description	Unit Price	Previous Total Paid Quantity	Quantity this Period	Quantity to Date	Amount this Estimate
J411980	3040	7039905	MISC. SLAB ON CONCRETE BEAM WITH PRECAST PANEL S (SPREAD SLAB AND BOX BEAMS)	\$290.54	778.05	0.00	778.05	\$0.00
	3050	7056050A	27 IN., PRESTRESSED CONCRETE SPREAD BOX BEAM	\$279.41	960.00	0.00	960.00	\$0.00
	3070	7151001	VERTICAL DRAIN AT END BENTS	\$4108.96	2.00	0.00	2.00	\$0.00
	3130	7201000	MECHANICALLY STABILIZED EARTH WALL SYSTEMS	\$57.50	6135.00	0.00	6,135.00	\$0.00
	3140	7110300	CONCRETE AND MASONRY PROTECTION SYSTEM	\$3280.50	1.00	0.00	1.00	\$0.00
	3150	7110400	SACRIFICIAL GRAFFITI PROTECTION SYSTEM	\$3280.50	1.00	0.00	1.00	\$0.00
	3160	7201000	MECHANICALLY STABILIZED EARTH WALL SYSTEMS	\$57.50	4047.00	0.00	4,047.00	\$0.00
	3170	7110300	CONCRETE AND MASONRY PROTECTION SYSTEM	\$2065.50	1.00	0.00	1.00	\$0.00
	3180	7110400	SACRIFICIAL GRAFFITI PROTECTION SYSTEM	\$2065.50	1.00	0.00	1.00	\$0.00
	3190	7201000	MECHANICALLY STABILIZED EARTH WALL SYSTEMS	\$57.50	2546.00	0.00	2,546.00	\$0.00
	5002	6172000	CONCRETE TRAFFIC BARRIER, TYPE B	\$85.58	550.00	0.00	550.00	\$0.00
	5003	6062204A	BRIDGE ANCHOR SECTION, 6.5 FT. POSTS	\$2897.00	2.00	0.00	2.00	\$0.00
	5004	6061074	MGS HEIGHT AND BLOCK TRANSITION	\$760.50	2.00	0.00	2.00	\$0.00
	5014	8059919	MISC. SPECIAL SEEDING ProGanics Fertilizer	\$5197.00	8.08	0.00	8.08	\$0.00
	5015	8059919	MISC. SPECIAL SEEDING Flexterra FGM	\$4032.00	6.43	0.00	6.43	\$0.00
	5033	8069905	MISC. EROSION CONTROL Misc. Enkamat 7020, Misc. Erosion Control	\$5.93	27252.00	0.00	27,252.00	\$0.00
	5040	6071101	MODIFIED CONCRETE GUTTER TYPE A (MSE Wall Fence)	\$101.95	950.00	0.00	950.00	\$0.00
	5041	6071050	CHAIN-LINK FENCE (RETAINING WALLS)	\$38.99	950.00	0.00	950.00	\$0.00
	5043	2099905	MISC. SUBGRADE PREPERATION Geogrid Subgrade Stabilization	\$35.39	555.00	1178.50	1,733.50	\$41707.12
	5044	7061000	REINFORCING STEEL Modified Concrete Gutter Type A (MSE Wall Fence)	\$0.86	3819.00	0.00	3,819.00	\$0.00
	5047	6092021	INTEGRAL CURB (OVER 6 IN. HEIGHT) TYPE A Integral Curb (8 IN.) Type A	\$23.96	0.00	1413.00	1,413.00	\$33855.48
	5048	6083008	8 IN. CONCRETE MEDIAN STRIP Median Strip (8 IN.)	\$60.75	0.00	429.00	429.00	\$26061.75
	5049	6083004	4 IN. CONCRETE MEDIAN STRIP Median Strip (4 IN.)	\$38.68	0.00	2676.00	2,676.00	\$103507.68
	5050	6173101	CONCRETE TRAFFIC BARRIER, TYPE D (MODIFI Type D Barrier on MSE Wall with Moment Slab	\$250.00	0.00	90.00	90.00	\$22500.00
	5051	7056050A	27 IN., PRESTRESSED CONC SPREAD BOX BM BR A8179 Redesigned 27 IN. Spread Box Beam	\$315.95	0.00	960.00	960.00	\$303312.00
	5068	7059901	MISC. PRESTRESSED MEMBER Br. A8179, Original Design Box Beams and Disposal	\$90720.00	0.00	1.00	1.00	\$90720.00
J411980								\$946187.20
Summary								\$946187.20



Contractor's Payment Estimate Summary

May 9, 2019

	Contract ID	Estimate Number	Pay Period Start	Pay Period End	Date Generated	Estimate Type	District	Org. Code
	160624-C01	0062	April 16, 2019	May 1, 2019	May 2, 2019	PROG	KC	CCL

Estimate Item Detail, All Items to Date:

Project Number	Category #	Line Number	Item Code	Description	Current Bid + CO	Current Installed to Date	Unit Price	Amount Paid to Date
J4I1980	0001	0010	2013000	CLEARING AND GRUBBING	5.00	5.00	\$10096.27	\$50,481.35
J4I1980	0001	0020	2022010	REMOVAL OF IMPROVEMENTS	1.00	1.01	\$639536.78	\$646,571.68
J4I1980	0001	0030	2031000	CLASS A EXCAVATION	142,813.00	144351.00	\$7.22	\$1,042,214.22
J4I1980	0001	0040	2036000	COMPACTING EMBANKMENT	33,696.00	10559.00	\$0.10	\$1,055.90
J4I1980	0001	0050	2037075	COMPACTING IN CUT	76.30	49.80	\$988.06	\$49,205.39
J4I1980	0001	0060	2142000	FURNISHING ROCK FILL	20,088.00	16044.00	\$37.01	\$593,788.44
J4I1980	0001	0070	2143000	PLACING ROCK FILL	20,088.00	20402.10	\$6.50	\$132,613.65
J4I1980	0001	0080	3039905	MISC. ROCK BASE (12 IN)	5,872.00	5872.00	\$22.40	\$131,532.80
J4I1980	0001	0090	3040504	TYPE 5 AGGREGATE FOR BASE (4 IN. THICK)	2,409.00	902.00	\$5.61	\$5,060.22
J4I1980	0001	0100	3049905	MISC. TYPE 5 AGGGREGATE FOR BASE(6 IN)	65,347.00	69244.50	\$7.36	\$509,639.52
J4I1980	0001	0110	4011209	BITUMINOUS PAVEMENT MIXTURE PG64-22, (BP-1)	342.00	0.00	\$98.00	\$0.00
J4I1980	0001	0120	4019905	MISC. OPTIONAL 9 IN. PAVEMENT	2,408.70	0.00	\$51.90	\$0.00
J4I1980	0001	0130	4030103	ASPHALTIC CONCRETE MIXTURE PG 70-22 (SP125C MIX)	699.20	356.75	\$95.50	\$34,069.62
J4I1980	0001	0140	4030132	ASPHALTIC CONCRETE MIXTURE PG 76-22 (SP125BSM MIX)	1,036.60	0.00	\$102.30	\$0.00
J4I1980	0001	0150	4079912	MISC. TACK COAT - POLYMER MODIFIED	750.00	200.00	\$2.30	\$460.00
J4I1980	0001	0160	5041000	CONCRETE APPROACH PAVEMENT	810.30	808.39	\$87.00	\$70,329.93
J4I1980	0001	0170	6069903	MISC. MGS GUARDRAIL 3 FOOT 1.5 INCH SPACING	38.00	0.00	\$24.95	\$0.00
J4I1980	0001	0180	6069902	MISC. MGS BRIDGE ANCHOR SECTION	19.00	11.00	\$2400.43	\$26,404.73
J4I1980	0001	0190	6069902	MISC. MGS TRANSITION SECTION	21.00	1.00	\$402.51	\$402.51
J4I1980	0001	0200	6069902	MISC. MASH CRASHWORTHY END TERMINAL	19.00	15.00	\$1980.48	\$29,707.20
J4I1980	0001	0210	6069902	MISC. MGS END ANCHOR	14.00	13.00	\$773.66	\$10,057.58
J4I1980	0001	0220	6069902	MISC. SAFETY FENCE ANCHOR ASSEMBLY	2.00	0.00	\$3184.13	\$0.00
J4I1980	0001	0230	6069903	MISC. MGS GUARDRAIL	4,469.00	3800.00	\$16.24	\$61,712.00
J4I1980	0001	0240	6069903	MISC. MGS GUARDRAIL - 8 FOOT POST	1,930.00	1475.00	\$20.66	\$30,473.50
J4I1980	0001	0250	6069903	MISC. HIGH TENSION SOCKETED SAFETY FENCE TL-3	2,951.00	0.00	\$10.80	\$0.00
J4I1980	0001	0260	6079903	MISC. MODIFIED CONCRETE GUTTER TYPE A - 4 FOOT WIDE	289.00	0.00	\$71.00	\$0.00
J4I1980	0001	0270	6079903	MISC. MODIFIED CONCRETE GUTTER TYPE A - 6 FOOT WIDE	292.00	386.00	\$60.00	\$23,160.00



Contractor's Payment Estimate Summary

May 9, 2019

	Contract ID	Estimate Number	Pay Period Start	Pay Period End	Date Generated	Estimate Type	District	Org. Code
	160624-C01	0062	April 16, 2019	May 1, 2019	May 2, 2019	PROG	KC	CCL

Estimate Item Detail, All Items to Date:								
Project Number	Category #	Line Number	Item Code	Description	Current Bid + CO	Current Installed to Date	Unit Price	Amount Paid to Date
J4I1980	0001	0280	6079903	MISC. DOWELLED CURB	414.00	414.00	\$26.00	\$10,764.00
J4I1980	0001	0290	6079903	MISC. CONCRETE GUTTER TYPE A (SPECIAL)	43.00	43.00	\$111.00	\$4,773.00
J4I1980	0001	0300	6083003	3 IN. CONCRETE MEDIAN STRIP	118.90	118.90	\$33.00	\$3,923.70
J4I1980	0001	0310	6083006	6 IN. CONCRETE MEDIAN STRIP	4,207.30	938.92	\$32.00	\$30,045.44
J4I1980	0001	0320	6085008	PAVED APPROACH, 8 IN.	122.50	122.50	\$102.00	\$12,495.00
J4I1980	0001	0330	6089905	MISC. DRIVEABLE MEDIAN	0.00	0.00	\$65.00	\$0.00
J4I1980	0001	0340	6089905	MISC. MODIFIED CONCRETE MEDIAN STRIP	0.00	0.00	\$33.00	\$0.00
J4I1980	0001	0350	6091041	CONCRETE GUTTER TYPE A	1,186.00	236.00	\$57.00	\$13,452.00
J4I1980	0001	0360	6099903	MISC. CURB and GUTTER (TYPE CG-1)	678.00	770.00	\$38.00	\$29,260.00
J4I1980	0001	0370	6113020	FURNISHING TYPE 2 ROCK BLANKET	41.00	12.50	\$18.60	\$232.50
J4I1980	0001	0380	6113040	PLACING TYPE 2 ROCK BLANKET	41.00	41.00	\$134.56	\$5,516.96
J4I1980	0001	0390	6173000	CONCRETE TRAFFIC BARRIER, TYPE C	1,265.00	0.00	\$79.31	\$0.00
J4I1980	0001	0400	6173100	CONCRETE TRAFFIC BARRIER, TYPE D	417.00	230.00	\$149.29	\$34,336.70
J4I1980	0001	0410	6173102	CONCRETE TRAFFIC BARRIER, TYPE D (RETAINING WALL)	1,766.00	1651.00	\$63.70	\$105,168.70
J4I1980	0001	0420	6179903	MISC. CONCRETE TRAFFIC BARRIER, TYPE C (MODIFIED)	476.00	290.00	\$130.17	\$37,749.30
J4I1980	0001	0430	6181000	MOBILIZATION	1.00	1.00	\$1322859.83	\$1,322,859.83
J4I1980	0001	0440	6189902	MISC. ADDITIONAL MOBILIZATION FOR SEEDING	4.00	0.00	\$600.00	\$0.00
J4I1980	0001	0450	6221001	COLDMILLING BITUMINOUS PAVEMENT FOR REMOVAL OF SURFACING (3 IN. THICK OR LESS)	15,213.00	5127.00	\$2.55	\$13,073.85
J4I1980	0001	0460	6221003	COLDMILLING BITUMINOUS PAVEMENT FOR REMOVAL OF SURFACING (GREATER THAN 3 IN. THICK)	10,000.00	13399.00	\$15.35	\$205,674.65
J4I1980	0001	0470	6240103A	PERMANENT EROSION CONTROL GEOTEXTILE	63.00	0.00	\$14.36	\$0.00
J4I1980	0001	0480	6274000	CONTRACTOR FURNISHED SURVEYING AND STAKING	1.00	0.25	\$51230.00	\$12,807.50
J4I1980	0003	0580	5021308	CONCRETE PAVEMENT (8 IN. NON-REINFORCED, 15 FT. JOINTS)	17,633.80	11125.00	\$45.74	\$508,857.50
J4I1980	0003	0590	5021309	CONCRETE PAVEMENT (9 IN. NON-REINFORCED 15 FT. JOINTS)	4,793.00	695.00	\$60.60	\$42,117.00
J4I1980	0003	0600	5021332	CONCRETE PAVEMENT (8 1/2 IN. NON-REINFORCED, 15 FT. JOINTS)	32,239.40	32239.40	\$52.20	\$1,682,896.68
J4I1980	0003	0610	5021333	CONCRETE PAVEMENT (9 1/2 IN. NON-REINFORCED, 15 FT. JOINTS)	5,775.20	6927.00	\$54.84	\$379,876.68
J4I1980	0003	0620	6079903	MISC. DOWELLED CURB	29.00	0.00	\$25.00	\$0.00



Contractor's Payment Estimate Summary

May 9, 2019

	Contract ID	Estimate Number	Pay Period Start	Pay Period End	Date Generated	Estimate Type	District	Org. Code
	160624-C01	0062	April 16, 2019	May 1, 2019	May 2, 2019	PROG	KC	CCL

Estimate Item Detail, All Items to Date:

Project Number	Category #	Line Number	Item Code	Description	Current Bid + CO	Current Installed to Date	Unit Price	Amount Paid to Date
J4I1980	0003	0630	6240104A	SEPARATION GEOTEXTILE	1,411.00	383.33	\$2.03	\$778.16
J4I1980	0003	0640	6262000A	PORTLAND CEMENT CONCRETE SHOULDER RUMBLE STRIP	13.00	0.00	\$60.00	\$0.00
J4I1980	0004	0650	4010150	TYPE A2 SHOULDER	8,941.40	406.00	\$30.28	\$12,293.68
J4I1980	0020	0670	9011010	RELOCATED POLE	11.00	11.00	\$1836.50	\$20,201.50
J4I1980	0020	0680	9011064	LIGHTING POLE, 45 FT. OR 13.5 M, TYPE AT DESIGN 3	32.00	23.00	\$1450.50	\$33,361.50
J4I1980	0020	0690	9011106	BRACKET ARM, 6 FT. OR 1.8 M	12.00	5.00	\$237.80	\$1,189.00
J4I1980	0020	0700	9011115	BRACKET ARM, 15 FT. OR 4.6 M	20.00	13.00	\$529.50	\$6,883.50
J4I1980	0020	0710	9011250	LUMINAIRE, 150 WATT HIGH PRESSURE SODIUM (UNDERPASS)	8.00	8.00	\$829.80	\$6,638.40
J4I1980	0020	0720	9011310	LUMINAIRE, 250 WATT HIGH PRESSURE SODIUM	32.00	19.00	\$437.50	\$8,312.50
J4I1980	0020	0730	9012230	BASE MOUNTED CONTROL STATION 240 VOLT - 4 CIRCUIT	2.00	2.00	\$6320.10	\$12,640.20
J4I1980	0020	0740	9013002	CONDUIT, 2 IN. RIGID, IN TRENCH	785.00	105.00	\$13.00	\$1,365.00
J4I1980	0020	0750	9013003	CONDUIT, 3 IN. RIGID, IN TRENCH	2,848.00	1690.00	\$15.50	\$26,195.00
J4I1980	0020	0760	9014003	CONDUIT, 3 IN. RIGID, PUSHED	762.00	762.00	\$24.50	\$18,669.00
J4I1980	0020	0770	9014502	CONDUIT, 2 IN. RIGID, EXTERNAL ON STRUCTURE	190.00	190.00	\$51.90	\$9,861.00
J4I1980	0020	0780	9015010	TRENCHING TYPE I	7,186.00	6447.00	\$4.10	\$26,432.70
J4I1980	0020	0790	9016110	PULL BOX, PREFORMED CLASS 1	38.00	22.00	\$951.50	\$20,933.00
J4I1980	0020	0800	9016111	PULL BOX, PREFORMED CLASS 2	7.00	6.00	\$1391.70	\$8,350.20
J4I1980	0020	0810	9017002	CABLE, 2 AWG 1 CONDUCTOR	1,790.00	1790.00	\$2.00	\$3,580.00
J4I1980	0020	0820	9017110	CABLE, 10 AWG 1 CONDUCTOR, POLE AND BRACKET	3,620.00	1044.00	\$0.90	\$939.60
J4I1980	0020	0830	9017402	CABLE-CONDUIT, 1 IN., 2 CONDUCTORS AND 1 BARE NEUTRAL, 4 AWG	6,190.00	622.00	\$3.70	\$2,301.40
J4I1980	0020	0840	9017404	CABLE-CONDUIT, 1 IN., 2 CONDUCTORS AND 1 BARE NEUTRAL, 6 AWG	5,590.00	1948.00	\$3.20	\$6,233.60
J4I1980	0020	0850	9017407	CABLE-CONDUIT, 1 IN., 2 CONDUCTORS AND 1 BARE NEUTRAL, 8 AWG	5,890.00	6177.00	\$2.40	\$14,824.80
J4I1980	0020	0860	9018245	POLE FOUNDATION (45 FT. OR 13.5 M MOUNTING HEIGHT)	32.00	24.00	\$994.70	\$23,872.80
J4I1980	0020	0870	9018611	POWER SUPPLY ASSEMBLY, TYPE 1, 240/120 VOLT SERVICE, LIGHTIN G AND SIGNALS	1.00	1.00	\$7273.20	\$7,273.20
J4I1980	0030	0880	9020213	SIGNAL HEAD, TYPE 3S	7.00	6.00	\$836.30	\$5,017.80
J4I1980	0030	0890	9020513	SIGNAL HEAD, TYPE 3B	24.00	23.00	\$1048.90	\$24,124.70
J4I1980	0030	0900	9021213	SIGNAL HEAD, OPTICALLY LIMITED, TYPE 3S	1.00	2.00	\$4299.60	\$8,599.20



Contractor's Payment Estimate Summary

May 9, 2019

	Contract ID	Estimate Number	Pay Period Start	Pay Period End	Date Generated	Estimate Type	District	Org. Code
	160624-C01	0062	April 16, 2019	May 1, 2019	May 2, 2019	PROG	KC	CCL

Estimate Item Detail, All Items to Date:

Project Number	Category #	Line Number	Item Code	Description	Current Bid + CO	Current Installed to Date	Unit Price	Amount Paid to Date
J4I1980	0030	0910	9021413	SIGNAL HEAD, OPTICALLY LIMITED, TYPE 3B	6.00	6.00	\$4399.50	\$26,397.00
J4I1980	0030	0920	9023225	POST, TYPE C, 25 FT. ARM OR 7.6 M ARM	1.00	1.00	\$4881.50	\$4,881.50
J4I1980	0030	0930	9023230	POST, TYPE C, 30 FT. ARM OR 9.1 M ARM	2.00	1.00	\$5833.30	\$5,833.30
J4I1980	0030	0940	9023235	POST, TYPE C, 35 FT. ARM OR 10.7 M ARM	2.00	2.00	\$5855.10	\$11,710.20
J4I1980	0030	0950	9023240	POST, TYPE C, 40 FT. ARM OR 12.2 M ARM	1.00	0.00	\$7334.40	\$0.00
J4I1980	0030	0960	9023245	POST, TYPE C, 45 FT. ARM OR 13.7 M ARM	2.00	1.00	\$7781.20	\$7,781.20
J4I1980	0030	0970	9023250	POST, TYPE C, 50 FT. ARM OR 15.2 M ARM	2.00	1.00	\$8494.60	\$8,494.60
J4I1980	0030	0980	9023355	POST, TYPE B, LONGEST ARM 55 FT.	1.00	1.00	\$13257.40	\$13,257.40
J4I1980	0030	0990	9024283	CONTROLLER ASSEMBLY HOUSING, NEMA TS2 CONTROLLER	3.00	2.00	\$14653.10	\$29,306.20
J4I1980	0030	1000	9025200	CONDUIT, 2 IN., TRENCH	376.00	53.00	\$13.80	\$731.40
J4I1980	0030	1010	9025300	CONDUIT, 3 IN., TRENCH	2,224.00	1069.00	\$14.50	\$15,500.50
J4I1980	0030	1020	9027300	CONDUIT, 3 IN., PUSHED	712.00	712.00	\$22.60	\$16,091.20
J4I1980	0030	1030	9028202	CABLE, 2 AWG 1 CONDUCTOR, POWER	3,580.00	1250.00	\$2.00	\$2,500.00
J4I1980	0030	1040	9028311	CABLE, 16 AWG 7 CONDUCTOR	9,370.00	9370.00	\$1.60	\$14,992.00
J4I1980	0030	1050	9028620	POWER SUPPLY ASSEMBLY, TYPE 2	1.00	0.00	\$5210.00	\$0.00
J4I1980	0030	1060	9028811	PULL BOX, PREFORMED CLASS 2	30.00	19.00	\$1222.80	\$23,233.20
J4I1980	0030	1070	9028812	PULL BOX, PREFORMED CLASS 3	3.00	3.00	\$1855.20	\$5,565.60
J4I1980	0030	1080	9029100	BASE, CONCRETE	42.10	42.10	\$1229.90	\$51,778.79
J4I1980	0030	1090	9029902	MISC. OPTIONAL TRAFFIC SIGNAL DETECTORS	12.00	12.00	\$5891.70	\$70,700.40
J4I1980	0030	1100	9029903	MISC. TRACER WIRE 10 AWG	4,007.00	0.00	\$1.00	\$0.00
J4I1980	0040	1110	9031010	CONCRETE FOOTINGS, EMBEDDED	12.40	4.67	\$1032.23	\$4,820.51
J4I1980	0040	1120	9031020	CONCRETE FOOTINGS, BOLT DOWN	127.50	127.50	\$1465.88	\$186,899.70
J4I1980	0040	1130	9031210	STRUCTURAL STEEL POSTS	3,020.00	1173.00	\$2.55	\$2,991.15
J4I1980	0040	1140	9031220	PIPE POSTS	6,850.00	3371.46	\$2.63	\$8,866.94
J4I1980	0040	1150	9031240	BREAKAWAY ASSEMBLY	69.00	22.00	\$72.64	\$1,598.08
J4I1980	0040	1160	9031270A	PERFORATED SQUARE STEEL TUBE POST, 2 IN., 12 GA.	38.00	0.00	\$13.06	\$0.00
J4I1980	0040	1170	9031271	PERFORATED SQUARE STEEL TUBE POST ANCHOR, 12 GA.	10.00	0.00	\$4.95	\$0.00



Contractor's Payment Estimate Summary

May 9, 2019

	Contract ID	Estimate Number	Pay Period Start	Pay Period End	Date Generated	Estimate Type	District	Org. Code
	160624-C01	0062	April 16, 2019	May 1, 2019	May 2, 2019	PROG	KC	CCL

Estimate Item Detail, All Items to Date:

Project Number	Category #	Line Number	Item Code	Description	Current Bid + CO	Current Installed to Date	Unit Price	Amount Paid to Date
J4I1980	0040	1180	9035004	TYPE SHR2L-1 SIGN	475.00	222.85	\$11.49	\$2,560.55
J4I1980	0040	1190	9035011	SIGN, TYPE STR2L-3	1,351.00	459.00	\$19.96	\$9,161.64
J4I1980	0040	1200	9035068	SIGNAL SIGN, TYPE SHR2L-1	228.00	210.62	\$40.18	\$8,462.71
J4I1980	0040	1210	9035069	TYPE SHR4L-1 SIGN	201.00	34.00	\$13.52	\$459.68
J4I1980	0040	1220	9039902	MISC. RELOCATION OF EXISTING SIGN ASSEMBLIES	11.00	0.00	\$56.04	\$0.00
J4I1980	0040	1230	9039902	MISC. HIGHWAY SIGN TRUSS (30 FOOT CANTILEVER)	2.00	1.00	\$23985.14	\$23,985.14
J4I1980	0040	1240	9039902	MISC. HIGHWAY SIGN TRUSS (25 FOOT CANTILEVER)	1.00	0.00	\$21286.68	\$0.00
J4I1980	0040	1250	9039902	MISC. HIGHWAY SIGN TRUSS (77.08 FOOT CANTILEVE R)	1.00	0.00	\$39883.40	\$0.00
J4I1980	0040	1260	9039902	MISC. HIGHWAY SIGN TRUSS (78.42 FOOT CANTILEVE R)	1.00	1.00	\$40201.20	\$40,201.20
J4I1980	0040	1270	9039902	MISC. TUBULAR STEEL SUPPORT SIGN (61 FT-0 IN)	1.00	0.00	\$16383.33	\$0.00
J4I1980	0040	1280	9039902	MISC. TUBULAR STEEL SUPPORT SIGN (73 FT-.08 IN)	1.00	1.00	\$20622.55	\$20,622.55
J4I1980	0050	1290	9103700	CCTV CAMERA ASSEMBLY, INSTALLED	1.00	0.00	\$6081.80	\$0.00
J4I1980	0050	1300	9103714	CCTV POLE FOUNDATION, 45 FT OR 13.7M MOUNTING HEIGHT, INSTAL LED	1.00	0.00	\$4805.30	\$0.00
J4I1980	0050	1320	9108202	CABLE, 2 AWG, 1 CONDUCTOR, POWER	3,180.00	0.00	\$2.00	\$0.00
J4I1980	0050	1330	9108353	FIBER OPTIC CABLE, 12-STRAND, SINGLE MODE	5,490.00	3290.00	\$1.60	\$5,264.00
J4I1980	0050	1340	9108354	FIBER OPTIC CABLE, 48-STRAND, SINGLE MODE	1,800.00	0.00	\$2.50	\$0.00
J4I1980	0050	1350	9108810	PULL BOX, PREFORMED CLASS 1	20.00	7.00	\$951.50	\$6,660.50
J4I1980	0050	1360	9109901	MISC. CCTV, RADAR, RWIS RELOCATES	1.00	0.00	\$2870.60	\$0.00
J4I1980	0050	1370	9109901	MISC. FIBER OPTIC SPLICING, TESTING AND DOCUME NTATION	1.00	0.00	\$14538.70	\$0.00
J4I1980	0050	1380	9109901	MISC. TELECOMMUNICATIONS EQUIPMENT INSTALLATIO N AND INTEGRATION	1.00	0.00	\$28707.80	\$0.00
J4I1980	0050	1390	9109902	MISC. CCTV POLE RELOCATE 45 FOOT POLE	1.00	0.00	\$532.30	\$0.00
J4I1980	0050	1400	9109902	MISC. CUSTOM TYPE V MODIFIED PULL BOX	8.00	2.00	\$3214.50	\$6,429.00
J4I1980	0050	1410	9109902	MISC. CONTROLLER ASSEMBLY RELOCATE	1.00	0.00	\$1333.70	\$0.00
J4I1980	0050	1420	9109902	MISC. CONTROLLER ASSEMBLY BASE	1.00	0.00	\$3320.70	\$0.00
J4I1980	0050	1430	9109903	MISC. HDPE 2 INCH PUSHED	397.00	397.00	\$21.70	\$8,614.90
J4I1980	0050	1440	9109903	MISC. HDPE 2 INCH IN TRENCH	6,280.00	4581.00	\$13.40	\$61,385.40



Contractor's Payment Estimate Summary

May 9, 2019

	Contract ID	Estimate Number	Pay Period Start	Pay Period End	Date Generated	Estimate Type	District	Org. Code
	160624-C01	0062	April 16, 2019	May 1, 2019	May 2, 2019	PROG	KC	CCL

Estimate Item Detail, All Items to Date:

Project Number	Category #	Line Number	Item Code	Description	Current Bid + CO	Current Installed to Date	Unit Price	Amount Paid to Date
J4I1980	0051	1450	6205120	TYPE 2 PREFORMED MARKING TAPE (GROOVED), 24 IN., WHITE	912.00	177.00	\$22.00	\$3,894.00
J4I1980	0051	1460	6205121	TYPE 2 PREFORMED MARKING TAPE (GROOVED), 24 IN., YELLOW	322.00	0.00	\$22.00	\$0.00
J4I1980	0051	1470	6205130	TYPE 2 PREFORMED MARKING TAPE (GROOVED), LEFT/RIGHT ARROW	49.00	14.00	\$265.00	\$3,710.00
J4I1980	0051	1480	6205131	TYPE 2 PREFORMED MARKING TAPE (GROOVED), STRAIGHT ARROW	35.00	0.00	\$225.00	\$0.00
J4I1980	0051	1490	6205133	TYPE 2 PREFORMED MARKING TAPE (GROOVED), WORD (ONLY)	4.00	0.00	\$350.00	\$0.00
J4I1980	0051	1500	6205140	TYPE 2 PREFORMED MARKING TAPE (GROOVED), 24 IN. WHITE, YIELD LINE TRIANGLES	112.00	16.00	\$30.00	\$480.00
J4I1980	0051	1510	6205902A	6 IN. WHITE HIGH BUILD WATERBORNE PAVEMENT MARKING PAINT, TYPE L BEADS	37,513.00	0.00	\$0.50	\$0.00
J4I1980	0051	1520	6205903A	6 IN. YELLOW HIGH BUILD WATERBORNE PAVEMENT MARKING PAINT, TYPE L BEADS	24,085.00	0.00	\$0.50	\$0.00
J4I1980	0051	1530	6205906A	12 IN. WHITE HIGH BUILD WATERBORNE PAVEMENT MARKING PAINT, TYPE L BEADS	2,368.00	0.00	\$1.00	\$0.00
J4I1980	0051	1540	6209902	MISC. PAVEMENT MARKING REMOVAL (SYMBOLS)	2.00	0.00	\$100.00	\$0.00
J4I1980	0052	1550	2071000	LINEAR GRADING CLASS 1	99.70	131.45	\$868.31	\$114,139.35
J4I1980	0052	1560	3040143	TYPE 1 AGGREGATE FOR BASE (4 IN. THICK)	8,875.00	8848.28	\$6.10	\$53,974.51
J4I1980	0052	1570	4011207	BITUMINOUS PAVEMENT MIXTURE PG70-22, (BP-1)	82.70	82.67	\$138.00	\$11,408.46
J4I1980	0052	1580	4019905	MISC. OPTIONAL 9 INCH TEMPORARY PAVEMENT	5,807.00	2099.18	\$39.70	\$83,337.45
J4I1980	0052	1590	4019905	MISC. OPTIONAL 8 INCH TEMPORARY PAVEMENT	6,689.80	13121.43	\$36.45	\$478,276.12
J4I1980	0052	1600	4030103	ASPHALTIC CONCRETE MIXTURE PG 70-22 (SP125C MIX)	27.80	0.00	\$235.00	\$0.00
J4I1980	0052	1610	4030132	ASPHALTIC CONCRETE MIXTURE PG 76-22 (SP125BSM MIX)	59.00	19.00	\$235.00	\$4,465.00
J4I1980	0052	1620	6044012	PIPE COLLAR, TYPE B	1.00	1.00	\$695.05	\$695.05
J4I1980	0052	1630	6063017	TYPE C CRASHWORTHY END TERMINAL	8.00	8.00	\$15959.50	\$127,676.00
J4I1980	0052	1640	6122009	IMPACT ATTENUATOR (9 SAND BARRELS)	3.00	1.00	\$1800.00	\$1,800.00
J4I1980	0052	1650	6122017	IMPACT ATTENUATOR (17 SAND BARRELS)	4.00	4.00	\$3400.00	\$13,600.00
J4I1980	0052	1660	6122020	REPLACEMENT SAND BARREL	20.00	20.00	\$300.00	\$6,000.00
J4I1980	0052	1670	6122030	IMPACT ATTENUATOR (RELOCATION)	35.00	42.00	\$1000.00	\$42,000.00
J4I1980	0052	1680	6123000A	TRUCK OR TRAILER MOUNTED ATTENUATOR (TMA)	2.00	2.00	\$1500.00	\$3,000.00
J4I1980	0052	1690	6161005	CONSTRUCTION SIGNS	5,200.00	5382.22	\$22.00	\$118,408.84



Contractor's Payment Estimate Summary

May 9, 2019

	Contract ID	Estimate Number	Pay Period Start	Pay Period End	Date Generated	Estimate Type	District	Org. Code
	160624-C01	0062	April 16, 2019	May 1, 2019	May 2, 2019	PROG	KC	CCL

Estimate Item Detail, All Items to Date:

Project Number	Category #	Line Number	Item Code	Description	Current Bid + CO	Current Installed to Date	Unit Price	Amount Paid to Date
J4I1980	0052	1700	6161008	ADVANCED WARNING RAIL SYSTEM	12.00	10.00	\$115.00	\$1,150.00
J4I1980	0052	1710	6161009	FLAG ASSEMBLY	34.00	17.00	\$25.00	\$425.00
J4I1980	0052	1720	6161025	CHANNELIZER (TRIM LINE)	1,000.00	942.00	\$75.00	\$70,650.00
J4I1980	0052	1730	6161030	TYPE III MOVEABLE BARRICADE	85.00	71.00	\$238.00	\$16,898.00
J4I1980	0052	1740	6161034	DIRECTIONAL INDICATOR BARRICADE WITH LIGHT	70.00	54.00	\$150.00	\$8,100.00
J4I1980	0052	1750	6161040	FLASHING ARROW PANEL	7.00	7.00	\$4000.00	\$28,000.00
J4I1980	0052	1760	6161070	TUBULAR MARKER	25.00	0.00	\$200.00	\$0.00
J4I1980	0052	1770	6161099	CHANGEABLE MESSAGE SIGN WITH COMMUNICATION INTERFACE, CONTRA CTOR FURNISHED, CONTRACTOR RETAINED	5.00	4.00	\$11215.30	\$44,861.20
J4I1980	0052	1780	6169902	MISC. SHORT TERM CHANGEABLE MESSAGE SIGN CONTR ACTOR FURNISHED/RETAINED	30.00	27.00	\$2000.00	\$54,000.00
J4I1980	0052	1790	6169903	MISC. TRAFFIC SEPARATOR CURB WITH DELINEATOR	2,200.00	0.00	\$50.00	\$0.00
J4I1980	0052	1800	6173600D	TEMPORARY TRAFFIC BARRIER, CONTRACTOR FURNISHED / RETAINED	5,249.00	8543.75	\$13.36	\$114,144.50
J4I1980	0052	1810	6173700B	TEMPORARY TRAFFIC BARRIER ANCHORED, CONTRACTOR FURNISHED / RETAINED	3,362.00	3362.00	\$18.58	\$62,465.96
J4I1980	0052	1820	6175010A	RELOCATING TEMPORARY TRAFFIC BARRIER	11,144.00	20224.50	\$4.45	\$89,999.02
J4I1980	0052	1830	6175011B	RELOCATING TEMPORARY TRAFFIC BARRIER ANCHORED	6,730.00	3709.25	\$5.56	\$20,623.43
J4I1980	0052	1840	6179903	MISC. OPTIONAL TEMPORARY PAVEMENT MARKING	180,000.00	203319.00	\$0.60	\$121,991.40
J4I1980	0052	1850	6191000	PAVEMENT EDGE TREATMENT	5,900.00	5585.00	\$2.72	\$15,191.20
J4I1980	0052	1860	6205301B	PREFORMED REMOVABLE MARKING TAPE 4 IN., WHITE	3,450.00	0.00	\$1.30	\$0.00
J4I1980	0052	1870	6205303B	PREFORMED REMOVABLE MARKING TAPE 4 IN., YELLOW	3,500.00	0.00	\$1.30	\$0.00
J4I1980	0052	1880	6207001	PAVEMENT MARKING REMOVAL	140,000.00	116853.00	\$0.47	\$54,920.91
J4I1980	0052	1890	6229905	MISC. COLDMILLING EXISTING RUMBLE STRIP	965.00	276.43	\$10.20	\$2,819.59
J4I1980	0052	1900	6261000A	BITUMINOUS SHOULDER RUMBLE STRIP	13.00	0.00	\$27.50	\$0.00
J4I1980	0052	1910	7319902	MISC. CAPPING DROP INLET	1.00	1.00	\$2324.89	\$2,324.89
J4I1980	0052	1920	8061020	TEMPORARY PIPE	979.00	884.00	\$44.56	\$39,391.04
J4I1980	0052	1930	9029400	TEMPORARY TRAFFIC SIGNALS	1.00	0.50	\$88737.60	\$44,368.80
J4I1980	0052	1940	9029407	TEMPORARY TRAFFIC DETECTION, VIDEO DETECTION SYSTEM	1.00	0.50	\$13503.50	\$6,751.75
J4I1980	0053	1950	2063000	CLASS 3 EXCAVATION	6,472.00	5841.60	\$8.85	\$51,698.16



Contractor's Payment Estimate Summary

May 9, 2019

	Contract ID	Estimate Number	Pay Period Start	Pay Period End	Date Generated	Estimate Type	District	Org. Code
	160624-C01	0062	April 16, 2019	May 1, 2019	May 2, 2019	PROG	KC	CCL

Estimate Item Detail, All Items to Date:

Project Number	Category #	Line Number	Item Code	Description	Current Bid + CO	Current Installed to Date	Unit Price	Amount Paid to Date
J4I1980	0053	1960	2063300	CLASS 4 EXCAVATION	191.00	191.00	\$102.98	\$19,669.18
J4I1980	0053	1970	2063500	CULVERT CLEANOUT	24.00	0.00	\$1567.36	\$0.00
J4I1980	0053	1980	6042020	ADJUSTING BASIN OR INLET	6.00	1.00	\$1219.43	\$1,219.43
J4I1980	0053	1990	6044011	PIPE COLLAR, TYPE A	6.00	6.00	\$1672.50	\$10,035.00
J4I1980	0053	2000	6049902	MISC. MODIFICATION OF EXISTING INLETS	2.00	2.00	\$1736.08	\$3,472.16
J4I1980	0053	2010	6053030A	PIPE AGGREGATE PAVEMENT EDGE DRAIN	10,572.00	8956.00	\$8.63	\$77,290.28
J4I1980	0053	2020	6097000	ROCK LINING	219.00	223.00	\$91.04	\$20,301.92
J4I1980	0053	2030	6141021	GRATE AND BEARING PLATE (3 FT. X 2 FT. OR 914 MM X 610 MM)	4.00	0.00	\$459.83	\$0.00
J4I1980	0053	2040	6141024	GRATE AND BEARING PLATE (5 FT. X 3 FT. OR 1524 MM X 914 MM)	9.00	0.00	\$1626.22	\$0.00
J4I1980	0053	2050	6141028	GRATE AND BEARING PLATE (5 FT. 1 IN. X 3 FT. 1 IN. OR 1549 MM X 940 MM)	1.00	0.00	\$1233.68	\$0.00
J4I1980	0053	2060	6141121	CURVED VANE GRATE AND FRAME (4 FT. X 2 FT. OR 1200MM X 600MM)	33.00	2.00	\$605.63	\$1,211.26
J4I1980	0053	2070	6143010	MANHOLE FRAME AND COVER, TYPE 1-A	6.00	0.00	\$190.66	\$0.00
J4I1980	0053	2080	6143012	MANHOLE FRAME AND COVER, TYPE 2	1.00	0.00	\$302.81	\$0.00
J4I1980	0053	2090	6143013	MANHOLE FRAME AND COVER, TYPE 3	3.00	0.00	\$179.44	\$0.00
J4I1980	0053	2100	6143014	MANHOLE FRAME AND COVER, TYPE 4	6.00	0.00	\$302.81	\$0.00
J4I1980	0053	2110	6149902	MISC. CURVED VANE GRATE AND FRAME (4 FT X 6 FT)	4.00	0.00	\$1312.19	\$0.00
J4I1980	0053	2120	7034041	CLASS B-1 CONCRETE (CULVERTS)	68.00	68.00	\$630.00	\$42,840.00
J4I1980	0053	2130	7061030	REINFORCING STEEL (CULVERTS)	11,598.00	11598.00	\$0.95	\$11,018.10
J4I1980	0053	2140	7250315A	15 IN. PIPE GROUP B	103.00	0.00	\$54.44	\$0.00
J4I1980	0053	2150	7250318A	18 IN. PIPE GROUP B	213.00	213.00	\$56.38	\$12,008.94
J4I1980	0053	2160	7250348A	48 IN. PIPE GROUP B	73.00	73.00	\$138.35	\$10,099.55
J4I1980	0053	2170	7261012	12 IN. PIPE GROUP A	74.00	18.00	\$29.92	\$538.56
J4I1980	0053	2180	7261015	15 IN. PIPE GROUP A	2,054.00	1842.13	\$33.37	\$61,471.88
J4I1980	0053	2190	7261018	18 IN. PIPE GROUP A	690.00	651.00	\$36.77	\$23,937.27
J4I1980	0053	2200	7261024	24 IN. PIPE GROUP A	815.00	815.00	\$44.98	\$36,658.70
J4I1980	0053	2210	7261030	30 IN. PIPE GROUP A	363.00	296.00	\$58.65	\$17,360.40
J4I1980	0053	2220	7261036	36 IN. PIPE GROUP A	215.00	154.24	\$70.23	\$10,832.28



Contractor's Payment Estimate Summary

May 9, 2019

	Contract ID	Estimate Number	Pay Period Start	Pay Period End	Date Generated	Estimate Type	District	Org. Code
	160624-C01	0062	April 16, 2019	May 1, 2019	May 2, 2019	PROG	KC	CCL

Estimate Item Detail, All Items to Date:

Project Number	Category #	Line Number	Item Code	Description	Current Bid + CO	Current Installed to Date	Unit Price	Amount Paid to Date
J4I1980	0053	2230	7310048	PRECAST CONCRETE MANHOLE - 48 IN.	35.00	35.00	\$683.11	\$23,908.85
J4I1980	0053	2240	7310060	PRECAST CONCRETE MANHOLE - 60 IN.	28.00	21.00	\$678.50	\$14,248.50
J4I1980	0053	2250	7310072	PRECAST CONCRETE MANHOLE - 72 IN.	48.00	48.00	\$794.64	\$38,142.72
J4I1980	0053	2260	7311042	PRECAST CONCRETE DROP INLET 4 FT X 2 FT	101.00	68.15	\$748.47	\$51,008.23
J4I1980	0053	2270	7311053	PRECAST CONCRETE DROP INLET 5 FT X 3 FT	65.00	35.80	\$881.69	\$31,564.50
J4I1980	0053	2280	7319903	MISC. CURB INLET - APWA 6 FT X 3 FT 3 IN	5.00	5.00	\$946.84	\$4,734.20
J4I1980	0053	2290	7319903	MISC. CURB INLET - APWA 8 FT X 3 FT 3 IN	7.00	7.00	\$1362.06	\$9,534.42
J4I1980	0053	2300	7319903	MISC. PRECAST DROP INLET TYPE A 4 FT X 6 FT	29.00	21.29	\$1326.43	\$28,239.69
J4I1980	0053	2310	7319903	MISC. PRECAST TYPE S DROP INLET 3 FT X 2 FT	21.00	7.92	\$675.04	\$5,346.32
J4I1980	0053	2320	7319903	MISC. PRECAST DROP INLET TYPE B 4 FT X 2 FT	69.00	48.16	\$735.03	\$35,399.04
J4I1980	0053	2330	7319903	MISC. PRECAST DROP INLET TYPE S-3, 5 FT X 3 F T	8.00	28.66	\$509.04	\$14,589.09
J4I1980	0053	2340	7319903	MISC. PRECAST DROP INLET TYPE A 5 FT X 6 FT	18.00	18.00	\$978.39	\$17,611.02
J4I1980	0053	2350	7320018A	18 IN. OR ALLOWED SUBSTITUTE GROUP B FLARED END SECTION	2.00	2.00	\$716.54	\$1,433.08
J4I1980	0053	2360	7320048A	48 IN. OR ALLOWED SUBSTITUTE GROUP B FLARED END SECTION	1.00	1.00	\$2312.58	\$2,312.58
J4I1980	0053	2370	7320612A	12 IN. OR ALLOWED SUBSTITUTE GROUP A FLARED END SECTION	2.00	1.00	\$851.69	\$851.69
J4I1980	0053	2380	7320615A	15 IN. OR ALLOWED SUBSTITUTE GROUP A FLARED END SECTION	4.00	3.00	\$903.83	\$2,711.49
J4I1980	0053	2390	7320618A	18 IN. OR ALLOWED SUBSTITUTE GROUP A FLARED END SECTION	1.00	1.00	\$949.02	\$949.02
J4I1980	0053	2400	7320624A	24 IN. OR ALLOWED SUBSTITUTE GROUP A FLARED END SECTION	1.00	1.00	\$1063.75	\$1,063.75
J4I1980	0053	2410	7320630A	30 IN. OR ALLOWED SUBSTITUTE GROUP A FLARED END SECTION	2.00	1.00	\$1274.52	\$1,274.52
J4I1980	0053	2420	7320636A	36 IN. OR ALLOWED SUBSTITUTE GROUP A FLARED END SECTION	3.00	1.00	\$1583.81	\$1,583.81
J4I1980	0053	2430	7321013A	15 IN. OR ALLOWED SUBSTITUTE SAFETY SLOPE END SECTION	2.00	0.00	\$1367.97	\$0.00
J4I1980	0060	2440	6091060	PAVED DITCH	512.10	320.00	\$77.00	\$24,640.00
J4I1980	0060	2450	6096020	FURNISHING TYPE 2 ROCK DITCH LINER	491.00	201.00	\$44.88	\$9,020.88
J4I1980	0060	2460	6096042	PLACING TYPE 2 ROCK DITCH LINER	491.00	153.00	\$21.65	\$3,312.45
J4I1980	0060	2470	8051000A	SEEDING - COOL SEASON MIXTURES	7.70	2.80	\$995.00	\$2,786.00
J4I1980	0060	2480	8052000A	SEEDING - WARM SEASON MIXTURES	6.00	5.25	\$1095.00	\$5,748.75
J4I1980	0060	2490	8061003	SEDIMENT TRAP EXCAVATION	25.00	0.00	\$26.10	\$0.00



Contractor's Payment Estimate Summary

May 9, 2019

	Contract ID	Estimate Number	Pay Period Start	Pay Period End	Date Generated	Estimate Type	District	Org. Code
	160624-C01	0062	April 16, 2019	May 1, 2019	May 2, 2019	PROG	KC	CCL

Estimate Item Detail, All Items to Date:									
Project Number	Category #	Line Number	Item Code	Description	Current Bid + CO	Current Installed to Date	Unit Price	Amount Paid to Date	
J4I1980	0060	2500	8061004	SEDIMENT TRAP ROCK	25.00	0.00	\$86.63	\$0.00	
J4I1980	0060	2510	8061005	ROCK DITCH CHECK	2,700.00	2664.00	\$65.60	\$174,758.40	
J4I1980	0060	2520	8061006	ALTERNATE DITCH CHECK	957.00	957.00	\$4.45	\$4,258.65	
J4I1980	0060	2530	8061007A	CURB INLET CHECK	25.00	24.00	\$70.00	\$1,680.00	
J4I1980	0060	2540	8061010A	TYPE B BERM	711.00	0.00	\$2.45	\$0.00	
J4I1980	0060	2550	8061011	SLOPE DRAINS	20.00	5.00	\$24.08	\$120.40	
J4I1980	0060	2560	8061016	SEDIMENT REMOVAL	1,105.00	1142.50	\$73.46	\$83,928.05	
J4I1980	0060	2570	8061017	TEMPORARY SEEDING AND MULCHING	4.90	3.75	\$695.00	\$2,606.25	
J4I1980	0060	2580	8061019	SILT FENCE	8,000.00	7383.00	\$1.05	\$7,752.15	
J4I1980	0060	2590	8064130	TYPE 3 TURF REINFORCEMENT MAT	8,000.00	4075.00	\$3.70	\$15,077.50	
J4I1980	0060	2600	8069928	MISC. WATER POLLUTION CONTROL MANAGER	137.00	105.00	\$250.00	\$26,250.00	
J4I1980	0070	2610	7110300	CONCRETE AND MASONRY PROTECTION SYSTEM	1.00	0.00	\$6180.30	\$0.00	
J4I1980	0070	2620	7110400	SACRIFICIAL GRAFFITI PROTECTION SYSTEM	1.00	0.00	\$6180.30	\$0.00	
J4I1980	0070	2630	7201000	MECHANICALLY STABILIZED EARTH WALL SYSTEMS	6,483.00	6483.00	\$57.50	\$372,772.50	
J4I1980	0071	2640	7110300	CONCRETE AND MASONRY PROTECTION SYSTEM	1.00	0.00	\$3321.00	\$0.00	
J4I1980	0071	2650	7110400	SACRIFICIAL GRAFFITI PROTECTION SYSTEM	1.00	0.00	\$3321.00	\$0.00	
J4I1980	0071	2660	7201000	MECHANICALLY STABILIZED EARTH WALL SYSTEMS	3,766.00	3766.00	\$57.50	\$216,545.00	
J4I1980	0072	2670	2061000	CLASS 1 EXCAVATION	20.00	20.00	\$122.98	\$2,459.60	
J4I1980	0072	2680	2065500	TEMPORARY SHORING	1.00	1.00	\$24147.22	\$24,147.22	
J4I1980	0072	2690	2169901	MISC. REMOVAL OF BRIDGE A19442	1.00	1.00	\$122851.25	\$122,851.25	
J4I1980	0072	2700	2169901	MISC. REMOVAL OF BRIDGE A19453	1.00	1.00	\$109236.86	\$109,236.86	
J4I1980	0072	2710	2169901	MISC. REMOVAL OF BRIDGE A19462	1.00	1.00	\$136761.24	\$136,761.24	
J4I1980	0072	2720	5031010A	BRIDGE APPROACH SLAB (MAJOR ROAD)	293.00	293.00	\$246.00	\$72,078.00	
J4I1980	0072	2730	7011105	DRILLED SHAFTS (3 FT. 6 IN. DIA.)	246.00	246.00	\$387.11	\$95,229.06	
J4I1980	0072	2740	7011204	ROCK SOCKETS (3 FT 0 IN. DIA.)	55.00	55.00	\$407.11	\$22,391.05	
J4I1980	0072	2750	7011300	SUPPLEMENTARY TELEVISION CAMERA INSPECTION	5.00	5.00	\$100.00	\$500.00	
J4I1980	0072	2760	7011400	FOUNDATION INSPECTION HOLES	105.00	105.00	\$114.00	\$11,970.00	



Contractor's Payment Estimate Summary

May 9, 2019

	Contract ID	Estimate Number	Pay Period Start	Pay Period End	Date Generated	Estimate Type	District	Org. Code
	160624-C01	0062	April 16, 2019	May 1, 2019	May 2, 2019	PROG	KC	CCL

Estimate Item Detail, All Items to Date:

Project Number	Category #	Line Number	Item Code	Description	Current Bid + CO	Current Installed to Date	Unit Price	Amount Paid to Date
J4I1980	0072	2770	7011600	SONIC LOGGING TESTING	5.00	5.00	\$1000.00	\$5,000.00
J4I1980	0072	2780	7021210	GALVANIZED STRUCTURAL STEEL PILES (10 IN)	1,314.00	1314.00	\$62.32	\$81,888.48
J4I1980	0072	2790	7025001	DYNAMIC PILE TESTING	2.00	2.00	\$2350.00	\$4,700.00
J4I1980	0072	2800	7027000	PILE POINT REINFORCEMENT	18.00	18.00	\$89.39	\$1,609.02
J4I1980	0072	2810	7032003	CLASS B CONCRETE (SUBSTRUCTURE)	116.40	116.40	\$924.11	\$107,566.40
J4I1980	0072	2820	7034219A	BARRIER CURB (TYPE D)	376.00	376.00	\$92.86	\$34,915.36
J4I1980	0072	2830	7039905	MISC. SLAB ON CONCRETE BEAM WITH PRECAST PANEL S (SPREAD SLAB AND BOX BEAMS)	864.00	864.00	\$302.06	\$260,979.84
J4I1980	0072	2840	7056051A	33 IN., PRESTRESSED CONCRETE SPREAD BOX BEAM	1,003.00	1003.00	\$288.00	\$288,864.00
J4I1980	0072	2850	7061060	REINFORCING STEEL (BRIDGES)	31,130.00	31130.00	\$0.95	\$29,573.50
J4I1980	0072	2860	7151001	VERTICAL DRAIN AT END BENTS	2.00	2.00	\$4108.96	\$8,217.92
J4I1980	0072	2870	7161002	LAMINATED NEOPRENE BEARING PAD	14.00	14.00	\$236.54	\$3,311.56
J4I1980	0072	2880	7161003	LAMINATED NEOPRENE BEARING PAD (TAPERED)	14.00	14.00	\$326.26	\$4,567.64
J4I1980	0072	2890	7251000	CORRUGATED METAL PIPE PILE SPACERS	18.00	0.00	\$1.00	\$0.00
J4I1980	0073	2900	2061000	CLASS 1 EXCAVATION	20.00	30.00	\$122.98	\$3,689.40
J4I1980	0073	2910	2065500	TEMPORARY SHORING	1.00	1.00	\$24147.22	\$24,147.22
J4I1980	0073	2920	2160500	REMOVAL OF BRIDGES	1.00	1.00	\$107262.93	\$107,262.93
J4I1980	0073	2930	5031010A	BRIDGE APPROACH SLAB (MAJOR ROAD)	289.00	289.00	\$246.00	\$71,094.00
J4I1980	0073	2940	7011105	DRILLED SHAFTS (3 FT. 6 IN. DIA.)	235.00	235.00	\$379.28	\$89,130.80
J4I1980	0073	2950	7011204	ROCK SOCKETS (3 FT 0 IN. DIA.)	55.00	55.00	\$399.28	\$21,960.40
J4I1980	0073	2960	7011300	SUPPLEMENTARY TELEVISION CAMERA INSPECTION	5.00	5.00	\$100.00	\$500.00
J4I1980	0073	2970	7011400	FOUNDATION INSPECTION HOLES	105.00	105.00	\$114.00	\$11,970.00
J4I1980	0073	2980	7011600	SONIC LOGGING TESTING	5.00	5.00	\$1000.00	\$5,000.00
J4I1980	0073	2990	7021210	GALVANIZED STRUCTURAL STEEL PILES (10 IN)	1,197.00	1197.00	\$61.32	\$73,400.04
J4I1980	0073	3000	7025001	DYNAMIC PILE TESTING	2.00	2.00	\$2350.00	\$4,700.00
J4I1980	0073	3010	7027000	PILE POINT REINFORCEMENT	18.00	18.00	\$89.39	\$1,609.02
J4I1980	0073	3020	7032003	CLASS B CONCRETE (SUBSTRUCTURE)	107.30	107.30	\$909.32	\$97,570.04
J4I1980	0073	3030	7034219A	BARRIER CURB (TYPE D)	346.00	346.00	\$88.58	\$30,648.68



Contractor's Payment Estimate Summary

May 9, 2019

	Contract ID	Estimate Number	Pay Period Start	Pay Period End	Date Generated	Estimate Type	District	Org. Code
	160624-C01	0062	April 16, 2019	May 1, 2019	May 2, 2019	PROG	KC	CCL

Estimate Item Detail, All Items to Date:

Project Number	Category #	Line Number	Item Code	Description	Current Bid + CO	Current Installed to Date	Unit Price	Amount Paid to Date
J4I1980	0073	3040	7039905	MISC. SLAB ON CONCRETE BEAM WITH PRECAST PANEL S (SPREAD SLAB AND BOX BEAMS)	819.00	778.05	\$290.54	\$226,054.65
J4I1980	0073	3050	7056050A	27 IN., PRESTRESSED CONCRETE SPREAD BOX BEAM	0.00	960.00	\$279.41	\$268,233.60
J4I1980	0073	3060	7061060	REINFORCING STEEL (BRIDGES)	29,800.00	29800.00	\$0.95	\$28,310.00
J4I1980	0073	3070	7151001	VERTICAL DRAIN AT END BENTS	2.00	2.00	\$4108.96	\$8,217.92
J4I1980	0073	3080	7161002	LAMINATED NEOPRENE BEARING PAD	14.00	0.00	\$236.54	\$0.00
J4I1980	0073	3090	7161003	LAMINATED NEOPRENE BEARING PAD (TAPERED)	14.00	0.00	\$326.26	\$0.00
J4I1980	0073	3100	7251000	CORRUGATED METAL PIPE PILE SPACERS	18.00	0.00	\$1.12	\$0.00
J4I1980	0074	3110	7110300	CONCRETE AND MASONRY PROTECTION SYSTEM	1.00	0.00	\$4414.50	\$0.00
J4I1980	0074	3120	7110400	SACRIFICIAL GRAFFITI PROTECTION SYSTEM	1.00	0.00	\$4414.50	\$0.00
J4I1980	0074	3130	7201000	MECHANICALLY STABILIZED EARTH WALL SYSTEMS	6,135.00	6135.00	\$57.50	\$352,762.50
J4I1980	0075	3140	7110300	CONCRETE AND MASONRY PROTECTION SYSTEM	1.00	1.00	\$3280.50	\$3,280.50
J4I1980	0075	3150	7110400	SACRIFICIAL GRAFFITI PROTECTION SYSTEM	1.00	1.00	\$3280.50	\$3,280.50
J4I1980	0075	3160	7201000	MECHANICALLY STABILIZED EARTH WALL SYSTEMS	4,047.00	4047.00	\$57.50	\$232,702.50
J4I1980	0076	3170	7110300	CONCRETE AND MASONRY PROTECTION SYSTEM	1.00	1.00	\$2065.50	\$2,065.50
J4I1980	0076	3180	7110400	SACRIFICIAL GRAFFITI PROTECTION SYSTEM	1.00	1.00	\$2065.50	\$2,065.50
J4I1980	0076	3190	7201000	MECHANICALLY STABILIZED EARTH WALL SYSTEMS	2,546.00	2546.00	\$57.50	\$146,395.00
J4I3038B	0001	3200	2022010	REMOVAL OF IMPROVEMENTS	1.00	0.25	\$12755.03	\$3,188.76
J4I3038B	0001	3210	2072000	LINEAR GRADING CLASS 2	49.40	0.00	\$1796.65	\$0.00
J4I3038B	0001	3220	4030132	ASPHALTIC CONCRETE MIXTURE PG 76-22 (SP125BSM MIX)	4,035.40	0.00	\$95.50	\$0.00
J4I3038B	0001	3230	4079912	MISC. POLYMER MODIFIED TACK COAT	2,990.00	0.00	\$2.30	\$0.00
J4I3038B	0001	3240	4134000	BITUMINOUS FOG SEAL	853.00	0.00	\$5.35	\$0.00
J4I3038B	0001	3250	6069902	MISC. MGS TRANSITION SECTION	4.00	0.00	\$402.51	\$0.00
J4I3038B	0001	3260	6069902	MISC. MGS BRIDGE ANCHOR SECTION (SAFETY BARRIE R CURB)	4.00	0.00	\$2400.43	\$0.00
J4I3038B	0001	3270	6069902	MISC. MGS END ANCHOR	6.00	0.00	\$773.66	\$0.00
J4I3038B	0001	3280	6069902	MISC. MASH CRASHWORTHY END TERMINAL	6.00	0.00	\$1980.48	\$0.00
J4I3038B	0001	3290	6069903	MISC. MGS GUARDRAIL	3,075.00	0.00	\$16.24	\$0.00
J4I3038B	0001	3300	6069903	MISC. MGS GUARDRAIL - 8 FOOT POST	820.00	0.00	\$20.66	\$0.00



Contractor's Payment Estimate Summary

May 9, 2019

	Contract ID	Estimate Number	Pay Period Start	Pay Period End	Date Generated	Estimate Type	District	Org. Code
	160624-C01	0062	April 16, 2019	May 1, 2019	May 2, 2019	PROG	KC	CCL

Estimate Item Detail, All Items to Date:

Project Number	Category #	Line Number	Item Code	Description	Current Bid + CO	Current Installed to Date	Unit Price	Amount Paid to Date
J4I3038B	0001	3310	6113010	FURNISHING TYPE 1 ROCK BLANKET	37.00	37.00	\$27.74	\$1,026.38
J4I3038B	0001	3320	6113030	PLACING TYPE 1 ROCK BLANKET	37.00	37.00	\$133.75	\$4,948.75
J4I3038B	0001	3330	6123000A	TRUCK OR TRAILER MOUNTED ATTENUATOR (TMA)	1.00	0.00	\$1500.00	\$0.00
J4I3038B	0001	3340	6131010	FURNISHING AND PLACING CONCRETE MATERIAL FOR FULL DEPTH PAVEMENT REPAIR	160.00	0.00	\$344.00	\$0.00
J4I3038B	0001	3350	6131012	SUBGRADE COMPACTION (6 IN. DEPTH) (PAVEMENT REPAIR)	16.00	0.00	\$10.00	\$0.00
J4I3038B	0001	3360	6131013	TYPE 1 OR 5 AGGREGATE FOR BASE (4 IN. THICK) (PAVEMENT REPAIR)	16.00	0.00	\$10.00	\$0.00
J4I3038B	0001	3370	6131014	FULL DEPTH PAVEMENT REPAIR SAW CUT (FOR PERIMETER AND INTERNAL SAW CUTS)	648.00	0.00	\$11.00	\$0.00
J4I3038B	0001	3380	6131015	DOWEL BAR (DRILLING, FURNISHING AND INSTALLATION) FOR FULL DEPTH PAVEMENT REPAIR	400.00	0.00	\$8.00	\$0.00
J4I3038B	0001	3390	6133018	FURNISHING AND PLACING BITUMINOUS MATERIAL FOR CLASS B PARTIAL DEPTH PAVEMENT REPAIR	1.90	0.00	\$42.00	\$0.00
J4I3038B	0001	3400	6133019	REMOVAL FOR CLASS B PARTIAL DEPTH PAVEMENT REPAIR	12.00	0.00	\$385.00	\$0.00
J4I3038B	0001	3410	6161005	CONSTRUCTION SIGNS	1,224.00	0.00	\$6.00	\$0.00
J4I3038B	0001	3420	6161008	ADVANCED WARNING RAIL SYSTEM	4.00	0.00	\$85.00	\$0.00
J4I3038B	0001	3430	6161025	CHANNELIZER (TRIM LINE)	300.00	0.00	\$15.00	\$0.00
J4I3038B	0001	3440	6161033	DIRECTIONAL INDICATOR BARRICADE	30.00	0.00	\$50.00	\$0.00
J4I3038B	0001	3450	6161040	FLASHING ARROW PANEL	4.00	0.00	\$500.00	\$0.00
J4I3038B	0001	3460	6161055	SEQUENTIAL FLASHING WARNING LIGHT	30.00	30.00	\$85.00	\$2,550.00
J4I3038B	0001	3470	6161099	CHANGEABLE MESSAGE SIGN WITH COMMUNICATION INTERFACE, CONTRACTOR FURNISHED, CONTRACTOR RETAINED	4.00	0.00	\$3000.00	\$0.00
J4I3038B	0001	3480	6162010	WORK ZONE LIGHTING	1.00	0.00	\$560.77	\$0.00
J4I3038B	0001	3490	6181000	MOBILIZATION	1.00	0.00	\$15000.00	\$0.00
J4I3038B	0001	3500	6189902	MISC. ADDITIONAL MOBILIZATION FOR SEEDING	4.00	0.00	\$600.00	\$0.00
J4I3038B	0001	3510	6205105	TYPE 2 PREFORMED MARKING TAPE (GROOVED), 6 IN., WHITE	1,200.00	0.00	\$3.50	\$0.00
J4I3038B	0001	3520	6205120	TYPE 2 PREFORMED MARKING TAPE (GROOVED), 24 IN., WHITE	38.00	0.00	\$20.00	\$0.00
J4I3038B	0001	3530	6205130	TYPE 2 PREFORMED MARKING TAPE (GROOVED), LEFT/RIGHT ARROW	3.00	0.00	\$250.00	\$0.00
J4I3038B	0001	3540	6205131	TYPE 2 PREFORMED MARKING TAPE (GROOVED), STRAIGHT ARROW	3.00	0.00	\$225.00	\$0.00
J4I3038B	0001	3550	6205132	TYPE 2 PREFORMED MARKING TAPE (GROOVED), COMBINATION STRAIGHT T-LEFT/RIGHT ARROW	3.00	0.00	\$475.00	\$0.00



Contractor's Payment Estimate Summary

May 9, 2019

	Contract ID	Estimate Number	Pay Period Start	Pay Period End	Date Generated	Estimate Type	District	Org. Code
	160624-C01	0062	April 16, 2019	May 1, 2019	May 2, 2019	PROG	KC	CCL

Estimate Item Detail, All Items to Date:

Project Number	Category #	Line Number	Item Code	Description	Current Bid + CO	Current Installed to Date	Unit Price	Amount Paid to Date
J4I3038B	0001	3560	6205133	TYPE 2 PREFORMED MARKING TAPE (GROOVED), WORD (ONLY)	3.00	0.00	\$375.00	\$0.00
J4I3038B	0001	3570	6205902A	6 IN. WHITE HIGH BUILD WATERBORNE PAVEMENT MARKING PAINT, TYPE L BEADS	12,648.00	0.00	\$0.35	\$0.00
J4I3038B	0001	3580	6205903A	6 IN. YELLOW HIGH BUILD WATERBORNE PAVEMENT MARKING PAINT, TYPE L BEADS	10,166.00	0.00	\$0.35	\$0.00
J4I3038B	0001	3590	6205906A	12 IN. WHITE HIGH BUILD WATERBORNE PAVEMENT MARKING PAINT, TYPE L BEADS	2,420.00	0.00	\$1.00	\$0.00
J4I3038B	0001	3600	6206125A	24 IN. YELLOW WATERBORNE PAVEMENT MARKING PAINT, TYPE P BEADS	750.00	0.00	\$5.00	\$0.00
J4I3038B	0001	3610	6221001	COLDMILLING BITUMINOUS PAVEMENT FOR REMOVAL OF SURFACING (3 IN. THICK OR LESS)	37,326.00	0.00	\$2.55	\$0.00
J4I3038B	0001	3620	6261000A	BITUMINOUS SHOULDER RUMBLE STRIP	149.60	0.00	\$27.50	\$0.00
J4I3038B	0001	3630	8051000A	SEEDING - COOL SEASON MIXTURES	2.20	0.00	\$995.00	\$0.00
J4I3038B	0001	3640	8061016	SEDIMENT REMOVAL	58.00	0.00	\$73.46	\$0.00
J4I3038B	0001	3650	8061019	SILT FENCE	5,757.00	0.00	\$1.05	\$0.00
J4I3038B	0001	3660	8069928	MISC. STORMWATER COMPLIANCE	52.00	0.00	\$95.00	\$0.00
J4I3038B	0030	3670	9028500	CABLE, LOOP DETECTOR, IN DUCT	510.00	0.00	\$8.50	\$0.00
J4I3038B	0030	3680	9028510	CABLE, LOOP DETECTOR, LEAD-IN	90.00	0.00	\$1.80	\$0.00
J4I3038B	0040	3690	9031256	7 FT. CHANNEL POST DELINEATOR, WHITE	59.00	0.00	\$27.94	\$0.00
J4I3038B	0040	3700	9031257A	7 FT. CHANNEL POST DELINEATOR, YELLOW	53.00	0.00	\$27.94	\$0.00
J4I3038B	0040	3710	9031258	7 FT. CHANNEL POST DELINEATOR, WHITE/RED	51.00	0.00	\$31.91	\$0.00
J4I3038B	0040	3720	9031259A	7 FT. CHANNEL POST DELINEATOR, YELLOW/RED	20.00	0.00	\$31.91	\$0.00
J4I1980	0101	3730	6189916	MISC. ACCELERATING THE COMPLETION OF CLOSURE WORK (INCENTIVE/DISINCENTIVE)	6,000.00	0.00	\$16.00	\$0.00
J4I1980	0052	5001	6169902	MISC. TRAFFIC CONTROL DEVICES No Phone Zone Signs	4.00	0.00	\$383.25	\$0.00
J4I1980		5002	6172000	CONCRETE TRAFFIC BARRIER, TYPE B	570.00	550.00	\$85.58	\$47,069.00
J4I1980		5003	6062204A	BRIDGE ANCHOR SECTION, 6.5 FT. POSTS	2.00	2.00	\$2897.00	\$5,794.00
J4I1980		5004	6061074	MGS HEIGHT AND BLOCK TRANSITION	2.00	2.00	\$760.50	\$1,521.00
J4I1980	0001	5005	4019901	MISC. OPTIONAL 9 INCH TEMPORARY PAVEMENT	1.00	1.00	\$7917.21	\$7,917.21
J4I1980	0052	5006	6169903	MISC. TRAFFIC CONTROL DEVICES	450.00	450.00	\$25.37	\$11,416.50
J4I1980	0052	5007	6069901	MISC. GUARDRAIL ITEM	1.00	1.00	\$6173.61	\$6,173.61



Contractor's Payment Estimate Summary

May 9, 2019

	Contract ID	Estimate Number	Pay Period Start	Pay Period End	Date Generated	Estimate Type	District	Org. Code
	160624-C01	0062	April 16, 2019	May 1, 2019	May 2, 2019	PROG	KC	CCL

Estimate Item Detail, All Items to Date:

Project Number	Category #	Line Number	Item Code	Description	Current Bid + CO	Current Installed to Date	Unit Price	Amount Paid to Date
J4I1980	0052	5008	6069901	MISC. GUARDRAIL ITEM	1.00	1.00	\$6903.06	\$6,903.06
J4I1980	0052	5009	6069901	MISC. GUARDRAIL ITEM	1.00	1.00	\$4231.01	\$4,231.01
J4I1980	0052	5010	6069901	MISC. GUARDRAIL ITEM	1.00	1.00	\$3637.32	\$3,637.32
J4I1980	0052	5011	6169901	MISC.	1.00	1.00	\$753.90	\$753.90
J4I1980	0072	5012	1099902	MISC. Acceleration Costs	88,999.19	88999.19	\$1.00	\$88,999.19
J4I1980	0001	5013	2029902	MISC. REMOVALS Pavement Removal Costs	67,731.46	67731.46	\$1.00	\$67,731.46
J4I1980	0060	5014	8059919	MISC. SPECIAL SEEDING ProGanics Fertilizer	3.00	8.08	\$5197.00	\$41,991.76
J4I1980	0060	5015	8059919	MISC. SPECIAL SEEDING Flexterra FGM	3.00	6.43	\$4032.00	\$25,925.76
J4I1980	0001	5016	2039901	MISC. GRADING AT BOX CULVERT EXTENSION	1.00	1.00	\$14782.95	\$14,782.95
J4I1980	0001	5017	1099901	MISC. SURVEY ISSUES AT GREAT MIDWEST DRIVE AND ROUTE 210	1.00	1.00	\$11029.58	\$11,029.58
J4I1980	0001	5018	1099901	MISC. SURVEY ISSUES AT RAMP 1 ROCK FILL	1.00	1.00	\$27423.37	\$27,423.37
J4I1980	0072	5019	7039902	MISC. CONCRETE CONSTRUCTION Misc. Concrete Construction D-250 Bar Lock Std. Coupler	15.00	15.00	\$57.62	\$864.30
J4I1980	0001	5020	6169901	MISC. Misc. Construction Signs (Cover SB 435 Exit Only Signs)	1.00	1.00	\$872.08	\$872.08
J4I1980	0001	5021	6169901	MISC. Misc. Signal Louvers at Route 210 and Ramp 3	1.00	1.00	\$1643.50	\$1,643.50
J4I1980	0001	5022	4019901	MISC. Misc. Asphalt Paving	1.00	1.00	\$3508.65	\$3,508.65
J4I1980	0030	5023	6169901	MISC. Misc. Generator Power Supply and Maintain West Temporary Signals	1.00	1.00	\$8754.00	\$8,754.00
J4I1980	0001	5024	4019901	MISC. Misc. Pavement Cores	1.00	1.00	\$5670.00	\$5,670.00
J4I1980	0051	5025	6169902	MISC. TRAFFIC CONTROL DEVICES Additional Traffic Control/Striping Mobilizations	6.00	6.00	\$2693.25	\$16,159.50
J4I1980	0052	5026	6199901	MISC. Misc. Traffic Control Devices (Provide TMA's)	1.00	1.00	\$1955.63	\$1,955.63
J4I1980	0030	5027	9029901	MISC. Misc. Bore Traffic Signal Feed under I-435 Bridges	1.00	1.00	\$9398.55	\$9,398.55
J4I1980	0001	5028	1099901	MISC. Misc. Ramp 1 Acceleration	1.00	1.00	\$7700.00	\$7,700.00
J4I1980	0001	5029	6199901	MISC. Misc. Replace Guardrail Hit by Truck (20170809)	1.00	1.00	\$10226.25	\$10,226.25
J4I1980	0001	5030	6199901	MISC. Misc. Replace Guardrail Hit by Truck (20170824)	1.00	1.00	\$4710.76	\$4,710.76
J4I1980	0001	5031	6199901	MISC. Misc. Replace Guardrail Hit by Truck (20170825)	1.00	1.00	\$6230.19	\$6,230.19
J4I1980	0001	5032	6199901	MISC. Misc. SB I-435 Lane Closure for MoDOT Bridge Inspection	1.00	1.00	\$1386.00	\$1,386.00
J4I1980	0060	5033	8069905	MISC. EROSION CONTROL Misc. Enkamat 7020, Misc. Erosion Control	14,520.00	27252.00	\$5.93	\$161,604.36



Contractor's Payment Estimate Summary

May 9, 2019

	Contract ID	Estimate Number	Pay Period Start	Pay Period End	Date Generated	Estimate Type	District	Org. Code
	160624-C01	0062	April 16, 2019	May 1, 2019	May 2, 2019	PROG	KC	CCL

Estimate Item Detail, All Items to Date:

Project Number	Category #	Line Number	Item Code	Description	Current Bid + CO	Current Installed to Date	Unit Price	Amount Paid to Date
J4I1980	0001	5034	6199901	MISC. Misc. Relap Guardrail in NB I-435 Contra Flow Lane	1.00	1.00	\$3679.43	\$3,679.43
J4I1980	0001	5035	6199901	MISC. Misc. Uncover Exit Only Signs on SB I-435	1.00	1.00	\$3798.24	\$3,798.24
J4I1980	0001	5036	6199901	MISC. Misc. Removal of Logo Signs	1.00	1.00	\$1331.18	\$1,331.18
J4I1980	0001	5037	4019901	MISC. Misc. Asphalt Work for South Xover	1.00	1.00	\$58592.17	\$58,592.17
J4I1980	0001	5038	4019904	MISC. Misc. 6 In. Temporary Asphalt I-435 Shoulders	2,913.00	2913.00	\$33.07	\$96,332.91
J4I1980	0001	5039	6049901	MISC. DRAINAGE ITEM Misc. Drainage Item Re-Set Inlet Frame & Grate on NB I-435 (Median)	1.00	1.00	\$2357.58	\$2,357.58
J4I1980	0001	5040	6071101	MODIFIED CONCRETE GUTTER TYPE A (MSE Wall Fence)	950.00	950.00	\$101.95	\$96,852.50
J4I1980	0001	5041	6071050	CHAIN-LINK FENCE (RETAINING WALLS)	950.00	950.00	\$38.99	\$37,040.50
J4I1980	0001	5042	2099905	MISC. SUBGRADE PREPERATION Cement Treated Subgrade	1,800.00	1800.00	\$5.50	\$9,900.00
J4I1980	0001	5043	2099905	MISC. SUBGRADE PREPERATION Geogrid Subgrade Stabilization	2,813.00	1733.50	\$35.39	\$61,348.56
J4I1980	0001	5044	7061000	REINFORCING STEEL Modified Concrete Gutter Type A (MSE Wall Fence)	3,819.00	3819.00	\$0.86	\$3,284.34
J4I1980	0001	5045	7019903	MISC. Handrail Rent Modified Concrete Gutter Type A MSE Wall Fence	408.00	408.00	\$10.30	\$4,202.40
J4I1980	0001	5046	4019901	MISC. Wedge at Old High Speed Ramp Sta. 33+25	1.00	1.00	\$7290.28	\$7,290.28
J4I1980	0001	5047	6092021	INTEGRAL CURB (OVER 6 IN. HEIGHT) TYPE A Integral Curb (8 IN.) Type A	2,077.00	1413.00	\$23.96	\$33,855.48
J4I1980	0001	5048	6083008	8 IN. CONCRETE MEDIAN STRIP Median Strip (8 IN.)	1,535.00	429.00	\$60.75	\$26,061.75
J4I1980	0001	5049	6083004	4 IN. CONCRETE MEDIAN STRIP Median Strip (4 IN.)	2,754.00	2676.00	\$38.68	\$103,507.68
J4I1980	0001	5050	6173101	CONCRETE TRAFFIC BARRIER, TYPE D (MODIFI Type D Barrier on MSE Wall with Moment Slab	90.00	90.00	\$250.00	\$22,500.00
J4I1980	0073	5051	7056050A	27 IN., PRESTRESSED CONC SPREAD BOX BM BR A8179 Redesigned 27 IN. Spread Box Beam	960.00	960.00	\$315.95	\$303,312.00
J4I1980	0001	5059	2029902	MISC. REMOVALS Pavement Removal Costs	30,000.00	30000.00	\$1.00	\$30,000.00
J4I1980	0001	5060	3049901	MISC. AGGREGATE FOR BASE Base Rock Costs	1.00	1.00	\$64385.56	\$64,385.56
J4I1980	0001	5061	3049901	MISC. AGGREGATE FOR BASE Base Rock Costs	1.00	1.00	\$24177.80	\$24,177.80
J4I1980	0001	5062	5029902	MISC. Batch Haul Costs	88,230.17	88230.17	\$1.00	\$88,230.17
J4I1980	0001	5063	5029902	MISC. Batch Haul Costs	35,000.00	35000.00	\$1.00	\$35,000.00
J4I1980	0001	5064	5029902	MISC. Paving Costs	81,701.18	81701.18	\$1.00	\$81,701.18
J4I1980	0001	5065	5029902	MISC. Paving Costs	35,000.00	35000.00	\$1.00	\$35,000.00
J4I1980	0001	5066	5029902	MISC. Paving Setup Costs	49,372.99	49372.99	\$1.00	\$49,372.99



Contractor's Payment Estimate Summary

May 9, 2019

	Contract ID	Estimate Number	Pay Period Start	Pay Period End	Date Generated	Estimate Type	District	Org. Code
	160624-C01	0062	April 16, 2019	May 1, 2019	May 2, 2019	PROG	KC	CCL

Estimate Item Detail, All Items to Date:

Project Number	Category #	Line Number	Item Code	Description	Current Bid + CO	Current Installed to Date	Unit Price	Amount Paid to Date
J411980	0001	5067	5029902	MISC. Paving Setup Costs	20,000.00	20000.00	\$1.00	\$20,000.00
J411980	0073	5068	7059901	MISC. PRESTRESSED MEMBER Br. A8179, Original Design Box Beams and Disposal	1.00	1.00	\$90720.00	\$90,720.00
J4I3038B	0040	5101	6161095	RADAR SPEED ADVISORY SYSTEM	2.00	2.00	\$10455.97	\$20,911.94
J4I3038B	0001	5102	8061006	ALTERNATE DITCH CHECK	55.00	55.00	\$4.45	\$244.75
J4I3038B	0001	5103	8064130	TYPE 3 TURF REINFORCEMENT MAT	225.00	225.00	\$3.70	\$832.50

The information below this line is supplemental to the Estimate and is provided for confirmation of detail, location and quantity of work.

Project Number	Line	Item	Item Description	Date	User ID	Description/ Information	Quantity	Units	From	+	Offset	Distance	To	+	Offset	Distance	From LM	To LM
J411980	0020	2022010	REMOVAL OF IMPROVEMENTS	20190416	hojtd1	MO-210 EB Pvmt. under bridges removal	0.010	LS	48	+	0	0	49	+	0	0	0	0
	0030	2031000	CLASS A EXCAVATION	20190411	hojtd1	Ramp 6 excavation	100	CUYD	600	+	0	0	604	+	0	0	0	0
	0060	2142000	FURNISHING ROCK FILL	20190411	hojtd1	I-435 SB outside slope	820	CUYD	664	+	0	0	692	+	94	0	0	0
			FURNISHING ROCK FILL	20190417	hojtd1	I-435 SB outside slope	842	CUYD	1028	+	0	0	1031	+	0	0	0	0
			FURNISHING ROCK FILL	20190425	hojtd1	I-435 SB outside slope (4/24/19)	725	CUYD	1032	+	0	0	1034	+	40	0	0	0
	0070	2143000	PLACING ROCK FILL	20190411	hojtd1	I-435 SB outside slope	820	CUYD	664	+	0	0	692	+	94	0	0	0
			PLACING ROCK FILL	20190417	hojtd1	I-435 SB outside slope	842	CUYD	1028	+	0	0	1031	+	0	0	0	0
			PLACING ROCK FILL	20190425	hojtd1	I-435 SB outside slope (4/24/19)	725	CUYD	1032	+	0	0	1034	+	40	0	0	0
	0100	3049905	MISC. AGGREGATE FOR BASE	20190419	hojtd1	RP6	167	SQYD	599	+	80	0	600	+	40	0	0	0
			MISC. AGGREGATE FOR BASE	20190425	hojtd1	RP6 (4/23/19)	1108	SQYD	600	+	40	0	604	+	39	0	0	0
			MISC. AGGREGATE FOR BASE		hojtd1	RP2 inside (4/24/19)	1658	SQYD	205	+	35	0	2001	+	63	0	0	0
	0160	5041000	CONCRETE APPROACH	20190416	hojtd1	LN 2 approach pvmt.	49	SQYD	1027	+	81	0	1028	+	0	0	0	0



Contractor's Payment Estimate Summary

May 9, 2019

	Contract ID	Estimate Number	Pay Period Start	Pay Period End	Date Generated	Estimate Type	District	Org. Code
	160624-C01	0062	April 16, 2019	May 1, 2019	May 2, 2019	PROG	KC	CCL

The information below this line is supplemental to the Estimate and is provided for confirmation of detail, location and quantity of work.

Project Number	Line	Item	Item Description	Date	User ID	Description/ Information	Quantity	Units	From	+	Offset	Distance	To	+	Offset	Distance	From LM	To LM
J411980	0160	5041000	PAVEMENT			(4/15/19)												
			CONCRETE APPROACH PAVEMENT	20190418	hoctd1	S Br. appr pvmt. LN 1 & 3	138.300	SQYD	1027	+	81		0	1028	+	0	0	0
	0180	6069902	MISC. GUARDRAIL ITEM	20190425	hoctd1	Br. A8179 outside attachments	2	EA	1025	+	68		0	1027	+	10	0	0
	0200	6069902	MISC. GUARDRAIL ITEM	20190425	hoctd1	I-435 SB NW of Br. A8179	1	EA	675	+	81		0		+	0	0	0
	0210	6069902	MISC. GUARDRAIL ITEM	20190425	hoctd1	I-435 SB SW Br. A8179	1	EA	680	+	47		0		+	0	0	0
	0230	6069903	MISC. GUARDRAIL ITEM	20190425	hoctd1	Br. A8179 N. side MGS	187.500	LF	675	+	81		0	677	+	66	0	0
			MISC. GUARDRAIL ITEM			hoctd1	Br. A8179 S. side MGS	62.500	LF	679	+	86		0	680	+	47	0
	0340	6089905	MISC. CONCRETE	20190425	hoctd1	Design change, underrun	0	SQYD	0	+	0		0		+	0	0	0
	0580	5021308	CONCRETE PAVEMENT (8 IN. NON-REINFORCED,	20190412	hoctd1	HF RP4 island PCCP	355	SQYD	47	+	50		0	48	+	50	0	0
			CONCRETE PAVEMENT (8 IN. NON-REINFORCED,	20190419	hoctd1	MF RP4 under br. and up ramp	1105	SQYD	51	+	0		0	95	+	0	0	0
			CONCRETE PAVEMENT (8 IN. NON-REINFORCED,	20190425	hoctd1	RP4 (805.14.6)	55	SQYD	0	+	0		0		+	0	0	0
	0590	5021309	CONCRETE PAVEMENT (9 IN. NON-REINFORCED,	20190425	hoctd1	HF I-435 SB LN 3	404	SQYD	1032	+	0		0	1034	+	40	0	0
			CONCRETE PAVEMENT (9 IN. NON-REINFORCED,		hoctd1	HF RP4 gore (805.15.2)	291	SQYD	96	+	50		0	98	+	0	0	0
	0610	5021333	CONCRETE PAVEMENT (9 1/2 IN. NON-REINF,	20190412	hoctd1	I-435 SB outside shldr	296	SQYD	1028	+	0		0	1031	+	0	0	0
	1840	6179903	MISC. CONCRETE TRAFFIC BARRIER	20190411	hoctd1	RP2 traffic switch 4/5/19	1118	LF	204	+	0		0	210	+	0	0	0
	1880	6207001	PAVEMENT MARKING	20190411	hoctd1	RP2 traffic switch	486	LF	205	+	0		0	210	+	0	0	0



Contractor's Payment Estimate Summary

May 9, 2019

	Contract ID	Estimate Number	Pay Period Start	Pay Period End	Date Generated	Estimate Type	District	Org. Code
	160624-C01	0062	April 16, 2019	May 1, 2019	May 2, 2019	PROG	KC	CCL

The information below this line is supplemental to the Estimate and is provided for confirmation of detail, location and quantity of work.

Project Number	Line	Item	Item Description	Date	User ID	Description/ Information	Quantity	Units	From	+	Offset	Distance	To	+	Offset	Distance	From LM	To LM
J411980	1880	6207001	REMOVAL			4/5/19												
	2010	6053030A	PIPE AGGREGATE PAVEMENT EDGE DRAIN	20190416	hoysd1	I-435 SB inside shldr	102	LF	599	+	80	0	600	+	82	0	0	0
	2450	6096020	FURN. TYPE 2 ROCK DITCH LINER	20190417	hoysd1	I-435 SB N of Br. median	41	CUYD	1023	+	0	0	1025	+	0	0	0	0
	2460	6096042	PLACING TYPE 2 ROCK DITCH LINER	20190417	hoysd1	I-435 SB N of Br. median	41	CUYD	1023	+	0	0	1025	+	0	0	0	0
	2560	8061016	SEDIMENT REMOVAL	20190411	hoysd1	Sediment removal for SW deficiencies	11	CUYD	0	+	0	0		+	0	0	0	0
			Remarks			Sediment removed from Ramps 3, 4, and 6.												
			SEDIMENT REMOVAL	20190425	hoysd1	RP3 & 4 SW def. corrections	6	CUYD	0	+	0	0		+	0	0	0	0
	3030	7034219A	BARRIER CURB (TYPE D)	20190425	hoysd1	Br. A8179 barrier wall (both sides)	346	LF	1025	+	68	0	1027	+	10	0	0	0
	3050	7056050A	27 IN., PRESTRESSED CONC SPREAD BOX BM	20190425	hoysd1	Beam design change, underrun to 0 LF	0	LF	0	+	0	0		+	0	0	0	0
	5043	2099905	MISC. SUBGRADE PREPERATION	20190411	hoysd1	RP5 9/18/19	300	SQYD	0	+	0	0		+	0	0	0	0
			MISC. SUBGRADE PREPERATION		hoysd1	RP5 9/17/19	147.500	SQYD	0	+	0	0		+	0	0	0	0
			MISC. SUBGRADE PREPERATION	20190417	hoysd1	RP6 stabilization	367	SQYD	599	+	80	0	601	+	30	0	0	0
			MISC. SUBGRADE PREPERATION	20190419	hoysd1	RP6 stabilization	364	SQYD	602	+	36	0	604	+	39	0	0	0
	5047	6092021	INTEGRAL CURB (OVER 6 IN. HEIGHT) TYPE A	20190425	hoysd1	MO-210 EB median curb	1413	LF	1989	+	0	0	1995	+	0	0	0	0
	5048	6083008	8 IN. CONCRETE MEDIAN STRIP	20190425	hoysd1	MO-210 WB @ RP2 median	429	SQYD	1995	+	0	0	1998	+	50	0	0	0



Contractor's Payment Estimate Summary

May 9, 2019

	Contract ID	Estimate Number	Pay Period Start	Pay Period End	Date Generated	Estimate Type		District	Org. Code
	160624-C01	0062	April 16, 2019	May 1, 2019	May 2, 2019	PROG		KC	CCL

The information below this line is supplemental to the Estimate and is provided for confirmation of detail, location and quantity of work.

Project Number	Line	Item	Item Description	Date	User ID	Description/ Information	Quantity	Units	From	+	Offset	Distance	To	+	Offset	Distance	From LM	To LM
J411980	5049	6083004	4 IN. CONCRETE MEDIAN STRIP	20190425	hoytd1	MO-210 WB/RP5 median	2676	SQYD	1989	+	0	0	1995	+	0	0	0	0
	5050	6173101	CONCRETE TRAFFIC BARRIER, TYPE D (MODIFI	20190425	hoytd1	Br. A8179 outside moment slabs	42	LF	1025	+	68	0	1027	+	10	0	0	0
			CONCRETE TRAFFIC BARRIER, TYPE D (MODIFI		hoytd1	Br. A8178 outside moment slabs	48	LF	1025	+	34	0	1026	+	82	0	0	0
	5051	7056050A	27 IN., PRESTRESSED CONC SPREAD BOX BM	20190425	hoytd1	Br. A8179 redesigned beams	960	LF	1025	+	68	0	1027	+	10	0	0	0
	5068	7059901	MISC. PRESTRESSED MEMBER	20190425	hoytd1	Previous beam disposal	1	LS	0	+	0	0		+	0	0	0	0

Remarks in the following table are for documentation purposes:

Date	User ID	Remarks Text Field