



## Contractor's Payment Estimate Summary

	<b>Contract ID</b>	<b>Estimate Number</b>	<b>Pay Period Start</b>	<b>Pay Period End</b>	<b>Date Generated</b>	<b>Estimate Type</b>	<b>District</b>	<b>Org. Code</b>
	170616-A01	0040	December 2, 2019	December 15, 2019	December 17, 2019	PROG	NW	ACA

<b>Contractor</b>	<b>Vendor ID</b>	<b>Address</b>	<b>City</b>	<b>State</b>	<b>ZIP</b>	<b>Telephone</b>	<b>FAX</b>
Chester Bross Construction Company/C.B. Equipment, Inc.	0010528	P.O. Box 430	Hannibal	MO	63401	(57-3)2-21-5	(57-3)2-21-1

<b>Job Number</b>	<b>Federal/State Project Number</b>	<b>Description of work</b>	<b>Route Number</b>	<b>County</b>	<b>Location of work</b>
J113085	I-29-2 (176)	Coldmill and resurface	I-29	ATCHISON	from the Iowa state line to Route 111
J113093	I-29-2 (177)	Coldmill and resurface	I-29	HOLT	from Route W to Route 118

Critical Date	Actual Date	Key Date	Subject	Date Contractor Assumed Maintenance	Disturbed Area on Project	Authorized Area on Project	
Contract Items Complete Date	0				0	0	Acres
Substantial Work Complete Date	0						
Physical Work Complete Date	0						
Final Acceptance Date	0						
Price Adjustments Base Date	20170616						
Letting Date	20170616						
Award Date	20170629						
Execution Date	20170629						
Notice to Proceed Date	20170828						
Work Begin Date	20170921						
Original Completion Date	20181101						
Adjusted Completion Date	20181101						
Open to Traffic Date	20181111						

Totals by Job Number				
J113085		<b>To Date</b>	<b>Previous</b>	<b>This estimate</b>
Participating	\$7,728,909.13	\$7,728,909.13	\$0.00	
Non-Participating	\$0.00	\$0.00	\$0.00	
<b>Total Earnings</b>	<b>\$7,728,909.13</b>	<b>\$7,728,909.13</b>	<b>\$0.00</b>	
Stockpiled Materials	\$0.00	\$0.00	\$0.00	
<b>Gross Earnings</b>	<b>\$7,728,909.13</b>	<b>\$7,728,909.13</b>	<b>\$0.00</b>	
Other	\$755,166.71	\$755,166.71	\$0.00	



## Contractor's Payment Estimate Summary

December 23, 2019

	Contract ID	Estimate Number	Pay Period Start	Pay Period End	Date Generated	Estimate Type	District	Org. Code
	170616-A01	0040	December 2, 2019	December 15, 2019	December 17, 2019	PROG	NW	ACA

Totals by Job Number					
	Adjustments				
	Retainage	\$0.00		\$0.00	\$0.00
	Incentive	\$0.00		\$0.00	\$0.00
	Disincentive	(\$38,400.00)		(\$38,400.00)	\$0.00
	Liquidated Damages	(\$25,500.00)		(\$25,500.00)	\$0.00
	Overrun Adjustments	\$0.00		\$0.00	\$0.00
	<b>Total:</b>	<b>\$8,420,175.84</b>		<b>\$8,420,175.84</b>	
				<b>Total Payable:</b>	<b>\$0.00</b>
J113093		<b>To Date</b>		<b>Previous</b>	<b>This estimate</b>
	Participating	\$8,258,238.26		\$8,258,238.26	\$0.00
	Non-Participating	\$0.00		\$0.00	\$0.00
	<b>Total Earnings</b>	<b>\$8,258,238.26</b>		<b>\$8,258,238.26</b>	<b>\$0.00</b>
	Stockpiled Materials	\$0.00		\$0.00	\$0.00
	<b>Gross Earnings</b>	<b>\$8,258,238.26</b>		<b>\$8,258,238.26</b>	<b>\$0.00</b>
	Other Adjustments	\$558,793.85		\$558,793.85	\$0.00
	Retainage	\$0.00		\$0.00	\$0.00
	Incentive	\$0.00		\$0.00	\$0.00
	Disincentive	(\$75,200.00)		(\$75,200.00)	\$0.00
	Liquidated Damages	\$7,500.00		\$7,500.00	\$0.00
	Overrun Adjustments	(\$2,343.85)		(\$2,343.85)	\$0.00
	<b>Total:</b>	<b>\$8,746,988.26</b>		<b>\$8,746,988.26</b>	
				<b>Total Payable:</b>	<b>\$0.00</b>

Total Contract				
170616-A01		<b>To Date</b>	<b>Previous</b>	<b>This Estimate</b>
	Line Item Pay	\$15,987,147.39	\$15,987,147.39	\$0.00
	All Adjustments	\$1,180,016.71	\$1,180,016.71	\$0.00

If the "This Estimate" total is greater than \$100.00, this is a Pay estimate. If the "This Estimate" total is equal to \$0.00, this is a No Pay estimate. If the "This Estimate" total is between \$100.00 and \$0.00, this is a Minimum estimate and no payment will be made. This estimate will be rejected. If the "This Estimate" total is less than \$0.00, this is a Negative estimate and no payment will be made. This estimate will be rejected. You will be notified should this estimate be rejected for reasons other than those listed above.



## Contractor's Payment Estimate Summary

December 23, 2019

	Contract ID	Estimate Number	Pay Period Start	Pay Period End	Date Generated	Estimate Type	District	Org. Code
	170616-A01	0040	December 2, 2019	December 15, 2019	December 17, 2019	PROG	NW	ACA

Total Contract			
	<b>Total</b>	\$17,167,164.10	\$17,167,164.10
			<b>\$0.00</b>

If the "This Estimate" total is greater than \$100.00, this is a Pay estimate. If the "This Estimate" total is equal to \$0.00, this is a No Pay estimate. If the "This Estimate" total is between \$100.00 and \$0.00, this is a Minimum estimate and no payment will be made. This estimate will be rejected. If the "This Estimate" total is less than \$0.00, this is a Negative estimate and no payment will be made. This estimate will be rejected. You will be notified should this estimate be rejected for reasons other than those listed above.

Approval Date		User ID
20191217	Generated and Approved (and should be considered Draft) at the Project Office Level by	anderl1
20191217	Reviewed and Approved (and should be considered Draft) at the Resident Engineer Level by	jacobl
20191219	Reviewed and Approved at the Central Office Controllers Office Level by	greggd1

Original Contract Amount	Net Change Order Amount to Date	Current Contract Amount	% of current contract amount complete
\$15,017,153.94	\$1012084.19	\$16,029,238.13	99.7%

Contract Adjustments:			
Entered by User	Adjustment Description	Contract Adjustment Amount	Remarks
SYSTEM	System Application of Liqd. Dam. Adj.	(\$21000.00)	
anderl1	System Application of Liqd. Dam. Adj.	\$21000.00	The Contractor did not disrupt traffic flow during this estimate period 0040 for any of the original contract work. Damages were charged from 12-02-2019 to 12-15-2019 and should not have been. This is to account for the negative payment on Estimate 0040

### Line Item Adjustments:

Discrepancies:		
Discrepancy Message	Resolved By User ID	Remarks
Milestone 01 is not reached.	anderl1	The Contractor did not disrupt traffic flow during this estimate period. No Damages Charged from 12-02-19 through 12-16-19.
Minor Item J113093 /0710 exceeds Overrun Limits.	SYSTEM	This discrepancy has been automatically addressed by material discrepancy payment adjustments or prior overrun discrepancy payment adjustments
Milestone 02 is not reached.	anderl1	The Contractor did not disrupt traffic flow during this estimate period. No Damages Charged from 12-02-19 through 12-16-19.
Minor Item J113093 /0720 exceeds Overrun Limits.	SYSTEM	This discrepancy has been automatically addressed by material discrepancy payment adjustments or prior overrun discrepancy payment adjustments



## Contractor's Payment Estimate Summary

December 23, 2019

	<b>Contract ID</b>	<b>Estimate Number</b>	<b>Pay Period Start</b>	<b>Pay Period End</b>	<b>Date Generated</b>	<b>Estimate Type</b>		<b>District</b>	<b>Org. Code</b>
	170616-A01	0040	December 2, 2019	December 15, 2019	December 17, 2019	PROG		NW	ACA

**Discrepancies:**

Discrepancy Message	Resolved By User ID	Remarks
Milestone 03 is not reached.	ander1	The Contractor did not disrupt traffic flow during this estimate period. No Damages Charged from 12-02-19 through 12-16-19.
Milestone 04 is not reached.	ander1	The Contractor did not disrupt traffic flow during this estimate period. No Damages Charged from 12-02-19 through 12-16-19.

**All Items, This Estimate:**

Project Number	Line Item Number	Item Code	Description	Unit Price	Previous Total Paid Quantity	Quantity this Period	Quantity to Date	Amount this Estimate
J113093	0710	6205903A	6 IN. YELLOW HIGH BUILD WATERBORNE PAVEMENT MARKING PAINT, T YPE L BEADS	\$0.21	331765.00	0.00	331,765.00	\$0.00
	0720	6205906A	12 IN. WHITE HIGH BUILD WATERBORNE PAVEMENT MARKING PAINT, T YPE L BEADS	\$0.44	5124.00	0.00	5,124.00	\$0.00
J113093								<b>\$0.00</b>
Summary								<b>\$0.00</b>

**Estimate Item Detail, All Items to Date:**

Project Number	Category #	Line Number	Item Code	Description	Current Bid + CO	Current Installed to Date	Unit Price	Amount Paid to Date
J113085	0001	0010	2022010	REMOVAL OF IMPROVEMENTS	1.00	1.00	\$36500.00	\$36,500.00
J113085	0001	0020	2035500	EMBANKMENT IN PLACE	5,715.00	5715.00	\$16.10	\$92,011.50
J113085	0001	0030	2063000	CLASS 3 EXCAVATION	98.50	98.50	\$14.85	\$1,462.72
J113085	0001	0040	2153000	SHAPING SLOPES, CLASS III	151.00	151.00	\$715.00	\$107,965.00
J113085	0001	0050	3105002	GRAVEL (A) OR CRUSHED STONE (B)	3,351.00	3351.00	\$28.00	\$93,828.00
J113085	0001	0060	4011211	BITUMINOUS PAVEMENT MIXTURE PG64-22, (BP-2)	10,816.70	10816.70	\$57.05	\$617,092.74
J113085	0001	0070	4030009	ASPHALTIC CONCRETE MIXTURE PG 76-22 (SP095BSM MIX)	46,596.70	46596.70	\$92.50	\$4,310,194.75
J113085	0001	0080	4071005	TACK COAT	52,207.00	52207.00	\$2.45	\$127,907.15
J113085	0001	0090	6123000A	TRUCK OR TRAILER MOUNTED ATTENUATOR (TMA)	2.00	2.00	\$1000.00	\$2,000.00
J113085	0001	0100	6131010	FURNISHING AND PLACING CONCRETE MATERIAL FOR FULL DEPTH PAVEMENT REPAIR	3,784.76	3784.76	\$145.00	\$548,790.20
J113085	0001	0110	6131012	SUBGRADE COMPACTION (6 IN. DEPTH) (PAVEMENT REPAIR)	0.00	0.00	\$1.00	\$0.00
J113085	0001	0120	6131013	TYPE 1 OR 5 AGGREGATE FOR BASE (4 IN. THICK) (PAVEMENT REPAIR)	0.00	0.00	\$1.00	\$0.00
J113085	0001	0130	6131014	FULL DEPTH PAVEMENT REPAIR SAW CUT (FOR PERIMETER AND INTERNAL SAW CUTS)	15,304.00	15304.00	\$4.00	\$61,216.00



## Contractor's Payment Estimate Summary

December 23, 2019

	Contract ID	Estimate Number	Pay Period Start	Pay Period End	Date Generated	Estimate Type	District	Org. Code
	170616-A01	0040	December 2, 2019	December 15, 2019	December 17, 2019	PROG	NW	ACA

**Estimate Item Detail, All Items to Date:**

Project Number	Category #	Line Number	Item Code	Description	Current Bid + CO	Current Installed to Date	Unit Price	Amount Paid to Date
J113085	0001	0140	6131015	DOWEL BAR (DRILLING, FURNISHING AND INSTALLATION) FOR FULL DEPTH PAVEMENT REPAIR	7,788.00	7788.00	\$3.00	\$23,364.00
J113085	0001	0150	6131017	DOWEL BAR (FURNISHING AND INSTALLATION WITH BASKETS) FOR FULL DEPTH PAVEMENT REPAIR	146.00	146.00	\$10.00	\$1,460.00
J113085	0001	0160	6131018	TIE BAR (DRILLING, FURNISHING AND INSTALLATION) FOR FULL DEPTH PAVEMENT REPAIR (TYPE L JOINTS)	97.00	97.00	\$10.00	\$970.00
J113085	0001	0170	6143014	MANHOLE FRAME AND COVER, TYPE 4	1.00	1.00	\$745.00	\$745.00
J113085	0001	0180	6161005	CONSTRUCTION SIGNS	2,648.00	2648.00	\$6.30	\$16,682.40
J113085	0001	0190	6161008	ADVANCED WARNING RAIL SYSTEM	0.00	0.00	\$78.75	\$0.00
J113085	0001	0200	6161009	FLAG ASSEMBLY	10.00	10.00	\$21.00	\$210.00
J113085	0001	0210	6161025	CHANNELIZER (TRIM LINE)	369.00	369.00	\$15.75	\$5,811.75
J113085	0001	0220	6161040	FLASHING ARROW PANEL	3.00	3.00	\$1050.00	\$3,150.00
J113085	0001	0230	6161099	CHANGEABLE MESSAGE SIGN WITH COMMUNICATION INTERFACE, CONTRACTOR FURNISHED, CONTRACTOR RETAINED	2.00	2.00	\$4200.00	\$8,400.00
J113085	0001	0240	6181000	MOBILIZATION	0.00	0.00	\$296500.00	\$0.00
J113085	0001	0241	6181000	MOBILIZATION Adjust Mobilization for Contract Bond	1.00	1.00	\$226901.00	\$226,901.00
J113085	0001	0250	6189902	MISC. ADDITIONAL MOBILIZATION FOR SEEDING	0.00	0.00	\$600.00	\$0.00
J113085	0001	0260	6205902A	6 IN. WHITE HIGH BUILD WATERBORNE PAVEMENT MARKING PAINT, TYPE L BEADS	32,077.00	32077.00	\$0.21	\$6,736.17
J113085	0001	0270	6205903A	6 IN. YELLOW HIGH BUILD WATERBORNE PAVEMENT MARKING PAINT, TYPE L BEADS	0.00	0.00	\$0.21	\$0.00
J113085	0001	0280	6205906A	12 IN. WHITE HIGH BUILD WATERBORNE PAVEMENT MARKING PAINT, TYPE L BEADS	0.00	0.00	\$0.44	\$0.00
J113085	0001	0290	6221001	COLDMILLING BITUMINOUS PAVEMENT FOR REMOVAL OF SURFACING (3 IN. THICK OR LESS)	671,333.00	671333.00	\$0.47	\$315,526.51
J113085	0001	0300	6224010	MODIFIED COLDMILLING (DEPTH TRANSITIONS)	1,342.00	1342.00	\$6.40	\$8,588.80
J113085	0001	0310	6261000A	BITUMINOUS SHOULDER RUMBLE STRIP	2,816.80	2816.80	\$9.70	\$27,322.96
J113085	0001	0320	7250418	18 IN. PIPE GROUP C	284.00	284.00	\$34.55	\$9,812.20
J113085	0001	0330	7310048	PRECAST CONCRETE MANHOLE - 48 IN.	4.00	4.00	\$396.50	\$1,586.00
J113085	0001	0340	7320818A	18 IN. OR ALLOWED SUBSTITUTE GROUP C FLARED END SECTION	2.00	2.00	\$198.25	\$396.50
J113085	0001	0350	8051000A	SEEDING - COOL SEASON MIXTURES	0.00	0.00	\$3500.00	\$0.00
J113085	0001	0360	8061005	ROCK DITCH CHECK	0.00	0.00	\$18.00	\$0.00



## Contractor's Payment Estimate Summary

December 23, 2019

	Contract ID	Estimate Number	Pay Period Start	Pay Period End	Date Generated	Estimate Type	District	Org. Code
	170616-A01	0040	December 2, 2019	December 15, 2019	December 17, 2019	PROG	NW	ACA

**Estimate Item Detail, All Items to Date:**

Project Number	Category #	Line Number	Item Code	Description	Current Bid + CO	Current Installed to Date	Unit Price	Amount Paid to Date
J113085	0001	0370	8061016	SEDIMENT REMOVAL	0.00	0.00	\$20.00	\$0.00
J113085	0001	0380	8061019	SILT FENCE	0.00	0.00	\$4.75	\$0.00
J113085	0001	0390	8069928	MISC. WATER POLLUTION CONTROL MANAGER	0.00	0.00	\$49.55	\$0.00
J113085	0010	0400	6061060	MGS GUARDRAIL	13,300.00	13300.00	\$18.15	\$241,395.00
J113085	0010	0410	6061069	MGS BRIDGE APPROACH TRANSITION SECTION (REGULAR/NO CURB)	15.00	15.00	\$2360.00	\$35,400.00
J113085	0010	0420	6061080	MGS END ANCHOR	21.00	21.00	\$1000.00	\$21,000.00
J113085	0010	0430	6063014	TYPE A CRASHWORTHY END TERMINAL (MASH)	33.00	33.00	\$2780.00	\$91,740.00
J113093	0001	0440	2022010	REMOVAL OF IMPROVEMENTS	1.00	1.00	\$44780.00	\$44,780.00
J113093	0001	0450	2153000	SHAPING SLOPES, CLASS III	167.00	167.00	\$690.00	\$115,230.00
J113093	0001	0460	3040143	TYPE 1 AGGREGATE FOR BASE (4 IN. THICK)	234.00	234.00	\$7.80	\$1,825.20
J113093	0001	0470	3105002	GRAVEL (A) OR CRUSHED STONE (B)	4,173.00	4173.00	\$28.00	\$116,844.00
J113093	0001	0480	4011211	BITUMINOUS PAVEMENT MIXTURE PG64-22, (BP-2)	12,507.70	12507.70	\$54.25	\$678,542.72
J113093	0001	0490	4030009	ASPHALTIC CONCRETE MIXTURE PG 76-22 (SP095BSM MIX)	50,130.20	50130.20	\$89.55	\$4,489,159.41
J113093	0001	0500	4071005	TACK COAT	57,271.00	57271.00	\$2.45	\$140,313.95
J113093	0001	0510	4091048	EMULSIFIED ASPHALT, SEAL COAT	0.00	0.00	\$3.00	\$0.00
J113093	0001	0520	4094011	SEAL COAT AGGREGATE, GRADE B1	0.00	0.00	\$2.50	\$0.00
J113093	0001	0530	4133200	ULTRATHIN BONDED WEARING SURFACE, TYPE C	0.00	0.00	\$7.00	\$0.00
J113093	0001	0540	5021108	CONCRETE PAVEMENT ( 8 IN. NON-REINF)	233.90	233.90	\$76.25	\$17,834.88
J113093	0001	0550	6096010A	FURNISHING TYPE 1 ROCK DITCH LINER	88.00	88.00	\$100.00	\$8,800.00
J113093	0001	0560	6099901	MISC. Drain Basin Repair	0.00	0.00	\$41200.00	\$0.00
J113093	0001	0570	6123000A	TRUCK OR TRAILER MOUNTED ATTENUATOR (TMA)	2.00	2.00	\$1000.00	\$2,000.00
J113093	0001	0580	6131010	FURNISHING AND PLACING CONCRETE MATERIAL FOR FULL DEPTH PAVEMENT REPAIR	4,755.00	4755.00	\$149.50	\$710,872.50
J113093	0001	0590	6131012	SUBGRADE COMPACTION (6 IN. DEPTH) (PAVEMENT REPAIR)	0.00	0.00	\$1.00	\$0.00
J113093	0001	0600	6131013	TYPE 1 OR 5 AGGREGATE FOR BASE (4 IN. THICK) (PAVEMENT REPAIR)	0.00	0.00	\$1.00	\$0.00
J113093	0001	0610	6131014	FULL DEPTH PAVEMENT REPAIR SAW CUT (FOR PERIMETER AND INTERNAL SAW CUTS)	24,690.00	24690.00	\$4.00	\$98,760.00
J113093	0001	0620	6131015	DOWEL BAR (DRILLING, FURNISHING AND INSTALLATION) FOR FULL DEPTH PAVEMENT REPAIR	9,309.00	9309.00	\$3.00	\$27,927.00



## Contractor's Payment Estimate Summary

December 23, 2019

	Contract ID	Estimate Number	Pay Period Start	Pay Period End	Date Generated	Estimate Type	District	Org. Code
	170616-A01	0040	December 2, 2019	December 15, 2019	December 17, 2019	PROG	NW	ACA

### Estimate Item Detail, All Items to Date:

Project Number	Category #	Line Number	Item Code	Description	Current Bid + CO	Current Installed to Date	Unit Price	Amount Paid to Date
J113093	0001	0630	6161005	CONSTRUCTION SIGNS	2,705.00	2705.00	\$6.30	\$17,041.50
J113093	0001	0640	6161008	ADVANCED WARNING RAIL SYSTEM	0.00	0.00	\$78.75	\$0.00
J113093	0001	0650	6161009	FLAG ASSEMBLY	11.00	11.00	\$21.00	\$231.00
J113093	0001	0660	6161025	CHANNELIZER (TRIM LINE)	369.00	369.00	\$15.75	\$5,811.75
J113093	0001	0670	6161040	FLASHING ARROW PANEL	2.00	2.00	\$1050.00	\$2,100.00
J113093	0001	0680	6161099	CHANGEABLE MESSAGE SIGN WITH COMMUNICATION INTERFACE, CONTRACTOR FURNISHED, CONTRACTOR RETAINED	2.00	2.00	\$4200.00	\$8,400.00
J113093	0001	0690	6181000	MOBILIZATION	1.00	1.00	\$182000.00	\$182,000.00
J113093	0001	0700	6205902A	6 IN. WHITE HIGH BUILD WATERBORNE PAVEMENT MARKING PAINT, TYPE L BEADS	410,944.00	407592.00	\$0.21	\$85,594.32
J113093	0001	0710	6205903A	6 IN. YELLOW HIGH BUILD WATERBORNE PAVEMENT MARKING PAINT, TYPE L BEADS	324,832.00	331765.00	\$0.21	\$69,670.65
J113093	0001	0720	6205906A	12 IN. WHITE HIGH BUILD WATERBORNE PAVEMENT MARKING PAINT, TYPE L BEADS	3,106.00	5124.00	\$0.44	\$2,254.56
J113093	0001	0730	6221001	COLDMILLING BITUMINOUS PAVEMENT FOR REMOVAL OF SURFACING (3 IN. THICK OR LESS)	710,840.45	710840.45	\$0.49	\$348,311.82
J113093	0001	0740	6261000A	BITUMINOUS SHOULDER RUMBLE STRIP	3,110.00	3110.00	\$9.70	\$30,167.00
J113093	0010	0750	6061060	MGS GUARDRAIL	13,725.00	13725.00	\$18.15	\$249,108.75
J113093	0010	0760	6061069	MGS BRIDGE APPROACH TRANSITION SECTION (REGULAR/NO CURB)	24.00	24.00	\$2360.00	\$56,640.00
J113093	0010	0770	6061080	MGS END ANCHOR	11.00	11.00	\$1000.00	\$11,000.00
J113093	0010	0780	6063014	TYPE A CRASHWORTHY END TERMINAL (MASH)	33.00	33.00	\$2780.00	\$91,740.00
J113085	0001	5001	6189901	MISC. Adjust Mobilization for Contract Bond	1.00	1.00	\$69599.00	\$69,599.00
J113085	0001	5002	6229905	MISC. COLDMILLING BITUMINOUS PAVEMENT REMOVAL SURFACING (3 IN OR LESS) 3 IN BY 4 FT	16,657.40	16657.40	\$5.35	\$89,117.09
J113085	0001	5003	4011211	BIT. PAVEMENT MIXTURE PG64-22 (BP-2)	2,906.90	2906.90	\$78.28	\$227,552.13
J113085	0001	5004	6181000	MOBILIZATION FOR PARTIAL DEPTH REPAIRS ON J113085	2.00	2.00	\$2500.00	\$5,000.00
J113085	0001	5005	4134000	BITUMINOUS FOG SEAL	6,853.00	6853.00	\$3.15	\$21,586.95
J113085	0010	5006	6061075	MGS LONG SPAN GUARDRAIL SECTION	1.00	1.00	\$3480.75	\$3,480.75
J113085	0001	5007	6214600A	FLOWABLE BACKFILL	27.00	27.00	\$228.03	\$6,156.81
J113085	0001	5008	1094000	FORCE ACCOUNT REMOVAL, FURNISHING AND PLACING BITUMINOUS MATERIAL FOR PARTIAL DEPTH PAVEMENT REPAIR	244,552.90	225000.00	\$1.00	\$225,000.00



## Contractor's Payment Estimate Summary

December 23, 2019

	Contract ID	Estimate Number	Pay Period Start	Pay Period End	Date Generated	Estimate Type	District	Org. Code
	170616-A01	0040	December 2, 2019	December 15, 2019	December 17, 2019	PROG	NW	ACA

**Estimate Item Detail, All Items to Date:**

Project Number	Category #	Line Number	Item Code	Description	Current Bid + CO	Current Installed to Date	Unit Price	Amount Paid to Date
J113085	0001	5009	6181000	MOBILIZATION FOR FULL DEPTH CONCRETE AND PARTIAL DEPTH ASPHALT REPAIRS	1.00	1.00	\$21500.00	\$21,500.00
J113085	0001	5010	6169901	MISC. TRAFFIC CONTROL FOR ADDITIONAL CONCRETE AND ASPH PMT REPAIRS	1.00	1.00	\$13750.00	\$13,750.00
J113085	0001	5011	6169901	MISC. TRAFFIC CONTROL FOR ADDITIONAL CONCRETE AND ASPHALT REPAIRS	0.00	0.00	\$13750.00	\$0.00
J113093	0001	5101	6229905	MISC. COLDMILLING BITUMINOUS PAVEMENT REMOVAL SURFACING (3 IN OR LESS) 3 IN BY 4 FT	7,823.80	7823.80	\$4.16	\$32,547.01
J113093	0001	5102	4011211	BIT. PAVEMENT MIXTURE PG64-22 (BP-2)	1,342.30	1342.30	\$71.35	\$95,773.10
J113093	0001	5103	6181000	MOBILIZATION FOR PARTIAL DEPTH REPAIRS ON J113093	1.00	1.00	\$7500.00	\$7,500.00
J113093	0001	5104	4134000	BITUMINOUS FOG SEAL	4,236.00	4236.00	\$3.06	\$12,962.16
J113093	0001	5105	6096041	PLACING TYPE 1 ROCK DITCH LINER	88.00	88.00	\$33.11	\$2,913.68
J113093	0001	5106	1046001	VALUE ENGINEERING DRAIN BASIN REPAIR	1.00	1.00	\$10300.00	\$10,300.00
J113093	0001	5107	4071006	TACK COAT - POLYMER MODIFIED POLYMER MODIFIED EMULSION MEMBRANE FOR BRIDGE DECK OVERLAYS	4,170.00	4170.00	\$2.56	\$10,675.20
J113093	0001	5108	6206125A	24 IN. YELLOW WATERBORNE PAVEMENT MARKIN	146.00	146.00	\$0.89	\$129.94
J113093	0001	5109	2029901	MISC. REMOVALS CURB REMOVAL FOR CRASHWORTHY END TERMINALS	1.00	1.00	\$7063.12	\$7,063.12
J113093	0001	5110	6131017	DOWEL BAR (FURNISH AND INSTALL WITH BASK ETS) FOR FULL DEPTH PAVEMENT REPAIR	378.00	378.00	\$10.00	\$3,780.00
J113093	0001	5111	6131018	TIE BAR (DRILL, FURN & INSTAL) (TYPE L JOINTS) FOR FULL DEPTH PAVEMENT REPAIR	164.00	164.00	\$10.00	\$1,640.00
J113093	0001	5112	6131010	FURN & PLACE CONC MATL FOR FULL DEPTH ADDITIONAL CONCRETE REPAIRS IN 2019	1,132.00	1132.00	\$155.25	\$175,743.00
J113093	0001	5113	6131015	DOWEL BAR (DRILLING, FURNISHING AND INST	1,800.00	1800.00	\$5.00	\$9,000.00
J113093	0001	5114	1094000	FORCE ACCOUNT REMOVAL, FURNISHING AND PLACING BITUMINOUS MATERIAL FOR PARTIAL DEPTH PAVEMENT REPAIR	264,177.85	240000.00	\$1.00	\$240,000.00
J113093	0001	5115	6181000	MOBILIZATION FOR FULL DEPTH CONCRETE AND PARTIAL DEPTH ASPHALT REPAIRS	1.00	1.00	\$21500.00	\$21,500.00
J113093	0001	5116	6169901	MISC. TRAFFIC CONTROL FOR ADDITIONAL CONCRETE AND ASPH PMT REPAIRS	1.00	1.00	\$13750.00	\$13,750.00

**The information below this line is supplemental to the Estimate and is provided for confirmation of detail, location and quantity of work.**

**Remarks in the following table are for documentation purposes:**





# Contractor's Payment Estimate Summary

December 23, 2019

	Contract ID	Estimate Number	Pay Period Start	Pay Period End	Date Generated	Estimate Type	District	Org. Code
	170616-A01	0040	December 2, 2019	December 15, 2019	December 17, 2019	PROG	NW	ACA

Date	User ID	Remarks Text Field
------	---------	--------------------