



Contractor's Payment Estimate Summary

January 22, 2019

Contract ID	Estimate Number	Pay Period Start	Pay Period End	Date Generated	Estimate Type	District	Org. Code
170616-F03	0034	January 2, 2019	January 15, 2019	January 16, 2019	PROG	SL	FCG

Contractor	Vendor ID	Address	City	State	ZIP	Telephone	FAX
KCI Construction Company	0010205	10315 Lake Bluff Drive	St. Louis	MO	63123	(31-4)8-94-8	(31-4)8-94-7

Job Number	Federal/State Project Number	Description of work	Route Number	County	Location of work
J6P3071	FAF-61-4(154)	Grading, pavement and bridge	61	ST CHARLES	from north of Peine Road to north of Route A

Critical Date	Actual Date	Key Date	Subject	Date Contractor Assumed Maintenance	Disturbed Area on Project	Authorized Area on Project	
Substantial Work Complete Date	0				0	0	Acres
Physical Work Complete Date	0						
Contract Items Complete Date	0						
Final Acceptance Date	0						
Price Adjustments Base Date	20170616						
Letting Date	20170616						
Execution Date	20170629						
Award Date	20170629						
Notice to Proceed Date	20170828						
Work Begin Date	20170828						
Open to Traffic Date	20181213						
Adjusted Completion Date	20190628						
Original Completion Date	20190628						

Totals by Job Number				
J6P3071		To Date	Previous	This estimate
Participating	\$9,963,280.06	\$9,885,271.56	\$78,008.50	
Non-Participating	\$0.00	\$0.00	\$0.00	
Total Earnings	\$9,963,280.06	\$9,885,271.56	\$78,008.50	
Stockpiled Materials	\$9,867.25	\$9,867.25	\$0.00	
Gross Earnings	\$9,973,147.31	\$9,895,138.81	\$78,008.50	
Other Adjustments	\$40,138.66	\$30,254.22	\$9,884.44	
Retainage	\$0.00	\$0.00	\$0.00	



Contractor's Payment Estimate Summary

January 22, 2019

	Contract ID	Estimate Number	Pay Period Start	Pay Period End	Date Generated	Estimate Type	District	Org. Code
	170616-F03	0034	January 2, 2019	January 15, 2019	January 16, 2019	PROG	SL	FCG

Totals by Job Number				
Incentive	\$0.00		\$0.00	\$0.00
Disincentive	(\$1,500.00)		(\$1,500.00)	\$0.00
Liquidated Damages	\$0.00		\$0.00	\$0.00
Overrun Adjustments	(\$62,091.43)		(\$62,966.93)	\$875.50
Total:	\$9,949,694.54		\$9,860,926.10	\$88,768.44
			Total Payable:	\$88,768.44

Total Contract				
170616-F03		To Date	Previous	This Estimate
	Line Item Pay	\$9,963,280.06	\$9,885,271.56	\$78,008.50
	All Adjustments	(\$13,585.53)	(\$24,345.47)	\$10,759.94
	Total	\$9,949,694.53	\$9,860,926.09	\$88,768.44

If the "This Estimate" total is greater than \$100.00, this is a Pay estimate. If the "This Estimate" total is equal to \$0.00, this is a No Pay estimate. If the "This Estimate" total is between \$100.00 and \$0.00, this is a Minimum estimate and no payment will be made. This estimate will be rejected. If the "This Estimate" total is less than \$0.00, this is a Negative estimate and no payment will be made. This estimate will be rejected. You will be notified should this estimate be rejected for reasons other than those listed above.

Approval Date		User ID
20190116	Generated and Approved (and should be considered Draft) at the Project Office Level by	gibbon1
20190116	Reviewed and Approved (and should be considered Draft) at the Resident Engineer Level by	lewisj1
20190117	Reviewed and Approved at the Central Office Controllers Office Level by	greggd1

Original Contract Amount	Net Change Order Amount to Date	Current Contract Amount	% of current contract amount complete
\$10,996,492.24	\$78018.35	\$11,074,510.59	90.0%

Contract Adjustments:

Line Item Adjustments:

Project Number	Line Number	Entered by User	Adjustment Type	Line Item Adjustment Amount	Remarks
J6P3071	1500	gibbon1	PCCP QC/QA Strength Adjustment	\$2857.13	Lot 19



Contractor's Payment Estimate Summary

January 22, 2019

	Contract ID	Estimate Number	Pay Period Start	Pay Period End	Date Generated	Estimate Type	District	Org. Code
	170616-F03	0034	January 2, 2019	January 15, 2019	January 16, 2019	PROG	SL	FCG

Line Item Adjustments:

Project Number	Line Number	Entered by User	Adjustment Type	Line Item Adjustment Amount	Remarks
J6P3071	1500	gibbon1	PCCP QC/QA Strength Adjustment	\$2663.00	Lot 20
	1500	gibbon1	PCCP QC/QA Thickness Adjustment	(\$742.85)	Lot 19
	1500	gibbon1	PCCP QC/QA Thickness Adjustment	\$2663.00	Lot 20
	1660	gibbon1	PCCP QC/QA Strength Adjustment	\$1222.08	Lot 18
	1660	gibbon1	PCCP QC/QA Thickness Adjustment	\$1222.08	Lot 18
	1890	SYSTEM	Overrun	(\$1350.50)	Overrun adjustment created for the following discrepancy: Est Nbr: 0034 Type: EI Seq No: 1 Desc: Minor Item J6P3071 /1890 exceeds Overrun Limits. This adjustment applies to DWR Date 01/07/2019.
	2020	SYSTEM	Overrun Re-adjustment	\$2226.00	Overrun Re-adjustment created for the previous line item overrun adjustment: Est Nbr: 0033 Prj Nbr: J6P3071 Line Item Nbr: 2020 Adjust Type: OVRN Adjust Seq Nbr: 1
J6P3071				\$10759.94	
Summary				\$10759.94	

Discrepancies:

Discrepancy Message	Resolved By User ID	Remarks
Minor Item J6P3071 /1890 exceeds Overrun Limits.	SYSTEM	This discrepancy has been automatically addressed by line item adjustment: Est Nbr: 0034 Prj Nbr: J6P3071 Line Item Nbr: 1890 Adjust Type: OVRN Adjust Seq Nbr: 1
Line Item # J6P3071 matl discrepancy /0280 has a deficient tested	gibbon1	QC aggregate CRE2O remaining. QA concrete sample record has to be authorized.
Line Item # J6P3071 matl discrepancy /0320 has a deficient tested	gibbon1	QC concrete and aggregate CRE2O, QA concrete remaining
Minor Item J6P3071 /2020 exceeds Overrun Limits.	SYSTEM	This discrepancy has been automatically addressed by material discrepancy payment adjustments or prior overrun discrepancy payment adjustments
Line Item # J6P3071 matl discrepancy /0370 has a deficient tested	gibbon1	QC aggregate CRE2O remaining. QA concrete sample needs to be authorized
Minor Item J6P3071 /0510 exceeds Overrun Limits.	SYSTEM	This discrepancy has been automatically addressed by material discrepancy payment adjustments or prior overrun discrepancy payment adjustments
Line Item # J6P3071 /0720 has a deficient tested	gibbon1	Conversion factor will need to be updated to split concrete tests between two material types. QC aggregate CRE2O, dowel bar,



Contractor's Payment Estimate Summary

January 22, 2019

	Contract ID	Estimate Number	Pay Period Start	Pay Period End	Date Generated	Estimate Type	District	Org. Code
	170616-F03	0034	January 2, 2019	January 15, 2019	January 16, 2019	PROG	SL	FCG

Discrepancies:

Discrepancy Message	Resolved By User ID	Remarks
matl discrepancy		and delineator samples remaining.
Line Item # J6P3071 /0940 has a deficient tested matl discrepancy	gibbon1	Working on entering paint and bead certs. Performance line test remaining
Minor Item J6P3071 /1980 exceeds Overrun Limits.	SYSTEM	This discrepancy has been automatically addressed by material discrepancy payment adjustments or prior overrun discrepancy payment adjustments
Minor Item J6P3071 /1070 exceeds Overrun Limits.	SYSTEM	This discrepancy has been automatically addressed by material discrepancy payment adjustments or prior overrun discrepancy payment adjustments
Line Item # J6P3071 /1100 has a deficient tested matl discrepancy	gibbon1	Discrepancy will remain until QC pipe inspections are completed
Line Item # J6P3071 /1120 has a deficient tested matl discrepancy	gibbon1	Discrepancy will remain until QC pipe inspections are completed
Line Item # J6P3071 /1720 has a deficient tested matl discrepancy	gibbon1	QC concrete and aggregate CRE2O reports need to be updated. This line item needs to be added to the appropriate QA concrete sample record.
Minor Item J6P3071 /1060 exceeds Overrun Limits.	SYSTEM	This discrepancy has been automatically addressed by material discrepancy payment adjustments or prior overrun discrepancy payment adjustments
Minor Item J6P3071 /1340 exceeds Overrun Limits.	SYSTEM	This discrepancy has been automatically addressed by material discrepancy payment adjustments or prior overrun discrepancy payment adjustments
Line Item # J6P3071 /2010 has a deficient tested matl discrepancy	gibbon1	Sample record needs to be authorized
Line Item # J6P3071 /0190 has a deficient tested matl discrepancy	gibbon1	The contractor has been notified to submit QC aggregate and concrete CRE2O reports.
Minor Item J6P3071 /0370 exceeds Overrun Limits.	SYSTEM	This discrepancy has been automatically addressed by material discrepancy payment adjustments or prior overrun discrepancy payment adjustments
Minor Item J6P3071 /0590 exceeds Overrun Limits.	SYSTEM	This discrepancy has been automatically addressed by material discrepancy payment adjustments or prior overrun discrepancy payment adjustments
Line Item # J6P3071 /0260 has a deficient tested matl discrepancy	gibbon1	QC aggregate CRE2O remaining. QA concrete sample record has to be authorized.
Line Item # J6P3071 /0300 has a deficient tested matl discrepancy	gibbon1	QC aggregate CRE2O, QA concrete and tie bar records remaining.
Minor Item J6P3071 /1490 exceeds Overrun Limits.	SYSTEM	This discrepancy has been automatically addressed by material discrepancy payment adjustments or prior overrun discrepancy payment adjustments
Minor Item J6P3071 /1990 exceeds Overrun Limits.	SYSTEM	This discrepancy has been automatically addressed by material discrepancy payment adjustments or prior overrun discrepancy payment adjustments
Line Item # J6P3071 /0350 has a deficient tested matl discrepancy	gibbon1	QC aggregate CRE2O remaining.
Minor Item J6P3071 /0890 exceeds Overrun Limits.	SYSTEM	This discrepancy has been automatically addressed by material discrepancy payment adjustments or prior overrun discrepancy payment adjustments
Line Item # J6P3071 /0710 has a deficient tested matl discrepancy	gibbon1	Conversion factor will need to be updated to split concrete tests between two material types. QC aggregate CRE2O and dowel bar samples remaining.



Contractor's Payment Estimate Summary

January 22, 2019

	Contract ID	Estimate Number	Pay Period Start	Pay Period End	Date Generated	Estimate Type	District	Org. Code
	170616-F03	0034	January 2, 2019	January 15, 2019	January 16, 2019	PROG	SL	FCG

Discrepancies:

Discrepancy Message	Resolved By User ID	Remarks
Line Item # J6P3071 /0860 has a deficient tested matl discrepancy	gibbon1	Waiting on certifications
Minor Item J6P3071 /1110 exceeds Overrun Limits.	SYSTEM	This discrepancy has been automatically addressed by material discrepancy payment adjustments or prior overrun discrepancy payment adjustments
Minor Item J6P3071 /0400 exceeds Overrun Limits.	SYSTEM	This discrepancy has been automatically addressed by material discrepancy payment adjustments or prior overrun discrepancy payment adjustments
Line Item # J6P3071 /0920 has a deficient tested matl discrepancy	gibbon1	Working on entering paint and bead certs. Performance line test remaining
Line Item # J6P3071 /1490 has a deficient tested matl discrepancy	gibbon1	QC aggregate CRE2O reports remaining. QA concrete sample left to be entered.
Minor Item J6P3071 /1400 exceeds Overrun Limits.	SYSTEM	This discrepancy has been automatically addressed by material discrepancy payment adjustments or prior overrun discrepancy payment adjustments
Line Item # J6P3071 /1560 has a deficient tested matl discrepancy	gibbon1	QC concrete and aggregate CRE2O, QA concrete samples remaining
Line Item # J6P3071 /1680 has a deficient tested matl discrepancy	gibbon1	QC concrete and aggregate CRE2O reports need to be updated. This line item needs to be added to the appropriate QA concrete sample record.
Line Item # J6P3071 /1940 has a deficient tested matl discrepancy	gibbon1	Same as line 1920
Line Item # J6P3071 /2100 has a deficient tested matl discrepancy	gibbon1	Slip base PSST and sign certification samples remaining
Line Item # J6P3071 /0150 has a deficient tested matl discrepancy	gibbon1	QC concrete CRE2O and QC aggregate reports remaining
Line Item # J6P3071 /0200 has a deficient tested matl discrepancy	gibbon1	QC aggregate CRE2O remaining. QA concrete sample record has to be authorized.
Line Item # J6P3071 /0360 has a deficient tested matl discrepancy	gibbon1	QC aggregate CRE2O remaining.
Line Item # J6P3071 /1060 has a deficient tested matl discrepancy	gibbon1	Discrepancy will remain until QC pipe inspections are completed
Line Item # J6P3071 /1090 has a deficient tested matl discrepancy	gibbon1	Discrepancy will remain until QC pipe inspections are completed
Line Item # J6P3071 /1110 has a deficient tested matl discrepancy	gibbon1	Discrepancy will remain until QC pipe inspections are completed
Line Item # J6P3071 /1640 has a deficient tested matl discrepancy	gibbon1	QC sieve, del and PI remaining
Line Item # J6P3071 /1770 has a deficient tested matl discrepancy	gibbon1	Review line with district materials
Line Item # J6P3071 /2340 has a deficient tested matl discrepancy	gibbon1	QC aggregate CRE2O remaining
Line Item # J6P3071 /0890 has a deficient tested matl discrepancy	gibbon1	Working on entering paint and bead certs. Performance line test remaining



Contractor's Payment Estimate Summary

January 22, 2019

	Contract ID	Estimate Number	Pay Period Start	Pay Period End	Date Generated	Estimate Type	District	Org. Code
	170616-F03	0034	January 2, 2019	January 15, 2019	January 16, 2019	PROG	SL	FCG

Discrepancies:			
Discrepancy Message	Resolved By User ID	Remarks	
Line Item # J6P3071 matl discrepancy /0930 has a deficient tested	gibbon1	Working on entering paint and bead certs. Performance line test remaining	
Line Item # J6P3071 matl discrepancy /0990 has a deficient tested	gibbon1	Working on entering paint and bead certs. Performance line test remaining	
Line Item # J6P3071 matl discrepancy /1070 has a deficient tested	gibbon1	Discrepancy will remain until QC pipe inspections are completed	
Line Item # J6P3071 matl discrepancy /1480 has a deficient tested	gibbon1	QC sieve, del and PI remaining	
Line Item # J6P3071 matl discrepancy /1550 has a deficient tested	gibbon1	QC aggregate CRE20 remaining	
Line Item # J6P3071 matl discrepancy /1670 has a deficient tested	gibbon1	QC concrete and aggregate CRE20 reports need to be updated. QA concrete sample record needs to be authorized.	
Line Item # J6P3071 matl discrepancy /1960 has a deficient tested	gibbon1	District materials will be contacted to remove the test requirement on the temporary lighting	
Line Item # J6P3071 matl discrepancy /2210 has a deficient tested	gibbon1	QC concrete and aggregate CRE20 reports needed. District materials contacted to remove tie-bars.	
Line Item # J6P3071 matl discrepancy /0290 has a deficient tested	gibbon1	QC concrete and aggregate CRE20 remaining	
Line Item # J6P3071 matl discrepancy /1660 has a deficient tested	gibbon1	QC aggregate CRE20, QA concrete, dowels and tie bar samples remaining	
Line Item # J6P3071 matl discrepancy /1760 has a deficient tested	gibbon1	QC sieve, del and QA density remaining	
Line Item # J6P3071 matl discrepancy /1920 has a deficient tested	gibbon1	Requires District Engineer Certification provided by completed signal and lighting checklist	
Line Item # J6P3071 matl discrepancy /1980 has a deficient tested	gibbon1	Same as line 1920	
Line Item # J6P3071 matl discrepancy /1990 has a deficient tested	gibbon1	Same as line 1920	
Line Item # J6P3071 matl discrepancy /2090 has a deficient tested	gibbon1	Review line with district materials	
Line Item # J6P3071 matl discrepancy /2410 has a deficient tested	gibbon1	Working with materials to resolve discrepancy	
Line Item # J6P3071 matl discrepancy /0130 has a deficient tested	gibbon1	Waiting on QC aggregate CRE20 reports and QA density reports	
Line Item # J6P3071 matl discrepancy /0180 has a deficient tested	gibbon1	QC Air/slump remaining. QA air/slump strength record has to be authorized. The contractor has been notified to update QC concrete and aggregate CRE20 sheets	
Line Item # J6P3071 matl discrepancy /0390 has a deficient tested	gibbon1	QC aggregate CRE20 report needed. This line item needs to be added to the appropriate QA concrete sample record.	
Line Item # J6P3071 matl discrepancy /0830 has a deficient tested	gibbon1	Waiting on certifications	



Contractor's Payment Estimate Summary

January 22, 2019

	Contract ID	Estimate Number	Pay Period Start	Pay Period End	Date Generated	Estimate Type	District	Org. Code
	170616-F03	0034	January 2, 2019	January 15, 2019	January 16, 2019	PROG	SL	FCG

Discrepancies:

Discrepancy Message	Resolved By User ID	Remarks
Line Item # J6P3071 /0910 has a deficient tested matl discrepancy	gibbon1	Working on entering paint and bead certs. Performance line test remaining
Line Item # J6P3071 /0950 has a deficient tested matl discrepancy	gibbon1	Working on entering paint and bead certs. Performance line test remaining
Line Item # J6P3071 /1510 has a deficient tested matl discrepancy	gibbon1	QC aggregate CRE2O remaining. Waiting on core breaks for payfactor summary, air, slump, thickness and strength reports
Line Item # J6P3071 /2180 has a deficient tested matl discrepancy	gibbon1	QC aggregate CRE2O needed. QA sample record needs to be authorized.
Line Item # J6P3071 /0060 has a deficient tested matl discrepancy	gibbon1	Waiting on CRE2O sheets. Materials has been contacted to add the producer supplier for QA samples
Line Item # J6P3071 /0070 has a deficient tested matl discrepancy	gibbon1	Material too rocky to test
Line Item # J6P3071 /0310 has a deficient tested matl discrepancy	gibbon1	QC aggregate CRE2O and tie bar records remaining. QA concrete sample record needs to be authorized.
Line Item # J6P3071 /0380 has a deficient tested matl discrepancy	gibbon1	QC concrete and aggregate CRE2O reports need to be updated. This line item needs to be added to the appropriate QA concrete sample record.
Line Item # J6P3071 /0420 has a deficient tested matl discrepancy	gibbon1	QC concrete and aggregate CRE2O remaining. QA concrete sample record needs to be entered.
Line Item # J6P3071 /0980 has a deficient tested matl discrepancy	gibbon1	Working on entering paint and bead certs. Performance line test remaining
Line Item # J6P3071 /1050 has a deficient tested matl discrepancy	gibbon1	Working on entering paint and bead certs. Performance line test remaining
Line Item # J6P3071 /1080 has a deficient tested matl discrepancy	gibbon1	Discrepancy will remain until QC pipe inspections are completed
Line Item # J6P3071 /1650 has a deficient tested matl discrepancy	gibbon1	QC aggregate CRE2O, QA concrete, dowels and tie bar samples remaining
Line Item # J6P3071 /1930 has a deficient tested matl discrepancy	gibbon1	Same as line 1920
Line Item # J6P3071 /2190 has a deficient tested matl discrepancy	gibbon1	QC concrete and aggregate CRE2O results needed. District materials contacted to adjust concrete material requirements and to remove pre stressed deck panels
Line Item # J6P3071 /2440 has a deficient tested matl discrepancy	gibbon1	QC aggregate CRE2O needed
Line Item # J6P3071 /0120 has a deficient tested matl discrepancy	gibbon1	Waiting on QC aggregate PI report and QA density reports.
Line Item # J6P3071 /0330 has a deficient tested matl discrepancy	gibbon1	testing is included with line 0320
Line Item # J6P3071 /0400 has a deficient tested matl discrepancy	gibbon1	Conversion factor will need to be updated to split concrete tests between two material types. QC aggregate CRE2O remaining.
Line Item # J6P3071 /0480 has a deficient tested matl discrepancy	gibbon1	This item has not been completed



Contractor's Payment Estimate Summary

January 22, 2019

	Contract ID	Estimate Number	Pay Period Start	Pay Period End	Date Generated	Estimate Type	District	Org. Code
	170616-F03	0034	January 2, 2019	January 15, 2019	January 16, 2019	PROG	SL	FCG

Discrepancies:

Discrepancy Message	Resolved By User ID	Remarks
Line Item # J6P3071 /0490 has a deficient tested matl discrepancy	gibbon1	QC concrete and aggregate CRE20, QA concrete samples remaining.
Line Item # J6P3071 /0700 has a deficient tested matl discrepancy	gibbon1	QC aggregate CRE20 and dowel bar samples remaining
Line Item # J6P3071 /0850 has a deficient tested matl discrepancy	gibbon1	Waiting on certifications
Line Item # J6P3071 /0900 has a deficient tested matl discrepancy	gibbon1	Working on entering paint and bead certs. Performance line test remaining
Line Item # J6P3071 /1500 has a deficient tested matl discrepancy	gibbon1	QC aggregate CRE20 remaining.
Line Item # J6P3071 /1570 has a deficient tested matl discrepancy	gibbon1	QC concrete and aggregate CRE20, QA concrete, and tie bar samples remaining.
Line Item # J6P3071 /1710 has a deficient tested matl discrepancy	gibbon1	QC aggregate CRE20, QA air/slump cylinders remaining
Line Item # J6P3071 /1970 has a deficient tested matl discrepancy	gibbon1	Same as line 1920
Line Item # J6P3071 /2040 has a deficient tested matl discrepancy	gibbon1	Certification needed to enter free form sample
Line Item # J6P3071 /2120 has a deficient tested matl discrepancy	gibbon1	QC concrete and aggregate CRE20 reports needed.
Line Item # J6P3071 /2170 has a deficient tested matl discrepancy	gibbon1	QA concrete sample needs to be authorized. QA grade E aggregate split and independent sample requirements are not satisfied. District materials has been notified
Line Item # J6P3071 /2380 has a deficient tested matl discrepancy	gibbon1	Working with materials to resolve discrepancy
Line Item # J6P3071 /5002 has a deficient tested matl discrepancy	gibbon1	Plant inspection results need to be reported

All Items, This Estimate:

Project Number	Line Item Number	Item Code	Description	Unit Price	Previous Total Paid Quantity	Quantity this Period	Quantity to Date	Amount this Estimate
J6P3071	0060	2035500	EMBANKMENT IN PLACE	\$8.00	132688.00	0.00	132,688.00	\$0.00
	0070	2036000	COMPACTING EMBANKMENT	\$1.00	5236.00	0.00	5,236.00	\$0.00
	0120	3040504	TYPE 5 AGGREGATE FOR BASE (4 IN. THICK)	\$4.50	855.00	0.00	855.00	\$0.00
	0130	3040506	TYPE 5 AGGREGATE FOR BASE (6 IN. THICK)	\$5.25	10424.10	0.00	10,424.10	\$0.00
	0150	4019905	MISC. OPTIONAL PAVEMENT	\$40.00	4212.40	0.00	4,212.40	\$0.00
	0180	5021305	CONCRETE PAVEMENT (5 3/4 IN. NON-REINFORCED, 15 FT. JOINTS)	\$36.00	779.90	0.00	779.90	\$0.00
	0190	5021309	CONCRETE PAVEMENT (9 IN. NON-REINFORCED 15 FT. JOINTS)	\$48.00	3670.50	0.00	3,670.50	\$0.00



Contractor's Payment Estimate Summary

January 22, 2019

	Contract ID	Estimate Number	Pay Period Start	Pay Period End	Date Generated	Estimate Type	District	Org. Code
	170616-F03	0034	January 2, 2019	January 15, 2019	January 16, 2019	PROG	SL	FCG

All Items, This Estimate:

Project Number	Line Item Number	Item Code	Description	Unit Price	Previous Total Paid Quantity	Quantity this Period	Quantity to Date	Amount this Estimate
J6P3071	0200	5041000	CONCRETE APPROACH PAVEMENT	\$45.00	362.20	0.00	362.20	\$0.00
	0260	6071102	MODIFIED CONCRETE GUTTER TYPE B	\$45.00	587.00	0.00	587.00	\$0.00
	0280	6083003	3 IN. CONCRETE MEDIAN STRIP	\$50.00	86.90	0.00	86.90	\$0.00
	0290	6083006	6 IN. CONCRETE MEDIAN STRIP	\$60.00	134.90	0.00	134.90	\$0.00
	0300	6085007	PAVED APPROACH, 7 IN.	\$45.00	212.10	0.00	212.10	\$0.00
	0310	6085008	PAVED APPROACH, 8 IN.	\$45.00	1088.30	0.00	1,088.30	\$0.00
	0320	6086004	CONCRETE SIDEWALK, 4 IN.	\$36.00	708.50	0.00	708.50	\$0.00
	0330	6089902	MISC. CONCRETE CURB RAMP	\$1000.00	7.00	0.00	7.00	\$0.00
	0350	6089905	MISC. 6 IN. CONCRETE MEDIAN STRIP (PIGMENTED and TEXTURED)	\$72.00	223.60	0.00	223.60	\$0.00
	0360	6089905	MISC. LOW PROFILE TRUCK APRON (PIGMENTED and TEXTURED)	\$72.00	840.60	0.00	840.60	\$0.00
	0370	6091010	CONCRETE CURB (6 IN. HEIGHT AND UNDER) TYPE S	\$16.00	762.00	0.00	762.00	\$0.00
	0380	6091041	CONCRETE GUTTER TYPE A	\$18.00	354.00	0.00	354.00	\$0.00
	0390	6091042	CONCRETE GUTTER TYPE B	\$18.00	132.00	0.00	132.00	\$0.00
	0400	6091052	CURB AND GUTTER TYPE B	\$18.00	1857.70	0.00	1,857.70	\$0.00
	0420	6092011	INTEGRAL CURB (6 IN. HEIGHT AND UNDER) TYPE A	\$30.00	22.00	0.00	22.00	\$0.00
	0480	6097000	ROCK LINING	\$50.00	2.00	0.00	2.00	\$0.00
	0490	6116010A	SLOPE PROTECTION	\$40.00	112.50	0.00	112.50	\$0.00
	0510	6122020	REPLACEMENT SAND BARREL	\$300.00	18.00	0.00	18.00	\$0.00
	0590	6161005	CONSTRUCTION SIGNS	\$8.25	2409.84	0.00	2,409.84	\$0.00
	0700	6173100	CONCRETE TRAFFIC BARRIER, TYPE D	\$74.00	897.00	0.00	897.00	\$0.00
	0710	6173101	CONCRETE TRAFFIC BARRIER, TYPE D (MODIFIED)	\$89.00	540.00	0.00	540.00	\$0.00
	0720	6173102	CONCRETE TRAFFIC BARRIER, TYPE D (RETAINING WALL)	\$65.00	1123.00	0.00	1,123.00	\$0.00
	0830	6205132	TYPE 2 PREFORMED MARKING TAPE (GROOVED), COMBINATION STRAIGHT-LEFT/RIGHT ARROW	\$490.00	2.00	0.00	2.00	\$0.00
	0850	6205135	TYPE 2 PREFORMED WHITE MIDBLOCK (GROOVED), 30 IN.	\$200.00	12.00	0.00	12.00	\$0.00
	0860	6205139	TYPE 2 PREFORMED MARKING TAPE (GROOVED), 12 IN. WHITE, YIELD LINE TRIANGLES	\$50.00	46.00	0.00	46.00	\$0.00
	0890	6205901A	4 IN. YELLOW HIGH BUILD WATERBORNE PAVEMENT MARKING PAINT, TYPE L BEADS	\$0.30	7871.00	0.00	7,871.00	\$0.00
	0900	6205902A	6 IN. WHITE HIGH BUILD WATERBORNE PAVEMENT MARKING PAINT, TYPE L BEADS	\$0.60	27070.00	0.00	27,070.00	\$0.00
	0910	6205903A	6 IN. YELLOW HIGH BUILD WATERBORNE PAVEMENT MARKING PAINT, TYPE L BEADS	\$0.60	9542.00	0.00	9,542.00	\$0.00



Contractor's Payment Estimate Summary

January 22, 2019

	Contract ID	Estimate Number	Pay Period Start	Pay Period End	Date Generated	Estimate Type	District	Org. Code
	170616-F03	0034	January 2, 2019	January 15, 2019	January 16, 2019	PROG	SL	FCG

All Items, This Estimate:

Project Number	Line Item Number	Item Code	Description	Unit Price	Previous Total Paid Quantity	Quantity this Period	Quantity to Date	Amount this Estimate
J6P3071	0920	6205906A	12 IN. WHITE HIGH BUILD WATERBORNE PAVEMENT MARKING PAINT, T YPE L BEADS	\$1.00	7293.00	0.00	7,293.00	\$0.00
	0930	6206000C	4 IN. WHITE STANDARD WATERBORNE PAVEMENT MARKING PAINT, TYPE P BEADS	\$1.00	4088.00	0.00	4,088.00	\$0.00
	0940	6206001C	4 IN. YELLOW STANDARD WATERBORNE PAVEMENT MARKING PAINT, TYP E P BEADS	\$1.00	1428.00	0.00	1,428.00	\$0.00
	0950	6206125A	24 IN. YELLOW STANDARD WATERBORNE PAVEMENT MARKING PAINT, TY PE P BEADS	\$5.00	241.00	0.00	241.00	\$0.00
	0980	6209902	MISC. ISLAND TUBULAR MARKER	\$70.00	6.00	0.00	6.00	\$0.00
	0990	6209902	MISC. LANE REDUCTION ARROW (WHITE) (GROOVED)	\$2000.00	4.00	0.00	4.00	\$0.00
	1030	7110300	CONCRETE AND MASONRY PROTECTION SYSTEM	\$13185.00	0.00	1.00	1.00	\$13185.00
	1040	7110400	SACRIFICIAL GRAFFITI PROTECTION SYSTEM	\$13185.00	0.00	1.00	1.00	\$13185.00
	1050	7209904	MISC. SOUND WALL	\$25.75	14497.00	0.00	14,497.00	\$0.00
	1060	7250312A	12 IN. PIPE GROUP B	\$37.00	246.00	0.00	246.00	\$0.00
	1070	7261012	12 IN. PIPE GROUP A	\$37.00	1378.00	0.00	1,378.00	\$0.00
	1080	7261015	15 IN. PIPE GROUP A	\$41.00	941.00	0.00	941.00	\$0.00
	1090	7261018	18 IN. PIPE GROUP A	\$46.00	461.00	0.00	461.00	\$0.00
	1100	7261024	24 IN. PIPE GROUP A	\$57.00	643.00	0.00	643.00	\$0.00
	1110	7261030	30 IN. PIPE GROUP A	\$64.00	306.00	0.00	306.00	\$0.00
	1120	7261036	36 IN. PIPE GROUP A	\$78.00	340.00	0.00	340.00	\$0.00
	1340	8051000A	SEEDING - COOL SEASON MIXTURES	\$2200.00	13.69	0.00	13.69	\$0.00
	1400	8061017	TEMPORARY SEEDING AND MULCHING	\$2100.00	5.17	0.00	5.17	\$0.00
	1480	3040506	TYPE 5 AGGREGATE FOR BASE (6 IN. THICK)	\$5.00	13915.50	0.00	13,915.50	\$0.00
	1490	5021308	CONCRETE PAVEMENT (8 IN. NON-REINFORCED, 15 FT. JOINTS)	\$40.00	1666.00	0.00	1,666.00	\$0.00
	1500	5021309	CONCRETE PAVEMENT (9 IN. NON-REINFORCED 15 FT. JOINTS)	\$50.00	10339.70	0.00	10,339.70	\$0.00
	1510	6092011	INTEGRAL CURB (6 IN. HEIGHT AND UNDER) TYPE A	\$20.00	493.00	0.00	493.00	\$0.00
	1550	5021340	TYPE A2 SHOULDER	\$40.50	2519.20	0.00	2,519.20	\$0.00
	1560	6092011	INTEGRAL CURB (6 IN. HEIGHT AND UNDER) TYPE A	\$15.00	451.00	0.00	451.00	\$0.00
	1570	6099903	MISC. INTEGRAL CURB (4 IN. HEIGHT) TYPE O	\$15.00	470.00	0.00	470.00	\$0.00
	1640	3040506	TYPE 5 AGGREGATE FOR BASE (6 IN. THICK)	\$5.00	13562.90	0.00	13,562.90	\$0.00
	1650	5021308	CONCRETE PAVEMENT (8 IN. NON-REINFORCED, 15 FT. JOINTS)	\$42.00	4878.50	0.00	4,878.50	\$0.00
	1660	5021309	CONCRETE PAVEMENT (9 IN. NON-REINFORCED 15 FT. JOINTS)	\$50.00	6236.50	0.00	6,236.50	\$0.00
	1670	6092011	INTEGRAL CURB (6 IN. HEIGHT AND UNDER) TYPE A	\$20.00	247.00	0.00	247.00	\$0.00
	1680	6092031	CONCRETE CURB LOW PROFILE TYPE E	\$15.00	450.00	0.00	450.00	\$0.00



Contractor's Payment Estimate Summary

January 22, 2019

	Contract ID	Estimate Number	Pay Period Start	Pay Period End	Date Generated	Estimate Type	District	Org. Code
	170616-F03	0034	January 2, 2019	January 15, 2019	January 16, 2019	PROG	SL	FCG

All Items, This Estimate:

Project Number	Line Item Number	Item Code	Description	Unit Price	Previous Total Paid Quantity	Quantity this Period	Quantity to Date	Amount this Estimate
J6P3071	1710	5021340	TYPE A2 SHOULDER	\$40.50	2447.90	0.00	2,447.90	\$0.00
	1720	6099903	MISC. INTEGRAL CURB (4 INCH) TYPE O	\$15.00	171.00	0.00	171.00	\$0.00
	1760	3040506	TYPE 5 AGGREGATE FOR BASE (6 IN. THICK)	\$5.00	14765.80	0.00	14,765.80	\$0.00
	1770	5021331	CONCRETE PAVEMENT (7 1/2 IN. NON-REINFORCED, 15 FT. JOINTS)	\$40.00	14765.80	0.00	14,765.80	\$0.00
	1890	9014003	CONDUIT, 3 IN. RIGID, PUSHED	\$18.50	1538.00	73.00	1,611.00	\$1350.50
	1900	9015010	TRENCHING TYPE I	\$3.00	5870.00	659.00	6,529.00	\$1977.00
	1910	9016110	PULL BOX, PREFORMED CLASS 1	\$718.00	17.00	2.00	19.00	\$1436.00
	1920	9017110	CABLE, 10 AWG 1 CONDUCTOR, POLE AND BRACKET	\$0.60	2340.00	0.00	2,340.00	\$0.00
	1930	9017404	CABLE-CONDUIT, 1 IN., 2 CONDUCTORS AND 1 BARE NEUTRAL, 6 AWG	\$3.75	2710.00	0.00	2,710.00	\$0.00
	1940	9017407	CABLE-CONDUIT, 1 IN., 2 CONDUCTORS AND 1 BARE NEUTRAL, 8 AWG	\$3.00	6163.00	949.00	7,112.00	\$2847.00
	1960	9019400	TEMPORARY LIGHTING	\$9615.00	1.00	0.00	1.00	\$0.00
	1970	9019902	MISC. COMBINATION PAD MOUNTED POWER SUPPLY / LIGHTING CONTROL STATION, 240V	\$6256.00	2.00	0.00	2.00	\$0.00
	1980	9019902	MISC. TENON MOUNT TYPE AT POLE	\$1787.00	17.00	0.00	17.00	\$0.00
	1990	9019902	MISC. 250 WATT HPS TENON MOUNTED LUMINAIRE	\$660.00	18.00	0.00	18.00	\$0.00
	2010	9031010	CONCRETE FOOTINGS, EMBEDDED	\$1200.00	14.56	15.26	29.82	\$18312.00
	2020	9031210	STRUCTURAL STEEL POSTS	\$3.50	7003.00	-636.00	6,367.00	(\$2226.00)
	2030	9031220	PIPE POSTS	\$3.00	15861.00	26.00	15,887.00	\$78.00
	2040	9031250A	U-CHANNEL POST, 3 LB	\$12.00	109.50	0.00	109.50	\$0.00
	2090	9039902	MISC. REMOVE AND RELOCATE GROUND MOUNT SIGN	\$100.00	0.00	32.00	32.00	\$3200.00
	2100	9039902	MISC. TYPE 4 OBJECT MARKERS	\$125.00	4.00	0.00	4.00	\$0.00
	2120	5031011A	BRIDGE APPROACH SLAB (MINOR ROAD)	\$138.00	242.00	0.00	242.00	\$0.00
	2170	7032003	CLASS B CONCRETE (SUBSTRUCTURE)	\$755.00	209.00	0.00	209.00	\$0.00
	2180	7034219A	BARRIER CURB (TYPE D)	\$91.00	504.00	0.00	504.00	\$0.00
	2190	7034221	SLAB ON CONCRETE NU-GIRDER	\$268.00	1362.00	0.00	1,362.00	\$0.00
	2210	7039903	MISC. PEDESTRIAN CURB	\$20.00	248.00	0.00	248.00	\$0.00
	2250	7110300	CONCRETE AND MASONRY PROTECTION SYSTEM	\$3329.00	0.00	1.00	1.00	\$3329.00
	2260	7110400	SACRIFICIAL GRAFFITI PROTECTION SYSTEM	\$3329.00	0.00	1.00	1.00	\$3329.00
	2340	7034040	CLASS B-1 CONCRETE (CULVERTS-BRIDGE)	\$480.00	629.60	0.00	629.60	\$0.00
	2360	7110300	CONCRETE AND MASONRY PROTECTION SYSTEM	\$6093.00	0.00	1.00	1.00	\$6093.00
	2370	7110400	SACRIFICIAL GRAFFITI PROTECTION SYSTEM	\$6093.00	0.00	1.00	1.00	\$6093.00



Contractor's Payment Estimate Summary

January 22, 2019

	Contract ID	Estimate Number	Pay Period Start	Pay Period End	Date Generated	Estimate Type	District	Org. Code
	170616-F03	0034	January 2, 2019	January 15, 2019	January 16, 2019	PROG	SL	FCG

All Items, This Estimate:

Project Number	Line Item Number	Item Code	Description	Unit Price	Previous Total Paid Quantity	Quantity this Period	Quantity to Date	Amount this Estimate
J6P3071	2380	7201000	MECHANICALLY STABILIZED EARTH WALL SYSTEMS	\$43.47	6853.00	0.00	6,853.00	\$0.00
	2390	7110300	CONCRETE AND MASONRY PROTECTION SYSTEM	\$2910.00	0.00	1.00	1.00	\$2910.00
	2400	7110400	SACRIFICIAL GRAFFITI PROTECTION SYSTEM	\$2910.00	0.00	1.00	1.00	\$2910.00
	2410	7201000	MECHANICALLY STABILIZED EARTH WALL SYSTEMS	\$43.47	3078.00	0.00	3,078.00	\$0.00
	2440	7034040	CLASS B-1 CONCRETE (CULVERTS-BRIDGE)	\$512.00	270.10	0.00	270.10	\$0.00
	5002	4011211	BIT. PAVEMENT MIXTURE PG64-22 (BP-2)	\$96.00	236.80	0.00	236.80	\$0.00
J6P3071								\$78008.50
Summary								\$78008.50

Estimate Item Detail, All Items to Date:

Project Number	Category #	Line Number	Item Code	Description	Current Bid + CO	Current Installed to Date	Unit Price	Amount Paid to Date
J6P3071	0001	0010	2013000	CLEARING AND GRUBBING	16.00	16.00	\$2650.00	\$42,400.00
J6P3071	0001	0020	2022010	REMOVAL OF IMPROVEMENTS	1.00	0.70	\$379000.00	\$265,300.00
J6P3071	0001	0030	2029901	MISC. CHAMPIONS LANE RI/RO REMOVAL	1.00	0.00	\$5000.00	\$0.00
J6P3071	0001	0040	2031000	CLASS A EXCAVATION	11,328.00	11328.00	\$4.00	\$45,312.00
J6P3071	0001	0050	2032000	CLASS C EXCAVATION	2,832.00	0.00	\$25.00	\$0.00
J6P3071	0001	0060	2035500	EMBANKMENT IN PLACE	147,431.00	132688.00	\$8.00	\$1,061,504.00
J6P3071	0001	0070	2036000	COMPACTING EMBANKMENT	9,203.00	5236.00	\$1.00	\$5,236.00
J6P3071	0001	0080	2039907	MISC. CHANNEL EXCAVATION	2,190.00	2190.00	\$8.00	\$17,520.00
J6P3071	0001	0090	2039907	MISC. PARCEL 28 UNSUITABLE FILL REMOVAL	7,024.00	7024.00	\$8.00	\$56,192.00
J6P3071	0001	0100	2063000	CLASS 3 EXCAVATION	4,467.00	3467.00	\$13.00	\$45,071.00
J6P3071	0001	0110	2063500	CULVERT CLEANOUT	6.00	3.00	\$4500.00	\$13,500.00
J6P3071	0001	0120	3040504	TYPE 5 AGGREGATE FOR BASE (4 IN. THICK)	1,496.00	855.00	\$4.50	\$3,847.50
J6P3071	0001	0130	3040506	TYPE 5 AGGREGATE FOR BASE (6 IN. THICK)	12,489.00	10424.10	\$5.25	\$54,726.52
J6P3071	0001	0140	4013000	BITUMINOUS PAVEMENT MIXTURE PG64-22 (BASE)	468.20	157.90	\$102.00	\$16,105.80
J6P3071	0001	0150	4019905	MISC. OPTIONAL PAVEMENT	4,212.40	4212.40	\$40.00	\$168,496.00
J6P3071	0001	0160	4030103	ASPHALTIC CONCRETE MIXTURE PG 70-22 (SP125C MIX)	0.00	0.00	\$110.00	\$0.00
J6P3071	0001	0170	5021107	CONCRETE PAVEMENT (7 IN. NON-REINF)	150.40	0.00	\$45.00	\$0.00



Contractor's Payment Estimate Summary

January 22, 2019

	Contract ID	Estimate Number	Pay Period Start	Pay Period End	Date Generated	Estimate Type	District	Org. Code
	170616-F03	0034	January 2, 2019	January 15, 2019	January 16, 2019	PROG	SL	FCG

Estimate Item Detail, All Items to Date:

Project Number	Category #	Line Number	Item Code	Description	Current Bid + CO	Current Installed to Date	Unit Price	Amount Paid to Date
J6P3071	0001	0180	5021305	CONCRETE PAVEMENT (5 3/4 IN. NON-REINFORCED, 15 FT. JOINTS)	1,054.80	779.90	\$36.00	\$28,076.40
J6P3071	0001	0190	5021309	CONCRETE PAVEMENT (9 IN. NON-REINFORCED 15 FT. JOINTS)	4,123.30	3670.50	\$48.00	\$176,184.00
J6P3071	0001	0200	5041000	CONCRETE APPROACH PAVEMENT	362.20	362.20	\$45.00	\$16,299.00
J6P3071	0001	0210	6039903	WATER 6 IN. PVC CONDUIT-SCHEDULE 40 (TRENCHED)	120.00	120.00	\$30.00	\$3,600.00
J6P3071	0001	0220	6042010	ADJUSTING MANHOLE	3.00	3.00	\$650.00	\$1,950.00
J6P3071	0001	0230	6044011	PIPE COLLAR, TYPE A	1.00	1.00	\$950.00	\$950.00
J6P3071	0001	0240	6049903	MISC. TRENCH DRAIN	46.00	46.00	\$750.00	\$34,500.00
J6P3071	0001	0250	6071013A	CHAIN-LINK FENCE (72 IN.)	540.00	525.00	\$28.00	\$14,700.00
J6P3071	0001	0260	6071102	MODIFIED CONCRETE GUTTER TYPE B	587.00	587.00	\$45.00	\$26,415.00
J6P3071	0001	0270	6079903	MISC. BLACK CHAIN-LINK FENCE FOR RETAINING WAL LS	569.00	569.00	\$24.00	\$13,656.00
J6P3071	0001	0280	6083003	3 IN. CONCRETE MEDIAN STRIP	96.40	86.90	\$50.00	\$4,345.00
J6P3071	0001	0290	6083006	6 IN. CONCRETE MEDIAN STRIP	134.90	134.90	\$60.00	\$8,094.00
J6P3071	0001	0300	6085007	PAVED APPROACH, 7 IN.	253.70	212.10	\$45.00	\$9,544.50
J6P3071	0001	0310	6085008	PAVED APPROACH, 8 IN.	1,088.30	1088.30	\$45.00	\$48,973.50
J6P3071	0001	0320	6086004	CONCRETE SIDEWALK, 4 IN.	765.60	708.50	\$36.00	\$25,506.00
J6P3071	0001	0330	6089902	MISC. CONCRETE CURB RAMP	7.00	7.00	\$1000.00	\$7,000.00
J6P3071	0001	0340	6089902	MISC. TRUNCATED DOMES	13.00	13.00	\$250.00	\$3,250.00
J6P3071	0001	0350	6089905	MISC. 6 IN. CONCRETE MEDIAN STRIP (PIGMENTED and TEXTURED)	223.60	223.60	\$72.00	\$16,099.20
J6P3071	0001	0360	6089905	MISC. LOW PROFILE TRUCK APRON (PIGMENTED and TEXTURED)	840.60	840.60	\$72.00	\$60,523.20
J6P3071	0001	0370	6091010	CONCRETE CURB (6 IN. HEIGHT AND UNDER) TYPE S	514.00	762.00	\$16.00	\$12,192.00
J6P3071	0001	0380	6091041	CONCRETE GUTTER TYPE A	354.00	354.00	\$18.00	\$6,372.00
J6P3071	0001	0390	6091042	CONCRETE GUTTER TYPE B	245.00	132.00	\$18.00	\$2,376.00
J6P3071	0001	0400	6091052	CURB AND GUTTER TYPE B	1,827.00	1857.70	\$18.00	\$33,438.60
J6P3071	0001	0410	6091060	PAVED DITCH	36.00	0.00	\$100.00	\$0.00
J6P3071	0001	0420	6092011	INTEGRAL CURB (6 IN. HEIGHT AND UNDER) TYPE A	22.00	22.00	\$30.00	\$660.00
J6P3071	0001	0430	6096020	FURNISHING TYPE 2 ROCK DITCH LINER	2,221.00	2113.60	\$27.00	\$57,067.20
J6P3071	0001	0440	6096030A	FURNISHING TYPE 3 ROCK DITCH LINER	1,590.00	1575.90	\$32.00	\$50,428.80



Contractor's Payment Estimate Summary

January 22, 2019

	Contract ID	Estimate Number	Pay Period Start	Pay Period End	Date Generated	Estimate Type	District	Org. Code
	170616-F03	0034	January 2, 2019	January 15, 2019	January 16, 2019	PROG	SL	FCG

Estimate Item Detail, All Items to Date:

Project Number	Category #	Line Number	Item Code	Description	Current Bid + CO	Current Installed to Date	Unit Price	Amount Paid to Date
J6P3071	0001	0450	6096042	PLACING TYPE 2 ROCK DITCH LINER	2,221.00	2113.60	\$14.00	\$29,590.40
J6P3071	0001	0460	6096043	PLACING TYPE 3 ROCK DITCH LINER	1,590.00	1575.90	\$17.50	\$27,578.25
J6P3071	0001	0470	6096050	BEDDING MATERIAL FOR ROCK DITCH LINER	579.00	573.30	\$31.00	\$17,772.30
J6P3071	0001	0480	6097000	ROCK LINING	19.00	2.00	\$50.00	\$100.00
J6P3071	0001	0490	6116010A	SLOPE PROTECTION	314.00	112.50	\$40.00	\$4,500.00
J6P3071	0001	0500	6122014	IMPACT ATTENUATOR (14 SAND BARRELS)	6.00	6.00	\$3300.00	\$19,800.00
J6P3071	0001	0510	6122020	REPLACEMENT SAND BARREL	10.00	18.00	\$300.00	\$5,400.00
J6P3071	0001	0520	6122030	IMPACT ATTENUATOR (RELOCATION)	7.00	4.00	\$485.00	\$1,940.00
J6P3071	0001	0530	6123000A	TRUCK OR TRAILER MOUNTED ATTENUATOR (TMA)	2.00	2.00	\$7500.00	\$15,000.00
J6P3071	0001	0540	6141021	GRATE AND BEARING PLATE (3 FT. X 2 FT. OR 914 MM X 610 MM)	3.00	2.00	\$1850.00	\$3,700.00
J6P3071	0001	0550	6141023	GRATE AND BEARING PLATE (5 FT. X 2 FT. OR 1524 MM X 610 MM)	2.00	1.00	\$2030.00	\$2,030.00
J6P3071	0001	0560	6141120	CURVED VANE GRATE AND FRAME (2 FT. X 2 FT. OR 600MM X 600MM)	14.00	14.00	\$450.00	\$6,300.00
J6P3071	0001	0570	6141121	CURVED VANE GRATE AND FRAME (4 FT. X 2 FT. OR 1200MM X 600MM)	19.00	19.00	\$840.00	\$15,960.00
J6P3071	0001	0580	6143011	MANHOLE FRAME AND COVER, TYPE 1-B	8.00	8.00	\$450.00	\$3,600.00
J6P3071	0001	0590	6161005	CONSTRUCTION SIGNS	2,343.00	2409.84	\$8.25	\$19,881.18
J6P3071	0001	0600	6161008	ADVANCED WARNING RAIL SYSTEM	32.00	26.00	\$48.50	\$1,261.00
J6P3071	0001	0610	6161009	FLAG ASSEMBLY	30.00	14.00	\$24.25	\$339.50
J6P3071	0001	0620	6161024	CHANNELIZER (TRIM LINE) WITH LIGHT	50.00	0.00	\$33.95	\$0.00
J6P3071	0001	0630	6161025	CHANNELIZER (TRIM LINE)	350.00	350.00	\$19.50	\$6,825.00
J6P3071	0001	0640	6161030	TYPE III MOVEABLE BARRICADE	35.00	17.00	\$105.00	\$1,785.00
J6P3071	0001	0650	6161033	DIRECTIONAL INDICATOR BARRICADE	30.00	26.00	\$63.00	\$1,638.00
J6P3071	0001	0660	6161034	DIRECTIONAL INDICATOR BARRICADE WITH LIGHT	30.00	0.00	\$112.00	\$0.00
J6P3071	0001	0670	6161040	FLASHING ARROW PANEL	4.00	2.00	\$970.00	\$1,940.00
J6P3071	0001	0680	6161095	RADAR SPEED ADVISORY SYSTEM	2.00	2.00	\$4350.00	\$8,700.00
J6P3071	0001	0690	6161099	CHANGEABLE MESSAGE SIGN WITH COMMUNICATION INTERFACE, CONTRA CTOR FURNISHED, CONTRACTOR RETAINED	4.00	4.00	\$4350.00	\$17,400.00
J6P3071	0001	0700	6173100	CONCRETE TRAFFIC BARRIER, TYPE D	897.00	897.00	\$74.00	\$66,378.00
J6P3071	0001	0710	6173101	CONCRETE TRAFFIC BARRIER, TYPE D (MODIFIED)	540.00	540.00	\$89.00	\$48,060.00



Contractor's Payment Estimate Summary

January 22, 2019

	Contract ID	Estimate Number	Pay Period Start	Pay Period End	Date Generated	Estimate Type	District	Org. Code
	170616-F03	0034	January 2, 2019	January 15, 2019	January 16, 2019	PROG	SL	FCG

Estimate Item Detail, All Items to Date:

Project Number	Category #	Line Number	Item Code	Description	Current Bid + CO	Current Installed to Date	Unit Price	Amount Paid to Date
J6P3071	0001	0720	6173102	CONCRETE TRAFFIC BARRIER, TYPE D (RETAINING WALL)	1,123.00	1123.00	\$65.00	\$72,995.00
J6P3071	0001	0730	6173600D	TEMPORARY TRAFFIC BARRIER, CONTRACTOR FURNISHED / RETAINED	2,751.00	2751.00	\$23.00	\$63,273.00
J6P3071	0001	0740	6175010A	RELOCATING TEMPORARY TRAFFIC BARRIER	5,580.00	5362.50	\$8.50	\$45,581.25
J6P3071	0001	0750	6179903	MISC. COMMISSION FURNISHED/CONTRACTOR RETAINED TEMPORARY TRAFFIC BARRIER	500.00	500.00	\$3.00	\$1,500.00
J6P3071	0001	0760	6181000	MOBILIZATION	0.00	0.00	\$1362000.00	\$0.00
J6P3071	0001	0761	6181000	MOBILIZATION Adjust Mobilization for Contract Bond	1.00	0.75	\$1309045.00	\$981,783.75
J6P3071	0001	0770	6189902	MISC. ADDITIONAL MOBILIZATION FOR SEEDING	4.00	1.00	\$600.00	\$600.00
J6P3071	0001	0780	6191000	PAVEMENT EDGE TREATMENT	20,277.00	14890.00	\$1.00	\$14,890.00
J6P3071	0001	0790	6205105	TYPE 2 PREFORMED MARKING TAPE (GROOVED), 6 IN., WHITE	132.00	0.00	\$6.00	\$0.00
J6P3071	0001	0800	6205120	TYPE 2 PREFORMED MARKING TAPE (GROOVED), 24 IN., WHITE	117.00	117.00	\$20.00	\$2,340.00
J6P3071	0001	0810	6205130	TYPE 2 PREFORMED MARKING TAPE (GROOVED), LEFT/RIGHT ARROW	29.00	28.00	\$295.00	\$8,260.00
J6P3071	0001	0820	6205131	TYPE 2 PREFORMED MARKING TAPE (GROOVED), STRAIGHT ARROW	6.00	6.00	\$290.00	\$1,740.00
J6P3071	0001	0830	6205132	TYPE 2 PREFORMED MARKING TAPE (GROOVED), COMBINATION STRAIGHT T-LEFT/RIGHT ARROW	2.00	2.00	\$490.00	\$980.00
J6P3071	0001	0840	6205133	TYPE 2 PREFORMED MARKING TAPE (GROOVED), WORD (ONLY)	10.00	9.00	\$600.00	\$5,400.00
J6P3071	0001	0850	6205135	TYPE 2 PREFORMED WHITE MIDBLOCK (GROOVED), 30 IN.	12.00	12.00	\$200.00	\$2,400.00
J6P3071	0001	0860	6205139	TYPE 2 PREFORMED MARKING TAPE (GROOVED), 12 IN. WHITE, YIELD LINE TRIANGLES	56.00	46.00	\$50.00	\$2,300.00
J6P3071	0001	0870	6205301B	TEMPORARY REMOVABLE MARKING TAPE 4 IN., WHITE	37,364.00	36258.50	\$1.20	\$43,510.20
J6P3071	0001	0880	6205303B	TEMPORARY REMOVABLE MARKING TAPE 4 IN., YELLOW	17,762.00	11385.00	\$1.20	\$13,662.00
J6P3071	0001	0890	6205901A	4 IN. YELLOW HIGH BUILD WATERBORNE PAVEMENT MARKING PAINT, TYPE L BEADS	5,859.00	7871.00	\$0.30	\$2,361.30
J6P3071	0001	0900	6205902A	6 IN. WHITE HIGH BUILD WATERBORNE PAVEMENT MARKING PAINT, TYPE L BEADS	41,518.00	27070.00	\$0.60	\$16,242.00
J6P3071	0001	0910	6205903A	6 IN. YELLOW HIGH BUILD WATERBORNE PAVEMENT MARKING PAINT, TYPE L BEADS	28,258.00	9542.00	\$0.60	\$5,725.20
J6P3071	0001	0920	6205906A	12 IN. WHITE HIGH BUILD WATERBORNE PAVEMENT MARKING PAINT, TYPE L BEADS	8,001.00	7293.00	\$1.00	\$7,293.00
J6P3071	0001	0930	6206000C	4 IN. WHITE STANDARD WATERBORNE PAVEMENT MARKING PAINT, TYPE P BEADS	4,088.00	4088.00	\$1.00	\$4,088.00
J6P3071	0001	0940	6206001C	4 IN. YELLOW STANDARD WATERBORNE PAVEMENT MARKING PAINT,	3,440.00	1428.00	\$1.00	\$1,428.00



Contractor's Payment Estimate Summary

January 22, 2019

	Contract ID	Estimate Number	Pay Period Start	Pay Period End	Date Generated	Estimate Type	District	Org. Code
	170616-F03	0034	January 2, 2019	January 15, 2019	January 16, 2019	PROG	SL	FCG

Estimate Item Detail, All Items to Date:

Project Number	Category #	Line Number	Item Code	Description	Current Bid + CO	Current Installed to Date	Unit Price	Amount Paid to Date
				TYP E P BEADS				
J6P3071	0001	0950	6206125A	24 IN. YELLOW STANDARD WATERBORNE PAVEMENT MARKING PAINT, TY PE P BEADS	241.00	241.00	\$5.00	\$1,205.00
J6P3071	0001	0960	6207001	PAVEMENT MARKING REMOVAL	19,659.00	12721.50	\$0.77	\$9,795.56
J6P3071	0001	0970	6209902	MISC. TYPE 2 PREFORMED MARKING TAPE (GROOVED), HANDICAP SYMBOL	2.00	2.00	\$350.00	\$700.00
J6P3071	0001	0980	6209902	MISC. ISLAND TUBULAR MARKER	21.00	6.00	\$70.00	\$420.00
J6P3071	0001	0990	6209902	MISC. LANE REDUCTION ARROW (WHITE) (GROOVED)	6.00	4.00	\$2000.00	\$8,000.00
J6P3071	0001	1000	6221001	COLDMILLING BITUMINOUS PAVEMENT FOR REMOVAL OF SURFACING (3 IN. THICK OR LESS)	1,929.00	0.00	\$8.16	\$0.00
J6P3071	0001	1010	6240103A	PERMANENT EROSION CONTROL GEOTEXTILE	9,696.00	9672.20	\$2.00	\$19,344.40
J6P3071	0001	1020	6274000	CONTRACTOR FURNISHED SURVEYING AND STAKING	1.00	0.00	\$125000.00	\$0.00
J6P3071	0001	1030	7110300	CONCRETE AND MASONRY PROTECTION SYSTEM	1.00	1.00	\$13185.00	\$13,185.00
J6P3071	0001	1040	7110400	SACRIFICIAL GRAFFITI PROTECTION SYSTEM	1.00	1.00	\$13185.00	\$13,185.00
J6P3071	0001	1050	7209904	MISC. SOUND WALL	14,637.00	14497.00	\$25.75	\$373,297.75
J6P3071	0001	1060	7250312A	12 IN. PIPE GROUP B	191.00	246.00	\$37.00	\$9,102.00
J6P3071	0001	1070	7261012	12 IN. PIPE GROUP A	1,338.00	1378.00	\$37.00	\$50,986.00
J6P3071	0001	1080	7261015	15 IN. PIPE GROUP A	941.00	941.00	\$41.00	\$38,581.00
J6P3071	0001	1090	7261018	18 IN. PIPE GROUP A	461.00	461.00	\$46.00	\$21,206.00
J6P3071	0001	1100	7261024	24 IN. PIPE GROUP A	643.00	643.00	\$57.00	\$36,651.00
J6P3071	0001	1110	7261030	30 IN. PIPE GROUP A	301.00	306.00	\$64.00	\$19,584.00
J6P3071	0001	1120	7261036	36 IN. PIPE GROUP A	340.00	340.00	\$78.00	\$26,520.00
J6P3071	0001	1130	7269902	MISC. 76 IN X 48 IN RELIEVER FLARED END SECTIO N	8.00	8.00	\$4750.00	\$38,000.00
J6P3071	0001	1140	7269903	MISC. 76 IN X 48 IN RELIEVER CULVERT	265.00	265.00	\$265.00	\$70,225.00
J6P3071	0001	1150	7310048	PRECAST CONCRETE MANHOLE - 48 IN.	25.00	25.00	\$256.00	\$6,400.00
J6P3071	0001	1160	7310060	PRECAST CONCRETE MANHOLE - 60 IN.	30.00	30.00	\$320.00	\$9,600.00
J6P3071	0001	1170	7310072	PRECAST CONCRETE MANHOLE - 72 IN.	22.00	22.00	\$423.00	\$9,306.00
J6P3071	0001	1180	7311022	PRECAST CONCRETE DROP INLET 2 FT X 2 FT	47.00	47.00	\$228.00	\$10,716.00
J6P3071	0001	1190	7311030	PRECAST CONCRETE DROP INLET 3 FT X 2 FT-6 IN.	9.00	9.00	\$317.00	\$2,853.00



Contractor's Payment Estimate Summary

January 22, 2019

	Contract ID	Estimate Number	Pay Period Start	Pay Period End	Date Generated	Estimate Type	District	Org. Code
	170616-F03	0034	January 2, 2019	January 15, 2019	January 16, 2019	PROG	SL	FCG

Estimate Item Detail, All Items to Date:

Project Number	Category #	Line Number	Item Code	Description	Current Bid + CO	Current Installed to Date	Unit Price	Amount Paid to Date
J6P3071	0001	1200	7311032	PRECAST CONCRETE DROP INLET 3 FT X 2 FT	15.00	15.00	\$525.00	\$7,875.00
J6P3071	0001	1210	7311042	PRECAST CONCRETE DROP INLET 4 FT X 2 FT	79.00	79.00	\$291.00	\$22,989.00
J6P3071	0001	1220	7311052	PRECAST CONCRETE DROP INLET 5 FT X 2 FT	11.00	11.00	\$627.00	\$6,897.00
J6P3071	0001	1230	7319902	MISC. GUTTER SCUPPER TYPE B	1.00	1.00	\$2500.00	\$2,500.00
J6P3071	0001	1240	7319902	MISC. TYPE T INLET STONE AND COVER	2.00	2.00	\$350.00	\$700.00
J6P3071	0001	1250	7319913	MISC. SPECIAL INLET NO. 1	17.00	17.00	\$352.00	\$5,984.00
J6P3071	0001	1260	7319913	MISC. SPECIAL INLET NO. 2	4.00	4.00	\$536.00	\$2,144.00
J6P3071	0001	1270	7320612A	12 IN. OR ALLOWED SUBSTITUTE GROUP A FLARED END SECTION	7.00	7.00	\$650.00	\$4,550.00
J6P3071	0001	1280	7320615A	15 IN. OR ALLOWED SUBSTITUTE GROUP A FLARED END SECTION	4.00	4.00	\$675.00	\$2,700.00
J6P3071	0001	1290	7320618A	18 IN. OR ALLOWED SUBSTITUTE GROUP A FLARED END SECTION	5.00	5.00	\$750.00	\$3,750.00
J6P3071	0001	1300	7320624A	24 IN. OR ALLOWED SUBSTITUTE GROUP A FLARED END SECTION	5.00	5.00	\$850.00	\$4,250.00
J6P3071	0001	1310	7320630A	30 IN. OR ALLOWED SUBSTITUTE GROUP A FLARED END SECTION	2.00	2.00	\$1200.00	\$2,400.00
J6P3071	0001	1320	7349903	MISC. PIPE (BORING METHOD)	159.00	140.00	\$835.00	\$116,900.00
J6P3071	0001	1330	8031000A	TURF TYPE TALL FESCUE SODDING	926.00	0.00	\$13.00	\$0.00
J6P3071	0001	1340	8051000A	SEEDING - COOL SEASON MIXTURES	8.80	13.69	\$2200.00	\$30,126.80
J6P3071	0001	1350	8061003	SEDIMENT TRAP EXCAVATION	46.70	0.00	\$20.00	\$0.00
J6P3071	0001	1360	8061004	SEDIMENT TRAP ROCK	46.70	0.00	\$20.00	\$0.00
J6P3071	0001	1370	8061005	ROCK DITCH CHECK	1,005.00	510.00	\$30.00	\$15,300.00
J6P3071	0001	1380	8061007A	CURB INLET CHECK	42.00	5.00	\$200.00	\$1,000.00
J6P3071	0001	1390	8061016	SEDIMENT REMOVAL	329.00	4.43	\$20.00	\$88.52
J6P3071	0001	1400	8061017	TEMPORARY SEEDING AND MULCHING	2.20	5.17	\$2100.00	\$10,857.00
J6P3071	0001	1410	8061019	SILT FENCE	23,975.00	13013.00	\$2.00	\$26,026.00
J6P3071	0001	1420	8069928	MISC. WATER POLLUTION CONTROL MANAGER	92.00	66.00	\$250.00	\$16,500.00
J6P3071	0003	1480	3040506	TYPE 5 AGGREGATE FOR BASE (6 IN. THICK)	14,139.00	13915.50	\$5.00	\$69,577.50
J6P3071	0003	1490	5021308	CONCRETE PAVEMENT (8 IN. NON-REINFORCED, 15 FT. JOINTS)	1,043.10	1666.00	\$40.00	\$66,640.00
J6P3071	0003	1500	5021309	CONCRETE PAVEMENT (9 IN. NON-REINFORCED 15 FT. JOINTS)	10,339.70	10339.70	\$50.00	\$516,985.00
J6P3071	0003	1510	6092011	INTEGRAL CURB (6 IN. HEIGHT AND UNDER) TYPE A	546.00	493.00	\$20.00	\$9,860.00



Contractor's Payment Estimate Summary

January 22, 2019

	Contract ID	Estimate Number	Pay Period Start	Pay Period End	Date Generated	Estimate Type	District	Org. Code
	170616-F03	0034	January 2, 2019	January 15, 2019	January 16, 2019	PROG	SL	FCG

Estimate Item Detail, All Items to Date:

Project Number	Category #	Line Number	Item Code	Description	Current Bid + CO	Current Installed to Date	Unit Price	Amount Paid to Date
J6P3071	0005	1550	5021340	TYPE A2 SHOULDER	2,519.20	2519.20	\$40.50	\$102,027.60
J6P3071	0005	1560	6092011	INTEGRAL CURB (6 IN. HEIGHT AND UNDER) TYPE A	491.00	451.00	\$15.00	\$6,765.00
J6P3071	0005	1570	6099903	MISC. INTEGRAL CURB (4 IN. HEIGHT) TYPE O	471.00	470.00	\$15.00	\$7,050.00
J6P3071	0007	1640	3040506	TYPE 5 AGGREGATE FOR BASE (6 IN. THICK)	14,063.00	13562.90	\$5.00	\$67,814.50
J6P3071	0007	1650	5021308	CONCRETE PAVEMENT (8 IN. NON-REINFORCED, 15 FT. JOINTS)	4,878.50	4878.50	\$42.00	\$204,897.00
J6P3071	0007	1660	5021309	CONCRETE PAVEMENT (9 IN. NON-REINFORCED 15 FT. JOINTS)	6,236.50	6236.50	\$50.00	\$311,825.00
J6P3071	0007	1670	6092011	INTEGRAL CURB (6 IN. HEIGHT AND UNDER) TYPE A	247.00	247.00	\$20.00	\$4,940.00
J6P3071	0007	1680	6092031	CONCRETE CURB LOW PROFILE TYPE E	450.00	450.00	\$15.00	\$6,750.00
J6P3071	0009	1710	5021340	TYPE A2 SHOULDER	2,447.90	2447.90	\$40.50	\$99,139.95
J6P3071	0009	1720	6099903	MISC. INTEGRAL CURB (4 INCH) TYPE O	171.00	171.00	\$15.00	\$2,565.00
J6P3071	0011	1760	3040506	TYPE 5 AGGREGATE FOR BASE (6 IN. THICK)	16,637.00	14765.80	\$5.00	\$73,829.00
J6P3071	0011	1770	5021331	CONCRETE PAVEMENT (7 1/2 IN. NON-REINFORCED, 15 FT. JOINTS)	14,765.80	14765.80	\$40.00	\$590,632.00
J6P3071	0012	1780	6060110	BULLNOSE GUARDRAIL SYSTEM	2.00	2.00	\$6250.00	\$12,500.00
J6P3071	0012	1790	6061040	GUARDRAIL TYPE D	50.00	50.00	\$30.00	\$1,500.00
J6P3071	0012	1800	6061054	GUARDRAIL TYPE E, 6 FT POST, 6 FT.-3 IN. SPACING	250.00	250.00	\$24.00	\$6,000.00
J6P3071	0012	1810	6061060	MGS GUARDRAIL	1,963.00	1963.00	\$21.00	\$41,223.00
J6P3071	0012	1820	6061061	MGS GUARDRAIL, 8 FT. POSTS, 6 FT. - 3 IN. SPACING	375.00	375.00	\$24.00	\$9,000.00
J6P3071	0012	1830	6061070	MGS VERTICAL CONCRETE BARRIER TRANSITION	6.00	6.00	\$2600.00	\$15,600.00
J6P3071	0012	1840	6061080	MGS END ANCHOR	3.00	3.00	\$1000.00	\$3,000.00
J6P3071	0012	1850	6063014	TYPE A CRASHWORTHY END TERMINAL (MASH)	9.00	9.00	\$2600.00	\$23,400.00
J6P3071	0020	1860	9011010	RELOCATED POLE	11.00	9.00	\$1168.00	\$10,512.00
J6P3071	0020	1870	9013003	CONDUIT, 3 IN. RIGID, IN TRENCH	668.00	643.00	\$12.50	\$8,037.50
J6P3071	0020	1880	9013004	CONDUIT, 4 IN. RIGID, IN TRENCH	39.00	39.00	\$13.50	\$526.50
J6P3071	0020	1890	9014003	CONDUIT, 3 IN. RIGID, PUSHED	1,466.00	1611.00	\$18.50	\$29,803.50
J6P3071	0020	1900	9015010	TRENCHING TYPE I	6,923.00	6529.00	\$3.00	\$19,587.00
J6P3071	0020	1910	9016110	PULL BOX, PREFORMED CLASS 1	20.00	19.00	\$718.00	\$13,642.00
J6P3071	0020	1920	9017110	CABLE, 10 AWG 1 CONDUCTOR, POLE AND BRACKET	2,340.00	2340.00	\$0.60	\$1,404.00



Contractor's Payment Estimate Summary

January 22, 2019

	Contract ID	Estimate Number	Pay Period Start	Pay Period End	Date Generated	Estimate Type	District	Org. Code
	170616-F03	0034	January 2, 2019	January 15, 2019	January 16, 2019	PROG	SL	FCG

Estimate Item Detail, All Items to Date:

Project Number	Category #	Line Number	Item Code	Description	Current Bid + CO	Current Installed to Date	Unit Price	Amount Paid to Date
J6P3071	0020	1930	9017404	CABLE-CONDUIT, 1 IN., 2 CONDUCTORS AND 1 BARE NEUTRAL, 6 AWG	2,710.00	2710.00	\$3.75	\$10,162.50
J6P3071	0020	1940	9017407	CABLE-CONDUIT, 1 IN., 2 CONDUCTORS AND 1 BARE NEUTRAL, 8 AWG	7,160.00	7112.00	\$3.00	\$21,336.00
J6P3071	0020	1950	9018245	POLE FOUNDATION (45 FT. OR 13.5 M MOUNTING HEIGHT)	26.00	26.00	\$9.55	\$248.30
J6P3071	0020	1960	9019400	TEMPORARY LIGHTING	1.00	1.00	\$9615.00	\$9,615.00
J6P3071	0020	1970	9019902	MISC. COMBINATION PAD MOUNTED POWER SUPPLY / LIGHTING CONTROL STATION, 240V	2.00	2.00	\$6256.00	\$12,512.00
J6P3071	0020	1980	9019902	MISC. TENON MOUNT TYPE AT POLE	15.00	17.00	\$1787.00	\$30,379.00
J6P3071	0020	1990	9019902	MISC. 250 WATT HPS TENON MOUNTED LUMINAIRE	15.00	18.00	\$660.00	\$11,880.00
J6P3071	0030	2000	9029902	MISC. RELOCATED SIGNAL POST	2.00	0.00	\$1912.00	\$0.00
J6P3071	0040	2010	9031010	CONCRETE FOOTINGS, EMBEDDED	30.00	29.82	\$1200.00	\$35,787.60
J6P3071	0040	2020	9031210	STRUCTURAL STEEL POSTS	6,360.00	6367.00	\$3.50	\$22,284.50
J6P3071	0040	2030	9031220	PIPE POSTS	15,890.00	15887.00	\$3.00	\$47,661.00
J6P3071	0040	2040	9031250A	U-CHANNEL POST, 3 LB	110.00	109.50	\$12.00	\$1,314.00
J6P3071	0040	2050	9035004A	SH-FLAT SHEET	598.00	379.55	\$19.50	\$7,401.22
J6P3071	0040	2060	9035011A	ST-STRUCTURAL	934.00	334.50	\$24.00	\$8,028.00
J6P3071	0040	2070	9035069A	SHF-FLAT SHEET FLUORESCENT	376.00	215.75	\$23.00	\$4,962.25
J6P3071	0040	2080	9035071A	STF-STRUCTURAL FLUORESCENT	18.00	18.00	\$27.00	\$486.00
J6P3071	0040	2090	9039902	MISC. REMOVE AND RELOCATE GROUND MOUNT SIGN	33.00	32.00	\$100.00	\$3,200.00
J6P3071	0040	2100	9039902	MISC. TYPE 4 OBJECT MARKERS	4.00	4.00	\$125.00	\$500.00
J6P3071	0070	2110	2061000	CLASS 1 EXCAVATION	383.50	383.50	\$25.00	\$9,587.50
J6P3071	0070	2120	5031011A	BRIDGE APPROACH SLAB (MINOR ROAD)	242.00	242.00	\$138.00	\$33,396.00
J6P3071	0070	2130	6079903	MISC. 72 INCH ORNAMENTAL PEDESTRIAN FENCE	248.00	248.00	\$152.00	\$37,696.00
J6P3071	0070	2140	7021210	GALVANIZED STRUCTURAL STEEL PILES (10 IN)	1,760.00	1695.71	\$58.50	\$99,199.04
J6P3071	0070	2150	7025001	DYNAMIC PILE TESTING	3.00	3.00	\$3250.00	\$9,750.00
J6P3071	0070	2160	7027000	PILE POINT REINFORCEMENT	60.00	60.00	\$85.00	\$5,100.00
J6P3071	0070	2170	7032003	CLASS B CONCRETE (SUBSTRUCTURE)	209.00	209.00	\$755.00	\$157,795.00
J6P3071	0070	2180	7034219A	BARRIER CURB (TYPE D)	504.00	504.00	\$91.00	\$45,864.00
J6P3071	0070	2190	7034221	SLAB ON CONCRETE NU-GIRDER	1,362.00	1362.00	\$268.00	\$365,016.00



Contractor's Payment Estimate Summary

January 22, 2019

	Contract ID	Estimate Number	Pay Period Start	Pay Period End	Date Generated	Estimate Type	District	Org. Code
	170616-F03	0034	January 2, 2019	January 15, 2019	January 16, 2019	PROG	SL	FCG

Estimate Item Detail, All Items to Date:

Project Number	Category #	Line Number	Item Code	Description	Current Bid + CO	Current Installed to Date	Unit Price	Amount Paid to Date
J6P3071	0070	2200	7034620	FORM LINERS	448.00	416.00	\$47.00	\$19,552.00
J6P3071	0070	2210	7039903	MISC. PEDESTRIAN CURB	248.00	248.00	\$20.00	\$4,960.00
J6P3071	0070	2220	7056023	NU 53, PRESTRESSED CONCRETE NU-GIRDER	1,283.00	1283.00	\$205.00	\$263,015.00
J6P3071	0070	2230	7061060	REINFORCING STEEL (BRIDGES)	24,730.00	24730.00	\$0.77	\$19,042.10
J6P3071	0070	2240	7071000	CONDUIT SYSTEM ON STRUCTURE	1.00	1.00	\$4506.00	\$4,506.00
J6P3071	0070	2250	7110300	CONCRETE AND MASONRY PROTECTION SYSTEM	1.00	1.00	\$3329.00	\$3,329.00
J6P3071	0070	2260	7110400	SACRIFICIAL GRAFFITI PROTECTION SYSTEM	1.00	1.00	\$3329.00	\$3,329.00
J6P3071	0070	2270	7123301	STEEL INTERMEDIATE DIAPHRAGM FOR P/S CONCRETE GIRDERS	20.00	20.00	\$855.00	\$17,100.00
J6P3071	0070	2280	7123610	SLAB DRAIN	1.00	1.00	\$500.00	\$500.00
J6P3071	0070	2290	7151001	VERTICAL DRAIN AT END BENTS	2.00	2.00	\$2500.00	\$5,000.00
J6P3071	0070	2300	7161000	PLAIN NEOPRENE BEARING PAD	6.00	6.00	\$142.00	\$852.00
J6P3071	0070	2310	7161003	LAMINATED NEOPRENE BEARING PAD (TAPERED)	18.00	18.00	\$232.00	\$4,176.00
J6P3071	0070	2320	7259902	MISC. PIPE PILE SPACERS	20.00	20.00	\$700.00	\$14,000.00
J6P3071	0071	2330	2063300	CLASS 4 EXCAVATION	1,375.00	715.00	\$30.00	\$21,450.00
J6P3071	0071	2340	7034040	CLASS B-1 CONCRETE (CULVERTS-BRIDGE)	629.60	629.60	\$480.00	\$302,208.00
J6P3071	0071	2350	7061020	REINFORCING STEEL (CULVERTS-BRIDGE)	80,520.00	80520.00	\$1.00	\$80,520.00
J6P3071	0072	2360	7110300	CONCRETE AND MASONRY PROTECTION SYSTEM	1.00	1.00	\$6093.00	\$6,093.00
J6P3071	0072	2370	7110400	SACRIFICIAL GRAFFITI PROTECTION SYSTEM	1.00	1.00	\$6093.00	\$6,093.00
J6P3071	0072	2380	7201000	MECHANICALLY STABILIZED EARTH WALL SYSTEMS	6,853.00	6853.00	\$43.47	\$297,899.91
J6P3071	0073	2390	7110300	CONCRETE AND MASONRY PROTECTION SYSTEM	1.00	1.00	\$2910.00	\$2,910.00
J6P3071	0073	2400	7110400	SACRIFICIAL GRAFFITI PROTECTION SYSTEM	1.00	1.00	\$2910.00	\$2,910.00
J6P3071	0073	2410	7201000	MECHANICALLY STABILIZED EARTH WALL SYSTEMS	3,078.00	3078.00	\$43.47	\$133,800.66
J6P3071	0074	2420	2063300	CLASS 4 EXCAVATION	400.00	0.00	\$46.00	\$0.00
J6P3071	0074	2430	2163501	PARTIAL REMOVAL OF CULVERT-BRIDGE CONCRETE	1.00	1.00	\$16500.00	\$16,500.00
J6P3071	0074	2440	7034040	CLASS B-1 CONCRETE (CULVERTS-BRIDGE)	275.90	270.10	\$512.00	\$138,291.20
J6P3071	0074	2450	7061020	REINFORCING STEEL (CULVERTS-BRIDGE)	35,550.00	34890.00	\$1.00	\$34,890.00
J6P3071	0001	5001	6189901	MISC. Adjust Mobilization for Contract Bond	1.00	1.00	\$52955.00	\$52,955.00



Contractor's Payment Estimate Summary

January 22, 2019

	Contract ID	Estimate Number	Pay Period Start	Pay Period End	Date Generated	Estimate Type	District	Org. Code
	170616-F03	0034	January 2, 2019	January 15, 2019	January 16, 2019	PROG	SL	FCG

Estimate Item Detail, All Items to Date:

Project Number	Category #	Line Number	Item Code	Description	Current Bid + CO	Current Installed to Date	Unit Price	Amount Paid to Date
J6P3071	0001	5002	4011211	BIT. PAVEMENT MIXTURE PG64-22 (BP-2)	308.30	236.80	\$96.00	\$22,732.80
J6P3071	0001	5003	1046002	VALUE ENGINEERING 25% Share, Value Engineering	1,079.05	828.80	\$1.00	\$828.80

The information below this line is supplemental to the Estimate and is provided for confirmation of detail, location and quantity of work.

Project Number	Line	Item	Item Description	Date	User ID	Description/ Information	Quantity	Units	From	+	Offset	Distance	To	+	Offset	Distance	From LM	To LM	
J6P3071	1030	7110300	CONCRETE AND MASONRY PROTECTION SYSTEM	20190110	gibbon1	Soundwall, Ramp 3	1	LS	2	+	65	0	44	+	83	0	0	0	
	1040	7110400	SACRIFICIAL GRAFFITI PROTECTION SYSTEM	20190110	gibbon1	Soundwall, Ramp 3	1	LS	2	+	65	0	44	+	83	0	0	0	
	1890	9014003	CONDUIT, 3 IN. RIGID, PUSHED	20190107	gibbon1	EXC201 to Ex PB, Timber Trace	73	LF	80	+	10	0	79	+	41	0	0	0	
	1900	9015010	TRENCHING TYPE I	20190107	gibbon1	Pull Box A3, Correction	-1	LF	11	+	40	0	+	0	0	0	0	0	
			TRENCHING TYPE I		gibbon1	Pull Box C2, Correction	-1	LF	11	+	83	0	+	0	0	0	0	0	
			TRENCHING TYPE I		gibbon1	B401 to B7, NB 61/DHP	623	LF	27	+	52	0	322	+	26	0	0	0	0
			TRENCHING TYPE I		gibbon1	B8 to B104 Remainder	38	LF	45	+	72	0	44	+	52	0	0	0	0
	1910	9016110	PULL BOX, PREFORMED CLASS 1	20190107	gibbon1	PB B7, DHP	1	EA	322	+	26	0	+	0	0	0	0	0	
			PULL BOX, PREFORMED CLASS 1		gibbon1	PB EXC1, SB 61	1	EA	92	+	49	0	+	0	0	0	0	0	
	1940	9017407	CABLE-CONDUIT, 1 IN., 2 CONDUCTORS	20190107	gibbon1	B104 to B8, remainder	38	LF	44	+	90	0	45	+	72	0	0	0	
			CABLE-CONDUIT, 1 IN., 2 CONDUCTORS		gibbon1	B401 to B7, NB 61/DHP	734	LF	27	+	52	0	322	+	26	0	0	0	
			CABLE-CONDUIT, 1 IN., 2 CONDUCTORS		gibbon1	Cir B1 through B4, Controller to PB B1	108	LF	8	+	0	0	7	+	98	0	0	0	
			CABLE-CONDUIT, 1 IN., 2 CONDUCTORS		gibbon1	PB B6 to B7, DHP	69	LF	322	+	26	0	322	+	32	0	0	0	
	2010	9031010	CONCRETE FOOTINGS, EMBEDDED	20190103	jonesb6	Sign Pack 1 Rte.61 2300' from sta.171+00	1.080	CUYD	0	+	0	0	0	+	0	0	0	0	



Contractor's Payment Estimate Summary

January 22, 2019

	Contract ID	Estimate Number	Pay Period Start	Pay Period End	Date Generated	Estimate Type	District	Org. Code
	170616-F03	0034	January 2, 2019	January 15, 2019	January 16, 2019	PROG	SL	FCG

The information below this line is supplemental to the Estimate and is provided for confirmation of detail, location and quantity of work.

Project Number	Line	Item	Item Description	Date	User ID	Description/Information	Quantity	Units	From	+		Offset	Distance	To	+		Offset	Distance	From LM	To LM
J6P3071	2010	9031010	CONCRETE FOOTINGS, EMBEDDED	20190103	jonesb6	Sign Pack 3 SB Rte. 61	1.080	CUYD	14	+	22		0	14	+	22		0	0	0
			CONCRETE FOOTINGS, EMBEDDED		jonesb6	Sign Pack 4 SB Rte. 61	0.260	CUYD	17	+	55		0	17	+	55		0	0	0
			CONCRETE FOOTINGS, EMBEDDED		jonesb6	Sign Pack 5 NB Rte. 61	0.260	CUYD	11	+	51		0	11	+	51		0	0	0
			CONCRETE FOOTINGS, EMBEDDED		jonesb6	Sign Pack 6 NB Rte. 61	0.260	CUYD	25	+	13		0	25	+	13		0	0	0
			CONCRETE FOOTINGS, EMBEDDED		jonesb6	Sign Pack 7 SB Rte. 61	0.260	CUYD	26	+	14		0	26	+	14		0	0	0
			CONCRETE FOOTINGS, EMBEDDED		jonesb6	Sign Pack 8 Ramp 3	0.340	CUYD	10	+	10		0	10	+	10		0	0	0
			CONCRETE FOOTINGS, EMBEDDED		jonesb6	Sign Pack 9 Ramp 3	0.130	CUYD	11	+	16		0	11	+	16		0	0	0
			CONCRETE FOOTINGS, EMBEDDED		jonesb6	Sign Pack 10 Ramp 3	0.130	CUYD	12	+	81		0	12	+	81		0	0	0
			CONCRETE FOOTINGS, EMBEDDED		jonesb6	Sign Pack 11 Ramp 3	0.130	CUYD	12	+	81		0	12	+	81		0	0	0
			CONCRETE FOOTINGS, EMBEDDED		jonesb6	Sign Pack 16 Ramp 3	0.130	CUYD	13	+	85		0	13	+	85		0	0	0
			CONCRETE FOOTINGS, EMBEDDED		jonesb6	Sign Pack 17 DHP	0.130	CUYD	318	+	3		0	318	+	3		0	0	0
			CONCRETE FOOTINGS, EMBEDDED		jonesb6	Sign Pack 19 SB Rte. 61	0.130	CUYD	35	+	0		0	35	+	0		0	0	0
			CONCRETE FOOTINGS, EMBEDDED		jonesb6	Sign Pack 32 ASSBLY DHP	0.360	CUYD	327	+	49		0	327	+	49		0	0	0
			CONCRETE FOOTINGS, EMBEDDED		jonesb6	Sign Pack 33 DHP	0.130	CUYD	327	+	78		0	327	+	78		0	0	0
			CONCRETE FOOTINGS, EMBEDDED		jonesb6	Sign Pack 41 ASSBLY NB. Rte 61	0.130	CUYD	21	+	51		0	21	+	51		0	0	0
			CONCRETE FOOTINGS, EMBEDDED		jonesb6	Sign Pack 50 EOR 2	0.130	CUYD	11	+	17		0	11	+	17		0	0	0
			CONCRETE FOOTINGS, EMBEDDED		jonesb6	Sign Pack 54 EOR 2	0.130	CUYD	13	+	79		0	13	+	79		0	0	0
			CONCRETE FOOTINGS, EMBEDDED		jonesb6	Sign Pack 58 RBT	0.130	CUYD	1	+	70		0	1	+	70		0	0	0
			CONCRETE FOOTINGS, EMBEDDED		jonesb6	Sign Pack 68 DHP	0.720	CUYD	315	+	18		0	315	+	18		0	0	0
			CONCRETE FOOTINGS, EMBEDDED		jonesb6	Sign Pack 85 SB Rte 61	0.130	CUYD	52	+	52		0	52	+	52		0	0	0



Contractor's Payment Estimate Summary

January 22, 2019

	Contract ID	Estimate Number	Pay Period Start	Pay Period End	Date Generated	Estimate Type	District	Org. Code
	170616-F03	0034	January 2, 2019	January 15, 2019	January 16, 2019	PROG	SL	FCG

The information below this line is supplemental to the Estimate and is provided for confirmation of detail, location and quantity of work.

Project Number	Line	Item	Item Description	Date	User ID	Description/Information	Quantity	Units	From	+	Offset	Distance	To	+	Offset	Distance	From LM	To LM
J6P3071	2010	9031010	CONCRETE FOOTINGS, EMBEDDED	20190103	jonesb6	Sign Pack 86 SB Rte 61	0.260	CUYD	59	+	40	0	59	+	40	0	0	0
			CONCRETE FOOTINGS, EMBEDDED		jonesb6	Sign Pack 87 SB Rte 61	0.320	CUYD	66	+	30	0	66	+	30	0	0	0
			CONCRETE FOOTINGS, EMBEDDED		jonesb6	Sign Pack 88 NB Rte 61	0.360	CUYD	69	+	86	0	69	+	86	0	0	0
			CONCRETE FOOTINGS, EMBEDDED		jonesb6	Sign Pack 89 NB Rte 61	1	CUYD	75	+	0	0	75	+	0	0	0	0
			CONCRETE FOOTINGS, EMBEDDED		jonesb6	Sign Pack 90 NB Rte 61	0.260	CUYD	79	+	9	0	79	+	9	0	0	0
			CONCRETE FOOTINGS, EMBEDDED		jonesb6	Sign Pack 91 NB Rte 61	0.130	CUYD	79	+	40	0	79	+	40	0	0	0
			CONCRETE FOOTINGS, EMBEDDED		jonesb6	Sign Pack 92 NB Rte 61	0.130	CUYD	79	+	50	0	79	+	50	0	0	0
			CONCRETE FOOTINGS, EMBEDDED		jonesb6	Sign Pack 93 NB Rte 61	0.130	CUYD	79	+	62	0	79	+	62	0	0	0
			CONCRETE FOOTINGS, EMBEDDED		jonesb6	Sign Pack 94 NB Rte 61	0.130	CUYD	80	+	35	0	80	+	35	0	0	0
			CONCRETE FOOTINGS, EMBEDDED		jonesb6	Sign Pack 95 NB Rte 61	0.130	CUYD	82	+	38	0	82	+	38	0	0	0
			CONCRETE FOOTINGS, EMBEDDED		jonesb6	Sign Pack 96 SB Rte 61	0.130	CUYD	79	+	3	0	79	+	3	0	0	0
			CONCRETE FOOTINGS, EMBEDDED		jonesb6	Sign Pack 97 SB Rte 61	0.130	CUYD	79	+	68	0	79	+	68	0	0	0
			CONCRETE FOOTINGS, EMBEDDED		jonesb6	Sign Pack 98 SB Rte 61	0.130	CUYD	79	+	77	0	79	+	77	0	0	0
			CONCRETE FOOTINGS, EMBEDDED		jonesb6	Sign Pack 99 SB Rte 61	0.130	CUYD	79	+	87	0	79	+	87	0	0	0
			CONCRETE FOOTINGS, EMBEDDED		jonesb6	Sign Pack 100 SB Rte 61	0.260	CUYD	80	+	23	0	80	+	23	0	0	0
			CONCRETE FOOTINGS, EMBEDDED		jonesb6	Sign Pack 101 SB Rte 61	0.340	CUYD	85	+	39	0	85	+	39	0	0	0
			CONCRETE FOOTINGS, EMBEDDED		jonesb6	Sign Pack 102 SB Rte 61	0.360	CUYD	89	+	56	0	89	+	56	0	0	0
			CONCRETE FOOTINGS, EMBEDDED		jonesb6	Sign Pack 103 NB Rte 61	0.260	CUYD	99	+	32	0	99	+	32	0	0	0
			CONCRETE FOOTINGS, EMBEDDED		jonesb6	Sign Pack 104 SB Rte 61	0.130	CUYD	104	+	87	0	104	+	87	0	0	0
			CONCRETE FOOTINGS, EMBEDDED		jonesb6	Sign Pack 105 SB Rte 61	0.130	CUYD	105	+	38	0	105	+	38	0	0	0



Contractor's Payment Estimate Summary

January 22, 2019

	Contract ID	Estimate Number	Pay Period Start	Pay Period End	Date Generated	Estimate Type	District	Org. Code
	170616-F03	0034	January 2, 2019	January 15, 2019	January 16, 2019	PROG	SL	FCG

The information below this line is supplemental to the Estimate and is provided for confirmation of detail, location and quantity of work.

Project Number	Line	Item	Item Description	Date	User ID	Description/Information	Quantity	Units	From	+	Offset	Distance	To	+	Offset	Distance	From LM	To LM
J6P3071	2010	9031010	CONCRETE FOOTINGS, EMBEDDED	20190103	jonesb6	Sign Pack 106 SB Rte 61	0.130	CUYD	105	+	45	0	105	+	45	0	0	0
			CONCRETE FOOTINGS, EMBEDDED		jonesb6	Sign Pack 107 SB Rte 61	0.130	CUYD	105	+	53	0	105	+	53	0	0	0
			CONCRETE FOOTINGS, EMBEDDED		jonesb6	Sign Pack 108 SB Rte 61	0.260	CUYD	105	+	82	0	105	+	82	0	0	0
			CONCRETE FOOTINGS, EMBEDDED		jonesb6	Sign Pack 109 SB Rte 61	0.340	CUYD	107	+	43	0	107	+	43	0	0	0
			CONCRETE FOOTINGS, EMBEDDED		jonesb6	Sign Pack 110 NB Rte 61	0.360	CUYD	118	+	50	0	118	+	50	0	0	0
			CONCRETE FOOTINGS, EMBEDDED		jonesb6	Sign Pack 111 SB Rte 61	0.130	CUYD	114	+	1	0	114	+	1	0	0	0
			CONCRETE FOOTINGS, EMBEDDED		jonesb6	Sign Pack 112 SB Rte 61	0.360	CUYD	117	+	0	0	117	+	0	0	0	0
			CONCRETE FOOTINGS, EMBEDDED		jonesb6	Sign Pack 113 NB Rte 61	0.260	CUYD	125	+	74	0	125	+	74	0	0	0
			CONCRETE FOOTINGS, EMBEDDED		jonesb6	Sign Pack 114 NB Rte 61	0.130	CUYD	126	+	6	0	126	+	6	0	0	0
			CONCRETE FOOTINGS, EMBEDDED		jonesb6	Sign Pack 115 NB Rte 61	0.130	CUYD	126	+	12	0	126	+	12	0	0	0
			CONCRETE FOOTINGS, EMBEDDED		jonesb6	Sign Pack116 NB Rte 61	0.130	CUYD	126	+	18	0	126	+	18	0	0	0
			CONCRETE FOOTINGS, EMBEDDED		jonesb6	Sign Pack 117 NB Rte 61	0.130	CUYD	126	+	56	0	126	+	56	0	0	0
			CONCRETE FOOTINGS, EMBEDDED		jonesb6	Sign Pack 118 NB Rte 61	0.130	CUYD	126	+	60	0	126	+	60	0	0	0
			CONCRETE FOOTINGS, EMBEDDED		jonesb6	Sign Pack119 SB Rte 61	0.130	CUYD	125	+	15	0	125	+	15	0	0	0
			CONCRETE FOOTINGS, EMBEDDED		jonesb6	Sign Pack 120 SB Rte 61	0.130	CUYD	125	+	70	0	125	+	70	0	0	0
			CONCRETE FOOTINGS, EMBEDDED		jonesb6	Sign Pack 121 SB Rte 61	0.130	CUYD	125	+	74	0	125	+	74	0	0	0
			CONCRETE FOOTINGS, EMBEDDED		jonesb6	Sign Pack 122 SB Rte 61	0.130	CUYD	125	+	78	0	125	+	78	0	0	0
			CONCRETE FOOTINGS, EMBEDDED		jonesb6	Sign Pack 123 SB Rte 61	0.260	CUYD	126	+	16	0	126	+	16	0	0	0
			CONCRETE FOOTINGS, EMBEDDED		jonesb6	Sign Pack 124 SB Rte 61	0.130	CUYD	131	+	12	0	131	+	12	0	0	0
			CONCRETE FOOTINGS, EMBEDDED		jonesb6	Sign Pack 125 NB Rte 61	0.340	CUYD	138	+	26	0	138	+	26	0	0	0



Contractor's Payment Estimate Summary

January 22, 2019

	Contract ID	Estimate Number	Pay Period Start	Pay Period End	Date Generated	Estimate Type	District	Org. Code
	170616-F03	0034	January 2, 2019	January 15, 2019	January 16, 2019	PROG	SL	FCG

The information below this line is supplemental to the Estimate and is provided for confirmation of detail, location and quantity of work.

Project Number	Line	Item	Item Description	Date	User ID	Description/Information	Quantity	Units	From	+	Offset	Distance	To	+	Offset	Distance	From LM	To LM
J6P3071	2010	9031010	CONCRETE FOOTINGS, EMBEDDED	20190103	jonesb6	Sign Pack 126 SB Rte 61	0.360	CUYD	138	+	16	0	138	+	16	0	0	0
	2020	9031210	STRUCTURAL STEEL POSTS	20190107	jonesb6	Sign Pack 75 RTE P was payed twice	-353	LB	12	+	35	0	12	+	35	0	0	0
			STRUCTURAL STEEL POSTS		jonesb6	Sign Pack. 30 DHP was payed twice	-284	LB	326	+	49	0	326	+	49	0	0	0
			STRUCTURAL STEEL POSTS		jonesb6	Sign Pack 77 RTE P. was payed twice	-41	LB	10	+	0	0	10	+	0	0	0	0
			STRUCTURAL STEEL POSTS		jonesb6	Sign Pack 29 DHP Backing Bars	21	LB	325	+	25	0	325	+	25	0	0	0
			STRUCTURAL STEEL POSTS		jonesb6	Sign Pack 51 EOR-2	21	LB	11	+	0	0	11	+	0	0	0	0
	2030	9031220	PIPE POSTS	20190107	jonesb6	Sign Pack.12_ WRONG STATION	-205	LB	13	+	81	0	13	+	81	0	0	0
			PIPE POSTS		jonesb6	Sign Pack 58 RBT	100	LB	1	+	70	0	1	+	70	0	0	0
			PIPE POSTS		jonesb6	Sign Pack 50 EOR-2	131	LB	11	+	17	0	11	+	17	0	0	0
	2090	9039902	MISC.	20190103	gibbon1	AAH St. Theodore Church & School, NB 61	1	EA	122	+	0	0		+	0	0	0	0
			MISC.		gibbon1	AAH Rehmann Moving and Storage, NB 61	1	EA	28	+	0	0		+	0	0	0	0
			MISC.	20190111	jonesb6	Sign No. 133 EOR 2	1	EA	11	+	77	0		+	0	0	0	0
			MISC.		jonesb6	Sign No. 5 NB 61	1	EA	11	+	51	0		+	0	0	0	0
			MISC.		jonesb6	Sign No. 6 NB 61	1	EA	25	+	13	0		+	0	0	0	0
			MISC.		jonesb6	Sign No. 9 ramp 3	1	EA	11	+	16	0		+	0	0	0	0
			MISC.		jonesb6	Sign No. 127 EOR 2	1	EA	12	+	3	0		+	0	0	0	0
			MISC.		jonesb6	Sign No. 128 EOR 2	1	EA	11	+	92	0		+	0	0	0	0
			MISC.		jonesb6	Sign No. 129 EOR 2	1	EA	11	+	86	0		+	0	0	0	0
			MISC.		jonesb6	Sign No. 131 EOR 2	1	EA	11	+	89	0		+	0	0	0	0
			MISC.		jonesb6	Sign No. 133 EOR 2	1	EA	11	+	77	0		+	0	0	0	0
			MISC.		jonesb6	Sign No. 130 EOR 2	1	EA	11	+	80	0		+	0	0	0	0
			MISC.		jonesb6	Sign No. 132 EOR 2	1	EA	11	+	72	0		+	0	0	0	0
			MISC.		jonesb6	Sign No. 134 EOR 2	1	EA	12	+	3	0		+	0	0	0	0
			MISC.		jonesb6	Sign No. 135 EOR 2	1	EA	12	+	84	0		+	0	0	0	0



Contractor's Payment Estimate Summary

January 22, 2019

	Contract ID	Estimate Number	Pay Period Start	Pay Period End	Date Generated	Estimate Type	District	Org. Code
	170616-F03	0034	January 2, 2019	January 15, 2019	January 16, 2019	PROG	SL	FCG

The information below this line is supplemental to the Estimate and is provided for confirmation of detail, location and quantity of work.

Project Number	Line	Item	Item Description	Date	User ID	Description/Information	Quantity	Units	From	+	Offset	Distance	To	+	Offset	Distance	From LM	To LM	
J6P3071	2090	9039902	MISC.	20190111	jonesb6	Sign No. 136 EOR 2	1	EA	14	+	5	0		+	0	0	0	0	
			MISC.		jonesb6	Sign No.137 EOR 2	1	EA	13	+	75	0		+	0	0	0	0	0
			MISC.		jonesb6	Sign No. 19 SB 61	1	EA	35	+	0	0		+	0	0	0	0	0
			MISC.		jonesb6	Sign No. 52 EOR 2	1	EA	12	+	64	0		+	0	0	0	0	0
			MISC.		jonesb6	Sign No. 58 RDBT	1	EA	1	+	70	0		+	0	0	0	0	0
			MISC.		jonesb6	Sign No. 70 Peine loop	1	EA	36	+	75	0		+	0	0	0	0	0
			MISC.		jonesb6	Sign No. 71 FDHP	1	EA	313	+	43	0		+	0	0	0	0	0
			MISC.		jonesb6	Sign No. 74 Peine loop	1	EA	36	+	4	0		+	0	0	0	0	0
			MISC.		jonesb6	Sign No. 76 RTE P	1	EA	11	+	30	0		+	0	0	0	0	0
			MISC.		jonesb6	Sign No. 79 EOR 2	1	EA	10	+	58	0		+	0	0	0	0	0
			MISC.		jonesb6	Sign No. 83 NB RTE 61	1	EA	57	+	0	0		+	0	0	0	0	0
			MISC.		jonesb6	Sign No. 85 SB 61	3	EA	52	+	52	0		+	0	0	0	0	0
			MISC.		jonesb6	Sign No. 86 SB 61	1	EA	59	+	40	0		+	0	0	0	0	0
			MISC.		jonesb6	Sign No. 95 NB 61	1	EA	82	+	38	0		+	0	0	0	0	0
			MISC.		jonesb6	Sign No. 112 SB 61	1	EA	117	+	0	0		+	0	0	0	0	0
			MISC.		jonesb6	Sign No. 124 SB 61	1	EA	131	+	12	0		+	0	0	0	0	0
						MISC.	20190115	jonesb6	Sign No. 133 Remove. Entered twice	-1	EA	11	+	77	0	11	+	77	0
2250	7110300	CONCRETE AND MASONRY PROTECTION SYSTEM	20190110	gibbon1	Br. A8380 DHP	1	LS	319	+	49	0	321	+	66	0	0	0		
2260	7110400	SACRIFICIAL GRAFFITI PROTECTION SYSTEM	20190110	gibbon1	Br. A8380 DHP	1	LS	319	+	49	0	321	+	66	0	0	0		
2360	7110300	CONCRETE AND MASONRY PROTECTION SYSTEM	20190110	gibbon1	MSE wall A8426, SB 61	1	LS	28	+	25	0	33	+	24	0	0	0		
2370	7110400	SACRIFICIAL GRAFFITI PROTECTION SYSTEM	20190110	gibbon1	MSE wall A8426, SB 61	1	LS	28	+	25	0	33	+	24	0	0	0		
2390	7110300	CONCRETE AND MASONRY PROTECTION SYSTEM	20190110	gibbon1	MSE wall A8427, Ramp 2	1	LS	8	+	82	0	6	+	75	0	0	0		
2400	7110400	SACRIFICIAL GRAFFITI PROTECTION SYSTEM	20190110	gibbon1	MSE wall A8427, Ramp 2	1	LS	8	+	82	0	6	+	75	0	0	0		



Contractor's Payment Estimate Summary

January 22, 2019

	Contract ID	Estimate Number	Pay Period Start	Pay Period End	Date Generated	Estimate Type	District	Org. Code
	170616-F03	0034	January 2, 2019	January 15, 2019	January 16, 2019	PROG	SL	FCG

Remarks in the following table are for documentation purposes:

Date	User ID	Remarks Text Field
------	---------	--------------------