



## Contractor's Payment Estimate Summary

Contract ID	Estimate Number	Pay Period Start	Pay Period End	Date Generated	Estimate Type	District	Org. Code
170922-D03	0009	June 16, 2019	February 15, 2020	February 18, 2020	PROG	CD	DCD

Contractor	Vendor ID	Address	City	State	ZIP	Telephone	FAX
Capital Paving & Construction, LLC	0013043	P.O. Box 104960	Jefferson City	MO	65110-4747	(57-3)6-36-6	(57-3)6-36-7

Job Number	Federal/State Project Number	Description of work	Route Number	County	Location of work
J5P3201	FAS-S401(050)	Pavement improvements	EE, ZZ, DD, A	OSAGE	in Gasconade, Crawford and Osage Counties
J5P3201	FAS-S401(050)	Pavement improvements	EE, ZZ, DD, A	CRAWFORD	in Gasconade, Crawford and Osage Counties
J5P3201	FAS-S401(050)	Pavement improvements	EE, ZZ, DD, A	GASCONADE	in Gasconade, Crawford and Osage Counties

Critical Date	Actual Date	Key Date	Subject	Date Contractor Assumed Maintenance	Disturbed Area on Project	Authorized Area on Project	
Open to Traffic Date	0				0	0	Acres
Physical Work Complete Date	0						
Contract Items Complete Date	0						
Final Acceptance Date	0						
Price Adjustments Base Date	20170922						
Letting Date	20170922						
Execution Date	20171004						
Award Date	20171004						
Notice to Proceed Date	20171106						
Work Begin Date	20180816						
Adjusted Completion Date	20181001						
Original Completion Date	20181001						
Substantial Work Complete Date	20181004						

Totals by Job Number			
J5P3201	<b>To Date</b>	<b>Previous</b>	<b>This estimate</b>
Participating	\$1,392,869.69	\$1,392,521.87	\$347.82
Non-Participating	\$0.00	\$0.00	\$0.00
<b>Total Earnings</b>	<b>\$1,392,869.69</b>	<b>\$1,392,521.87</b>	<b>\$347.82</b>
Stockpiled Materials	\$0.00	\$0.00	\$0.00
<b>Gross Earnings</b>	<b>\$1,392,869.69</b>	<b>\$1,392,521.87</b>	<b>\$347.82</b>



## Contractor's Payment Estimate Summary

	Contract ID	Estimate Number	Pay Period Start	Pay Period End	Date Generated	Estimate Type	District	Org. Code
	170922-D03	0009	June 16, 2019	February 15, 2020	February 18, 2020	PROG	CD	DCD

Totals by Job Number				
Other	\$80,080.78		\$80,080.78	\$0.00
Adjustments				
Retainage	\$0.00		\$0.00	\$0.00
Incentive	\$0.00		\$0.00	\$0.00
Disincentive	\$0.00		\$0.00	\$0.00
Liquidated				
Damages	(\$1,500.00)		(\$1,500.00)	\$0.00
Overrun				
Adjustments	\$0.00		\$0.00	\$0.00
<b>Total:</b>	<b>\$1,471,450.47</b>		<b>\$1,471,102.65</b>	
			<b>Total Payable:</b>	<b>\$347.82</b>

Total Contract				
170922-D03		<b>To Date</b>	<b>Previous</b>	<b>This Estimate</b>
		Line Item Pay	\$1,392,869.69	\$1,392,521.87
		All Adjustments	\$78,580.78	\$78,580.78
		<b>Total</b>	<b>\$1,471,450.47</b>	<b>\$1,471,102.65</b>
				<b>\$347.82</b>

If the "This Estimate" total is greater than \$100.00, this is a Pay estimate. If the "This Estimate" total is equal to \$0.00, this is a No Pay estimate. If the "This Estimate" total is between \$100.00 and \$0.00, this is a Minimum estimate and no payment will be made. This estimate will be rejected. If the "This Estimate" total is less than \$0.00, this is a Negative estimate and no payment will be made. This estimate will be rejected. You will be notified should this estimate be rejected for reasons other than those listed above.

Approval Date		User ID
20200218	Generated and Approved (and should be considered Draft) at the Project Office Level by	shankb1
20200218	Reviewed and Approved (and should be considered Draft) at the Resident Engineer Level by	abbote1
20200219	Reviewed and Approved at the Central Office Controllers Office Level by	greggd1

Original Contract Amount	Net Change Order Amount to Date	Current Contract Amount	% of current contract amount complete
\$1,430,650.58	(\$37780.90)	\$1,392,869.68	100.0%

**Contract Adjustments:**

**Line Item Adjustments:**

**Discrepancies:**



## Contractor's Payment Estimate Summary

February 21, 2020

	Contract ID	Estimate Number	Pay Period Start	Pay Period End	Date Generated	Estimate Type	District	Org. Code
	170922-D03	0009	June 16, 2019	February 15, 2020	February 18, 2020	PROG	CD	DCD

**All Items, This Estimate:**

Project Number	Line Item Number	Item Code	Description	Unit Price	Previous Total Paid Quantity	Quantity this Period	Quantity to Date	Amount this Estimate
J5P3201	0030	4071005	TACK COAT	\$1.86	27458.00	187.00	27,645.00	\$347.82
J5P3201								<b>\$347.82</b>
Summary								<b>\$347.82</b>

**Estimate Item Detail, All Items to Date:**

Project Number	Category #	Line Number	Item Code	Description	Current Bid + CO	Current Installed to Date	Unit Price	Amount Paid to Date
J5P3201	0001	0010	2022010	REMOVAL OF IMPROVEMENTS	1.00	1.00	\$3500.00	\$3,500.00
J5P3201	0001	0020	4011213	BITUMINOUS PAVEMENT MIXTURE PG64-22, (BP-3)	8,040.00	8040.00	\$76.11	\$611,924.40
J5P3201	0001	0030	4071005	TACK COAT	27,645.00	27645.00	\$1.86	\$51,419.70
J5P3201	0001	0040	4091048	EMULSIFIED ASPHALT, SEAL COAT	138,448.00	138448.00	\$1.65	\$228,439.20
J5P3201	0001	0050	4094011	SEAL COAT AGGREGATE, GRADE B1	408,294.00	408294.00	\$0.71	\$289,888.74
J5P3201	0001	0060	6123000A	TRUCK OR TRAILER MOUNTED ATTENUATOR (TMA)	2.00	2.00	\$750.00	\$1,500.00
J5P3201	0001	0070	6161005	CONSTRUCTION SIGNS	2,090.00	2090.00	\$6.00	\$12,540.00
J5P3201	0001	0080	6161009	FLAG ASSEMBLY	14.00	14.00	\$20.00	\$280.00
J5P3201	0001	0090	6161010	RELOCATED SIGNS	1,629.00	1629.00	\$6.00	\$9,774.00
J5P3201	0001	0100	6161025	CHANNELIZER (TRIM LINE)	30.00	30.00	\$10.00	\$300.00
J5P3201	0001	0110	6181000	MOBILIZATION	1.00	1.00	\$74950.56	\$74,950.56
J5P3201	0001	0120	6200019	COLD APPLIED TAPE PAVEMENT MARKING, LEFT/RIGHT ARROW	1.00	1.00	\$500.00	\$500.00
J5P3201	0001	0130	6200028	COLD APPLIED TAPE PAVEMENT MARKING, WORD (ONLY)	1.00	1.00	\$500.00	\$500.00
J5P3201	0001	0140	6206000C	4 IN. WHITE STANDARD WATERBORNE PAVEMENT MARKING PAINT, TYPE P BEADS	322,153.00	322153.00	\$0.11	\$35,436.83
J5P3201	0001	0150	6206001C	4 IN. YELLOW STANDARD WATERBORNE PAVEMENT MARKING PAINT, TYPE P BEADS	278,500.00	278500.00	\$0.10	\$27,850.00
J5P3201	0010	0160	6061010	GUARDRAIL TYPE A	125.00	125.00	\$20.00	\$2,500.00
J5P3201	0010	0170	6061061	MGS GUARDRAIL, 8 FT. POSTS, 6 FT. - 3 IN. SPACING	163.00	163.00	\$25.00	\$4,075.00
J5P3201	0010	0180	6061069	MGS BRIDGE APPROACH TRANSITION SECTION (REGULAR/NO CURB)	4.00	4.00	\$2600.00	\$10,400.00
J5P3201	0010	0190	6061080	MGS END ANCHOR	1.00	1.00	\$1100.00	\$1,100.00
J5P3201	0010	0200	6063014	TYPE A CRASHWORTHY END TERMINAL (MASH)	9.00	9.00	\$2500.00	\$22,500.00



## Contractor's Payment Estimate Summary

February 21, 2020

	Contract ID	Estimate Number	Pay Period Start	Pay Period End	Date Generated	Estimate Type	District	Org. Code
	170922-D03	0009	June 16, 2019	February 15, 2020	February 18, 2020	PROG	CD	DCD

**Estimate Item Detail, All Items to Date:**

Project Number	Category #	Line Number	Item Code	Description	Current Bid + CO	Current Installed to Date	Unit Price	Amount Paid to Date
J5P3201	0010	5001	6061080	MGS END ANCHOR	1.00	1.00	\$3491.25	\$3,491.25

**The information below this line is supplemental to the Estimate and is provided for confirmation of detail, location and quantity of work.**

Project Number	Line	Item	Item Description	Date	User ID	Description/ Information	Quantity	Units	From	+	Offset	Distance	To	+	Offset	Distance	From LM	To LM
J5P3201	0030	4071005	TACK COAT	20200214	shankb1	Payment Correction	187	GAL		+	0	0		+	0	0	0.100	0

**Remarks in the following table are for documentation purposes:**

Date	User ID	Remarks Text Field