



## Contractor's Payment Estimate Summary

June 21, 2019

	<b>Contract ID</b>	<b>Estimate Number</b>	<b>Pay Period Start</b>	<b>Pay Period End</b>	<b>Date Generated</b>	<b>Estimate Type</b>	<b>District</b>	<b>Org. Code</b>
	170922-G03	0022	June 2, 2019	June 15, 2019	June 17, 2019	PROG	SW	GCJ

<b>Contractor</b>	<b>Vendor ID</b>	<b>Address</b>	<b>City</b>	<b>State</b>	<b>ZIP</b>	<b>Telephone</b>	<b>FAX</b>
Blevins Asphalt Construction Company, Inc.	0010116	P.O. Box 230	Mt. Vernon	MO	65712	(41-7)4-66-3	(41-7)4-66-7

<b>Job Number</b>	<b>Federal/State Project Number</b>	<b>Description of work</b>	<b>Route Number</b>	<b>County</b>	<b>Location of work</b>
J7S3129	FAF-66-1(21)	Coldmill and resurface	66	JASPER	from the Kansas state line to Route P.
J7S3144	FAS-S601(022)	Coldmill, resurface and add shoulders	Various	JASPER	in Jasper County

Critical Date	Actual Date	Key Date	Subject	Date Contractor Assumed Maintenance	Disturbed Area on Project	Authorized Area on Project	
Final Acceptance Date	0				0	0	Acres
Open to Traffic Date	0						
Physical Work Complete Date	0						
Contract Items Complete Date	0						
Price Adjustments Base Date	20170922						
Letting Date	20170922						
Award Date	20171004						
Execution Date	20171004						
Notice to Proceed Date	20171106						
Work Begin Date	20180820						
Substantial Work Complete Date	20181031						
Original Completion Date	20181101						
Adjusted Completion Date	20181101						

Totals by Job Number				
J7S3129		<b>To Date</b>	<b>Previous</b>	<b>This estimate</b>
Participating	\$706,263.19	\$701,597.22	\$4,665.97	
Non-Participating	\$0.00	\$0.00	\$0.00	
<b>Total Earnings</b>	\$706,263.19	\$701,597.22	\$4,665.97	
Stockpiled Materials	\$0.00	\$0.00	\$0.00	
<b>Gross Earnings</b>	\$706,263.19	\$701,597.22	\$4,665.97	
Other	\$100,661.10	\$100,661.10	\$0.00	



## Contractor's Payment Estimate Summary

June 21, 2019

	<b>Contract ID</b>	<b>Estimate Number</b>	<b>Pay Period Start</b>	<b>Pay Period End</b>	<b>Date Generated</b>	<b>Estimate Type</b>	<b>District</b>	<b>Org. Code</b>
	170922-G03	0022	June 2, 2019	June 15, 2019	June 17, 2019	PROG	SW	GCJ

<b>Totals by Job Number</b>					
	Adjustments				
	Retainage	\$0.00		\$0.00	\$0.00
	Incentive	\$0.00		\$0.00	\$0.00
	Disincentive	\$0.00		\$0.00	\$0.00
	Liquidated				
	Damages	\$0.00		\$0.00	\$0.00
	Overrun				
	Adjustments	\$0.00		\$0.00	\$0.00
	<b>Total:</b>	<b>\$806,924.29</b>		<b>\$802,258.32</b>	<b>\$4,665.97</b>
				<b>Total Payable:</b>	<b>\$4,665.97</b>
<b>J7S3144</b>		<b>To Date</b>		<b>Previous</b>	<b>This estimate</b>
	Participating	\$1,690,230.26		\$1,655,598.98	\$34,631.28
	Non-Participating	\$0.00		\$0.00	\$0.00
	<b>Total Earnings</b>	<b>\$1,690,230.26</b>		<b>\$1,655,598.98</b>	<b>\$34,631.28</b>
	Stockpiled				
	Materials	\$0.00		\$0.00	\$0.00
	<b>Gross Earnings</b>	<b>\$1,690,230.26</b>		<b>\$1,655,598.98</b>	<b>\$34,631.28</b>
	Other				
	Adjustments	\$193,755.25		\$193,755.25	\$0.00
	Retainage	\$0.00		\$0.00	\$0.00
	Incentive	\$0.00		\$0.00	\$0.00
	Disincentive	\$0.00		\$0.00	\$0.00
	Liquidated				
	Damages	\$0.00		\$0.00	\$0.00
	Overrun				
	Adjustments	\$0.00		\$0.00	\$0.00
	<b>Total:</b>	<b>\$1,883,985.51</b>		<b>\$1,849,354.23</b>	<b>\$34,631.28</b>
				<b>Total Payable:</b>	<b>\$34,631.28</b>

<b>Total Contract</b>				
170922-G03		<b>To Date</b>	<b>Previous</b>	<b>This Estimate</b>
	Line Item Pay	\$2,396,493.45	\$2,357,196.20	\$39,297.25
	All Adjustments	\$294,416.35	\$294,416.35	\$0.00

If the "This Estimate" total is greater than \$100.00, this is a Pay estimate. If the "This Estimate" total is equal to \$0.00, this is a No Pay estimate. If the "This Estimate" total is between \$100.00 and \$0.00, this is a Minimum estimate and no payment will be made. This estimate will be rejected. If the "This Estimate" total is less than \$0.00, this is a Negative estimate and no payment will be made. This estimate will be rejected. You will be notified should this estimate be rejected for reasons other than those listed above.



## Contractor's Payment Estimate Summary

June 21, 2019

	Contract ID	Estimate Number	Pay Period Start	Pay Period End	Date Generated	Estimate Type	District	Org. Code
	170922-G03	0022	June 2, 2019	June 15, 2019	June 17, 2019	PROG	SW	GCJ

Total Contract					
	<table border="1" style="width: 100%; border-collapse: collapse;"> <tr> <td style="width: 30%;"><b>Total</b></td> <td style="width: 30%; text-align: right;">\$2,690,909.80</td> <td style="width: 30%; text-align: right;">\$2,651,612.55</td> <td style="width: 10%; text-align: right; border: 2px solid black;"><b>\$39,297.25</b></td> </tr> </table>	<b>Total</b>	\$2,690,909.80	\$2,651,612.55	<b>\$39,297.25</b>
<b>Total</b>	\$2,690,909.80	\$2,651,612.55	<b>\$39,297.25</b>		

If the "This Estimate" total is greater than \$100.00, this is a Pay estimate. If the "This Estimate" total is equal to \$0.00, this is a No Pay estimate. If the "This Estimate" total is between \$100.00 and \$0.00, this is a Minimum estimate and no payment will be made. This estimate will be rejected. If the "This Estimate" total is less than \$0.00, this is a Negative estimate and no payment will be made. This estimate will be rejected. You will be notified should this estimate be rejected for reasons other than those listed above.

Approval Date		User ID
20190618	Generated and Approved (and should be considered Draft) at the Project Office Level by	steps3
20190618	Reviewed and Approved (and should be considered Draft) at the Resident Engineer Level by	morrim
20190618	Reviewed and Approved at the Central Office Controllers Office Level by	greggd1

Original Contract Amount	Net Change Order Amount to Date	Current Contract Amount	% of current contract amount complete
\$2,311,871.90	\$84621.52	\$2,396,493.42	100.0%

**Contract Adjustments:**

**Line Item Adjustments:**

**Discrepancies:**

**All Items, This Estimate:**

Project Number	Line Item Number	Item Code	Description	Unit Price	Previous Total Paid Quantity	Quantity this Period	Quantity to Date	Amount this Estimate
J7S3129	0210	6224010	MODIFIED COLDMILLING (DEPTH TRANSITIONS)	\$4.57	6469.00	1021.00	7,490.00	\$4665.97
J7S3129								<b>\$4665.97</b>
J7S3144	5006	3105002	GRAVEL (A) OR CRUSHED STONE (B) Driveway Treatment on Various Routes	\$35.25	0.00	238.00	238.00	\$8389.50
	5007	6133020	FURN & PLACE BIT. MATL FOR CL C PARTIAL Repair of Pipe Collapse on Rte. P	\$156.40	0.00	20.00	20.00	\$3128.00
	5008	6221003	COLDMILLING BITUMINOUS PAVEMENT FOR REM COLDMILLING GREATER THAN 3"	\$6.62	0.00	3019.00	3,019.00	\$19985.78
	5009	4019901	MISC. Crossing Repair at Fir Rd.	\$3128.00	0.00	1.00	1.00	\$3128.00
J7S3144								<b>\$34631.28</b>
Summary								<b>\$39297.25</b>



## Contractor's Payment Estimate Summary

June 21, 2019

	Contract ID	Estimate Number	Pay Period Start	Pay Period End	Date Generated	Estimate Type	District	Org. Code
	170922-G03	0022	June 2, 2019	June 15, 2019	June 17, 2019	PROG	SW	GCJ

### Estimate Item Detail, All Items to Date:

Project Number	Category #	Line Number	Item Code	Description	Current Bid + CO	Current Installed to Date	Unit Price	Amount Paid to Date
J7S3129	0001	0010	3049910	MISC. MISC. PERMANENT AGGREGATE EDGE TREATMENT	927.10	927.10	\$64.30	\$59,612.53
J7S3129	0001	0020	4011209	BITUMINOUS PAVEMENT MIXTURE PG64-22, (BP-1)	2,185.00	2185.00	\$54.20	\$118,427.00
J7S3129	0001	0030	4030101	ASPHALTIC CONCRETE MIXTURE PG 64-22 (SP125C MIX)	7,316.80	7316.80	\$44.10	\$322,670.88
J7S3129	0001	0040	4071005	TACK COAT	1,500.00	1500.00	\$1.92	\$2,880.00
J7S3129	0001	0050	4079912	MISC. MISC. TACK COAT - LOW-TRACKING OR NON-TRACKING	8,478.00	8478.00	\$3.70	\$31,368.60
J7S3129	0001	0060	6123000A	TRUCK OR TRAILER MOUNTED ATTENUATOR (TMA)	1.00	1.00	\$3315.00	\$3,315.00
J7S3129	0001	0070	6161005	CONSTRUCTION SIGNS	304.00	304.00	\$6.13	\$1,863.52
J7S3129	0001	0080	6161008	ADVANCED WARNING RAIL SYSTEM	0.00	0.00	\$76.60	\$0.00
J7S3129	0001	0090	6161009	FLAG ASSEMBLY	3.00	3.00	\$20.42	\$61.26
J7S3129	0001	0100	6161025	CHANNELIZER (TRIM LINE)	50.00	50.00	\$15.31	\$765.50
J7S3129	0001	0110	6161040	FLASHING ARROW PANEL	2.00	2.00	\$510.45	\$1,020.90
J7S3129	0001	0120	6161099	CHANGEABLE MESSAGE SIGN WITH COMMUNICATION INTERFACE, CONTRACTOR FURNISHED, CONTRACTOR RETAINED	2.00	2.00	\$2300.00	\$4,600.00
J7S3129	0001	0130	6181000	MOBILIZATION	0.00	0.00	\$44215.50	\$0.00
J7S3129	0001	0131	6181000	MOBILIZATION	1.00	1.00	\$29744.50	\$29,744.50
J7S3129	0001	0140	6200009	PREFORMED THERMOPLASTIC PAVEMENT MARKING, 6 IN. WHITE	657.00	657.00	\$7.93	\$5,210.01
J7S3129	0001	0150	6200012	PREFORMED THERMOPLASTIC PAVEMENT MARKING, 12 IN WHITE	0.00	0.00	\$15.32	\$0.00
J7S3129	0001	0160	6200018	PREFORMED THERMOPLASTIC PAVEMENT MARKING, 24 IN. YELLOW	267.00	267.00	\$23.00	\$6,141.00
J7S3129	0001	0170	6200021	PREFORMED THERMOPLASTIC PAVEMENT MARKING, LEFT/RIGHT ARROW	14.00	14.00	\$286.00	\$4,004.00
J7S3129	0001	0180	6206000C	4 IN. WHITE STANDARD WATERBORNE PAVEMENT MARKING PAINT, TYPE P BEADS	31,473.00	31473.00	\$0.18	\$5,665.14
J7S3129	0001	0190	6206001C	4 IN. YELLOW STANDARD WATERBORNE PAVEMENT MARKING PAINT, TYPE P BEADS	28,401.00	28401.00	\$0.18	\$5,112.18
J7S3129	0001	0200	6221001	COLDMILLING BITUMINOUS PAVEMENT FOR REMOVAL OF SURFACING (3 IN. THICK OR LESS)	29,084.00	29084.00	\$1.64	\$47,697.76
J7S3129	0001	0210	6224010	MODIFIED COLDMILLING (DEPTH TRANSITIONS)	7,490.00	7490.00	\$4.57	\$34,229.30
J7S3129	0001	0220	6261000A	BITUMINOUS SHOULDER RUMBLE STRIP	264.70	264.70	\$7.66	\$2,027.60
J7S3129	0001	0230	6274000	CONTRACTOR FURNISHED SURVEYING AND STAKING	1.00	1.00	\$3745.00	\$3,745.00
J7S3129	0030	0240	9028500	CABLE, LOOP DETECTOR, IN DUCT	0.00	0.00	\$3.07	\$0.00



## Contractor's Payment Estimate Summary

June 21, 2019

	<b>Contract ID</b>	<b>Estimate Number</b>	<b>Pay Period Start</b>	<b>Pay Period End</b>	<b>Date Generated</b>	<b>Estimate Type</b>	<b>District</b>	<b>Org. Code</b>
	170922-G03	0022	June 2, 2019	June 15, 2019	June 17, 2019	PROG	SW	GCJ

**Estimate Item Detail, All Items to Date:**

Project Number	Category #	Line Number	Item Code	Description	Current Bid + CO	Current Installed to Date	Unit Price	Amount Paid to Date
J7S3144	0001	0250	2072000	LINEAR GRADING CLASS 2	996.80	996.80	\$67.76	\$67,543.17
J7S3144	0001	0260	3049910	MISC. PERMANENT AGGREGATE EDGE TREATMENT	1,590.10	1590.10	\$43.25	\$68,771.82
J7S3144	0001	0270	4011209	BITUMINOUS PAVEMENT MIXTURE PG64-22, (BP-1)	27,898.80	27898.80	\$43.60	\$1,216,387.68
J7S3144	0001	0280	4071005	TACK COAT	3,317.00	3317.00	\$1.92	\$6,368.64
J7S3144	0001	0290	4079912	MISC. MISC. TACK COAT - LOW-TRACKING OR NON-TRACKING	24,299.00	24299.00	\$3.62	\$87,962.38
J7S3144	0001	0300	6123000A	TRUCK OR TRAILER MOUNTED ATTENUATOR (TMA)	2.00	2.00	\$1660.00	\$3,320.00
J7S3144	0001	0310	6161005	CONSTRUCTION SIGNS	2,027.00	2027.00	\$6.13	\$12,425.51
J7S3144	0001	0320	6161009	FLAG ASSEMBLY	6.00	6.00	\$20.42	\$122.52
J7S3144	0001	0330	6161025	CHANNELIZER (TRIM LINE)	100.00	100.00	\$15.35	\$1,535.00
J7S3144	0001	0340	6161040	FLASHING ARROW PANEL	1.00	1.00	\$510.45	\$510.45
J7S3144	0001	0350	6161099	CHANGEABLE MESSAGE SIGN WITH COMMUNICATION INTERFACE, CONTRACTOR FURNISHED, CONTRACTOR RETAINED	3.00	3.00	\$3065.00	\$9,195.00
J7S3144	0001	0360	6181000	MOBILIZATION	1.00	1.00	\$39110.00	\$39,110.00
J7S3144	0001	0370	6200015	PREFORMED THERMOPLASTIC PAVEMENT MARKING, 24 IN. WHITE	99.00	99.00	\$14.85	\$1,470.15
J7S3144	0001	0380	6200018	PREFORMED THERMOPLASTIC PAVEMENT MARKING, 24 IN. YELLOW	236.00	236.00	\$14.85	\$3,504.60
J7S3144	0001	0390	6200021	PREFORMED THERMOPLASTIC PAVEMENT MARKING, LEFT/RIGHT ARROW	20.00	20.00	\$255.25	\$5,105.00
J7S3144	0001	0400	6200024	PREFORMED THERMOPLASTIC PAVEMENT MARKING, STRAIGHT ARROW	2.00	2.00	\$230.00	\$460.00
J7S3144	0001	0410	6200030	PREFORMED THERMOPLASTIC PAVEMENT MARKING, WORD (ONLY)	2.00	2.00	\$383.00	\$766.00
J7S3144	0001	0420	6200033	PREFORMED THERMOPLASTIC PAVEMENT MARKING, R/R CROSSING MARKER	2.00	2.00	\$1430.00	\$2,860.00
J7S3144	0001	0430	6200036	PREFORMED THERMOPLASTIC PAVEMENT MARKING, 30 IN WHITE MIDDLE BLOCK	8.00	8.00	\$155.00	\$1,240.00
J7S3144	0001	0440	6205901A	4 IN. YELLOW HIGH BUILD WATERBORNE PAVEMENT MARKING PAINT, TYPE L BEADS	104,035.00	104035.00	\$0.15	\$15,605.25
J7S3144	0001	0450	6209903	MISC. "4 IN. WHITE HIGH BUILD WATERBORNE PAVEMENT MARKING PAINT, TYPE L BEADS"	156,079.00	156079.00	\$0.15	\$23,411.85
J7S3144	0001	0460	6221001	COLDMILLING BITUMINOUS PAVEMENT FOR REMOVAL OF SURFACING (3 IN. THICK OR LESS)	47,929.00	47929.00	\$1.11	\$53,201.19
J7S3144	0001	0470	6224010	MODIFIED COLDMILLING (DEPTH TRANSITIONS)	4,643.00	4643.00	\$5.10	\$23,679.30
J7S3144	0001	0480	6261000A	BITUMINOUS SHOULDER RUMBLE STRIP	952.80	952.80	\$7.66	\$7,298.45
J7S3144	0001	0490	6274000	CONTRACTOR FURNISHED SURVEYING AND STAKING	1.00	1.00	\$3745.00	\$3,745.00



## Contractor's Payment Estimate Summary

June 21, 2019

	Contract ID	Estimate Number	Pay Period Start	Pay Period End	Date Generated	Estimate Type	District	Org. Code
	170922-G03	0022	June 2, 2019	June 15, 2019	June 17, 2019	PROG	SW	GCJ

**Estimate Item Detail, All Items to Date:**

Project Number	Category #	Line Number	Item Code	Description	Current Bid + CO	Current Installed to Date	Unit Price	Amount Paid to Date
J7S3144	0001	0500	8061005	ROCK DITCH CHECK	0.00	0.00	\$14.80	\$0.00
J7S3144	0001	0510	8061016	SEDIMENT REMOVAL	0.00	0.00	\$6.71	\$0.00
J7S3144	0001	0520	8061019	SILT FENCE	0.00	0.00	\$2.76	\$0.00
J7S3144	0050	0530	9108501	CABLE, LOOP DETECTOR, IN DUCT	0.00	0.00	\$3.06	\$0.00
J7S3129	0001	5001	6189901	MISC.	1.00	1.00	\$14471.00	\$14,471.00
J7S3129	0001	5002	6207001	PAVEMENT MARKING REMOVAL PAVEMENT MARKING REMOVAL 6" TAPE	310.00	310.00	\$0.75	\$232.50
J7S3129	0001	5003	6207001	PAVEMENT MARKING REMOVAL PAVEMENT MARKING REMOVAL 24" TAPE	56.00	56.00	\$3.00	\$168.00
J7S3129	0001	5004	6207002	PAVEMENT MARKING REMOVAL (SYMBOLS)	3.00	3.00	\$25.00	\$75.00
J7S3129	0001	5005	6200042	PREF THERMO PVMT MARK, YIELD TRIAN	33.00	33.00	\$35.00	\$1,155.00
J7S3144	0001	5006	3105002	GRAVEL (A) OR CRUSHED STONE (B) Driveway Treatment on Various Routes	238.00	238.00	\$35.25	\$8,389.50
J7S3144	0001	5007	6133020	FURN & PLACE BIT. MATL FOR CL C PARTIAL Repair of Pipe Collapse on Rte. P	20.00	20.00	\$156.40	\$3,128.00
J7S3144	0001	5008	6221003	COLDMILLING BITUMINOUS PAVEMENT FOR REM COLDMILLING GREATER THAN 3"	3,019.00	3019.00	\$6.62	\$19,985.78
J7S3144	0001	5009	4019901	MISC. Crossing Repair at Fir Rd.	1.00	1.00	\$3128.00	\$3,128.00

**The information below this line is supplemental to the Estimate and is provided for confirmation of detail, location and quantity of work.**

Project Number	Line	Item	Item Description	Date	User ID	Description/ Information	Quantity	Units	From	+	Offset	Distance	To	+	Offset	Distance	From LM	To LM
J7S3129	0210	6224010	MODIFIED COLDMILLING (DEPTH TRANSITIONS)	20190615	steps3	Extra milling at various locations	1021	SQYD		+	0	0		+	0	0	11.248	14.342
J7S3144	5006	3105002	GRAVEL (A) OR CRUSHED STONE (B)	20190615	steps3	Driveway Treatment on various routes	238	TONS		+	0	0		+	0	0	0.100	6.880
	5007	6133020	FURN & PLACE BIT. MATL FOR CL C PARTIAL	20190615	steps3	Repair of pipe collapse on Rte. J	20	TONS		+	0	0		+	0	0	3.200	3.200
	5008	6221003	COLDMILLING BITUMINOUS PAVEMENT FOR REM	20190615	steps3	Coldmilling greater than 3" on Rte. JJ	3019	SQYD		+	0	0		+	0	0	0.100	1.353



## Contractor's Payment Estimate Summary

June 21, 2019

	<b>Contract ID</b>	<b>Estimate Number</b>	<b>Pay Period Start</b>	<b>Pay Period End</b>	<b>Date Generated</b>	<b>Estimate Type</b>	<b>District</b>	<b>Org. Code</b>
	170922-G03	0022	June 2, 2019	June 15, 2019	June 17, 2019	PROG	SW	GCJ

**The information below this line is supplemental to the Estimate and is provided for confirmation of detail, location and quantity of work.**

Project Number	Line	Item	Item Description	Date	User ID	Description/ Information	Quantity	Units	From	+	Offset	Distance	To	+	Offset	Distance	From LM	To LM
J7S3144	5009	4019901	MISC.	20190615	steps3	Crossing Repair at Fir Rd.	1	LS		+	0	0		+	0	0	1	1

**Remarks in the following table are for documentation purposes:**

Date	User ID	Remarks Text Field