



Contractor's Payment Estimate Summary

May 9, 2019

	Contract ID	Estimate Number	Pay Period Start	Pay Period End	Date Generated	Estimate Type	District	Org. Code
	180119-C07	0013	April 16, 2019	May 1, 2019	May 2, 2019	PROG	KC	CCB

Contractor	Vendor ID	Address	City	State	ZIP	Telephone	FAX
Chester Bross Construction Company/C.B. Equipment, Inc.	0010528	P.O. Box 430	Hannibal	MO	63401	(57-3)2-21-5	(57-3)2-21-1

Job Number	Federal/State Project Number	Description of work	Route Number	County	Location of work
J4P3156	FAF-50-1(51)	Resurfacing	50	JACKSON	from RA to County Line

Critical Date	Actual Date	Key Date	Subject	Date Contractor Assumed Maintenance	Disturbed Area on Project	Authorized Area on Project	
Contract Items Complete Date	0				0	0	Acres
Open to Traffic Date	0						
Physical Work Complete Date	0						
Final Acceptance Date	0						
Price Adjustments Base Date	20180119						
Letting Date	20180119						
Award Date	20180207						
Execution Date	20180207						
Notice to Proceed Date	20180409						
Work Begin Date	20180720						
Original Completion Date	20180928						
Adjusted Completion Date	20180928						
Substantial Work Complete Date	20181115						

Totals by Job Number			
J4P3156	To Date	Previous	This estimate
Participating	\$2,899,983.35	\$2,899,983.35	\$0.00
Non-Participating	\$0.00	\$0.00	\$0.00
Total Earnings	\$2,899,983.35	\$2,899,983.35	\$0.00
Stockpiled Materials	\$0.00	\$0.00	\$0.00
Gross Earnings	\$2,899,983.35	\$2,899,983.35	\$0.00
Other Adjustments	\$27,762.96	\$27,762.96	\$0.00
Retainage	\$0.00	\$0.00	\$0.00



Contractor's Payment Estimate Summary

May 9, 2019

	Contract ID	Estimate Number	Pay Period Start	Pay Period End	Date Generated	Estimate Type	District	Org. Code
	180119-C07	0013	April 16, 2019	May 1, 2019	May 2, 2019	PROG	KC	CCB

Totals by Job Number				
Incentive	\$0.00		\$0.00	\$0.00
Disincentive	\$0.00		\$0.00	\$0.00
Liquidated Damages	(\$48,000.00)		(\$48,000.00)	\$0.00
Overrun Adjustments	\$0.00		\$0.00	\$0.00
Total:	\$2,879,746.31		\$2,879,746.31	\$0.00
			Total Payable:	\$0.00

Total Contract			
180119-C07	To Date	Previous	This Estimate
	Line Item Pay	\$2,899,983.35	\$2,899,983.35
	All Adjustments	(\$20,237.03)	(\$20,237.03)
	Total	\$2,879,746.32	\$0.00

If the "This Estimate" total is greater than \$100.00, this is a Pay estimate. If the "This Estimate" total is equal to \$0.00, this is a No Pay estimate. If the "This Estimate" total is between \$100.00 and \$0.00, this is a Minimum estimate and no payment will be made. This estimate will be rejected. If the "This Estimate" total is less than \$0.00, this is a Negative estimate and no payment will be made. This estimate will be rejected. You will be notified should this estimate be rejected for reasons other than those listed above.

Approval Date		User ID
20190502	Generated and Approved (and should be considered Draft) at the Project Office Level by	domins1
20190502	Reviewed and Approved (and should be considered Draft) at the Resident Engineer Level by	karlic1
20190503	Reviewed and Approved at the Central Office Controllers Office Level by	greggd1

Original Contract Amount	Net Change Order Amount to Date	Current Contract Amount	% of current contract amount complete
\$2,919,446.41	(\$19463.07)	\$2,899,983.34	100.0%

Contract Adjustments:

Line Item Adjustments:

Discrepancies:

Discrepancy Message	Resolved By User ID	Remarks
Line Item # J4P3156 /0180 has a deficient tested matl discrepancy	domins1	Working with material to resolve the discrepancy.



Contractor's Payment Estimate Summary

May 9, 2019

	Contract ID	Estimate Number	Pay Period Start	Pay Period End	Date Generated	Estimate Type	District	Org. Code
	180119-C07	0013	April 16, 2019	May 1, 2019	May 2, 2019	PROG	KC	CCB

All Items, This Estimate:

Project Number	Line Item Number	Item Code	Description	Unit Price	Previous Total Paid Quantity	Quantity this Period	Quantity to Date	Amount this Estimate
J4P3156	0180	6131010	FURNISHING AND PLACING CONCRETE MATERIAL FOR FULL DEPTH PAVEMENT REPAIR	\$230.00	1224.10	0.00	1,224.10	\$0.00
J4P3156								\$0.00
Summary								\$0.00

Estimate Item Detail, All Items to Date:

Project Number	Category #	Line Number	Item Code	Description	Current Bid + CO	Current Installed to Date	Unit Price	Amount Paid to Date
J4P3156	0001	0010	2022010	REMOVAL OF IMPROVEMENTS	1.00	1.00	\$38000.00	\$38,000.00
J4P3156	0001	0020	2101006A	SUBGRADE COMPACTION (6-INCH DEPTH)	0.00	0.00	\$800.00	\$0.00
J4P3156	0001	0030	2129909	MISC. SHOULDER GRADING	0.00	0.00	\$1500.00	\$0.00
J4P3156	0001	0040	3040506	TYPE 5 AGGREGATE FOR BASE (6 IN. THICK)	0.00	0.00	\$10.45	\$0.00
J4P3156	0001	0050	3102002	CRUSHED STONE (B)	753.00	753.00	\$23.00	\$17,319.00
J4P3156	0001	0060	4011209	BITUMINOUS PAVEMENT MIXTURE PG64-22, (BP-1)	816.65	816.65	\$83.30	\$68,026.94
J4P3156	0001	0070	4019905	MISC. OPTIONAL PAVEMENT	0.00	0.00	\$55.00	\$0.00
J4P3156	0001	0080	4071005	TACK COAT	914.00	914.00	\$3.15	\$2,879.10
J4P3156	0001	0090	4133100	ULTRATHIN BONDED WEARING SURFACE, TYPE B	404,660.00	404660.00	\$3.75	\$1,517,475.00
J4P3156	0001	0100	4134000	BITUMINOUS FOG SEAL	14,349.00	14349.00	\$2.65	\$38,024.85
J4P3156	0001	0110	5021341	TYPE A3 SHOULDER	0.00	0.00	\$23.85	\$0.00
J4P3156	0001	0120	6081012	TRUNCATED DOMES	20.00	20.00	\$116.00	\$2,320.00
J4P3156	0001	0130	6083006	6 IN. CONCRETE MEDIAN STRIP	25.00	25.00	\$139.00	\$3,475.00
J4P3156	0001	0140	6122017	IMPACT ATTENUATOR (17 SAND BARRELS)	0.00	0.00	\$3300.00	\$0.00
J4P3156	0001	0150	6122020	REPLACEMENT SAND BARREL	0.00	0.00	\$10.60	\$0.00
J4P3156	0001	0160	6122030	IMPACT ATTENUATOR (RELOCATION)	0.00	0.00	\$768.50	\$0.00
J4P3156	0001	0170	6123000A	TRUCK OR TRAILER MOUNTED ATTENUATOR (TMA)	2.00	2.00	\$1000.00	\$2,000.00
J4P3156	0001	0180	6131010	FURNISHING AND PLACING CONCRETE MATERIAL FOR FULL DEPTH PAVEMENT REPAIR	1,224.10	1224.10	\$230.00	\$281,543.00
J4P3156	0001	0190	6131012	SUBGRADE COMPACTION (6 IN. DEPTH) (PAVEMENT REPAIR)	0.00	0.00	\$1.00	\$0.00
J4P3156	0001	0200	6131013	TYPE 1 OR 5 AGGREGATE FOR BASE (4 IN. THICK) (PAVEMENT REPAIR)	0.00	0.00	\$1.00	\$0.00



Contractor's Payment Estimate Summary

May 9, 2019

	Contract ID	Estimate Number	Pay Period Start	Pay Period End	Date Generated	Estimate Type	District	Org. Code
	180119-C07	0013	April 16, 2019	May 1, 2019	May 2, 2019	PROG	KC	CCB

Estimate Item Detail, All Items to Date:

Project Number	Category #	Line Number	Item Code	Description	Current Bid + CO	Current Installed to Date	Unit Price	Amount Paid to Date
J4P3156	0001	0210	6131014	FULL DEPTH PAVEMENT REPAIR SAW CUT (FOR PERIMETER AND INTERNAL SAW CUTS)	7,430.00	7430.00	\$3.50	\$26,005.00
J4P3156	0001	0220	6131015	DOWEL BAR (DRILLING, FURNISHING AND INSTALLATION) FOR FULL DEPTH PAVEMENT REPAIR	2,495.00	2495.00	\$3.00	\$7,485.00
J4P3156	0001	0230	6133018	FURNISHING AND PLACING BITUMINOUS MATERIAL FOR CLASS B PARTIAL DEPTH PAVEMENT REPAIR	61.40	61.40	\$80.00	\$4,912.00
J4P3156	0001	0240	6133019	REMOVAL FOR CLASS B PARTIAL DEPTH PAVEMENT REPAIR	345.30	345.30	\$97.00	\$33,494.10
J4P3156	0001	0250	6161005	CONSTRUCTION SIGNS	1,554.00	1554.00	\$6.90	\$10,722.60
J4P3156	0001	0260	6161009	FLAG ASSEMBLY	23.00	23.00	\$26.50	\$609.50
J4P3156	0001	0270	6161025	CHANNELIZER (TRIM LINE)	190.00	190.00	\$16.00	\$3,040.00
J4P3156	0001	0280	6161030	TYPE III MOVEABLE BARRICADE	12.00	12.00	\$196.00	\$2,352.00
J4P3156	0001	0290	6161033	DIRECTIONAL INDICATOR BARRICADE	28.00	28.00	\$69.00	\$1,932.00
J4P3156	0001	0300	6161040	FLASHING ARROW PANEL	2.00	2.00	\$768.50	\$1,537.00
J4P3156	0001	0310	6161055	SEQUENTIAL FLASHING WARNING LIGHT	28.00	28.00	\$74.00	\$2,072.00
J4P3156	0001	0320	6161098A	CHANGEABLE MESSAGE SIGN WITHOUT COMMUNICATION INTERFACE, CONTRACTOR FURNISHED, CONTRACTOR RETAINED	8.00	8.00	\$3180.00	\$25,440.00
J4P3156	0001	0330	6169902	MISC. ADA COMPLIANT MOVEABLE BARRICADE	0.00	0.00	\$90.00	\$0.00
J4P3156	0001	0340	6173600D	TEMPORARY TRAFFIC BARRIER, CONTRACTOR FURNISHED / RETAINED	0.00	0.00	\$22.25	\$0.00
J4P3156	0001	0350	6175010A	RELOCATING TEMPORARY TRAFFIC BARRIER	0.00	0.00	\$7.95	\$0.00
J4P3156	0001	0360	6179903	MISC. OPTIONAL TEMPORARY PAVEMENT MARKING	0.00	0.00	\$3.65	\$0.00
J4P3156	0001	0370	6181000	MOBILIZATION	0.00	0.00	\$234600.00	\$0.00
J4P3156	0001	0371	6181000	MOBILIZATION	1.00	1.00	\$216723.00	\$216,723.00
J4P3156	0001	0380	6205440A	TEMPORARY NON-REMOVABLE MARKING TAPE LEFT/RIGHT ARROW	0.00	0.00	\$26.50	\$0.00
J4P3156	0001	0390	6205902A	6 IN. WHITE HIGH BUILD WATERBORNE PAVEMENT MARKING PAINT, TYPE L BEADS	177,477.00	177477.00	\$0.21	\$37,270.17
J4P3156	0001	0400	6205903A	6 IN. YELLOW HIGH BUILD WATERBORNE PAVEMENT MARKING PAINT, TYPE L BEADS	132,744.00	132744.00	\$0.21	\$27,876.24
J4P3156	0001	0410	6205906A	12 IN. WHITE HIGH BUILD WATERBORNE PAVEMENT MARKING PAINT, TYPE L BEADS	8,248.00	8248.00	\$0.48	\$3,959.04
J4P3156	0001	0420	6206000C	4 IN. WHITE STANDARD WATERBORNE PAVEMENT MARKING PAINT, TYPE P BEADS	475.00	475.00	\$1.06	\$503.50
J4P3156	0001	0430	6206001C	4 IN. YELLOW STANDARD WATERBORNE PAVEMENT MARKING PAINT, TYPE P BEADS	564.00	564.00	\$1.06	\$597.84



Contractor's Payment Estimate Summary

May 9, 2019

	Contract ID	Estimate Number	Pay Period Start	Pay Period End	Date Generated	Estimate Type		District	Org. Code
	180119-C07	0013	April 16, 2019	May 1, 2019	May 2, 2019	PROG		KC	CCB

Estimate Item Detail, All Items to Date:									
Project Number	Category #	Line Number	Item Code	Description	Current Bid + CO	Current Installed to Date	Unit Price	Amount Paid to Date	
				E P BEADS					
J4P3156	0001	0440	6206124A	24 IN. WHITE STANDARD WATERBORNE PAVEMENT MARKING PAINT, TYP E P BEADS	365.00	365.00	\$5.30	\$1,934.50	
J4P3156	0001	0450	6221001	COLDMILLING BITUMINOUS PAVEMENT FOR REMOVAL OF SURFACING (3 IN. THICK OR LESS)	26,605.00	26605.00	\$1.60	\$42,568.00	
J4P3156	0001	0460	6224010	MODIFIED COLDMILLING (DEPTH TRANSITIONS)	8,127.00	8127.00	\$6.35	\$51,606.45	
J4P3156	0001	0470	6261000A	BITUMINOUS SHOULDER RUMBLE STRIP	1,954.00	1954.00	\$10.90	\$21,298.60	
J4P3156	0010	0480	2153000	SHAPING SLOPES, CLASS III	9.00	9.00	\$1330.00	\$11,970.00	
J4P3156	0010	0490	6061061	MGS GUARDRAIL, 8 FT. POSTS, 6 FT. - 3 IN. SPACING	6,088.00	6088.00	\$22.25	\$135,458.00	
J4P3156	0010	0500	6061069	MGS BRIDGE APPROACH TRANSITION SECTION (REGULAR/NO CURB)	8.00	8.00	\$2600.00	\$20,800.00	
J4P3156	0010	0510	6061080	MGS END ANCHOR	13.00	13.00	\$954.00	\$12,402.00	
J4P3156	0010	0520	6063014	TYPE A CRASHWORTHY END TERMINAL (MASH)	13.00	13.00	\$2500.00	\$32,500.00	
J4P3156	0020	0530	9011030	LIGHTING POLE, 30 FT. OR 9.0 M, TYPE AT	2.00	2.00	\$2000.00	\$4,000.00	
J4P3156	0020	0540	9011115	BRACKET ARM, 15 FT. OR 4.6 M	2.00	2.00	\$860.00	\$1,720.00	
J4P3156	0020	0550	9011310	LUMINAIRE, 250 WATT HIGH PRESSURE SODIUM	0.00	0.00	\$409.00	\$0.00	
J4P3156	0020	0560	9015010	TRENCHING TYPE I	46.00	46.00	\$24.80	\$1,140.80	
J4P3156	0020	0570	9017110	CABLE, 10 AWG 1 CONDUCTOR, POLE AND BRACKET	180.00	180.00	\$1.95	\$351.00	
J4P3156	0020	0580	9017404	CABLE-CONDUIT, 1 IN., 2 CONDUCTORS AND 1 BARE NEUTRAL, 6 AWG	90.00	90.00	\$17.55	\$1,579.50	
J4P3156	0020	0590	9018230	POLE FOUNDATION (30 FT. OR 9.0 M MOUNTING HEIGHT)	2.00	2.00	\$1645.00	\$3,290.00	
J4P3156	0001	5001	6189901	MISC. Misc. Request for Bid Bond Payment	1.00	1.00	\$17877.00	\$17,877.00	
J4P3156	0001	5002	6200021	PREF THERMO PVMT MARK, LT/RT ARROW	12.00	12.00	\$236.25	\$2,835.00	
J4P3156	0001	5003	4019901	MISC. Mill & Fill	1.00	1.00	\$5938.00	\$5,938.00	
J4P3156	0010	5004	6061075	MGS LONG SPAN GUARDRAIL SECTION	1.00	1.00	\$2525.19	\$2,525.19	
J4P3156	0001	5005	4019901	MISC. Intersection Replacement at Bynum/150	1.00	1.00	\$149167.41	\$149,167.41	
J4P3156	0001	5006	6207001	PAVEMENT MARKING REMOVAL Removal of Striping at Bynum/150	680.00	680.00	\$2.10	\$1,428.00	

The information below this line is supplemental to the Estimate and is provided for confirmation of detail, location and quantity of work.



Contractor's Payment Estimate Summary

May 9, 2019

	Contract ID	Estimate Number	Pay Period Start	Pay Period End	Date Generated	Estimate Type	District	Org. Code
	180119-C07	0013	April 16, 2019	May 1, 2019	May 2, 2019	PROG	KC	CCB

Remarks in the following table are for documentation purposes:

Date	User ID	Remarks Text Field
------	---------	--------------------