



Contractor's Payment Estimate Summary

	Contract ID	Estimate Number	Pay Period Start	Pay Period End	Date Generated	Estimate Type	District	Org. Code
	180119-D02	0010	February 2, 2019	February 15, 2019	February 19, 2019	PROG	CD	DCB

Contractor	Vendor ID	Address	City	State	ZIP	Telephone	FAX
Willard Asphalt Paving, Inc.	0010608	P.O. Box 869	Lebanon	MO	65536	(41-7)5-32-7	(41-7)5-32-5

Job Number	Federal/State Project Number	Description of work	Route Number	County	Location of work
J5I3300	I-44-2(301)	Shoulder improvements	44	LACLEDE	6 miles south of Lebanon

Critical Date	Actual Date	Key Date	Subject	Date Contractor Assumed Maintenance	Disturbed Area on Project	Authorized Area on Project	
Contract Items Complete Date	0				0	0	Acres
Physical Work Complete Date	0						
Final Acceptance Date	0						
Price Adjustments Base Date	20180119						
Letting Date	20180119						
Execution Date	20180207						
Award Date	20180207						
Notice to Proceed Date	20180312						
Work Begin Date	20180917						
Open to Traffic Date	20181017						
Original Completion Date	20181101						
Substantial Work Complete Date	20181107						
Adjusted Completion Date	20181107						

Totals by Job Number				
J5I3300		To Date	Previous	This estimate
Participating		\$873,468.56	\$873,468.56	\$0.00
Non-Participating		\$0.00	\$0.00	\$0.00
Total Earnings		\$873,468.56	\$873,468.56	\$0.00
Stockpiled Materials		\$0.00	\$0.00	\$0.00
Gross Earnings		\$873,468.56	\$873,468.56	\$0.00
Other Adjustments		\$33,717.01	\$33,717.01	\$0.00
Retainage		\$0.00	\$0.00	\$0.00



Contractor's Payment Estimate Summary

February 22, 2019

	Contract ID	Estimate Number	Pay Period Start	Pay Period End	Date Generated	Estimate Type	District	Org. Code
	180119-D02	0010	February 2, 2019	February 15, 2019	February 19, 2019	PROG	CD	DCB

Totals by Job Number				
Incentive	\$0.00		\$0.00	\$0.00
Disincentive	\$0.00		\$0.00	\$0.00
Liquidated Damages	\$0.00		\$0.00	\$0.00
Overrun Adjustments	\$0.00		\$0.00	\$0.00
Total:	\$907,185.57		\$907,185.57	\$0.00
			Total Payable:	\$0.00

Total Contract			
180119-D02	To Date	Previous	This Estimate
	Line Item Pay	\$873,468.56	\$873,468.56
	All Adjustments	\$33,717.01	\$33,717.01
	Total	\$907,185.57	\$0.00

If the "This Estimate" total is greater than \$100.00, this is a Pay estimate. If the "This Estimate" total is equal to \$0.00, this is a No Pay estimate. If the "This Estimate" total is between \$100.00 and \$0.00, this is a Minimum estimate and no payment will be made. This estimate will be rejected. If the "This Estimate" total is less than \$0.00, this is a Negative estimate and no payment will be made. This estimate will be rejected. You will be notified should this estimate be rejected for reasons other than those listed above.

Approval Date		User ID
20190219	Generated and Approved (and should be considered Draft) at the Project Office Level by	power2
20190219	Reviewed and Approved (and should be considered Draft) at the Resident Engineer Level by	grahac1
20190220	Reviewed and Approved at the Central Office Controllers Office Level by	greggd1

Original Contract Amount	Net Change Order Amount to Date	Current Contract Amount	% of current contract amount complete
\$879,341.31	(\$4383.98)	\$874,957.33	99.8%

Contract Adjustments:

Line Item Adjustments:

Discrepancies:

Discrepancy Message	Resolved By User ID	Remarks
Line Item # J5I3300 /5003 has a deficient tested matl discrepancy	power2	Working with Materials to resolve.
Line Item # J5I3300 /5002 has a deficient tested matl discrepancy	power2	Working with Materials to resolve.
Line Item # J5I3300 /5005 has a deficient tested matl discrepancy	power2	Working with Materials to resolve.



Contractor's Payment Estimate Summary

February 22, 2019

	Contract ID	Estimate Number	Pay Period Start	Pay Period End	Date Generated	Estimate Type	District	Org. Code
	180119-D02	0010	February 2, 2019	February 15, 2019	February 19, 2019	PROG	CD	DCB

All Items, This Estimate:

Project Number	Line Item Number	Item Code	Description	Unit Price	Previous Total Paid Quantity	Quantity this Period	Quantity to Date	Amount this Estimate
J513300	5002	4011209	BIT. PAVEMENT MIXTURE PG64-22 (BP-1)	\$66.75	3383.97	0.00	3,383.97	\$0.00
	5003	4019905	MISC.	\$37.25	2756.10	0.00	2,756.10	\$0.00
	5005	6054020	OUTLET PIPES AND SPLASH PADS	\$785.00	27.00	0.00	27.00	\$0.00
J513300								\$0.00
Summary								\$0.00

Estimate Item Detail, All Items to Date:

Project Number	Category #	Line Number	Item Code	Description	Current Bid + CO	Current Installed to Date	Unit Price	Amount Paid to Date
J513300	0001	0010	2022010	REMOVAL OF IMPROVEMENTS	0.00	0.00	\$53875.00	\$0.00
J513300	0001	0020	4011209	BITUMINOUS PAVEMENT MIXTURE PG64-22, (BP-1)	0.00	0.00	\$76.15	\$0.00
J513300	0001	0030	4019905	MISC. OPTIONAL SHOULDER	0.00	0.00	\$27.70	\$0.00
J513300	0001	0040	4071005	TACK COAT	2,924.00	2924.00	\$2.00	\$5,848.00
J513300	0001	0050	6053030A	PIPE AGGREGATE PAVEMENT EDGE DRAIN	0.00	0.00	\$9.40	\$0.00
J513300	0001	0060	6054020	OUTLET PIPES AND SPLASH PADS	0.00	0.00	\$685.00	\$0.00
J513300	0001	0070	6123000A	TRUCK OR TRAILER MOUNTED ATTENUATOR (TMA)	2.00	2.00	\$800.00	\$1,600.00
J513300	0001	0080	6161005	CONSTRUCTION SIGNS	737.00	737.00	\$6.00	\$4,422.00
J513300	0001	0090	6161008	ADVANCED WARNING RAIL SYSTEM	7.00	7.00	\$75.00	\$525.00
J513300	0001	0100	6161009	FLAG ASSEMBLY	7.00	7.00	\$20.00	\$140.00
J513300	0001	0110	6161025	CHANNELIZER (TRIM LINE)	560.00	560.00	\$14.00	\$7,840.00
J513300	0001	0120	6161040	FLASHING ARROW PANEL	2.00	2.00	\$600.00	\$1,200.00
J513300	0001	0130	6161055	SEQUENTIAL FLASHING WARNING LIGHT	28.00	28.00	\$55.00	\$1,540.00
J513300	0001	0140	6161099	CHANGEABLE MESSAGE SIGN WITH COMMUNICATION INTERFACE, CONTRA CTOR FURNISHED, CONTRACTOR RETAINED	1.00	1.00	\$1250.00	\$1,250.00
J513300	0001	0150	6181000	MOBILIZATION	1.00	1.00	\$46064.23	\$46,064.23
J513300	0001	0160	6205902A	6 IN. WHITE HIGH BUILD WATERBORNE PAVEMENT MARKING PAINT, TY PE L BEADS	73,682.00	73682.00	\$0.19	\$13,999.58
J513300	0001	0170	6205903A	6 IN. YELLOW HIGH BUILD WATERBORNE PAVEMENT MARKING PAINT, T YPE L BEADS	58,587.00	58587.00	\$0.19	\$11,131.53
J513300	0001	0180	6205906A	12 IN. WHITE HIGH BUILD WATERBORNE PAVEMENT MARKING PAINT, T	1,861.00	0.00	\$0.80	\$0.00



Contractor's Payment Estimate Summary

February 22, 2019

	Contract ID	Estimate Number	Pay Period Start	Pay Period End	Date Generated	Estimate Type		District	Org. Code
	180119-D02	0010	February 2, 2019	February 15, 2019	February 19, 2019	PROG		CD	DCB

Estimate Item Detail, All Items to Date:

Project Number	Category #	Line Number	Item Code	Description	Current Bid + CO	Current Installed to Date	Unit Price	Amount Paid to Date
				YPE L BEADS				
J5I3300	0001	0190	6221001	COLDMILLING BITUMINOUS PAVEMENT FOR REMOVAL OF SURFACING (3 IN. THICK OR LESS)	32,561.70	32561.70	\$2.75	\$89,544.68
J5I3300	0001	0200	6261000A	BITUMINOUS SHOULDER RUMBLE STRIP	445.20	445.20	\$16.50	\$7,345.80
J5I3300	0001	0210	6274000	CONTRACTOR FURNISHED SURVEYING AND STAKING	1.00	1.00	\$1.00	\$1.00
J5I3300	0001	0220	8061005	ROCK DITCH CHECK	34.00	34.00	\$13.15	\$447.10
J5I3300	0001	5001	2022010	REMOVAL OF IMPROVEMENTS	1.00	1.00	\$39800.00	\$39,800.00
J5I3300	0001	5002	4011209	BIT. PAVEMENT MIXTURE PG64-22 (BP-1)	3,383.97	3383.97	\$66.75	\$225,880.00
J5I3300	0001	5003	4019905	MISC.	2,756.10	2756.10	\$37.25	\$102,664.72
J5I3300	0001	5004	6053030A	PIPE AGGREGATE PAVEMENT EDGE DRAIN	15,596.00	15596.00	\$18.15	\$283,067.40
J5I3300	0001	5005	6054020	OUTLET PIPES AND SPLASH PADS	27.00	27.00	\$785.00	\$21,195.00
J5I3300	0001	5006	8051000A	SEEDING - COOL SEASON MIXTURES	2.75	2.75	\$2568.18	\$7,062.50
J5I3300	0001	5007	6161030	TYPE III MOVEABLE BARRICADE	6.00	6.00	\$150.00	\$900.00

The information below this line is supplemental to the Estimate and is provided for confirmation of detail, location and quantity of work.

Remarks in the following table are for documentation purposes:

Date	User ID	Remarks Text Field