



Contractor's Payment Estimate Summary

	Contract ID	Estimate Number	Pay Period Start	Pay Period End	Date Generated	Estimate Type	District	Org. Code
	180216-C03	0036	October 16, 2019	November 1, 2019	November 5, 2019	PROG	KC	CCL

Contractor	Vendor ID	Address	City	State	ZIP	Telephone	FAX
Comanche Construction, Inc.	0010146	P.O. Box 14158	Shawnee Mission	KS	66285-4158	(91-3)7-82-2	(91-3)7-82-6

Job Number	Federal/State Project Number	Description of work	Route Number	County	Location of work
J4I3198	I-70-1(205)	Bridge rehabilitation and ADA improvements	I-70	JACKSON	on 8th Street, 9th Street, 10th Street and Chestnut Ave

Critical Date	Actual Date	Key Date	Subject	Date Contractor Assumed Maintenance	Disturbed Area on Project	Authorized Area on Project	
Price Adjustments Base Date	0				0	0	Acres
Open to Traffic Date	0						
Physical Work Complete Date	0						
Substantial Work Complete Date	0						
Final Acceptance Date	0						
Contract Items Complete Date	0						
Letting Date	20180216						
Execution Date	20180307						
Award Date	20180307						
Work Begin Date	20180423						
Notice to Proceed Date	20180508						
Adjusted Completion Date	20190531						
Original Completion Date	20190531						

Totals by Job Number				
J4I3198		To Date	Previous	This estimate
Participating		\$3,708,640.32	\$3,492,496.07	\$216,144.25
Non-Participating		\$0.00	\$0.00	\$0.00
Total Earnings		\$3,708,640.32	\$3,492,496.07	\$216,144.25
Stockpiled Materials		\$39,163.12	\$64,462.56	(\$25,299.44)
Gross Earnings		\$3,747,803.44	\$3,556,958.63	\$190,844.81
Other Adjustments		\$12,240.00	\$77,955.26	(\$65,715.26)
Retainage		\$0.00	\$0.00	\$0.00



Contractor's Payment Estimate Summary

	Contract ID	Estimate Number	Pay Period Start	Pay Period End	Date Generated	Estimate Type	District	Org. Code
	180216-C03	0036	October 16, 2019	November 1, 2019	November 5, 2019	PROG	KC	CCL

Totals by Job Number			
Incentive	\$0.00		\$0.00
Disincentive	\$0.00		\$0.00
Liquidated Damages	\$0.00		\$0.00
Overrun Adjustments	(\$21,679.13)	(\$19,442.38)	(\$2,236.75)
Total:	\$3,738,364.31	\$3,615,471.51	\$122,892.80
		Total Payable:	\$122,892.80

Total Contract			
180216-C03	To Date	Previous	This Estimate
	Line Item Pay	\$3,492,496.07	\$216,144.25
	All Adjustments	\$122,975.43	(\$93,251.45)
	Total	\$3,615,471.50	\$122,892.80

If the "This Estimate" total is greater than \$100.00, this is a Pay estimate. If the "This Estimate" total is equal to \$0.00, this is a No Pay estimate. If the "This Estimate" total is between \$100.00 and \$0.00, this is a Minimum estimate and no payment will be made. This estimate will be rejected. If the "This Estimate" total is less than \$0.00, this is a Negative estimate and no payment will be made. This estimate will be rejected. You will be notified should this estimate be rejected for reasons other than those listed above.

Approval Date		User ID
20191106	Generated and Approved (and should be considered Draft) at the Project Office Level by	cracrb1
20191106	Reviewed and Approved (and should be considered Draft) at the Resident Engineer Level by	sandis1
20191106	Reviewed and Approved at the Central Office Controllers Office Level by	greggd1

Original Contract Amount	Net Change Order Amount to Date	Current Contract Amount	% of current contract amount complete
\$3,846,514.37	\$485444.27	\$4,331,958.64	85.6%

Contract Adjustments:			
Entered by User	Adjustment Description	Contract Adjustment Amount	Remarks
cracrb1	Other	(\$65715.26)	The asbestos change order was processed but the contract adjustment was not removed from the contract. This is the final partial removal to maintain payment to the contractor. \$0.00 remains to be recovered.
cracrb1	System Application of Liqd. Dam. Adj.	(\$17000.00)	Superstructure repairs and utility delays will be compensated with a time adjustment, change order 007.



Contractor's Payment Estimate Summary

November 8, 2019

	Contract ID	Estimate Number	Pay Period Start	Pay Period End	Date Generated	Estimate Type	District	Org. Code
	180216-C03	0036	October 16, 2019	November 1, 2019	November 5, 2019	PROG	KC	CCL

Contract Adjustments:			
Entered by User	Adjustment Description	Contract Adjustment Amount	Remarks
cracrb1	System Application of Liqd. Dam. Adj.	\$17000.00	Superstructure repairs and utility delays will be compensated with a time adjustment, change order 007.

Line Item Adjustments:					
Project Number	Line Number	Entered by User	Adjustment Type	Line Item Adjustment Amount	Remarks
J4I3198	0100	SYSTEM	Overrun	(\$36.55)	Overrun adjustment created for the following discrepancy: Est Nbr: 0036 Type: EI Seq No: 1 Desc: Minor Item J4I3198 /0100 exceeds Overrun Limits. This adjustment applies to DWR Date 10/30/2019.
	0140	SYSTEM	Overrun	(\$1995.00)	Overrun adjustment created for the following discrepancy: Est Nbr: 0036 Type: EI Seq No: 2 Desc: Minor Item J4I3198 /0140 exceeds Overrun Limits. This adjustment applies to DWR Date 10/30/2019.
	1350	SYSTEM	Stockpiled Materials Adjustment	(\$1093.09)	
	1400	SYSTEM	Overrun	(\$205.20)	Overrun adjustment created for the following discrepancy: Est Nbr: 0036 Type: EI Seq No: 3 Desc: Minor Item J4I3198 /1400 exceeds Overrun Limits. This adjustment applies to DWR Date 10/30/2019.
	1440	SYSTEM	Stockpiled Materials Adjustment	(\$20726.35)	
	1550	SYSTEM	Stockpiled Materials Adjustment	(\$3480.00)	
	J4I3198				(\$27536.19)
Summary				(\$27536.19)	

Discrepancies:			
Discrepancy Message	Resolved By User ID	Remarks	
Minor Item J4I3198 /0100 exceeds Overrun Limits.	SYSTEM	This discrepancy has been automatically addressed by line item adjustment: Est Nbr: 0036 Prj Nbr: J4I3198 Line Item Nbr: 0100 Adjust Type: OVRN Adjust Seq Nbr: 1	
Line Item # J4I3198 matl discrepancy /0140 has a deficient tested	cracrb1	Concrete tests need to be reassocated to line 0140 instead of 0130.	
Line Item # J4I3198 matl discrepancy /0330 has a deficient tested	cracrb1	Concrete test not entered.	
Minor Item J4I3198 /0140 exceeds Overrun Limits.	SYSTEM	This discrepancy has been automatically addressed by line item adjustment: Est Nbr: 0036 Prj Nbr: J4I3198 Line Item Nbr: 0140 Adjust Type: OVRN Adjust Seq Nbr: 1	



Contractor's Payment Estimate Summary

November 8, 2019

	Contract ID	Estimate Number	Pay Period Start	Pay Period End	Date Generated	Estimate Type	District	Org. Code
	180216-C03	0036	October 16, 2019	November 1, 2019	November 5, 2019	PROG	KC	CCL

Discrepancies:

Discrepancy Message	Resolved By User ID	Remarks
Minor Item J413198 /1400 exceeds Overrun Limits.	SYSTEM	This discrepancy has been automatically addressed by line item adjustment: Est Nbr: 0036 Prj Nbr: J413198 Line Item Nbr: 1400 Adjust Type: OVRN Adjust Seq Nbr: 1
Line Item # J413198 matl discrepancy /0400 has a deficient tested	cracrb1	Certs not received from contractor.
Line Item # J413198 matl discrepancy /0630 has a deficient tested	cracrb1	Certs not received from contractor.
Minor Item J413198 /0250 exceeds Overrun Limits.	SYSTEM	This discrepancy has been automatically addressed by material discrepancy payment adjustments or prior overrun discrepancy payment adjustments
Line Item # J413198 matl discrepancy /0660 has a deficient tested	cracrb1	Certs not received from contractor.
Line Item # J413198 matl discrepancy /0860 has a deficient tested	cracrb1	Concrete test not entered.
Minor Item J413198 /0200 exceeds Overrun Limits.	SYSTEM	This discrepancy has been automatically addressed by material discrepancy payment adjustments or prior overrun discrepancy payment adjustments
Line Item # J413198 matl discrepancy /0880 has a deficient tested	cracrb1	Certs not received from contractor.
Line Item # J413198 matl discrepancy /1350 has a deficient tested	cracrb1	Concrete test not entered.
Line Item # J413198 matl discrepancy /1400 has a deficient tested	cracrb1	Concrete test not entered.
Line Item # J413198 matl discrepancy /1420 has a deficient tested	cracrb1	Certs not received from contractor.
Line Item # J413198 matl discrepancy /1440 has a deficient tested	cracrb1	Waiting for Bridge inspection paperwork.
Line Item # J413198 matl discrepancy /1550 has a deficient tested	cracrb1	Waiting for Bridge inspection paperwork.
Line Item # J413198 matl discrepancy /0060 has a deficient tested	cracrb1	Contractor has not tested rock yet.
Line Item # J413198 matl discrepancy /0290 has a deficient tested	cracrb1	Resteel requirements to be removed by materials
Line Item # J413198 matl discrepancy /0310 has a deficient tested	cracrb1	Resteel requirements to be removed by materials
Line Item # J413198 matl discrepancy /1490 has a deficient tested	cracrb1	Concrete test not entered.
Line Item # J413198 matl discrepancy /0950 has a deficient tested	cracrb1	Concrete test not entered.
Line Item # J413198 matl discrepancy /0960 has a deficient tested	cracrb1	Certs not received from contractor.
Line Item # J413198 matl discrepancy /1230 has a deficient tested	cracrb1	Concrete test not entered.



Contractor's Payment Estimate Summary

November 8, 2019

	Contract ID	Estimate Number	Pay Period Start	Pay Period End	Date Generated	Estimate Type	District	Org. Code
	180216-C03	0036	October 16, 2019	November 1, 2019	November 5, 2019	PROG	KC	CCL

Discrepancies:

Discrepancy Message	Resolved By User ID	Remarks
Line Item # J413198 /0090 has a deficient tested matl discrepancy	cracrb1	SP125 used in lieu of SP190 requires different test.
Line Item # J413198 /0250 has a deficient tested matl discrepancy	cracrb1	Concrete test not entered.
Line Item # J413198 /0280 has a deficient tested matl discrepancy	cracrb1	Resteel requirements to be removed by materials
Line Item # J413198 /1010 has a deficient tested matl discrepancy	cracrb1	Certs not received from contractor.
Line Item # J413198 /0930 has a deficient tested matl discrepancy	cracrb1	Certs not received from contractor.
Line Item # J413198 /0990 has a deficient tested matl discrepancy	cracrb1	Certs not received from contractor.
Line Item # J413198 /1510 has a deficient tested matl discrepancy	cracrb1	Concrete test not entered.
Line Item # J413198 /5006 has a deficient tested matl discrepancy	cracrb1	Certs not received from contractor.
Line Item # J413198 /5008 has a deficient tested matl discrepancy	cracrb1	Certs not received from contractor.
Line Item # J413198 /0170 has a deficient tested matl discrepancy	cracrb1	Certs not received from contractor.
Line Item # J413198 /0230 has a deficient tested matl discrepancy	cracrb1	Resteel requirements to be removed by materials
Line Item # J413198 /1020 has a deficient tested matl discrepancy	cracrb1	Waiting for Bridge inspection paperwork.
Line Item # J413198 /1060 has a deficient tested matl discrepancy	cracrb1	Certs not received from contractor.
Line Item # J413198 /1070 has a deficient tested matl discrepancy	cracrb1	Concrete test not entered.
Line Item # J413198 /1120 has a deficient tested matl discrepancy	cracrb1	Certs not received from contractor.
Line Item # J413198 /1190 has a deficient tested matl discrepancy	cracrb1	Certs not received from contractor.
Line Item # J413198 /1220 has a deficient tested matl discrepancy	cracrb1	Certs not received from contractor.
Line Item # J413198 /0080 has a deficient tested matl discrepancy	cracrb1	Unused test method to be removed.
Line Item # J413198 /0580 has a deficient tested matl discrepancy	cracrb1	Waiting for mandrel test.
Line Item # J413198 /0940 has a deficient tested matl discrepancy	cracrb1	prestressed deck panel requirements to be removed by materials



Contractor's Payment Estimate Summary

November 8, 2019

	Contract ID	Estimate Number	Pay Period Start	Pay Period End	Date Generated	Estimate Type	District	Org. Code
	180216-C03	0036	October 16, 2019	November 1, 2019	November 5, 2019	PROG	KC	CCL

Discrepancies:

Discrepancy Message	Resolved By User ID	Remarks
Line Item # J413198 /1210 has a deficient tested matl discrepancy	cracrb1	Concrete test not entered.
Line Item # J413198 /0180 has a deficient tested matl discrepancy	cracrb1	Certs not received from contractor.
Line Item # J413198 /0210 has a deficient tested matl discrepancy	cracrb1	Certs not received from contractor.
Line Item # J413198 /1100 has a deficient tested matl discrepancy	cracrb1	Concrete test not entered.
Line Item # J413198 /1270 has a deficient tested matl discrepancy	cracrb1	Certs not received from contractor.
Line Item # J413198 /0200 has a deficient tested matl discrepancy	cracrb1	Resteel requirements to be removed by materials
Line Item # J413198 /0520 has a deficient tested matl discrepancy	cracrb1	Certs not received from contractor.
Line Item # J413198 /1000 has a deficient tested matl discrepancy	cracrb1	Materials report has not been updated.
Line Item # J413198 /1080 has a deficient tested matl discrepancy	cracrb1	Concrete test not entered.
Line Item # J413198 /1090 has a deficient tested matl discrepancy	cracrb1	Certs not received from contractor.
Line Item # J413198 /0590 has a deficient tested matl discrepancy	cracrb1	Waiting for mandrel test.
Line Item # J413198 /0970 has a deficient tested matl discrepancy	cracrb1	Concrete test not entered.
Line Item # J413198 /1140 has a deficient tested matl discrepancy	cracrb1	Certs not received from contractor.
Line Item # J413198 /1250 has a deficient tested matl discrepancy	cracrb1	Certs not received from contractor.

All Items, This Estimate:

Project Number	Line Item Number	Item Code	Description	Unit Price	Previous Total Paid Quantity	Quantity this Period	Quantity to Date	Amount this Estimate
J413198	0010	2022010	REMOVAL OF IMPROVEMENTS	\$81000.00	0.75	0.15	0.90	\$12150.00
	0040	2079909	MISC. LINEAR GRADING FOR IMPROVEMENTS	\$1325.00	4.30	9.80	14.10	\$12985.00
	0060	3040504	TYPE 5 AGGREGATE FOR BASE (4 IN. THICK)	\$8.00	438.80	0.00	438.80	\$0.00
	0080	4030103	ASPHALTIC CONCRETE MIXTURE PG 70-22 (SP125C MIX)	\$200.00	218.52	0.00	218.52	\$0.00
	0090	4030208	ASPHALTIC CONCRETE MIXTURE PG 70-22 (SP190C MIX)	\$195.00	134.57	0.00	134.57	\$0.00
	0100	4071005	TACK COAT	\$2.15	345.00	97.00	442.00	\$208.55



Contractor's Payment Estimate Summary

November 8, 2019

	Contract ID	Estimate Number	Pay Period Start	Pay Period End	Date Generated	Estimate Type	District	Org. Code
	180216-C03	0036	October 16, 2019	November 1, 2019	November 5, 2019	PROG	KC	CCL

All Items, This Estimate:

Project Number	Line Item Number	Item Code	Description	Unit Price	Previous Total Paid Quantity	Quantity this Period	Quantity to Date	Amount this Estimate
J413198	0130	6044011	PIPE COLLAR, TYPE A	\$1650.00	4.00	-4.00	0.00	(\$6600.00)
	0140	6044012	PIPE COLLAR, TYPE B	\$665.00	0.00	4.00	4.00	\$2660.00
	0150	6049901	MISC. 4 IN. TRENCH DRAIN SYSTEM	\$19200.00	0.00	1.00	1.00	\$19200.00
	0170	6071012A	CHAIN-LINK FENCE (60 IN.)	\$66.50	10.00	0.00	10.00	\$0.00
	0180	6079903	MISC. 72 IN. ORNAMENTAL STEEL FENCE	\$102.00	89.00	0.00	89.00	\$0.00
	0200	6081010	CONCRETE CURB RAMP	\$128.00	144.50	0.00	144.50	\$0.00
	0210	6081012	TRUNCATED DOMES	\$27.00	51.00	0.00	51.00	\$0.00
	0230	6085008	PAVED APPROACH, 8 IN.	\$57.00	184.40	0.00	184.40	\$0.00
	0250	6089905	MISC. 4 IN. TINTED and STAMPED CONCRETE MEDAIN	\$106.00	99.53	0.00	99.53	\$0.00
	0280	6092011	INTEGRAL CURB (6 IN. HEIGHT AND UNDER) TYPE A	\$17.00	8.00	0.00	8.00	\$0.00
	0290	6092012	INTEGRAL CURB (6 IN. HEIGHT AND UNDER) TYPE B	\$17.25	228.00	0.00	228.00	\$0.00
	0310	6099903	MISC. 4 IN. MOUNTABLE CURB AND GUTTER	\$32.00	29.00	0.00	29.00	\$0.00
	0330	6099903	MISC. 6 IN. MODIFIED CURB AND GUTTER TYPE B-1	\$24.00	165.00	2.00	167.00	\$48.00
	0400	6161008	ADVANCED WARNING RAIL SYSTEM	\$21.00	0.00	8.00	8.00	\$168.00
	0520	6206000C	4 IN. WHITE STANDARD WATERBORNE PAVEMENT MARKING PAINT, TYPE P BEADS	\$0.50	600.00	0.00	600.00	\$0.00
	0540	6221001	COLDMILLING BITUMINOUS PAVEMENT FOR REMOVAL OF SURFACING (3 IN. THICK OR LESS)	\$13.00	1088.00	480.00	1,568.00	\$6240.00
	0550	6224010	MODIFIED COLDMILLING (DEPTH TRANSITIONS)	\$13.00	426.00	232.00	658.00	\$3016.00
	0580	7269902	MISC. 15 IN. CLASS III REINFORCED CONCRETE PIP E	\$60.00	22.00	0.00	22.00	\$0.00
	0590	7269903	MISC. 12 IN. CLASS III REINFORCED CONCRETE PIP E	\$58.00	138.00	0.00	138.00	\$0.00
	0630	8051000A	SEEDING - COOL SEASON MIXTURES	\$3575.00	0.00	0.30	0.30	\$1072.50
	0660	8061019	SILT FENCE	\$1.60	203.00	287.00	490.00	\$459.20
	0740	9019901	MISC. CONDUIT, 3 IN. RIGID, EXTERNAL ON STRUCT URE	\$8240.00	0.00	1.00	1.00	\$8240.00
	0750	9019902	MISC. KCMO CABLE RETAINER ASSEMBLY	\$129.00	7.00	2.00	9.00	\$258.00
	0760	9019902	MISC. KCMO FUSE KIT	\$178.00	7.00	2.00	9.00	\$356.00
	0770	9019902	MISC. KCMO JUNCTION BOX TYPE II	\$625.00	4.00	1.00	5.00	\$625.00
	0860	9031010	CONCRETE FOOTINGS, EMBEDDED	\$1100.00	0.26	0.52	0.78	\$572.00
	0870	9031220	PIPE POSTS	\$3.60	154.00	308.00	462.00	\$1108.80
	0880	9035004A	SH-FLAT SHEET	\$53.00	6.00	12.00	18.00	\$636.00
	0890	9039902	MISC. RELOCATION OF EXISTING SIGN ASSEMBLIES	\$255.00	4.00	1.00	5.00	\$255.00
	0930	6079903	MISC. (72")DECORATIVE PEDESTRIAN FENCE	\$122.00	436.00	0.00	436.00	\$0.00
	0940	7034226	REINFORCED CONCRETE SLAB OVERLAY	\$175.00	1011.00	0.00	1,011.00	\$0.00



Contractor's Payment Estimate Summary

November 8, 2019

	Contract ID	Estimate Number	Pay Period Start	Pay Period End	Date Generated	Estimate Type	District	Org. Code
	180216-C03	0036	October 16, 2019	November 1, 2019	November 5, 2019	PROG	KC	CCL

All Items, This Estimate:

Project Number	Line Item Number	Item Code	Description	Unit Price	Previous Total Paid Quantity	Quantity this Period	Quantity to Date	Amount this Estimate
J413198	0950	7034610	CORRAL CURB	\$140.00	469.00	0.00	469.00	\$0.00
	0960	7034620	FORM LINERS	\$98.00	94.00	0.00	94.00	\$0.00
	0970	7040102	SUBSTRUCTURE REPAIR (UNFORMED)	\$135.00	42.00	0.00	42.00	\$0.00
	0990	7040113	CLEAN AND EPOXY SEAL	\$4.75	3305.00	0.00	3,305.00	\$0.00
	1000	7071000	CONDUIT SYSTEM ON STRUCTURE	\$7550.00	1.00	0.00	1.00	\$0.00
	1010	7110200	PROTECTIVE COATING - CONCRETE BENTS AND PIERS (EPOXY)	\$4175.00	1.00	0.00	1.00	\$0.00
	1020	7172001	STRIP SEAL EXPANSION JOINT SYSTEM	\$370.00	69.00	0.00	69.00	\$0.00
	1060	6079903	MISC. (72") DECORATIVE PEDESTRIAN FENCE	\$122.00	941.00	0.00	941.00	\$0.00
	1070	7034226	REINFORCED CONCRETE SLAB OVERLAY	\$154.00	2320.00	0.00	2,320.00	\$0.00
	1080	7034610	CORRAL CURB	\$135.00	987.00	0.00	987.00	\$0.00
	1090	7034620	FORM LINERS	\$95.00	198.00	0.00	198.00	\$0.00
	1100	7040102	SUBSTRUCTURE REPAIR (UNFORMED)	\$140.00	118.20	0.00	118.20	\$0.00
	1120	7040113	CLEAN AND EPOXY SEAL	\$4.75	3852.00	0.00	3,852.00	\$0.00
	1140	7110200	PROTECTIVE COATING - CONCRETE BENTS AND PIERS (EPOXY)	\$1735.00	1.00	0.00	1.00	\$0.00
	1190	6079903	MISC. (72") DECORATIVE PEDESTRIAN FENCE	\$122.00	552.00	0.00	552.00	\$0.00
	1210	7034610	CORRAL CURB	\$135.00	598.00	0.00	598.00	\$0.00
	1220	7034620	FORM LINERS	\$95.00	117.00	0.00	117.00	\$0.00
	1230	7040102	SUBSTRUCTURE REPAIR (UNFORMED)	\$135.00	47.00	0.00	47.00	\$0.00
	1250	7040113	CLEAN AND EPOXY SEAL	\$5.10	1868.00	0.00	1,868.00	\$0.00
	1270	7110200	PROTECTIVE COATING - CONCRETE BENTS AND PIERS (EPOXY)	\$1720.00	1.00	0.00	1.00	\$0.00
	1310	2164500	REMOVAL OF EXISTING EXPANSION JOINTS & ADJACENT CONCRETE	\$215.00	86.00	2.00	88.00	\$430.00
	1350	7034226	REINFORCED CONCRETE SLAB OVERLAY	\$160.00	523.60	523.60	1,047.20	\$83776.00
	1400	7040104	REPAIRING CONCRETE DECK (HALF-SOLING)	\$36.00	347.00	5.70	352.70	\$205.20
	1420	7071000	CONDUIT SYSTEM ON STRUCTURE	\$19200.00	0.00	1.00	1.00	\$19200.00
	1440	7172001	STRIP SEAL EXPANSION JOINT SYSTEM	\$375.00	0.00	109.00	109.00	\$40875.00
	1490	7034226	REINFORCED CONCRETE SLAB OVERLAY	\$175.00	400.00	0.00	400.00	\$0.00
	1510	7040104	REPAIRING CONCRETE DECK (HALF-SOLING)	\$36.00	100.00	0.00	100.00	\$0.00
	1550	7172001	STRIP SEAL EXPANSION JOINT SYSTEM	\$400.00	0.00	20.00	20.00	\$8000.00
	5006	9039901	MISC. HIGHWAY SIGNING 8TH ST SIGN REMOVAL.	\$3456.94	1.00	0.00	1.00	\$0.00
	5008	6169901	MISC. EXTRA TRAFFIC CONTROL WORK	\$19988.90	1.00	0.00	1.00	\$0.00



Contractor's Payment Estimate Summary

November 8, 2019

	Contract ID	Estimate Number	Pay Period Start	Pay Period End	Date Generated	Estimate Type	District	Org. Code
	180216-C03	0036	October 16, 2019	November 1, 2019	November 5, 2019	PROG	KC	CCL

All Items, This Estimate:	
J4I3198	\$216144.25
Summary	\$216144.25

Estimate Item Detail, All Items to Date:									
Project Number	Category #	Line Number	Item Code	Description	Current Bid + CO	Current Installed to Date	Unit Price	Amount Paid to Date	
J4I3198	0001	0010	2022010	REMOVAL OF IMPROVEMENTS	1.00	0.90	\$81000.00	\$72,900.00	
J4I3198	0001	0020	2063000	CLASS 3 EXCAVATION	381.00	136.00	\$5.50	\$748.00	
J4I3198	0001	0030	2063500	CULVERT CLEANOUT	9.00	5.00	\$1260.00	\$6,300.00	
J4I3198	0001	0040	2079909	MISC. LINEAR GRADING FOR IMPROVEMENTS	19.90	14.10	\$1325.00	\$18,682.50	
J4I3198	0001	0050	2101006A	SUBGRADE COMPACTION (6-INCH DEPTH)	1.00	0.00	\$2275.00	\$0.00	
J4I3198	0001	0060	3040504	TYPE 5 AGGREGATE FOR BASE (4 IN. THICK)	671.00	438.80	\$8.00	\$3,510.40	
J4I3198	0001	0070	4011207	BITUMINOUS PAVEMENT MIXTURE PG70-22, (BP-1)	3.70	0.00	\$255.00	\$0.00	
J4I3198	0001	0080	4030103	ASPHALTIC CONCRETE MIXTURE PG 70-22 (SP125C MIX)	391.00	218.52	\$200.00	\$43,704.00	
J4I3198	0001	0090	4030208	ASPHALTIC CONCRETE MIXTURE PG 70-22 (SP190C MIX)	240.00	134.57	\$195.00	\$26,241.15	
J4I3198	0001	0100	4071005	TACK COAT	425.00	442.00	\$2.15	\$950.30	
J4I3198	0001	0110	5021308	CONCRETE PAVEMENT (8 IN. NON-REINFORCED, 15 FT. JOINTS)	48.80	41.00	\$81.00	\$3,321.00	
J4I3198	0001	0120	6039902	WATER ADJUSTING WATER VALVES AND MANHOLES	8.00	8.00	\$72.00	\$576.00	
J4I3198	0001	0130	6044011	PIPE COLLAR, TYPE A	6.00	0.00	\$1650.00	\$0.00	
J4I3198	0001	0140	6044012	PIPE COLLAR, TYPE B	1.00	4.00	\$665.00	\$2,660.00	
J4I3198	0001	0150	6049901	MISC. 4 IN. TRENCH DRAIN SYSTEM	1.00	1.00	\$19200.00	\$19,200.00	
J4I3198	0001	0160	6049905	MISC. DECORATIVE ROCK	29.00	29.00	\$135.00	\$3,915.00	
J4I3198	0001	0170	6071012A	CHAIN-LINK FENCE (60 IN.)	10.00	10.00	\$66.50	\$665.00	
J4I3198	0001	0180	6079903	MISC. 72 IN. ORNAMENTAL STEEL FENCE	89.00	89.00	\$102.00	\$9,078.00	
J4I3198	0001	0190	6079903	MISC. 84 IN. BLACK VINYL CHAIN-LINK FENCE	4.00	0.00	\$77.00	\$0.00	
J4I3198	0001	0200	6081010	CONCRETE CURB RAMP	136.30	144.50	\$128.00	\$18,496.00	
J4I3198	0001	0210	6081012	TRUNCATED DOMES	111.00	51.00	\$27.00	\$1,377.00	
J4I3198	0001	0220	6083006	6 IN. CONCRETE MEDIAN STRIP	1.60	0.00	\$130.00	\$0.00	
J4I3198	0001	0230	6085008	PAVED APPROACH, 8 IN.	285.50	184.40	\$57.00	\$10,510.80	
J4I3198	0001	0240	6086004	CONCRETE SIDEWALK, 4 IN.	831.30	537.40	\$36.50	\$19,615.10	



Contractor's Payment Estimate Summary

November 8, 2019

	Contract ID	Estimate Number	Pay Period Start	Pay Period End	Date Generated	Estimate Type	District	Org. Code
	180216-C03	0036	October 16, 2019	November 1, 2019	November 5, 2019	PROG	KC	CCL

Estimate Item Detail, All Items to Date:

Project Number	Category #	Line Number	Item Code	Description	Current Bid + CO	Current Installed to Date	Unit Price	Amount Paid to Date
J4I3198	0001	0250	6089905	MISC. 4 IN. TINTED and STAMPED CONCRETE MEDAIN	9.90	99.53	\$106.00	\$10,550.18
J4I3198	0001	0260	6091010	CONCRETE CURB (6 IN. HEIGHT AND UNDER) TYPE S	160.00	0.00	\$35.00	\$0.00
J4I3198	0001	0270	6091042	CONCRETE GUTTER TYPE B	287.00	287.00	\$45.00	\$12,915.00
J4I3198	0001	0280	6092011	INTEGRAL CURB (6 IN. HEIGHT AND UNDER) TYPE A	8.00	8.00	\$17.00	\$136.00
J4I3198	0001	0290	6092012	INTEGRAL CURB (6 IN. HEIGHT AND UNDER) TYPE B	323.00	228.00	\$17.25	\$3,933.00
J4I3198	0001	0300	6099903	MISC. 4 IN. MODIFIED CURB & GUTTER TYPE B-2	77.00	0.00	\$32.00	\$0.00
J4I3198	0001	0310	6099903	MISC. 4 IN. MOUNTABLE CURB AND GUTTER	43.00	29.00	\$32.00	\$928.00
J4I3198	0001	0320	6099903	MISC. 6 IN. MODIFIED CURB AND GUTTER TYPE B	713.00	541.00	\$32.00	\$17,312.00
J4I3198	0001	0330	6099903	MISC. 6 IN. MODIFIED CURB AND GUTTER TYPE B-1	167.00	167.00	\$24.00	\$4,008.00
J4I3198	0001	0340	6123000A	TRUCK OR TRAILER MOUNTED ATTENUATOR (TMA)	2.00	0.00	\$205.00	\$0.00
J4I3198	0001	0350	6141025	GRATE AND BEARING PLATE (3 FT. 1 IN. X 2 FT. 1 IN. OR 940 MM X 635 MM)	1.00	1.00	\$665.00	\$665.00
J4I3198	0001	0360	6141120	CURVED VANE GRATE AND FRAME (2 FT. X 2 FT. OR 600MM X 600MM)	25.00	14.00	\$445.00	\$6,230.00
J4I3198	0001	0370	6143014	MANHOLE FRAME AND COVER, TYPE 4	1.00	1.00	\$560.00	\$560.00
J4I3198	0001	0380	6149902	MISC. REMOVABLE STEEL CURB	1.00	0.00	\$2210.00	\$0.00
J4I3198	0001	0390	6161005	CONSTRUCTION SIGNS	1,887.00	1172.00	\$5.10	\$5,977.20
J4I3198	0001	0400	6161008	ADVANCED WARNING RAIL SYSTEM	8.00	8.00	\$21.00	\$168.00
J4I3198	0001	0410	6161009	FLAG ASSEMBLY	22.00	15.00	\$21.00	\$315.00
J4I3198	0001	0420	6161025	CHANNELIZER (TRIM LINE)	165.00	165.00	\$70.00	\$11,550.00
J4I3198	0001	0430	6161031	TYPE III MOVEABLE BARRICADE WITH LIGHT	41.00	41.00	\$125.00	\$5,125.00
J4I3198	0001	0440	6161033	DIRECTIONAL INDICATOR BARRICADE	42.00	0.00	\$140.00	\$0.00
J4I3198	0001	0450	6161040	FLASHING ARROW PANEL	3.00	3.00	\$3600.00	\$10,800.00
J4I3198	0001	0460	6161055	SEQUENTIAL FLASHING WARNING LIGHT	42.00	0.00	\$140.00	\$0.00
J4I3198	0001	0470	6161098A	CHANGEABLE MESSAGE SIGN WITHOUT COMMUNICATION INTERFACE, CON TRACTOR FURNISHED, CONTRACTOR RETAINED	4.00	4.00	\$4700.00	\$18,800.00
J4I3198	0001	0480	6169902	MISC. ADA COMPLIANT MOVEABLE BARRICADE	12.00	12.00	\$41.00	\$492.00
J4I3198	0001	0490	6181000	MOBILIZATION	1.00	1.00	\$264000.00	\$264,000.00
J4I3198	0001	0500	6205902A	6 IN. WHITE HIGH BUILD WATERBORNE PAVEMENT MARKING PAINT, TY PE L BEADS	340.00	0.00	\$0.70	\$0.00



Contractor's Payment Estimate Summary

November 8, 2019

	Contract ID	Estimate Number	Pay Period Start	Pay Period End	Date Generated	Estimate Type	District	Org. Code
	180216-C03	0036	October 16, 2019	November 1, 2019	November 5, 2019	PROG	KC	CCL

Estimate Item Detail, All Items to Date:

Project Number	Category #	Line Number	Item Code	Description	Current Bid + CO	Current Installed to Date	Unit Price	Amount Paid to Date
J4I3198	0001	0510	6205903A	6 IN. YELLOW HIGH BUILD WATERBORNE PAVEMENT MARKING PAINT, T YPE L BEADS	340.00	0.00	\$0.70	\$0.00
J4I3198	0001	0520	6206000C	4 IN. WHITE STANDARD WATERBORNE PAVEMENT MARKING PAINT, TYPE P BEADS	790.00	600.00	\$0.50	\$300.00
J4I3198	0001	0530	6206001C	4 IN. YELLOW STANDARD WATERBORNE PAVEMENT MARKING PAINT, TYP E P BEADS	640.00	0.00	\$0.50	\$0.00
J4I3198	0001	0540	6221001	COLDMILLING BITUMINOUS PAVEMENT FOR REMOVAL OF SURFACING (3 IN. THICK OR LESS)	2,168.00	1568.00	\$13.00	\$20,384.00
J4I3198	0001	0550	6224010	MODIFIED COLDMILLING (DEPTH TRANSITIONS)	1,075.00	658.00	\$13.00	\$8,554.00
J4I3198	0001	0560	6274000	CONTRACTOR FURNISHED SURVEYING AND STAKING	1.00	0.75	\$8165.00	\$6,123.75
J4I3198	0001	0570	7259903	MISC. 8 IN. PIPE GROUP B	7.00	0.00	\$55.00	\$0.00
J4I3198	0001	0580	7269902	MISC. 15 IN. CLASS III REINFORCED CONCRETE PIP E	75.00	22.00	\$60.00	\$1,320.00
J4I3198	0001	0590	7269903	MISC. 12 IN. CLASS III REINFORCED CONCRETE PIP E	204.00	138.00	\$58.00	\$8,004.00
J4I3198	0001	0600	7310048	PRECAST CONCRETE MANHOLE - 48 IN.	6.00	6.00	\$520.00	\$3,120.00
J4I3198	0001	0610	7311022	PRECAST CONCRETE DROP INLET 2 FT X 2 FT	107.00	72.00	\$720.00	\$51,840.00
J4I3198	0001	0620	7311032	PRECAST CONCRETE DROP INLET 3 FT X 2 FT	4.00	0.00	\$87.00	\$0.00
J4I3198	0001	0630	8051000A	SEEDING - COOL SEASON MIXTURES	0.40	0.30	\$3575.00	\$1,072.50
J4I3198	0001	0640	8061007A	CURB INLET CHECK	48.00	6.00	\$51.00	\$306.00
J4I3198	0001	0650	8061016	SEDIMENT REMOVAL	53.00	0.00	\$35.00	\$0.00
J4I3198	0001	0660	8061019	SILT FENCE	490.00	490.00	\$1.60	\$784.00
J4I3198	0010	0670	6061065	MGS GUARDRAIL, 6 FT. POSTS, 1 FT. - 6.75 IN. SPACING	65.00	0.00	\$51.00	\$0.00
J4I3198	0010	0680	6061068	MGS BRIDGE APPROACH TRANSITION SECTION (EXTENDED CURB)	2.00	0.00	\$2705.00	\$0.00
J4I3198	0020	0690	9013003	CONDUIT, 3 IN. RIGID, IN TRENCH	230.00	114.00	\$27.00	\$3,078.00
J4I3198	0020	0700	9014502	CONDUIT, 2 IN. RIGID, EXTERNAL ON STRUCTURE	10.00	0.00	\$65.00	\$0.00
J4I3198	0020	0710	9017006	CABLE, 6 AWG 1 CONDUCTOR	430.00	0.00	\$2.05	\$0.00
J4I3198	0020	0720	9017110	CABLE, 10 AWG 1 CONDUCTOR, POLE AND BRACKET	160.00	0.00	\$1.65	\$0.00
J4I3198	0020	0730	9017206	WIRE, 6 AWG, BARE NEUTRAL	220.00	0.00	\$1.90	\$0.00
J4I3198	0020	0740	9019901	MISC. CONDUIT, 3 IN. RIGID, EXTERNAL ON STRUCTURE	1.00	1.00	\$8240.00	\$8,240.00
J4I3198	0020	0750	9019902	MISC. KCMO CABLE RETAINER ASSEMBLY	12.00	9.00	\$129.00	\$1,161.00



Contractor's Payment Estimate Summary

November 8, 2019

	Contract ID	Estimate Number	Pay Period Start	Pay Period End	Date Generated	Estimate Type	District	Org. Code
	180216-C03	0036	October 16, 2019	November 1, 2019	November 5, 2019	PROG	KC	CCL

Estimate Item Detail, All Items to Date:

Project Number	Category #	Line Number	Item Code	Description	Current Bid + CO	Current Installed to Date	Unit Price	Amount Paid to Date
J4I3198	0020	0760	9019902	MISC. KCMO FUSE KIT	12.00	9.00	\$178.00	\$1,602.00
J4I3198	0020	0770	9019902	MISC. KCMO JUNCTION BOX TYPE II	7.00	5.00	\$625.00	\$3,125.00
J4I3198	0020	0780	9019902	MISC. KCMO LIGHTING CONTROLLER 120/240V 2 CIRC UIT	3.00	2.00	\$5120.00	\$10,240.00
J4I3198	0020	0790	9019902	MISC. KCMO POLE FOUNDATION	1.00	0.00	\$875.00	\$0.00
J4I3198	0020	0800	9019902	MISC. KCMO RELOCATE LIGHT POLE	12.00	7.00	\$1500.00	\$10,500.00
J4I3198	0020	0810	9019902	MISC. RELOCATE LIGHT POLE	2.00	0.00	\$1500.00	\$0.00
J4I3198	0020	0820	9019903	MISC. KCMO 3C-#10 AWG POLE WIRING	540.00	324.00	\$4.20	\$1,360.80
J4I3198	0020	0830	9019903	MISC. KCMO 3C-#6 AWG WIRING	2,760.00	1587.00	\$5.40	\$8,569.80
J4I3198	0020	0840	9019903	MISC. KCMO CONDUIT, 2 IN. RIGID IN TRENCH	170.00	109.00	\$29.00	\$3,161.00
J4I3198	0020	0850	9019903	MISC. KCMO CONDUIT, 2 IN. RIGID, PUSHED	210.00	54.00	\$43.00	\$2,322.00
J4I3198	0040	0860	9031010	CONCRETE FOOTINGS, EMBEDDED	0.90	0.78	\$1100.00	\$858.00
J4I3198	0040	0870	9031220	PIPE POSTS	540.00	462.00	\$3.60	\$1,663.20
J4I3198	0040	0880	9035004A	SH-FLAT SHEET	30.00	18.00	\$53.00	\$954.00
J4I3198	0040	0890	9039902	MISC. RELOCATION OF EXISTING SIGN ASSEMBLIES	6.00	5.00	\$255.00	\$1,275.00
J4I3198	0070	0900	2161000	SCARIFICATION OF BRIDGE DECKS	898.00	898.00	\$10.50	\$9,429.00
J4I3198	0070	0910	2163000	PARTIAL REMOVAL OF EXISTING BRIDGE DECKS	0.00	0.00	\$30.00	\$0.00
J4I3198	0070	0920	2164500	REMOVAL OF EXISTING EXPANSION JOINTS & ADJACENT CONCRETE	90.00	90.00	\$205.00	\$18,450.00
J4I3198	0070	0930	6079903	MISC. (72")DECORATIVE PEDESTRIAN FENCE	436.00	436.00	\$122.00	\$53,192.00
J4I3198	0070	0940	7034226	REINFORCED CONCRETE SLAB OVERLAY	1,011.00	1011.00	\$175.00	\$176,925.00
J4I3198	0070	0950	7034610	CORRAL CURB	469.00	469.00	\$140.00	\$65,660.00
J4I3198	0070	0960	7034620	FORM LINERS	94.00	94.00	\$98.00	\$9,212.00
J4I3198	0070	0970	7040102	SUBSTRUCTURE REPAIR (UNFORMED)	90.00	42.00	\$135.00	\$5,670.00
J4I3198	0070	0980	7040104	REPAIRING CONCRETE DECK (HALF-SOLING)	100.00	0.00	\$1.00	\$0.00
J4I3198	0070	0990	7040113	CLEAN AND EPOXY SEAL	3,305.00	3305.00	\$4.75	\$15,698.75
J4I3198	0070	1000	7071000	CONDUIT SYSTEM ON STRUCTURE	1.00	1.00	\$7550.00	\$7,550.00
J4I3198	0070	1010	7110200	PROTECTIVE COATING - CONCRETE BENTS AND PIERS (EPOXY)	1.00	1.00	\$4175.00	\$4,175.00
J4I3198	0070	1020	7172001	STRIP SEAL EXPANSION JOINT SYSTEM	69.00	69.00	\$370.00	\$25,530.00



Contractor's Payment Estimate Summary

November 8, 2019

	Contract ID	Estimate Number	Pay Period Start	Pay Period End	Date Generated	Estimate Type	District	Org. Code
	180216-C03	0036	October 16, 2019	November 1, 2019	November 5, 2019	PROG	KC	CCL

Estimate Item Detail, All Items to Date:

Project Number	Category #	Line Number	Item Code	Description	Current Bid + CO	Current Installed to Date	Unit Price	Amount Paid to Date
J4I3198	0071	1030	2161500	REMOVAL OF SEAL COAT	19,756.00	19756.00	\$1.17	\$23,114.52
J4I3198	0071	1040	2163000	PARTIAL REMOVAL OF EXISTING BRIDGE DECKS	1,419.00	1419.00	\$28.00	\$39,732.00
J4I3198	0071	1050	2164500	REMOVAL OF EXISTING EXPANSION JOINTS & ADJACENT CONCRETE	88.00	88.00	\$210.00	\$18,480.00
J4I3198	0071	1060	6079903	MISC. (72") DECORATIVE PEDESTRIAN FENCE	941.00	941.00	\$122.00	\$114,802.00
J4I3198	0071	1070	7034226	REINFORCED CONCRETE SLAB OVERLAY	2,320.00	2320.00	\$154.00	\$357,280.00
J4I3198	0071	1080	7034610	CORRAL CURB	987.00	987.00	\$135.00	\$133,245.00
J4I3198	0071	1090	7034620	FORM LINERS	198.00	198.00	\$95.00	\$18,810.00
J4I3198	0071	1100	7040102	SUBSTRUCTURE REPAIR (UNFORMED)	118.20	118.20	\$140.00	\$16,548.00
J4I3198	0071	1110	7040104	REPAIRING CONCRETE DECK (HALF-SOLING)	100.00	0.00	\$1.00	\$0.00
J4I3198	0071	1120	7040113	CLEAN AND EPOXY SEAL	7,704.00	3852.00	\$4.75	\$18,297.00
J4I3198	0071	1130	7071000	CONDUIT SYSTEM ON STRUCTURE	1.00	1.00	\$23500.00	\$23,500.00
J4I3198	0071	1140	7110200	PROTECTIVE COATING - CONCRETE BENTS AND PIERS (EPOXY)	1.00	1.00	\$1735.00	\$1,735.00
J4I3198	0071	1150	7172001	STRIP SEAL EXPANSION JOINT SYSTEM	64.00	64.00	\$400.00	\$25,600.00
J4I3198	0072	1160	2161000	SCARIFICATION OF BRIDGE DECKS	1,279.00	1279.00	\$10.40	\$13,301.60
J4I3198	0072	1170	2163000	PARTIAL REMOVAL OF EXISTING BRIDGE DECKS	0.00	0.00	\$29.00	\$0.00
J4I3198	0072	1180	2164500	REMOVAL OF EXISTING EXPANSION JOINTS & ADJACENT CONCRETE	90.00	90.00	\$205.00	\$18,450.00
J4I3198	0072	1190	6079903	MISC. (72") DECORATIVE PEDESTRIAN FENCE	552.00	552.00	\$122.00	\$67,344.00
J4I3198	0072	1200	7034226	REINFORCED CONCRETE SLAB OVERLAY	1,423.00	1423.00	\$160.00	\$227,680.00
J4I3198	0072	1210	7034610	CORRAL CURB	598.00	598.00	\$135.00	\$80,730.00
J4I3198	0072	1220	7034620	FORM LINERS	117.00	117.00	\$95.00	\$11,115.00
J4I3198	0072	1230	7040102	SUBSTRUCTURE REPAIR (UNFORMED)	47.00	47.00	\$135.00	\$6,345.00
J4I3198	0072	1240	7040104	REPAIRING CONCRETE DECK (HALF-SOLING)	100.00	0.00	\$1.00	\$0.00
J4I3198	0072	1250	7040113	CLEAN AND EPOXY SEAL	3,734.00	1868.00	\$5.10	\$9,526.80
J4I3198	0072	1260	7071000	CONDUIT SYSTEM ON STRUCTURE	1.00	1.00	\$19000.00	\$19,000.00
J4I3198	0072	1270	7110200	PROTECTIVE COATING - CONCRETE BENTS AND PIERS (EPOXY)	1.00	1.00	\$1720.00	\$1,720.00
J4I3198	0072	1280	7172001	STRIP SEAL EXPANSION JOINT SYSTEM	70.00	70.00	\$370.00	\$25,900.00
J4I3198	0073	1290	2161000	SCARIFICATION OF BRIDGE DECKS	1,227.00	1227.00	\$11.00	\$13,497.00



Contractor's Payment Estimate Summary

November 8, 2019

	Contract ID	Estimate Number	Pay Period Start	Pay Period End	Date Generated	Estimate Type	District	Org. Code
	180216-C03	0036	October 16, 2019	November 1, 2019	November 5, 2019	PROG	KC	CCL

Estimate Item Detail, All Items to Date:

Project Number	Category #	Line Number	Item Code	Description	Current Bid + CO	Current Installed to Date	Unit Price	Amount Paid to Date
J4I3198	0073	1300	2163000	PARTIAL REMOVAL OF EXISTING BRIDGE DECKS	0.00	0.00	\$31.00	\$0.00
J4I3198	0073	1310	2164500	REMOVAL OF EXISTING EXPANSION JOINTS & ADJACENT CONCRETE	88.00	88.00	\$215.00	\$18,920.00
J4I3198	0073	1320	6079903	MISC. (72") DECORATIVE PEDESTRIAN FENCE	484.00	0.00	\$122.00	\$0.00
J4I3198	0073	1330	6081012	TRUNCATED DOMES	11.00	0.00	\$53.00	\$0.00
J4I3198	0073	1340	7034219A	BARRIER CURB (TYPE D)	27.00	0.00	\$240.00	\$0.00
J4I3198	0073	1350	7034226	REINFORCED CONCRETE SLAB OVERLAY	1,309.00	1047.20	\$160.00	\$167,552.00
J4I3198	0073	1360	7034610	CORRAL CURB	514.00	0.00	\$135.00	\$0.00
J4I3198	0073	1370	7034620	FORM LINERS	101.00	0.00	\$95.00	\$0.00
J4I3198	0073	1380	7040101	SUBSTRUCTURE REPAIR (FORMED)	300.00	0.00	\$125.00	\$0.00
J4I3198	0073	1390	7040102	SUBSTRUCTURE REPAIR (UNFORMED)	90.00	0.00	\$125.00	\$0.00
J4I3198	0073	1400	7040104	REPAIRING CONCRETE DECK (HALF-SOLING)	100.00	352.70	\$36.00	\$12,697.20
J4I3198	0073	1410	7040113	CLEAN AND EPOXY SEAL	3,947.00	0.00	\$4.55	\$0.00
J4I3198	0073	1420	7071000	CONDUIT SYSTEM ON STRUCTURE	1.00	1.00	\$19200.00	\$19,200.00
J4I3198	0073	1430	7110200	PROTECTIVE COATING - CONCRETE BENTS AND PIERS (EPOXY)	1.00	0.00	\$2215.00	\$0.00
J4I3198	0073	1440	7172001	STRIP SEAL EXPANSION JOINT SYSTEM	109.00	109.00	\$375.00	\$40,875.00
J4I3198	0074	1450	2161000	SCARIFICATION OF BRIDGE DECKS	438.00	438.00	\$11.00	\$4,818.00
J4I3198	0074	1460	2163000	PARTIAL REMOVAL OF EXISTING BRIDGE DECKS	0.00	0.00	\$31.00	\$0.00
J4I3198	0074	1470	2164500	REMOVAL OF EXISTING EXPANSION JOINTS & ADJACENT CONCRETE	20.00	20.00	\$315.00	\$6,300.00
J4I3198	0074	1480	7034219A	BARRIER CURB (TYPE D)	404.00	0.00	\$95.00	\$0.00
J4I3198	0074	1490	7034226	REINFORCED CONCRETE SLAB OVERLAY	500.00	400.00	\$175.00	\$70,000.00
J4I3198	0074	1500	7040102	SUBSTRUCTURE REPAIR (UNFORMED)	30.00	0.00	\$140.00	\$0.00
J4I3198	0074	1510	7040104	REPAIRING CONCRETE DECK (HALF-SOLING)	100.00	100.00	\$36.00	\$3,600.00
J4I3198	0074	1520	7040113	CLEAN AND EPOXY SEAL	2,726.00	0.00	\$4.70	\$0.00
J4I3198	0074	1530	7071000	CONDUIT SYSTEM ON STRUCTURE	1.00	0.00	\$7500.00	\$0.00
J4I3198	0074	1540	7110200	PROTECTIVE COATING - CONCRETE BENTS AND PIERS (EPOXY)	1.00	0.00	\$1600.00	\$0.00
J4I3198	0074	1550	7172001	STRIP SEAL EXPANSION JOINT SYSTEM	20.00	20.00	\$400.00	\$8,000.00
J4I3198	0001	5001	2029902	MISC. REMOVALS ACM, 8TH ST SUPERSTRUCTURE	266,167.88	266167.88	\$1.00	\$266,167.88



Contractor's Payment Estimate Summary

November 8, 2019

	Contract ID	Estimate Number	Pay Period Start	Pay Period End	Date Generated	Estimate Type	District	Org. Code
	180216-C03	0036	October 16, 2019	November 1, 2019	November 5, 2019	PROG	KC	CCL

Estimate Item Detail, All Items to Date:

Project Number	Category #	Line Number	Item Code	Description	Current Bid + CO	Current Installed to Date	Unit Price	Amount Paid to Date
J4I3198	0001	5002	2029902	MISC. REMOVALS ACM, 9TH ST SUPERSTRUCTURE.	181,709.01	181709.01	\$1.00	\$181,709.01
J4I3198	0001	5003	2029902	MISC. REMOVALS ACM, 10TH ST SUPERSTRUCTURE.	100,000.00	100000.00	\$1.00	\$100,000.00
J4I3198	0001	5004	2029902	MISC. REMOVALS ACM, 10TH ST RAMP SUPERSTRUCTURE.	100,000.00	100000.00	\$1.00	\$100,000.00
J4I3198	0001	5005	2029902	MISC. REMOVALS ACM, CHESTNUT ST SUPERSTRUCTURE.	178,224.20	178224.20	\$1.00	\$178,224.20
J4I3198	0001	5006	9039901	MISC. HIGHWAY SIGNING 8TH ST SIGN REMOVAL.	1.00	1.00	\$3456.94	\$3,456.94
J4I3198	0001	5007	2022010	REMOVAL OF IMPROVEMENTS 10TH ST APPROACH PAVEMENT AND REPLACEMENT	1.00	0.00	\$14011.64	\$0.00
J4I3198	0001	5008	6169901	MISC. EXTRA TRAFFIC CONTROL WORK	1.00	1.00	\$19988.90	\$19,988.90
J4I3198	0001	5009	6039901	WATER - UTILITY ITEM	1.00	1.00	\$14971.40	\$14,971.40
J4I3198	0001	5010	6089902	MISC. CONCRETE	20.00	15.60	\$1159.13	\$18,082.43
J4I3198	0001	5011	6085008	PAVED APPROACH, 8 IN.	0.00	0.00	\$107.98	\$0.00
J4I3198	0071	5012	6079903	MISC. FENCING	0.00	0.00	\$437.86	\$0.00
J4I3198	0001	5013	6071013A	CHAIN-LINK FENCE (72 IN.)	0.00	0.00	\$122.46	\$0.00
J4I3198	0001	5014	6079901	MISC. FENCING	0.00	0.00	\$6397.38	\$0.00
J4I3198	0001	5015	7319902	MISC. MANHOLES AND DROP INLETS	0.00	0.00	\$8670.38	\$0.00
J4I3198	0072	5016	7049901	MISC.	0.00	0.00	\$7356.42	\$0.00
J4I3198	0001	5017	9039901	MISC. HIGHWAY SIGNING	0.00	0.00	\$30091.52	\$0.00

The information below this line is supplemental to the Estimate and is provided for confirmation of detail, location and quantity of work.

Project Number	Line	Item	Item Description	Date	User ID	Description/ Information	Quantity	Units	From	+	Offset	Distance	To	+	Offset	Distance	From LM	To LM		
J4I3198	0010	2022010	REMOVAL OF IMPROVEMENTS	20191030	cracrb1	Amino work at 10th remains.	0.150	LS	2	+	42	CR	15	4	+	93	CR	15	0	0
	0040	2079909	MISC. GRADING	20191030	cracrb1	9th street west of 9th, left and right	2	STA	2	+	9	CR	25	3	+	6	CR	25	0	0
			MISC. GRADING		cracrb1	9th street east of 9th, left and right	1.900	STA	5	+	64	CR	25	6	+	65	CR	25	0	0
			MISC. GRADING		cracrb1	chestnut north of bridge, left and right	1.300	STA	8	+	31	CR	25	8	+	96	CR	25	0	0
			MISC. GRADING		cracrb1	chestnut south of	1.700	STA	10	+	77	CR	25	11	+	70	CR	25	0	0



Contractor's Payment Estimate Summary

November 8, 2019

	Contract ID	Estimate Number	Pay Period Start	Pay Period End	Date Generated	Estimate Type	District	Org. Code
	180216-C03	0036	October 16, 2019	November 1, 2019	November 5, 2019	PROG	KC	CCL

The information below this line is supplemental to the Estimate and is provided for confirmation of detail, location and quantity of work.

Project Number	Line	Item	Item Description	Date	User ID	Description/ Information	Quantity	Units	From	+	Offset	Distance	To	+	Offset	Distance	From LM	To LM		
J413198	0040	2079909		20191030	cracrb1	bridge, left and right														
			MISC. GRADING			chestnut grading behind retaining wall.	2.900	STA	10	+	72	LC	28	10	+	49	LC	314	0	0
	0100	4071005	TACK COAT	20191030	cracrb1	9th street both ends.	97	GAL	1	+	0	CR	25	7	+	0	CR	25	0	0
	0130	6044011	PIPE COLLAR, TYPE A	20191030	cracrb1	See remarks.	-4	EA	0	+	0		0		+	0		0	0	
			Remarks	Pipe collars were observed without steel. I requested that the steel be added as per a Type A requirement and set a hold point with the onsite supervisor for pipe work. The steel was not added and the collars were poured without forming. This is a Type B collar. These locations will be moved to line 0140 as such.																
	0140	6044012	PIPE COLLAR, TYPE B	20191030	cracrb1	Payment for Type A collar locations.	4	EA	0	+	0		0		+	0		0	0	0
			Remarks	See line 0140 for locations and further explanation.																
	0150	6049901	MISC. DRAINAGE ITEM	20191030	cracrb1	Chestnut drain placed and corrected.	1	LS	10	+	85	LC	25	11	+	69	LC	25	0	0
	0330	6099903	MISC. PAVED DRAINAGE	20191030	cracrb1	pay to plan, no errors or changes.	2	LF	0	+	0		0		+	0		0	0	0
0400	6161008		ADVANCED WARNING RAIL SYSTEM	20191030	cracrb1	8th street prewarning, one per side.	2	EA	0	+	50	RC	25	10	+	0	LC	25	0	0
			ADVANCED WARNING RAIL SYSTEM		cracrb1	9th street prewarning, one per side.	2	EA	0	+	50	RC	25	9	+	0	LC	25	0	0
			ADVANCED WARNING RAIL SYSTEM		cracrb1	10th street prewarning, one per side.	2	EA	0	+	0	RC	25	8	+	0	LC	25	0	0
			ADVANCED WARNING RAIL SYSTEM		cracrb1	chestnut prewarning, one per side.	2	EA	6	+	0	RC	25	14	+	0	LC	25	0	0
0540	6221001		COLDMILLING BIT. PAVT FOR REM OF SURF.	20191030	cracrb1	chestnut north end	240	SQYD	8	+	31	CR	13	8	+	71	CR	13	0	0
			COLDMILLING BIT. PAVT FOR REM OF SURF.		cracrb1	chestnut south end	240	SQYD	11	+	6	CR	13	11	+	70	CR	13	0	0
0550	6224010		MODIFIED COLDMILLING	20191030	cracrb1	chestnut north end	112	SQYD	8	+	71	CR	13	8	+	94	CR	13	0	0



Contractor's Payment Estimate Summary

November 8, 2019

	Contract ID	Estimate Number	Pay Period Start	Pay Period End	Date Generated	Estimate Type	District	Org. Code
	180216-C03	0036	October 16, 2019	November 1, 2019	November 5, 2019	PROG	KC	CCL

The information below this line is supplemental to the Estimate and is provided for confirmation of detail, location and quantity of work.

Project Number	Line	Item	Item Description	Date	User ID	Description/Information	Quantity	Units	From	+	Offset	Distance	To	+	Offset	Distance	From LM	To LM		
J413198	0550	6224010	(DEPTH TRANSITIONS)	20191030																
			MODIFIED COLDMILLING (DEPTH TRANSITIONS)		cracrb1	chestnut south end	120	SQYD	10	+	82	CR	13	11	+	6	CR	13	0	0
0630	8051000A		SEEDING - COOL SEASON MIXTURES	20191030	cracrb1	8th complete.	0.100	ACRE	2	+	29	CR	15	8	+	78	CR	15	0	0
			SEEDING - COOL SEASON MIXTURES		cracrb1	9th complete.	0.100	ACRE	2	+	0	CR	15	7	+	0	CR	15	0	0
			SEEDING - COOL SEASON MIXTURES		cracrb1	chestnut complete	0.100	ACRE	8	+	0	CR	15	12	+	0	CR	15	0	0
0660	8061019		SILT FENCE	20191030	cracrb1	10th street ramp.	287	LF	0	+	0	CR	15	2	+	30	CR	15	0	0
0740	9019901		MISC. HIGHWAY LIGHTING	20191030	cracrb1	10th not complet, work to finish soon.	1	LS	0	+	0		0		+	0		0	0	
0750	9019902		MISC. HIGHWAY LIGHTING	20191030	cracrb1	Chestnut, KCMO lighting	2	EA	9	+	29	RC	25	10	+	50	RC	25	0	0
0760	9019902		MISC. HIGHWAY LIGHTING	20191030	cracrb1	Chestnut, KCMO lighting	2	EA	9	+	29	RC	25	10	+	50	RC	25	0	0
0770	9019902		MISC. HIGHWAY LIGHTING	20191030	cracrb1	Chestnut, KCMO lighting	1	EA	8	+	50	RC	34		+	0		0	0	
0860	9031010		CONCRETE FOOTINGS, EMBEDDED	20191030	cracrb1	Chestnut left.	0.260	CUYD	8	+	55	LC	25	11	+	65	LC	25	0	0
			CONCRETE FOOTINGS, EMBEDDED		cracrb1	Chestnut right	0.260	CUYD	8	+	49	LC	25	11	+	65	LC	25	0	0
0870	9031220		PIPE POSTS	20191030	cracrb1	Chestnut left.	154	LB	8	+	55	LC	25	11	+	65	LC	25	0	0
			PIPE POSTS		cracrb1	Chestnut right	154	LB	8	+	49	RC	25	11	+	65	RC	25	0	0
0880	9035004A		SH-FLAT SHEET	20191030	cracrb1	Chestnut left. one left one right arrow.	6	SQFT	8	+	55	LC	25	11	+	65	LC	25	0	0
			SH-FLAT SHEET		cracrb1	Chestnut right. one left one right arrow	6	SQFT	8	+	49	RC	25	11	+	65	RC	25	0	0
0890	9039902		MISC.	20191030	cracrb1	9th street	1	EA	6	+	60	LC	25		+	0		0	0	



Contractor's Payment Estimate Summary

November 8, 2019

	Contract ID	Estimate Number	Pay Period Start	Pay Period End	Date Generated	Estimate Type	District	Org. Code
	180216-C03	0036	October 16, 2019	November 1, 2019	November 5, 2019	PROG	KC	CCL

The information below this line is supplemental to the Estimate and is provided for confirmation of detail, location and quantity of work.

Project Number	Line	Item	Item Description	Date	User ID	Description/ Information	Quantity	Units	From	+	Offset	Distance	To	+	Offset	Distance	From LM	To LM		
J4I3198	1310	2164500	REMOVAL OF EXISTING EXPANSION JOINTS & A	20191030	cracrb1	paying to plan, no changes.	2	LF	0	+	0	0		+	0	0	0	0		
	1350	7034226	REINFORCED CONCRETE SLAB OVERLAY	20191030	cracrb1	Deck and joints poured, sidewalks not.	523.600	SQYD	2	+	42	CR	21	4	+	93	CR	21	0	0
	1400	7040104	REPAIRING CONCRETE DECK (HALF-SOLING)	20191030	cracrb1	access hole poured with deck.	5.700	SQFT	2.	+	47	RC	10		+	0	0	0	0	
	1420	7071000	CONDUIT SYSTEM ON STRUCTURE	20191030	cracrb1	Right sidewalk poured, conduit in place.	1	LS	2	+	42	RC	21	4	+	93	RC	21	0	0
	1440	7172001	STRIP SEAL EXPANSION JOINT SYSTEM	20191030	cracrb1	10th mainline joints complete, w/membran	109	LF	2	+	42	CR	21	4	+	93	CR	21	0	0
	1550	7172001	STRIP SEAL EXPANSION JOINT SYSTEM	20191030	cracrb1	10th ramp joint, deck poured.	20	LF	2	+	30	CR	15		+	0	0	0	0	

Remarks in the following table are for documentation purposes:

Date	User ID	Remarks Text Field