



Contractor's Payment Estimate Summary

April 19, 2019

Contract ID	Estimate Number	Pay Period Start	Pay Period End	Date Generated	Estimate Type	District	Org. Code
180216-D05	0022	April 2, 2019	April 15, 2019	April 16, 2019	PROG	CD	DCD

Contractor	Vendor ID	Address	City	State	ZIP	Telephone	FAX
Capital Paving & Construction, LLC	0013043	P.O. Box 104960	Jefferson City	MO	65110-4747	(57-3)6-36-6	(57-3)6-36-7

Job Number	Federal/State Project Number	Description of work	Route Number	County	Location of work
J9I2167	I-44-2(284)	Coldmill, resurfacing and bridge rehabilitations	I-44	PHELPS	from Phelps County to Laclede County across entire Pulaski County
J9I2167	I-44-2(284)	Coldmill, resurfacing and bridge rehabilitations	I-44	LACLEDE	from Phelps County to Laclede County across entire Pulaski County
J9I2167	I-44-2(284)	Coldmill, resurfacing and bridge rehabilitations	I-44	PULASKI	from Phelps County to Laclede County across entire Pulaski County

Critical Date	Actual Date
Contract Items Complete Date	0
Open to Traffic Date	0
Physical Work Complete Date	0
Substantial Work Complete Date	0
Final Acceptance Date	0
Price Adjustments Base Date	20180216
Letting Date	20180216
Execution Date	20180307
Award Date	20180307
Notice to Proceed Date	20180319
Work Begin Date	20180416
Adjusted Completion Date	20190901
Original Completion Date	20190901

Key Date	Subject	Date Contractor Assumed Maintenance

Disturbed Area on Project	Authorized Area on Project	
0	0	Acres

Totals by Job Number			
J9I2167		To Date	Previous
	Participating	\$10,125,805.42	\$10,108,387.42
	Non-Participating	\$0.00	\$0.00
	Total Earnings	\$10,125,805.42	\$10,108,387.42
	Stockpiled Materials	\$45,252.51	\$45,252.51
	Gross Earnings	\$10,171,057.93	\$10,153,639.93
	Other Adjustments	\$831,786.94	\$831,786.94
	Retainage	\$0.00	\$0.00
	Incentive	\$0.00	\$0.00
	Disincentive	\$0.00	\$0.00
	Liquidated Damages	\$0.00	\$0.00
			This estimate
			\$17,418.00
			\$0.00
			\$17,418.00
			\$0.00
			\$17,418.00
			\$0.00
			\$0.00
			\$0.00
			\$0.00



Contractor's Payment Estimate Summary

April 19, 2019

	Contract ID	Estimate Number	Pay Period Start	Pay Period End	Date Generated	Estimate Type	District	Org. Code
	180216-D05	0022	April 2, 2019	April 15, 2019	April 16, 2019	PROG	CD	DCD

Totals by Job Number			
	Overrun Adjustments	(\$94,954.16)	(\$94,954.16)
	Total:	\$10,907,890.71	\$10,890,472.71
			Total Payable: \$17,418.00

Total Contract			
180216-D05			
		To Date	Previous
	Line Item Pay	\$10,125,805.42	\$10,108,387.42
	All Adjustments	\$782,085.28	\$782,085.28
	Total	\$10,907,890.70	\$10,890,472.70
			\$17,418.00

If the "This Estimate" total is greater than \$100.00, this is a Pay estimate. If the "This Estimate" total is equal to \$0.00, this is a No Pay estimate. If the "This Estimate" total is between \$100.00 and \$0.00, this is a Minimum estimate and no payment will be made. This estimate will be rejected. If the "This Estimate" total is less than \$0.00, this is a Negative estimate and no payment will be made. This estimate will be rejected. You will be notified should this estimate be rejected for reasons other than those listed above.

Approval Date		User ID
20190416	Generated and Approved (and should be considered Draft) at the Project Office Level by	abbote1
20190416	Reviewed and Approved (and should be considered Draft) at the Resident Engineer Level by	abbote1
20190417	Reviewed and Approved at the Central Office Controllers Office Level by	greggd1

Original Contract Amount	Net Change Order Amount to Date	Current Contract Amount	% of current contract amount complete
\$12,969,310.13	\$733926.36	\$13,703,236.49	73.9%

Contract Adjustments:

Line Item Adjustments:

Discrepancies:

Discrepancy Message	Resolved By User ID	Remarks
Minor Item J9I2167 /0330 exceeds Overrun Limits.	SYSTEM	This discrepancy has been automatically addressed by material discrepancy payment adjustments or prior overrun discrepancy payment adjustments
Line Item # J9I2167 /0330 has a deficient tested matl discrepancy	linkd1	Waiting on Materials
Line Item # J9I2167 /0350 has a deficient tested matl discrepancy	linkd1	Waiting on testing conflict resolution
Minor Item J9I2167 /5002 exceeds Overrun Limits.	SYSTEM	This discrepancy has been automatically addressed by material discrepancy payment adjustments or prior overrun discrepancy payment adjustments
Line Item # J9I2167 /0580 has a deficient tested matl discrepancy	linkd1	Waiting on QC testing
Minor Item J9I2167 /5004 exceeds Overrun Limits.	SYSTEM	This discrepancy has been automatically addressed by material discrepancy payment adjustments or prior overrun discrepancy payment adjustments
Minor Item J9I2167 /0530 exceeds Overrun Limits.	SYSTEM	This discrepancy has been automatically addressed by material discrepancy payment adjustments or prior overrun discrepancy payment adjustments



Contractor's Payment Estimate Summary

April 19, 2019

	Contract ID	Estimate Number	Pay Period Start	Pay Period End	Date Generated	Estimate Type		District	Org. Code
	180216-D05	0022	April 2, 2019	April 15, 2019	April 16, 2019	PROG		CD	DCD

Discrepancies:

Discrepancy Message	Resolved By User ID	Remarks
Line Item # J9I2167 /0650 has a deficient tested matl discrepancy	linkd1	Waiting on QC testing
Minor Item J9I2167 /0440 exceeds Overrun Limits.	SYSTEM	This discrepancy has been automatically addressed by material discrepancy payment adjustments or prior overrun discrepancy payment adjustments
Line Item # J9I2167 /5004 has a deficient tested matl discrepancy	linkd1	Waiting on QC testing
Minor Item J9I2167 /0490 exceeds Overrun Limits.	SYSTEM	This discrepancy has been automatically addressed by material discrepancy payment adjustments or prior overrun discrepancy payment adjustments
Line Item # J9I2167 /0490 has a deficient tested matl discrepancy	linkd1	Wrong test is being required by system
Minor Item J9I2167 /0500 exceeds Overrun Limits.	SYSTEM	This discrepancy has been automatically addressed by material discrepancy payment adjustments or prior overrun discrepancy payment adjustments
Line Item # J9I2167 /0710 has a deficient tested matl discrepancy	linkd1	Waiting on QC testing
Line Item # J9I2167 /0030 has a deficient tested matl discrepancy	linkd1	Waiting on QC testing
Minor Item J9I2167 /0370 exceeds Overrun Limits.	SYSTEM	This discrepancy has been automatically addressed by material discrepancy payment adjustments or prior overrun discrepancy payment adjustments
Minor Item J9I2167 /0040 exceeds Overrun Limits.	SYSTEM	This discrepancy has been automatically addressed by material discrepancy payment adjustments or prior overrun discrepancy payment adjustments
Line Item # J9I2167 /0130 has a deficient tested matl discrepancy	linkd1	Waiting on QC testing
Minor Item J9I2167 /0560 exceeds Overrun Limits.	SYSTEM	This discrepancy has been automatically addressed by material discrepancy payment adjustments or prior overrun discrepancy payment adjustments
Line Item # J9I2167 /0620 has a deficient tested matl discrepancy	linkd1	Waiting on QPAL
Line Item # J9I2167 /0750 has a deficient tested matl discrepancy	linkd1	Waiting on QPAL
Minor Item J9I2167 /0050 exceeds Overrun Limits.	SYSTEM	This discrepancy has been automatically addressed by material discrepancy payment adjustments or prior overrun discrepancy payment adjustments
Line Item # J9I2167 /0050 has a deficient tested matl discrepancy	linkd1	Waiting on QC testing
Minor Item J9I2167 /0510 exceeds Overrun Limits.	SYSTEM	This discrepancy has been automatically addressed by material discrepancy payment adjustments or prior overrun discrepancy payment adjustments
Line Item # J9I2167 /0590 has a deficient tested matl discrepancy	linkd1	Waiting on QC testing
Minor Item J9I2167 /0090 exceeds Overrun Limits.	SYSTEM	This discrepancy has been automatically addressed by material discrepancy payment adjustments or prior overrun discrepancy payment adjustments
Line Item # J9I2167 /0730 has a deficient tested matl discrepancy	linkd1	Waiting on QC testing
Line Item # J9I2167 /0640 has a deficient tested matl discrepancy	linkd1	Waiting on QC testing
Line Item # J9I2167 /0700 has a deficient tested matl discrepancy	linkd1	Waiting on QC testing
Line Item # J9I2167 /5003 has a deficient tested matl discrepancy	linkd1	Waiting on QA



Contractor's Payment Estimate Summary

April 19, 2019

	Contract ID	Estimate Number	Pay Period Start	Pay Period End	Date Generated	Estimate Type	District	Org. Code
	180216-D05	0022	April 2, 2019	April 15, 2019	April 16, 2019	PROG	CD	DCD

Discrepancies:

Discrepancy Message	Resolved By User ID	Remarks
Line Item # J9I2167 /0090 has a deficient tested matl discrepancy	linkd1	Waiting on QC test reports
Line Item # J9I2167 /0100 has a deficient tested matl discrepancy	linkd1	Job quantity not met
Line Item # J9I2167 /0340 has a deficient tested matl discrepancy	linkd1	Waiting on testing conflict resolution
Line Item # J9I2167 /5007 has a deficient tested matl discrepancy	linkd1	Waiting on QC testing
Line Item # J9I2167 /0110 has a deficient tested matl discrepancy	linkd1	Job quantity not met
Line Item # J9I2167 /0680 has a deficient tested matl discrepancy	linkd1	Waiting on QPAL

All Items, This Estimate:

Project Number	Line Item Number	Item Code	Description	Unit Price	Previous Total Paid Quantity	Quantity this Period	Quantity to Date	Amount this Estimate
J9I2167	0030	2036000	COMPACTING EMBANKMENT	\$6.00	225.00	0.00	225.00	\$0.00
	0040	2153000	SHAPING SLOPES, CLASS III	\$708.00	504.20	0.00	504.20	\$0.00
	0050	3030600	FURNISHING ROCK BASE MATERIAL	\$12.50	1576.00	0.00	1,576.00	\$0.00
	0090	4019905	MISC. OPTIONAL PAVEMENT (13 IN OR 10 IN PCCP)	\$68.00	886.70	0.00	886.70	\$0.00
	0100	4030132	ASPHALTIC CONCRETE MIXTURE PG 76-22 (SP125BSM MIX)	\$72.00	56362.23	0.00	56,362.23	\$0.00
	0110	4079912	MISC. TACK COAT - LOW-TRACKING OR NON-TRACKING	\$3.25	48117.00	0.00	48,117.00	\$0.00
	0130	5021340	TYPE A2 SHOULDER	\$37.50	488.90	0.00	488.90	\$0.00
	0180	6161005	CONSTRUCTION SIGNS	\$7.00	2035.00	1054.00	3,089.00	\$7378.00
	0190	6161008	ADVANCED WARNING RAIL SYSTEM	\$100.00	16.00	2.00	18.00	\$200.00
	0200	6161009	FLAG ASSEMBLY	\$20.00	16.00	12.00	28.00	\$240.00
	0240	6161033	DIRECTIONAL INDICATOR BARRICADE	\$80.00	60.00	15.00	75.00	\$1200.00
	0250	6161040	FLASHING ARROW PANEL	\$1200.00	3.00	2.00	5.00	\$2400.00
	0260	6161055	SEQUENTIAL FLASHING WARNING LIGHT	\$100.00	60.00	15.00	75.00	\$1500.00
	0270	6161099	CHANGEABLE MESSAGE SIGN WITH COMMUNICATION INTERFACE, CONTRA CTOR FURNISHED, CONTRACTOR RETAINED	\$4500.00	12.00	1.00	13.00	\$4500.00
	0330	6205301B	TEMPORARY REMOVABLE MARKING TAPE 4 IN., WHITE	\$1.25	15065.00	0.00	15,065.00	\$0.00
	0340	6205902A	6 IN. WHITE HIGH BUILD WATERBORNE PAVEMENT MARKING PAINT, TY PE L BEADS	\$0.22	183608.00	0.00	183,608.00	\$0.00
	0350	6205903A	6 IN. YELLOW HIGH BUILD WATERBORNE PAVEMENT MARKING PAINT, T YPE L BEADS	\$0.22	145485.00	0.00	145,485.00	\$0.00
	0370	6207001	PAVEMENT MARKING REMOVAL	\$0.75	22654.00	0.00	22,654.00	\$0.00
	0440	8061005	ROCK DITCH CHECK	\$19.00	50.00	0.00	50.00	\$0.00
	0490	6061060	MGS GUARDRAIL	\$18.98	42956.30	0.00	42,956.30	\$0.00
	0500	6061061	MGS GUARDRAIL, 8 FT. POSTS, 6 FT. - 3 IN. SPACING	\$20.95	20387.50	0.00	20,387.50	\$0.00
	0510	6061069	MGS BRIDGE APPROACH TRANSITION SECTION (REGULAR/NO CURB)	\$2400.00	27.00	0.00	27.00	\$0.00



Contractor's Payment Estimate Summary

April 19, 2019

	Contract ID	Estimate Number	Pay Period Start	Pay Period End	Date Generated	Estimate Type		District	Org. Code
	180216-D05	0022	April 2, 2019	April 15, 2019	April 16, 2019	PROG		CD	DCD

All Items, This Estimate:

Project Number	Line Item Number	Item Code	Description	Unit Price	Previous Total Paid Quantity	Quantity this Period	Quantity to Date	Amount this Estimate
J9I2167	0530	6061080	MGS END ANCHOR	\$910.00	75.00	0.00	75.00	\$0.00
	0560	6064110	ANCHOR ASSEMBLY, GUARD CABLE 3-STRAND	\$3050.00	8.00	0.00	8.00	\$0.00
	0580	5052000	LATEX MODIFIED CONCRETE WEARING SURFACE	\$152.00	614.00	0.00	614.00	\$0.00
	0590	7034600	CURB BLOCKOUT	\$110.00	293.00	0.00	293.00	\$0.00
	0620	7173002	SILICONE EXPANSION JOINT SEALANT	\$152.00	98.00	0.00	98.00	\$0.00
	0640	5052000	LATEX MODIFIED CONCRETE WEARING SURFACE	\$152.00	376.00	0.00	376.00	\$0.00
	0650	7034600	CURB BLOCKOUT	\$110.00	280.00	0.00	280.00	\$0.00
	0680	7173002	SILICONE EXPANSION JOINT SEALANT	\$45.00	54.00	0.00	54.00	\$0.00
	0700	5052000	LATEX MODIFIED CONCRETE WEARING SURFACE	\$155.00	687.00	0.00	687.00	\$0.00
	0710	7034600	CURB BLOCKOUT	\$110.00	283.00	0.00	283.00	\$0.00
	0730	7040106	FULL DEPTH REPAIR	\$155.00	126.00	0.00	126.00	\$0.00
	0750	7173002	SILICONE EXPANSION JOINT SEALANT	\$25.00	227.00	0.00	227.00	\$0.00
	5002	6162002	TEMPORARY LONG-TERM RUMBLE STRIPS	\$1676.85	11.00	0.00	11.00	\$0.00
	5003	4139905	MISC. Misc. High Friction Surface Treatment, Bauxite	\$17.34	37975.00	0.00	37,975.00	\$0.00
	5004	4139905	MISC. Misc Prep for PCCP Areas High Friction Surface Treatment	\$2.55	15716.00	0.00	15,716.00	\$0.00
	5007	4039905	MISC. Misc. Optional Shoulder (9" SMA 125)	\$80.53	800.00	0.00	800.00	\$0.00
J9I2167								\$17418.00
Summary								\$17418.00

Estimate Item Detail, All Items to Date:

Project Number	Category #	Line Number	Item Code	Description	Current Bid + CO	Current Installed to Date	Unit Price	Amount Paid to Date
J9I2167	0001	0010	2022010	REMOVAL OF IMPROVEMENTS	1.00	1.00	\$145000.00	\$145,000.00
J9I2167	0001	0020	2031000	CLASS A EXCAVATION	992.00	992.00	\$13.00	\$12,896.00
J9I2167	0001	0030	2036000	COMPACTING EMBANKMENT	225.00	225.00	\$6.00	\$1,350.00
J9I2167	0001	0040	2153000	SHAPING SLOPES, CLASS III	495.00	504.20	\$708.00	\$356,970.06
J9I2167	0001	0050	3030600	FURNISHING ROCK BASE MATERIAL	1,398.00	1576.00	\$12.50	\$19,700.00
J9I2167	0001	0060	3030610A	PLACING ROCK BASE	1,398.00	1398.00	\$5.00	\$6,990.00
J9I2167	0001	0070	3105002	GRAVEL (A) OR CRUSHED STONE (B)	31.00	0.00	\$72.00	\$0.00
J9I2167	0001	0080	4011209	BITUMINOUS PAVEMENT MIXTURE PG64-22, (BP-1)	23,136.20	14154.10	\$41.50	\$587,395.15
J9I2167	0001	0090	4019905	MISC. OPTIONAL PAVEMENT (13 IN OR 10 IN PCCP)	866.70	886.70	\$68.00	\$60,295.60
J9I2167	0001	0100	4030132	ASPHALTIC CONCRETE MIXTURE PG 76-22 (SP125BSM MIX)	90,125.60	56362.23	\$72.00	\$4,058,080.56
J9I2167	0001	0110	4079912	MISC. TACK COAT - LOW-TRACKING OR NON-TRACKING	95,029.00	48117.00	\$3.25	\$156,380.25
J9I2167	0001	0120	4139905	MISC. HIGH FRICTION SURFACE TREATMENT, BAUXITE	0.00	0.00	\$14.87	\$0.00



Contractor's Payment Estimate Summary

April 19, 2019

	Contract ID	Estimate Number	Pay Period Start	Pay Period End	Date Generated	Estimate Type		District	Org. Code
	180216-D05	0022	April 2, 2019	April 15, 2019	April 16, 2019	PROG		CD	DCD

Estimate Item Detail, All Items to Date:

Project Number	Category #	Line Number	Item Code	Description	Current Bid + CO	Current Installed to Date	Unit Price	Amount Paid to Date
J9I2167	0001	0130	5021340	TYPE A2 SHOULDER	488.90	488.90	\$37.50	\$18,333.75
J9I2167	0001	0140	6122019	IMPACT ATTENUATOR (19 SAND BARRELS)	3.00	3.00	\$2850.00	\$8,550.00
J9I2167	0001	0150	6122020	REPLACEMENT SAND BARREL	4.00	0.00	\$150.00	\$0.00
J9I2167	0001	0160	6122030	IMPACT ATTENUATOR (RELOCATION)	2.00	2.00	\$1000.00	\$2,000.00
J9I2167	0001	0170	6123000A	TRUCK OR TRAILER MOUNTED ATTENUATOR (TMA)	2.00	2.00	\$650.00	\$1,300.00
J9I2167	0001	0180	6161005	CONSTRUCTION SIGNS	3,471.86	3089.00	\$7.00	\$21,623.00
J9I2167	0001	0190	6161008	ADVANCED WARNING RAIL SYSTEM	18.00	18.00	\$100.00	\$1,800.00
J9I2167	0001	0200	6161009	FLAG ASSEMBLY	28.00	28.00	\$20.00	\$560.00
J9I2167	0001	0210	6161010	RELOCATED SIGNS	352.00	0.00	\$7.00	\$0.00
J9I2167	0001	0220	6161025	CHANNELIZER (TRIM LINE)	550.00	550.00	\$18.00	\$9,900.00
J9I2167	0001	0230	6161031	TYPE III MOVEABLE BARRICADE WITH LIGHT	6.00	4.00	\$250.00	\$1,000.00
J9I2167	0001	0240	6161033	DIRECTIONAL INDICATOR BARRICADE	75.00	75.00	\$80.00	\$6,000.00
J9I2167	0001	0250	6161040	FLASHING ARROW PANEL	5.00	5.00	\$1200.00	\$6,000.00
J9I2167	0001	0260	6161055	SEQUENTIAL FLASHING WARNING LIGHT	75.00	75.00	\$100.00	\$7,500.00
J9I2167	0001	0270	6161099	CHANGEABLE MESSAGE SIGN WITH COMMUNICATION INTERFACE, CONTRACTOR FURNISHED, CONTRACTOR RETAINED	13.00	13.00	\$4500.00	\$58,500.00
J9I2167	0001	0280	6169901	MISC. WORK ZONE INTELLIGENT TRANSPORTATION SYSTEM	0.00	0.00	\$20000.00	\$0.00
J9I2167	0001	0290	6173600D	TEMPORARY TRAFFIC BARRIER, CONTRACTOR FURNISHED / RETAINED	2,450.00	2450.00	\$16.00	\$39,200.00
J9I2167	0001	0300	6175010A	RELOCATING TEMPORARY TRAFFIC BARRIER	1,300.00	1300.00	\$8.00	\$10,400.00
J9I2167	0001	0310	6181000	MOBILIZATION	1.00	1.00	\$238535.00	\$238,535.00
J9I2167	0001	0320	6189902	MISC. ADDITIONAL MOBILIZATION FOR SEEDING	4.00	0.00	\$600.00	\$0.00
J9I2167	0001	0330	6205301B	TEMPORARY REMOVABLE MARKING TAPE 4 IN., WHITE	9,840.00	15065.00	\$1.25	\$18,831.25
J9I2167	0001	0340	6205902A	6 IN. WHITE HIGH BUILD WATERBORNE PAVEMENT MARKING PAINT, TYPE L BEADS	453,002.00	183608.00	\$0.22	\$40,393.76
J9I2167	0001	0350	6205903A	6 IN. YELLOW HIGH BUILD WATERBORNE PAVEMENT MARKING PAINT, TYPE L BEADS	323,083.00	145485.00	\$0.22	\$32,006.70
J9I2167	0001	0360	6205906A	12 IN. WHITE HIGH BUILD WATERBORNE PAVEMENT MARKING PAINT, TYPE L BEADS	14,467.00	0.00	\$0.75	\$0.00
J9I2167	0001	0370	6207001	PAVEMENT MARKING REMOVAL	8,100.00	22654.00	\$0.75	\$16,990.50
J9I2167	0001	0380	6221001	COLDMILLING BITUMINOUS PAVEMENT FOR REMOVAL OF SURFACING (3 IN. THICK OR LESS)	1,184,249.00	712408.00	\$0.53	\$377,576.24
J9I2167	0001	0390	6261000A	BITUMINOUS SHOULDER RUMBLE STRIP	5,273.10	1795.20	\$10.50	\$18,849.60
J9I2167	0001	0400	6269909	MISC. OPTIONAL SHOULDER RUMBLE STRIP	8.00	0.00	\$28.00	\$0.00
J9I2167	0001	0410	6274000	CONTRACTOR FURNISHED SURVEYING AND STAKING	1.00	0.00	\$7900.00	\$0.00



Contractor's Payment Estimate Summary

April 19, 2019

	Contract ID	Estimate Number	Pay Period Start	Pay Period End	Date Generated	Estimate Type		District	Org. Code
	180216-D05	0022	April 2, 2019	April 15, 2019	April 16, 2019	PROG		CD	DCD

Estimate Item Detail, All Items to Date:

Project Number	Category #	Line Number	Item Code	Description	Current Bid + CO	Current Installed to Date	Unit Price	Amount Paid to Date
J9I2167	0001	0420	7031005	TRANSVERSE DIAMOND GROOVING	21,725.00	21725.00	\$6.00	\$130,350.00
J9I2167	0001	0430	8051000A	SEEDING - COOL SEASON MIXTURES	0.50	0.25	\$6800.00	\$1,700.00
J9I2167	0001	0440	8061005	ROCK DITCH CHECK	20.00	50.00	\$19.00	\$950.00
J9I2167	0001	0450	8061016	SEDIMENT REMOVAL	11.00	0.00	\$30.00	\$0.00
J9I2167	0001	0460	8061017	TEMPORARY SEEDING AND MULCHING	0.10	0.00	\$10500.00	\$0.00
J9I2167	0001	0470	8061019	SILT FENCE	900.00	840.00	\$2.60	\$2,184.00
J9I2167	0001	0480	8069928	MISC. WATER POLLUTION CONTROL MANAGER	106.00	0.00	\$5.00	\$0.00
J9I2167	0010	0490	6061060	MGS GUARDRAIL	41,875.00	42956.30	\$18.98	\$815,310.57
J9I2167	0010	0500	6061061	MGS GUARDRAIL, 8 FT. POSTS, 6 FT. - 3 IN. SPACING	19,850.00	20387.50	\$20.95	\$427,118.12
J9I2167	0010	0510	6061069	MGS BRIDGE APPROACH TRANSITION SECTION (REGULAR/NO CURB)	26.00	27.00	\$2400.00	\$64,800.00
J9I2167	0010	0520	6061070	MGS VERTICAL CONCRETE BARRIER TRANSITION	16.00	16.00	\$2300.00	\$36,800.00
J9I2167	0010	0530	6061080	MGS END ANCHOR	69.00	75.00	\$910.00	\$68,250.00
J9I2167	0010	0540	6062303	ASYMMETRICAL TRANSITION SECTION, 6.5 FT. POSTS	2.00	1.00	\$295.00	\$295.00
J9I2167	0010	0550	6063014	TYPE A CRASHWORTHY END TERMINAL (MASH)	104.00	95.00	\$2250.00	\$213,750.00
J9I2167	0010	0560	6064110	ANCHOR ASSEMBLY, GUARD CABLE 3-STRAND	1.00	8.00	\$3050.00	\$24,400.00
J9I2167	0070	0570	2161501	REMOVAL OF ASPHALT WEARING SURFACE	5,526.00	5526.00	\$3.00	\$16,578.00
J9I2167	0070	0580	5052000	LATEX MODIFIED CONCRETE WEARING SURFACE	614.00	614.00	\$152.00	\$93,328.00
J9I2167	0070	0590	7034600	CURB BLOCKOUT	293.00	293.00	\$110.00	\$32,230.00
J9I2167	0070	0600	7040104	REPAIRING CONCRETE DECK (HALF-SOLING)	1,377.00	1377.00	\$100.00	\$137,700.00
J9I2167	0070	0610	7040113	CLEAN AND EPOXY SEAL	1,131.00	1131.00	\$3.50	\$3,958.50
J9I2167	0070	0620	7173002	SILICONE EXPANSION JOINT SEALANT	98.00	98.00	\$152.00	\$14,896.00
J9I2167	0071	0630	2161500	REMOVAL OF SEAL COAT	3,380.00	3380.00	\$3.00	\$10,140.00
J9I2167	0071	0640	5052000	LATEX MODIFIED CONCRETE WEARING SURFACE	376.00	376.00	\$152.00	\$57,152.00
J9I2167	0071	0650	7034600	CURB BLOCKOUT	280.00	280.00	\$110.00	\$30,800.00
J9I2167	0071	0660	7040104	REPAIRING CONCRETE DECK (HALF-SOLING)	708.00	708.00	\$100.00	\$70,800.00
J9I2167	0071	0670	7040113	CLEAN AND EPOXY SEAL	940.00	940.00	\$3.50	\$3,290.00
J9I2167	0071	0680	7173002	SILICONE EXPANSION JOINT SEALANT	54.00	54.00	\$45.00	\$2,430.00
J9I2167	0072	0690	2161501	REMOVAL OF ASPHALT WEARING SURFACE	6,179.00	6179.00	\$3.00	\$18,537.00
J9I2167	0072	0700	5052000	LATEX MODIFIED CONCRETE WEARING SURFACE	687.00	687.00	\$155.00	\$106,485.00
J9I2167	0072	0710	7034600	CURB BLOCKOUT	283.00	283.00	\$110.00	\$31,130.00
J9I2167	0072	0720	7040104	REPAIRING CONCRETE DECK (HALF-SOLING)	1,853.00	1853.00	\$115.00	\$213,095.00



Contractor's Payment Estimate Summary

April 19, 2019

Contract ID	Estimate Number	Pay Period Start	Pay Period End	Date Generated	Estimate Type	District	Org. Code
180216-D05	0022	April 2, 2019	April 15, 2019	April 16, 2019	PROG	CD	DCD

Estimate Item Detail, All Items to Date:

Project Number	Category #	Line Number	Item Code	Description	Current Bid + CO	Current Installed to Date	Unit Price	Amount Paid to Date
J9I2167	0072	0730	7040106	FULL DEPTH REPAIR	126.00	126.00	\$155.00	\$19,530.00
J9I2167	0072	0740	7040113	CLEAN AND EPOXY SEAL	736.00	736.00	\$6.00	\$4,416.00
J9I2167	0072	0750	7173002	SILICONE EXPANSION JOINT SEALANT	227.00	227.00	\$25.00	\$5,675.00
J9I2167	0001	5001	6169901	MISC. Work Zone Intelligent Transportation System	1.00	1.00	\$44255.00	\$44,255.00
J9I2167	0001	5002	6162002	TEMPORARY LONG-TERM RUMBLE STRIPS	10.00	11.00	\$1676.85	\$18,445.35
J9I2167	0001	5003	4139905	MISC. Misc. High Friction Surface Treatment, Bauxite	52,378.00	37975.00	\$17.34	\$658,486.50
J9I2167	0001	5004	4139905	MISC. Misc Prep for PCCP Areas High Friction Surface Treatment	14,080.00	15716.00	\$2.55	\$40,075.80
J9I2167	0001	5005	4039905	MISC. Longitudinal Grooving Asphalt Pavement	59,136.00	55122.20	\$3.57	\$196,786.25
J9I2167	0001	5006	6221003	COLDMILLING BITUMINOUS PAVEMENT FOR REM Misc. Coldmilling Removal of Shoulder Pavement	800.00	800.00	\$19.32	\$15,456.00
J9I2167	0001	5007	4039905	MISC. Misc. Optional Shoulder (9" SMA 125)	800.00	800.00	\$80.53	\$64,424.00
J9I2167	0001	5008	1094000	FORCE ACCOUNT Shoulder improvements near bridge A1635	70,000.00	70000.00	\$1.00	\$70,000.00
J9I2167	0010	5009	1046002	VALUE ENGINEERING 25% Share, Value Engineering	2,585.13	2585.13	\$1.00	\$2,585.13
J9I2167	0070	5010	5059901	MISC. Additional Latex Modified Wearing Surface Bridge A16351	1.00	1.00	\$5700.00	\$5,700.00
J9I2167	0070	5011	1099901	MISC. Overtime Payment for Bridge A16351 Opening	1.00	1.00	\$2805.77	\$2,805.77
J9I2167	0001	5012	6169901	MISC. Misc. Pothole Patch EBDL Little Piney Bridge	1.00	1.00	\$7800.00	\$7,800.00
J9I2167	0070	5013	7173002	SILICONE EXPANSION JOINT SEALANT Reinstalling Joints Br. A1635	98.00	0.00	\$85.73	\$0.00
J9I2167	0071	5014	7173002	SILICONE EXPANSION JOINT SEALANT Reinstallation of Joint Br. A1636	54.00	0.00	\$85.73	\$0.00

The information below this line is supplemental to the Estimate and is provided for confirmation of detail, location and quantity of work.

Project Number	Line	Item	Item Description	Date	User ID	Description/Information	Quantity	Units	From	+		Offset	Distance	To	+		Offset	Distance	From LM	To LM
J9I2167	0180	6161005	CONSTRUCTION SIGNS	20190415	linkd1	Various Locations	1054	SQFT	1	+	0		0		+	0		0	0	0



Contractor's Payment Estimate Summary

April 19, 2019

	Contract ID	Estimate Number	Pay Period Start	Pay Period End	Date Generated	Estimate Type		District	Org. Code
	180216-D05	0022	April 2, 2019	April 15, 2019	April 16, 2019	PROG		CD	DCD

The information below this line is supplemental to the Estimate and is provided for confirmation of detail, location and quantity of work.

Project Number	Line	Item	Item Description	Date	User ID	Description/Information	Quantity	Units	From	+	Offset	Distance	To	+	Offset	Distance	From LM	To LM	
J9I2167	0180	6161005	20190415 4	0	+	0	0.000	0	+	0		Climbing Lane Extension	64.00	1053.93	WO5-5 16.00	48x48	NARROW LANES		
			20190415 4	0	+	0	0.000	0	+	0		Various	64.00	1053.93	WO20-5 16.00	48x48	RIGHT/CENTER/LEFT LANE CLOSED AHEAD		
			20190415 4	0	+	0	0.000	0	+	0		Various	64.00	1053.93	WO20-6a 16.00	48x48	RIGHT/CENTER/LEFT LANE CLOSED		
			20190415 2	0	+	0	0.000	0	+	0		Various	32.00	1053.93	WO21-5b 16.00	48x48	SHOULDER WORK AHEAD		
			20190415 5	0	+	0	0.000	0	+	0		Various	60.00	1053.93	EO5-1 12.00	36x48	GORE EXIT		
			20190415 1	0	+	0	0.000	0	+	0	109.942			10.00	1053.93	GO20-1 10.00	60x24	ROAD WORK NEXT XX MILES	
			20190415 2	0	+	0	0.000	0	+	0		Various	32.00	1053.93	WO20-2 16.00	48x48	DETOUR AHEAD		
			20190415 26	0	+	0		0	+	0		Various	156.00	1053.93	G020-5aP 6.00	36x24	WORK ZONE (PLAQUE)		
			20190415 1	0	+	0		0	+	0		Rte J On ramp	3.00	1053.93	MO4-8a 3.00	24x18	END DETOUR		
			20190415 1	0	+	0		0	+	0		Various	6.93	1053.93	R1-2 6.93	48 TRI.	YIELD		
			20190415 7	0	+	0		0	+	0		Various	84.00	1053.93	R2-1 12.00	36x48	SPEED LIMIT XX		
			20190415 5	0	+	0		0	+	0		Various	0.00	1053.93	R4-1				
			20190415 1	0	+	0		0	+	0		Rte D On Ramp	10.00	1053.93	R11-2 10.00	48x30	ROAD CLOSED		
20190415 5	0	+	0		0	+	0		Various	100.00	1053.93	CONST-3A 60x48 20.00		FINE SIGN					
0190	6161008	ADVANCED WARNING RAIL SYSTEM	20190415	linkd1	Various Locations	2	EA	1	+	0		0		+	0		0	0	
0200	6161009	FLAG ASSEMBLY	20190415	linkd1	Various Locations	12	EA	1	+	0		0		+	0		0	0	
0240	6161033	DIRECTIONAL INDICATOR BARRICADE	20190415	linkd1	Various Locations	15	EA	1	+	0		0		+	0		0	0	
0250	6161040	FLASHING ARROW PANEL	20190415	linkd1	Various Locations	2	EA	1	+	0		0		+	0		0	0	
0260	6161055	SEQUENTIAL FLASHING WARNING LIGHT	20190415	linkd1	Various Locations	15	EA	1	+	0		0		+	0		0	0	
0270	6161099	CMS WITH	20190415	linkd1	Various	1	EA	1	+	0		0		+	0		0	0	



Contractor's Payment Estimate Summary

April 19, 2019

	Contract ID	Estimate Number	Pay Period Start	Pay Period End	Date Generated	Estimate Type		District	Org. Code
	180216-D05	0022	April 2, 2019	April 15, 2019	April 16, 2019	PROG		CD	DCD

The information below this line is supplemental to the Estimate and is provided for confirmation of detail, location and quantity of work.

Project Number	Line	Item	Item Description	Date	User ID	Description/Information	Quantity	Units	From	+	Offset	Distance	To	+	Offset	Distance	From LM	To LM
J9I2167	0270	6161099	COMMUNICATION INTERFACE, CONT F			Locations												

Remarks in the following table are for documentation purposes:

Date	User ID	Remarks Text Field