



## Contractor's Payment Estimate Summary

July 9, 2019

	<b>Contract ID</b>	<b>Estimate Number</b>	<b>Pay Period Start</b>	<b>Pay Period End</b>	<b>Date Generated</b>	<b>Estimate Type</b>	<b>District</b>	<b>Org. Code</b>
	180216-D05	0027	June 16, 2019	June 30, 2019	July 1, 2019	PROG	CD	DCD

Contractor	Vendor ID	Address	City	State	ZIP	Telephone	FAX
Capital Paving & Construction, LLC	0013043	P.O. Box 104960	Jefferson City	MO	65110-4747	(57-3)6-36-6	(57-3)6-36-7

Job Number	Federal/State Project Number	Description of work	Route Number	County	Location of work
J912167	I-44-2(284)	Coldmill, resurfacing and bridge rehabilitations	I-44	PHELPS	from Phelps County to Laclede County across entire Pulaski County
J912167	I-44-2(284)	Coldmill, resurfacing and bridge rehabilitations	I-44	LACLEDE	from Phelps County to Laclede County across entire Pulaski County
J912167	I-44-2(284)	Coldmill, resurfacing and bridge rehabilitations	I-44	PULASKI	from Phelps County to Laclede County across entire Pulaski County

Critical Date	Actual Date	Key Date	Subject	Date Contractor Assumed Maintenance	Disturbed Area on Project	Authorized Area on Project	
Open to Traffic Date	0				0	0	Acres
Physical Work Complete Date	0						
Substantial Work Complete Date	0						
Final Acceptance Date	0						
Contract Items Complete Date	0						
Price Adjustments Base Date	20180216						
Letting Date	20180216						
Execution Date	20180307						
Award Date	20180307						
Notice to Proceed Date	20180319						
Work Begin Date	20180416						
Adjusted Completion Date	20190901						
Original Completion Date	20190901						

Totals by Job Number			
J912167	<b>To Date</b>	<b>Previous</b>	<b>This estimate</b>
Participating	\$11,860,387.55	\$10,763,954.80	\$1,096,432.75
Non-Participating	\$0.00	\$0.00	\$0.00
<b>Total Earnings</b>	<b>\$11,860,387.55</b>	<b>\$10,763,954.80</b>	<b>\$1,096,432.75</b>
Stockpiled	\$45,252.51	\$45,252.51	\$0.00



## Contractor's Payment Estimate Summary

July 9, 2019

	Contract ID	Estimate Number	Pay Period Start	Pay Period End	Date Generated	Estimate Type	District	Org. Code
	180216-D05	0027	June 16, 2019	June 30, 2019	July 1, 2019	PROG	CD	DCD

Totals by Job Number			
Materials			
<b>Gross Earnings</b>	\$11,905,640.06	\$10,809,207.31	\$1,096,432.75
Other Adjustments	\$1,033,014.22	\$903,590.28	\$129,423.94
Retainage	\$0.00	\$0.00	\$0.00
Incentive	\$0.00	\$0.00	\$0.00
Disincentive	\$0.00	\$0.00	\$0.00
Liquidated Damages	\$0.00	\$0.00	\$0.00
Overrun Adjustments	(\$9,568.10)	(\$9,568.10)	\$0.00
<b>Total:</b>	<b>\$12,929,086.18</b>	<b>\$11,703,229.49</b>	<b>\$1,225,856.69</b>
		<b>Total Payable:</b>	<b>\$1,225,856.69</b>

Total Contract				
180216-D05		<b>To Date</b>	<b>Previous</b>	<b>This Estimate</b>
	Line Item Pay	\$11,860,387.55	\$10,763,954.80	\$1,096,432.75
	All Adjustments	\$1,068,698.62	\$939,274.68	\$129,423.94
	<b>Total</b>	<b>\$12,929,086.17</b>	<b>\$11,703,229.48</b>	<b>\$1,225,856.69</b>

If the "This Estimate" total is greater than \$100.00, this is a Pay estimate. If the "This Estimate" total is equal to \$0.00, this is a No Pay estimate. If the "This Estimate" total is between \$100.00 and \$0.00, this is a Minimum estimate and no payment will be made. This estimate will be rejected. If the "This Estimate" total is less than \$0.00, this is a Negative estimate and no payment will be made. This estimate will be rejected. You will be notified should this estimate be rejected for reasons other than those listed above.

Approval Date		User ID
20190702	Generated and Approved (and should be considered Draft) at the Project Office Level by	abbote1
20190702	Reviewed and Approved (and should be considered Draft) at the Resident Engineer Level by	abbote1
20190702	Reviewed and Approved at the Central Office Controllers Office Level by	greggd1

Original Contract Amount	Net Change Order Amount to Date	Current Contract Amount	% of current contract amount complete
\$12,969,310.13	\$807976.41	\$13,777,286.54	86.1%

**Contract Adjustments:**



## Contractor's Payment Estimate Summary

July 9, 2019

	<b>Contract ID</b>	<b>Estimate Number</b>	<b>Pay Period Start</b>	<b>Pay Period End</b>	<b>Date Generated</b>	<b>Estimate Type</b>	<b>District</b>	<b>Org. Code</b>
	180216-D05	0027	June 16, 2019	June 30, 2019	July 1, 2019	PROG	CD	DCD

<b>Line Item Adjustments:</b>					
Project Number	Line Number	Entered by User	Adjustment Type	Line Item Adjustment Amount	Remarks
J9I2167	0080	linkd1	Asphalt Cement Price Adjustment	\$15929.44	
	0080	SYSTEM	Fuel Price	(\$1107.31)	
	0100	linkd1	Asphalt Cement Price Adjustment	\$119362.57	
	0100	SYSTEM	Fuel Price	(\$4760.76)	
J9I2167				<b>\$129423.94</b>	
Summary				<b>\$129423.94</b>	

<b>Discrepancies:</b>			
Discrepancy Message	Resolved By User ID	Remarks	
Minor Item J9I2167 /0330 exceeds Overrun Limits.	SYSTEM	This discrepancy has been automatically addressed by material discrepancy payment adjustments or prior overrun discrepancy payment adjustments	
Line Item # J9I2167 /0100 has a deficient tested matl discrepancy	linkd1	Waiting on Testing	
Line Item # J9I2167 /0110 has a deficient tested matl discrepancy	linkd1	Waiting on Testing	
Minor Item J9I2167 /5002 exceeds Overrun Limits.	SYSTEM	This discrepancy has been automatically addressed by material discrepancy payment adjustments or prior overrun discrepancy payment adjustments	
Line Item # J9I2167 /5014 has a deficient tested matl discrepancy	linkd1	Waiting on QC	
Minor Item J9I2167 /0090 exceeds Overrun Limits.	SYSTEM	This discrepancy has been automatically addressed by material discrepancy payment adjustments or prior overrun discrepancy payment adjustments	
Line Item # J9I2167 /0330 has a deficient tested matl discrepancy	linkd1	Wrong material test required	
Line Item # J9I2167 /0580 has a deficient tested matl discrepancy	linkd1	Waiting on QC	
Line Item # J9I2167 /0650 has a deficient tested matl discrepancy	linkd1	Waiting on QC	
Line Item # J9I2167 /0710 has a deficient tested matl discrepancy	linkd1	Waiting on QC	
Line Item # J9I2167 /0030 has a deficient tested matl discrepancy	linkd1	Waiting on QC	
Line Item # J9I2167 /0130 has a deficient tested matl	linkd1	Waiting on QC	



## Contractor's Payment Estimate Summary

July 9, 2019

	<b>Contract ID</b>	<b>Estimate Number</b>	<b>Pay Period Start</b>	<b>Pay Period End</b>	<b>Date Generated</b>	<b>Estimate Type</b>	<b>District</b>	<b>Org. Code</b>
	180216-D05	0027	June 16, 2019	June 30, 2019	July 1, 2019	PROG	CD	DCD

<b>Discrepancies:</b>			
Discrepancy Message	Resolved By User ID	Remarks	
discrepancy			
Line Item # J9I2167 /0620 has a deficient tested matl discrepancy	linkd1	Waiting on QC	
Line Item # J9I2167 /0750 has a deficient tested matl discrepancy	linkd1	Waiting on QC	
Line Item # J9I2167 /5004 has a deficient tested matl discrepancy	linkd1	Waiting on QA	
Line Item # J9I2167 /0340 has a deficient tested matl discrepancy	linkd1	Waiting on Restripe	
Line Item # J9I2167 /0590 has a deficient tested matl discrepancy	linkd1	Waiting on QC	
Line Item # J9I2167 /0730 has a deficient tested matl discrepancy	linkd1	Waiting on QC	
Line Item # J9I2167 /5013 has a deficient tested matl discrepancy	linkd1	Waiting on QC	
Line Item # J9I2167 /0050 has a deficient tested matl discrepancy	linkd1	Waiting on QC	
Line Item # J9I2167 /0640 has a deficient tested matl discrepancy	linkd1	Waiting on QC	
Line Item # J9I2167 /0700 has a deficient tested matl discrepancy	linkd1	Waiting on QC	
Line Item # J9I2167 /5003 has a deficient tested matl discrepancy	linkd1	Waiting on QA	
Line Item # J9I2167 /0090 has a deficient tested matl discrepancy	linkd1	Waiting on QA	
Line Item # J9I2167 /5007 has a deficient tested matl discrepancy	linkd1	Waiting on QA	
Line Item # J9I2167 /0350 has a deficient tested matl discrepancy	linkd1	Waiting on Restripe	
Line Item # J9I2167 /0490 has a deficient tested matl discrepancy	linkd1	Waiting on QA	
Line Item # J9I2167 /0680 has a deficient tested matl discrepancy	linkd1	Waiting on QC	

<b>All Items, This Estimate:</b>								
Project Number	Line Item Number	Item Code	Description	Unit Price	Previous Total Paid Quantity	Quantity this Period	Quantity to Date	Amount this Estimate
J9I2167	0030	2036000	COMPACTING EMBANKMENT	\$6.00	225.00	0.00	225.00	\$0.00



## Contractor's Payment Estimate Summary

July 9, 2019

	Contract ID	Estimate Number	Pay Period Start	Pay Period End	Date Generated	Estimate Type	District	Org. Code
	180216-D05	0027	June 16, 2019	June 30, 2019	July 1, 2019	PROG	CD	DCD

**All Items, This Estimate:**

Project Number	Line Item Number	Item Code	Description	Unit Price	Previous Total Paid Quantity	Quantity this Period	Quantity to Date	Amount this Estimate
J912167	0050	3030600	FURNISHING ROCK BASE MATERIAL	\$12.50	1576.00	0.00	1,576.00	\$0.00
	0080	4011209	BITUMINOUS PAVEMENT MIXTURE PG64-22, (BP-1)	\$41.50	14154.10	2779.40	16,933.50	\$115345.10
	0090	4019905	MISC. OPTIONAL PAVEMENT (13 IN OR 10 IN PCCP)	\$68.00	886.70	0.00	886.70	\$0.00
	0100	4030132	ASPHALTIC CONCRETE MIXTURE PG 76-22 (SP125BSM MIX)	\$72.00	63871.73	11949.70	75,821.43	\$860378.40
	0110	4079912	MISC. TACK COAT - LOW-TRACKING OR NON-TRACKING	\$3.25	54048.00	12586.00	66,634.00	\$40904.50
	0130	5021340	TYPE A2 SHOULDER	\$37.50	488.90	0.00	488.90	\$0.00
	0330	6205301B	TEMPORARY REMOVABLE MARKING TAPE 4 IN., WHITE	\$1.25	15065.00	0.00	15,065.00	\$0.00
	0340	6205902A	6 IN. WHITE HIGH BUILD WATERBORNE PAVEMENT MARKING PAINT, TY PE L BEADS	\$0.22	196999.00	0.00	196,999.00	\$0.00
	0350	6205903A	6 IN. YELLOW HIGH BUILD WATERBORNE PAVEMENT MARKING PAINT, T YPE L BEADS	\$0.22	150105.00	0.00	150,105.00	\$0.00
	0380	6221001	COLDMILLING BITUMINOUS PAVEMENT FOR REMOVAL OF SURFACING (3 IN. THICK OR LESS)	\$0.53	790268.00	150575.00	940,843.00	\$79804.75
	0490	6061060	MGS GUARDRAIL	\$18.98	42956.30	0.00	42,956.30	\$0.00
	0580	5052000	LATEX MODIFIED CONCRETE WEARING SURFACE	\$152.00	614.00	0.00	614.00	\$0.00
	0590	7034600	CURB BLOCKOUT	\$110.00	293.00	0.00	293.00	\$0.00
	0620	7173002	SILICONE EXPANSION JOINT SEALANT	\$152.00	98.00	0.00	98.00	\$0.00
	0640	5052000	LATEX MODIFIED CONCRETE WEARING SURFACE	\$152.00	376.00	0.00	376.00	\$0.00
	0650	7034600	CURB BLOCKOUT	\$110.00	280.00	0.00	280.00	\$0.00
	0680	7173002	SILICONE EXPANSION JOINT SEALANT	\$45.00	54.00	0.00	54.00	\$0.00
	0700	5052000	LATEX MODIFIED CONCRETE WEARING SURFACE	\$155.00	687.00	0.00	687.00	\$0.00
	0710	7034600	CURB BLOCKOUT	\$110.00	283.00	0.00	283.00	\$0.00
	0730	7040106	FULL DEPTH REPAIR	\$155.00	126.00	0.00	126.00	\$0.00
	0750	7173002	SILICONE EXPANSION JOINT SEALANT	\$25.00	227.00	0.00	227.00	\$0.00
	5002	6162002	TEMPORARY LONG-TERM RUMBLE STRIPS	\$1676.85	11.00	0.00	11.00	\$0.00
	5003	4139905	MISC. Misc. High Friction Surface Treatment, Bauxite	\$17.34	37975.00	0.00	37,975.00	\$0.00
	5004	4139905	MISC. Misc Prep for PCCP Areas High Fridtion Surface Treatment	\$2.55	15716.00	0.00	15,716.00	\$0.00
	5007	4039905	MISC. Misc. Optional Shoulder (9" SMA 125)	\$80.53	800.00	0.00	800.00	\$0.00
	5013	7173002	SILICONE EXPANSION JOINT SEALANT Reinstalling Joints Br. A1635	\$85.73	98.00	0.00	98.00	\$0.00
	5014	7173002	SILICONE EXPANSION JOINT SEALANT Reinstallation of Joint Br. A1636	\$85.73	54.00	0.00	54.00	\$0.00
<b>J912167</b>								<b>\$1096432.75</b>
Summary								<b>\$1096432.75</b>



## Contractor's Payment Estimate Summary

July 9, 2019

	Contract ID	Estimate Number	Pay Period Start	Pay Period End	Date Generated	Estimate Type	District	Org. Code
	180216-D05	0027	June 16, 2019	June 30, 2019	July 1, 2019	PROG	CD	DCD

**Estimate Item Detail, All Items to Date:**

Project Number	Category #	Line Number	Item Code	Description	Current Bid + CO	Current Installed to Date	Unit Price	Amount Paid to Date
J9I2167	0001	0010	2022010	REMOVAL OF IMPROVEMENTS	1.00	1.00	\$145000.00	\$145,000.00
J9I2167	0001	0020	2031000	CLASS A EXCAVATION	992.00	992.00	\$13.00	\$12,896.00
J9I2167	0001	0030	2036000	COMPACTING EMBANKMENT	225.00	225.00	\$6.00	\$1,350.00
J9I2167	0001	0040	2153000	SHAPING SLOPES, CLASS III	504.20	504.20	\$708.00	\$356,970.06
J9I2167	0001	0050	3030600	FURNISHING ROCK BASE MATERIAL	1,576.00	1576.00	\$12.50	\$19,700.00
J9I2167	0001	0060	3030610A	PLACING ROCK BASE	1,576.00	1576.00	\$5.00	\$7,880.00
J9I2167	0001	0070	3105002	GRAVEL (A) OR CRUSHED STONE (B)	31.00	0.00	\$72.00	\$0.00
J9I2167	0001	0080	4011209	BITUMINOUS PAVEMENT MIXTURE PG64-22, (BP-1)	23,136.20	16933.50	\$41.50	\$702,740.25
J9I2167	0001	0090	4019905	MISC. OPTIONAL PAVEMENT (13 IN OR 10 IN PCCP)	866.70	886.70	\$68.00	\$60,295.60
J9I2167	0001	0100	4030132	ASPHALTIC CONCRETE MIXTURE PG 76-22 (SP125BSM MIX)	90,125.60	75821.43	\$72.00	\$5,459,142.96
J9I2167	0001	0110	4079912	MISC. TACK COAT - LOW-TRACKING OR NON-TRACKING	95,029.00	66634.00	\$3.25	\$216,560.50
J9I2167	0001	0120	4139905	MISC. HIGH FRICTION SURFACE TREATMENT, BAUXITE	0.00	0.00	\$14.87	\$0.00
J9I2167	0001	0130	5021340	TYPE A2 SHOULDER	488.90	488.90	\$37.50	\$18,333.75
J9I2167	0001	0140	6122019	IMPACT ATTENUATOR (19 SAND BARRELS)	3.00	3.00	\$2850.00	\$8,550.00
J9I2167	0001	0150	6122020	REPLACEMENT SAND BARREL	4.00	0.00	\$150.00	\$0.00
J9I2167	0001	0160	6122030	IMPACT ATTENUATOR (RELOCATION)	2.00	2.00	\$1000.00	\$2,000.00
J9I2167	0001	0170	6123000A	TRUCK OR TRAILER MOUNTED ATTENUATOR (TMA)	2.00	2.00	\$650.00	\$1,300.00
J9I2167	0001	0180	6161005	CONSTRUCTION SIGNS	3,471.86	3444.00	\$7.00	\$24,108.00
J9I2167	0001	0190	6161008	ADVANCED WARNING RAIL SYSTEM	18.00	18.00	\$100.00	\$1,800.00
J9I2167	0001	0200	6161009	FLAG ASSEMBLY	28.00	28.00	\$20.00	\$560.00
J9I2167	0001	0210	6161010	RELOCATED SIGNS	352.00	0.00	\$7.00	\$0.00
J9I2167	0001	0220	6161025	CHANNELIZER (TRIM LINE)	550.00	550.00	\$18.00	\$9,900.00
J9I2167	0001	0230	6161031	TYPE III MOVEABLE BARRICADE WITH LIGHT	6.00	4.00	\$250.00	\$1,000.00
J9I2167	0001	0240	6161033	DIRECTIONAL INDICATOR BARRICADE	75.00	75.00	\$80.00	\$6,000.00
J9I2167	0001	0250	6161040	FLASHING ARROW PANEL	5.00	5.00	\$1200.00	\$6,000.00
J9I2167	0001	0260	6161055	SEQUENTIAL FLASHING WARNING LIGHT	75.00	75.00	\$100.00	\$7,500.00
J9I2167	0001	0270	6161099	CHANGEABLE MESSAGE SIGN WITH COMMUNICATION INTERFACE, CONTRA CTOR FURNISHED, CONTRACTOR RETAINED	13.00	13.00	\$4500.00	\$58,500.00



## Contractor's Payment Estimate Summary

July 9, 2019

	Contract ID	Estimate Number	Pay Period Start	Pay Period End	Date Generated	Estimate Type	District	Org. Code
	180216-D05	0027	June 16, 2019	June 30, 2019	July 1, 2019	PROG	CD	DCD

**Estimate Item Detail, All Items to Date:**

Project Number	Category #	Line Number	Item Code	Description	Current Bid + CO	Current Installed to Date	Unit Price	Amount Paid to Date
J9I2167	0001	0280	6169901	MISC. WORK ZONE INTELLIGENT TRANSPORTATION SYS TEM	0.00	0.00	\$20000.00	\$0.00
J9I2167	0001	0290	6173600D	TEMPORARY TRAFFIC BARRIER, CONTRACTOR FURNISHED / RETAINED	2,450.00	2450.00	\$16.00	\$39,200.00
J9I2167	0001	0300	6175010A	RELOCATING TEMPORARY TRAFFIC BARRIER	1,300.00	1300.00	\$8.00	\$10,400.00
J9I2167	0001	0310	6181000	MOBILIZATION	1.00	1.00	\$238535.00	\$238,535.00
J9I2167	0001	0320	6189902	MISC. ADDITIONAL MOBILIZATION FOR SEEDING	4.00	0.00	\$600.00	\$0.00
J9I2167	0001	0330	6205301B	TEMPORARY REMOVABLE MARKING TAPE 4 IN., WHITE	9,840.00	15065.00	\$1.25	\$18,831.25
J9I2167	0001	0340	6205902A	6 IN. WHITE HIGH BUILD WATERBORNE PAVEMENT MARKING PAINT, TY PE L BEADS	453,002.00	196999.00	\$0.22	\$43,339.78
J9I2167	0001	0350	6205903A	6 IN. YELLOW HIGH BUILD WATERBORNE PAVEMENT MARKING PAINT, T YPE L BEADS	323,083.00	150105.00	\$0.22	\$33,023.10
J9I2167	0001	0360	6205906A	12 IN. WHITE HIGH BUILD WATERBORNE PAVEMENT MARKING PAINT, T YPE L BEADS	14,467.00	0.00	\$0.75	\$0.00
J9I2167	0001	0370	6207001	PAVEMENT MARKING REMOVAL	22,654.00	22654.00	\$0.75	\$16,990.50
J9I2167	0001	0380	6221001	COLDMILLING BITUMINOUS PAVEMENT FOR REMOVAL OF SURFACING (3 IN. THICK OR LESS)	1,184,249.00	940843.00	\$0.53	\$498,646.79
J9I2167	0001	0390	6261000A	BITUMINOUS SHOULDER RUMBLE STRIP	5,273.10	1795.20	\$10.50	\$18,849.60
J9I2167	0001	0400	6269909	MISC. OPTIONAL SHOULDER RUMBLE STRIP	8.00	0.00	\$28.00	\$0.00
J9I2167	0001	0410	6274000	CONTRACTOR FURNISHED SURVEYING AND STAKING	1.00	1.00	\$7900.00	\$7,900.00
J9I2167	0001	0420	7031005	TRANSVERSE DIAMOND GROOVING	21,725.00	21725.00	\$6.00	\$130,350.00
J9I2167	0001	0430	8051000A	SEEDING - COOL SEASON MIXTURES	0.50	0.30	\$6800.00	\$2,040.00
J9I2167	0001	0440	8061005	ROCK DITCH CHECK	50.00	50.00	\$19.00	\$950.00
J9I2167	0001	0450	8061016	SEDIMENT REMOVAL	11.00	0.00	\$30.00	\$0.00
J9I2167	0001	0460	8061017	TEMPORARY SEEDING AND MULCHING	0.10	0.00	\$10500.00	\$0.00
J9I2167	0001	0470	8061019	SILT FENCE	900.00	840.00	\$2.60	\$2,184.00
J9I2167	0001	0480	8069928	MISC. WATER POLLUTION CONTROL MANAGER	106.00	0.00	\$5.00	\$0.00
J9I2167	0010	0490	6061060	MGS GUARDRAIL	42,956.30	42956.30	\$18.98	\$815,310.57
J9I2167	0010	0500	6061061	MGS GUARDRAIL, 8 FT. POSTS, 6 FT. - 3 IN. SPACING	20,387.50	20387.50	\$20.95	\$427,118.12
J9I2167	0010	0510	6061069	MGS BRIDGE APPROACH TRANSITION SECTION (REGULAR/NO CURB)	27.00	27.00	\$2400.00	\$64,800.00
J9I2167	0010	0520	6061070	MGS VERTICAL CONCRETE BARRIER TRANSITION	16.00	16.00	\$2300.00	\$36,800.00



## Contractor's Payment Estimate Summary

July 9, 2019

	Contract ID	Estimate Number	Pay Period Start	Pay Period End	Date Generated	Estimate Type	District	Org. Code
	180216-D05	0027	June 16, 2019	June 30, 2019	July 1, 2019	PROG	CD	DCD

### Estimate Item Detail, All Items to Date:

Project Number	Category #	Line Number	Item Code	Description	Current Bid + CO	Current Installed to Date	Unit Price	Amount Paid to Date
J9I2167	0010	0530	6061080	MGS END ANCHOR	75.00	75.00	\$910.00	\$68,250.00
J9I2167	0010	0540	6062303	ASYMMETRICAL TRANSITION SECTION, 6.5 FT. POSTS	1.00	1.00	\$295.00	\$295.00
J9I2167	0010	0550	6063014	TYPE A CRASHWORTHY END TERMINAL (MASH)	95.00	95.00	\$2250.00	\$213,750.00
J9I2167	0010	0560	6064110	ANCHOR ASSEMBLY, GUARD CABLE 3-STRAND	8.00	8.00	\$3050.00	\$24,400.00
J9I2167	0070	0570	2161501	REMOVAL OF ASPHALT WEARING SURFACE	5,526.00	5526.00	\$3.00	\$16,578.00
J9I2167	0070	0580	5052000	LATEX MODIFIED CONCRETE WEARING SURFACE	614.00	614.00	\$152.00	\$93,328.00
J9I2167	0070	0590	7034600	CURB BLOCKOUT	293.00	293.00	\$110.00	\$32,230.00
J9I2167	0070	0600	7040104	REPAIRING CONCRETE DECK (HALF-SOLING)	1,377.00	1377.00	\$100.00	\$137,700.00
J9I2167	0070	0610	7040113	CLEAN AND EPOXY SEAL	1,131.00	1131.00	\$3.50	\$3,958.50
J9I2167	0070	0620	7173002	SILICONE EXPANSION JOINT SEALANT	98.00	98.00	\$152.00	\$14,896.00
J9I2167	0071	0630	2161500	REMOVAL OF SEAL COAT	3,380.00	3380.00	\$3.00	\$10,140.00
J9I2167	0071	0640	5052000	LATEX MODIFIED CONCRETE WEARING SURFACE	376.00	376.00	\$152.00	\$57,152.00
J9I2167	0071	0650	7034600	CURB BLOCKOUT	280.00	280.00	\$110.00	\$30,800.00
J9I2167	0071	0660	7040104	REPAIRING CONCRETE DECK (HALF-SOLING)	708.00	708.00	\$100.00	\$70,800.00
J9I2167	0071	0670	7040113	CLEAN AND EPOXY SEAL	940.00	940.00	\$3.50	\$3,290.00
J9I2167	0071	0680	7173002	SILICONE EXPANSION JOINT SEALANT	54.00	54.00	\$45.00	\$2,430.00
J9I2167	0072	0690	2161501	REMOVAL OF ASPHALT WEARING SURFACE	6,179.00	6179.00	\$3.00	\$18,537.00
J9I2167	0072	0700	5052000	LATEX MODIFIED CONCRETE WEARING SURFACE	687.00	687.00	\$155.00	\$106,485.00
J9I2167	0072	0710	7034600	CURB BLOCKOUT	283.00	283.00	\$110.00	\$31,130.00
J9I2167	0072	0720	7040104	REPAIRING CONCRETE DECK (HALF-SOLING)	1,853.00	1853.00	\$115.00	\$213,095.00
J9I2167	0072	0730	7040106	FULL DEPTH REPAIR	126.00	126.00	\$155.00	\$19,530.00
J9I2167	0072	0740	7040113	CLEAN AND EPOXY SEAL	736.00	736.00	\$6.00	\$4,416.00
J9I2167	0072	0750	7173002	SILICONE EXPANSION JOINT SEALANT	227.00	227.00	\$25.00	\$5,675.00
J9I2167	0001	5001	6169901	MISC. Work Zone Intelligent Transportation System	1.00	1.00	\$44255.00	\$44,255.00
J9I2167	0001	5002	6162002	TEMPORARY LONG-TERM RUMBLE STRIPS	10.00	11.00	\$1676.85	\$18,445.35
J9I2167	0001	5003	4139905	MISC. Misc. High Friction Surface Treatment, Bauxite	52,378.00	37975.00	\$17.34	\$658,486.50
J9I2167	0001	5004	4139905	MISC. Misc Prep for PCCP Areas High Friction Surface Treatment	15,716.00	15716.00	\$2.55	\$40,075.80





## Contractor's Payment Estimate Summary

July 9, 2019

	Contract ID	Estimate Number	Pay Period Start	Pay Period End	Date Generated	Estimate Type	District	Org. Code
	180216-D05	0027	June 16, 2019	June 30, 2019	July 1, 2019	PROG	CD	DCD

### Estimate Item Detail, All Items to Date:

Project Number	Category #	Line Number	Item Code	Description	Current Bid + CO	Current Installed to Date	Unit Price	Amount Paid to Date
J9I2167	0001	5005	4039905	MISC. Longitudinal Grooving Asphalt Pavement	59,136.00	55122.20	\$3.57	\$196,786.25
J9I2167	0001	5006	6221003	COLDMILLING BITUMINOUS PAVEMENT FOR REM Misc. Coldmilling Removal of Shoulder Pavement	800.00	800.00	\$19.32	\$15,456.00
J9I2167	0001	5007	4039905	MISC. Misc. Optional Shoulder (9" SMA 125)	800.00	800.00	\$80.53	\$64,424.00
J9I2167	0001	5008	1094000	FORCE ACCOUNT Shoulder improvements near bridge A1635	78,315.45	78315.45	\$1.00	\$78,315.45
J9I2167	0010	5009	1046002	VALUE ENGINEERING 25% Share, Value Engineering	2,585.13	2585.13	\$1.00	\$2,585.13
J9I2167	0070	5010	5059901	MISC. Additional Latex Modified Wearing Surface Bridge A16351	1.00	1.00	\$5700.00	\$5,700.00
J9I2167	0070	5011	1099901	MISC. Overtime Payment for Bridge A16351 Opening	1.00	1.00	\$2805.77	\$2,805.77
J9I2167	0001	5012	6169901	MISC. Misc. Pothole Patch EBDL Little Piney Bridge	1.00	1.00	\$7800.00	\$7,800.00
J9I2167	0070	5013	7173002	SILICONE EXPANSION JOINT SEALANT Reinstalling Joints Br. A1635	98.00	98.00	\$85.73	\$8,401.54
J9I2167	0071	5014	7173002	SILICONE EXPANSION JOINT SEALANT Reinstallation of Joint Br. A1636	54.00	54.00	\$85.73	\$4,629.42
J9I2167	0010	5015	2022010	REMOVAL OF IMPROVEMENTS Additional Guardrail Removal	0.00	0.00	\$17308.40	\$0.00
J9I2167	0010	5016	6069903	MISC. GUARDRAIL ITEM Box Culvert Thrie Beam	0.00	0.00	\$807.44	\$0.00

### The information below this line is supplemental to the Estimate and is provided for confirmation of detail, location and quantity of work.

Project Number	Line	Item	Item Description	Date	User ID	Description/ Information	Quantity	Units	From	+	Offset	Distance	To	+	Offset	Distance	From LM	To LM
J9I2167	0080	4011209	BIT. PAVEMENT MIXTURE PG64-22 (BP-1)	20190627	linkd1	EB 10' Shoulder	1111.100	TONS		+	0	0		+	0	0	145.140	147.413
			BIT. PAVEMENT MIXTURE PG64-22 (BP-1)	20190630	linkd1	EB 10' Shoulder	1668.300	TONS		+	0	0		+	0	0	147.413	150.363
J9I2167	0100	4030132	ASPHALTIC CONCRETE MIXTURE PG 76-22 (SP1)	20190617	linkd1	EB DL	2039	TONS		+	0	0		+	0	0	153.749	156.247
			ASPHALTIC CONCRETE MIXTURE PG 76-22 (SP1)	20190618	linkd1	EB PL	823.600	TONS		+	0	0		+	0	0	145.140	146.004
			ASPHALTIC CONCRETE MIXTURE PG 76-22 (SP1)	20190619	linkd1	EB PL	1991	TONS		+	0	0		+	0	0	146.004	148.299
			ASPHALTIC CONCRETE MIXTURE PG 76-22 (SP1)	20190620	linkd1	EB PL	1800.600	TONS		+	0	0		+	0	0	148.299	150.310
			ASPHALTIC CONCRETE	20190624	linkd1	EB PL	2066.600	TONS		+	0	0		+	0	0	150.310	152.615



## Contractor's Payment Estimate Summary

July 9, 2019

	Contract ID	Estimate Number	Pay Period Start	Pay Period End	Date Generated	Estimate Type	District	Org. Code
	180216-D05	0027	June 16, 2019	June 30, 2019	July 1, 2019	PROG	CD	DCD

**The information below this line is supplemental to the Estimate and is provided for confirmation of detail, location and quantity of work.**

Project Number	Line	Item	Item Description	Date	User ID	Description/ Information	Quantity	Units	From	+	Offset	Distance	To	+	Offset	Distance	From LM	To LM		
J912167	0100	4030132	MIXTURE PG 76-22 (SP1)																	
			ASPHALTIC CONCRETE MIXTURE PG 76-22 (SP1)	20190625	linkd1	EB PL	1325.600	TONS		+	0		0		+	0		0	152.615	154.057
			ASPHALTIC CONCRETE MIXTURE PG 76-22 (SP1)	20190626	linkd1	EB PL	1903.300	TONS		+	0		0		+	0		0	154.057	156.125
	0110	4079912	MISC. NON STANDARD TACK COAT	20190617	linkd1	EB DL	1799	GAL		+	0		0		+	0		0	153.749	156.247
			MISC. NON STANDARD TACK COAT	20190618	linkd1	EB PL	632	GAL		+	0		0		+	0		0	145.140	146.004
			MISC. NON STANDARD TACK COAT	20190619	linkd1	EB PL	1507	GAL		+	0		0		+	0		0	146.004	148.299
			MISC. NON STANDARD TACK COAT	20190620	linkd1	EB PL	1507	GAL		+	0		0		+	0		0	148.299	150.310
			MISC. NON STANDARD TACK COAT	20190624	linkd1	EB PL	1799	GAL		+	0		0		+	0		0	150.310	152.615
			MISC. NON STANDARD TACK COAT	20190625	linkd1	EB PL	1167	GAL		+	0		0		+	0		0	152.615	154.057
			MISC. NON STANDARD TACK COAT	20190626	linkd1	EB PL	1410	GAL		+	0		0		+	0		0	154.057	156.125
			MISC. NON STANDARD TACK COAT	20190627	linkd1	EB 10' Shoulder	875	GAL		+	0		0		+	0		0	145.140	147.413
			MISC. NON STANDARD TACK COAT	20190630	linkd1	EB 10' Shoulder	1264	GAL		+	0		0		+	0		0	147.413	150.363
MISC. NON STANDARD TACK COAT				linkd1	Rte 133 Ramps	-200	GAL		+	0		0		+	0		0	1	0	
MISC. NON STANDARD TACK COAT		linkd1	Rte 133 Ramps EB and WB	826	GAL		+	0		0		+	0		0	1	0			
0380	6221001	COLDMILLING BIT. PAVT FOR REM OF SURF.	20190617	linkd1	EB DL	20969	SQYD		+	0		0		+	0		0	153.749	156.247	
		COLDMILLING BIT. PAVT FOR REM OF SURF.	20190618	linkd1	EB PL	8619	SQYD		+	0		0		+	0		0	145.140	146.004	
		COLDMILLING BIT. PAVT FOR REM OF SURF.	20190619	linkd1	EB PL	21541	SQYD		+	0		0		+	0		0	146.004	148.299	



## Contractor's Payment Estimate Summary

July 9, 2019

	Contract ID	Estimate Number	Pay Period Start	Pay Period End	Date Generated	Estimate Type	District	Org. Code
	180216-D05	0027	June 16, 2019	June 30, 2019	July 1, 2019	PROG	CD	DCD

**The information below this line is supplemental to the Estimate and is provided for confirmation of detail, location and quantity of work.**

Project Number	Line	Item	Item Description	Date	User ID	Description/ Information	Quantity	Units	From	+	Offset	Distance	To	+	Offset	Distance	From LM	To LM
J9I2167	0380	6221001	COLDMILLING BIT. PAVT FOR REM OF SURF.	20190620	linkd1	EB PL	18880	SQYD		+	0	0		+	0	0	148.299	150.310
			COLDMILLING BIT. PAVT FOR REM OF SURF.	20190624	linkd1	EB PL	21637	SQYD		+	0	0		+	0	0	150.310	152.615
			COLDMILLING BIT. PAVT FOR REM OF SURF.	20190625	linkd1	EB PL	13533	SQYD		+	0	0		+	0	0	152.615	154.057
			COLDMILLING BIT. PAVT FOR REM OF SURF.	20190626	linkd1	EB PL	19412	SQYD		+	0	0		+	0	0	154.057	156.125
			COLDMILLING BIT. PAVT FOR REM OF SURF.	20190627	linkd1	EB 10' Shoulder	728	SQYD		+	0	0		+	0	0	145.140	145.278
			COLDMILLING BIT. PAVT FOR REM OF SURF.		linkd1	EB 10' Shoulder	2193	SQYD		+	0	0		+	0	0	145.454	145.849
			COLDMILLING BIT. PAVT FOR REM OF SURF.		linkd1	EB 10' Shoulder	7486	SQYD		+	0	0		+	0	0	145.995	147.413
			COLDMILLING BIT. PAVT FOR REM OF SURF.	20190630	linkd1	EB 10' Shoulder	15577	SQYD		+	0	0		+	0	0	147.413	150.363

**Remarks in the following table are for documentation purposes:**

Date	User ID	Remarks Text Field