



## Contractor's Payment Estimate Summary

	Contract ID	Estimate Number	Pay Period Start	Pay Period End	Date Generated	Estimate Type	District	Org. Code
	180216-G11	0019	February 2, 2019	February 15, 2019	February 19, 2019	PROG	SW	GCE

Contractor	Vendor ID	Address	City	State	ZIP	Telephone	FAX
Hunter Chase & Associates, Inc.	0026122	1200 E Woodhurst Drive J-200	Springfield	MO	65804	(41-7)8-82-8	(41-7)8-82-7

Job Number	Federal/State Project Number	Description of work	Route Number	County	Location of work
J7S3134	FAS-S601(019)	ADA improvements	123	GREENE	from 0.1 mile north of Jean Street to Monroe Street in Walnut Grove
J8S3077	FAS-S601(031)	ADA improvements	CC	CHRISTIAN	on Rte. CC at Fremont Road in Fremont Hills and on Rte. M from Tori Drive to Butterfield Drive in Nixa

Critical Date	Actual Date	Key Date	Subject	Date Contractor Assumed Maintenance	Disturbed Area on Project	Authorized Area on Project	
Price Adjustments Base Date	0				0	0	Acres
Final Acceptance Date	0						
Physical Work Complete Date	0						
Contract Items Complete Date	0						
Letting Date	20180216						
Execution Date	20180307						
Award Date	20180307						
Work Begin Date	20180402						
Notice to Proceed Date	20180409						
Substantial Work Complete Date	20180913						
Open to Traffic Date	20180913						
Original Completion Date	20181130						
Adjusted Completion Date	20181130						

Totals by Job Number			
J7S3134	<b>To Date</b>	<b>Previous</b>	<b>This estimate</b>
Participating	\$63,593.94	\$58,130.00	\$5,463.94
Non-Participating	\$0.00	\$0.00	\$0.00
<b>Total Earnings</b>	<b>\$63,593.94</b>	<b>\$58,130.00</b>	<b>\$5,463.94</b>
Stockpiled Materials	\$0.00	\$0.00	\$0.00
<b>Gross Earnings</b>	<b>\$63,593.94</b>	<b>\$58,130.00</b>	<b>\$5,463.94</b>



### Contractor's Payment Estimate Summary

	Contract ID	Estimate Number	Pay Period Start	Pay Period End	Date Generated	Estimate Type	District	Org. Code
	180216-G11	0019	February 2, 2019	February 15, 2019	February 19, 2019	PROG	SW	GCE

Totals by Job Number				
Other Adjustments	(\$624.00)		(\$624.00)	\$0.00
Retainage	\$0.00		\$0.00	\$0.00
Incentive	\$0.00		\$0.00	\$0.00
Disincentive	\$0.00		\$0.00	\$0.00
Liquidated	\$0.00		\$0.00	\$0.00
Damages	\$0.00		\$0.00	\$0.00
Overrun Adjustments	\$0.00		\$0.00	\$0.00
<b>Total:</b>	<b>\$62,969.94</b>		<b>\$57,506.00</b>	<b>\$5,463.94</b>
			<b>Total Payable:</b>	<b>\$5,463.94</b>

J8S3077		To Date	Previous	This estimate
Participating		\$159,303.00	\$158,473.00	\$830.00
Non-Participating		\$0.00	\$0.00	\$0.00
<b>Total Earnings</b>		<b>\$159,303.00</b>	<b>\$158,473.00</b>	<b>\$830.00</b>
Stockpiled Materials		\$0.00	\$0.00	\$0.00
<b>Gross Earnings</b>		<b>\$159,303.00</b>	<b>\$158,473.00</b>	<b>\$830.00</b>
Other Adjustments		(\$4,449.00)	(\$4,449.00)	\$0.00
Retainage		\$0.00	\$0.00	\$0.00
Incentive		\$0.00	\$0.00	\$0.00
Disincentive		\$0.00	\$0.00	\$0.00
Liquidated		\$0.00	\$0.00	\$0.00
Damages		\$0.00	\$0.00	\$0.00
Overrun Adjustments		\$0.00	\$0.00	\$0.00
<b>Total:</b>		<b>\$154,854.00</b>	<b>\$154,024.00</b>	<b>\$830.00</b>
			<b>Total Payable:</b>	<b>\$830.00</b>

Total Contract			To Date	Previous	This Estimate
180216-G11		Line Item Pay	\$222,896.94	\$216,603.00	\$6,293.94

If the "This Estimate" total is greater than \$100.00, this is a Pay estimate. If the "This Estimate" total is equal to \$0.00, this is a No Pay estimate. If the "This Estimate" total is between \$100.00 and \$0.00, this is a Minimum estimate and no payment will be made. This estimate will be rejected. If the "This Estimate" total is less than \$0.00, this is a Negative estimate and no payment will be made. This estimate will be rejected. You will be notified should this estimate be rejected for reasons other than those listed above.



## Contractor's Payment Estimate Summary

February 22, 2019

	Contract ID	Estimate Number	Pay Period Start	Pay Period End	Date Generated	Estimate Type	District	Org. Code
	180216-G11	0019	February 2, 2019	February 15, 2019	February 19, 2019	PROG	SW	GCE

Total Contract			
	All Adjustments	(\$5,073.00)	(\$5,073.00)
	<b>Total</b>	<b>\$217,823.94</b>	<b>\$211,530.00</b>
			<b>\$6,293.94</b>

If the "This Estimate" total is greater than \$100.00, this is a Pay estimate. If the "This Estimate" total is equal to \$0.00, this is a No Pay estimate. If the "This Estimate" total is between \$100.00 and \$0.00, this is a Minimum estimate and no payment will be made. This estimate will be rejected. If the "This Estimate" total is less than \$0.00, this is a Negative estimate and no payment will be made. This estimate will be rejected. You will be notified should this estimate be rejected for reasons other than those listed above.

Approval Date		User ID
20190219	Generated and Approved (and should be considered Draft) at the Project Office Level by	woodsm2
20190219	Reviewed and Approved (and should be considered Draft) at the Resident Engineer Level by	gripkd
20190220	Reviewed and Approved at the Central Office Controllers Office Level by	greggd1

Original Contract Amount	Net Change Order Amount to Date	Current Contract Amount	% of current contract amount complete
\$209,624.00	\$13272.94	\$222,896.94	100.0%

**Contract Adjustments:**

**Line Item Adjustments:**

**Discrepancies:**

Discrepancy Message	Resolved By User ID	Remarks
Line Item # J7S3134 /0060 has a deficient tested matl discrepancy	woodsm2	Material Discrepancy will be resolved on Materials Cover Letter.
Line Item # J7S3134 /0160 has a deficient tested matl discrepancy	woodsm2	Material Discrepancy will be resolved on Materials Cover Letter.
Line Item # J8S3077 /0240 has a deficient tested matl discrepancy	woodsm2	Material Discrepancy will be resolved on Materials Cover Letter.
Line Item # J8S3077 /0280 has a deficient tested matl discrepancy	woodsm2	Material Discrepancy will be resolved on Materials Cover Letter.
Line Item # J8S3077 /0300 has a deficient tested matl discrepancy	woodsm2	Material Discrepancy will be resolved on Materials Cover Letter.
Line Item # J7S3134 /0170 has a deficient tested matl discrepancy	woodsm2	Material Discrepancy will be resolved on Materials Cover Letter.
Line Item # J8S3077 /0290 has a deficient tested matl discrepancy	woodsm2	Material Discrepancy will be resolved on Materials Cover Letter.
Line Item # J7S3134 /0080 has a deficient tested matl discrepancy	woodsm2	Material Discrepancy will be resolved on Materials Cover Letter.
Line Item # J7S3134 /0085 has a deficient tested matl discrepancy	woodsm2	Material Discrepancy will be resolved on Materials Cover Letter.
Line Item # J8S3077 /0270 has a deficient tested matl discrepancy	woodsm2	Material Discrepancy will be resolved on Materials Cover Letter.
Line Item # J7S3134 /0190 has a deficient tested matl discrepancy	woodsm2	Material Discrepancy will be resolved on Materials Cover Letter.



## Contractor's Payment Estimate Summary

February 22, 2019

	Contract ID	Estimate Number	Pay Period Start	Pay Period End	Date Generated	Estimate Type	District	Org. Code
	180216-G11	0019	February 2, 2019	February 15, 2019	February 19, 2019	PROG	SW	GCE

**All Items, This Estimate:**

Project Number	Line Item Number	Item Code	Description	Unit Price	Previous Total Paid Quantity	Quantity this Period	Quantity to Date	Amount this Estimate
J7S3134	0060	6081010	CONCRETE CURB RAMP	\$88.00	78.00	0.00	78.00	\$0.00
	0080	6092021	INTEGRAL CURB (OVER 6 IN. HEIGHT) TYPE A	\$23.00	16.00	0.00	16.00	\$0.00
	0085	6086004	CONCRETE SIDEWALK, 4 IN.	\$48.00	55.00	0.00	55.00	\$0.00
	0130	6169902	MISC. ADA COMPLIANT MOVEABLE BARRICADE	\$83.00	0.00	12.00	12.00	\$996.00
	0160	7250312A	12 IN. PIPE GROUP B	\$50.00	54.00	0.00	54.00	\$0.00
	0170	7250315A	15 IN. PIPE GROUP B	\$69.00	21.00	0.00	21.00	\$0.00
	0190	7311052	PRECAST CONCRETE DROP INLET 5 FT X 2 FT	\$880.00	4.00	0.00	4.00	\$0.00
	5001	6049901	MISC. DRAINAGE ITEM MISC. PIPE CLEANING PIPE CLEANING BY BADGER DAYLIGHTING	\$4467.94	0.00	1.00	1.00	\$4467.94
<b>J7S3134</b>								<b>\$5463.94</b>
J8S3077	0240	6081010	CONCRETE CURB RAMP	\$80.00	59.00	0.00	59.00	\$0.00
	0270	6086004	CONCRETE SIDEWALK, 4 IN.	\$45.00	1323.00	0.00	1,323.00	\$0.00
	0280	6091011	CONCRETE CURB (OVER 6 IN. HEIGHT) TYPE S	\$34.00	164.00	0.00	164.00	\$0.00
	0290	6091052	CURB AND GUTTER TYPE B	\$35.00	140.00	0.00	140.00	\$0.00
	0300	6092011	INTEGRAL CURB (6 IN. HEIGHT AND UNDER) TYPE A	\$27.00	292.00	0.00	292.00	\$0.00
	0330	6169902	MISC. ADA COMPLIANT MOVEABLE BARRICADE	\$83.00	0.00	10.00	10.00	\$830.00
<b>J8S3077</b>								<b>\$830.00</b>
<b>Summary</b>								<b>\$6293.94</b>

**Estimate Item Detail, All Items to Date:**

Project Number	Category #	Line Number	Item Code	Description	Current Bid + CO	Current Installed to Date	Unit Price	Amount Paid to Date
J7S3134	0001	0010	2031000	CLASS A EXCAVATION	77.00	77.00	\$18.00	\$1,386.00
J7S3134	0001	0020	2063000	CLASS 3 EXCAVATION	17.00	17.00	\$32.00	\$544.00
J7S3134	0001	0030	2079903	MISC. LINEAR GRADING FOR ADA FACILITIES	111.00	111.00	\$7.00	\$777.00
J7S3134	0001	0040	3040504	TYPE 5 AGGREGATE FOR BASE (4 IN. THICK)	226.00	226.00	\$9.00	\$2,034.00
J7S3134	0001	0050	4019905	MISC. OPTIONAL PAVEMENT	99.00	99.00	\$62.00	\$6,138.00
J7S3134	0001	0060	6081010	CONCRETE CURB RAMP	78.00	78.00	\$88.00	\$6,864.00
J7S3134	0001	0070	6081012	TRUNCATED DOMES	104.00	104.00	\$25.00	\$2,600.00



## Contractor's Payment Estimate Summary

February 22, 2019

	Contract ID	Estimate Number	Pay Period Start	Pay Period End	Date Generated	Estimate Type	District	Org. Code
	180216-G11	0019	February 2, 2019	February 15, 2019	February 19, 2019	PROG	SW	GCE

### Estimate Item Detail, All Items to Date:

Project Number	Category #	Line Number	Item Code	Description	Current Bid + CO	Current Installed to Date	Unit Price	Amount Paid to Date
J7S3134	0001	0080	6092021	INTEGRAL CURB (OVER 6 IN. HEIGHT) TYPE A	16.00	16.00	\$23.00	\$368.00
J7S3134	0001	0085	6086004	CONCRETE SIDEWALK, 4 IN.	55.00	55.00	\$48.00	\$2,640.00
J7S3134	0001	0090	6141027	GRATE AND BEARING PLATE (5 FT. 1 IN. X 2 FT. 1 IN. OR 1549 MM X 635 MM)	1.00	1.00	\$2658.00	\$2,658.00
J7S3134	0001	0100	6141120	CURVED VANE GRATE AND FRAME (2 FT. X 2 FT. OR 600MM X 600MM)	3.00	3.00	\$641.00	\$1,923.00
J7S3134	0001	0110	6161005	CONSTRUCTION SIGNS	216.00	216.00	\$8.00	\$1,728.00
J7S3134	0001	0120	6161025	CHANNELIZER (TRIM LINE)	48.00	48.00	\$14.00	\$672.00
J7S3134	0001	0130	6169902	MISC. ADA COMPLIANT MOVEABLE BARRICADE	12.00	12.00	\$83.00	\$996.00
J7S3134	0001	0140	6181000	MOBILIZATION	1.00	1.00	\$8000.00	\$8,000.00
J7S3134	0001	0150	6274000	CONTRACTOR FURNISHED SURVEYING AND STAKING	1.00	1.00	\$6000.00	\$6,000.00
J7S3134	0001	0160	7250312A	12 IN. PIPE GROUP B	54.00	54.00	\$50.00	\$2,700.00
J7S3134	0001	0170	7250315A	15 IN. PIPE GROUP B	21.00	21.00	\$69.00	\$1,449.00
J7S3134	0001	0180	7311022	PRECAST CONCRETE DROP INLET 2 FT X 2 FT	9.00	9.00	\$681.00	\$6,129.00
J7S3134	0001	0190	7311052	PRECAST CONCRETE DROP INLET 5 FT X 2 FT	4.00	4.00	\$880.00	\$3,520.00
J7S3134	0001	0200	8061005	ROCK DITCH CHECK	0.00	0.00	\$36.00	\$0.00
J7S3134	0001	0210	8061007A	CURB INLET CHECK	0.00	0.00	\$91.00	\$0.00
J8S3077	0001	0220	2039903	MISC. LINEAR GRADING ADA	2,671.00	2671.00	\$7.00	\$18,697.00
J8S3077	0001	0230	3040504	TYPE 5 AGGREGATE FOR BASE (4 IN. THICK)	1,484.00	1484.00	\$8.00	\$11,872.00
J8S3077	0001	0240	6081010	CONCRETE CURB RAMP	59.00	59.00	\$80.00	\$4,720.00
J8S3077	0001	0250	6081012	TRUNCATED DOMES	157.00	157.00	\$25.00	\$3,925.00
J8S3077	0001	0260	6085008	PAVED APPROACH, 8 IN.	94.00	94.00	\$56.00	\$5,264.00
J8S3077	0001	0270	6086004	CONCRETE SIDEWALK, 4 IN.	1,323.00	1323.00	\$45.00	\$59,535.00
J8S3077	0001	0280	6091011	CONCRETE CURB (OVER 6 IN. HEIGHT) TYPE S	164.00	164.00	\$34.00	\$5,576.00
J8S3077	0001	0290	6091052	CURB AND GUTTER TYPE B	140.00	140.00	\$35.00	\$4,900.00
J8S3077	0001	0300	6092011	INTEGRAL CURB (6 IN. HEIGHT AND UNDER) TYPE A	292.00	292.00	\$27.00	\$7,884.00
J8S3077	0001	0310	6161005	CONSTRUCTION SIGNS	180.00	180.00	\$8.00	\$1,440.00
J8S3077	0001	0320	6161025	CHANNELIZER (TRIM LINE)	140.00	140.00	\$14.00	\$1,960.00
J8S3077	0001	0330	6169902	MISC. ADA COMPLIANT MOVEABLE BARRICADE	10.00	10.00	\$83.00	\$830.00



## Contractor's Payment Estimate Summary

February 22, 2019

	Contract ID	Estimate Number	Pay Period Start	Pay Period End	Date Generated	Estimate Type	District	Org. Code
	180216-G11	0019	February 2, 2019	February 15, 2019	February 19, 2019	PROG	SW	GCE

**Estimate Item Detail, All Items to Date:**

Project Number	Category #	Line Number	Item Code	Description	Current Bid + CO	Current Installed to Date	Unit Price	Amount Paid to Date
J8S3077	0001	0340	6181000	MOBILIZATION	1.00	1.00	\$20000.00	\$20,000.00
J8S3077	0001	0350	6206176A	6 IN., WHITE ACRYLIC COPOLYMER FAST DRY PAVEMENT MARKING PAINT	300.00	300.00	\$9.00	\$2,700.00
J8S3077	0001	0360	6274000	CONTRACTOR FURNISHED SURVEYING AND STAKING	1.00	1.00	\$7000.00	\$7,000.00
J8S3077	0001	0370	8061007A	CURB INLET CHECK	4.00	4.00	\$50.00	\$200.00
J8S3077	0030	0380	9024920	DETECTOR, PUSHBUTTON	4.00	4.00	\$700.00	\$2,800.00
J7S3134	0001	5001	6049901	MISC. DRAINAGE ITEM MISC. PIPE CLEANING PIPE CLEANING BY BADGER DAYLIGHTING	1.00	1.00	\$4467.94	\$4,467.94

**The information below this line is supplemental to the Estimate and is provided for confirmation of detail, location and quantity of work.**

Project Number	Line	Item	Item Description	Date	User ID	Description/Information	Quantity	Units	From	+	0	Offset	Distance	To	+	0	Offset	Distance	From LM	To LM
J7S3134	0130	6169902	MISC. TRAFFIC CONTROL DEVICES	20190207	woodsm2	Ada Various Locations	12	EA	0	+	0		0	0	+	0		0	0	0
	5001	6049901	MISC. DRAINAGE ITEM	20190215	woodsm2	Drainage cleaning	1	LS	0	+	0		0	0	+	0		0	0	0
J8S3077	0330	6169902	MISC. TRAFFIC CONTROL DEVICES	20190213	woodsm2	ADA SIDEWALK BARCADES	10	EA	0	+	0		0	0	+	0		0	0	0

**Remarks in the following table are for documentation purposes:**

Date	User ID	Remarks Text Field