



Contractor's Payment Estimate Summary

January 22, 2019

	Contract ID	Estimate Number	Pay Period Start	Pay Period End	Date Generated	Estimate Type	District	Org. Code
	180420-F01	0010	January 2, 2019	January 15, 2019	January 15, 2019	PROG	SL	FCA

Contractor	Vendor ID	Address	City	State	ZIP	Telephone	FAX
KCI Construction Company	0010205	10315 Lake Bluff Drive	St. Louis	MO	63123	(31-4)8-94-8	(31-4)8-94-7

Job Number	Federal/State Project Number	Description of work	Route Number	County	Location of work
J6I3248	I 270-5(355)	Bridge rehabilitation	I-270, MO 370	ST LOUIS	at the I-270/MO 370 interchange

Critical Date	Actual Date	Key Date	Subject	Date Contractor Assumed Maintenance	Disturbed Area on Project	Authorized Area on Project	
Contract Items Complete Date	0				0	0	Acres
Physical Work Complete Date	0						
Final Acceptance Date	0						
Price Adjustments Base Date	20180420						
Letting Date	20180420						
Execution Date	20180502						
Award Date	20180502						
Open to Traffic Date	20180604						
Notice to Proceed Date	20180604						
Work Begin Date	20180911						
Adjusted Completion Date	20181201						
Substantial Work Complete Date	20181201						
Original Completion Date	20181201						

Totals by Job Number				
J6I3248		To Date	Previous	This estimate
Participating		\$516,090.01	\$516,090.01	\$0.00
Non-Participating		\$0.00	\$0.00	\$0.00
Total Earnings		\$516,090.01	\$516,090.01	\$0.00
Stockpiled Materials		\$0.00	\$0.00	\$0.00
Gross Earnings		\$516,090.01	\$516,090.01	\$0.00
Other Adjustments		\$0.00	\$0.00	\$0.00
Retainage		\$0.00	\$0.00	\$0.00



Contractor's Payment Estimate Summary

January 22, 2019

	Contract ID	Estimate Number	Pay Period Start	Pay Period End	Date Generated	Estimate Type	District	Org. Code
	180420-F01	0010	January 2, 2019	January 15, 2019	January 15, 2019	PROG	SL	FCA

Totals by Job Number				
Incentive	\$0.00		\$0.00	\$0.00
Disincentive	\$0.00		\$0.00	\$0.00
Liquidated			\$0.00	\$0.00
Damages			\$0.00	\$0.00
Overrun			\$0.00	\$0.00
Adjustments	(\$30,470.00)		(\$30,470.00)	\$0.00
Total:	\$485,620.01		\$485,620.01	\$0.00
			Total Payable:	\$0.00

Total Contract			
180420-F01	To Date	Previous	This Estimate
	Line Item Pay	\$516,090.01	\$516,090.01
	All Adjustments	(\$30,470.00)	(\$30,470.00)
	Total	\$485,620.01	\$0.00

If the "This Estimate" total is greater than \$100.00, this is a Pay estimate. If the "This Estimate" total is equal to \$0.00, this is a No Pay estimate. If the "This Estimate" total is between \$100.00 and \$0.00, this is a Minimum estimate and no payment will be made. This estimate will be rejected. If the "This Estimate" total is less than \$0.00, this is a Negative estimate and no payment will be made. This estimate will be rejected. You will be notified should this estimate be rejected for reasons other than those listed above.

Approval Date		User ID
20190115	Generated and Approved (and should be considered Draft) at the Project Office Level by	kuehnb1
20190116	Reviewed and Approved (and should be considered Draft) at the Resident Engineer Level by	bauerd1
20190117	Reviewed and Approved at the Central Office Controllers Office Level by	greggd1

Original Contract Amount	Net Change Order Amount to Date	Current Contract Amount	% of current contract amount complete
\$519,000.00	\$0.00	\$519,000.00	99.4%

Contract Adjustments:

Line Item Adjustments:

Discrepancies:

Discrepancy Message	Resolved By User ID	Remarks
Minor Item J613248 /0300 exceeds Overrun Limits.	SYSTEM	This discrepancy has been automatically addressed by material discrepancy payment adjustments or prior overrun discrepancy payment adjustments



Contractor's Payment Estimate Summary

January 22, 2019

	Contract ID	Estimate Number	Pay Period Start	Pay Period End	Date Generated	Estimate Type	District	Org. Code
	180420-F01	0010	January 2, 2019	January 15, 2019	January 15, 2019	PROG	SL	FCA

Discrepancies:

Discrepancy Message	Resolved By User ID	Remarks
Line Item # J613248 /0230 has a deficient tested matl discrepancy	kuehnb1	Working with materials to resolve this discrepancy.
Line Item # J613248 /0250 has a deficient tested matl discrepancy	kuehnb1	Working with materials to resolve this discrepancy.
Minor Item J613248 /0260 exceeds Overrun Limits.	SYSTEM	This discrepancy has been automatically addressed by material discrepancy payment adjustments or prior overrun discrepancy payment adjustments
Line Item # J613248 /0140 has a deficient tested matl discrepancy	kuehnb1	Working with materials to resolve this discrepancy.
Minor Item J613248 /0050 exceeds Overrun Limits.	SYSTEM	This discrepancy has been automatically addressed by material discrepancy payment adjustments or prior overrun discrepancy payment adjustments
Line Item # J613248 /0190 has a deficient tested matl discrepancy	kuehnb1	Working with materials to resolve this discrepancy.
Minor Item J613248 /0140 exceeds Overrun Limits.	SYSTEM	This discrepancy has been automatically addressed by material discrepancy payment adjustments or prior overrun discrepancy payment adjustments
Minor Item J613248 /0170 exceeds Overrun Limits.	SYSTEM	This discrepancy has been automatically addressed by material discrepancy payment adjustments or prior overrun discrepancy payment adjustments
Line Item # J613248 /0280 has a deficient tested matl discrepancy	kuehnb1	Working with materials to resolve this discrepancy.
Minor Item J613248 /0200 exceeds Overrun Limits.	SYSTEM	This discrepancy has been automatically addressed by material discrepancy payment adjustments or prior overrun discrepancy payment adjustments
Minor Item J613248 /0040 exceeds Overrun Limits.	SYSTEM	This discrepancy has been automatically addressed by material discrepancy payment adjustments or prior overrun discrepancy payment adjustments

All Items, This Estimate:

Project Number	Line Item Number	Item Code	Description	Unit Price	Previous Total Paid Quantity	Quantity this Period	Quantity to Date	Amount this Estimate
J613248	0040	6161008	ADVANCED WARNING RAIL SYSTEM	\$45.00	28.00	0.00	28.00	\$0.00
	0050	6161009	FLAG ASSEMBLY	\$20.00	8.00	0.00	8.00	\$0.00
	0140	6214600A	FLOWABLE BACKFILL	\$500.00	17.00	0.00	17.00	\$0.00
	0170	7049904	MISC. REPAIRING CONCRETE APPROACH SLABS (HALF- SOLING)	\$50.00	141.00	0.00	141.00	\$0.00
	0190	6234000	POLYMER CONCRETE	\$400.00	1.00	0.00	1.00	\$0.00
	0200	7049904	MISC. REPAIRING CONCRETE APPROACH SLABS (HALF- SOLING)	\$50.00	366.00	0.00	366.00	\$0.00
	0230	7173002	SILICONE EXPANSION JOINT SEALANT	\$60.00	210.00	0.00	210.00	\$0.00
	0250	7040104	REPAIRING CONCRETE DECK (HALF-SOLING)	\$50.00	2.00	0.00	2.00	\$0.00
	0260	7049904	MISC. REPAIRING CONCRETE APPROACH SLABS (HALF- SOLING)	\$50.00	40.00	0.00	40.00	\$0.00



Contractor's Payment Estimate Summary

January 22, 2019

	Contract ID	Estimate Number	Pay Period Start	Pay Period End	Date Generated	Estimate Type	District	Org. Code
	180420-F01	0010	January 2, 2019	January 15, 2019	January 15, 2019	PROG	SL	FCA

All Items, This Estimate:

Project Number	Line Item Number	Item Code	Description	Unit Price	Previous Total Paid Quantity	Quantity this Period	Quantity to Date	Amount this Estimate
J613248	0280	7040104	REPAIRING CONCRETE DECK (HALF-SOLING)	\$50.00	2.00	0.00	2.00	\$0.00
	0300	7049904	MISC. REPAIRING CONCRETE APPROACH SLABS (HALF- SOLING)	\$50.00	83.00	0.00	83.00	\$0.00
J613248								\$0.00
Summary								\$0.00

Estimate Item Detail, All Items to Date:

Project Number	Category #	Line Number	Item Code	Description	Current Bid + CO	Current Installed to Date	Unit Price	Amount Paid to Date
J613248	0001	0010	4139903	MISC. SLOPE PROTECTION CRACK SEALING	1,010.00	1010.00	\$4.00	\$4,040.00
J613248	0001	0020	6123000A	TRUCK OR TRAILER MOUNTED ATTENUATOR (TMA)	5.00	2.00	\$2800.00	\$5,600.00
J613248	0001	0030	6161005	CONSTRUCTION SIGNS	1,188.00	1015.00	\$8.00	\$8,120.00
J613248	0001	0040	6161008	ADVANCED WARNING RAIL SYSTEM	24.00	28.00	\$45.00	\$1,260.00
J613248	0001	0050	6161009	FLAG ASSEMBLY	6.00	8.00	\$20.00	\$160.00
J613248	0001	0060	6161025	CHANNELIZER (TRIM LINE)	380.00	243.00	\$18.00	\$4,374.00
J613248	0001	0070	6161030	TYPE III MOVEABLE BARRICADE	35.00	19.00	\$95.00	\$1,805.00
J613248	0001	0080	6161033	DIRECTIONAL INDICATOR BARRICADE	84.00	78.00	\$60.00	\$4,680.00
J613248	0001	0090	6161040	FLASHING ARROW PANEL	6.00	6.00	\$850.00	\$5,100.00
J613248	0001	0100	6169902	MISC. NTCIP COMPLIANT CHANGEABLE MESSAGE SIGN (CONTRACTOR FURNISHED and RETAINED)	6.00	3.00	\$3000.00	\$9,000.00
J613248	0001	0110	6181000	MOBILIZATION	0.00	0.00	\$71563.50	\$0.00
J613248	0001	0111	6181000	MOBILIZATION	1.00	1.00	\$67318.50	\$67,318.50
J613248	0001	0120	6205902A	6 IN. WHITE HIGH BUILD WATERBORNE PAVEMENT MARKING PAINT, TY PE L BEADS	2,776.00	2776.00	\$2.00	\$5,552.00
J613248	0001	0130	6205903A	6 IN. YELLOW HIGH BUILD WATERBORNE PAVEMENT MARKING PAINT, T YPE L BEADS	1,489.00	1489.00	\$1.50	\$2,233.50
J613248	0001	0140	6214600A	FLOWABLE BACKFILL	10.00	17.00	\$500.00	\$8,500.00
J613248	0001	0150	6259901	MISC. CEMENTITIOUS GROUT FOR MUDJACKING	1.00	1.00	\$11500.00	\$11,500.00
J613248	0070	0160	6233000	EPOXY POLYMER CONCRETE OVERLAY	2,074.00	2074.00	\$32.00	\$66,368.00
J613248	0070	0170	7049904	MISC. REPAIRING CONCRETE APPROACH SLABS (HALF- SOLING)	50.00	141.00	\$50.00	\$7,050.00
J613248	0071	0180	6233000	EPOXY POLYMER CONCRETE OVERLAY	3,332.00	3332.00	\$32.00	\$106,624.00



Contractor's Payment Estimate Summary

January 22, 2019

	Contract ID	Estimate Number	Pay Period Start	Pay Period End	Date Generated	Estimate Type	District	Org. Code
	180420-F01	0010	January 2, 2019	January 15, 2019	January 15, 2019	PROG	SL	FCA

Estimate Item Detail, All Items to Date:

Project Number	Category #	Line Number	Item Code	Description	Current Bid + CO	Current Installed to Date	Unit Price	Amount Paid to Date
J613248	0071	0190	6234000	POLYMER CONCRETE	1.00	1.00	\$400.00	\$400.00
J613248	0071	0200	7049904	MISC. REPAIRING CONCRETE APPROACH SLABS (HALF- SOLING)	25.00	366.00	\$50.00	\$18,300.00
J613248	0071	0210	7110200	PROTECTIVE COATING - CONCRETE BENTS AND PIERS (EPOXY)	1.00	1.00	\$4000.00	\$4,000.00
J613248	0071	0220	7129901	MISC. DRAIN TROUGH SYSTEM	1.00	0.75	\$41000.00	\$30,750.00
J613248	0071	0230	7173002	SILICONE EXPANSION JOINT SEALANT	210.00	210.00	\$60.00	\$12,600.00
J613248	0072	0240	6233000	EPOXY POLYMER CONCRETE OVERLAY	785.00	785.00	\$32.00	\$25,120.00
J613248	0072	0250	7040104	REPAIRING CONCRETE DECK (HALF-SOLING)	2.00	2.00	\$50.00	\$100.00
J613248	0072	0260	7049904	MISC. REPAIRING CONCRETE APPROACH SLABS (HALF- SOLING)	5.00	40.00	\$50.00	\$2,000.00
J613248	0073	0270	6233000	EPOXY POLYMER CONCRETE OVERLAY	828.00	828.00	\$32.00	\$26,496.00
J613248	0073	0280	7040104	REPAIRING CONCRETE DECK (HALF-SOLING)	2.00	2.00	\$50.00	\$100.00
J613248	0074	0290	6233000	EPOXY POLYMER CONCRETE OVERLAY	2,142.00	2142.00	\$32.00	\$68,544.00
J613248	0074	0300	7049904	MISC. REPAIRING CONCRETE APPROACH SLABS (HALF- SOLING)	15.00	83.00	\$50.00	\$4,150.00
J613248	0001	5001	6189901	MISC. Adjust Mobilization For Contract Bond	1.00	1.00	\$4245.00	\$4,245.00

The information below this line is supplemental to the Estimate and is provided for confirmation of detail, location and quantity of work.

Remarks in the following table are for documentation purposes:

Date	User ID	Remarks Text Field