



Contractor's Payment Estimate Summary

January 7, 2019

Contract ID	Estimate Number	Pay Period Start	Pay Period End	Date Generated	Estimate Type	District	Org. Code
180518-D05	0008	December 16, 2018	January 1, 2019	January 3, 2019	PROG	CD	DCN

Contractor	Vendor ID	Address	City	State	ZIP	Telephone	FAX
Concrete Solution LLC	0012951	1164 Highway 100	Linn	MO	65051	(57-3)6-94-8	- -

Job Number	Federal/State Project Number	Description of work	Route Number	County	Location of work
J5S3220	FAS-S401(041)	ADA improvements	Various	MORGAN	in Barnett, Mary's Home, Latham and St. Elizabeth
J5S3220	FAS-S401(041)	ADA improvements	Various	MONITEAU	in Barnett, Mary's Home, Latham and St. Elizabeth
J5S3220	FAS-S401(041)	ADA improvements	Various	MILLER	in Barnett, Mary's Home, Latham and St. Elizabeth

Critical Date	Actual Date	Key Date	Subject	Date Contractor Assumed Maintenance	Disturbed Area on Project	Authorized Area on Project	
Contract Items Complete Date	0				0	0	Acres
Price Adjustments Base Date	0						
Physical Work Complete Date	0						
Final Acceptance Date	0						
Letting Date	20180518						
Execution Date	20180606						
Award Date	20180606						
Notice to Proceed Date	20180709						
Work Begin Date	20180901						
Open to Traffic Date	20180901						
Substantial Work Complete Date	20181031						
Adjusted Completion Date	20181102						
Original Completion Date	20181102						

Totals by Job Number			
J5S3220	To Date	Previous	This estimate
Participating	\$152,941.39	\$152,941.39	\$0.00
Non-Participating	\$0.00	\$0.00	\$0.00
Total Earnings	\$152,941.39	\$152,941.39	\$0.00
Stockpiled Materials	\$0.00	\$0.00	\$0.00
Gross Earnings	\$152,941.39	\$152,941.39	\$0.00



Contractor's Payment Estimate Summary

January 7, 2019

	Contract ID	Estimate Number	Pay Period Start	Pay Period End	Date Generated	Estimate Type	District	Org. Code
	180518-D05	0008	December 16, 2018	January 1, 2019	January 3, 2019	PROG	CD	DCN

Totals by Job Number					
Other		\$0.00		\$0.00	\$0.00
Adjustments					
Retainage		\$0.00		\$0.00	\$0.00
Incentive		\$0.00		\$0.00	\$0.00
Disincentive		\$0.00		\$0.00	\$0.00
Liquidated					
Damages		\$0.00		\$0.00	\$0.00
Overrun					
Adjustments		\$0.00		\$0.00	\$0.00
Total:		\$152,941.39		\$152,941.39	\$0.00
				Total Payable:	\$0.00

Total Contract			
180518-D05	To Date	Previous	This Estimate
	Line Item Pay	\$152,941.39	\$152,941.39
	All Adjustments	\$0.00	\$0.00
	Total	\$152,941.39	\$0.00

If the "This Estimate" total is greater than \$100.00, this is a Pay estimate. If the "This Estimate" total is equal to \$0.00, this is a No Pay estimate. If the "This Estimate" total is between \$100.00 and \$0.00, this is a Minimum estimate and no payment will be made. This estimate will be rejected. If the "This Estimate" total is less than \$0.00, this is a Negative estimate and no payment will be made. This estimate will be rejected. You will be notified should this estimate be rejected for reasons other than those listed above.

Approval Date		User ID
20190103	Generated and Approved (and should be considered Draft) at the Project Office Level by	morgap3
20190103	Reviewed and Approved (and should be considered Draft) at the Resident Engineer Level by	morgap3
20190103	Reviewed and Approved at the Central Office Controllers Office Level by	greggd1

Original Contract Amount	Net Change Order Amount to Date	Current Contract Amount	% of current contract amount complete
\$131,318.20	\$26668.68	\$157,986.88	96.8%

Contract Adjustments:

Line Item Adjustments:



Contractor's Payment Estimate Summary

January 7, 2019

	Contract ID	Estimate Number	Pay Period Start	Pay Period End	Date Generated	Estimate Type	District	Org. Code
	180518-D05	0008	December 16, 2018	January 1, 2019	January 3, 2019	PROG	CD	DCN

Discrepancies:

Discrepancy Message	Resolved By User ID	Remarks
Line Item # J5S3220 /0100 has a deficient tested matl discrepancy	morgap3	This discrepancy is scheduled to be resolved at a later date
Line Item # J5S3220 /0120 has a deficient tested matl discrepancy	morgap3	This discrepancy is scheduled to be resolved at a later date
Line Item # J5S3220 /0220 has a deficient tested matl discrepancy	morgap3	This discrepancy is scheduled to be resolved at a later date
Line Item # J5S3220 /0250 has a deficient tested matl discrepancy	morgap3	This discrepancy is scheduled to be resolved at a later date
Line Item # J5S3220 /0260 has a deficient tested matl discrepancy	morgap3	This discrepancy is scheduled to be resolved at a later date
Line Item # J5S3220 /0330 has a deficient tested matl discrepancy	morgap3	This discrepancy is scheduled to be resolved at a later date
Line Item # J5S3220 /0080 has a deficient tested matl discrepancy	morgap3	This discrepancy is scheduled to be resolved at a later date
Line Item # J5S3220 /0110 has a deficient tested matl discrepancy	morgap3	This discrepancy is scheduled to be resolved at a later date
Line Item # J5S3220 /0210 has a deficient tested matl discrepancy	morgap3	This discrepancy is scheduled to be resolved at a later date
Line Item # J5S3220 /0240 has a deficient tested matl discrepancy	morgap3	This discrepancy is scheduled to be resolved at a later date
Line Item # J5S3220 /0270 has a deficient tested matl discrepancy	morgap3	This discrepancy is scheduled to be resolved at a later date
Line Item # J5S3220 /0310 has a deficient tested matl discrepancy	morgap3	This discrepancy is scheduled to be resolved at a later date
Line Item # J5S3220 /0030 has a deficient tested matl discrepancy	morgap3	This discrepancy is scheduled to be resolved at a later date
Line Item # J5S3220 /0060 has a deficient tested matl discrepancy	morgap3	This discrepancy is scheduled to be resolved at a later date
Line Item # J5S3220 /0340 has a deficient tested matl discrepancy	morgap3	This discrepancy is scheduled to be resolved at a later date
Line Item # J5S3220 /0040 has a deficient tested matl discrepancy	morgap3	This discrepancy is scheduled to be resolved at a later date
Line Item # J5S3220 /0090 has a deficient tested matl discrepancy	morgap3	This discrepancy is scheduled to be resolved at a later date
Line Item # J5S3220 /0190 has a deficient tested matl discrepancy	morgap3	This discrepancy is scheduled to be resolved at a later date
Line Item # J5S3220 /0230 has a deficient tested matl discrepancy	morgap3	This discrepancy is scheduled to be resolved at a later date
Line Item # J5S3220 /0320 has a deficient tested matl discrepancy	morgap3	This discrepancy is scheduled to be resolved at a later date
Line Item # J5S3220 /0350 has a deficient tested matl discrepancy	morgap3	This discrepancy is scheduled to be resolved at a later date

All Items, This Estimate:

Project Number	Line Item Number	Item Code	Description	Unit Price	Previous Total Paid Quantity	Quantity this Period	Quantity to Date	Amount this Estimate
J5S3220	0030	3040143	TYPE 1 AGGREGATE FOR BASE (4 IN. THICK)	\$7.00	901.00	0.00	901.00	\$0.00
	0040	3107003	GRAVEL (A) OR CRUSHED STONE (B) OR CHAT (C)	\$30.00	184.00	0.00	184.00	\$0.00
	0060	6081010	CONCRETE CURB RAMP	\$100.00	43.20	0.00	43.20	\$0.00
	0080	6082023	HAND-RAILING FOR STEPS WITHOUT BALUSTERS	\$100.00	33.00	0.00	33.00	\$0.00
	0090	6085007	PAVED APPROACH, 7 IN.	\$90.00	145.00	0.00	145.00	\$0.00
	0100	6085008	PAVED APPROACH, 8 IN.	\$100.00	55.40	0.00	55.40	\$0.00
	0110	6086004	CONCRETE SIDEWALK, 4 IN.	\$53.00	656.60	0.00	656.60	\$0.00



Contractor's Payment Estimate Summary

January 7, 2019

Contract ID	Estimate Number	Pay Period Start	Pay Period End	Date Generated	Estimate Type	District	Org. Code
180518-D05	0008	December 16, 2018	January 1, 2019	January 3, 2019	PROG	CD	DCN

All Items, This Estimate:

Project Number	Line Item Number	Item Code	Description	Unit Price	Previous Total Paid Quantity	Quantity this Period	Quantity to Date	Amount this Estimate
J5S3220	0120	6091052	CURB AND GUTTER TYPE B	\$75.00	5.00	0.00	5.00	\$0.00
	0190	7032002	CLASS B CONCRETE (MISC)	\$750.00	1.60	0.00	1.60	\$0.00
	0210	7250412	12 IN. PIPE GROUP C	\$39.00	175.00	0.00	175.00	\$0.00
	0220	7250415	15 IN. PIPE GROUP C	\$40.00	24.00	0.00	24.00	\$0.00
	0230	7250418	18 IN. PIPE GROUP C	\$45.00	81.00	0.00	81.00	\$0.00
	0240	7320812A	12 IN. OR ALLOWED SUBSTITUTE GROUP C FLARED END SECTION	\$185.00	8.00	0.00	8.00	\$0.00
	0250	7320815A	15 IN. OR ALLOWED SUBSTITUTE GROUP C FLARED END SECTION	\$200.00	4.00	0.00	4.00	\$0.00
	0260	7320818A	18 IN. OR ALLOWED SUBSTITUTE GROUP C FLARED END SECTION	\$240.00	8.00	0.00	8.00	\$0.00
	0270	8051000A	SEEDING - COOL SEASON MIXTURES	\$10000.00	0.11	0.00	0.11	\$0.00
	0310	9031010	CONCRETE FOOTINGS, EMBEDDED	\$3000.00	0.50	0.00	0.50	\$0.00
	0320	9031241	BREAKAWAY ASSEMBLY (PERFORATED SQUARE STEEL TUBE)	\$950.00	2.00	0.00	2.00	\$0.00
	0330	9031272	2.25 IN. PSST POST - 12 GA.	\$33.00	12.00	0.00	12.00	\$0.00
	0340	9031280	2.5 IN. PSST POST - 12 GA.	\$35.00	56.00	0.00	56.00	\$0.00
	0350	9031281	POST ANCHOR FOR 2.5 IN. PSST - 7 GA.	\$105.00	15.00	0.00	15.00	\$0.00
J5S3220								\$0.00
Summary								\$0.00

Estimate Item Detail, All Items to Date:

Project Number	Category #	Line Number	Item Code	Description	Current Bid + CO	Current Installed to Date	Unit Price	Amount Paid to Date
J5S3220	0001	0010	2022010	REMOVAL OF IMPROVEMENTS	1.00	1.00	\$15000.00	\$15,000.00
J5S3220	0001	0020	2071000	LINEAR GRADING CLASS 1	11.20	11.20	\$800.00	\$8,960.00
J5S3220	0001	0030	3040143	TYPE 1 AGGREGATE FOR BASE (4 IN. THICK)	901.00	901.00	\$7.00	\$6,307.00
J5S3220	0001	0040	3107003	GRAVEL (A) OR CRUSHED STONE (B) OR CHAT (C)	184.00	184.00	\$30.00	\$5,520.00
J5S3220	0001	0050	6039902	WATER ADJUSTING WATER VALVES	3.00	3.00	\$250.00	\$750.00
J5S3220	0001	0060	6081010	CONCRETE CURB RAMP	43.20	43.20	\$100.00	\$4,320.00
J5S3220	0001	0070	6081012	TRUNCATED DOMES	216.00	124.00	\$25.00	\$3,100.00
J5S3220	0001	0080	6082023	HAND-RAILING FOR STEPS WITHOUT BALUSTERS	33.00	33.00	\$100.00	\$3,300.00



Contractor's Payment Estimate Summary

January 7, 2019

	Contract ID	Estimate Number	Pay Period Start	Pay Period End	Date Generated	Estimate Type	District	Org. Code
	180518-D05	0008	December 16, 2018	January 1, 2019	January 3, 2019	PROG	CD	DCN

Estimate Item Detail, All Items to Date:

Project Number	Category #	Line Number	Item Code	Description	Current Bid + CO	Current Installed to Date	Unit Price	Amount Paid to Date
J5S3220	0001	0090	6085007	PAVED APPROACH, 7 IN.	145.00	145.00	\$90.00	\$13,050.00
J5S3220	0001	0100	6085008	PAVED APPROACH, 8 IN.	55.40	55.40	\$100.00	\$5,540.00
J5S3220	0001	0110	6086004	CONCRETE SIDEWALK, 4 IN.	656.60	656.60	\$53.00	\$34,799.80
J5S3220	0001	0120	6091052	CURB AND GUTTER TYPE B	5.00	5.00	\$75.00	\$375.00
J5S3220	0001	0130	6161005	CONSTRUCTION SIGNS	414.00	414.00	\$7.50	\$3,105.00
J5S3220	0001	0140	6161025	CHANNELIZER (TRIM LINE)	88.00	88.00	\$22.00	\$1,936.00
J5S3220	0001	0150	6161030	TYPE III MOVEABLE BARRICADE	4.00	4.00	\$150.00	\$600.00
J5S3220	0001	0160	6169902	MISC. MISC.ADA MOVEABLE BARRICADE	10.00	10.00	\$100.00	\$1,000.00
J5S3220	0001	0170	6181000	MOBILIZATION	1.00	1.00	\$2000.00	\$2,000.00
J5S3220	0001	0180	6274000	CONTRACTOR FURNISHED SURVEYING AND STAKING	1.00	1.00	\$3200.00	\$3,200.00
J5S3220	0001	0190	7032002	CLASS B CONCRETE (MISC)	1.60	1.60	\$750.00	\$1,200.00
J5S3220	0001	0200	7061000	REINFORCING STEEL	70.00	70.00	\$5.00	\$350.00
J5S3220	0001	0210	7250412	12 IN. PIPE GROUP C	175.00	175.00	\$39.00	\$6,825.00
J5S3220	0001	0220	7250415	15 IN. PIPE GROUP C	24.00	24.00	\$40.00	\$960.00
J5S3220	0001	0230	7250418	18 IN. PIPE GROUP C	81.00	81.00	\$45.00	\$3,645.00
J5S3220	0001	0240	7320812A	12 IN. OR ALLOWED SUBSTITUTE GROUP C FLARED END SECTION	8.00	8.00	\$185.00	\$1,480.00
J5S3220	0001	0250	7320815A	15 IN. OR ALLOWED SUBSTITUTE GROUP C FLARED END SECTION	4.00	4.00	\$200.00	\$800.00
J5S3220	0001	0260	7320818A	18 IN. OR ALLOWED SUBSTITUTE GROUP C FLARED END SECTION	8.00	8.00	\$240.00	\$1,920.00
J5S3220	0001	0270	8051000A	SEEDING - COOL SEASON MIXTURES	0.22	0.11	\$10000.00	\$1,100.00
J5S3220	0001	0280	8061006	ALTERNATE DITCH CHECK	308.00	308.00	\$5.00	\$1,540.00
J5S3220	0001	0290	8061016	SEDIMENT REMOVAL	42.91	10.00	\$50.00	\$500.00
J5S3220	0001	0300	8061019	SILT FENCE	400.00	400.00	\$3.00	\$1,200.00
J5S3220	0040	0310	9031010	CONCRETE FOOTINGS, EMBEDDED	0.50	0.50	\$3000.00	\$1,500.00
J5S3220	0040	0320	9031241	BREAKAWAY ASSEMBLY (PERFORATED SQUARE STEEL TUBE)	2.00	2.00	\$950.00	\$1,900.00
J5S3220	0040	0330	9031272	2.25 IN. PSST POST - 12 GA.	12.00	12.00	\$33.00	\$396.00
J5S3220	0040	0340	9031280	2.5 IN. PSST POST - 12 GA.	56.00	56.00	\$35.00	\$1,960.00
J5S3220	0040	0350	9031281	POST ANCHOR FOR 2.5 IN. PSST - 7 GA.	15.00	15.00	\$105.00	\$1,575.00



Contractor's Payment Estimate Summary

January 7, 2019

	Contract ID	Estimate Number	Pay Period Start	Pay Period End	Date Generated	Estimate Type	District	Org. Code
	180518-D05	0008	December 16, 2018	January 1, 2019	January 3, 2019	PROG	CD	DCN

Estimate Item Detail, All Items to Date:

Project Number	Category #	Line Number	Item Code	Description	Current Bid + CO	Current Installed to Date	Unit Price	Amount Paid to Date
J5S3220	0001	5001	6044011	PIPE COLLAR, TYPE A Type A, Pipe Collar	1.00	1.00	\$300.00	\$300.00
J5S3220	0001	5002	2063000	CLASS 3 EXCAVATION Class 3 Excavation	31.00	31.00	\$40.00	\$1,240.00
J5S3220	0001	5003	8069901	MISC. EROSION CONTROL MISC. EROSION CONTROL	1.00	1.00	\$3357.67	\$3,357.67
J5S3220	0001	5004	2079901	MISC. GRADING 45' MODULAR BLOCK WALL WITH DECORATIVE ROCK	1.00	1.00	\$3597.36	\$3,597.36
J5S3220	0001	5005	2039901	MISC. MAILBOX RELOCATION	1.00	1.00	\$1849.22	\$1,849.22
J5S3220	0001	5006	2029901	MISC. REMOVALS Curb Removal	1.00	1.00	\$883.33	\$883.33

The information below this line is supplemental to the Estimate and is provided for confirmation of detail, location and quantity of work.

Remarks in the following table are for documentation purposes:

Date	User ID	Remarks Text Field