



Contractor's Payment Estimate Summary

July 22, 2019

	Contract ID	Estimate Number	Pay Period Start	Pay Period End	Date Generated	Estimate Type	District	Org. Code
	180518-F03	0022	July 1, 2019	July 15, 2019	July 16, 2019	PROG	SL	FCE

Contractor	Vendor ID	Address	City	State	ZIP	Telephone	FAX
KCI Construction Company	0010205	10315 Lake Bluff Drive	St. Louis	MO	63123	(31-4)8-94-8	(31-4)8-94-7

Job Number	Federal/State Project Number	Description of work	Route Number	County	Location of work
J613268	FAS S501(44)	2 Pedestrian bridge replacements	I-44, I-70	ST LOUIS CITY	west of Kingshighway and west of Madison

Critical Date	Actual Date	Key Date	Subject	Date Contractor Assumed Maintenance	Disturbed Area on Project	Authorized Area on Project	
Contract Items Complete Date	0				0	0	Acres
Open to Traffic Date	0						
Physical Work Complete Date	0						
Final Acceptance Date	0						
Price Adjustments Base Date	20180518						
Letting Date	20180518						
Award Date	20180606						
Execution Date	20180606						
Notice to Proceed Date	20180709						
Work Begin Date	20180817						
Original Completion Date	20190601						
Adjusted Completion Date	20190601						
Substantial Work Complete Date	20190601						

Totals by Job Number				
J613268		To Date	Previous	This estimate
Participating	\$2,484,076.02	\$2,456,373.52	\$27,702.50	
Non-Participating	\$0.00	\$0.00	\$0.00	
Total Earnings	\$2,484,076.02	\$2,456,373.52	\$27,702.50	
Stockpiled Materials	\$0.00	\$0.00	\$0.00	
Gross Earnings	\$2,484,076.02	\$2,456,373.52	\$27,702.50	
Other Adjustments	\$33,040.28	\$0.00	\$33,040.28	
Retainage	\$0.00	\$0.00	\$0.00	



Contractor's Payment Estimate Summary

July 22, 2019

	Contract ID	Estimate Number	Pay Period Start	Pay Period End	Date Generated	Estimate Type	District	Org. Code
	180518-F03	0022	July 1, 2019	July 15, 2019	July 16, 2019	PROG	SL	FCE

Totals by Job Number				
Incentive	\$0.00		\$0.00	\$0.00
Disincentive	\$0.00		\$0.00	\$0.00
Liquidated				
Damages	\$0.00		\$0.00	\$0.00
Overrun				
Adjustments	(\$53,665.00)		(\$43,300.00)	(\$10,365.00)
Total:	\$2,463,451.30		\$2,413,073.52	\$50,377.78
			Total Payable:	\$50,377.78

Total Contract				
180518-F03		To Date	Previous	This Estimate
	Line Item Pay	\$2,484,076.02	\$2,456,373.52	\$27,702.50
	All Adjustments	(\$20,624.72)	(\$43,300.00)	\$22,675.28
	Total	\$2,463,451.30	\$2,413,073.52	\$50,377.78

If the "This Estimate" total is greater than \$100.00, this is a Pay estimate. If the "This Estimate" total is equal to \$0.00, this is a No Pay estimate. If the "This Estimate" total is between \$100.00 and \$0.00, this is a Minimum estimate and no payment will be made. This estimate will be rejected. If the "This Estimate" total is less than \$0.00, this is a Negative estimate and no payment will be made. This estimate will be rejected. You will be notified should this estimate be rejected for reasons other than those listed above.

Approval Date		User ID
20190717	Generated and Approved (and should be considered Draft) at the Project Office Level by	burnww1
20190717	Reviewed and Approved (and should be considered Draft) at the Resident Engineer Level by	washas
20190717	Reviewed and Approved at the Central Office Controllers Office Level by	greggd1

Original Contract Amount	Net Change Order Amount to Date	Current Contract Amount	% of current contract amount complete
\$2,550,000.00	(\$47393.98)	\$2,502,606.02	99.3%

Contract Adjustments:

Line Item Adjustments:

Project Number	Line Number	Entered by User	Adjustment Type	Line Item Adjustment Amount	Remarks
J6I3268	0080	SYSTEM	Overrun	(\$5880.00)	Overrun adjustment created for the following discrepancy: Est Nbr: 0022 Type: EI Seq No: 1 Desc: Minor Item J6I3268 /0080 exceeds Overrun Limits. This adjustment applies to DWR Date 07/12/2019.
	0100	SYSTEM	Overrun	(\$2400.00)	Overrun adjustment created for the following discrepancy: Est Nbr: 0022 Type: EI Seq No: 2 Desc: Minor Item J6I3268 /0100



Contractor's Payment Estimate Summary

July 22, 2019

	Contract ID	Estimate Number	Pay Period Start	Pay Period End	Date Generated	Estimate Type	District	Org. Code
	180518-F03	0022	July 1, 2019	July 15, 2019	July 16, 2019	PROG	SL	FCE

Line Item Adjustments:					
Project Number	Line Number	Entered by User	Adjustment Type	Line Item Adjustment Amount	Remarks
J6I3268					exceeds Overrun Limits. This adjustment applies to DWR Date 07/12/2019.
	0120	SYSTEM	Overrun	(\$360.00)	Overrun adjustment created for the following discrepancy: Est Nbr: 0022 Type: EI Seq No: 3 Desc: Minor Item J6I3268 /0120 exceeds Overrun Limits. This adjustment applies to DWR Date 07/12/2019.
	0160	SYSTEM	Overrun	(\$80.00)	Overrun adjustment created for the following discrepancy: Est Nbr: 0022 Type: EI Seq No: 4 Desc: Minor Item J6I3268 /0160 exceeds Overrun Limits. This adjustment applies to DWR Date 07/12/2019.
	0180	SYSTEM	Overrun	(\$30.00)	Overrun adjustment created for the following discrepancy: Est Nbr: 0022 Type: EI Seq No: 5 Desc: Minor Item J6I3268 /0180 exceeds Overrun Limits. This adjustment applies to DWR Date 07/12/2019.
	0220	SYSTEM	Overrun	(\$1615.00)	Overrun adjustment created for the following discrepancy: Est Nbr: 0022 Type: EI Seq No: 6 Desc: Minor Item J6I3268 /0220 exceeds Overrun Limits. This adjustment applies to DWR Date 07/12/2019.
	0490	cunnid3	Left Over Materials	\$16178.60	
	0640	cunnid3	Left Over Materials	\$16861.68	
J6I3268				\$22675.28	
Summary				\$22675.28	

Discrepancies:		
Discrepancy Message	Resolved By User ID	Remarks
Minor Item J6I3268 /0080 exceeds Overrun Limits.	SYSTEM	This discrepancy has been automatically addressed by line item adjustment: Est Nbr: 0022 Prj Nbr: J6I3268 Line Item Nbr: 0080 Adjust Type: OVRN Adjust Seq Nbr: 1
Line Item # J6I3268 matl discrepancy /0120 has a deficient tested	cunnid3	Awaiting aggregate testing completion.
Minor Item J6I3268 /0100 exceeds Overrun Limits.	SYSTEM	This discrepancy has been automatically addressed by line item adjustment: Est Nbr: 0022 Prj Nbr: J6I3268 Line Item Nbr: 0100 Adjust Type: OVRN Adjust Seq Nbr: 1
Line Item # J6I3268 matl discrepancy /0180 has a deficient tested	cunnid3	Awaiting materials to approve PAL.
Minor Item J6I3268 /0120 exceeds Overrun Limits.	SYSTEM	This discrepancy has been automatically addressed by line item adjustment: Est Nbr: 0022 Prj Nbr: J6I3268 Line Item Nbr: 0120 Adjust Type: OVRN Adjust Seq Nbr: 1
Line Item # J6I3268 matl discrepancy /0640 has a deficient tested	cunnid3	Awaiting QC aggregate test completion.
Line Item # J6I3268 matl discrepancy /0290 has a deficient tested	cunnid3	awaiting materials to zero out test.
Minor Item J6I3268 /0160 exceeds Overrun Limits.	SYSTEM	This discrepancy has been automatically addressed by line item adjustment: Est Nbr: 0022 Prj Nbr: J6I3268 Line Item Nbr: 0160 Adjust Type: OVRN Adjust Seq Nbr: 1
Line Item # J6I3268 /0690 has a deficient tested	cunnid3	Awaiting materials to approve PAL.



Contractor's Payment Estimate Summary

July 22, 2019

	Contract ID	Estimate Number	Pay Period Start	Pay Period End	Date Generated	Estimate Type	District	Org. Code
	180518-F03	0022	July 1, 2019	July 15, 2019	July 16, 2019	PROG	SL	FCE

Discrepancies:

Discrepancy Message	Resolved By User ID	Remarks
matl discrepancy		
Minor Item J613268 /0180 exceeds Overrun Limits.	SYSTEM	This discrepancy has been automatically addressed by line item adjustment: Est Nbr: 0022 Prj Nbr: J613268 Line Item Nbr: 0180 Adjust Type: OVRN Adjust Seq Nbr: 1
Line Item # J613268 /5001 has a deficient tested matl discrepancy	cunnid3	Awaiting cert.
Minor Item J613268 /0220 exceeds Overrun Limits.	SYSTEM	This discrepancy has been automatically addressed by line item adjustment: Est Nbr: 0022 Prj Nbr: J613268 Line Item Nbr: 0220 Adjust Type: OVRN Adjust Seq Nbr: 1
Line Item # J613268 /0420 has a deficient tested matl discrepancy	cunnid3	Awaiting cert to be approved by materials.
Line Item # J613268 /0580 has a deficient tested matl discrepancy	cunnid3	Awaiting cert to be approved by materials.
Line Item # J613268 /0590 has a deficient tested matl discrepancy	cunnid3	Awaiting cert to be approved by materials.
Line Item # J613268 /0730 has a deficient tested matl discrepancy	cunnid3	Awaiting cert to be approved by materials.
Line Item # J613268 /0740 has a deficient tested matl discrepancy	cunnid3	Awaiting cert to be approved by materials.
Minor Item J613268 /0380 exceeds Overrun Limits.	SYSTEM	This discrepancy has been automatically addressed by material discrepancy payment adjustments or prior overrun discrepancy payment adjustments

All Items, This Estimate:

Project Number	Line Item Number	Item Code	Description	Unit Price	Previous Total Paid Quantity	Quantity this Period	Quantity to Date	Amount this Estimate
J613268	0080	6116010A	SLOPE PROTECTION	\$60.00	1129.00	98.00	1,227.00	\$5880.00
	0100	6122020	REPLACEMENT SAND BARREL	\$400.00	13.00	7.00	20.00	\$2800.00
	0120	6131010	FURNISHING AND PLACING CONCRETE MATERIAL FOR FULL DEPTH PAVEMENT REPAIR	\$100.00	325.10	3.60	328.70	\$360.00
	0160	6131015	DOWEL BAR (DRILLING, FURNISHING AND INSTALLATION) FOR FULL DEPTH PAVEMENT REPAIR	\$5.00	50.00	16.00	66.00	\$80.00
	0180	6131018	TIE BAR (DRILLING, FURNISHING AND INSTALLATION) FOR FULL DEPTH PAVEMENT REPAIR (TYPE L JOINTS)	\$5.00	146.00	6.00	152.00	\$30.00
	0210	6169902	MISC. NTCIP COMPLIANT CHANGEABLE MESSAGE SIGN (CONTRACTOR FURNISHED AND RETAINED)	\$3500.00	11.00	1.00	12.00	\$3500.00
	0220	6173000	CONCRETE TRAFFIC BARRIER, TYPE C	\$85.00	348.00	19.00	367.00	\$1615.00
	0250	6175011B	RELOCATING TEMPORARY TRAFFIC BARRIER ANCHORED	\$18.50	0.00	775.00	775.00	\$14337.50
	0290	7319902	MISC. RESET CONCRETE INLET TOP	\$150.00	1.00	0.00	1.00	\$0.00
	0380	6063014	TYPE A CRASHWORTHY END TERMINAL (MASH)	\$3200.00	4.00	0.00	4.00	\$0.00



Contractor's Payment Estimate Summary

July 22, 2019

	Contract ID	Estimate Number	Pay Period Start	Pay Period End	Date Generated	Estimate Type	District	Org. Code
	180518-F03	0022	July 1, 2019	July 15, 2019	July 16, 2019	PROG	SL	FCE

All Items, This Estimate:

Project Number	Line Item Number	Item Code	Description	Unit Price	Previous Total Paid Quantity	Quantity this Period	Quantity to Date	Amount this Estimate
J613268	0420	9039901	MISC. HIGHWAY SIGN BOX TRUSS (30-FOOT CANTILEV ER)	\$30000.00	1.00	0.00	1.00	\$0.00
	0450	9109902	MISC. MODOT ITS IN-GROUND FACILITY RELOCATION	\$1900.00	1.00	1.00	2.00	\$1900.00
	0490	7021324	GALVANIZED CAST-IN-PLACE CONCRETE PILES (24 IN)	\$200.00	557.00	0.00	557.00	\$0.00
	0580	7110200	PROTECTIVE COATING - CONCRETE BENTS AND PIERS (EPOXY)	\$2500.00	1.00	0.00	1.00	\$0.00
	0590	7129902	MISC. EXPANSION PLATE (SPECIAL)	\$450.00	5.00	0.00	5.00	\$0.00
	0640	7021324	GALVANIZED CAST-IN-PLACE CONCRETE PILES (24 IN)	\$200.00	1147.00	-14.00	1,133.00	(\$2800.00)
	0690	7039901	MISC. PIER PROTECTION BARRIER I-70	\$5000.00	1.00	0.00	1.00	\$0.00
	0730	7110200	PROTECTIVE COATING - CONCRETE BENTS AND PIERS (EPOXY)	\$3500.00	1.00	0.00	1.00	\$0.00
	0740	7129902	MISC. EXPANSION PLATE (SPECIAL)	\$450.00	7.00	0.00	7.00	\$0.00
	5001	9109901	MISC. ITS I-70 Century Link In-Ground Facility Relocation	\$10904.02	1.00	0.00	1.00	\$0.00
J613268								\$27702.50
Summary								\$27702.50

Estimate Item Detail, All Items to Date:

Project Number	Category #	Line Number	Item Code	Description	Current Bid + CO	Current Installed to Date	Unit Price	Amount Paid to Date
J613268	0001	0010	2013000	CLEARING AND GRUBBING	1.00	1.00	\$8500.00	\$8,500.00
J613268	0001	0020	2022010	REMOVAL OF IMPROVEMENTS	1.00	1.00	\$44000.00	\$44,000.00
J613268	0001	0030	2153000	SHAPING SLOPES, CLASS III	0.00	0.00	\$1400.00	\$0.00
J613268	0001	0040	6071013A	CHAIN-LINK FENCE (72 IN.)	1,672.00	1672.00	\$30.00	\$50,160.00
J613268	0001	0050	6086004	CONCRETE SIDEWALK, 4 IN.	2.00	2.00	\$45.00	\$90.00
J613268	0001	0060	6089902	MISC. ADA CURB RAMP	6.00	6.00	\$850.00	\$5,100.00
J613268	0001	0070	6091042	CONCRETE GUTTER TYPE B	0.00	0.00	\$35.00	\$0.00
J613268	0001	0080	6116010A	SLOPE PROTECTION	1,537.00	1227.00	\$60.00	\$73,620.00
J613268	0001	0090	6122014	IMPACT ATTENUATOR (14 SAND BARRELS)	4.00	4.00	\$3900.00	\$15,600.00
J613268	0001	0100	6122020	REPLACEMENT SAND BARREL	20.00	20.00	\$400.00	\$8,000.00
J613268	0001	0110	6122030	IMPACT ATTENUATOR (RELOCATION)	0.00	0.00	\$650.00	\$0.00
J613268	0001	0120	6131010	FURNISHING AND PLACING CONCRETE MATERIAL FOR FULL DEPTH PAVE MENT REPAIR	328.00	328.70	\$100.00	\$32,870.00
J613268	0001	0130	6131012	SUBGRADE COMPACTION (6 IN. DEPTH) (PAVEMENT REPAIR)	88.00	88.00	\$5.00	\$440.00



Contractor's Payment Estimate Summary

July 22, 2019

	Contract ID	Estimate Number	Pay Period Start	Pay Period End	Date Generated	Estimate Type	District	Org. Code
	180518-F03	0022	July 1, 2019	July 15, 2019	July 16, 2019	PROG	SL	FCE

Estimate Item Detail, All Items to Date:

Project Number	Category #	Line Number	Item Code	Description	Current Bid + CO	Current Installed to Date	Unit Price	Amount Paid to Date
J613268	0001	0140	6131013	TYPE 1 OR 5 AGGREGATE FOR BASE (4 IN. THICK) (PAVEMENT REPAIR)	112.00	112.00	\$10.00	\$1,120.00
J613268	0001	0150	6131014	FULL DEPTH PAVEMENT REPAIR SAW CUT (FOR PERIMETER AND INTERNAL SAW CUTS)	774.00	774.00	\$5.00	\$3,870.00
J613268	0001	0160	6131015	DOWEL BAR (DRILLING, FURNISHING AND INSTALLATION) FOR FULL DEPTH PAVEMENT REPAIR	66.00	66.00	\$5.00	\$330.00
J613268	0001	0170	6131017	DOWEL BAR (FURNISHING AND INSTALLATION WITH BASKETS) FOR FULL DEPTH PAVEMENT REPAIR	166.00	166.00	\$10.00	\$1,660.00
J613268	0001	0180	6131018	TIE BAR (DRILLING, FURNISHING AND INSTALLATION) FOR FULL DEPTH PAVEMENT REPAIR (TYPE L JOINTS)	152.00	152.00	\$5.00	\$760.00
J613268	0001	0190	6161040	FLASHING ARROW PANEL	7.00	7.00	\$700.00	\$4,900.00
J613268	0001	0200	6169901	MISC. TEMPORARY TRAFFIC CONTROL	1.00	1.00	\$33500.00	\$33,500.00
J613268	0001	0210	6169902	MISC. NTCIP COMPLIANT CHANGEABLE MESSAGE SIGN (CONTRACTOR FURNISHED AND RETAINED)	12.00	12.00	\$3500.00	\$42,000.00
J613268	0001	0220	6173000	CONCRETE TRAFFIC BARRIER, TYPE C	367.00	367.00	\$85.00	\$31,195.00
J613268	0001	0230	6173700B	TEMPORARY TRAFFIC BARRIER ANCHORED, CONTRACTOR FURNISHED / RETAINED	2,076.00	2076.00	\$35.50	\$73,698.00
J613268	0001	0240	6175010A	RELOCATING TEMPORARY TRAFFIC BARRIER	0.00	0.00	\$5.00	\$0.00
J613268	0001	0250	6175011B	RELOCATING TEMPORARY TRAFFIC BARRIER ANCHORED	775.00	775.00	\$18.50	\$14,337.50
J613268	0001	0260	6181000	MOBILIZATION	1.00	1.00	\$316436.00	\$316,436.00
J613268	0001	0270	6189902	MISC. ADDITIONAL MOBILIZATION FOR SEEDING	0.00	0.00	\$600.00	\$0.00
J613268	0001	0280	6274000	CONTRACTOR FURNISHED SURVEYING AND STAKING	1.00	1.00	\$10000.00	\$10,000.00
J613268	0001	0290	7319902	MISC. RESET CONCRETE INLET TOP	1.00	1.00	\$150.00	\$150.00
J613268	0001	0300	8059901	MISC. SEEDING AND MULCHING	0.00	0.00	\$8500.00	\$0.00
J613268	0001	0310	8061007A	CURB INLET CHECK	0.00	0.00	\$150.00	\$0.00
J613268	0001	0320	8061016	SEDIMENT REMOVAL	0.00	0.00	\$10.00	\$0.00
J613268	0001	0330	8061019	SILT FENCE	0.00	0.00	\$3.00	\$0.00
J613268	0010	0340	6061061	MGS GUARDRAIL, 8 FT. POSTS, 6 FT. - 3 IN. SPACING	1,131.00	1131.00	\$34.00	\$38,454.00
J613268	0010	0350	6061068	MGS BRIDGE APPROACH TRANSITION SECTION (EXTENDED CURB)	2.00	2.00	\$3400.00	\$6,800.00
J613268	0010	0360	6061074	MGS HEIGHT AND BLOCK TRANSITION	2.00	2.00	\$900.00	\$1,800.00
J613268	0010	0370	6061080	MGS END ANCHOR	7.00	7.00	\$1500.00	\$10,500.00



Contractor's Payment Estimate Summary

July 22, 2019

	Contract ID	Estimate Number	Pay Period Start	Pay Period End	Date Generated	Estimate Type	District	Org. Code
	180518-F03	0022	July 1, 2019	July 15, 2019	July 16, 2019	PROG	SL	FCE

Estimate Item Detail, All Items to Date:

Project Number	Category #	Line Number	Item Code	Description	Current Bid + CO	Current Installed to Date	Unit Price	Amount Paid to Date
J613268	0010	0380	6063014	TYPE A CRASHWORTHY END TERMINAL (MASH)	4.00	4.00	\$3200.00	\$12,800.00
J613268	0020	0390	9019902	MISC. REMOVE AND RESET MODOT LIGHT	2.00	2.00	\$3760.00	\$7,520.00
J613268	0020	0400	9019902	MISC. REMOVE AND RESET ST. LOUIS CITY LIGHT	3.00	3.00	\$3760.00	\$11,280.00
J613268	0040	0410	9031020	CONCRETE FOOTINGS, BOLT DOWN	12.40	12.40	\$1500.00	\$18,600.00
J613268	0040	0420	9039901	MISC. HIGHWAY SIGN BOX TRUSS (30-FOOT CANTILEV ER)	1.00	1.00	\$30000.00	\$30,000.00
J613268	0040	0430	9039904	MISC. RELOCATED SH-FLAT SHEET SIGN	26.00	26.00	\$10.00	\$260.00
J613268	0040	0440	9039904	MISC. RELOCATED ST-STRUCTURAL SIGN	100.00	100.00	\$15.00	\$1,500.00
J613268	0050	0450	9109902	MISC. MODOT ITS IN-GROUND FACILITY RELOCATION	2.00	2.00	\$1900.00	\$3,800.00
J613268	0070	0460	2160500	REMOVAL OF BRIDGES	1.00	1.00	\$43000.00	\$43,000.00
J613268	0070	0470	5039905	MISC. PEDESTRIAN BRIDGE APPROACH SLAB	73.00	73.00	\$300.00	\$21,900.00
J613268	0070	0480	6071066	(72 IN.) PEDESTRIAN FENCE (STRUCTURES)	1,242.00	1242.00	\$145.00	\$180,090.00
J613268	0070	0490	7021324	GALVANIZED CAST-IN-PLACE CONCRETE PILES (24 IN)	557.00	557.00	\$200.00	\$111,400.00
J613268	0070	0500	7025001	DYNAMIC PILE TESTING	2.00	2.00	\$3000.00	\$6,000.00
J613268	0070	0510	7026000	PRE-BORE FOR PILING	65.00	65.00	\$200.00	\$13,000.00
J613268	0070	0520	7027000	PILE POINT REINFORCEMENT	14.00	14.00	\$800.00	\$11,200.00
J613268	0070	0530	7034214	CLASS B-2 CONCRETE	122.20	122.20	\$1000.00	\$122,200.00
J613268	0070	0540	7039901	MISC. PIER PROTECTION BARRIER I-44	1.00	1.00	\$2500.00	\$2,500.00
J613268	0070	0550	7039902	MISC. CONCRETE PILE CAP	3.00	3.00	\$3000.00	\$9,000.00
J613268	0070	0560	7059903	MISC. 27 IN., PRESTRESSED CONCRETE BOX BEAM WI TH MONOLITHIC SLAB	160.00	160.00	\$500.00	\$80,000.00
J613268	0070	0570	7101000	REINFORCING STEEL (EPOXY COATED)	24,500.00	24500.00	\$1.15	\$28,175.00
J613268	0070	0580	7110200	PROTECTIVE COATING - CONCRETE BENTS AND PIERS (EPOXY)	1.00	1.00	\$2500.00	\$2,500.00
J613268	0070	0590	7129902	MISC. EXPANSION PLATE (SPECIAL)	5.00	5.00	\$450.00	\$2,250.00
J613268	0070	0600	7162000	LAMINATED NEOPRENE BEARING PAD ASSEMBLY	4.00	4.00	\$750.00	\$3,000.00
J613268	0071	0610	2160500	REMOVAL OF BRIDGES	1.00	1.00	\$72000.00	\$72,000.00
J613268	0071	0620	5039905	MISC. PEDESTRIAN BRIDGE APPROACH SLAB	116.00	116.00	\$250.00	\$29,000.00
J613268	0071	0630	6071066	(72 IN.) PEDESTRIAN FENCE (STRUCTURES)	1,622.00	1622.00	\$145.00	\$235,190.00
J613268	0071	0640	7021324	GALVANIZED CAST-IN-PLACE CONCRETE PILES (24 IN)	1,133.00	1133.00	\$200.00	\$226,600.00



Contractor's Payment Estimate Summary

July 22, 2019

	Contract ID	Estimate Number	Pay Period Start	Pay Period End	Date Generated	Estimate Type	District	Org. Code
	180518-F03	0022	July 1, 2019	July 15, 2019	July 16, 2019	PROG	SL	FCE

Estimate Item Detail, All Items to Date:

Project Number	Category #	Line Number	Item Code	Description	Current Bid + CO	Current Installed to Date	Unit Price	Amount Paid to Date
J6I3268	0071	0650	7025001	DYNAMIC PILE TESTING	2.00	2.00	\$3000.00	\$6,000.00
J6I3268	0071	0660	7026000	PRE-BORE FOR PILING	137.00	137.00	\$200.00	\$27,400.00
J6I3268	0071	0670	7027000	PILE POINT REINFORCEMENT	21.00	21.00	\$800.00	\$16,800.00
J6I3268	0071	0680	7034214	CLASS B-2 CONCRETE	160.00	160.00	\$1000.00	\$160,000.00
J6I3268	0071	0690	7039901	MISC. PIER PROTECTION BARRIER I-70	1.00	1.00	\$5000.00	\$5,000.00
J6I3268	0071	0700	7039902	MISC. CONCRETE PILE CAP	4.00	4.00	\$3000.00	\$12,000.00
J6I3268	0071	0710	7059903	MISC. 21 IN., PRESTRESSED CONCRETE BOX BEAM WITH MONOLITHIC SLAB	186.00	186.00	\$450.00	\$83,700.00
J6I3268	0071	0720	7101000	REINFORCING STEEL (EPOXY COATED)	31,710.00	31710.00	\$1.15	\$36,466.50
J6I3268	0071	0730	7110200	PROTECTIVE COATING - CONCRETE BENTS AND PIERS (EPOXY)	1.00	1.00	\$3500.00	\$3,500.00
J6I3268	0071	0740	7129902	MISC. EXPANSION PLATE (SPECIAL)	7.00	7.00	\$450.00	\$3,150.00
J6I3268	0071	0750	7162000	LAMINATED NEOPRENE BEARING PAD ASSEMBLY	6.00	6.00	\$750.00	\$4,500.00
J6I3268	0050	5001	9109901	MISC. ITS I-70 Century Link In-Ground Facility Relocation	1.00	1.00	\$10904.02	\$10,904.02

The information below this line is supplemental to the Estimate and is provided for confirmation of detail, location and quantity of work.

Project Number	Line	Item	Item Description	Date	User ID	Description/Information	Quantity	Units	From	+	0	Offset	Distance	To	+	0	Offset	Distance	From LM	To LM
J6I3268	0080	6116010A	SLOPE PROTECTION	20190712	cunnid3	Additional slope protection	98	SQYD	0	+	0		0	0	+	0		0	0	0
	0100	6122020	REPLACEMENT SAND BARREL	20190712	cunnid3	I-70 replacement barrels	7	EA	0	+	0		0	0	+	0		0	0	0
	0120	6131010	FURN & PLACE CONC MATL FOR FULL DEPTH	20190712	cunnid3	I-70 Shoulder Barrier	3.600	SQYD	916	+	23		0	916	+	39		0	0	0
	0160	6131015	DOWEL BAR (DRILLING, FURNISHING AND INST	20190712	cunnid3	I-70 Shoulder Barrier	16	EA	916	+	23		0	916	+	39		0	0	0
	0180	6131018	TIE BAR (DRILL, FURN & INSTAL) (TYPE L	20190712	cunnid3	I-70 Shoulder Barrier	6	EA	916	+	23		0	916	+	39		0	0	0
	0210	6169902	MISC. TRAFFIC CONTROL DEVICES	20190712	cunnid3	I-70 Closure	1	EA	0	+	0		0	0	+	0		0	0	0



Contractor's Payment Estimate Summary

July 22, 2019

	Contract ID	Estimate Number	Pay Period Start	Pay Period End	Date Generated	Estimate Type	District	Org. Code
	180518-F03	0022	July 1, 2019	July 15, 2019	July 16, 2019	PROG	SL	FCE

The information below this line is supplemental to the Estimate and is provided for confirmation of detail, location and quantity of work.

Project Number	Line	Item	Item Description	Date	User ID	Description/ Information	Quantity	Units	From	+	Offset	Distance	To	+	Offset	Distance	From LM	To LM
J613268	0210	6169902																
	0220	6173000	CONCRETE TRAFFIC BARRIER, TYPE C	20190712	cunnid3	I-70 Shoulder Barrier	19	LF	916	+	23	0	916	+	42	0	0	0
	0250	6175011B	RELOC TEMPORARY TRAFFIC BARRIER ANCHORED	20190712	burnww1	I-44 Center Median Barrier Wall	216	LF	0	+	0	0	0	+	0	0	0	0
			RELOC TEMPORARY TRAFFIC BARRIER ANCHORED		burnww1	I-70 11th St. Guardrail Access	559	LF	0	+	0	0	0	+	0	0	0	0
	0450	9109902	MISC. ITS	20190712	cunnid3	I-44 Eastbound	1	EA	0	+	0	0	0	+	0	0	0	0
	0640	7021324	GALVANIZED CIP CONCR PILES (24 IN)	20190712	cunnid3	Incorrect entry	-14	LF	0	+	0	0	0	+	0	0	0	0

Remarks in the following table are for documentation purposes:

Date	User ID	Remarks Text Field