



Missouri Department of Transportation
Contractor's Pay Estimate Summary

Report Generated on June 11, 2020

Pay Estimate Created Date: June 2, 2020

Progress Estimate Number 46	Contract ID 180518-F04 Prime Contractor Reinhold Electric, Inc.	Pay Period Start May 16, 2020 Pay Period End June 1, 2020	Original Contract Amount \$61,065.00 Net Change Order Amount \$0.00 Current Contract Amount \$61,065.00
Approval Date			By User
June 2, 2020	Generated and Approved (and should be considered Draft) at the Project Office Level by		norton1
June 3, 2020	Reviewed and Approved (and should be considered Draft) at the Resident Engineer Level by		silvej1
June 4, 2020	Reviewed and Approved at the Central Office Controllers Office Level by		greggd1
Original Completion Date	Current Completion Date	Actual Completion Date	% of Current Contract Amount Complete
June 30, 2019	June 30, 2020		143.49%

No Milestones Exist for Contract

Contract Total Pay For Estimate No. 46			
180518-F04	This Estimate	Previous	To Date
Total Posted Items Pay	\$0.00	\$87,620.00	\$87,620.00
Gross Item Adjustments	\$0.00	(\$12,180.00)	(\$12,180.00)
Incentive	\$0.00	\$0.00	\$0.00
Disincentive	\$0.00	\$0.00	\$0.00
Liquidated Damage	\$0.00	\$0.00	\$0.00
Other Contract Adjustments	\$0.00	\$0.00	\$0.00
		\$75,440.00	\$75,440.00
Contract Total Payable This Estimate:	\$0.00		
Items Paid This Estimate Period			
No Data Available			
Contract Adjustments This Estimate			
No Contract Adjustments Exist on Contract			
Line Item Adjustments This Estimate			
No Data Available			



Missouri Department of Transportation
Contractor's Pay Estimate Summary
Project Details

Report Generated on June 11, 2020

Contract Project Information																																					
Project Number	Federal Proj. Number	Project Description	Route	County	Location of Work																																
J6M0263	J6M0263	On-Call signal replacement	Various	VARIOUS	in the St. Louis District as well as Lincoln and Warren Counties																																
Totals by Job Numbers																																					
J6M0263	<table><tr><th></th><th>This Estimate</th><th>Previous</th><th>To Date</th></tr><tr><td>Posted Item Pay</td><td>\$0.00</td><td>\$82,620.00</td><td>\$82,620.00</td></tr><tr><td>Gross Item Adjustments</td><td>\$0.00</td><td>(\$12,180.00)</td><td>(\$12,180.00)</td></tr><tr><td>Gross Item Pay</td><td>\$0.00</td><td>\$75,440.00</td><td>\$75,440.00</td></tr><tr><td>Incentive</td><td>\$0.00</td><td>\$0.00</td><td>\$0.00</td></tr><tr><td>Disincentive</td><td>\$0.00</td><td>\$0.00</td><td>\$0.00</td></tr><tr><td>Liquidated Damages</td><td>\$0.00</td><td>\$0.00</td><td>\$0.00</td></tr><tr><td>Other Contract Adjustments</td><td>\$0.00</td><td>\$0.00</td><td>\$0.00</td></tr></table>						This Estimate	Previous	To Date	Posted Item Pay	\$0.00	\$82,620.00	\$82,620.00	Gross Item Adjustments	\$0.00	(\$12,180.00)	(\$12,180.00)	Gross Item Pay	\$0.00	\$75,440.00	\$75,440.00	Incentive	\$0.00	\$0.00	\$0.00	Disincentive	\$0.00	\$0.00	\$0.00	Liquidated Damages	\$0.00	\$0.00	\$0.00	Other Contract Adjustments	\$0.00	\$0.00	\$0.00
	This Estimate	Previous	To Date																																		
Posted Item Pay	\$0.00	\$82,620.00	\$82,620.00																																		
Gross Item Adjustments	\$0.00	(\$12,180.00)	(\$12,180.00)																																		
Gross Item Pay	\$0.00	\$75,440.00	\$75,440.00																																		
Incentive	\$0.00	\$0.00	\$0.00																																		
Disincentive	\$0.00	\$0.00	\$0.00																																		
Liquidated Damages	\$0.00	\$0.00	\$0.00																																		
Other Contract Adjustments	\$0.00	\$0.00	\$0.00																																		



**Missouri Department of Transportation
Contractor's Pay Estimate Summary
Exceptions**

Report Generated on June 11, 2020

Exceptions (Discrepancies) This Estimate Period

No Exceptions Exist on Contract



**Missouri Department of Transportation
Contractor's Pay Estimate Summary
Contract Line Items and Total Paid for All Estimates**

Report Generated on June 11, 2020

Total Paid / All Items / All Estimates (Including this Estimate)

Note: Posted Quantities and Values are based on Report Generated date and can differ from the posted amount at the time the Estimate was Generated.

Contract Nm.CONTRACT	Project No.	Category	Line No.	Item Code	Description	Bid Quantity	Net Change Order	Total Current Quantity	Unit	Total Posted Approved Qty	Unit Price	Total Value POSTED To Date (See report generated date)
180518-F04	J6M0263	0001	0010	6123000A	TRUCK OR TRAILER MOUNTED ATTENUATOR (TMA)	1.00	0.00	1.00	EA	0.00	\$1.00	\$0.00
		0001	0020	6161005	CONSTRUCTION SIGNS	417.00	0.00	417.00	SQFT	0.00	\$1.00	\$0.00
		0001	0030	6161008	ADVANCED WARNING RAIL SYSTEM	3.00	0.00	3.00	EA	0.00	\$1.00	\$0.00
		0001	0040	6161009	FLAG ASSEMBLY	4.00	0.00	4.00	EA	0.00	\$1.00	\$0.00
		0001	0050	6161025	CHANNELIZER (TRIM LINE)	26.00	0.00	26.00	EA	0.00	\$1.00	\$0.00
		0001	0060	6161033	DIRECTIONAL INDICATOR BARRICADE	12.00	0.00	12.00	EA	0.00	\$1.00	\$0.00
		0001	0070	6161040	FLASHING ARROW PANEL	1.00	0.00	1.00	EA	0.00	\$1.00	\$0.00
		0001	0080	6169902	MISC.MISC. CATEGORY 2 TRAFFIC CONTROL	10.00	0.00	10.00	EA	0.00	\$1.00	\$0.00
		0001	0090	6169902	MISC.MISC. CATEGORY 3 TRAFFIC CONTROL	10.00	0.00	10.00	EA	0.00	\$1.00	\$0.00
		0001	0100	6169902	MISC.MISC. CATEGORY 4 TRAFFIC CONTROL	1.00	0.00	1.00	EA	0.00	\$600.00	\$0.00
		0001	0110	6169902	MISC.MISC. NIGHTTIME REPAIR OPERATIONS	1.00	0.00	1.00	EA	0.00	\$600.00	\$0.00
		0001	0120	6169902	MISC.MISC.CATEGORY 1 TRAFFIC CONTROL	15.00	0.00	15.00	EA	58.00	\$180.00	\$10,440.00
		0001	0130	6189902	MISC.MISC. EMERGENCY REPAIR	1.00	0.00	1.00	EA	0.00	\$1.00	\$0.00
		0030	0140	9028500	CABLE, LOOP DETECTOR, IN DUCT	50.00	0.00	50.00	LF	60.00	\$10.00	\$600.00
		0030	0150	9028810	PULL BOX, PREFORMED CLASS 1	1.00	0.00	1.00	EA	0.00	\$780.00	\$0.00
		0030	0160	9029902	MISC.MISC. 6 X 15 LOOP DETECTOR	5.00	0.00	5.00	EA	13.00	\$1,200.00	\$15,600.00
		0030	0170	9029902	MISC.MISC. 6 X 30 LOOP DETECTOR	25.00	0.00	25.00	EA	38.00	\$1,300.00	\$49,400.00
		0030	0180	9029902	MISC.MISC. 6 X 6 LOOP DETECTOR	10.00	0.00	10.00	EA	7.00	\$940.00	\$6,580.00
		0050	0190	9109902	MISC.MISC. WIRELESS IN-PAVEMENT VEHICLE DETEC TION	50.00	0.00	50.00	EA	0.00	\$150.00	\$0.00
		Project J6M0263 - Total Value Posted to Date as of Report Generated Date										
180518-F04 Overall - Total Value Posted to Date as of Report Generated Date												\$82,620.00



**Missouri Department of Transportation
Contractor's Pay Estimate Summary
Installed Locations of Paid Line Items (This Estimate Only)**

Report Generated on June 11, 2020

The information below this line is supplemental to the Estimate and is provided for confirmation of detail, location and quantity of work.

The information below this line are details from Line Item agency views.

No Agency View Details Exist



**Missouri Department of Transportation
Contractor's Pay Estimate Summary
Line Item Adjustments - All Estimates**

Report Generated on June 11, 2020

Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks
0120	MISC. CATEGORY 1 TRAFFIC CONTROL	Overrun	Overrun	6	Oct 19, 2019	SYSTEM	(\$540.00)	Overrun adjustment created for the following discrepancy: Est Nbr: 0006 Type: EI Seq No: 1 Desc: Minor Item J6M0263 /0120 exceeds Overrun Limits. This adjustment applies to DWR Date 08/24/2018.
				8	Oct 19, 2019	SYSTEM	(\$720.00)	Overrun adjustment created for the following discrepancy: Est Nbr: 0008 Type: EI Seq No: 1 Desc: Minor Item J6M0263 /0120 exceeds Overrun Limits. This adjustment applies to DWR Date 11/01/2018.
				9	Oct 19, 2019	SYSTEM	(\$1,260.00)	Overrun adjustment created for the following discrepancy: Est Nbr: 0009 Type: EI Seq No: 1 Desc: Minor Item J6M0263 /0120 exceeds Overrun Limits. This adjustment applies to DWR Date 11/05/2018.
				9	Oct 19, 2019	SYSTEM	(\$360.00)	Overrun adjustment created for the following discrepancy: Est Nbr: 0009 Type: EI Seq No: 1 Desc: Minor Item J6M0263 /0120 exceeds Overrun Limits. This adjustment applies to DWR Date 11/09/2018.
				11	Oct 19, 2019	SYSTEM	(\$180.00)	Overrun adjustment created for the following discrepancy: Est Nbr: 0011 Type: EI Seq No: 1 Desc: Minor Item J6M0263 /0120 exceeds Overrun Limits. This adjustment applies to DWR Date 12/14/2018.
				12	Oct 19, 2019	SYSTEM	(\$180.00)	Overrun adjustment created for the following discrepancy: Est Nbr: 0012 Type: EI Seq No: 1 Desc: Minor Item J6M0263 /0120 exceeds Overrun Limits. This adjustment applies to DWR Date 12/26/2018.
				18	Oct 19, 2019	SYSTEM	(\$360.00)	Overrun adjustment created for the following discrepancy: Est Nbr: 0018 Type: EI Seq No: 1 Desc: Minor Item J6M0263 /0120 exceeds Overrun Limits. This adjustment applies to DWR Date 03/22/2019.
				20	Oct 19, 2019	SYSTEM	(\$180.00)	Overrun adjustment created for the following discrepancy: Est Nbr: 0020 Type: EI Seq No: 1 Desc: Minor Item J6M0263 /0120 exceeds Overrun Limits. This adjustment applies to DWR Date 04/19/2019.
	Overrun - Total					(\$3,780.00)		
	Overrun - Total					(\$3,780.00)		
0120 - Total							(\$3,780.00)	
0160	MISC. MISC. 6 X 15 LOOP DETECTOR	Overrun	Overrun	6	Oct 19, 2019	SYSTEM	(\$1,200.00)	Overrun adjustment created for the following discrepancy: Est Nbr: 0006 Type: EI Seq No: 2 Desc: Minor Item J6M0263 /0160 exceeds Overrun Limits. This adjustment applies to DWR Date 08/24/2018.
				9	Oct 19, 2019	SYSTEM	(\$3,600.00)	Overrun adjustment created for the following discrepancy: Est Nbr: 0009 Type: EI Seq No: 2 Desc: Minor Item J6M0263 /0160 exceeds Overrun Limits. This adjustment applies to DWR Date 11/05/2018.
				18	Oct 19, 2019	SYSTEM	(\$2,400.00)	Overrun adjustment created for the following discrepancy: Est Nbr: 0018 Type: EI Seq No: 2 Desc: Minor Item J6M0263 /0160 exceeds Overrun Limits. This adjustment applies to DWR Date 03/22/2019.
				20	Oct 19, 2019	SYSTEM	(\$1,200.00)	Overrun adjustment created for the following discrepancy: Est Nbr: 0020 Type: EI Seq No: 2 Desc: Minor Item J6M0263 /0160 exceeds Overrun Limits. This adjustment applies to DWR Date 04/19/2019.
	Overrun - Total					(\$8,400.00)		
Overrun - Total					(\$8,400.00)			
0160 - Total							(\$8,400.00)	
Overall - Total							(\$12,180.00)	