



Contractor's Payment Estimate Summary

June 21, 2019

	Contract ID	Estimate Number	Pay Period Start	Pay Period End	Date Generated	Estimate Type	District	Org. Code
	180518-F05	0023	June 2, 2019	June 15, 2019	June 17, 2019	PROG	SL	FCD

Contractor	Vendor ID	Address	City	State	ZIP	Telephone	FAX
L.F. Krupp Construction, Inc. dba Krupp Construction	0011280	415 Old State Road	Ellisville	MO	63021	(63-6)3-91-8	(63-6)3-91-7

Job Number	Federal/State Project Number	Description of work	Route Number	County	Location of work
J6P3144	FAF 67-3(128)	Adding turn lanes	67	JEFFERSON	at Montauk Road north of Olympian Village
J6P3145	FAF 67-3(129)	Adding turn lanes	67	JEFFERSON	at Victoria Road north of Olympian Village

Critical Date	Actual Date	Key Date	Subject	Date Contractor Assumed Maintenance	Disturbed Area on Project	Authorized Area on Project	
Contract Items Complete Date	0				0	0	Acres
Open to Traffic Date	0						
Physical Work Complete Date	0						
Final Acceptance Date	0						
Price Adjustments Base Date	20180518						
Letting Date	20180518						
Award Date	20180606						
Execution Date	20180606						
Notice to Proceed Date	20180709						
Work Begin Date	20180718						
Original Completion Date	20181130						
Adjusted Completion Date	20181207						
Substantial Work Complete Date	20181207						

Totals by Job Number				
J6P3144		To Date	Previous	This estimate
Participating		\$139,541.09	\$139,541.09	\$0.00
Non-Participating		\$0.00	\$0.00	\$0.00
Total Earnings		\$139,541.09	\$139,541.09	\$0.00
Stockpiled Materials		\$0.00	\$0.00	\$0.00
Gross Earnings		\$139,541.09	\$139,541.09	\$0.00
Other		\$0.00	\$0.00	\$0.00



Contractor's Payment Estimate Summary

June 21, 2019

	Contract ID	Estimate Number	Pay Period Start	Pay Period End	Date Generated	Estimate Type	District	Org. Code
	180518-F05	0023	June 2, 2019	June 15, 2019	June 17, 2019	PROG	SL	FCD

Totals by Job Number				
Adjustments				
Retainage	\$0.00		\$0.00	\$0.00
Incentive	\$0.00		\$0.00	\$0.00
Disincentive	\$0.00		\$0.00	\$0.00
Liquidated				
Damages	\$0.00		\$0.00	\$0.00
Overrun				
Adjustments	\$0.00		\$0.00	\$0.00
Total:	\$139,541.09		\$139,541.09	
			Total Payable:	\$0.00

J6P3145		To Date	Previous	This estimate
Participating		\$799,745.03	\$799,745.03	\$0.00
Non-Participating		\$0.00	\$0.00	\$0.00
Total Earnings		\$799,745.03	\$799,745.03	\$0.00
Stockpiled				
Materials		\$0.00	\$0.00	\$0.00
Gross Earnings		\$799,745.03	\$799,745.03	\$0.00
Other				
Adjustments		(\$3,425.75)	(\$3,425.75)	\$0.00
Retainage		\$0.00	\$0.00	\$0.00
Incentive		\$0.00	\$0.00	\$0.00
Disincentive		\$0.00	\$0.00	\$0.00
Liquidated				
Damages		\$0.00	\$0.00	\$0.00
Overrun				
Adjustments		\$0.00	\$0.00	\$0.00
Total:		\$796,319.28	\$796,319.28	
			Total Payable:	\$0.00

Total Contract			To Date	Previous	This Estimate
180518-F05		Line Item Pay	\$939,286.12	\$939,286.12	\$0.00
		All Adjustments	(\$3,425.75)	(\$3,425.75)	\$0.00

If the "This Estimate" total is greater than \$100.00, this is a Pay estimate. If the "This Estimate" total is equal to \$0.00, this is a No Pay estimate. If the "This Estimate" total is between \$100.00 and \$0.00, this is a Minimum estimate and no payment will be made. This estimate will be rejected. If the "This Estimate" total is less than \$0.00, this is a Negative estimate and no payment will be made. This estimate will be rejected. You will be notified should this estimate be rejected for reasons other than those listed above.



Contractor's Payment Estimate Summary

June 21, 2019

	Contract ID	Estimate Number	Pay Period Start	Pay Period End	Date Generated	Estimate Type	District	Org. Code
	180518-F05	0023	June 2, 2019	June 15, 2019	June 17, 2019	PROG	SL	FCD

Total Contract								
		Total	\$935,860.37		\$935,860.37		\$0.00	

If the "This Estimate" total is greater than \$100.00, this is a Pay estimate. If the "This Estimate" total is equal to \$0.00, this is a No Pay estimate. If the "This Estimate" total is between \$100.00 and \$0.00, this is a Minimum estimate and no payment will be made. This estimate will be rejected. If the "This Estimate" total is less than \$0.00, this is a Negative estimate and no payment will be made. This estimate will be rejected. You will be notified should this estimate be rejected for reasons other than those listed above.

Approval Date		User ID
20190617	Generated and Approved (and should be considered Draft) at the Project Office Level by	stgemr
20190617	Reviewed and Approved (and should be considered Draft) at the Resident Engineer Level by	vancef1
20190618	Reviewed and Approved at the Central Office Controllers Office Level by	greggd1

Original Contract Amount	Net Change Order Amount to Date	Current Contract Amount	% of current contract amount complete
\$942,293.71	(\$2922.60)	\$939,371.11	100.0%

Contract Adjustments:

Line Item Adjustments:

Discrepancies:

All Items, This Estimate:

Estimate Item Detail, All Items to Date:

Project Number	Category #	Line Number	Item Code	Description	Current Bid + CO	Current Installed to Date	Unit Price	Amount Paid to Date
J6P3144	0001	0010	2022010	REMOVAL OF IMPROVEMENTS	1.00	1.00	\$7080.00	\$7,080.00
J6P3144	0001	0020	2031000	CLASS A EXCAVATION	327.00	327.00	\$11.40	\$3,727.80
J6P3144	0001	0030	2035500	EMBANKMENT IN PLACE	68.00	68.00	\$23.05	\$1,567.40
J6P3144	0001	0040	2036000	COMPACTING EMBANKMENT	229.00	229.00	\$5.05	\$1,156.45
J6P3144	0001	0050	2037075	COMPACTING IN CUT	7.60	7.60	\$200.00	\$1,520.00
J6P3144	0001	0060	2063000	CLASS 3 EXCAVATION	3.00	3.00	\$20.00	\$60.00
J6P3144	0001	0070	2063100	CLASS 3 EXCAVATION IN ROCK	4.00	4.00	\$410.00	\$1,640.00
J6P3144	0001	0080	2063500	CULVERT CLEANOUT	2.00	2.00	\$1405.00	\$2,810.00



Contractor's Payment Estimate Summary

June 21, 2019

	Contract ID	Estimate Number	Pay Period Start	Pay Period End	Date Generated	Estimate Type	District	Org. Code
	180518-F05	0023	June 2, 2019	June 15, 2019	June 17, 2019	PROG	SL	FCD

Estimate Item Detail, All Items to Date:

Project Number	Category #	Line Number	Item Code	Description	Current Bid + CO	Current Installed to Date	Unit Price	Amount Paid to Date
J6P3144	0001	0090	3040506	TYPE 5 AGGREGATE FOR BASE (6 IN. THICK)	1,048.00	1048.00	\$8.35	\$8,750.80
J6P3144	0001	0100	4010150	TYPE A2 SHOULDER	365.00	365.00	\$28.50	\$10,402.50
J6P3144	0001	0110	4019905	MISC. OPTIONAL PAVEMENT	682.00	682.00	\$49.10	\$33,486.20
J6P3144	0001	0120	6044012	PIPE COLLAR, TYPE B	1.00	1.00	\$1000.00	\$1,000.00
J6P3144	0001	0130	6169901	MISC. TEMPORARY TRAFFIC CONTROL	1.00	1.00	\$4600.00	\$4,600.00
J6P3144	0001	0140	6169902	MISC. NTCIP CHANGABLE MESSAGE SIGN	1.00	1.00	\$3000.00	\$3,000.00
J6P3144	0001	0150	6181000	MOBILIZATION	1.00	1.00	\$25605.00	\$25,605.00
J6P3144	0001	0160	6189902	MISC. ADDITIONAL MOBILIZATION FOR SEEDING	0.00	0.00	\$600.00	\$0.00
J6P3144	0001	0170	6191000	PAVEMENT EDGE TREATMENT	783.00	783.00	\$1.50	\$1,174.50
J6P3144	0001	0180	6200015	PREFORMED THERMOPLASTIC PAVEMENT MARKING, 24 IN. WHITE	120.00	120.00	\$24.00	\$2,880.00
J6P3144	0001	0190	6200021	PREFORMED THERMOPLASTIC PAVEMENT MARKING, LEFT/RIGHT ARROW	3.00	3.00	\$350.00	\$1,050.00
J6P3144	0001	0200	6200042	PREFORMED THERMOPLASTIC PAVEMENT MARKING, 12 IN WHITE, YIELD LINE TRIANGLES	6.00	6.00	\$30.00	\$180.00
J6P3144	0001	0210	6205902A	6 IN. WHITE HIGH BUILD WATERBORNE PAVEMENT MARKING PAINT, TYPE L BEADS	2,084.00	2084.00	\$1.50	\$3,126.00
J6P3144	0001	0220	6207002	PAVEMENT MARKING REMOVAL (SYMBOLS)	6.00	6.00	\$150.00	\$900.00
J6P3144	0001	0230	6274000	CONTRACTOR FURNISHED SURVEYING AND STAKING	1.00	1.00	\$2200.00	\$2,200.00
J6P3144	0001	0240	7250324A	24 IN. PIPE GROUP B	4.00	4.00	\$100.00	\$400.00
J6P3144	0001	0250	7250418	18 IN. PIPE GROUP C	8.00	8.00	\$75.00	\$600.00
J6P3144	0001	0260	7320024A	24 IN. OR ALLOWED SUBSTITUTE GROUP B FLARED END SECTION	1.00	1.00	\$700.00	\$700.00
J6P3144	0001	0270	7321014A	18 IN. OR ALLOWED SUBSTITUTE SAFETY SLOPE END SECTION	1.00	1.00	\$750.00	\$750.00
J6P3144	0001	0280	8051000A	SEEDING - COOL SEASON MIXTURES	0.30	0.30	\$13000.00	\$3,900.00
J6P3144	0001	0290	8061005	ROCK DITCH CHECK	150.00	150.00	\$25.00	\$3,750.00
J6P3144	0001	0300	8061016	SEDIMENT REMOVAL	17.00	0.00	\$5.00	\$0.00
J6P3144	0001	0310	8061017	TEMPORARY SEEDING AND MULCHING	0.00	0.00	\$8000.00	\$0.00
J6P3144	0001	0320	8061019	SILT FENCE	0.00	0.00	\$4.00	\$0.00
J6P3144	0040	0330	9031010	CONCRETE FOOTINGS, EMBEDDED	0.80	0.80	\$2000.00	\$1,600.00
J6P3144	0040	0340	9031220	PIPE POSTS	330.00	330.00	\$5.00	\$1,650.00



Contractor's Payment Estimate Summary

June 21, 2019

	Contract ID	Estimate Number	Pay Period Start	Pay Period End	Date Generated	Estimate Type	District	Org. Code
	180518-F05	0023	June 2, 2019	June 15, 2019	June 17, 2019	PROG	SL	FCD

Estimate Item Detail, All Items to Date:

Project Number	Category #	Line Number	Item Code	Description	Current Bid + CO	Current Installed to Date	Unit Price	Amount Paid to Date
J6P3144	0040	0350	9035004A	SH-FLAT SHEET	7.00	7.00	\$24.00	\$168.00
J6P3145	0001	0360	2022010	REMOVAL OF IMPROVEMENTS	1.00	1.00	\$24688.00	\$24,688.00
J6P3145	0001	0370	2031000	CLASS A EXCAVATION	1,381.00	1381.00	\$14.75	\$20,369.75
J6P3145	0001	0380	2035500	EMBANKMENT IN PLACE	76.00	76.00	\$22.20	\$1,687.20
J6P3145	0001	0390	2036000	COMPACTING EMBANKMENT	639.00	639.00	\$6.10	\$3,897.90
J6P3145	0001	0400	2037075	COMPACTING IN CUT	6.40	6.40	\$200.00	\$1,280.00
J6P3145	0001	0410	2063000	CLASS 3 EXCAVATION	5.00	5.00	\$20.00	\$100.00
J6P3145	0001	0420	2063500	CULVERT CLEANOUT	5.00	5.00	\$1125.00	\$5,625.00
J6P3145	0001	0430	3040506	TYPE 5 AGGREGATE FOR BASE (6 IN. THICK)	4,296.00	4296.00	\$8.35	\$35,871.60
J6P3145	0001	0440	4019905	MISC. OPTIONAL PAVEMENT	4,296.00	4296.00	\$47.60	\$204,489.60
J6P3145	0001	0450	6044011	PIPE COLLAR, TYPE A	2.00	2.00	\$1300.00	\$2,600.00
J6P3145	0001	0460	6046012A	12 IN. SLOTTED DRAIN	326.00	326.00	\$100.00	\$32,600.00
J6P3145	0001	0470	6064100	MEDIAN GUARD CABLE 3 - STRAND	0.00	0.00	\$12.75	\$0.00
J6P3145	0001	0480	6064110	ANCHOR ASSEMBLY, GUARD CABLE 3-STRAND	2.00	2.00	\$3600.00	\$7,200.00
J6P3145	0001	0490	6083006	6 IN. CONCRETE MEDIAN STRIP	140.80	140.80	\$59.45	\$8,370.56
J6P3145	0001	0500	6091060	PAVED DITCH	2,544.00	2544.00	\$36.60	\$93,110.40
J6P3145	0001	0510	6092013	INTEGRAL CURB TYPE M	7.00	7.00	\$35.00	\$245.00
J6P3145	0001	0520	6097000	ROCK LINING	8.00	8.00	\$86.15	\$689.20
J6P3145	0001	0530	6141022	GRATE AND BEARING PLATE (3 FT. X 3 FT. OR 914 MM X 914 MM)	2.00	2.00	\$1107.00	\$2,214.00
J6P3145	0001	0540	6141026	GRATE AND BEARING PLATE (3 FT. 1 IN. X 3 FT. 1 IN. OR 940 M M X 940 MM)	1.00	1.00	\$1280.00	\$1,280.00
J6P3145	0001	0550	6169901	MISC. TEMPORARY TRAFFIC CONTROL	1.00	1.00	\$10510.00	\$10,510.00
J6P3145	0001	0560	6169902	MISC. NTCIP COMPLIANT CHANGEABLE MESSAGE SIGN, CONTRACTOR FURNISHED/RETAINED	1.00	1.00	\$3000.00	\$3,000.00
J6P3145	0001	0570	6181000	MOBILIZATION	1.00	1.00	\$115340.00	\$115,340.00
J6P3145	0001	0580	6191000	PAVEMENT EDGE TREATMENT	4,185.00	4185.00	\$1.50	\$6,277.50
J6P3145	0001	0590	6200015	PREFORMED THERMOPLASTIC PAVEMENT MARKING, 24 IN. WHITE	120.00	120.00	\$24.00	\$2,880.00
J6P3145	0001	0600	6200021	PREFORMED THERMOPLASTIC PAVEMENT MARKING, LEFT/RIGHT ARROW	4.00	4.00	\$350.00	\$1,400.00



Contractor's Payment Estimate Summary

June 21, 2019

	Contract ID	Estimate Number	Pay Period Start	Pay Period End	Date Generated	Estimate Type	District	Org. Code
	180518-F05	0023	June 2, 2019	June 15, 2019	June 17, 2019	PROG	SL	FCD

Estimate Item Detail, All Items to Date:

Project Number	Category #	Line Number	Item Code	Description	Current Bid + CO	Current Installed to Date	Unit Price	Amount Paid to Date
J6P3145	0001	0610	6200027	PREFORMED THERMOPLASTIC PAVEMENT MARKING, COMBINATION STR/LT /RT	2.00	2.00	\$670.00	\$1,340.00
J6P3145	0001	0620	6200042	PREFORMED THERMOPLASTIC PAVEMENT MARKING, 12 IN WHITE, YIELD LINE TRIANGLES	38.00	38.00	\$30.00	\$1,140.00
J6P3145	0001	0630	6205902A	6 IN. WHITE HIGH BUILD WATERBORNE PAVEMENT MARKING PAINT, TYPE L BEADS	5,926.00	5926.00	\$0.40	\$2,370.40
J6P3145	0001	0640	6205903A	6 IN. YELLOW HIGH BUILD WATERBORNE PAVEMENT MARKING PAINT, TYPE L BEADS	3,943.00	3943.00	\$0.40	\$1,577.20
J6P3145	0001	0650	6207001	PAVEMENT MARKING REMOVAL	2,846.00	2846.00	\$1.50	\$4,269.00
J6P3145	0001	0660	6207002	PAVEMENT MARKING REMOVAL (SYMBOLS)	66.00	66.00	\$85.00	\$5,610.00
J6P3145	0001	0670	6209902	MISC. LANE REDUCTION ARROW	3.00	3.00	\$900.00	\$2,700.00
J6P3145	0001	0680	6214600A	FLOWABLE BACKFILL	4.00	4.00	\$250.00	\$1,000.00
J6P3145	0001	0690	6274000	CONTRACTOR FURNISHED SURVEYING AND STAKING	1.00	1.00	\$2860.00	\$2,860.00
J6P3145	0001	0700	7250312A	12 IN. PIPE GROUP B	110.00	110.00	\$55.00	\$6,050.00
J6P3145	0001	0710	7261018	18 IN. PIPE GROUP A	25.00	25.00	\$65.00	\$1,625.00
J6P3145	0001	0720	7261030	30 IN. PIPE GROUP A	7.00	7.00	\$90.00	\$630.00
J6P3145	0001	0730	7265018	JACKED 18 IN. CLASS III REINFORCED CONCRETE PIPE CULVERTS (GASKET TYPE)	122.00	122.00	\$835.10	\$101,882.20
J6P3145	0001	0740	7311033	PRECAST CONCRETE DROP INLET 3 FT X 3 FT	8.00	8.00	\$570.00	\$4,560.00
J6P3145	0001	0750	7320618A	18 IN. OR ALLOWED SUBSTITUTE GROUP A FLARED END SECTION	2.00	2.00	\$500.00	\$1,000.00
J6P3145	0001	0760	7320630A	30 IN. OR ALLOWED SUBSTITUTE GROUP A FLARED END SECTION	1.00	1.00	\$650.00	\$650.00
J6P3145	0001	0770	7322012A	BEVELED PIPE END TREATMENT FOR 12 IN. OR ALLOWED SUBSTITUTE PIPE	0.00	0.00	\$810.00	\$0.00
J6P3145	0001	0780	8052000A	SEEDING - WARM SEASON MIXTURES	0.40	0.40	\$13000.00	\$5,200.00
J6P3145	0001	0790	8061005	ROCK DITCH CHECK	52.00	52.00	\$25.00	\$1,300.00
J6P3145	0001	0800	8061016	SEDIMENT REMOVAL	14.00	14.00	\$5.00	\$70.00
J6P3145	0001	0810	8061017	TEMPORARY SEEDING AND MULCHING	0.00	0.00	\$8000.00	\$0.00
J6P3145	0001	0820	8061019	SILT FENCE	651.00	651.00	\$4.00	\$2,604.00
J6P3145	0001	0830	8069928	MISC. WATER POLLUTION CONTROL MANAGER	0.00	0.00	\$100.00	\$0.00
J6P3145	0030	0840	9025400	CONDUIT, 4 IN., TRENCH WITH TRACER WIRE	599.00	599.00	\$12.00	\$7,188.00
J6P3145	0030	0850	9027400	CONDUIT, 4 IN., PUSHED WITH TRACER WIRE	176.00	176.00	\$35.00	\$6,160.00



Contractor's Payment Estimate Summary

June 21, 2019

	Contract ID	Estimate Number	Pay Period Start	Pay Period End	Date Generated	Estimate Type	District	Org. Code
	180518-F05	0023	June 2, 2019	June 15, 2019	June 17, 2019	PROG	SL	FCD

Estimate Item Detail, All Items to Date:								
Project Number	Category #	Line Number	Item Code	Description	Current Bid + CO	Current Installed to Date	Unit Price	Amount Paid to Date
J6P3145	0030	0860	9028311	CABLE, 16 AWG 7 CONDUCTOR	2,710.00	2710.00	\$1.50	\$4,065.00
J6P3145	0030	0870	9028500	CABLE, LOOP DETECTOR, IN DUCT	327.00	327.00	\$5.00	\$1,635.00
J6P3145	0030	0880	9028510	CABLE, LOOP DETECTOR, LEAD-IN	2,500.00	2500.00	\$0.50	\$1,250.00
J6P3145	0030	0890	9028810	PULL BOX, PREFORMED CLASS 1	3.00	3.00	\$980.00	\$2,940.00
J6P3145	0030	0900	9028820	PULL BOX, CONCRETE, STANDARD	1.00	1.00	\$1800.00	\$1,800.00
J6P3145	0030	0910	9029100	BASE, CONCRETE	0.44	0.44	\$1450.00	\$638.00
J6P3145	0040	0920	9031010	CONCRETE FOOTINGS, EMBEDDED	1.00	1.00	\$1500.00	\$1,500.00
J6P3145	0040	0930	9031020	CONCRETE FOOTINGS, BOLT DOWN	0.20	0.20	\$1500.00	\$300.00
J6P3145	0040	0940	9031220	PIPE POSTS	870.00	870.00	\$4.50	\$3,915.00
J6P3145	0040	0950	9031242	36 IN. SURFACE-MOUNT DELINEATOR POST	113.00	113.00	\$75.00	\$8,475.00
J6P3145	0040	0960	9035069A	SHF-FLAT SHEET FLUORESCENT	32.00	32.00	\$26.00	\$832.00
J6P3144	0001	5001	2071000	LINEAR GRADING CLASS 1	2.00	2.00	\$1681.42	\$3,362.84
J6P3144	0001	5002	6096020	FURN. TYPE 2 ROCK DITCH LINER	59.00	59.00	\$33.45	\$1,973.55
J6P3144	0001	5003	6096042	PLACING TYPE 2 ROCK DITCH LINER	59.00	59.00	\$46.95	\$2,770.05
J6P3145	0001	5101	2022010	REMOVAL OF IMPROVEMENTS	1.00	1.00	\$1804.00	\$1,804.00
J6P3145	0001	5102	7250318A	18 IN. PIPE CULVERT GROUP B	40.00	40.00	\$70.00	\$2,800.00
J6P3145	0001	5103	6097000	ROCK LINING	15.00	15.00	\$86.15	\$1,292.25
J6P3145	0001	5104	2071000	LINEAR GRADING CLASS 1	2.30	2.30	\$1681.42	\$3,867.27
J6P3145	0001	5105	6064100	MEDIAN GUARD CABLE 3 - STRAND	1,400.00	1400.00	\$10.80	\$15,120.00

The information below this line is supplemental to the Estimate and is provided for confirmation of detail, location and quantity of work.

Remarks in the following table are for documentation purposes:

Date	User ID	Remarks Text Field