



Contractor's Payment Estimate Summary

June 21, 2019

	Contract ID	Estimate Number	Pay Period Start	Pay Period End	Date Generated	Estimate Type	District	Org. Code
	180518-H05	0018	June 1, 2019	June 15, 2019	June 17, 2019	PROG	SE	HCG

Contractor	Vendor ID	Address	City	State	ZIP	Telephone	FAX
H.R. Quadri Contractors, LLC	0012034	Box 73039 Highway 21	Van Buren	MO	63965	(57-3)9-45-2	(57-3)9-45-2

Job Number	Federal/State Project Number	Description of work	Route Number	County	Location of work
J9P3288	FAF-5-1(24)	Shoulder addition	5	WRIGHT	from Route Z to Route 60
J9P3425	FAS S702(24)	Shoulder addition	5	WRIGHT	from Route H/M to Route Z

Critical Date	Actual Date	Key Date	Subject	Date Contractor Assumed Maintenance	Disturbed Area on Project	Authorized Area on Project	
Contract Items Complete Date	0				0	0	Acres
Physical Work Complete Date	0						
Final Acceptance Date	0						
Price Adjustments Base Date	20180518						
Letting Date	20180518						
Execution Date	20180606						
Award Date	20180606						
Notice to Proceed Date	20180709						
Work Begin Date	20180806						
Open to Traffic Date	20190524						
Substantial Work Complete Date	20190524						
Original Completion Date	20190801						
Adjusted Completion Date	20190801						

Totals by Job Number				
J9P3288		To Date	Previous	This estimate
Participating		\$2,265,744.15	\$2,245,677.82	\$20,066.33
Non-Participating		\$0.00	\$0.00	\$0.00
Total Earnings		\$2,265,744.15	\$2,245,677.82	\$20,066.33
Stockpiled Materials		\$0.00	\$0.00	\$0.00
Gross Earnings		\$2,265,744.15	\$2,245,677.82	\$20,066.33
Other		(\$24,145.34)	(\$24,145.34)	\$0.00



Contractor's Payment Estimate Summary

June 21, 2019

	Contract ID	Estimate Number	Pay Period Start	Pay Period End	Date Generated	Estimate Type	District	Org. Code
	180518-H05	0018	June 1, 2019	June 15, 2019	June 17, 2019	PROG	SE	HCG

Totals by Job Number				
Adjustments				
Retainage	\$0.00		\$0.00	\$0.00
Incentive	\$0.00		\$0.00	\$0.00
Disincentive	(\$18,600.00)		(\$18,600.00)	\$0.00
Liquidated				
Damages	\$0.00		\$0.00	\$0.00
Overrun				
Adjustments	(\$58,679.51)		(\$69,399.51)	\$10,720.00
Total:	\$2,164,319.30		\$2,133,532.97	
			Total Payable:	\$30,786.33

		To Date	Previous	This estimate
J9P3425	Participating	\$1,773,340.11	\$1,769,340.11	\$4,000.00
	Non-Participating	\$0.00	\$0.00	\$0.00
	Total Earnings	\$1,773,340.11	\$1,769,340.11	\$4,000.00
	Stockpiled	\$0.00	\$0.00	\$0.00
	Gross Earnings	\$1,773,340.11	\$1,769,340.11	\$4,000.00
	Other	\$15,529.68	\$15,529.68	\$0.00
	Adjustments			
	Retainage	\$0.00	\$0.00	\$0.00
	Incentive	\$0.00	\$0.00	\$0.00
	Disincentive	(\$28,000.00)	(\$28,000.00)	\$0.00
	Liquidated			
	Damages	\$0.00	\$0.00	\$0.00
	Overrun			
	Adjustments	(\$28,620.86)	(\$28,620.86)	\$0.00
	Total:	\$1,732,248.93	\$1,728,248.93	
			Total Payable:	\$4,000.00

Total Contract				
180518-H05		To Date	Previous	This Estimate
	Line Item Pay	\$4,039,084.26	\$4,015,017.93	\$24,066.33
	All Adjustments	(\$142,516.03)	(\$153,236.03)	\$10,720.00

If the "This Estimate" total is greater than \$100.00, this is a Pay estimate. If the "This Estimate" total is equal to \$0.00, this is a No Pay estimate. If the "This Estimate" total is between \$100.00 and \$0.00, this is a Minimum estimate and no payment will be made. This estimate will be rejected. If the "This Estimate" total is less than \$0.00, this is a Negative estimate and no payment will be made. This estimate will be rejected. You will be notified should this estimate be rejected for reasons other than those listed above.



Contractor's Payment Estimate Summary

June 21, 2019

	Contract ID	Estimate Number	Pay Period Start	Pay Period End	Date Generated	Estimate Type	District	Org. Code
	180518-H05	0018	June 1, 2019	June 15, 2019	June 17, 2019	PROG	SE	HCG

Total Contract					
	<table border="1" style="width: 100%; border-collapse: collapse;"> <tr> <td style="width: 30%;">Total</td> <td style="width: 20%; text-align: right;">\$3,896,568.23</td> <td style="width: 20%; text-align: right;">\$3,861,781.90</td> <td style="width: 30%; text-align: right; border: 2px solid black;">\$34,786.33</td> </tr> </table>	Total	\$3,896,568.23	\$3,861,781.90	\$34,786.33
Total	\$3,896,568.23	\$3,861,781.90	\$34,786.33		

If the "This Estimate" total is greater than \$100.00, this is a Pay estimate. If the "This Estimate" total is equal to \$0.00, this is a No Pay estimate. If the "This Estimate" total is between \$100.00 and \$0.00, this is a Minimum estimate and no payment will be made. This estimate will be rejected. If the "This Estimate" total is less than \$0.00, this is a Negative estimate and no payment will be made. This estimate will be rejected. You will be notified should this estimate be rejected for reasons other than those listed above.

Approval Date		User ID
20190617	Generated and Approved (and should be considered Draft) at the Project Office Level by	voyleb1
20190617	Reviewed and Approved (and should be considered Draft) at the Resident Engineer Level by	pullia
20190618	Reviewed and Approved at the Central Office Controllers Office Level by	greggd1

Original Contract Amount	Net Change Order Amount to Date	Current Contract Amount	% of current contract amount complete
\$3,993,242.82	\$65179.20	\$4,058,422.02	99.5%

Contract Adjustments:

Line Item Adjustments:

Project Number	Line Number	Entered by User	Adjustment Type	Line Item Adjustment Amount	Remarks
J9P3288	0545	SYSTEM	Overrun Re-adjustment	\$7500.00	Overrun Re-adjustment created for the previous line item overrun adjustment: Est Nbr: 0017 Prj Nbr: J9P3288 Line Item Nbr: 0545 Adjust Type: OVRN Adjust Seq Nbr: 1
	0550	SYSTEM	Overrun Re-adjustment	\$3220.00	Overrun Re-adjustment created for the previous line item overrun adjustment: Est Nbr: 0017 Prj Nbr: J9P3288 Line Item Nbr: 0550 Adjust Type: OVRN Adjust Seq Nbr: 1
J9P3288				\$10720.00	
Summary				\$10720.00	

Discrepancies:

Discrepancy Message	Resolved By User ID	Remarks
Minor Item J9P3288 /0370 exceeds Overrun Limits.	SYSTEM	This discrepancy has been automatically addressed by material discrepancy payment adjustments or prior overrun discrepancy payment adjustments
Line Item # J9P3288 /0330 has a deficient tested matl discrepancy	voyleb1	Awaiting reflectivity results.
Minor Item J9P3288 /0110 exceeds Overrun Limits.	SYSTEM	This discrepancy has been automatically addressed by material discrepancy payment adjustments or prior overrun discrepancy payment adjustments
Line Item # J9P3288 /0340 has a deficient tested matl	voyleb1	Awaiting reflectivity results.



Contractor's Payment Estimate Summary

June 21, 2019

	Contract ID	Estimate Number	Pay Period Start	Pay Period End	Date Generated	Estimate Type	District	Org. Code
	180518-H05	0018	June 1, 2019	June 15, 2019	June 17, 2019	PROG	SE	HCG

Discrepancies:

Discrepancy Message	Resolved By User ID	Remarks
discrepancy		
Line Item # J9P3288 /5002 has a deficient tested matl discrepancy	voyleb1	Awaiting material report.
Minor Item J9P3425 /1000 exceeds Overrun Limits.	SYSTEM	This discrepancy has been automatically addressed by material discrepancy payment adjustments or prior overrun discrepancy payment adjustments
Line Item # J9P3288 /5003 has a deficient tested matl discrepancy	voyleb1	Awaiting material report.
Minor Item J9P3288 /0080 exceeds Overrun Limits.	SYSTEM	This discrepancy has been automatically addressed by material discrepancy payment adjustments or prior overrun discrepancy payment adjustments
Line Item # J9P3425 /0880 has a deficient tested matl discrepancy	voyleb1	Awaiting material report.
Minor Item J9P3288 /0090 exceeds Overrun Limits.	SYSTEM	This discrepancy has been automatically addressed by material discrepancy payment adjustments or prior overrun discrepancy payment adjustments
Line Item # J9P3288 /0420 has a deficient tested matl discrepancy	voyleb1	Awaiting material report.
Minor Item J9P3288 /0520 exceeds Overrun Limits.	SYSTEM	This discrepancy has been automatically addressed by material discrepancy payment adjustments or prior overrun discrepancy payment adjustments
Minor Item J9P3425 /0690 exceeds Overrun Limits.	SYSTEM	This discrepancy has been automatically addressed by material discrepancy payment adjustments or prior overrun discrepancy payment adjustments
Line Item # J9P3288 /0410 has a deficient tested matl discrepancy	voyleb1	Awaiting material report.
Line Item # J9P3425 /0830 has a deficient tested matl discrepancy	voyleb1	Awaiting reflectivity results.
Minor Item J9P3425 /0710 exceeds Overrun Limits.	SYSTEM	This discrepancy has been automatically addressed by material discrepancy payment adjustments or prior overrun discrepancy payment adjustments
Line Item # J9P3425 /0840 has a deficient tested matl discrepancy	voyleb1	Awaiting reflectivity results.
Line Item # J9P3425 /0870 has a deficient tested matl discrepancy	voyleb1	Awaiting material report.

All Items, This Estimate:

Project Number	Line Item Number	Item Code	Description	Unit Price	Previous Total Paid Quantity	Quantity this Period	Quantity to Date	Amount this Estimate
J9P3288	0050	2153000	SHAPING SLOPES, CLASS III	\$1215.00	10.00	3.00	13.00	\$3645.00
	0080	4011208	BITUMINOUS PAVEMENT MIXTURE PG70-22, (BP-2)	\$175.00	237.50	0.00	237.50	\$0.00
	0090	4011209	BITUMINOUS PAVEMENT MIXTURE PG64-22, (BP-1)	\$300.00	139.60	0.00	139.60	\$0.00
	0110	4071005	TACK COAT	\$4.00	441.00	0.00	441.00	\$0.00
	0330	6206000C	4 IN. WHITE STANDARD WATERBORNE PAVEMENT MARKING PAINT,	\$0.11	102099.00	6314.00	108,413.00	\$694.54



Contractor's Payment Estimate Summary

June 21, 2019

	Contract ID	Estimate Number	Pay Period Start	Pay Period End	Date Generated	Estimate Type	District	Org. Code
	180518-H05	0018	June 1, 2019	June 15, 2019	June 17, 2019	PROG	SE	HCG

All Items, This Estimate:

Project Number	Line Item Number	Item Code	Description	Unit Price	Previous Total Paid Quantity	Quantity this Period	Quantity to Date	Amount this Estimate
J9P3288			TYPE P BEADS					
	0340	6206001C	4 IN. YELLOW STANDARD WATERBORNE PAVEMENT MARKING PAINT, TYP E P BEADS	\$0.11	80338.00	11669.00	92,007.00	\$1283.59
	0370	6224010	MODIFIED COLDMILLING (DEPTH TRANSITIONS)	\$14.00	1111.00	0.00	1,111.00	\$0.00
	0390	6274000	CONTRACTOR FURNISHED SURVEYING AND STAKING	\$6000.00	0.00	1.00	1.00	\$6000.00
	0410	7250315A	15 IN. PIPE GROUP B	\$50.00	3.00	0.00	3.00	\$0.00
	0420	7250318A	18 IN. PIPE GROUP B	\$75.00	93.00	0.00	93.00	\$0.00
	0520	8061019	SILT FENCE	\$3.00	14621.00	0.00	14,621.00	\$0.00
	0545	6061081	MGS BRIDGE APPROACH TRANSITION (THRIE-BEAM BRIDGE)	\$3750.00	12.00	0.00	12.00	\$0.00
	0550	6063014	TYPE A CRASHWORTHY END TERMINAL (MASH)	\$3220.00	11.00	0.00	11.00	\$0.00
	5002	6063014	TYPE A CRSHWTHY END TERMINAL (MASH)	\$3381.00	0.00	1.00	1.00	\$3381.00
	5003	7040104	REPAIRING CONCRETE DECK (HALF-SOLING)	\$168.74	0.00	30.00	30.00	\$5062.20

J9P3288

\$20066.33

Project Number	Line Item Number	Item Code	Description	Unit Price	Previous Total Paid Quantity	Quantity this Period	Quantity to Date	Amount this Estimate
J9P3425	0690	3040163	TYPE 1 AGGREGATE FOR BASE (6 IN. THICK)	\$6.00	1016.00	0.00	1,016.00	\$0.00
	0710	4011209	BITUMINOUS PAVEMENT MIXTURE PG64-22, (BP-1)	\$225.00	300.90	0.00	300.90	\$0.00
	0830	6206000C	4 IN. WHITE STANDARD WATERBORNE PAVEMENT MARKING PAINT, TYPE P BEADS	\$0.11	140596.00	0.00	140,596.00	\$0.00
	0840	6206001C	4 IN. YELLOW STANDARD WATERBORNE PAVEMENT MARKING PAINT, TYP E P BEADS	\$0.11	111870.00	0.00	111,870.00	\$0.00
	0860	6274000	CONTRACTOR FURNISHED SURVEYING AND STAKING	\$4000.00	0.00	1.00	1.00	\$4000.00
	0870	7250315A	15 IN. PIPE GROUP B	\$50.00	127.00	0.00	127.00	\$0.00
	0880	7250318A	18 IN. PIPE GROUP B	\$75.00	59.00	0.00	59.00	\$0.00
	1000	8061019	SILT FENCE	\$3.00	13678.00	0.00	13,678.00	\$0.00

J9P3425

\$4000.00

Summary

\$24066.33

Estimate Item Detail, All Items to Date:

Project Number	Category #	Line Number	Item Code	Description	Current Bid + CO	Current Installed to Date	Unit Price	Amount Paid to Date
J9P3288	0001	0010	2022010	REMOVAL OF IMPROVEMENTS	1.00	1.00	\$29450.00	\$29,450.00



Contractor's Payment Estimate Summary

June 21, 2019

	Contract ID	Estimate Number	Pay Period Start	Pay Period End	Date Generated	Estimate Type		District	Org. Code
	180518-H05	0018	June 1, 2019	June 15, 2019	June 17, 2019	PROG		SE	HCG

Estimate Item Detail, All Items to Date:

Project Number	Category #	Line Number	Item Code	Description	Current Bid + CO	Current Installed to Date	Unit Price	Amount Paid to Date
J9P3288	0001	0020	2063000	CLASS 3 EXCAVATION	16.00	13.00	\$20.00	\$260.00
J9P3288	0001	0030	2063500	CULVERT CLEANOUT	10.00	5.00	\$3000.00	\$15,000.00
J9P3288	0001	0040	2129909	MISC. SHOULDER GRADING	1,020.50	1020.50	\$434.00	\$442,897.00
J9P3288	0001	0050	2153000	SHAPING SLOPES, CLASS III	13.00	13.00	\$1215.00	\$15,795.00
J9P3288	0001	0060	3040163	TYPE 1 AGGREGATE FOR BASE (6 IN. THICK)	730.00	550.00	\$6.00	\$3,300.00
J9P3288	0001	0070	3105002	GRAVEL (A) OR CRUSHED STONE (B)	130.00	130.00	\$13.00	\$1,690.00
J9P3288	0001	0080	4011208	BITUMINOUS PAVEMENT MIXTURE PG70-22, (BP-2)	136.50	237.50	\$175.00	\$41,562.50
J9P3288	0001	0090	4011209	BITUMINOUS PAVEMENT MIXTURE PG64-22, (BP-1)	26.40	139.60	\$300.00	\$41,880.00
J9P3288	0001	0100	4029905	MISC. OPTIONAL SHOULDERS	22,678.20	22678.20	\$17.50	\$396,868.50
J9P3288	0001	0110	4071005	TACK COAT	150.00	441.00	\$4.00	\$1,764.00
J9P3288	0001	0120	4091048	EMULSIFIED ASPHALT, SEAL COAT	432.00	354.00	\$3.75	\$1,327.50
J9P3288	0001	0130	4094011	SEAL COAT AGGREGATE, GRADE B1	1,136.00	947.00	\$7.15	\$6,771.05
J9P3288	0001	0140	4134000	BITUMINOUS FOG SEAL	6,749.00	5143.00	\$2.65	\$13,628.95
J9P3288	0001	0150	6097000	ROCK LINING	70.00	0.00	\$40.00	\$0.00
J9P3288	0001	0160	6122014	IMPACT ATTENUATOR (14 SAND BARRELS)	4.00	4.00	\$2100.00	\$8,400.00
J9P3288	0001	0170	6122020	REPLACEMENT SAND BARREL	10.00	0.00	\$200.00	\$0.00
J9P3288	0001	0180	6122030	IMPACT ATTENUATOR (RELOCATION)	4.00	4.00	\$1000.00	\$4,000.00
J9P3288	0001	0190	6123000A	TRUCK OR TRAILER MOUNTED ATTENUATOR (TMA)	2.00	2.00	\$1500.00	\$3,000.00
J9P3288	0001	0200	6161005	CONSTRUCTION SIGNS	2,126.00	910.00	\$8.00	\$7,280.00
J9P3288	0001	0210	6161008	ADVANCED WARNING RAIL SYSTEM	12.00	12.00	\$25.00	\$300.00
J9P3288	0001	0220	6161009	FLAG ASSEMBLY	6.00	6.00	\$20.00	\$120.00
J9P3288	0001	0230	6161025	CHANNELIZER (TRIM LINE)	200.00	100.00	\$20.00	\$2,000.00
J9P3288	0001	0240	6161098A	CHANGEABLE MESSAGE SIGN WITHOUT COMMUNICATION INTERFACE, CONTRACTOR FURNISHED, CONTRACTOR RETAINED	2.00	2.00	\$4200.00	\$8,400.00
J9P3288	0001	0250	6162000A	WORK ZONE TRAFFIC SIGNAL SYSTEM	2.00	2.00	\$5800.00	\$11,600.00
J9P3288	0001	0260	6162004	TEMPORARY SHORT-TERM RUMBLE STRIPS	4.00	2.00	\$4455.00	\$8,910.00
J9P3288	0001	0270	6173600D	TEMPORARY TRAFFIC BARRIER, CONTRACTOR FURNISHED / RETAINED	1,045.00	1045.00	\$24.00	\$25,080.00
J9P3288	0001	0280	6175010A	RELOCATING TEMPORARY TRAFFIC BARRIER	1,045.00	1045.00	\$12.00	\$12,540.00



Contractor's Payment Estimate Summary

June 21, 2019

	Contract ID	Estimate Number	Pay Period Start	Pay Period End	Date Generated	Estimate Type	District	Org. Code
	180518-H05	0018	June 1, 2019	June 15, 2019	June 17, 2019	PROG	SE	HCG

Estimate Item Detail, All Items to Date:

Project Number	Category #	Line Number	Item Code	Description	Current Bid + CO	Current Installed to Date	Unit Price	Amount Paid to Date
J9P3288	0001	0290	6181000	MOBILIZATION	0.00	0.00	\$184589.00	\$0.00
J9P3288	0001	0291	6181000	MOBILIZATION Adjust Mobilization for Contract Bond	1.00	1.00	\$160623.00	\$160,623.00
J9P3288	0001	0300	6189902	MISC. ADDITIONAL MOBILIZATION FOR SEEDING	7.00	2.00	\$600.00	\$1,200.00
J9P3288	0001	0310	6205301B	TEMPORARY REMOVABLE MARKING TAPE 4 IN., WHITE	2,890.00	1840.00	\$1.50	\$2,760.00
J9P3288	0001	0320	6205309	TEMPORARY REMOVABLE MARKING TAPE, 24 IN., WHITE	40.00	40.00	\$5.00	\$200.00
J9P3288	0001	0330	6206000C	4 IN. WHITE STANDARD WATERBORNE PAVEMENT MARKING PAINT, TYPE P BEADS	112,056.00	108413.00	\$0.11	\$11,925.43
J9P3288	0001	0340	6206001C	4 IN. YELLOW STANDARD WATERBORNE PAVEMENT MARKING PAINT, TYP E P BEADS	94,220.00	92007.00	\$0.11	\$10,120.77
J9P3288	0001	0350	6207001	PAVEMENT MARKING REMOVAL	5,075.00	4877.00	\$1.50	\$7,315.50
J9P3288	0001	0360	6221001	COLDMILLING BITUMINOUS PAVEMENT FOR REMOVAL OF SURFACING (3 IN. THICK OR LESS)	208.00	208.00	\$16.50	\$3,432.00
J9P3288	0001	0370	6224010	MODIFIED COLDMILLING (DEPTH TRANSITIONS)	755.00	1111.00	\$14.00	\$15,554.00
J9P3288	0001	0380	6261000A	BITUMINOUS SHOULDER RUMBLE STRIP	1,080.30	1080.30	\$11.50	\$12,423.45
J9P3288	0001	0390	6274000	CONTRACTOR FURNISHED SURVEYING AND STAKING	1.00	1.00	\$6000.00	\$6,000.00
J9P3288	0001	0400	7034041	CLASS B-1 CONCRETE (CULVERTS)	1.60	1.60	\$5000.00	\$8,000.00
J9P3288	0001	0410	7250315A	15 IN. PIPE GROUP B	3.00	3.00	\$50.00	\$150.00
J9P3288	0001	0420	7250318A	18 IN. PIPE GROUP B	93.00	93.00	\$75.00	\$6,975.00
J9P3288	0001	0430	7250418	18 IN. PIPE GROUP C	1,216.00	1216.00	\$20.00	\$24,320.00
J9P3288	0001	0440	7250424	24 IN. PIPE GROUP C	544.00	544.00	\$20.00	\$10,880.00
J9P3288	0001	0450	7320015A	15 IN. OR ALLOWED SUBSTITUTE GROUP B FLARED END SECTION	1.00	1.00	\$200.00	\$200.00
J9P3288	0001	0460	7320018A	18 IN. OR ALLOWED SUBSTITUTE GROUP B FLARED END SECTION	13.00	13.00	\$300.00	\$3,900.00
J9P3288	0001	0470	7350001	PIPE LINER FOR EXISTING CULVERT	376.00	376.00	\$100.00	\$37,600.00
J9P3288	0001	0480	8051000A	SEEDING - COOL SEASON MIXTURES	37.20	37.20	\$1850.00	\$68,820.00
J9P3288	0001	0490	8061005	ROCK DITCH CHECK	1,639.00	1639.00	\$10.00	\$16,390.00
J9P3288	0001	0500	8061016	SEDIMENT REMOVAL	216.00	4.00	\$20.00	\$80.00
J9P3288	0001	0510	8061017	TEMPORARY SEEDING AND MULCHING	37.20	37.20	\$750.00	\$27,900.00
J9P3288	0001	0520	8061019	SILT FENCE	14,294.00	14621.00	\$3.00	\$43,863.00
J9P3288	0001	0530	8069928	MISC. WATER POLLUTION CONTROL MANAGER	60.00	9.00	\$100.00	\$900.00



Contractor's Payment Estimate Summary

June 21, 2019

	Contract ID	Estimate Number	Pay Period Start	Pay Period End	Date Generated	Estimate Type	District	Org. Code
	180518-H05	0018	June 1, 2019	June 15, 2019	June 17, 2019	PROG	SE	HCG

Estimate Item Detail, All Items to Date:								
Project Number	Category #	Line Number	Item Code	Description	Current Bid + CO	Current Installed to Date	Unit Price	Amount Paid to Date
J9P3288	0010	0545	6061081	MGS BRIDGE APPROACH TRANSITION (THRIE-BEAM BRIDGE)	12.00	12.00	\$3750.00	\$45,000.00
J9P3288	0010	0550	6063014	TYPE A CRASHWORTHY END TERMINAL (MASH)	11.00	11.00	\$3220.00	\$35,420.00
J9P3288	0070	0560	2163000	PARTIAL REMOVAL OF EXISTING BRIDGE DECKS	1,631.00	1631.00	\$56.00	\$91,336.00
J9P3288	0070	0570	7034214	CLASS B-2 CONCRETE	42.00	42.00	\$1750.00	\$73,500.00
J9P3288	0070	0580	7040113	CLEAN AND EPOXY SEAL	1,675.00	1675.00	\$20.50	\$34,337.50
J9P3288	0070	0590	7101000	REINFORCING STEEL (EPOXY COATED)	11,410.00	11410.00	\$2.15	\$24,531.50
J9P3288	0070	0600	7134000	BRIDGE GUARDRAIL (THRIE BEAM)	713.00	713.00	\$306.60	\$218,605.80
J9P3288	0071	0610	2164000	CURB REMOVAL	232.00	232.00	\$101.00	\$23,432.00
J9P3288	0071	0620	7039907	MISC. CLASS B-1 CONCRETE (END POSTS)	8.00	8.00	\$3950.00	\$31,600.00
J9P3288	0071	0630	7040113	CLEAN AND EPOXY SEAL	410.00	410.00	\$24.00	\$9,840.00
J9P3288	0071	0640	7134000	BRIDGE GUARDRAIL (THRIE BEAM)	170.00	170.00	\$355.15	\$60,375.50
J9P3425	0001	0650	2022010	REMOVAL OF IMPROVEMENTS	1.00	1.00	\$20000.00	\$20,000.00
J9P3425	0001	0660	2063000	CLASS 3 EXCAVATION	115.00	115.00	\$20.00	\$2,300.00
J9P3425	0001	0670	2063500	CULVERT CLEANOUT	10.00	8.00	\$3000.00	\$24,000.00
J9P3425	0001	0680	2129900	MISC. SHOULDER GRADING	1,406.00	1403.00	\$434.00	\$608,902.00
J9P3425	0001	0690	3040163	TYPE 1 AGGREGATE FOR BASE (6 IN. THICK)	995.00	1016.00	\$6.00	\$6,096.00
J9P3425	0001	0700	3101002	GRAVEL (A)	82.00	82.00	\$13.00	\$1,066.00
J9P3425	0001	0710	4011209	BITUMINOUS PAVEMENT MIXTURE PG64-22, (BP-1)	180.00	300.90	\$225.00	\$67,702.50
J9P3425	0001	0720	4019905	MISC. OPTIONAL SHOULDER	31,244.00	31177.30	\$18.00	\$561,191.40
J9P3425	0001	0730	4071005	TACK COAT	112.00	49.00	\$7.60	\$372.40
J9P3425	0001	0740	4134000	BITUMINOUS FOG SEAL	7,810.00	3781.00	\$2.55	\$9,641.55
J9P3425	0001	0750	6123000A	TRUCK OR TRAILER MOUNTED ATTENUATOR (TMA)	2.00	2.00	\$1500.00	\$3,000.00
J9P3425	0001	0760	6161005	CONSTRUCTION SIGNS	1,050.00	473.00	\$8.00	\$3,784.00
J9P3425	0001	0770	6161009	FLAG ASSEMBLY	14.00	6.00	\$25.00	\$150.00
J9P3425	0001	0780	6161025	CHANNELIZER (TRIM LINE)	175.00	10.00	\$20.00	\$200.00
J9P3425	0001	0790	6161098A	CHANGEABLE MESSAGE SIGN WITHOUT COMMUNICATION INTERFACE, CON TRACTOR FURNISHED, CONTRACTOR RETAINED	2.00	2.00	\$4200.00	\$8,400.00
J9P3425	0001	0800	6162004	TEMPORARY SHORT-TERM RUMBLE STRIPS	4.00	2.00	\$4455.00	\$8,910.00



Contractor's Payment Estimate Summary

June 21, 2019

	Contract ID	Estimate Number	Pay Period Start	Pay Period End	Date Generated	Estimate Type	District	Org. Code
	180518-H05	0018	June 1, 2019	June 15, 2019	June 17, 2019	PROG	SE	HCG

Estimate Item Detail, All Items to Date:								
Project Number	Category #	Line Number	Item Code	Description	Current Bid + CO	Current Installed to Date	Unit Price	Amount Paid to Date
J9P3425	0001	0810	6181000	MOBILIZATION	1.00	1.00	\$144500.00	\$144,500.00
J9P3425	0001	0820	6189902	MISC. ADDITIONAL MOBILIZATION FOR SEEDING	4.00	2.00	\$600.00	\$1,200.00
J9P3425	0001	0830	6206000C	4 IN. WHITE STANDARD WATERBORNE PAVEMENT MARKING PAINT, TYPE P BEADS	140,596.00	140596.00	\$0.11	\$15,465.56
J9P3425	0001	0840	6206001C	4 IN. YELLOW STANDARD WATERBORNE PAVEMENT MARKING PAINT, TYPE P BEADS	111,870.00	111870.00	\$0.11	\$12,305.70
J9P3425	0001	0850	6261000A	BITUMINOUS SHOULDER RUMBLE STRIP	1,406.00	1406.00	\$11.50	\$16,169.00
J9P3425	0001	0860	6274000	CONTRACTOR FURNISHED SURVEYING AND STAKING	1.00	1.00	\$4000.00	\$4,000.00
J9P3425	0001	0870	7250315A	15 IN. PIPE GROUP B	127.00	127.00	\$50.00	\$6,350.00
J9P3425	0001	0880	7250318A	18 IN. PIPE GROUP B	59.00	59.00	\$75.00	\$4,425.00
J9P3425	0001	0890	7250324A	24 IN. PIPE GROUP B	3.00	3.00	\$85.00	\$255.00
J9P3425	0001	0900	7250418	18 IN. PIPE GROUP C	2,602.00	2602.00	\$20.00	\$52,040.00
J9P3425	0001	0910	7250424	24 IN. PIPE GROUP C	256.00	256.00	\$20.00	\$5,120.00
J9P3425	0001	0920	7320015A	15 IN. OR ALLOWED SUBSTITUTE GROUP B FLARED END SECTION	6.00	6.00	\$200.00	\$1,200.00
J9P3425	0001	0930	7320018A	18 IN. OR ALLOWED SUBSTITUTE GROUP B FLARED END SECTION	8.00	8.00	\$300.00	\$2,400.00
J9P3425	0001	0940	7320024A	24 IN. OR ALLOWED SUBSTITUTE GROUP B FLARED END SECTION	1.00	1.00	\$500.00	\$500.00
J9P3425	0001	0950	7350001	PIPE LINER FOR EXISTING CULVERT	313.00	313.00	\$100.00	\$31,300.00
J9P3425	0001	0960	8051000A	SEEDING - COOL SEASON MIXTURES	33.30	33.30	\$1850.00	\$61,605.00
J9P3425	0001	0970	8061005	ROCK DITCH CHECK	2,156.00	2156.00	\$10.00	\$21,560.00
J9P3425	0001	0980	8061016	SEDIMENT REMOVAL	150.00	6.00	\$20.00	\$120.00
J9P3425	0001	0990	8061017	TEMPORARY SEEDING AND MULCHING	33.30	33.30	\$750.00	\$24,975.00
J9P3425	0001	1000	8061019	SILT FENCE	13,223.00	13678.00	\$3.00	\$41,034.00
J9P3425	0001	1010	8069928	MISC. WATER POLLUTION CONTROL MANAGER	52.00	11.00	\$100.00	\$1,100.00
J9P3288	0001	5001	6189901	MISC. Adjust Mobilization for Contract Bond	1.00	1.00	\$23966.00	\$23,966.00
J9P3288	0010	5002	6063014	TYPE A CRSHWTHY END TERMINAL (MASH)	1.00	1.00	\$3381.00	\$3,381.00
J9P3288	0070	5003	7040104	REPAIRING CONCRETE DECK (HALF-SOLING)	30.00	30.00	\$168.74	\$5,062.20
J9P3425	0001	5101	6224010	MODIFIED COLDMILLING (DEPTH TRANSITIONS)	0.00	0.00	\$14.00	\$0.00



Contractor's Payment Estimate Summary

June 21, 2019

	Contract ID	Estimate Number	Pay Period Start	Pay Period End	Date Generated	Estimate Type	District	Org. Code
	180518-H05	0018	June 1, 2019	June 15, 2019	June 17, 2019	PROG	SE	HCG

The information below this line is supplemental to the Estimate and is provided for confirmation of detail, location and quantity of work.

Project Number	Line	Item	Item Description	Date	User ID	Description/Information	Quantity	Units	From	+	Offset	Distance	To	+	Offset	Distance	From LM	To LM
J9P3288	0050	2153000	SHAPING SLOPES, CLASS III	20190610	voyleb1	Shaping Slopes Class III	1	100F		+	0	0		+	0	0	286.862	286.879
			SHAPING SLOPES, CLASS III		voyleb1	Shaping Slopes Class III	1	100F		+	0	0		+	0	0	290.375	290.471
			SHAPING SLOPES, CLASS III		voyleb1	Shaping Slopes Class III	1	100F		+	0	0		+	0	0	296.600	296.649
	0330	6206000C	4 IN. WHITE WATERBORNE PAVEMENT MARKING	20190603	voyleb1	4 IN. White Standard Waterborne Paint	6314	LF		+	0	0		+	0	0	286.862	297.198
	0340	6206001C	4 IN. YELLOW WATERBORNE PAVEMENT MARKING	20190603	voyleb1	4 IN. Yellow Standard Waterborne Paint	11669	LF		+	0	0		+	0	0	286.862	297.198
	0390	6274000	CONTRACTOR FURNISHED SURVEYING AND STAKI	20190610	voyleb1	Contractor Furnished Surveying Staking	1	LS		+	0	0		+	0	0	286.862	297.198
	5002	6063014	TYPE A CRSHWTHY END TERMINAL (MASH)	20190610	voyleb1	Type A Crashworthy End Terminal	1	EA		+	0	0		+	0	0	286.879	0
	5003	7040104	REPAIRING CONCRETE DECK (HALF-SOLING)	20190610	voyleb1	Repairing Concrete Deck	30	SQFT		+	0	0		+	0	0	286.862	286.879
J9P3425	0860	6274000	CONTRACTOR FURNISHED SURVEYING AND STAKI	20190610	voyleb1	Contractor Furnished Surveying Staking	1	LS		+	0	0		+	0	0	272.491	285.805

Remarks in the following table are for documentation purposes:

Date	User ID	Remarks Text Field