



Contractor's Payment Estimate Summary

January 7, 2019

	Contract ID	Estimate Number	Pay Period Start	Pay Period End	Date Generated	Estimate Type	District	Org. Code
	180622-D03	0004	December 16, 2018	January 1, 2019	January 2, 2019	PROG	CD	DCD

Contractor	Vendor ID	Address	City	State	ZIP	Telephone	FAX
Magruder Paving, LLC	0012577	255 Watson Road	Troy	MO	63379	(63-6)5-28-4	(63-6)5-28-8

Job Number	Federal/State Project Number	Description of work	Route Number	County	Location of work
J5P3215	FAS-S401(026)	Resurface, add shoulders, and seal coat	BB,E,F	PHELPS	around Rolla

Critical Date	Actual Date	Key Date	Subject	Date Contractor Assumed Maintenance	Disturbed Area on Project	Authorized Area on Project	
Open to Traffic Date	0				0	0	Acres
Physical Work Complete Date	0						
Substantial Work Complete Date	0						
Final Acceptance Date	0						
Contract Items Complete Date	0						
Price Adjustments Base Date	20180622						
Letting Date	20180622						
Execution Date	20180711						
Award Date	20180711						
Notice to Proceed Date	20180917						
Work Begin Date	20181105						
Adjusted Completion Date	20191101						
Original Completion Date	20191101						

Totals by Job Number			
J5P3215	To Date	Previous	This estimate
Participating	\$170,040.00	\$136,870.50	\$33,169.50
Non-Participating	\$0.00	\$0.00	\$0.00
Total Earnings	\$170,040.00	\$136,870.50	\$33,169.50
Stockpiled Materials	\$0.00	\$0.00	\$0.00
Gross Earnings	\$170,040.00	\$136,870.50	\$33,169.50
Other Adjustments	\$0.00	\$0.00	\$0.00
Retainage	\$0.00	\$0.00	\$0.00



Contractor's Payment Estimate Summary

January 7, 2019

	Contract ID	Estimate Number	Pay Period Start	Pay Period End	Date Generated	Estimate Type	District	Org. Code
	180622-D03	0004	December 16, 2018	January 1, 2019	January 2, 2019	PROG	CD	DCD

Totals by Job Number				
Incentive	\$0.00		\$0.00	\$0.00
Disincentive	\$0.00		\$0.00	\$0.00
Liquidated Damages	\$0.00		\$0.00	\$0.00
Overrun Adjustments	(\$37,856.00)		(\$35,609.00)	(\$2,247.00)
Total:	\$132,184.00		\$101,261.50	\$30,922.50
			Total Payable:	\$30,922.50

Total Contract			
180622-D03	To Date	Previous	This Estimate
	Line Item Pay	\$136,870.50	\$33,169.50
	All Adjustments	(\$35,609.00)	(\$2,247.00)
	Total	\$101,261.50	\$30,922.50

If the "This Estimate" total is greater than \$100.00, this is a Pay estimate. If the "This Estimate" total is equal to \$0.00, this is a No Pay estimate. If the "This Estimate" total is between \$100.00 and \$0.00, this is a Minimum estimate and no payment will be made. This estimate will be rejected. If the "This Estimate" total is less than \$0.00, this is a Negative estimate and no payment will be made. This estimate will be rejected. You will be notified should this estimate be rejected for reasons other than those listed above.

Approval Date		User ID
20190102	Generated and Approved (and should be considered Draft) at the Project Office Level by	marzua1
20190102	Reviewed and Approved (and should be considered Draft) at the Resident Engineer Level by	abbote1
20190103	Reviewed and Approved at the Central Office Controllers Office Level by	greggd1

Original Contract Amount	Net Change Order Amount to Date	Current Contract Amount	% of current contract amount complete
\$4,163,762.65	\$0.00	\$4,163,762.65	4.1%

Contract Adjustments:

Line Item Adjustments:

Project Number	Line Number	Entered by User	Adjustment Type	Line Item Adjustment Amount	Remarks
J5P3215	0210	SYSTEM	Overrun	(\$1428.00)	Overrun adjustment created for the following discrepancy: Est Nbr: 0004 Type: EI Seq No: 1 Desc: Minor Item J5P3215 /0210 exceeds Overrun Limits. This adjustment applies to DWR Date 12/18/2018.
	0210	SYSTEM	Overrun	(\$819.00)	Overrun adjustment created for the following discrepancy: Est Nbr: 0004 Type: EI Seq No: 1 Desc: Minor Item J5P3215 /0210



Contractor's Payment Estimate Summary

January 7, 2019

	Contract ID	Estimate Number	Pay Period Start	Pay Period End	Date Generated	Estimate Type	District	Org. Code
	180622-D03	0004	December 16, 2018	January 1, 2019	January 2, 2019	PROG	CD	DCD

Line Item Adjustments:

Project Number	Line Number	Entered by User	Adjustment Type	Line Item Adjustment Amount	Remarks
J5P3215					exceeds Overrun Limits. This adjustment applies to DWR Date 12/19/2018.
J5P3215				(\$2247.00)	
Summary				(\$2247.00)	

Discrepancies:

Discrepancy Message	Resolved By User ID	Remarks
Line Item # J5P3215 /0180 has a deficient tested matl discrepancy	marzua1	marzua1 1/2/19 Pending QC/QA reports.
Minor Item J5P3215 /0210 exceeds Overrun Limits.	SYSTEM	This discrepancy has been automatically addressed by multiple line item adjustments: Est Nbr: 0004 Prj Nbr: J5P3215 Line Item Nbr: 0210 Adjust Type: OVRN Adjust Seq Nbrs: 1 - 2
Line Item # J5P3215 /0190 has a deficient tested matl discrepancy	marzua1	marzua1 1/2/19 Pending QC/QA reports.
Line Item # J5P3215 /0210 has a deficient tested matl discrepancy	marzua1	marzua1 1/2/19 Pending QC/QA reports.
Line Item # J5P3215 /0220 has a deficient tested matl discrepancy	marzua1	marzua1 1/2/19 Pending QC/QA reports.
Line Item # J5P3215 /0230 has a deficient tested matl discrepancy	marzua1	marzua1 1/2/19 Pending QC/QA reports.

All Items, This Estimate:

Project Number	Line Item Number	Item Code	Description	Unit Price	Previous Total Paid Quantity	Quantity this Period	Quantity to Date	Amount this Estimate
J5P3215	0180	6081010	CONCRETE CURB RAMP	\$125.00	177.10	163.50	340.60	\$20437.50
	0190	6081012	TRUNCATED DOMES	\$33.00	0.00	40.00	40.00	\$1320.00
	0210	6086004	CONCRETE SIDEWALK, 4 IN.	\$70.00	1249.70	32.10	1,281.80	\$2247.00
	0220	6091052	CURB AND GUTTER TYPE B	\$47.50	56.00	134.00	190.00	\$6365.00
	0230	6092011	INTEGRAL CURB (6 IN. HEIGHT AND UNDER) TYPE A	\$20.00	125.00	140.00	265.00	\$2800.00
J5P3215								\$33169.50
Summary								\$33169.50



Contractor's Payment Estimate Summary

January 7, 2019

	Contract ID	Estimate Number	Pay Period Start	Pay Period End	Date Generated	Estimate Type	District	Org. Code
	180622-D03	0004	December 16, 2018	January 1, 2019	January 2, 2019	PROG	CD	DCD

Estimate Item Detail, All Items to Date:

Project Number	Category #	Line Number	Item Code	Description	Current Bid + CO	Current Installed to Date	Unit Price	Amount Paid to Date
J5P3215	0001	0010	2022010	REMOVAL OF IMPROVEMENTS	1.00	0.00	\$40525.00	\$0.00
J5P3215	0001	0020	2031000	CLASS A EXCAVATION	93.00	0.00	\$75.00	\$0.00
J5P3215	0001	0030	2036000	COMPACTING EMBANKMENT	21.00	0.00	\$38.00	\$0.00
J5P3215	0001	0040	2063300	CLASS 4 EXCAVATION	85.00	0.00	\$85.00	\$0.00
J5P3215	0001	0050	2063400	CLASS 4 EXCAVATION IN ROCK	2.00	0.00	\$400.00	\$0.00
J5P3215	0001	0060	2063500	CULVERT CLEANOUT	11.00	0.00	\$2000.00	\$0.00
J5P3215	0001	0070	2079909	MISC. MODIFIED LINEAR GRADING, CLASS 2	1,081.30	0.00	\$319.64	\$0.00
J5P3215	0001	0080	2153000	SHAPING SLOPES, CLASS III	16.00	0.00	\$1200.00	\$0.00
J5P3215	0001	0090	2163501	PARTIAL REMOVAL OF CULVERT-BRIDGE CONCRETE	1.00	0.00	\$52000.00	\$0.00
J5P3215	0001	0100	3105002	GRAVEL (A) OR CRUSHED STONE (B)	345.00	0.00	\$100.19	\$0.00
J5P3215	0001	0110	4011209	BITUMINOUS PAVEMENT MIXTURE PG64-22, (BP-1)	785.40	0.00	\$67.62	\$0.00
J5P3215	0001	0120	4011213	BITUMINOUS PAVEMENT MIXTURE PG64-22, (BP-3)	3,214.30	0.00	\$69.22	\$0.00
J5P3215	0001	0130	4013000	BITUMINOUS PAVEMENT MIXTURE PG64-22 (BASE)	7,922.70	0.00	\$56.94	\$0.00
J5P3215	0001	0140	4020520	BITUMINOUS PAVEMENT MIXTURE PG64-22 (SURFACE LEVELING)	19,549.80	0.00	\$56.94	\$0.00
J5P3215	0001	0150	4071005	TACK COAT	40,895.00	0.00	\$1.89	\$0.00
J5P3215	0001	0160	4091048	EMULSIFIED ASPHALT, SEAL COAT	61,940.00	0.00	\$2.05	\$0.00
J5P3215	0001	0170	4094021	SEAL COAT AGGREGATE, GRADE C	163,006.00	0.00	\$0.79	\$0.00
J5P3215	0001	0180	6081010	CONCRETE CURB RAMP	396.80	340.60	\$125.00	\$42,575.00
J5P3215	0001	0190	6081012	TRUNCATED DOMES	881.00	40.00	\$33.00	\$1,320.00
J5P3215	0001	0200	6083006	6 IN. CONCRETE MEDIAN STRIP	12.80	0.00	\$210.00	\$0.00
J5P3215	0001	0210	6086004	CONCRETE SIDEWALK, 4 IN.	741.00	1281.80	\$70.00	\$89,726.00
J5P3215	0001	0220	6091052	CURB AND GUTTER TYPE B	737.00	190.00	\$47.50	\$9,025.00
J5P3215	0001	0230	6092011	INTEGRAL CURB (6 IN. HEIGHT AND UNDER) TYPE A	992.00	265.00	\$20.00	\$5,300.00
J5P3215	0001	0240	6096030A	FURNISHING TYPE 3 ROCK DITCH LINER	222.00	0.00	\$49.50	\$0.00
J5P3215	0001	0250	6096043	PLACING TYPE 3 ROCK DITCH LINER	222.00	0.00	\$41.25	\$0.00
J5P3215	0001	0260	6096050	BEDDING MATERIAL FOR ROCK DITCH LINER	81.00	0.00	\$82.00	\$0.00
J5P3215	0001	0270	6097000	ROCK LINING	2,273.00	0.00	\$44.50	\$0.00



Contractor's Payment Estimate Summary

January 7, 2019

	Contract ID	Estimate Number	Pay Period Start	Pay Period End	Date Generated	Estimate Type	District	Org. Code
	180622-D03	0004	December 16, 2018	January 1, 2019	January 2, 2019	PROG	CD	DCD

Estimate Item Detail, All Items to Date:

Project Number	Category #	Line Number	Item Code	Description	Current Bid + CO	Current Installed to Date	Unit Price	Amount Paid to Date
J5P3215	0001	0280	6113020	FURNISHING TYPE 2 ROCK BLANKET	510.00	0.00	\$42.00	\$0.00
J5P3215	0001	0290	6113040	PLACING TYPE 2 ROCK BLANKET	510.00	0.00	\$39.00	\$0.00
J5P3215	0001	0300	6123000A	TRUCK OR TRAILER MOUNTED ATTENUATOR (TMA)	4.00	0.00	\$2000.00	\$0.00
J5P3215	0001	0310	6161005	CONSTRUCTION SIGNS	2,408.00	716.00	\$9.00	\$6,444.00
J5P3215	0001	0320	6161008	ADVANCED WARNING RAIL SYSTEM	4.00	0.00	\$50.00	\$0.00
J5P3215	0001	0330	6161009	FLAG ASSEMBLY	6.00	0.00	\$25.00	\$0.00
J5P3215	0001	0340	6161010	RELOCATED SIGNS	767.00	0.00	\$8.00	\$0.00
J5P3215	0001	0350	6161025	CHANNELIZER (TRIM LINE)	150.00	150.00	\$20.00	\$3,000.00
J5P3215	0001	0360	6161031	TYPE III MOVEABLE BARRICADE WITH LIGHT	6.00	0.00	\$165.00	\$0.00
J5P3215	0001	0370	6161040	FLASHING ARROW PANEL	4.00	0.00	\$850.00	\$0.00
J5P3215	0001	0380	6161098A	CHANGEABLE MESSAGE SIGN WITHOUT COMMUNICATION INTERFACE, CON TRACTOR FURNISHED, CONTRACTOR RETAINED	4.00	2.00	\$4200.00	\$8,400.00
J5P3215	0001	0390	6169902	MISC. ADA COMPLIANT MOVEABLE BARRICADE	17.00	17.00	\$250.00	\$4,250.00
J5P3215	0001	0400	6181000	MOBILIZATION	1.00	0.00	\$234663.38	\$0.00
J5P3215	0001	0410	6189902	MISC. ADDITIONAL MOBILIZATION FOR SEEDING	4.00	0.00	\$600.00	\$0.00
J5P3215	0001	0420	6200009	PREFORMED THERMOPLASTIC PAVEMENT MARKING, 6 IN. WHITE	1,211.00	0.00	\$5.00	\$0.00
J5P3215	0001	0430	6200015	PREFORMED THERMOPLASTIC PAVEMENT MARKING, 24 IN. WHITE	211.00	0.00	\$19.00	\$0.00
J5P3215	0001	0440	6200018	PREFORMED THERMOPLASTIC PAVEMENT MARKING, 24 IN. YELLOW	24.00	0.00	\$25.00	\$0.00
J5P3215	0001	0450	6200021	PREFORMED THERMOPLASTIC PAVEMENT MARKING, LEFT/RIGHT ARROW	23.00	0.00	\$280.00	\$0.00
J5P3215	0001	0460	6200030	PREFORMED THERMOPLASTIC PAVEMENT MARKING, WORD (ONLY)	3.00	0.00	\$480.00	\$0.00
J5P3215	0001	0470	6200036	PREFORMED THERMOPLASTIC PAVEMENT MARKING, 30 IN WHITE MIDBLO CK	13.00	0.00	\$50.00	\$0.00
J5P3215	0001	0480	6206000C	4 IN. WHITE STANDARD WATERBORNE PAVEMENT MARKING PAINT, TYPE P BEADS	383,037.00	0.00	\$0.10	\$0.00
J5P3215	0001	0490	6206001C	4 IN. YELLOW STANDARD WATERBORNE PAVEMENT MARKING PAINT, TYP E P BEADS	347,186.00	0.00	\$0.10	\$0.00
J5P3215	0001	0500	6207001	PAVEMENT MARKING REMOVAL	650.00	0.00	\$5.00	\$0.00
J5P3215	0001	0510	6221001	COLDMILLING BITUMINOUS PAVEMENT FOR REMOVAL OF SURFACING (3 IN. THICK OR LESS)	27,540.00	0.00	\$1.40	\$0.00
J5P3215	0001	0520	6224010	MODIFIED COLDMILLING (DEPTH TRANSITIONS)	439.00	0.00	\$30.56	\$0.00



Contractor's Payment Estimate Summary

January 7, 2019

	Contract ID	Estimate Number	Pay Period Start	Pay Period End	Date Generated	Estimate Type	District	Org. Code
	180622-D03	0004	December 16, 2018	January 1, 2019	January 2, 2019	PROG	CD	DCD

Estimate Item Detail, All Items to Date:

Project Number	Category #	Line Number	Item Code	Description	Current Bid + CO	Current Installed to Date	Unit Price	Amount Paid to Date
J5P3215	0001	0530	6261000A	BITUMINOUS SHOULDER RUMBLE STRIP	847.70	0.00	\$21.14	\$0.00
J5P3215	0001	0540	6269909	MISC. BITUMINOUS 6" CENTERLINE RUMBLE STRIP	543.80	0.00	\$25.26	\$0.00
J5P3215	0001	0550	6274000	CONTRACTOR FURNISHED SURVEYING AND STAKING	1.00	0.00	\$10000.00	\$0.00
J5P3215	0001	0560	7034040	CLASS B-1 CONCRETE (CULVERTS-BRIDGE)	117.20	0.00	\$975.00	\$0.00
J5P3215	0001	0570	7034041	CLASS B-1 CONCRETE (CULVERTS)	166.20	0.00	\$975.00	\$0.00
J5P3215	0001	0580	7061020	REINFORCING STEEL (CULVERTS-BRIDGE)	22,070.00	0.00	\$2.00	\$0.00
J5P3215	0001	0590	7061030	REINFORCING STEEL (CULVERTS)	30,120.00	0.00	\$2.00	\$0.00
J5P3215	0001	0600	7250315A	15 IN. PIPE GROUP B	16.00	0.00	\$68.00	\$0.00
J5P3215	0001	0610	7250318A	18 IN. PIPE GROUP B	8.00	0.00	\$172.50	\$0.00
J5P3215	0001	0620	7250324A	24 IN. PIPE GROUP B	16.00	0.00	\$178.50	\$0.00
J5P3215	0001	0630	7250330A	30 IN. PIPE GROUP B	24.00	0.00	\$186.50	\$0.00
J5P3215	0001	0640	7250336A	36 IN. PIPE GROUP B	8.00	0.00	\$193.50	\$0.00
J5P3215	0001	0650	7250342A	42 IN. PIPE GROUP B	16.00	0.00	\$201.00	\$0.00
J5P3215	0001	0660	7250348A	48 IN. PIPE GROUP B	8.00	0.00	\$207.00	\$0.00
J5P3215	0001	0670	7250412	12 IN. PIPE GROUP C	10.00	0.00	\$115.00	\$0.00
J5P3215	0001	0680	7320015A	15 IN. OR ALLOWED SUBSTITUTE GROUP B FLARED END SECTION	4.00	0.00	\$148.20	\$0.00
J5P3215	0001	0690	7320018A	18 IN. OR ALLOWED SUBSTITUTE GROUP B FLARED END SECTION	2.00	0.00	\$157.32	\$0.00
J5P3215	0001	0700	7320024A	24 IN. OR ALLOWED SUBSTITUTE GROUP B FLARED END SECTION	4.00	0.00	\$240.06	\$0.00
J5P3215	0001	0710	7320030A	30 IN. OR ALLOWED SUBSTITUTE GROUP B FLARED END SECTION	6.00	0.00	\$450.00	\$0.00
J5P3215	0001	0720	7320036A	36 IN. OR ALLOWED SUBSTITUTE GROUP B FLARED END SECTION	2.00	0.00	\$610.00	\$0.00
J5P3215	0001	0730	7320042A	42 IN. OR ALLOWED SUBSTITUTE GROUP B FLARED END SECTION	4.00	0.00	\$1554.85	\$0.00
J5P3215	0001	0740	7320048A	48 IN. OR ALLOWED SUBSTITUTE GROUP B FLARED END SECTION	2.00	0.00	\$1727.61	\$0.00
J5P3215	0001	0750	7320812A	12 IN. OR ALLOWED SUBSTITUTE GROUP C FLARED END SECTION	2.00	0.00	\$185.00	\$0.00
J5P3215	0001	0760	8051000A	SEEDING - COOL SEASON MIXTURES	2.80	0.00	\$2650.00	\$0.00
J5P3215	0001	0770	8061004	SEDIMENT TRAP ROCK	61.80	0.00	\$45.00	\$0.00
J5P3215	0001	0780	8061005	ROCK DITCH CHECK	3,816.00	0.00	\$10.50	\$0.00
J5P3215	0001	0790	8061006	ALTERNATE DITCH CHECK	1,441.00	0.00	\$9.00	\$0.00



Contractor's Payment Estimate Summary

January 7, 2019

	Contract ID	Estimate Number	Pay Period Start	Pay Period End	Date Generated	Estimate Type	District	Org. Code
	180622-D03	0004	December 16, 2018	January 1, 2019	January 2, 2019	PROG	CD	DCD

Estimate Item Detail, All Items to Date:

Project Number	Category #	Line Number	Item Code	Description	Current Bid + CO	Current Installed to Date	Unit Price	Amount Paid to Date
J5P3215	0001	0800	8061016	SEDIMENT REMOVAL	947.00	0.00	\$10.30	\$0.00
J5P3215	0001	0810	8061017	TEMPORARY SEEDING AND MULCHING	0.60	0.00	\$4500.00	\$0.00
J5P3215	0001	0820	8061019	SILT FENCE	4,009.00	0.00	\$2.10	\$0.00
J5P3215	0001	0830	8069903	MISC. TURBIDITY CURTAIN	211.00	0.00	\$35.00	\$0.00
J5P3215	0001	0840	8069928	MISC. WATER POLLUTION CONTROL MANAGER	84.00	0.00	\$100.00	\$0.00
J5P3215	0010	0850	6061060	MGS GUARDRAIL	1,000.00	0.00	\$25.10	\$0.00
J5P3215	0010	0860	6061069	MGS BRIDGE APPROACH TRANSITION SECTION (REGULAR/NO CURB)	8.00	0.00	\$2850.00	\$0.00
J5P3215	0010	0870	6061080	MGS END ANCHOR	3.00	0.00	\$1350.00	\$0.00
J5P3215	0010	0880	6063014	TYPE A CRASHWORTHY END TERMINAL (MASH)	7.00	0.00	\$2750.00	\$0.00
J5P3215	0030	0890	9013003	CONDUIT, 3 IN. RIGID, IN TRENCH	63.00	0.00	\$21.50	\$0.00
J5P3215	0030	0900	9020833	SH-FLAT SHEET - SIGNAL SIGN	15.00	0.00	\$31.75	\$0.00
J5P3215	0030	0910	9020834	SIGNAL SIGN, MOUNTING HARDWARE	16.00	0.00	\$120.00	\$0.00
J5P3215	0030	0920	9022708	POST, SIGNAL 8 FT. OR 2.4 M	7.00	0.00	\$1320.00	\$0.00
J5P3215	0030	0930	9024920	DETECTOR, PUSHBUTTON	8.00	0.00	\$220.00	\$0.00
J5P3215	0030	0940	9025020	CONDUIT, 1 IN., LOOP DETECTOR WITH TRACER WIRE	430.00	0.00	\$9.00	\$0.00
J5P3215	0030	0950	9028310	CABLE, 16 AWG 5 CONDUCTOR	60.00	0.00	\$2.00	\$0.00
J5P3215	0030	0960	9028500	CABLE, LOOP DETECTOR, IN DUCT	320.00	0.00	\$5.00	\$0.00
J5P3215	0030	0970	9028510	CABLE, LOOP DETECTOR, LEAD-IN	110.00	0.00	\$1.50	\$0.00
J5P3215	0030	0980	9028810	PULL BOX, PREFORMED CLASS 1	3.00	0.00	\$1050.00	\$0.00
J5P3215	0030	0990	9029100	BASE, CONCRETE	3.10	0.00	\$1415.00	\$0.00
J5P3215	0001	5001	4019910	MISC. Modified B2 level course	0.00	0.00	\$55.70	\$0.00

The information below this line is supplemental to the Estimate and is provided for confirmation of detail, location and quantity of work.

Project Number	Line	Item	Item Description	Date	User ID	Description/ Information	Quantity	Units	From	+	Offset	Distance	To	+	Offset	Distance	From LM	To LM	
J5P3215	0180	6081010	CONCRETE CURB RAMP	20181217	marzua1	Arbors West 19x8	16.900	SQYD	97	+	0	RC	0	97	+	19	RC	0	0
			CONCRETE CURB RAMP		marzua1	Arbors East 11x8	9.800	SQYD	97	+	45	RC	0	97	+	56	RC	0	0
			CONCRETE CURB RAMP	20181218	marzua1	Greentree Parking	17.800	SQYD	95	+	70	RC	0	95	+	90	RC	0	0



Contractor's Payment Estimate Summary

January 7, 2019

	Contract ID	Estimate Number	Pay Period Start	Pay Period End	Date Generated	Estimate Type	District	Org. Code
	180622-D03	0004	December 16, 2018	January 1, 2019	January 2, 2019	PROG	CD	DCD

The information below this line is supplemental to the Estimate and is provided for confirmation of detail, location and quantity of work.

Project Number	Line	Item	Item Description	Date	User ID	Description/ Information	Quantity	Units	From	+	Offset	Distance	To	+	Offset	Distance	From LM	To LM		
J5P3215	0180	6081010		20181218		Lot West 20x8														
			CONCRETE CURB RAMP		marzua1	Fire Station West	17.800	SQYD	88	+	64	RC	0	88	+	84	RC	0	0	0
			CONCRETE CURB RAMP		marzua1	Fire Station West #1	-9.800	SQYD	88	+	74	RC	0	88	+	85	RC	0	0	0
			CONCRETE CURB RAMP	20181219	marzua1	Greentree Rd. East	27.400	SQYD	91	+	43	RC	0	91	+	75	RC	0	0	0
			CONCRETE CURB RAMP		marzua1	Integrity East	14.700	SQYD	105	+	5	RC	0	105	+	22	RC	0	0	0
			CONCRETE CURB RAMP		marzua1	Integrity West	16	SQYD	104	+	72	RC	0	104	+	91	RC	0	0	0
			CONCRETE CURB RAMP	20181220	marzua1	Sub Station East	10.700	SQYD	83	+	65	RC	0	83	+	77	RC	0	0	0
			CONCRETE CURB RAMP		marzua1	Sub Station West	11.100	SQYD	83	+	12	RC	0	83	+	25	RC	0	0	0
			CONCRETE CURB RAMP	20181221	marzua1	Pathways Lower West	20.400	SQYD	87	+	37	RC	0	87	+	60	RC	0	0	0
						CONCRETE CURB RAMP		marzua1	Pathways Lower East	10.700	SQYD	87	+	88	RC	0	88	+	0	RC
	0190	6081012	TRUNCATED DOMES	20181219	marzua1	Greentree Rd. East	40	SQFT	91	+	58	RC	0	91	+	70	RC	0	0	0
	0210	6086004	CONCRETE SIDEWALK, 4 IN.	20181218	marzua1	West of Fire Station	20.400	SQYD	88	+	61	RC	0	88	+	64	RC	0	0	0
			CONCRETE SIDEWALK, 4 IN.	20181219	marzua1	Greentree Rd. East	2.800	SQYD	91	+	42	RC	0	91	+	43	RC	0	0	0
			CONCRETE SIDEWALK, 4 IN.		marzua1	Greentree Rd. East	8.900	SQYD	91	+	75	RC	0	91	+	85	RC	0	0	0
	0220	6091052	CURB AND GUTTER TYPE B	20181217	marzua1	Greentree Parking Lot West	27	LF	95	+	69	RC	0	95	+	85	RC	0	0	0
			CURB AND GUTTER TYPE B	20181218	marzua1	Greentree Road East	41	LF	91	+	44	RC	0	91	+	80	RC	0	0	0
			CURB AND GUTTER TYPE B		marzua1	Sub Station East	21	LF	83	+	65	RC	0	83	+	77	RC	0	0	0
			CURB AND GUTTER TYPE B		marzua1	Sub Station West	22	LF	83	+	12	RC	0	83	+	24	RC	0	0	0
			CURB AND GUTTER TYPE B		marzua1	Fire Station West	17	LF	88	+	64	RC	0	88	+	81	RC	0	0	0
			CURB AND GUTTER TYPE B	20181221	marzua1	Pathways Lower West	3	LF	87	+	37	RC	0	87	+	40	RC	0	0	0
			CURB AND GUTTER TYPE B		marzua1	Pathways Lower East	3	LF	87	+	88	RC	0	87	+	91	RC	0	0	0
	0230	6092011	INTEGRAL CURB (6 IN. HEIGHT AND UNDER)	20181217	marzua1	Arbor West	17	LF	97	+	0	RC	0	97	+	19	RC	0	0	0
			INTEGRAL CURB (6 IN. HEIGHT AND UNDER)		marzua1	Arbor East	22	LF	97	+	45	RC	0	97	+	56	RC	0	0	0



Contractor's Payment Estimate Summary

January 7, 2019

	Contract ID	Estimate Number	Pay Period Start	Pay Period End	Date Generated	Estimate Type	District	Org. Code
	180622-D03	0004	December 16, 2018	January 1, 2019	January 2, 2019	PROG	CD	DCD

The information below this line is supplemental to the Estimate and is provided for confirmation of detail, location and quantity of work.

Project Number	Line	Item	Item Description	Date	User ID	Description/Information	Quantity	Units	From	+		Offset	Distance	To	+		Offset	Distance	From LM	To LM
J5P3215	0230	6092011	INTEGRAL CURB (6 IN. HEIGHT AND UNDER)	20181218	marzua1	Fire Station West	11	LF	88	+	73	RC	0	88	+	84	RC	0	0	0
			INTEGRAL CURB (6 IN. HEIGHT AND UNDER)		marzua1	Fire Station West	-11	LF	88	+	74	RC	0	88	+	85	RC	0	0	0
		INTEGRAL CURB (6 IN. HEIGHT AND UNDER)	20181219	marzua1	Greentree Rd. East	35	LF	91	+	44	RC	0	91	+	78	RC	0	0	0	
				marzua1	Integrity East	17	LF	105	+	5	RC	0	105	+	22	RC	0	0	0	
				marzua1	Integrity West	19	LF	104	+	72	RC	0	104	+	91	RC	0	0	0	
		INTEGRAL CURB (6 IN. HEIGHT AND UNDER)	20181221	marzua1	Pathways Lower West	16	LF	87	+	44	RC	0	87	+	60	RC	0	0	0	
				marzua1	Pathways Lower East	14	LF	87	+	88	RC	0	88	+	0	RC	0	0	0	

Remarks in the following table are for documentation purposes:

Date	User ID	Remarks Text Field