



Contractor's Payment Estimate Summary

March 22, 2019

	Contract ID	Estimate Number	Pay Period Start	Pay Period End	Date Generated	Estimate Type	District	Org. Code
	180622-F02	0001 - See NTP Date for Pay Period Start Date		March 15, 2019	March 18, 2019	PROG	SE	HCC

Contractor	Vendor ID	Address	City	State	ZIP	Telephone	FAX
Pace Construction Company	0011270	1620 Woodson Road	St. Louis	MO	63114	(31-4)5-24-7	(31-4)9-91-5

Job Number	Federal/State Project Number	Description of work	Route Number	County	Location of work
J6S3241	FAS S501(41)	Resurface	T,TT	JEFFERSON	on Route T from Route 61 to Route I-55 and on Route TT from Route T to Route JJ

Critical Date	Actual Date	Key Date	Subject	Date Contractor Assumed Maintenance	Disturbed Area on Project	Authorized Area on Project	
Open to Traffic Date	0				0	0	Acres
Physical Work Complete Date	0						
Substantial Work Complete Date	0						
Final Acceptance Date	0						
Contract Items Complete Date	0						
Price Adjustments Base Date	20180622						
Letting Date	20180622						
Execution Date	20180711						
Award Date	20180711						
Notice to Proceed Date	20180813						
Work Begin Date	20190315						
Adjusted Completion Date	20190809						
Original Completion Date	20190809						

Totals by Job Number				
J6S3241		To Date	Previous	This estimate
Participating		\$6,000.00	\$0.00	\$6,000.00
Non-Participating		\$0.00	\$0.00	\$0.00
Total Earnings		\$6,000.00	\$0.00	\$6,000.00
Stockpiled Materials		\$0.00	\$0.00	\$0.00
Gross Earnings		\$6,000.00	\$0.00	\$6,000.00
Other		\$0.00	\$0.00	\$0.00



Contractor's Payment Estimate Summary

March 22, 2019

	Contract ID	Estimate Number	Pay Period Start	Pay Period End	Date Generated	Estimate Type	District	Org. Code
	180622-F02	0001 - See NTP Date for Pay Period Start Date		March 15, 2019	March 18, 2019	PROG	SE	HCC

Totals by Job Number				
Adjustments				
Retainage	\$0.00		\$0.00	\$0.00
Incentive	\$0.00		\$0.00	\$0.00
Disincentive	\$0.00		\$0.00	\$0.00
Liquidated	\$0.00		\$0.00	\$0.00
Damages				
Overrun	\$0.00		\$0.00	\$0.00
Adjustments				
Total:	\$6,000.00		\$0.00	\$6,000.00
			Total Payable:	\$6,000.00

Total Contract				
180622-F02		To Date	Previous	This Estimate
	Line Item Pay	\$6,000.00	\$0.00	\$6,000.00
	All Adjustments	\$0.00	\$0.00	\$0.00
	Total	\$6,000.00	\$0.00	\$6,000.00

If the "This Estimate" total is greater than \$100.00, this is a Pay estimate. If the "This Estimate" total is equal to \$0.00, this is a No Pay estimate. If the "This Estimate" total is between \$100.00 and \$0.00, this is a Minimum estimate and no payment will be made. This estimate will be rejected. If the "This Estimate" total is less than \$0.00, this is a Negative estimate and no payment will be made. This estimate will be rejected. You will be notified should this estimate be rejected for reasons other than those listed above.

Approval Date		User ID
20190318	Generated and Approved (and should be considered Draft) at the Project Office Level by	davenb
20190318	Reviewed and Approved (and should be considered Draft) at the Resident Engineer Level by	dowdyd
20190319	Reviewed and Approved at the Central Office Controllers Office Level by	greggd1

Original Contract Amount	Net Change Order Amount to Date	Current Contract Amount	% of current contract amount complete
\$1,684,850.00	\$0.00	\$1,684,850.00	0.4%

Contract Adjustments:

Line Item Adjustments:

Discrepancies:



Contractor's Payment Estimate Summary

March 22, 2019

	Contract ID	Estimate Number	Pay Period Start	Pay Period End	Date Generated	Estimate Type	District	Org. Code
	180622-F02	0001 - See NTP Date for Pay Period Start Date		March 15, 2019	March 18, 2019	PROG	SE	HCC

All Items, This Estimate:

Project Number	Line Item Number	Item Code	Description	Unit Price	Previous Total Paid Quantity	Quantity this Period	Quantity to Date	Amount this Estimate
J6S3241	0170	6169902	MISC. NTCIP COMPLIANT CHANGEABLE MESSAGE SIGN (CONTRACTOR FURNISHED AND RETAINED)	\$1500.00	0.00	4.00	4.00	\$6000.00
J6S3241								\$6000.00
Summary								\$6000.00

Estimate Item Detail, All Items to Date:

Project Number	Category #	Line Number	Item Code	Description	Current Bid + CO	Current Installed to Date	Unit Price	Amount Paid to Date
J6S3241	0001	0010	2022010	REMOVAL OF IMPROVEMENTS	1.00	0.00	\$13216.38	\$0.00
J6S3241	0001	0020	2071000	LINEAR GRADING CLASS 1	14.60	0.00	\$900.00	\$0.00
J6S3241	0001	0030	2129909	MISC. MISC. SHOULDERING	820.30	0.00	\$80.00	\$0.00
J6S3241	0001	0040	2159903	MISC. MODIFIED SHAPING SLOPES CLASS III	600.00	0.00	\$9.00	\$0.00
J6S3241	0001	0050	3105002	GRAVEL (A) OR CRUSHED STONE (B)	463.00	0.00	\$44.00	\$0.00
J6S3241	0001	0055	4019910	MISC. FURNISH AND PLACE PG64-22 BITUMINOUS BASE FOR FULL DEPTH PAVEMENT REPAIR	351.40	0.00	\$110.00	\$0.00
J6S3241	0001	0060	4020520	BITUMINOUS PAVEMENT MIXTURE PG64-22 (SURFACE LEVELING)	17,039.70	0.00	\$48.75	\$0.00
J6S3241	0001	0070	4071005	TACK COAT	22,938.00	0.00	\$2.30	\$0.00
J6S3241	0001	0080	5021341	TYPE A3 SHOULDER	1,299.60	0.00	\$21.00	\$0.00
J6S3241	0001	0090	6083006	6 IN. CONCRETE MEDIAN STRIP	58.70	0.00	\$95.00	\$0.00
J6S3241	0001	0100	6092013	INTEGRAL CURB TYPE M	143.00	0.00	\$27.00	\$0.00
J6S3241	0001	0110	6131012	SUBGRADE COMPACTION (6 IN. DEPTH) (PAVEMENT REPAIR)	1,150.00	0.00	\$20.00	\$0.00
J6S3241	0001	0120	6131013	TYPE 1 OR 5 AGGREGATE FOR BASE (4 IN. THICK) (PAVEMENT REPAIR)	1,150.00	0.00	\$6.00	\$0.00
J6S3241	0001	0130	6133020	FURNISHING AND PLACING BITUMINOUS MATERIAL FOR CLASS C PARTIAL DEPTH PAVEMENT REPAIR	2,833.30	0.00	\$32.00	\$0.00
J6S3241	0001	0140	6133021	REMOVAL FOR CLASS C PARTIAL DEPTH PAVEMENT REPAIR	17,000.00	0.00	\$13.50	\$0.00
J6S3241	0001	0155	6139905	MISC. REMOVAL FOR FULL DEPTH BITUMINOUS PAVEMENT REPAIR	1,150.00	0.00	\$19.00	\$0.00
J6S3241	0001	0160	6169901	MISC. TEMPORARY TRAFFIC CONTROL	1.00	0.00	\$29000.00	\$0.00
J6S3241	0001	0170	6169902	MISC. NTCIP COMPLIANT CHANGEABLE MESSAGE SIGN (CONTRACTOR FURNISHED AND RETAINED)	5.00	4.00	\$1500.00	\$6,000.00



Contractor's Payment Estimate Summary

March 22, 2019

	Contract ID	Estimate Number	Pay Period Start	Pay Period End	Date Generated	Estimate Type	District	Org. Code
	180622-F02	0001 - See NTP Date for Pay Period Start Date		March 15, 2019	March 18, 2019	PROG	SE	HCC

Estimate Item Detail, All Items to Date:

Project Number	Category #	Line Number	Item Code	Description	Current Bid + CO	Current Installed to Date	Unit Price	Amount Paid to Date
J6S3241	0001	0180	6181000	MOBILIZATION	1.00	0.00	\$70000.00	\$0.00
J6S3241	0001	0190	6200015	PREFORMED THERMOPLASTIC PAVEMENT MARKING, 24 IN. WHITE	92.00	0.00	\$25.00	\$0.00
J6S3241	0001	0200	6200042	PREFORMED THERMOPLASTIC PAVEMENT MARKING, 12 IN WHITE, YIELD LINE TRIANGLES	20.00	0.00	\$15.00	\$0.00
J6S3241	0001	0210	6206000C	4 IN. WHITE STANDARD WATERBORNE PAVEMENT MARKING PAINT, TYPE P BEADS	162,880.00	0.00	\$0.11	\$0.00
J6S3241	0001	0220	6206001C	4 IN. YELLOW STANDARD WATERBORNE PAVEMENT MARKING PAINT, TYPE P BEADS	151,894.00	0.00	\$0.11	\$0.00
J6S3241	0001	0230	6224010	MODIFIED COLDMILLING (DEPTH TRANSITIONS)	9,606.00	0.00	\$3.50	\$0.00
J6S3241	0001	0240	6274000	CONTRACTOR FURNISHED SURVEYING AND STAKING	1.00	0.00	\$100.00	\$0.00
J6S3241	0010	0250	6061061	MGS GUARDRAIL, 8 FT. POSTS, 6 FT. - 3 IN. SPACING	1,075.00	0.00	\$28.00	\$0.00
J6S3241	0010	0260	6061069	MGS BRIDGE APPROACH TRANSITION SECTION (REGULAR/NO CURB)	4.00	0.00	\$3000.00	\$0.00
J6S3241	0010	0270	6063014	TYPE A CRASHWORTHY END TERMINAL (MASH)	6.00	0.00	\$2700.00	\$0.00
J6S3241	0040	0280	9031270A	2 IN. PSST POST - 12 GA.	11.00	0.00	\$20.00	\$0.00
J6S3241	0040	0290	9031273	POST ANCHOR FOR 2 IN. PSST - 7 GA.	3.00	0.00	\$40.00	\$0.00
J6S3241	0040	0300	9035004A	SH-FLAT SHEET	9.00	0.00	\$30.00	\$0.00

The information below this line is supplemental to the Estimate and is provided for confirmation of detail, location and quantity of work.

Project Number	Line	Item	Item Description	Date	User ID	Description/ Information	Quantity	Units	From	+	Offset	Distance	To	+	Offset	Distance	From LM	To LM
J6S3241	0170	6169902	MISC. TRAFFIC CONTROL DEVICES	20190315	davenb	Rte. DD, WBL	1	EA		+	0	0		+	0	0	9.734	0
			MISC. TRAFFIC CONTROL DEVICES		davenb	Rte. TT, NBL	1	EA		+	0	0		+	0	0	0.523	0
			MISC. TRAFFIC CONTROL DEVICES		davenb	Rte. AA, WBL	1	EA		+	0	0		+	0	0	4.254	0
			MISC. TRAFFIC CONTROL DEVICES		davenb	Rte. TT, SBL	1	EA		+	0	0		+	0	0	0.153	0

Remarks in the following table are for documentation purposes:



Contractor's Payment Estimate Summary

	Contract ID	Estimate Number	Pay Period Start	Pay Period End	Date Generated	Estimate Type	District	Org. Code
	180622-F02	0001 - See NTP Date for Pay Period Start Date		March 15, 2019	March 18, 2019	PROG	SE	HCC

Date	User ID	Remarks Text Field
------	---------	--------------------