



## Contractor's Payment Estimate Summary

April 19, 2019

	<b>Contract ID</b>	<b>Estimate Number</b>	<b>Pay Period Start</b>	<b>Pay Period End</b>	<b>Date Generated</b>	<b>Estimate Type</b>	<b>District</b>	<b>Org. Code</b>
	180622-F02	0002	March 16, 2019	April 15, 2019	April 16, 2019	PROG	SE	HCC

Contractor	Vendor ID	Address	City	State	ZIP	Telephone	FAX
Pace Construction Company	0011270	1620 Woodson Road	St. Louis	MO	63114	(31-4)5-24-7	(31-4)9-91-5

Job Number	Federal/State Project Number	Description of work	Route Number	County	Location of work
J6S3241	FAS S501(41)	Resurface	T,TT	JEFFERSON	on Route T from Route 61 to Route I-55 and on Route TT from Route T to Route JJ

Critical Date	Actual Date	Key Date	Subject	Date Contractor Assumed Maintenance	Disturbed Area on Project	Authorized Area on Project	
Open to Traffic Date	0				0	0	Acres
Physical Work Complete Date	0						
Substantial Work Complete Date	0						
Final Acceptance Date	0						
Contract Items Complete Date	0						
Price Adjustments Base Date	20180622						
Letting Date	20180622						
Award Date	20180711						
Execution Date	20180711						
Notice to Proceed Date	20180813						
Work Begin Date	20190315						
Adjusted Completion Date	20190809						
Original Completion Date	20190809						

Totals by Job Number			
J6S3241	<b>To Date</b>	<b>Previous</b>	<b>This estimate</b>
Participating	\$253,881.35	\$6,000.00	\$247,881.35
Non-Participating	\$0.00	\$0.00	\$0.00
<b>Total Earnings</b>	<b>\$253,881.35</b>	<b>\$6,000.00</b>	<b>\$247,881.35</b>
Stockpiled Materials	\$29,550.50	\$0.00	\$29,550.50
<b>Gross Earnings</b>	<b>\$283,431.85</b>	<b>\$6,000.00</b>	<b>\$277,431.85</b>
Other Adjustments	\$335.05	\$0.00	\$335.05
Retainage	\$0.00	\$0.00	\$0.00



## Contractor's Payment Estimate Summary

April 19, 2019

	Contract ID	Estimate Number	Pay Period Start	Pay Period End	Date Generated	Estimate Type	District	Org. Code
	180622-F02	0002	March 16, 2019	April 15, 2019	April 16, 2019	PROG	SE	HCC

Totals by Job Number				
Incentive	\$0.00		\$0.00	\$0.00
Disincentive	\$0.00		\$0.00	\$0.00
Liquidated	\$0.00		\$0.00	\$0.00
Damages				
Overrun	\$0.00		\$0.00	\$0.00
Adjustments				
<b>Total:</b>	<b>\$283,766.90</b>		<b>\$6,000.00</b>	<b>\$277,766.90</b>
			<b>Total Payable:</b>	<b>\$277,766.90</b>

Total Contract			
180622-F02	<b>To Date</b>	<b>Previous</b>	<b>This Estimate</b>
	Line Item Pay	\$6,000.00	\$247,881.35
	All Adjustments	\$0.00	\$29,885.55
	<b>Total</b>	<b>\$6,000.00</b>	<b>\$277,766.90</b>

If the "This Estimate" total is greater than \$100.00, this is a Pay estimate. If the "This Estimate" total is equal to \$0.00, this is a No Pay estimate. If the "This Estimate" total is between \$100.00 and \$0.00, this is a Minimum estimate and no payment will be made. This estimate will be rejected. If the "This Estimate" total is less than \$0.00, this is a Negative estimate and no payment will be made. This estimate will be rejected. You will be notified should this estimate be rejected for reasons other than those listed above.

Approval Date		User ID
20190416	Generated and Approved (and should be considered Draft) at the Project Office Level by	davenb
20190416	Reviewed and Approved (and should be considered Draft) at the Resident Engineer Level by	dowdyd
20190417	Reviewed and Approved at the Central Office Controllers Office Level by	greggd1

Original Contract Amount	Net Change Order Amount to Date	Current Contract Amount	% of current contract amount complete
\$1,684,850.00	\$0.00	\$1,684,850.00	15.1%

### Contract Adjustments:

### Line Item Adjustments:

Project Number	Line Number	Entered by User	Adjustment Type	Line Item Adjustment Amount	Remarks
J6S3241	0130	davenb	Asphalt Cement Price Adjustment	\$335.05	1,299.6 SY x (3.75"/36") x 1.98 ton/CY x .04 virgin AC x \$31.25 Index difference = \$335.05
	0250	SYSTEM	Stockpiled	\$14598.50	



## Contractor's Payment Estimate Summary

April 19, 2019

	Contract ID	Estimate Number	Pay Period Start	Pay Period End	Date Generated	Estimate Type	District	Org. Code
	180622-F02	0002	March 16, 2019	April 15, 2019	April 16, 2019	PROG	SE	HCC

Line Item Adjustments:					
Project Number	Line Number	Entered by User	Adjustment Type	Line Item Adjustment Amount	Remarks
J6S3241			Materials Initial Payment		
	0260	SYSTEM	Stockpiled Materials Initial Payment	\$5322.00	
	0270	SYSTEM	Stockpiled Materials Initial Payment	\$9630.00	
J6S3241				<b>\$29885.55</b>	
Summary				<b>\$29885.55</b>	

Discrepancies:		
Discrepancy Message	Resolved By User ID	Remarks
Line Item # J6S3241 /0130 has a deficient tested matl discrepancy	davenb	All required QC & QA testing has been completed, QC test reporting needed to be reported to 3 separate line items, but was only reported to 2 line items. Discrepancy will be corrected by next estimate period.davenb.
Line Item # J6S3241 /0160 has a deficient tested matl discrepancy	davenb	Traffic control certifications have been received. Inspection has not been reported at this time and will be by next estimate period.davenb

All Items, This Estimate:								
Project Number	Line Item Number	Item Code	Description	Unit Price	Previous Total Paid Quantity	Quantity this Period	Quantity to Date	Amount this Estimate
J6S3241	0020	2071000	LINEAR GRADING CLASS 1	\$900.00	0.00	14.60	14.60	\$13140.00
	0055	4019910	MISC. FURNISH AND PLACE PG64-22 BITUMINOUS BAS E FOR FULL DEPTH PAVEMENT REPAIR	\$110.00	0.00	197.00	197.00	\$21670.00
	0070	4071005	TACK COAT	\$2.30	0.00	1470.00	1,470.00	\$3381.00
	0080	5021341	TYPE A3 SHOULDER	\$21.00	0.00	1299.60	1,299.60	\$27291.60
	0110	6131012	SUBGRADE COMPACTION (6 IN. DEPTH) (PAVEMENT REPAIR)	\$20.00	0.00	569.00	569.00	\$11380.00
	0120	6131013	TYPE 1 OR 5 AGGREGATE FOR BASE (4 IN. THICK) (PAVEMENT REPAIR)	\$6.00	0.00	903.00	903.00	\$5418.00
	0130	6133020	FURNISHING AND PLACING BITUMINOUS MATERIAL FOR CLASS C PARTI AL DEPTH PAVEMENT REPAIR	\$32.00	0.00	1249.80	1,249.80	\$39993.60
	0140	6133021	REMOVAL FOR CLASS C PARTIAL DEPTH PAVEMENT REPAIR	\$13.50	0.00	7319.50	7,319.50	\$98813.25
	0155	6139905	MISC. REMOVAL FOR FULL DEPTH BITUMINOUS PAVEME NT REPAIR	\$19.00	0.00	568.10	568.10	\$10793.90
	0160	6169901	MISC. TEMPORARY TRAFFIC CONTROL	\$29000.00	0.00	0.50	0.50	\$14500.00



## Contractor's Payment Estimate Summary

April 19, 2019

	<b>Contract ID</b>	<b>Estimate Number</b>	<b>Pay Period Start</b>	<b>Pay Period End</b>	<b>Date Generated</b>	<b>Estimate Type</b>	<b>District</b>	<b>Org. Code</b>
	180622-F02	0002	March 16, 2019	April 15, 2019	April 16, 2019	PROG	SE	HCC

**All Items, This Estimate:**

Project Number	Line Item Number	Item Code	Description	Unit Price	Previous Total Paid Quantity	Quantity this Period	Quantity to Date	Amount this Estimate
J6S3241	0170	6169902	MISC. NTCIP COMPLIANT CHANGEABLE MESSAGE SIGN (CONTRACTOR FURNISHED AND RETAINED)	\$1500.00	4.00	1.00	5.00	\$1500.00
	0250	6061061	MGS GUARDRAIL, 8 FT. POSTS, 6 FT. - 3 IN. SPACING	\$28.00	0.00	0.00	0.00	\$0.00
	0260	6061069	MGS BRIDGE APPROACH TRANSITION SECTION (REGULAR/NO CURB)	\$3000.00	0.00	0.00	0.00	\$0.00
	0270	6063014	TYPE A CRASHWORTHY END TERMINAL (MASH)	\$2700.00	0.00	0.00	0.00	\$0.00
J6S3241								<b>\$247881.35</b>
Summary								<b>\$247881.35</b>

**Estimate Item Detail, All Items to Date:**

Project Number	Category #	Line Number	Item Code	Description	Current Bid + CO	Current Installed to Date	Unit Price	Amount Paid to Date
J6S3241	0001	0010	2022010	REMOVAL OF IMPROVEMENTS	1.00	0.00	\$13216.38	\$0.00
J6S3241	0001	0020	2071000	LINEAR GRADING CLASS 1	14.60	14.60	\$900.00	\$13,140.00
J6S3241	0001	0030	2129909	MISC. MISC. SHOULDERING	820.30	0.00	\$80.00	\$0.00
J6S3241	0001	0040	2159903	MISC. MODIFIED SHAPING SLOPES CLASS III	600.00	0.00	\$9.00	\$0.00
J6S3241	0001	0050	3105002	GRAVEL (A) OR CRUSHED STONE (B)	463.00	0.00	\$44.00	\$0.00
J6S3241	0001	0055	4019910	MISC. FURNISH AND PLACE PG64-22 BITUMINOUS BASE FOR FULL DEPTH PAVEMENT REPAIR	351.40	197.00	\$110.00	\$21,670.00
J6S3241	0001	0060	4020520	BITUMINOUS PAVEMENT MIXTURE PG64-22 (SURFACE LEVELING)	17,039.70	0.00	\$48.75	\$0.00
J6S3241	0001	0070	4071005	TACK COAT	22,938.00	1470.00	\$2.30	\$3,381.00
J6S3241	0001	0080	5021341	TYPE A3 SHOULDER	1,299.60	1299.60	\$21.00	\$27,291.60
J6S3241	0001	0090	6083006	6 IN. CONCRETE MEDIAN STRIP	58.70	0.00	\$95.00	\$0.00
J6S3241	0001	0100	6092013	INTEGRAL CURB TYPE M	143.00	0.00	\$27.00	\$0.00
J6S3241	0001	0110	6131012	SUBGRADE COMPACTION (6 IN. DEPTH) (PAVEMENT REPAIR)	1,150.00	569.00	\$20.00	\$11,380.00
J6S3241	0001	0120	6131013	TYPE 1 OR 5 AGGREGATE FOR BASE (4 IN. THICK) (PAVEMENT REPAIR)	1,150.00	903.00	\$6.00	\$5,418.00
J6S3241	0001	0130	6133020	FURNISHING AND PLACING BITUMINOUS MATERIAL FOR CLASS C PARTIAL DEPTH PAVEMENT REPAIR	2,833.30	1249.80	\$32.00	\$39,993.60
J6S3241	0001	0140	6133021	REMOVAL FOR CLASS C PARTIAL DEPTH PAVEMENT REPAIR	17,000.00	7319.50	\$13.50	\$98,813.25
J6S3241	0001	0155	6139905	MISC. REMOVAL FOR FULL DEPTH BITUMINOUS PAVEMENT REPAIR	1,150.00	568.10	\$19.00	\$10,793.90



## Contractor's Payment Estimate Summary

April 19, 2019

	Contract ID	Estimate Number	Pay Period Start	Pay Period End	Date Generated	Estimate Type	District	Org. Code
	180622-F02	0002	March 16, 2019	April 15, 2019	April 16, 2019	PROG	SE	HCC

**Estimate Item Detail, All Items to Date:**

Project Number	Category #	Line Number	Item Code	Description	Current Bid + CO	Current Installed to Date	Unit Price	Amount Paid to Date
J6S3241	0001	0160	6169901	MISC. TEMPORARY TRAFFIC CONTROL	1.00	0.50	\$29000.00	\$14,500.00
J6S3241	0001	0170	6169902	MISC. NTCIP COMPLIANT CHANGEABLE MESSAGE SIGN (CONTRACTOR FURNISHED AND RETAINED)	5.00	5.00	\$1500.00	\$7,500.00
J6S3241	0001	0180	6181000	MOBILIZATION	1.00	0.00	\$70000.00	\$0.00
J6S3241	0001	0190	6200015	PREFORMED THERMOPLASTIC PAVEMENT MARKING, 24 IN. WHITE	92.00	0.00	\$25.00	\$0.00
J6S3241	0001	0200	6200042	PREFORMED THERMOPLASTIC PAVEMENT MARKING, 12 IN WHITE, YIELD LINE TRIANGLES	20.00	0.00	\$15.00	\$0.00
J6S3241	0001	0210	6206000C	4 IN. WHITE STANDARD WATERBORNE PAVEMENT MARKING PAINT, TYPE P BEADS	162,880.00	0.00	\$0.11	\$0.00
J6S3241	0001	0220	6206001C	4 IN. YELLOW STANDARD WATERBORNE PAVEMENT MARKING PAINT, TYP E P BEADS	151,894.00	0.00	\$0.11	\$0.00
J6S3241	0001	0230	6224010	MODIFIED COLDMILLING (DEPTH TRANSITIONS)	9,606.00	0.00	\$3.50	\$0.00
J6S3241	0001	0240	6274000	CONTRACTOR FURNISHED SURVEYING AND STAKING	1.00	0.00	\$100.00	\$0.00
J6S3241	0010	0250	6061061	MGS GUARDRAIL, 8 FT. POSTS, 6 FT. - 3 IN. SPACING	1,075.00	0.00	\$28.00	\$0.00
J6S3241	0010	0260	6061069	MGS BRIDGE APPROACH TRANSITION SECTION (REGULAR/NO CURB)	4.00	0.00	\$3000.00	\$0.00
J6S3241	0010	0270	6063014	TYPE A CRASHWORTHY END TERMINAL (MASH)	6.00	0.00	\$2700.00	\$0.00
J6S3241	0040	0280	9031270A	2 IN. PSST POST - 12 GA.	11.00	0.00	\$20.00	\$0.00
J6S3241	0040	0290	9031273	POST ANCHOR FOR 2 IN. PSST - 7 GA.	3.00	0.00	\$40.00	\$0.00
J6S3241	0040	0300	9035004A	SH-FLAT SHEET	9.00	0.00	\$30.00	\$0.00

**The information below this line is supplemental to the Estimate and is provided for confirmation of detail, location and quantity of work.**

Project Number	Line	Item	Item Description	Date	User ID	Description/ Information	Quantity	Units	From	+	0	Offset	Distance	To	+	75	Offset	Distance	From LM	To LM
J6S3241	0020	2071000	LINEAR GRADING CLASS 1	20190411	davenb	Rte. T, East end of Br., Rt & Lt.	7.500	STA	229	+	0		0	232	+	75		0	0	0
			LINEAR GRADING CLASS 1		davenb	Rte. T, West end of Br., Rt & Lt.	7.100	STA	236	+	44		0	240	+	0		0	0	0
	0055	4019910	MISC.	20190408	davenb	Rte. T, EBL 5-locations	85.300	TONS		+	0		0		+	0		0	0.526	1.094
			MISC.	20190409	davenb	Rte. T EBL. 2-locations	51.700	TONS		+	0		0		+	0		0	1.123	2.964



## Contractor's Payment Estimate Summary

April 19, 2019

	Contract ID	Estimate Number	Pay Period Start	Pay Period End	Date Generated	Estimate Type	District	Org. Code
	180622-F02	0002	March 16, 2019	April 15, 2019	April 16, 2019	PROG	SE	HCC

**The information below this line is supplemental to the Estimate and is provided for confirmation of detail, location and quantity of work.**

Project Number	Line	Item	Item Description	Date	User ID	Description/Information	Quantity	Units	From	+	Offset	Distance	To	+	Offset	Distance	From LM	To LM	
J6S3241	0055	4019910	MISC.	20190412	davenb	Rte. T, EBL. 1- location	60	TONS		+	0	0		+	0	0	6.129	0	
	0070	4071005	TACK COAT	20190408	davenb	Rte. T, EBL. Pavement Repairs	245	GAL		+	0	0		+	0	0	0.119	1.152	
			TACK COAT	20190409	davenb	Rte. T EBL, Pavement repairs	294	GAL		+	0	0		+	0	0	1.159	2.978	
			TACK COAT	20190410	davenb	Rte. T EBL	245	GAL		+	0	0		+	0	0	3.023	4.040	
			TACK COAT	20190411	davenb	Rte. T, EBL	196	GAL		+	0	0		+	0	0	4.628	6.224	
			TACK COAT	20190412	davenb	Rte. T, EBL	147	GAL		+	0	0		+	0	0	6.467	8.095	
			TACK COAT	20190415	davenb	Rte. TT NBL	343	GAL		+	0	0		+	0	0	3.712	7.807	
			<div style="border: 1px solid black; padding: 2px;"> <b>Remarks</b>                      Also, included 2- locations @ 0.016 &amp; 0.061 SBL                 </div>																
	0080	5021341	TYPE A3 SHOULDER	20190410	davenb	Rte. T, EBL	333.300	SQYD	229	+	0	RC	0	232	+	75	RC	0	0
			TYPE A3 SHOULDER	20190411	davenb	Rte. T, East end of Br., Rt & Lt.	633	SQYD	236	+	44	0	240	+	0	0	0	0	
			TYPE A3 SHOULDER		davenb	Rte. T, West end of Br., Lt.	333.300	SQYD	229	+	0	LC	0	232	+	75	LC	0	0
	0110	6131012	SUBGRADE COMPACTION (6 IN. DEPTH) (PAVEM	20190408	davenb	Rte. T, EBL, 70x7	54	SQYD		+	0	0		+	0	0	0.526	0	
			SUBGRADE COMPACTION (6 IN. DEPTH) (PAVEM		davenb	Rte. T, EBL, 146x7	114	SQYD		+	0	0		+	0	0	0.719	0	
			SUBGRADE COMPACTION (6 IN. DEPTH) (PAVEM		davenb	Rte. T, EBL, 30x6	20	SQYD		+	0	0		+	0	0	0.982	0	
			SUBGRADE COMPACTION (6 IN. DEPTH) (PAVEM		davenb	Rte. T, EBL, 85x6	57	SQYD		+	0	0		+	0	0	1.010	0	
			SUBGRADE COMPACTION (6 IN. DEPTH) (PAVEM		davenb	Rte. T, EBL, 25x6	17	SQYD		+	0	0		+	0	0	1.094	0	
			SUBGRADE COMPACTION (6 IN. DEPTH) (PAVEM	20190409	davenb	Rte. T, EBL 100x10	111	SQYD		+	0	0		+	0	0	1.123	0	
			SUBGRADE COMPACTION (6 IN. DEPTH) (PAVEM		davenb	Rte. T, EBL 50x10.	56	SQYD		+	0	0		+	0	0	2.964	0	
			SUBGRADE COMPACTION (6	20190412	davenb	Rte. T, EBL.	140	SQYD		+	0	0		+	0	0	6.129	0	



## Contractor's Payment Estimate Summary

April 19, 2019

	Contract ID	Estimate Number	Pay Period Start	Pay Period End	Date Generated	Estimate Type	District	Org. Code
	180622-F02	0002	March 16, 2019	April 15, 2019	April 16, 2019	PROG	SE	HCC

**The information below this line is supplemental to the Estimate and is provided for confirmation of detail, location and quantity of work.**

Project Number	Line	Item	Item Description	Date	User ID	Description/Information	Quantity	Units	From	+	Offset	Distance	To	+	Offset	Distance	From LM	To LM
J6S3241	0110	6131012	IN. DEPTH) (PAVEM			180'x7'												
	0120	6131013	TYPE 1 OR 5 AGGREGATE FOR BASE (4 IN. TH	20190408	davenb	Rte. T, EBL. 70x7	54	SQYD		+	0	0		+	0	0	0.526	0
			TYPE 1 OR 5 AGGREGATE FOR BASE (4 IN. TH		davenb	Rte. T, EBL. 146x7	114	SQYD		+	0	0		+	0	0	0.719	0
			TYPE 1 OR 5 AGGREGATE FOR BASE (4 IN. TH		davenb	Rte. T, EBL. 30x6	20	SQYD		+	0	0		+	0	0	0.982	0
			TYPE 1 OR 5 AGGREGATE FOR BASE (4 IN. TH		davenb	Rte. T, EBL 85x6	57	SQYD		+	0	0		+	0	0	1.010	0
			TYPE 1 OR 5 AGGREGATE FOR BASE (4 IN. TH		davenb	Rte. T, EBL 25x6	17	SQYD		+	0	0		+	0	0	1.094	0
			TYPE 1 OR 5 AGGREGATE FOR BASE (4 IN. TH	20190409	davenb	Rte. T, EBL 100x10. 3- times	333	SQYD		+	0	0		+	0	0	1.123	0
			TYPE 1 OR 5 AGGREGATE FOR BASE (4 IN. TH		davenb	Rte. T, EBL 50x10. 3- times	168	SQYD		+	0	0		+	0	0	2.964	0
			TYPE 1 OR 5 AGGREGATE FOR BASE (4 IN. TH	20190412	davenb	Rte. T, EBL. 180'x7'	140	SQYD		+	0	0		+	0	0	6.129	0
	0130	6133020	FURN & PLACE BIT. MATL FOR CL C PARTIAL	20190408	davenb	Rte. T, EBL	264.900	TONS		+	0	0		+	0	0	0.119	1.152
			FURN & PLACE BIT. MATL FOR CL C PARTIAL	20190409	davenb	Rte. T, EBL	211	TONS		+	0	0		+	0	0	1.159	2.978
			FURN & PLACE BIT. MATL FOR CL C PARTIAL	20190410	davenb	Rte. T EBL	215.700	TONS		+	0	0		+	0	0	3.023	4.040
			FURN & PLACE BIT. MATL FOR CL C PARTIAL	20190411	davenb	Rte. T, EBL	96.100	TONS		+	0	0		+	0	0	4.628	6.224
			FURN & PLACE BIT. MATL FOR CL C PARTIAL	20190412	davenb	Rte. T, EBL	115.100	TONS		+	0	0		+	0	0	6.467	8.095
			FURN & PLACE BIT. MATL FOR CL C PARTIAL	20190415	davenb	Rte. TT, NBL	347	TONS		+	0	0		+	0	0	3.712	7.807
			Remarks	Also, included 2- locations @ 0.016 & 0.061 SBL														
	0140	6133021	REMOVAL FOR CLASS C PARTIAL DEPTH PAVT R	20190408	davenb	Rte. T, EBL locations	1378.800	SQYD		+	0	0		+	0	0	0.119	1.159



## Contractor's Payment Estimate Summary

April 19, 2019

	Contract ID	Estimate Number	Pay Period Start	Pay Period End	Date Generated	Estimate Type	District	Org. Code
	180622-F02	0002	March 16, 2019	April 15, 2019	April 16, 2019	PROG	SE	HCC

**The information below this line is supplemental to the Estimate and is provided for confirmation of detail, location and quantity of work.**

Project Number	Line	Item	Item Description	Date	User ID	Description/Information	Quantity	Units	From	+	Offset	Distance	To	+	Offset	Distance	From LM	To LM
J6S3241	0140	6133021	REMOVAL FOR CLASS C PARTIAL DEPTH PAVT R	20190409	davenb	Rte. T, EBL	1055.200	SQYD		+	0	0		+	0	0	1.159	2.978
			REMOVAL FOR CLASS C PARTIAL DEPTH PAVT R	20190410	davenb	Rte. T, EBL	1387.300	SQYD		+	0	0		+	0	0	3.023	4.040
			REMOVAL FOR CLASS C PARTIAL DEPTH PAVT R	20190411	davenb	Rte. T, EBL	650.400	SQYD		+	0	0		+	0	0	4.628	6.224
			REMOVAL FOR CLASS C PARTIAL DEPTH PAVT R	20190412	davenb	Rte. T, EBL	808.300	SQYD		+	0	0		+	0	0	6.467	8.095
			REMOVAL FOR CLASS C PARTIAL DEPTH PAVT R	20190415	davenb	Rte. TT, NBL	1981.200	SQYD		+	0	0		+	0	0	3.712	7.807
			REMOVAL FOR CLASS C PARTIAL DEPTH PAVT R		davenb	Rte. TT, SBL	58.300	SQYD		+	0	0		+	0	0	0.016	0.061
0155	6139905	MISC. PAVEMENT REPAIR	20190408	davenb	Rte. T, EBL 70x6	54.400	SQYD		+	0	0		+	0	0	0.526	0	
		MISC. PAVEMENT REPAIR		davenb	Rte. T, EBL 146x6	113.600	SQYD		+	0	0		+	0	0	0.719	0	
		MISC. PAVEMENT REPAIR		davenb	Rte. T, EBL 30x6	20	SQYD		+	0	0		+	0	0	0.982	0	
		MISC. PAVEMENT REPAIR		davenb	Rte. T, EBL 85x6	56.700	SQYD		+	0	0		+	0	0	1.010	0	
		MISC. PAVEMENT REPAIR		davenb	Rte. T, EBL 25x6	16.700	SQYD		+	0	0		+	0	0	1.094	0	
		MISC. PAVEMENT REPAIR	20190409	davenb	Rte. T, EBL 100x10	111.100	SQYD		+	0	0		+	0	0	1.123	0	
		MISC. PAVEMENT REPAIR		davenb	Rte. T, EBL 50x10	55.600	SQYD		+	0	0		+	0	0	2.964	0	
		MISC. PAVEMENT REPAIR	20190412	davenb	Rte. T, EBL. 180'x7'	140	SQYD		+	0	0		+	0	0	6.129	0	
0160	6169901	MISC.	20190409	davenb	Rte. T	0.500	LS		+	0	0		+	0	0	0.001	8.126	
0170	6169902	MISC. TRAFFIC CONTROL DEVICES	20190319	davenb	Rte. JJ SBL	1	EA		+	0	0		+	0	0	1.587	0	

**Remarks in the following table are for documentation purposes:**

Date	User ID	Remarks Text Field