



Contractor's Payment Estimate Summary

June 7, 2019

	Contract ID	Estimate Number	Pay Period Start	Pay Period End	Date Generated	Estimate Type	District	Org. Code
	180817-A02	0001 - See NTP Date for Pay Period Start Date		June 1, 2019	June 3, 2019	PROG	NW	ACA

Contractor	Vendor ID	Address	City	State	ZIP	Telephone	FAX
Herzog Contracting Corp.	0010179	P.O. Box 1089	St. Joseph	MO	64502	(81-6)2-33-9	(81-6)2-33-9

Job Number	Federal/State Project Number	Description of work	Route Number	County	Location of work
J113019	I 29-2(184)	Resurface	I-29	HOLT	from Davis Creek Bridge to Route 59 Interchange Near Mile Marker 67

Critical Date	Actual Date	Key Date	Subject	Date Contractor Assumed Maintenance	Disturbed Area on Project	Authorized Area on Project	
Price Adjustments Base Date	0				0	0	Acres
Open to Traffic Date	0						
Physical Work Complete Date	0						
Work Begin Date	0						
Substantial Work Complete Date	0						
Contract Items Complete Date	0						
Final Acceptance Date	0						
Letting Date	20180817						
Execution Date	20180905						
Award Date	20180905						
Notice to Proceed Date	20181105						
Original Completion Date	20191001						
Adjusted Completion Date	20191001						

Totals by Job Number				
J113019		To Date	Previous	This estimate
	Participating	\$0.00	\$0.00	\$0.00
	Non-Participating	\$0.00	\$0.00	\$0.00
	Total Earnings	\$0.00	\$0.00	\$0.00
	Stockpiled Materials	\$543,986.00	\$0.00	\$543,986.00
	Gross Earnings	\$543,986.00	\$0.00	\$543,986.00
	Other	\$0.00	\$0.00	\$0.00



Contractor's Payment Estimate Summary

June 7, 2019

	Contract ID	Estimate Number	Pay Period Start	Pay Period End	Date Generated	Estimate Type	District	Org. Code
	180817-A02	0001 - See NTP Date for Pay Period Start Date		June 1, 2019	June 3, 2019	PROG	NW	ACA

Totals by Job Number				
Adjustments				
Retainage	\$0.00		\$0.00	\$0.00
Incentive	\$0.00		\$0.00	\$0.00
Disincentive	\$0.00		\$0.00	\$0.00
Liquidated	\$0.00		\$0.00	\$0.00
Damages				
Overrun	\$0.00		\$0.00	\$0.00
Adjustments				
Total:	\$543,986.00		\$0.00	\$543,986.00
			Total Payable:	\$543,986.00

Total Contract				
180817-A02		To Date	Previous	This Estimate
	Line Item Pay	\$0.00	\$0.00	\$0.00
	All Adjustments	\$543,986.00	\$0.00	\$543,986.00
	Total	\$543,986.00	\$0.00	\$543,986.00

If the "This Estimate" total is greater than \$100.00, this is a Pay estimate. If the "This Estimate" total is equal to \$0.00, this is a No Pay estimate. If the "This Estimate" total is between \$100.00 and \$0.00, this is a Minimum estimate and no payment will be made. This estimate will be rejected. If the "This Estimate" total is less than \$0.00, this is a Negative estimate and no payment will be made. This estimate will be rejected. You will be notified should this estimate be rejected for reasons other than those listed above.

Approval Date		User ID
20190603	Generated and Approved (and should be considered Draft) at the Project Office Level by	zonat1
20190603	Reviewed and Approved (and should be considered Draft) at the Resident Engineer Level by	jacobl
20190604	Reviewed and Approved at the Central Office Controllers Office Level by	greggd1

Original Contract Amount	Net Change Order Amount to Date	Current Contract Amount	% of current contract amount complete
\$7,315,446.65	\$0.00	\$7,315,446.65	0.0%

Contract Adjustments:



Contractor's Payment Estimate Summary

June 7, 2019

	Contract ID	Estimate Number	Pay Period Start	Pay Period End	Date Generated	Estimate Type	District	Org. Code
	180817-A02	0001 - See NTP Date for Pay Period Start Date		June 1, 2019	June 3, 2019	PROG	NW	ACA

Line Item Adjustments:					
Project Number	Line Number	Entered by User	Adjustment Type	Line Item Adjustment Amount	Remarks
J113019	0360	SYSTEM	Stockpiled Materials Initial Payment	\$408986.00	
	0370	SYSTEM	Stockpiled Materials Initial Payment	\$12720.00	
	0380	SYSTEM	Stockpiled Materials Initial Payment	\$32568.00	
	0390	SYSTEM	Stockpiled Materials Initial Payment	\$89712.00	
J113019				\$543986.00	
Summary				\$543986.00	

Discrepancies:

All Items, This Estimate:								
Project Number	Line Item Number	Item Code	Description	Unit Price	Previous Total Paid Quantity	Quantity this Period	Quantity to Date	Amount this Estimate
J113019	0360	6061060	MGS GUARDRAIL	\$21.60	0.00	0.00	0.00	\$0.00
	0370	6061069	MGS BRIDGE APPROACH TRANSITION SECTION (REGULAR/NO CURB)	\$2495.00	0.00	0.00	0.00	\$0.00
	0380	6061080	MGS END ANCHOR	\$950.00	0.00	0.00	0.00	\$0.00
	0390	6063014	TYPE A CRASHWORTHY END TERMINAL (MASH)	\$2425.00	0.00	0.00	0.00	\$0.00
J113019								\$0.00
Summary								\$0.00

Estimate Item Detail, All Items to Date:								
Project Number	Category #	Line Number	Item Code	Description	Current Bid + CO	Current Installed to Date	Unit Price	Amount Paid to Date
J113019	0001	0010	2022010	REMOVAL OF IMPROVEMENTS	1.00	0.00	\$63250.00	\$0.00



Contractor's Payment Estimate Summary

June 7, 2019

	Contract ID	Estimate Number	Pay Period Start	Pay Period End	Date Generated	Estimate Type	District	Org. Code
	180817-A02	0001 - See NTP Date for Pay Period Start Date		June 1, 2019	June 3, 2019	PROG	NW	ACA

Estimate Item Detail, All Items to Date:

Project Number	Category #	Line Number	Item Code	Description	Current Bid + CO	Current Installed to Date	Unit Price	Amount Paid to Date
J113019	0001	0020	2035500	EMBANKMENT IN PLACE	758.00	0.00	\$50.64	\$0.00
J113019	0001	0030	2153000	SHAPING SLOPES, CLASS III	378.00	0.00	\$217.50	\$0.00
J113019	0001	0040	3049910	MISC. PERMANENT AGGREGATE EDGE TREATMENT	1,210.00	0.00	\$50.00	\$0.00
J113019	0001	0050	3105002	GRAVEL (A) OR CRUSHED STONE (B)	275.00	0.00	\$29.07	\$0.00
J113019	0001	0060	4011209	BITUMINOUS PAVEMENT MIXTURE PG64-22, (BP-1)	4,132.00	0.00	\$62.63	\$0.00
J113019	0001	0070	4011213	BITUMINOUS PAVEMENT MIXTURE PG64-22, (BP-3)	6,262.70	0.00	\$62.59	\$0.00
J113019	0001	0080	4019901	MISC. INFRARED SCANNING	1.00	0.00	\$3000.00	\$0.00
J113019	0001	0090	4019901	MISC. INTELLIGENT COMPACTION	1.00	0.00	\$34941.48	\$0.00
J113019	0001	0100	4030116	ASPHALTIC CONCRETE MIXTURE PG 76-22 (SP125B MIX)	57,974.00	0.00	\$71.75	\$0.00
J113019	0001	0110	4071005	TACK COAT	75,952.00	0.00	\$1.00	\$0.00
J113019	0001	0120	4134000	BITUMINOUS FOG SEAL	7,415.00	0.00	\$2.75	\$0.00
J113019	0001	0130	6123000A	TRUCK OR TRAILER MOUNTED ATTENUATOR (TMA)	2.00	0.00	\$100.00	\$0.00
J113019	0001	0140	6131010	FURNISHING AND PLACING CONCRETE MATERIAL FOR FULL DEPTH PAVEMENT REPAIR	64.00	0.00	\$576.98	\$0.00
J113019	0001	0150	6131012	SUBGRADE COMPACTION (6 IN. DEPTH) (PAVEMENT REPAIR)	6.00	0.00	\$1.25	\$0.00
J113019	0001	0160	6131013	TYPE 1 OR 5 AGGREGATE FOR BASE (4 IN. THICK) (PAVEMENT REPAIR)	6.00	0.00	\$1.25	\$0.00
J113019	0001	0170	6131014	FULL DEPTH PAVEMENT REPAIR SAW CUT (FOR PERIMETER AND INTERNAL SAW CUTS)	276.00	0.00	\$8.85	\$0.00
J113019	0001	0180	6131015	DOWEL BAR (DRILLING, FURNISHING AND INSTALLATION) FOR FULL DEPTH PAVEMENT REPAIR	60.00	0.00	\$5.60	\$0.00
J113019	0001	0190	6131017	DOWEL BAR (FURNISHING AND INSTALLATION WITH BASKETS) FOR FULL DEPTH PAVEMENT REPAIR	10.00	0.00	\$9.75	\$0.00
J113019	0001	0200	6131018	TIE BAR (DRILLING, FURNISHING AND INSTALLATION) FOR FULL DEPTH PAVEMENT REPAIR (TYPE L JOINTS)	12.00	0.00	\$3.45	\$0.00
J113019	0001	0210	6133018	FURNISHING AND PLACING BITUMINOUS MATERIAL FOR CLASS B PARTIAL DEPTH PAVEMENT REPAIR	1,038.80	0.00	\$169.06	\$0.00
J113019	0001	0220	6133019	REMOVAL FOR CLASS B PARTIAL DEPTH PAVEMENT REPAIR	4,524.60	0.00	\$13.79	\$0.00
J113019	0001	0230	6161005	CONSTRUCTION SIGNS	4,839.00	0.00	\$3.00	\$0.00
J113019	0001	0240	6161008	ADVANCED WARNING RAIL SYSTEM	8.00	0.00	\$45.00	\$0.00



Contractor's Payment Estimate Summary

June 7, 2019

	Contract ID	Estimate Number	Pay Period Start	Pay Period End	Date Generated	Estimate Type	District	Org. Code
	180817-A02	0001 - See NTP Date for Pay Period Start Date		June 1, 2019	June 3, 2019	PROG	NW	ACA

Estimate Item Detail, All Items to Date:

Project Number	Category #	Line Number	Item Code	Description	Current Bid + CO	Current Installed to Date	Unit Price	Amount Paid to Date
J113019	0001	0250	6161009	FLAG ASSEMBLY	13.00	0.00	\$40.00	\$0.00
J113019	0001	0260	6161025	CHANNELIZER (TRIM LINE)	126.00	0.00	\$85.00	\$0.00
J113019	0001	0270	6161040	FLASHING ARROW PANEL	3.00	0.00	\$1600.00	\$0.00
J113019	0001	0280	6161099	CHANGEABLE MESSAGE SIGN WITH COMMUNICATION INTERFACE, CONTRACTOR FURNISHED, CONTRACTOR RETAINED	2.00	0.00	\$5000.00	\$0.00
J113019	0001	0290	6181000	MOBILIZATION	1.00	0.00	\$200000.00	\$0.00
J113019	0001	0300	6205902A	6 IN. WHITE HIGH BUILD WATERBORNE PAVEMENT MARKING PAINT, TYPE L BEADS	233,896.00	0.00	\$0.21	\$0.00
J113019	0001	0310	6205903A	6 IN. YELLOW HIGH BUILD WATERBORNE PAVEMENT MARKING PAINT, TYPE L BEADS	188,237.00	0.00	\$0.21	\$0.00
J113019	0001	0320	6205906A	12 IN. WHITE HIGH BUILD WATERBORNE PAVEMENT MARKING PAINT, TYPE L BEADS	4,799.00	0.00	\$0.40	\$0.00
J113019	0001	0330	6221001	COLDMILLING BITUMINOUS PAVEMENT FOR REMOVAL OF SURFACING (3 IN. THICK OR LESS)	581,418.00	0.00	\$0.81	\$0.00
J113019	0001	0340	6224010	MODIFIED COLDMILLING (DEPTH TRANSITIONS)	28,234.00	0.00	\$1.82	\$0.00
J113019	0001	0350	6261000A	BITUMINOUS SHOULDER RUMBLE STRIP	3,336.40	0.00	\$11.91	\$0.00
J113019	0010	0360	6061060	MGS GUARDRAIL	33,600.00	0.00	\$21.60	\$0.00
J113019	0010	0370	6061069	MGS BRIDGE APPROACH TRANSITION SECTION (REGULAR/NO CURB)	8.00	0.00	\$2495.00	\$0.00
J113019	0010	0380	6061080	MGS END ANCHOR	59.00	0.00	\$950.00	\$0.00
J113019	0010	0390	6063014	TYPE A CRASHWORTHY END TERMINAL (MASH)	56.00	0.00	\$2425.00	\$0.00
J113019	0010	0400	6066400	GUARDRAIL, RELOCATED AND MODIFIED	450.00	0.00	\$20.50	\$0.00

The information below this line is supplemental to the Estimate and is provided for confirmation of detail, location and quantity of work.

Remarks in the following table are for documentation purposes:

Date	User ID	Remarks Text Field