



## Contractor's Payment Estimate Summary

September 20, 2019

	Contract ID	Estimate Number	Pay Period Start	Pay Period End	Date Generated	Estimate Type	District	Org. Code
	180817-A05	0007	September 2, 2019	September 15, 2019	September 16, 2019	PROG	NW	ACE

Contractor	Vendor ID	Address	City	State	ZIP	Telephone	FAX
Herzog Contracting Corp.	0010179	P.O. Box 1089	St. Joseph	MO	64502	(81-6)2-33-9	(81-6)2-33-9

Job Number	Federal/State Project Number	Description of work	Route Number	County	Location of work
J1S3076	FAS S101(25)	Resurface	371	BUCHANAN	from Route 752 to Buchanan/Platte Co. Line
J1S3153	FAS S101(11)	Resurface and add shoulders	111	HOLT	from Route T in Forest City to Route 59 in Oregon

Critical Date	Actual Date
Price Adjustments Base Date	0
Open to Traffic Date	0
Physical Work Complete Date	0
Substantial Work Complete Date	0
Contract Items Complete Date	0
Final Acceptance Date	0
Work Begin Date	19000910
Letting Date	20180817
Award Date	20180905
Execution Date	20180905
Notice to Proceed Date	20181105
Adjusted Completion Date	20191101
Original Completion Date	20191101

Key Date	Subject	Date Contractor Assumed Maintenance

Disturbed Area on Project	Authorized Area on Project	
0	0	Acres

Totals by Job Number			
J1S3076			
		<b>To Date</b>	<b>Previous</b>
Participating		\$42,099.34	\$0.00
Non-Participating		\$0.00	\$0.00
<b>Total Earnings</b>		\$42,099.34	\$0.00
Stockpiled Materials		\$248,776.50	\$248,776.50
<b>Gross Earnings</b>		\$290,875.84	\$248,776.50
Other Adjustments		\$0.00	\$0.00
Retainage		\$0.00	\$0.00
Incentive		\$0.00	\$0.00
Disincentive		\$0.00	\$0.00
Liquidated Damages		\$0.00	\$0.00
Overrun Adjustments		\$0.00	\$0.00
<b>Total:</b>		\$290,875.84	\$248,776.50
			<b>Total Payable:</b>
			\$42,099.34



## Contractor's Payment Estimate Summary

September 20, 2019

	Contract ID	Estimate Number	Pay Period Start	Pay Period End	Date Generated	Estimate Type	District	Org. Code
	180817-A05	0007	September 2, 2019	September 15, 2019	September 16, 2019	PROG	NW	ACE

Totals by Job Number				
J1S3153		<b>To Date</b>	<b>Previous</b>	<b>This estimate</b>
	Participating	\$9,180.00	\$0.00	\$9,180.00
	Non-Participating	\$0.00	\$0.00	\$0.00
	<b>Total Earnings</b>	<b>\$9,180.00</b>	<b>\$0.00</b>	<b>\$9,180.00</b>
	Stockpiled Materials	\$0.00	\$0.00	\$0.00
	<b>Gross Earnings</b>	<b>\$9,180.00</b>	<b>\$0.00</b>	<b>\$9,180.00</b>
	Other Adjustments	\$0.00	\$0.00	\$0.00
	Retainage	\$0.00	\$0.00	\$0.00
	Incentive	\$0.00	\$0.00	\$0.00
	Disincentive	\$0.00	\$0.00	\$0.00
	Liquidated Damages	\$0.00	\$0.00	\$0.00
	Overrun Adjustments	\$0.00	\$0.00	\$0.00
	<b>Total:</b>	<b>\$9,180.00</b>	<b>\$0.00</b>	<b>\$9,180.00</b>
	<b>Total Payable:</b>			<b>\$9,180.00</b>

Total Contract			<b>To Date</b>	<b>Previous</b>	<b>This Estimate</b>
180817-A05		Line Item Pay	\$51,279.34	\$0.00	\$51,279.34
		All Adjustments	\$248,776.50	\$248,776.50	\$0.00
		<b>Total</b>	<b>\$300,055.84</b>	<b>\$248,776.50</b>	<b>\$51,279.34</b>

If the "This Estimate" total is greater than \$100.00, this is a Pay estimate. If the "This Estimate" total is equal to \$0.00, this is a No Pay estimate. If the "This Estimate" total is between \$100.00 and \$0.00, this is a Minimum estimate and no payment will be made. This estimate will be rejected. If the "This Estimate" total is less than \$0.00, this is a Negative estimate and no payment will be made. This estimate will be rejected. You will be notified should this estimate be rejected for reasons other than those listed above.

Approval Date		User ID
20190916	Generated and Approved (and should be considered Draft) at the Project Office Level by	orozcg
20190917	Reviewed and Approved (and should be considered Draft) at the Resident Engineer Level by	hiblea1
20190919	Reviewed and Approved at the Central Office Controllers Office Level by	greggd1

Original Contract Amount	Net Change Order Amount to Date	Current Contract Amount	% of current contract amount complete
\$3,204,066.68	\$27957.50	\$3,232,024.18	1.6%

**Contract Adjustments:**

**Line Item Adjustments:**

**Discrepancies:**



## Contractor's Payment Estimate Summary

September 20, 2019

	Contract ID	Estimate Number	Pay Period Start	Pay Period End	Date Generated	Estimate Type	District	Org. Code
	180817-A05	0007	September 2, 2019	September 15, 2019	September 16, 2019	PROG	NW	ACE

**All Items, This Estimate:**

Project Number	Line Item Number	Item Code	Description	Unit Price	Previous Total Paid Quantity	Quantity this Period	Quantity to Date	Amount this Estimate
J1S3076	0090	6161005	CONSTRUCTION SIGNS	\$5.00	0.00	1028.00	1,028.00	\$5140.00
	0170	6221001	COLDMILLING BITUMINOUS PAVEMENT FOR REMOVAL OF SURFACING (3 IN. THICK OR LESS)	\$2.78	0.00	4482.00	4,482.00	\$12459.96
	0180	6224010	MODIFIED COLDMILLING (DEPTH TRANSITIONS)	\$12.83	0.00	1286.00	1,286.00	\$16499.38
	5001	6161098	CHANGEABLE MESSAGE SIGN, CONTR FURNISHED	\$4000.00	0.00	2.00	2.00	\$8000.00
<b>J1S3076</b>								<b>\$42099.34</b>
Project Number	Line Item Number	Item Code	Description	Unit Price	Previous Total Paid Quantity	Quantity this Period	Quantity to Date	Amount this Estimate
J1S3153	0360	6161005	CONSTRUCTION SIGNS	\$5.00	0.00	236.00	236.00	\$1180.00
	5101	6161098	CHANGEABLE MESSAGE SIGN, CONTR FURNISHED	\$4000.00	0.00	2.00	2.00	\$8000.00
<b>J1S3153</b>								<b>\$9180.00</b>
<b>Summary</b>								<b>\$51279.34</b>

**Estimate Item Detail, All Items to Date:**

Project Number	Category #	Line Number	Item Code	Description	Current Bid + CO	Current Installed to Date	Unit Price	Amount Paid to Date
J1S3076	0001	0010	2022010	REMOVAL OF IMPROVEMENTS	1.00	0.00	\$37134.32	\$0.00
J1S3076	0001	0020	2129900	MISC. SHOULDER GRADING	1,361.00	0.00	\$51.40	\$0.00
J1S3076	0001	0030	2153000	SHAPING SLOPES, CLASS III	147.00	0.00	\$959.68	\$0.00
J1S3076	0001	0040	3102002	CRUSHED STONE (B)	3,308.00	0.00	\$27.64	\$0.00
J1S3076	0001	0050	4013010	BITUMINOUS PAVEMENT MIXTURE PG64-22 (BASE WIDENING)	9,800.10	0.00	\$61.76	\$0.00
J1S3076	0001	0060	4020520	BITUMINOUS PAVEMENT MIXTURE PG64-22 (SURFACE LEVELING)	14,281.40	0.00	\$62.40	\$0.00
J1S3076	0001	0070	4071005	TACK COAT	16,802.00	0.00	\$1.00	\$0.00
J1S3076	0001	0080	6123000A	TRUCK OR TRAILER MOUNTED ATTENUATOR (TMA)	2.00	0.00	\$100.00	\$0.00
J1S3076	0001	0090	6161005	CONSTRUCTION SIGNS	3,108.00	1028.00	\$5.00	\$5,140.00
J1S3076	0001	0100	6161009	FLAG ASSEMBLY	6.00	0.00	\$25.00	\$0.00
J1S3076	0001	0110	6161025	CHANNELIZER (TRIM LINE)	281.00	0.00	\$15.00	\$0.00
J1S3076	0001	0120	6161040	FLASHING ARROW PANEL	2.00	0.00	\$100.00	\$0.00
J1S3076	0001	0130	6162004	TEMPORARY SHORT-TERM RUMBLE STRIPS	4.00	0.00	\$3000.00	\$0.00
J1S3076	0001	0140	6181000	MOBILIZATION	1.00	0.00	\$100000.00	\$0.00
J1S3076	0001	0150	6206000C	4 IN. WHITE STANDARD WATERBORNE PAVEMENT MARKING PAINT, TYPE P BEADS	137,894.00	0.00	\$0.10	\$0.00
J1S3076	0001	0160	6206001C	4 IN. YELLOW STANDARD WATERBORNE PAVEMENT MARKING PAINT, TYPE P BEADS	101,140.00	0.00	\$0.12	\$0.00
J1S3076	0001	0170	6221001	COLDMILLING BITUMINOUS PAVEMENT FOR REMOVAL OF SURFACING (3 IN. THICK OR LESS)	4,482.00	4482.00	\$2.78	\$12,459.96



## Contractor's Payment Estimate Summary

September 20, 2019

	<b>Contract ID</b>	<b>Estimate Number</b>	<b>Pay Period Start</b>	<b>Pay Period End</b>	<b>Date Generated</b>	<b>Estimate Type</b>		<b>District</b>	<b>Org. Code</b>
	180817-A05	0007	September 2, 2019	September 15, 2019	September 16, 2019	PROG		NW	ACE

**Estimate Item Detail, All Items to Date:**

Project Number	Category #	Line Number	Item Code	Description	Current Bid + CO	Current Installed to Date	Unit Price	Amount Paid to Date
J1S3076	0001	0180	6224010	MODIFIED COLDMILLING (DEPTH TRANSITIONS)	1,286.00	1286.00	\$12.83	\$16,499.38
J1S3076	0001	0190	6261000A	BITUMINOUS SHOULDER RUMBLE STRIP	1,001.80	0.00	\$17.49	\$0.00
J1S3076	0001	0200	8061005	ROCK DITCH CHECK	400.00	0.00	\$16.80	\$0.00
J1S3076	0001	0210	8061016	SEDIMENT REMOVAL	67.00	0.00	\$100.00	\$0.00
J1S3076	0001	0220	8061019	SILT FENCE	2,688.00	0.00	\$2.65	\$0.00
J1S3076	0010	0230	6061060	MGS GUARDRAIL	10,950.00	0.00	\$20.59	\$0.00
J1S3076	0010	0240	6061069	MGS BRIDGE APPROACH TRANSITION SECTION (REGULAR/NO CURB)	4.00	0.00	\$2631.04	\$0.00
J1S3076	0010	0250	6063014	TYPE A CRASHWORTHY END TERMINAL (MASH)	68.00	0.00	\$2540.95	\$0.00
J1S3076	0010	0260	6066400	GUARDRAIL, RELOCATED AND MODIFIED	148.00	0.00	\$10.94	\$0.00
J1S3153	0001	0270	2022010	REMOVAL OF IMPROVEMENTS	1.00	0.00	\$33440.00	\$0.00
J1S3153	0001	0280	2129909	MISC. SHOULDER GRADING	172.10	0.00	\$184.09	\$0.00
J1S3153	0001	0290	3049910	MISC. TYPE 1 AGGREGATE FOR ENTRANCES	139.00	0.00	\$69.83	\$0.00
J1S3153	0001	0300	3105002	GRAVEL (A) OR CRUSHED STONE (B)	212.00	0.00	\$52.33	\$0.00
J1S3153	0001	0310	4013010	BITUMINOUS PAVEMENT MIXTURE PG64-22 (BASE WIDENING)	1,217.30	0.00	\$70.50	\$0.00
J1S3153	0001	0320	4020520	BITUMINOUS PAVEMENT MIXTURE PG64-22 (SURFACE LEVELING)	2,564.80	0.00	\$71.48	\$0.00
J1S3153	0001	0330	4071005	TACK COAT	3,029.00	0.00	\$1.00	\$0.00
J1S3153	0001	0340	6091010	CONCRETE CURB (6 IN. HEIGHT AND UNDER) TYPE S	6,131.00	0.00	\$45.00	\$0.00
J1S3153	0001	0350	6123000A	TRUCK OR TRAILER MOUNTED ATTENUATOR (TMA)	2.00	0.00	\$100.00	\$0.00
J1S3153	0001	0360	6161005	CONSTRUCTION SIGNS	1,728.00	236.00	\$5.00	\$1,180.00
J1S3153	0001	0370	6161009	FLAG ASSEMBLY	4.00	0.00	\$25.00	\$0.00
J1S3153	0001	0380	6161025	CHANNELIZER (TRIM LINE)	295.00	0.00	\$15.00	\$0.00
J1S3153	0001	0390	6161040	FLASHING ARROW PANEL	2.00	0.00	\$100.00	\$0.00
J1S3153	0001	0400	6181000	MOBILIZATION	1.00	0.00	\$25000.00	\$0.00
J1S3153	0001	0410	6206000C	4 IN. WHITE STANDARD WATERBORNE PAVEMENT MARKING PAINT, TYPE P BEADS	23,335.00	0.00	\$0.21	\$0.00
J1S3153	0001	0420	6206001C	4 IN. YELLOW STANDARD WATERBORNE PAVEMENT MARKING PAINT, TYPE P BEADS	13,309.00	0.00	\$0.21	\$0.00
J1S3153	0001	0430	6221001	COLDMILLING BITUMINOUS PAVEMENT FOR REMOVAL OF SURFACING (3 IN. THICK OR LESS)	4,849.00	0.00	\$1.79	\$0.00
J1S3153	0001	0440	6224010	MODIFIED COLDMILLING (DEPTH TRANSITIONS)	506.00	0.00	\$21.65	\$0.00
J1S3153	0001	0450	6261000A	BITUMINOUS SHOULDER RUMBLE STRIP	141.10	0.00	\$30.47	\$0.00
J1S3153	0001	0460	8061005	ROCK DITCH CHECK	352.00	0.00	\$16.80	\$0.00
J1S3153	0001	0470	8061016	SEDIMENT REMOVAL	31.00	0.00	\$100.00	\$0.00





## Contractor's Payment Estimate Summary

September 20, 2019

	Contract ID	Estimate Number	Pay Period Start	Pay Period End	Date Generated	Estimate Type	District	Org. Code
	180817-A05	0007	September 2, 2019	September 15, 2019	September 16, 2019	PROG	NW	ACE

**The information below this line is supplemental to the Estimate and is provided for confirmation of detail, location and quantity of work.**

Project Number	Line	Item	Item Description	Date	User ID	Description/ Information	Quantity	Units	From	+	Offset	Distance	To	+	Offset	Distance	From LM	To LM			
J1S3076	0090	6161005	20190910 1 0 + 0	5.671	0	+ 0						SB 371	16.00	1028.00	WO8-11 16.00	48x48	UNEVEN LANES				
			20190910 1 0 + 0	7.432	0	+ 0							SB 371	16.00	1028.00	WO8-12 16.00	48x48	NO CENTER LINE			
			20190910 1 0 + 0	7.491	0	+ 0								SB 371	16.00	1028.00	WO8-11 16.00	48x48	UNEVEN LANES		
			20190910 1 0 + 0	8.325	0	+ 0								SB 371	16.00	1028.00	WO8-12 16.00	48x48	NO CENTER LINE		
			20190910 1 0 + 0	8.346	0	+ 0								SB 371	16.00	1028.00	WO8-11 16.00	48x48	UNEVEN LANES		
			20190910 1 0 + 0	9.579	0	+ 0									SB 371	16.00	1028.00	WO8-11 16.00	48x48	UNEVEN LANES	
			20190910 1 0 + 0	11.323	0	+ 0									SB 371	16.00	1028.00	WO8-12 16.00	48x48	NO CENTER LINE	
			20190910 1 0 + 0	11.330	0	+ 0									SB 371	16.00	1028.00	WO8-12 16.00	48x48	NO CENTER LINE	
			20190910 1 0 + 0	2.016	0	+ 0									752 E	16.00	1028.00	WO20-1 16.00	48x48	ROAD/BRIDGE/RAMP WORK AHEAD	
			20190910 1 0 + 0	1.003	0	+ 0									752 E	16.00	1028.00	WO20-1 16.00	48x48	ROAD/BRIDGE/RAMP WORK AHEAD	
			20190910 1 0 + 0	5.444	0	+ 0									CC W	16.00	1028.00	WO20-1 16.00	48x48	ROAD/BRIDGE/RAMP WORK AHEAD	
			20190910 1 0 + 0	15.367	0	+ 0									H - W	16.00	1028.00	WO20-1 16.00	48x48	ROAD/BRIDGE/RAMP WORK AHEAD	
			20190910 1 0 + 0	7.783	0	+ 0									A - South	16.00	1028.00	WO20-1 16.00	48x48	ROAD/BRIDGE/RAMP WORK AHEAD	
			20190910 1 0 + 0	3.928	0	+ 0									DD - W	16.00	1028.00	WO20-1 16.00	48x48	ROAD/BRIDGE/RAMP WORK AHEAD	
			20190910 1 0 + 0	15.053	0	+ 0									116 - E	16.00	1028.00	WO20-1 16.00	48x48	ROAD/BRIDGE/RAMP WORK AHEAD	
			20190910 1 0 + 0	57.550	0	+ 0									116 - W	16.00	1028.00	WO20-1 16.00	48x48	ROAD/BRIDGE/RAMP WORK AHEAD	
			20190910 1 0 + 0	10.933	0	+ 0									371 N	8.00	1028.00	CONST-7-48 48x24 8.00		RATE OUR WORK ZONE	
			20190910 1 0 + 0	10.979	0	+ 0									371 N	10.00	1028.00	GO20-1 10.00	60x24	ROAD WORK NEXT XX MILES	
			20190910 1 0 + 0	11.017	0	+ 0									371 N	12.00	1028.00	SPECIAL 6 36x48 12.00		POINT OF PRESENCE	
			20190910 1 0 + 0	11.073	0	+ 0									371 N	16.00	1028.00	WO8-12 16.00	48x48	NO CENTER LINE	
20190910 1 0 + 0	11.106	0	+ 0									371 N	16.00	1028.00	WO8-11 16.00	48x48	UNEVEN LANES				
20190910 1 0 + 0	11.170	0	+ 0									371 N	12.00	1028.00	SPECIAL 6 36x48 12.00		POINT OF PRESENCE				
20190910 1 0 + 0	12.834	0	+ 0									371 N	16.00	1028.00	WO8-12 16.00	48x48	NO CENTER LINE				



## Contractor's Payment Estimate Summary

September 20, 2019

	Contract ID	Estimate Number	Pay Period Start	Pay Period End	Date Generated	Estimate Type	District	Org. Code
	180817-A05	0007	September 2, 2019	September 15, 2019	September 16, 2019	PROG	NW	ACE

**The information below this line is supplemental to the Estimate and is provided for confirmation of detail, location and quantity of work.**

Project Number	Line	Item	Item Description	Date	User ID	Description/Information	Quantity	Units	From	+	Offset	Distance	To	+	Offset	Distance	From LM	To LM	
J1S3076	0090	6161005	20190910 1	0	+	0	12.874	0	+	0		371 N	16.00	1028.00	WO8-11 16.00	48x48	UNEVEN LANES		
			20190910 1	0	+	0	14.509	0	+	0		371 N	16.00	1028.00	WO8-11 16.00	48x48	UNEVEN LANES		
			20190910 1	0	+	0	15.832	0	+	0			371 N	16.00	1028.00	WO8-12 16.00	48x48	NO CENTER LINE	
			20190910 1	0	+	0	15.840	0	+	0			371 N	16.00	1028.00	WO8-11 16.00	48x48	UNEVEN LANES	
			20190910 1	0	+	0	16.719	0	+	0			371 N	16.00	1028.00	WO8-12 16.00	48x48	NO CENTER LINE	
			20190910 1	0	+	0	16.767	0	+	0			371 N	16.00	1028.00	WO8-11 16.00	48x48	UNEVEN LANES	
			20190910 1	0	+	0	17.385	0	+	0			371 N	16.00	1028.00	WO8-11 16.00	48x48	UNEVEN LANES	
			20190910 1	0	+	0	18.965	0	+	0			371 N	16.00	1028.00	WO8-12 16.00	48x48	NO CENTER LINE	
			20190910 1	0	+	0	19.021	0	+	0			371 N	16.00	1028.00	WO8-11 16.00	48x48	UNEVEN LANES	
			20190910 1	0	+	0	19.691	0	+	0			371 N	16.00	1028.00	WO8-12 16.00	48x48	NO CENTER LINE	
			20190910 1	0	+	0	19.711	0	+	0			371 N	16.00	1028.00	WO8-11 16.00	48x48	UNEVEN LANES	
			20190910 1	0	+	0	20.757	0	+	0			371 N	16.00	1028.00	WO8-11 16.00	48x48	UNEVEN LANES	
			20190910 1	0	+	0	21.711	0	+	0			371 N	16.00	1028.00	WO8-12 16.00	48x48	NO CENTER LINE	
			20190910 1	0	+	0	21.752	0	+	0			371 N	16.00	1028.00	WO8-11 16.00	48x48	UNEVEN LANES	
			20190910 1	0	+	0	22.909	0	+	0			371 N	16.00	1028.00	WO8-11 16.00	48x48	UNEVEN LANES	
			20190910 2	0	+	0	0.624	0	+	0			371	16.00	1028.00	GO20-2 8.00	48x24	END ROAD WORK	
			20190910 1	0	+	0	0.987	0	+	0			752 W	16.00	1028.00	WO20-1 16.00	48x48	ROAD/BRIDGE/RAMP WORK AHEAD	
			20190910 1	0	+	0	1.023	0	+	0			752 W	16.00	1028.00	W3-4(48) 16.00	48x48	BE PREPARED TO STOP	
			20190910 1	0	+	0	1.023	0	+	0			752 W	16.00	1028.00	WO20-7a 16.00	48x48	FLAGGER (SYMBOL)	
			20190910 1	0	+	0	23.485	0	+	0			371 N	16.00	1028.00	WO20-1 16.00	48x48	ROAD/BRIDGE/RAMP WORK AHEAD	
20190910 1	0	+	0	23.591	0	+	0			371 N	16.00	1028.00	WO20-4 16.00	48x48	ONE LANE ROAD AHEAD				
20190910 1	0	+	0	23.599	0	+	0			371 N	16.00	1028.00	W3-4(48) 16.00	48x48	BE PREPARED TO STOP				
20190910 1	0	+	0	23.658	0	+	0			371 N	16.00	1028.00	WO20-7a 16.00	48x48	FLAGGER (SYMBOL)				



## Contractor's Payment Estimate Summary

September 20, 2019

	Contract ID	Estimate Number	Pay Period Start	Pay Period End	Date Generated	Estimate Type	District	Org. Code
	180817-A05	0007	September 2, 2019	September 15, 2019	September 16, 2019	PROG	NW	ACE

**The information below this line is supplemental to the Estimate and is provided for confirmation of detail, location and quantity of work.**

Project Number	Line	Item	Item Description	Date	User ID	Description/Information	Quantity	Units	From	+	Offset	Distance	To	+	Offset	Distance	From LM	To LM
J1S3076	0090	6161005	20190910 1	0	+	0	5.158	0	+	0	371 S	16.00	1028.00	WO20-1 16.00	48x48	ROAD/BRIDGE/RAMP WORK AHEAD		
			20190910 1	0	+	0	5.260	0	+	0	371 S	16.00	1028.00	WO20-4 16.00	48x48	ONE LANE ROAD AHEAD		
			20190910 1	0	+	0	5.377	0	+	0	371 S	16.00	1028.00	W3-4(48) 16.00	48x48	BE PREPARED TO STOP		
			20190910 1	0	+	0	5.457	0	+	0	371 S	16.00	1028.00	WO20-7a 16.00	48x48	FLAGGER (SYMBOL)		
			20190910 1	0	+	0	1.974	0	+	0	371 S	16.00	1028.00	WO20-1 16.00	48x48	ROAD/BRIDGE/RAMP WORK AHEAD		
			20190910 1	0	+	0	2.030	0	+	0	752 E	16.00	1028.00	W3-4(48) 16.00	48x48	BE PREPARED TO STOP		
			20190910 1	0	+	0	2.032	0	+	0	752 E	16.00	1028.00	WO20-7a 16.00	48x48	FLAGGER (SYMBOL)		
	0170	6221001	COLDMILLING BIT. PAVT FOR REM OF SURF.	20190910	orozcg	Milling begin project	4482	SQYD	78	+	0	0	85	+	68	0	0	0
	0180	6224010	MODIFIED COLDMILLING (DEPTH TRANSITIONS)	20190910	orozcg	Modified milling	1286	SQYD	85	+	68	0	251	+	71.500	0	0	0
	5001	6161098	CHANGEABLE MESSAGE SIGN, CONTR FURNISHED	20190910	orozcg	ends of project	2	EA		+	0	0		+	0	0	4.925	10.344
<b>Project Number</b>	<b>Line</b>	<b>Item</b>	<b>Item Description</b>	<b>Date</b>	<b>User ID</b>	<b>Description/Information</b>	<b>Quantity</b>	<b>Units</b>	<b>From</b>	<b>+</b>	<b>Offset</b>	<b>Distance</b>	<b>To</b>	<b>+</b>	<b>Offset</b>	<b>Distance</b>	<b>From LM</b>	<b>To LM</b>
J1S3153	0360	6161005	CONSTRUCTION SIGNS	20190910	orozcg	temp traffic control	236	SQFT		+	0	0		+	0	0	43.198	53.270
	5101	6161098	CHANGEABLE MESSAGE SIGN, CONTR FURNISHED	20190910	orozcg	temp traffic control	2	EA		+	0	0		+	0	0	43.198	5.327

**Remarks in the following table are for documentation purposes:**

Date	User ID	Remarks Text Field