



Contractor's Payment Estimate Summary

January 22, 2019

	Contract ID	Estimate Number	Pay Period Start	Pay Period End	Date Generated	Estimate Type	District	Org. Code
	180921-C02	0004	January 2, 2019	January 15, 2019	January 16, 2019	PROG	KC	CCE

Contractor	Vendor ID	Address	City	State	ZIP	Telephone	FAX
Lehman Construction, LLC	0011540	900 Russellville Road	California	MO	65018	(57-3)7-96-8	(57-3)7-96-8

Job Number	Federal/State Project Number	Description of work	Route Number	County	Location of work
J4S3284	FAS S301(89)	Drainage and culvert extension	69	CLAY	at Frontier Road in Northmoor
J4S3284	FAS S301(89)	Drainage and culvert extension	69	PLATTE	at Frontier Road in Northmoor

Critical Date	Actual Date
Open to Traffic Date	0
Price Adjustments Base Date	0
Physical Work Complete Date	0
Substantial Work Complete Date	0
Contract Items Complete Date	0
Final Acceptance Date	0
Letting Date	20180921
Award Date	20181003
Execution Date	20181003
Notice to Proceed Date	20181105
Work Begin Date	20181119
Adjusted Completion Date	20190731
Original Completion Date	20190731

Key Date	Subject	Date Contractor Assumed Maintenance

Disturbed Area on Project	Authorized Area on Project	
0	0	Acres

Totals by Job Number			
J4S3284		To Date	Previous
	Participating	\$160,695.48	\$59,705.50
	Non-Participating	\$0.00	\$0.00
	Total Earnings	\$160,695.48	\$59,705.50
	Stockpiled Materials	\$0.00	\$0.00
	Gross Earnings	\$160,695.48	\$59,705.50
	Other Adjustments	\$0.00	\$0.00
	Retainage	\$0.00	\$0.00
	Incentive	\$0.00	\$0.00
	Disincentive	\$0.00	\$0.00
	Liquidated Damages	\$0.00	\$0.00
	Overrun Adjustments	\$0.00	\$0.00
	Total:	\$160,695.48	\$59,705.50
			Total Payable:
			\$100,989.98



Contractor's Payment Estimate Summary

	Contract ID	Estimate Number	Pay Period Start	Pay Period End	Date Generated	Estimate Type	District	Org. Code
	180921-C02	0004	January 2, 2019	January 15, 2019	January 16, 2019	PROG	KC	CCE

Total Contract			
180921-C02			
	To Date	Previous	This Estimate
Line Item Pay	\$160,695.48	\$59,705.50	\$100,989.98
All Adjustments	\$0.00	\$0.00	\$0.00
Total	\$160,695.48	\$59,705.50	\$100,989.98

If the "This Estimate" total is greater than \$100.00, this is a Pay estimate. If the "This Estimate" total is equal to \$0.00, this is a No Pay estimate. If the "This Estimate" total is between \$100.00 and \$0.00, this is a Minimum estimate and no payment will be made. This estimate will be rejected. If the "This Estimate" total is less than \$0.00, this is a Negative estimate and no payment will be made. This estimate will be rejected. You will be notified should this estimate be rejected for reasons other than those listed above.

Approval Date		User ID
20190116	Generated and Approved (and should be considered Draft) at the Project Office Level by	hathak1
20190116	Reviewed and Approved (and should be considered Draft) at the Resident Engineer Level by	stuppl
20190117	Reviewed and Approved at the Central Office Controllers Office Level by	greggd1

Original Contract Amount	Net Change Order Amount to Date	Current Contract Amount	% of current contract amount complete
\$465,218.00	\$0.00	\$465,218.00	34.5%

Contract Adjustments:

Line Item Adjustments:

Discrepancies:			
Discrepancy Message	Resolved By User ID	Remarks	
Line Item # J4S3284 /0490 has a deficient tested matl discrepancy	hathak1	Need to contact materials about this discrepancy. All pipe has been delivered on site. Need to see what needs reported.	
Line Item # J4S3284 /0500 has a deficient tested matl discrepancy	hathak1	Need to contact materials about this discrepancy. All pipe has been delivered on site. Need to see what needs reported.	
Line Item # J4S3284 /0740 has a deficient tested matl discrepancy	hathak1	Inspector needs to input test results from last pour completed.	
Line Item # J4S3284 /0410 has a deficient tested matl discrepancy	hathak1	Used as prompt payment line. Change order needs to be excuted since paint was used in lieu of.	
Line Item # J4S3284 /0400 has a deficient tested matl discrepancy	hathak1	Used as prompt payment line. Change order needs to be excuted since paint was used in lieu of.	
Line Item # J4S3284 /0340 has a deficient tested matl discrepancy	hathak1	Inspector worked with materials and this has been resolved. Inspector now needs to complete a sitemanager record for this item.	
Line Item # J4S3284 /0350 has a deficient tested matl discrepancy	hathak1	Inspector worked with materials and this has been resolved. Inspector now needs to complete a sitemanager record for this item.	

All Items, This Estimate:								
Project Number	Line Item Number	Item Code	Description	Unit Price	Previous Total Paid Quantity	Quantity this Period	Quantity to Date	Amount this Estimate
J4S3284	0060	2063000	CLASS 3 EXCAVATION	\$5.00	0.00	78.00	78.00	\$390.00
	0270	6161005	CONSTRUCTION SIGNS	\$6.00	148.00	98.00	246.00	\$588.00



Contractor's Payment Estimate Summary

January 22, 2019

	Contract ID	Estimate Number	Pay Period Start	Pay Period End	Date Generated	Estimate Type		District	Org. Code
	180921-C02	0004	January 2, 2019	January 15, 2019	January 16, 2019	PROG		KC	CCE

All Items, This Estimate:

Project Number	Line Item Number	Item Code	Description	Unit Price	Previous Total Paid Quantity	Quantity this Period	Quantity to Date	Amount this Estimate
J4S3284	0340	6173600D	TEMPORARY TRAFFIC BARRIER, CONTRACTOR FURNISHED / RETAINED	\$55.00	320.00	0.00	320.00	\$0.00
	0350	6174000A	TEMPORARY TRAFFIC BARRIER HEIGHT TRANSITION	\$700.00	2.00	0.00	2.00	\$0.00
	0380	6181000	MOBILIZATION	\$16917.95	0.00	0.50	0.50	\$8458.98
	0400	6205301B	TEMPORARY REMOVABLE MARKING TAPE 4 IN., WHITE	\$2.50	546.00	0.00	546.00	\$0.00
	0410	6205303B	TEMPORARY REMOVABLE MARKING TAPE 4 IN., YELLOW	\$2.50	1092.00	0.00	1,092.00	\$0.00
	0490	7250324A	24 IN. PIPE GROUP B	\$90.00	0.00	13.00	13.00	\$1170.00
	0500	7250330A	30 IN. PIPE GROUP B	\$115.00	0.00	24.00	24.00	\$2760.00
	0580	7319913	MISC. PRECAST CONCRETE DROP INLET 7.5 FT X 3 FT	\$580.00	0.00	5.00	5.00	\$2900.00
	0710	2063300	CLASS 4 EXCAVATION	\$45.00	60.00	90.00	150.00	\$4050.00
	0720	2065500	TEMPORARY SHORING	\$41000.00	0.00	1.00	1.00	\$41000.00
	0730	2163501	PARTIAL REMOVAL OF CULVERT-BRIDGE CONCRETE	\$5000.00	0.00	1.00	1.00	\$5000.00
	0740	7034040	CLASS B-1 CONCRETE (CULVERTS-BRIDGE)	\$600.00	22.00	38.00	60.00	\$22800.00
	0750	7061020	REINFORCING STEEL (CULVERTS-BRIDGE)	\$1.55	3500.00	7660.00	11,160.00	\$11873.00
J4S3284								\$100989.98
Summary								\$100989.98

Estimate Item Detail, All Items to Date:

Project Number	Category #	Line Number	Item Code	Description	Current Bid + CO	Current Installed to Date	Unit Price	Amount Paid to Date
J4S3284	0001	0010	2013000	CLEARING AND GRUBBING	1.00	0.50	\$2500.00	\$1,250.00
J4S3284	0001	0020	2022010	REMOVAL OF IMPROVEMENTS	1.00	0.25	\$7900.00	\$1,975.00
J4S3284	0001	0030	2031000	CLASS A EXCAVATION	309.00	0.00	\$4.50	\$0.00
J4S3284	0001	0040	2035500	EMBANKMENT IN PLACE	646.00	0.00	\$18.00	\$0.00
J4S3284	0001	0050	2036000	COMPACTING EMBANKMENT	309.00	0.00	\$4.50	\$0.00
J4S3284	0001	0060	2063000	CLASS 3 EXCAVATION	450.00	78.00	\$5.00	\$390.00
J4S3284	0001	0070	2063500	CULVERT CLEANOUT	1.00	0.50	\$4000.00	\$2,000.00
J4S3284	0001	0080	3040504	TYPE 5 AGGREGATE FOR BASE (4 IN. THICK)	441.00	0.00	\$10.50	\$0.00
J4S3284	0001	0090	6044012	PIPE COLLAR, TYPE B	1.00	0.00	\$500.00	\$0.00
J4S3284	0001	0100	6085008	PAVED APPROACH, 8 IN.	434.10	0.00	\$55.00	\$0.00
J4S3284	0001	0110	6091042	CONCRETE GUTTER TYPE B	44.00	0.00	\$35.00	\$0.00
J4S3284	0001	0120	6092011	INTEGRAL CURB (6 IN. HEIGHT AND UNDER) TYPE A	8.00	0.00	\$65.00	\$0.00



Contractor's Payment Estimate Summary

January 22, 2019

	Contract ID	Estimate Number	Pay Period Start	Pay Period End	Date Generated	Estimate Type		District	Org. Code
	180921-C02	0004	January 2, 2019	January 15, 2019	January 16, 2019	PROG		KC	CCE

Estimate Item Detail, All Items to Date:

Project Number	Category #	Line Number	Item Code	Description	Current Bid + CO	Current Installed to Date	Unit Price	Amount Paid to Date
J4S3284	0001	0130	6096010A	FURNISHING TYPE 1 ROCK DITCH LINER	33.00	0.00	\$90.00	\$0.00
J4S3284	0001	0140	6096020	FURNISHING TYPE 2 ROCK DITCH LINER	7.00	0.00	\$215.00	\$0.00
J4S3284	0001	0150	6096041	PLACING TYPE 1 ROCK DITCH LINER	33.00	0.00	\$18.00	\$0.00
J4S3284	0001	0160	6096042	PLACING TYPE 2 ROCK DITCH LINER	7.00	0.00	\$35.00	\$0.00
J4S3284	0001	0170	6097000	ROCK LINING	197.00	0.00	\$75.00	\$0.00
J4S3284	0001	0180	6113010	FURNISHING TYPE 1 ROCK BLANKET	478.00	0.00	\$55.00	\$0.00
J4S3284	0001	0190	6113030	PLACING TYPE 1 ROCK BLANKET	478.00	0.00	\$15.00	\$0.00
J4S3284	0001	0200	6123000A	TRUCK OR TRAILER MOUNTED ATTENUATOR (TMA)	1.00	0.00	\$1800.00	\$0.00
J4S3284	0001	0210	6141024	GRATE AND BEARING PLATE (5 FT. X 3 FT. OR 1524 MM X 914 MM)	2.00	0.00	\$2100.00	\$0.00
J4S3284	0001	0220	6141028	GRATE AND BEARING PLATE (5 FT. 1 IN. X 3 FT. 1 IN. OR 1549 MM X 940 MM)	1.00	0.00	\$1900.00	\$0.00
J4S3284	0001	0230	6141120	CURVED VANE GRATE AND FRAME (2 FT. X 2 FT. OR 600MM X 600MM)	1.00	0.00	\$750.00	\$0.00
J4S3284	0001	0240	6141121	CURVED VANE GRATE AND FRAME (4 FT. X 2 FT. OR 1200MM X 600MM)	1.00	0.00	\$1150.00	\$0.00
J4S3284	0001	0250	6143012	MANHOLE FRAME AND COVER, TYPE 2	3.00	0.00	\$425.00	\$0.00
J4S3284	0001	0260	6143013	MANHOLE FRAME AND COVER, TYPE 3	3.00	0.00	\$325.00	\$0.00
J4S3284	0001	0270	6161005	CONSTRUCTION SIGNS	363.00	246.00	\$6.00	\$1,476.00
J4S3284	0001	0280	6161008	ADVANCED WARNING RAIL SYSTEM	3.00	3.00	\$60.00	\$180.00
J4S3284	0001	0290	6161009	FLAG ASSEMBLY	5.00	3.00	\$20.00	\$60.00
J4S3284	0001	0300	6161025	CHANNELIZER (TRIM LINE)	30.00	20.00	\$25.00	\$500.00
J4S3284	0001	0310	6161031	TYPE III MOVEABLE BARRICADE WITH LIGHT	3.00	3.00	\$275.00	\$825.00
J4S3284	0001	0320	6161040	FLASHING ARROW PANEL	1.00	0.00	\$250.00	\$0.00
J4S3284	0001	0330	6161098A	CHANGEABLE MESSAGE SIGN WITHOUT COMMUNICATION INTERFACE, CON TRACTOR FURNISHED, CONTRACTOR RETAINED	2.00	2.00	\$3000.00	\$6,000.00
J4S3284	0001	0340	6173600D	TEMPORARY TRAFFIC BARRIER, CONTRACTOR FURNISHED / RETAINED	320.00	320.00	\$55.00	\$17,600.00
J4S3284	0001	0350	6174000A	TEMPORARY TRAFFIC BARRIER HEIGHT TRANSITION	2.00	2.00	\$700.00	\$1,400.00
J4S3284	0001	0360	6175010A	RELOCATING TEMPORARY TRAFFIC BARRIER	287.00	0.00	\$13.00	\$0.00
J4S3284	0001	0370	6175020A	RELOCATING TEMPORARY TRAFFIC BARRIER HEIGHT TRANSITION	2.00	0.00	\$400.00	\$0.00
J4S3284	0001	0380	6181000	MOBILIZATION	1.00	0.50	\$16917.95	\$8,458.98
J4S3284	0001	0390	6189902	MISC. ADDITIONAL MOBILIZATION FOR SEEDING	4.00	0.00	\$600.00	\$0.00
J4S3284	0001	0400	6205301B	TEMPORARY REMOVABLE MARKING TAPE 4 IN., WHITE	1,080.00	546.00	\$2.50	\$1,365.00
J4S3284	0001	0410	6205303B	TEMPORARY REMOVABLE MARKING TAPE 4 IN., YELLOW	2,160.00	1092.00	\$2.50	\$2,730.00
J4S3284	0001	0420	6206000C	4 IN. WHITE STANDARD WATERBORNE PAVEMENT MARKING PAINT, TYPE P BEADS	1,114.00	0.00	\$0.20	\$0.00



Contractor's Payment Estimate Summary

January 22, 2019

	Contract ID	Estimate Number	Pay Period Start	Pay Period End	Date Generated	Estimate Type		District	Org. Code
	180921-C02	0004	January 2, 2019	January 15, 2019	January 16, 2019	PROG		KC	CCE

Estimate Item Detail, All Items to Date:

Project Number	Category #	Line Number	Item Code	Description	Current Bid + CO	Current Installed to Date	Unit Price	Amount Paid to Date
J4S3284	0001	0430	6206001C	4 IN. YELLOW STANDARD WATERBORNE PAVEMENT MARKING PAINT, TYP E P BEADS	140.00	0.00	\$0.20	\$0.00
J4S3284	0001	0440	6207001	PAVEMENT MARKING REMOVAL	3,930.00	225.00	\$0.30	\$67.50
J4S3284	0001	0450	6240103A	PERMANENT EROSION CONTROL GEOTEXTILE	957.00	0.00	\$2.25	\$0.00
J4S3284	0001	0460	6274000	CONTRACTOR FURNISHED SURVEYING AND STAKING	1.00	0.20	\$7700.00	\$1,540.00
J4S3284	0001	0470	7250315A	15 IN. PIPE GROUP B	17.00	0.00	\$105.00	\$0.00
J4S3284	0001	0480	7250318A	18 IN. PIPE GROUP B	108.00	0.00	\$75.00	\$0.00
J4S3284	0001	0490	7250324A	24 IN. PIPE GROUP B	189.00	13.00	\$90.00	\$1,170.00
J4S3284	0001	0500	7250330A	30 IN. PIPE GROUP B	31.00	24.00	\$115.00	\$2,760.00
J4S3284	0001	0510	7259903	MISC. 15 IN. CORRUGATED METALIC COATED STEEL C ULVERT PIPE	25.00	0.00	\$60.00	\$0.00
J4S3284	0001	0520	7261030	30 IN. PIPE GROUP A	41.00	0.00	\$155.00	\$0.00
J4S3284	0001	0530	7310072	PRECAST CONCRETE MANHOLE - 72 IN.	28.00	0.00	\$500.00	\$0.00
J4S3284	0001	0540	7311022	PRECAST CONCRETE DROP INLET 2 FT X 2 FT	3.00	0.00	\$395.00	\$0.00
J4S3284	0001	0550	7311042	PRECAST CONCRETE DROP INLET 4 FT X 2 FT	5.00	0.00	\$405.00	\$0.00
J4S3284	0001	0560	7311053	PRECAST CONCRETE DROP INLET 5 FT X 3 FT	19.00	0.00	\$450.00	\$0.00
J4S3284	0001	0570	7319913	MISC. PRECAST CONCRETE DROP INLET 5 FT X 5 FT	15.00	0.00	\$450.00	\$0.00
J4S3284	0001	0580	7319913	MISC. PRECAST CONCRETE DROP INLET 7.5 FT X 3 F T	5.00	5.00	\$580.00	\$2,900.00
J4S3284	0001	0590	7320018A	18 IN. OR ALLOWED SUBSTITUTE GROUP B FLARED END SECTION	1.00	0.00	\$300.00	\$0.00
J4S3284	0001	0600	8051000A	SEEDING - COOL SEASON MIXTURES	0.40	0.00	\$13500.00	\$0.00
J4S3284	0001	0610	8061004	SEDIMENT TRAP ROCK	13.90	0.00	\$70.00	\$0.00
J4S3284	0001	0620	8061005	ROCK DITCH CHECK	24.00	0.00	\$30.00	\$0.00
J4S3284	0001	0630	8061006	ALTERNATE DITCH CHECK	240.00	0.00	\$18.00	\$0.00
J4S3284	0001	0640	8061007A	CURB INLET CHECK	10.00	0.00	\$175.00	\$0.00
J4S3284	0001	0650	8061016	SEDIMENT REMOVAL	49.00	0.00	\$6.00	\$0.00
J4S3284	0001	0660	8061019	SILT FENCE	539.00	0.00	\$3.00	\$0.00
J4S3284	0001	0670	8064129	TYPE 2 TURF REINFORCEMENT MAT	547.00	0.00	\$6.00	\$0.00
J4S3284	0010	0680	6061061	MGS GUARDRAIL, 8 FT. POSTS, 6 FT. - 3 IN. SPACING	284.00	0.00	\$56.00	\$0.00
J4S3284	0010	0690	6063014	TYPE A CRASHWORTHY END TERMINAL (MASH)	3.00	0.00	\$4400.00	\$0.00
J4S3284	0040	0700	9039902	MISC. RELOCATION OF EXISTING SIGN ASSEMBLIES	6.00	0.00	\$1200.00	\$0.00
J4S3284	0070	0710	2063300	CLASS 4 EXCAVATION	150.00	150.00	\$45.00	\$6,750.00
J4S3284	0070	0720	2065500	TEMPORARY SHORING	1.00	1.00	\$41000.00	\$41,000.00
J4S3284	0070	0730	2163501	PARTIAL REMOVAL OF CULVERT-BRIDGE CONCRETE	1.00	1.00	\$5000.00	\$5,000.00



Contractor's Payment Estimate Summary

January 22, 2019

	Contract ID	Estimate Number	Pay Period Start	Pay Period End	Date Generated	Estimate Type		District	Org. Code
	180921-C02	0004	January 2, 2019	January 15, 2019	January 16, 2019	PROG		KC	CCE

Estimate Item Detail, All Items to Date:

Project Number	Category #	Line Number	Item Code	Description	Current Bid + CO	Current Installed to Date	Unit Price	Amount Paid to Date
J4S3284	0070	0740	7034040	CLASS B-1 CONCRETE (CULVERTS-BRIDGE)	100.80	60.00	\$600.00	\$36,000.00
J4S3284	0070	0750	7061020	REINFORCING STEEL (CULVERTS-BRIDGE)	14,880.00	11160.00	\$1.55	\$17,298.00

The information below this line is supplemental to the Estimate and is provided for confirmation of detail, location and quantity of work.

Project Number	Line	Item	Item Description	Date	User ID	Description/Information	Quantity	Units	From	+	Offset	Distance	To	+	Offset	Distance	From LM	To LM				
J4S3284	0060	2063000	CLASS 3 EXCAVATION	20190114	hathak1	Class 3 for CB-6	17	CUYD	70	+	34.190	LC	57.380		+	0	0	0	0			
			CLASS 3 EXCAVATION		hathak1	MH-1	17	CUYD	69	+	93.790	LC	48.350		+	0	0	0	0	0		
			CLASS 3 EXCAVATION		hathak1	MH-2	25	CUYD	70	+	22.440	LC	42.520		+	0	0	0	0	0		
			CLASS 3 EXCAVATION		hathak1	excavation for pipe run MH-1 to MH-2	13	CUYD	0	+	0		0		+	0	0	0	0	0		
			CLASS 3 EXCAVATION		hathak1	excavation for pipe run CB-6 to MH-2	6	CUYD	0	+	0		0		+	0	0	0	0	0	0	
0270	6161005	CONSTRUCTION SIGNS	20190104	hathak1	Entering signs into template	16	SQFT	0	+	0		0		+	0	0	0	0				
		CONSTRUCTION SIGNS		hathak1	No Phone Zone, CONST-8, 48x36	12	SQFT	88	+	21.280	LC	20		+	0	0	0	0				
		CONSTRUCTION SIGNS		hathak1	No Phone Zone, CONST-8, 48x36	12	SQFT	52	+	59.380	RC	20		+	0	0	0	0				
		CONSTRUCTION SIGNS		hathak1	Rt. Shoulder Closed, W021-5a, 48x48	16	SQFT	80	+	19.280	LC	20		+	0	0	0	0				
		CONSTRUCTION SIGNS		hathak1	Road Closed, R11-2, 48x30, on Frontier	10	SQFT	0	+	0		0		+	0	0	0	0				
		CONSTRUCTION SIGNS		hathak1	RWA, W020-1, 48x48 - On Frontier Rd.	16	SQFT	1	+	50	RC	15		+	0	0	0	0				
		CONSTRUCTION SIGNS		hathak1	Road Closed Ahead, On Frontier Rd.	16	SQFT	0	+	50	RC	15		+	0	0	0	0				
			Date	Quantity	From	+	Offset	Distance	To	+	Offset	Distance	From LM	To LM	Description/Information	Net	Gross	Designation	Sign			
			20190104	1	91	+	12	84		0	+	0	LT	20.000				WB Rte. 69 Right Shoulder	8.00	16.00	CONST-7-48 48x24 8.00	RATE OUR WORK ZONE



Contractor's Payment Estimate Summary

January 22, 2019

	Contract ID	Estimate Number	Pay Period Start	Pay Period End	Date Generated	Estimate Type		District	Org. Code
	180921-C02	0004	January 2, 2019	January 15, 2019	January 16, 2019	PROG		KC	CCE

The information below this line is supplemental to the Estimate and is provided for confirmation of detail, location and quantity of work.

Project Number	Line	Item	Item Description	Date	User ID	Description/Information	Quantity	Units	From	+	Offset	Distance	To	+	Offset	Distance	From LM	To LM	
J4S3284	0270	6161005	20190104 1	65	+	60	30	0	+	0	RT	20.000			EB Rte. 69 Right Shoulder	8.00	16.00	CONST-7-48 48x24 8.00	RATE OUR WORK ZONE
	0380	6181000	MOBILIZATION	20190114	hathak1	over 10% of project has been completed	0.500	LS	0	+	0			+	0		0	0	0
	0490	7250324A	24 IN. PIPE CULVERT GROUP B	20190114	hathak1	Pipe run from MH-2 to CB-6	13	LF	0	+	0			+	0		0	0	0
	0500	7250330A	30 IN. PIPE CULVERT GROUP B	20190114	hathak1	P-5 run, MH-1 to MH-2	24	LF	0	+	0			+	0		0	0	0
	0580	7319913	MISC. MANHOLES AND DROP INLETS	20190114	hathak1	CB-6 installed 1/14/19	5	FT	70	+	34.190	LC	58.380	+	0		0	0	0
	0710	2063300	CLASS 4 EXCAVATION	20190114	hathak1	Completed floor and exterior walls	90	CUYD	0	+	0			+	0		0	0	0
	0720	2065500	TEMPORARY SHORING	20190114	hathak1	sheet pile used for shoring	1	LS	0	+	0			+	0		0	0	0
	0730	2163501	PARTIAL REMOVAL OF CULVERT-BRIDGE CONCRE	20190114	hathak1	Existing culvert has been removed	1	LS	0	+	0			+	0		0	0	0
	0740	7034040	CLASS B-1 CONCRETE (CULVERTS-BRIDGE)	20190114	hathak1	Outside exterior wall. Left side of box	20	CUYD	0	+	0			+	0		0	0	0
hathak1			Right exterior wall of box		18	CUYD	0	+	0			+	0		0	0	0	0	
	0750	7061020	REINFORCING STEEL (CULVERTS-BRIDGE)	20190114	hathak1	3 walls of new box culvert	7660	LB	0	+	0			+	0		0	0	0

Remarks in the following table are for documentation purposes:

Date	User ID	Remarks Text Field