



## Contractor's Payment Estimate Summary

	Contract ID	Estimate Number	Pay Period Start	Pay Period End	Date Generated	Estimate Type	District	Org. Code
	180921-D06	0007	September 16, 2019	December 10, 2019	December 10, 2019	FINL	CD	DCD

Contractor	Vendor ID	Address	City	State	ZIP	Telephone	FAX
N.B. West Contracting Company	0010307	2780 Mary Avenue	Brentwood	MO	63144	(31-4)9-62-3	(31-4)9-62-8

Job Number	Federal/State Project Number	Description of work	Route Number	County	Location of work
J5S3268	FAS S401(089)	Seal coat	Y, CC, HH	PHELPS	Route Y from E To SME, Route CC from Route 63 to SEM, Route HH From E to SME
J5S3364	FAS S401(090)	Resurface and guradrail	I- 44 Outer Rd	PHELPS	on Arlington Road from Doolittle to 0.3 miles east of Gascon ade River

Critical Date	Actual Date	Key Date	Subject	Date Contractor Assumed Maintenance	Disturbed Area on Project	Authorized Area on Project	
Contract Items Complete Date	0				0	0	Acres
Physical Work Complete Date	0						
Price Adjustments Base Date	20180921						
Letting Date	20180921						
Execution Date	20181003						
Award Date	20181003						
Notice to Proceed Date	20181105						
Work Begin Date	20190412						
Open to Traffic Date	20190829						
Substantial Work Complete Date	20190911						
Original Completion Date	20191101						
Adjusted Completion Date	20191101						
Final Acceptance Date	20191202						

Totals by Job Number				
J5S3268		<b>To Date</b>	<b>Previous</b>	<b>This estimate</b>
Participating		\$640,763.16	\$640,763.16	\$0.00
Non-Participating		\$0.00	\$0.00	\$0.00
<b>Total Earnings</b>		\$640,763.16	\$640,763.16	\$0.00
Stockpiled Materials		\$0.00	\$0.00	\$0.00
<b>Gross Earnings</b>		\$640,763.16	\$640,763.16	\$0.00
Other		(\$2,603.84)	(\$2,603.84)	\$0.00



## Contractor's Payment Estimate Summary

December 23, 2019

	Contract ID	Estimate Number	Pay Period Start	Pay Period End	Date Generated	Estimate Type	District	Org. Code
	180921-D06	0007	September 16, 2019	December 10, 2019	December 10, 2019	FINL	CD	DCD

Totals by Job Number				
Adjustments				
Retainage	\$0.00		\$0.00	\$0.00
Incentive	\$0.00		\$0.00	\$0.00
Disincentive	\$0.00		\$0.00	\$0.00
Liquidated				
Damages	\$0.00		\$0.00	\$0.00
Overrun				
Adjustments	\$0.00		\$0.00	\$0.00
<b>Total:</b>	<b>\$638,159.32</b>		<b>\$638,159.32</b>	
			<b>Total Payable:</b>	<b>\$0.00</b>

J5S3364		To Date	Previous	This estimate
Participating		\$351,252.85	\$351,252.85	\$0.00
Non-Participating		\$0.00	\$0.00	\$0.00
<b>Total Earnings</b>		<b>\$351,252.85</b>	<b>\$351,252.85</b>	<b>\$0.00</b>
Stockpiled		\$0.00	\$0.00	\$0.00
Materials				
<b>Gross Earnings</b>		<b>\$351,252.85</b>	<b>\$351,252.85</b>	<b>\$0.00</b>
Other		(\$3,558.22)	(\$3,558.22)	\$0.00
Adjustments				
Retainage		\$0.00	\$0.00	\$0.00
Incentive		\$0.00	\$0.00	\$0.00
Disincentive		\$0.00	\$0.00	\$0.00
Liquidated				
Damages		\$0.00	\$0.00	\$0.00
Overrun				
Adjustments		\$0.00	\$0.00	\$0.00
<b>Total:</b>		<b>\$347,694.63</b>	<b>\$347,694.63</b>	
			<b>Total Payable:</b>	<b>\$0.00</b>

Total Contract				
180921-D06		<b>To Date</b>	<b>Previous</b>	<b>This Estimate</b>
	Line Item Pay	\$992,016.01	\$992,016.01	\$0.00
	All Adjustments	(\$6,162.06)	(\$6,162.06)	\$0.00

If the "This Estimate" total is greater than \$100.00, this is a Pay estimate. If the "This Estimate" total is equal to \$0.00, this is a No Pay estimate. If the "This Estimate" total is between \$100.00 and \$0.00, this is a Minimum estimate and no payment will be made. This estimate will be rejected. If the "This Estimate" total is less than \$0.00, this is a Negative estimate and no payment will be made. This estimate will be rejected. You will be notified should this estimate be rejected for reasons other than those listed above.



## Contractor's Payment Estimate Summary

December 23, 2019

	Contract ID	Estimate Number	Pay Period Start	Pay Period End	Date Generated	Estimate Type	District	Org. Code
	180921-D06	0007	September 16, 2019	December 10, 2019	December 10, 2019	FINL	CD	DCD

Total Contract			
	<b>Total</b>	\$985,853.95	\$985,853.95
			<b>\$0.00</b>

If the "This Estimate" total is greater than \$100.00, this is a Pay estimate. If the "This Estimate" total is equal to \$0.00, this is a No Pay estimate. If the "This Estimate" total is between \$100.00 and \$0.00, this is a Minimum estimate and no payment will be made. This estimate will be rejected. If the "This Estimate" total is less than \$0.00, this is a Negative estimate and no payment will be made. This estimate will be rejected. You will be notified should this estimate be rejected for reasons other than those listed above.

Approval Date		User ID
20191210	Generated and Approved (and should be considered Draft) at the Project Office Level by	abbote1
20191210	Reviewed and Approved (and should be considered Draft) at the Resident Engineer Level by	holdtc
20191218	Reviewed and Approved at the Central Office Controllers Office Level by	greggd1

Original Contract Amount	Net Change Order Amount to Date	Current Contract Amount	% of current contract amount complete
\$999,121.16	(\$7105.15)	\$992,016.01	100.0%

**Contract Adjustments:**

**Line Item Adjustments:**

**Discrepancies:**

**All Items, This Estimate:**

**Estimate Item Detail, All Items to Date:**

Project Number	Category #	Line Number	Item Code	Description	Current Bid + CO	Current Installed to Date	Unit Price	Amount Paid to Date
J5S3268	0001	0010	4029910	MISC. Modified BP-3 (Surface Level Scratch Cou rse)	4,036.70	4036.70	\$85.00	\$343,119.50
J5S3268	0001	0020	4071005	TACK COAT	13,710.00	13710.00	\$2.65	\$36,331.50
J5S3268	0001	0030	4091048	EMULSIFIED ASPHALT, SEAL COAT	35,280.00	35280.00	\$2.25	\$79,380.00
J5S3268	0001	0040	4094012	SEAL COAT AGGREGATE, GRADE B2	177,934.00	177934.00	\$0.51	\$90,746.34
J5S3268	0001	0050	6123000A	TRUCK OR TRAILER MOUNTED ATTENUATOR (TMA)	2.00	2.00	\$300.00	\$600.00
J5S3268	0001	0060	6161005	CONSTRUCTION SIGNS	3,277.00	3277.00	\$6.00	\$19,662.00
J5S3268	0001	0070	6161009	FLAG ASSEMBLY	24.00	24.00	\$20.00	\$480.00
J5S3268	0001	0080	6161025	CHANNELIZER (TRIM LINE)	10.00	10.00	\$15.00	\$150.00



## Contractor's Payment Estimate Summary

December 23, 2019

	Contract ID	Estimate Number	Pay Period Start	Pay Period End	Date Generated	Estimate Type	District	Org. Code
	180921-D06	0007	September 16, 2019	December 10, 2019	December 10, 2019	FINL	CD	DCD

**Estimate Item Detail, All Items to Date:**

Project Number	Category #	Line Number	Item Code	Description	Current Bid + CO	Current Installed to Date	Unit Price	Amount Paid to Date
J5S3268	0001	0090	6161040	FLASHING ARROW PANEL	0.00	0.00	\$850.00	\$0.00
J5S3268	0001	0100	6161098A	CHANGEABLE MESSAGE SIGN WITHOUT COMMUNICATION INTERFACE, CON TRACTOR FURNISHED, CONTRACTOR RETAINED	2.00	2.00	\$3500.00	\$7,000.00
J5S3268	0001	0110	6181000	MOBILIZATION	1.00	1.00	\$31000.00	\$31,000.00
J5S3268	0001	0120	6206000C	4 IN. WHITE STANDARD WATERBORNE PAVEMENT MARKING PAINT, TYPE P BEADS	155,063.00	155063.00	\$0.10	\$15,506.30
J5S3268	0001	0130	6206001C	4 IN. YELLOW STANDARD WATERBORNE PAVEMENT MARKING PAINT, TYP E P BEADS	149,228.00	149228.00	\$0.09	\$13,430.52
J5S3268	0001	0140	6206108A	8 IN. WHITE STANDARD WATERBORNE PAVEMENT MARKING PAINT, TYPE P BEADS	1,119.00	1119.00	\$3.00	\$3,357.00
J5S3364	0001	0150	2022010	REMOVAL OF IMPROVEMENTS	1.00	1.00	\$12000.00	\$12,000.00
J5S3364	0001	0160	2153000	SHAPING SLOPES, CLASS III	23.00	23.00	\$1500.00	\$34,500.00
J5S3364	0001	0170	3105002	GRAVEL (A) OR CRUSHED STONE (B)	33.00	33.00	\$90.00	\$2,970.00
J5S3364	0001	0180	4020520	BITUMINOUS PAVEMENT MIXTURE PG64-22 (SURFACE LEVELING)	2,583.10	2583.10	\$71.75	\$185,337.42
J5S3364	0001	0190	4071005	TACK COAT	2,000.00	2000.00	\$3.00	\$6,000.00
J5S3364	0001	0200	6123000A	TRUCK OR TRAILER MOUNTED ATTENUATOR (TMA)	2.00	2.00	\$300.00	\$600.00
J5S3364	0001	0210	6161005	CONSTRUCTION SIGNS	440.00	440.00	\$6.00	\$2,640.00
J5S3364	0001	0220	6161009	FLAG ASSEMBLY	0.00	0.00	\$20.00	\$0.00
J5S3364	0001	0230	6161025	CHANNELIZER (TRIM LINE)	0.00	0.00	\$15.00	\$0.00
J5S3364	0001	0240	6161040	FLASHING ARROW PANEL	0.00	0.00	\$850.00	\$0.00
J5S3364	0001	0250	6181000	MOBILIZATION	1.00	1.00	\$21000.00	\$21,000.00
J5S3364	0001	0260	6206001C	4 IN. YELLOW STANDARD WATERBORNE PAVEMENT MARKING PAINT, TYP E P BEADS	30,772.00	30772.00	\$0.11	\$3,384.92
J5S3364	0001	0270	6224010	MODIFIED COLDMILLING (DEPTH TRANSITIONS)	374.00	374.00	\$10.75	\$4,020.50
J5S3364	0010	0280	6061060	MGS GUARDRAIL	1,800.00	1800.00	\$26.00	\$46,800.00
J5S3364	0010	0290	6063014	TYPE A CRASHWORTHY END TERMINAL (MASH)	10.00	10.00	\$3200.00	\$32,000.00

**The information below this line is supplemental to the Estimate and is provided for confirmation of detail, location and quantity of work.**

**Remarks in the following table are for documentation purposes:**



### Contractor's Payment Estimate Summary

	Contract ID	Estimate Number	Pay Period Start	Pay Period End	Date Generated	Estimate Type	District	Org. Code
	180921-D06	0007	September 16, 2019	December 10, 2019	December 10, 2019	FINL	CD	DCD

Date	User ID	Remarks Text Field
------	---------	--------------------