



Contractor's Payment Estimate Summary

April 9, 2020

	Contract ID	Estimate Number	Pay Period Start	Pay Period End	Date Generated	Estimate Type	District	Org. Code
	180921-F02	0018	December 2, 2019	December 11, 2019	December 11, 2019	FINL	SL	FCJ

Contractor	Vendor ID	Address	City	State	ZIP	Telephone	FAX
Meyer Electric Company, Inc.	0010233	3513 N Ten Mile Drive	Jefferson City	MO	65109	(57-3)8-93-2	(57-3)8-93-3

Job Number	Federal/State Project Number	Description of work	Route Number	County	Location of work
J6Q3284	FAS-S501(085)	ITS improvements	Various	ST LOUIS	in various location in the St. Louis District
J6Q3284	FAS-S501(085)	ITS improvements	Various	ST LOUIS CITY	in various location in the St. Louis District
J6Q3284	FAS-S501(085)	ITS improvements	Various	ST CHARLES	in various location in the St. Louis District

Critical Date	Actual Date	Key Date	Subject	Date Contractor Assumed Maintenance	Disturbed Area on Project	Authorized Area on Project	
Contract Items Complete Date	0				0	0	Acres
Price Adjustments Base Date	0						
Physical Work Complete Date	0						
Letting Date	20180921						
Award Date	20181003						
Execution Date	20181003						
Notice to Proceed Date	20181105						
Open to Traffic Date	20190321						
Work Begin Date	20190321						
Adjusted Completion Date	20190701						
Substantial Work Complete Date	20190701						
Original Completion Date	20190701						
Final Acceptance Date	20200228						

Totals by Job Number			
J6Q3284	To Date	Previous	This estimate
Participating	\$514,218.48	\$514,218.48	\$0.00
Non-Participating	\$0.00	\$0.00	\$0.00
Total Earnings	\$514,218.48	\$514,218.48	\$0.00
Stockpiled Materials	\$0.00	\$0.00	\$0.00
Gross Earnings	\$514,218.48	\$514,218.48	\$0.00



Contractor's Payment Estimate Summary

April 9, 2020

	Contract ID	Estimate Number	Pay Period Start	Pay Period End	Date Generated	Estimate Type	District	Org. Code
	180921-F02	0018	December 2, 2019	December 11, 2019	December 11, 2019	FINL	SL	FCJ

Totals by Job Number					
Other		\$0.00		\$0.00	\$0.00
Adjustments		\$0.00		\$0.00	\$0.00
Retainage		\$0.00		\$0.00	\$0.00
Incentive		\$0.00		\$0.00	\$0.00
Disincentive		\$0.00		\$0.00	\$0.00
Liquidated		\$0.00		\$0.00	\$0.00
Damages		\$0.00		\$0.00	\$0.00
Overrun		\$0.00		\$0.00	\$0.00
Adjustments		\$0.00		\$0.00	\$0.00
Total:		\$514,218.48		\$514,218.48	\$0.00
				Total Payable:	\$0.00

Total Contract		To Date	Previous	This Estimate
180921-F02				
	Line Item Pay	\$514,218.48	\$514,218.48	\$0.00
	All Adjustments	\$0.00	\$0.00	\$0.00
	Total	\$514,218.48	\$514,218.48	\$0.00

If the "This Estimate" total is greater than \$100.00, this is a Pay estimate. If the "This Estimate" total is equal to \$0.00, this is a No Pay estimate. If the "This Estimate" total is between \$100.00 and \$0.00, this is a Minimum estimate and no payment will be made. This estimate will be rejected. If the "This Estimate" total is less than \$0.00, this is a Negative estimate and no payment will be made. This estimate will be rejected. You will be notified should this estimate be rejected for reasons other than those listed above.

Approval Date		User ID
20191211	Generated and Approved (and should be considered Draft) at the Project Office Level by	silvej1
20200323	Reviewed and Approved (and should be considered Draft) at the Resident Engineer Level by	holdtc
20200406	Reviewed and Approved at the Central Office Controllers Office Level by	greggd1

Original Contract Amount	Net Change Order Amount to Date	Current Contract Amount	% of current contract amount complete
\$523,091.82	(\$8873.34)	\$514,218.48	100.0%

Contract Adjustments:

Line Item Adjustments:

Discrepancies:

All Items, This Estimate:



Contractor's Payment Estimate Summary

April 9, 2020

	Contract ID	Estimate Number	Pay Period Start	Pay Period End	Date Generated	Estimate Type	District	Org. Code
	180921-F02	0018	December 2, 2019	December 11, 2019	December 11, 2019	FINL	SL	FCJ

Estimate Item Detail, All Items to Date:

Project Number	Category #	Line Number	Item Code	Description	Current Bid + CO	Current Installed to Date	Unit Price	Amount Paid to Date
J6Q3284	0001	0010	6123000A	TRUCK OR TRAILER MOUNTED ATTENUATOR (TMA)	1.00	1.00	\$8322.00	\$8,322.00
J6Q3284	0001	0020	6161005	CONSTRUCTION SIGNS	196.00	196.00	\$18.79	\$3,682.84
J6Q3284	0001	0030	6161008	ADVANCED WARNING RAIL SYSTEM	6.00	6.00	\$135.00	\$810.00
J6Q3284	0001	0040	6161009	FLAG ASSEMBLY	8.00	8.00	\$50.00	\$400.00
J6Q3284	0001	0050	6161010	RELOCATED SIGNS	784.00	784.00	\$1.90	\$1,489.60
J6Q3284	0001	0060	6161025	CHANNELIZER (TRIM LINE)	22.00	22.00	\$37.39	\$822.58
J6Q3284	0001	0070	6161033	DIRECTIONAL INDICATOR BARRICADE	14.00	14.00	\$96.00	\$1,344.00
J6Q3284	0001	0080	6161040	FLASHING ARROW PANEL	1.00	1.00	\$912.00	\$912.00
J6Q3284	0001	0090	6181000	MOBILIZATION	1.00	1.00	\$24000.00	\$24,000.00
J6Q3284	0002	0100	9108202	CABLE, 2 AWG, 1 CONDUCTOR, POWER	630.00	630.00	\$2.07	\$1,304.10
J6Q3284	0002	0110	9108402	WIRE, 2 AWG, BARE NEUTRAL	210.00	210.00	\$2.07	\$434.70
J6Q3284	0002	0120	9108811	PULL BOX, PREFORMED CLASS 2	1.00	1.00	\$1290.00	\$1,290.00
J6Q3284	0002	0130	9109100	BASE, CONCRETE	2.00	2.00	\$1200.00	\$2,400.00
J6Q3284	0002	0140	9109901	MISC. DMS SPARE PARTS	1.00	1.00	\$3811.00	\$3,811.00
J6Q3284	0002	0150	9109901	MISC. DMS TRAINING	1.00	1.00	\$2420.00	\$2,420.00
J6Q3284	0002	0160	9109902	MISC. DYNAMIC MESSAGE SIGN RETROFIT	5.00	5.00	\$84500.00	\$422,500.00
J6Q3284	0002	0170	9109902	MISC. FIBER OPTIC FUSION SPLICE	28.00	28.00	\$47.91	\$1,341.48
J6Q3284	0002	0180	9109902	MISC. FIBER OPTIC JUMPER SM	6.00	6.00	\$46.67	\$280.02
J6Q3284	0002	0190	9109902	MISC. FIBER OPTIC PIGTAIL SM	6.00	6.00	\$39.36	\$236.16
J6Q3284	0002	0200	9109902	MISC. INSTALL COMMUNICATION EQUIPMENT	2.00	2.00	\$726.00	\$1,452.00
J6Q3284	0002	0210	9109902	MISC. INSTALL CONDUIT INTO EXISTING PULL BOX	3.00	3.00	\$210.00	\$630.00
J6Q3284	0002	0220	9109902	MISC. INTERCEPT CONDUIT WITH PULL BOX	1.00	1.00	\$950.00	\$950.00
J6Q3284	0002	0230	9109902	MISC. MODIFIED TYPE 7 CABINET	2.00	2.00	\$3740.00	\$7,480.00
J6Q3284	0002	0240	9109902	MISC. RACK-MOUNTED INTERCONNECT CENTER	2.00	2.00	\$1200.00	\$2,400.00
J6Q3284	0002	0250	9109902	MISC. REMOTE CONTROLLED POWER DISTRIBUTION UNIT	2.00	2.00	\$1280.00	\$2,560.00
J6Q3284	0002	0260	9109902	MISC. REMOVE & SALVAGE POLE MOUNTED CABINET	1.00	1.00	\$600.00	\$600.00



Contractor's Payment Estimate Summary

April 9, 2020

	Contract ID	Estimate Number	Pay Period Start	Pay Period End	Date Generated	Estimate Type	District	Org. Code
	180921-F02	0018	December 2, 2019	December 11, 2019	December 11, 2019	FINL	SL	FCJ

Estimate Item Detail, All Items to Date:

Project Number	Category #	Line Number	Item Code	Description	Current Bid + CO	Current Installed to Date	Unit Price	Amount Paid to Date
J6Q3284	0002	0270	9109902	MISC. SALVAGE EXISTING SIGN COMPONENTS	5.00	5.00	\$1000.00	\$5,000.00
J6Q3284	0002	0280	9109902	MISC. SIGN STRUCTURE BASE MESH	3.00	3.00	\$450.00	\$1,350.00
J6Q3284	0002	0290	9109902	MISC. SIGN STRUCTURE INSPECTION	5.00	5.00	\$2000.00	\$10,000.00
J6Q3284	0002	0300	9109903	MISC. CONDUIT, PVC, TRENCH, 2"	52.00	52.00	\$9.00	\$468.00
J6Q3284	0002	0310	9109903	MISC. CONDUIT, PVC, TRENCH, 3"	11.00	11.00	\$10.00	\$110.00
J6Q3284	0002	0320	9109903	MISC. DMS CONTROL CABLE	650.00	650.00	\$3.20	\$2,080.00
J6Q3284	0002	0330	9109903	MISC. REMOVE AND REINSTALL FO CABLE	156.00	156.00	\$3.00	\$468.00
J6Q3284	0002	0340	9109903	MISC. REMOVE AND REINSTALL POWER CABLE	580.00	580.00	\$1.50	\$870.00

The information below this line is supplemental to the Estimate and is provided for confirmation of detail, location and quantity of work.

Remarks in the following table are for documentation purposes:

Date	User ID	Remarks Text Field