



## Contractor's Payment Estimate Summary

	<b>Contract ID</b>	<b>Estimate Number</b>	<b>Pay Period Start</b>	<b>Pay Period End</b>	<b>Date Generated</b>	<b>Estimate Type</b>	<b>District</b>	<b>Org. Code</b>
	180921-F04	0011	August 2, 2019	August 15, 2019	August 16, 2019	PROG	SL	FCD

Contractor	Vendor ID	Address	City	State	ZIP	Telephone	FAX
Pace Construction Company	0011270	1620 Woodson Road	St. Louis	MO	63114	(31-4)5-24-7	(31-4)9-91-5

Job Number	Federal/State Project Number	Description of work	Route Number	County	Location of work
J6S3365	FAS S501(74)	Seal coat	E	FRANKLIN	between Route 100 and Route Y
J6S3366	FAS S501(76)	Seal coat and drainage improvements	K	FRANKLIN	between Route 30 and Route 185
J6S3367	FAS S501(77)	Seal coat	P	JEFFERSON	between Route A and Route 110

Critical Date	Actual Date	Key Date	Subject	Date Contractor Assumed Maintenance	Disturbed Area on Project	Authorized Area on Project	
Open to Traffic Date	0				0	0	Acres
Physical Work Complete Date	0						
Substantial Work Complete Date	0						
Final Acceptance Date	0						
Contract Items Complete Date	0						
Price Adjustments Base Date	20180921						
Letting Date	20180921						
Award Date	20181003						
Execution Date	20181003						
Notice to Proceed Date	20181105						
Work Begin Date	20190308						
Adjusted Completion Date	20191101						
Original Completion Date	20191101						

Totals by Job Number				
J6S3365		<b>To Date</b>	<b>Previous</b>	<b>This estimate</b>
Participating	\$178,514.01	\$178,514.01	\$0.00	
Non-Participating	\$0.00	\$0.00	\$0.00	
<b>Total Earnings</b>	\$178,514.01	\$178,514.01	\$0.00	
Stockpiled Materials	\$0.00	\$0.00	\$0.00	
<b>Gross Earnings</b>	\$178,514.01	\$178,514.01	\$0.00	



## Contractor's Payment Estimate Summary

August 21, 2019

	<b>Contract ID</b>	<b>Estimate Number</b>	<b>Pay Period Start</b>	<b>Pay Period End</b>	<b>Date Generated</b>	<b>Estimate Type</b>	<b>District</b>	<b>Org. Code</b>
	180921-F04	0011	August 2, 2019	August 15, 2019	August 16, 2019	PROG	SL	FCD

<b>Totals by Job Number</b>					
	Other Adjustments	(\$375.41)		(\$375.41)	\$0.00
	Retainage	\$0.00		\$0.00	\$0.00
	Incentive	\$0.00		\$0.00	\$0.00
	Disincentive	\$0.00		\$0.00	\$0.00
	Liquidated	\$0.00		\$0.00	\$0.00
	Damages	\$0.00		\$0.00	\$0.00
	Overrun Adjustments	\$0.00		\$0.00	\$0.00
	<b>Total:</b>	<b>\$178,138.60</b>		<b>\$178,138.60</b>	<b>\$0.00</b>
				<b>Total Payable:</b>	<b>\$0.00</b>
J6S3366		<b>To Date</b>		<b>Previous</b>	<b>This estimate</b>
	Participating	\$1,030,409.12		\$1,000,130.35	\$30,278.77
	Non-Participating	\$0.00		\$0.00	\$0.00
	<b>Total Earnings</b>	<b>\$1,030,409.12</b>		<b>\$1,000,130.35</b>	<b>\$30,278.77</b>
	Stockpiled Materials	\$0.00		\$0.00	\$0.00
	<b>Gross Earnings</b>	<b>\$1,030,409.12</b>		<b>\$1,000,130.35</b>	<b>\$30,278.77</b>
	Other Adjustments	(\$18,415.59)		(\$236.29)	(\$18,179.30)
	Retainage	\$0.00		\$0.00	\$0.00
	Incentive	\$0.00		\$0.00	\$0.00
	Disincentive	\$0.00		\$0.00	\$0.00
	Liquidated	\$0.00		\$0.00	\$0.00
	Damages	\$0.00		\$0.00	\$0.00
	Overrun Adjustments	(\$19,223.20)		(\$17,899.75)	(\$1,323.45)
	<b>Total:</b>	<b>\$992,770.33</b>		<b>\$981,994.31</b>	<b>\$10,776.02</b>
				<b>Total Payable:</b>	<b>\$10,776.02</b>
J6S3367		<b>To Date</b>		<b>Previous</b>	<b>This estimate</b>
	Participating	\$254,431.90		\$254,431.90	\$0.00
	Non-Participating	\$0.00		\$0.00	\$0.00
	<b>Total Earnings</b>	<b>\$254,431.90</b>		<b>\$254,431.90</b>	<b>\$0.00</b>
	Stockpiled Materials	\$0.00		\$0.00	\$0.00



## Contractor's Payment Estimate Summary

August 21, 2019

	Contract ID	Estimate Number	Pay Period Start	Pay Period End	Date Generated	Estimate Type	District	Org. Code
	180921-F04	0011	August 2, 2019	August 15, 2019	August 16, 2019	PROG	SL	FCD

Totals by Job Number				
<b>Gross Earnings</b>	\$254,431.90		\$254,431.90	\$0.00
Other Adjustments	(\$81.95)		(\$81.95)	\$0.00
Retainage	\$0.00		\$0.00	\$0.00
Incentive	\$0.00		\$0.00	\$0.00
Disincentive	\$0.00		\$0.00	\$0.00
Liquidated Damages	\$0.00		\$0.00	\$0.00
Overrun Adjustments	\$0.00		\$0.00	\$0.00
<b>Total:</b>	<b>\$254,349.95</b>		<b>\$254,349.95</b>	<b>\$0.00</b>
			<b>Total Payable:</b>	<b>\$0.00</b>

Total Contract				
180921-F04		<b>To Date</b>	<b>Previous</b>	<b>This Estimate</b>
	Line Item Pay	\$1,463,355.03	\$1,433,076.26	\$30,278.77
	All Adjustments	(\$38,096.15)	(\$18,593.40)	(\$19,502.75)
	<b>Total</b>	<b>\$1,425,258.88</b>	<b>\$1,414,482.86</b>	<b>\$10,776.02</b>

If the "This Estimate" total is greater than \$100.00, this is a Pay estimate. If the "This Estimate" total is equal to \$0.00, this is a No Pay estimate. If the "This Estimate" total is between \$100.00 and \$0.00, this is a Minimum estimate and no payment will be made. This estimate will be rejected. If the "This Estimate" total is less than \$0.00, this is a Negative estimate and no payment will be made. This estimate will be rejected. You will be notified should this estimate be rejected for reasons other than those listed above.

Approval Date		User ID
20190816	Generated and Approved (and should be considered Draft) at the Project Office Level by	stgemr
20190816	Reviewed and Approved (and should be considered Draft) at the Resident Engineer Level by	vancef1
20190819	Reviewed and Approved at the Central Office Controllers Office Level by	greggd1

Original Contract Amount	Net Change Order Amount to Date	Current Contract Amount	% of current contract amount complete
\$2,495,000.00	\$17520.23	\$2,512,520.23	58.2%

**Contract Adjustments:**



## Contractor's Payment Estimate Summary

August 21, 2019

	<b>Contract ID</b>	<b>Estimate Number</b>	<b>Pay Period Start</b>	<b>Pay Period End</b>	<b>Date Generated</b>	<b>Estimate Type</b>	<b>District</b>	<b>Org. Code</b>
	180921-F04	0011	August 2, 2019	August 15, 2019	August 16, 2019	PROG	SL	FCD

Line Item Adjustments:					
Project Number	Line Number	Entered by User	Adjustment Type	Line Item Adjustment Amount	Remarks
J6S3366	0260	stgemr	Asphalt Cement Price Adjustment	\$2.73	Mix laid between August 2 thru August 15 2019:  BB18-36 Virgin AC = 3.5% Tons Laid = 7.80  Current Index = 513.75 Base Index = 503.75 Index Difference = 10    Adjustment - \$2.73  stgemr 08162019
	0260	SYSTEM	Overrun	(\$456.00)	Overrun adjustment created for the following discrepancy: Est Nbr: 0011 Type: EI Seq No: 1 Desc: Minor Item J6S3366 /0260 exceeds Overrun Limits. This adjustment applies to DWR Date 08/05/2019.
	0270	stgemr	Asphalt Cement Price Adjustment	\$38.19	Returning adjustment amount that was incorrectly entered on estimate # 8 for Line No. 0270. The installed quantity for BB19-22 was incorrectlly calculated at 118.27 tons. The correct amount is 118.87 tons. stgemr 08162019
	0270	stgemr	Asphalt Cement Price Adjustment	(\$38.36)	Adjustment amount is the corrected amount that was calculated incorrectly on estimate # 08.  Mix ID: BB19-22 Virgin AC% = 3.30 Tons laid June 16 thru June 30 =118.87 Adjustment (-\$34.32)  Mix ID: BB18-36 Virgin AC% = 3.50 Tons laid June 16 thru June 30 = 13.20 Adjustment (-\$4.04)  Current Index: 495 Base Index: 503.75 Difference = -8.75
	0350	stgemr	Asphalt Cement Price Adjustment	\$0.89	Mix laid between August 2 thru August 15 2019:  BP1 18-78 Virgin AC = 4.2% Tons Laid = 2.13  Current Index = 513.75 Base Index = 503.75 Index Difference = 10    Adjustment - \$0.89  stgemr 08162019



## Contractor's Payment Estimate Summary

August 21, 2019

	<b>Contract ID</b>	<b>Estimate Number</b>	<b>Pay Period Start</b>	<b>Pay Period End</b>	<b>Date Generated</b>	<b>Estimate Type</b>	<b>District</b>	<b>Org. Code</b>
	180921-F04	0011	August 2, 2019	August 15, 2019	August 16, 2019	PROG	SL	FCD

Line Item Adjustments:					
Project Number	Line Number	Entered by User	Adjustment Type	Line Item Adjustment Amount	Remarks
J6S3366	0350	SYSTEM	Overrun	(\$48.75)	Overrun adjustment created for the following discrepancy: Est Nbr: 0011 Type: EI Seq No: 2 Desc: Minor Item J6S3366 /0350 exceeds Overrun Limits. This adjustment applies to DWR Date 08/14/2019.
	0350	SYSTEM	Overrun	(\$111.00)	Overrun adjustment created for the following discrepancy: Est Nbr: 0011 Type: EI Seq No: 2 Desc: Minor Item J6S3366 /0350 exceeds Overrun Limits. This adjustment applies to DWR Date 08/15/2019.
	0360	SYSTEM	Overrun	(\$155.60)	Overrun adjustment created for the following discrepancy: Est Nbr: 0011 Type: EI Seq No: 3 Desc: Minor Item J6S3366 /0360 exceeds Overrun Limits. This adjustment applies to DWR Date 08/14/2019.
	0360	SYSTEM	Overrun	(\$355.60)	Overrun adjustment created for the following discrepancy: Est Nbr: 0011 Type: EI Seq No: 3 Desc: Minor Item J6S3366 /0360 exceeds Overrun Limits. This adjustment applies to DWR Date 08/15/2019.
	0480	stgemr	Material Discrepancy Payment Adjustment	(\$4806.75)	Contractor has not provided inspection of this material. stgemr 08162019
	0490	stgemr	Material Discrepancy Payment Adjustment	(\$6066.00)	Contractor has not provided inspection of this material. stgemr 08162019
	0680	stgemr	Material Discrepancy Payment Adjustment	(\$2510.00)	Contractor has not provided inspection of this material. stgemr 08162019
	0690	stgemr	Material Discrepancy Payment Adjustment	(\$4800.00)	
	0790	SYSTEM	Overrun	(\$220.50)	Overrun adjustment created for the following discrepancy: Est Nbr: 0011 Type: EI Seq No: 4 Desc: Minor Item J6S3366 /0790 exceeds Overrun Limits. This adjustment applies to DWR Date 08/08/2019.
	0800	SYSTEM	Overrun	(\$120.00)	Overrun adjustment created for the following discrepancy: Est Nbr: 0011 Type: EI Seq No: 5 Desc: Minor Item J6S3366 /0800 exceeds Overrun Limits. This adjustment applies to DWR Date 08/08/2019.
	0820	SYSTEM	Overrun Re-adjustment	\$144.00	Overrun Re-adjustment created for the previous line item overrun adjustment: Est Nbr: 0008 Prj Nbr: J6S3366 Line Item Nbr: 0820 Adjust Type: OVRN Adjust Seq Nbr: 1
J6S3366				<b>(\$19502.75)</b>	
Summary				<b>(\$19502.75)</b>	

Discrepancies:		
Discrepancy Message	Resolved By User ID	Remarks
Line Item # J6S3366 /0210 has a deficient tested matl discrepancy	stgemr	Material was accepted by visual inspection. Inspector will enter a Sample Record before next estimate. stgemr 08162019



## Contractor's Payment Estimate Summary

August 21, 2019

	<b>Contract ID</b>	<b>Estimate Number</b>	<b>Pay Period Start</b>	<b>Pay Period End</b>	<b>Date Generated</b>	<b>Estimate Type</b>	<b>District</b>	<b>Org. Code</b>
	180921-F04	0011	August 2, 2019	August 15, 2019	August 16, 2019	PROG	SL	FCD

<b>Discrepancies:</b>			
Discrepancy Message	Resolved By User ID	Remarks	
Minor Item J6S3366 /0260 exceeds Overrun Limits.	SYSTEM	This discrepancy has been automatically addressed by line item adjustment: Est Nbr: 0011 Prj Nbr: J6S3366 Line Item Nbr: 0260 Adjust Type: OVRN Adjust Seq Nbr: 1	
Line Item # J6S3366 /0260 has a deficient tested matl discrepancy	stgemr	Waiting on MoDOT materials to enter inspection reports. stgemr 08162019	
Minor Item J6S3366 /0350 exceeds Overrun Limits.	SYSTEM	This discrepancy has been automatically addressed by multiple line item adjustments: Est Nbr: 0011 Prj Nbr: J6S3366 Line Item Nbr: 0350 Adjust Type: OVRN Adjust Seq Nbrs: 1 - 2	
Minor Item J6S3366 /0360 exceeds Overrun Limits.	SYSTEM	This discrepancy has been automatically addressed by multiple line item adjustments: Est Nbr: 0011 Prj Nbr: J6S3366 Line Item Nbr: 0360 Adjust Type: OVRN Adjust Seq Nbrs: 1 - 2	
Line Item # J6S3366 /0540 has a deficient tested matl discrepancy	stgemr	Waiting on contractor to perform pipe video inspection. stgemr 08162019	
Minor Item J6S3366 /0790 exceeds Overrun Limits.	SYSTEM	This discrepancy has been automatically addressed by line item adjustment: Est Nbr: 0011 Prj Nbr: J6S3366 Line Item Nbr: 0790 Adjust Type: OVRN Adjust Seq Nbr: 1	
Line Item # J6S3366 /0570 has a deficient tested matl discrepancy	stgemr	Waiting on contractor to perform pipe video inspection. stgemr 08162019	
Minor Item J6S3366 /0800 exceeds Overrun Limits.	SYSTEM	This discrepancy has been automatically addressed by line item adjustment: Est Nbr: 0011 Prj Nbr: J6S3366 Line Item Nbr: 0800 Adjust Type: OVRN Adjust Seq Nbr: 1	
Line Item # J6S3366 /0500 has a deficient tested matl discrepancy	stgemr	Waiting on contractor to perform pipe video inspection. stgemr 08162019	
Minor Item J6S3366 /0820 exceeds Overrun Limits.	SYSTEM	This discrepancy has been automatically addressed by material discrepancy payment adjustments or prior overrun discrepancy payment adjustments	
Line Item # J6S3366 /0520 has a deficient tested matl discrepancy	stgemr	Waiting on contractor to perform pipe video inspection. stgemr 08162019	
Minor Item J6S3366 /0200 exceeds Overrun Limits.	SYSTEM	This discrepancy has been automatically addressed by material discrepancy payment adjustments or prior overrun discrepancy payment adjustments	
Line Item # J6S3366 /0680 has a deficient tested matl discrepancy	stgemr	Contractor has not provided material inspection for this item, therefore payment will be removed by Line Item Adjustment. stgemr 08162019	
Line Item # J6S3366 /0480 has a deficient tested matl discrepancy	stgemr	Contractor has not provided material inspection for this item, therefore payment will be removed by Line Item Adjustment. stgemr 08162019	
Line Item # J6S3366 /0530 has a deficient tested matl discrepancy	stgemr	Waiting on contractor to perform pipe video inspection. stgemr 08162019	
Minor Item J6S3366 /0500 exceeds Overrun Limits.	SYSTEM	This discrepancy has been automatically addressed by material discrepancy payment adjustments or prior overrun discrepancy payment adjustments	
Line Item # J6S3366 /0690 has a deficient tested matl discrepancy	stgemr	Contractor has not provided material inspection for this item, therefore payment will be removed by Line Item Adjustment. stgemr 08162019	
Minor Item J6S3366 /0270 exceeds Overrun Limits.	SYSTEM	This discrepancy has been automatically addressed by material discrepancy payment adjustments or prior overrun discrepancy payment adjustments	
Line Item # J6S3366 /0510 has a deficient tested matl discrepancy	stgemr	Waiting on contractor to perform pipe video inspection. stgemr 08162019	
Line Item # J6S3366 /0490 has a deficient tested matl discrepancy	stgemr	Contractor has not provided material inspection for this item, therefore payment will be removed by Line Item Adjustment. stgemr 08162019	



## Contractor's Payment Estimate Summary

August 21, 2019

	<b>Contract ID</b>	<b>Estimate Number</b>	<b>Pay Period Start</b>	<b>Pay Period End</b>	<b>Date Generated</b>	<b>Estimate Type</b>	<b>District</b>	<b>Org. Code</b>
	180921-F04	0011	August 2, 2019	August 15, 2019	August 16, 2019	PROG	SL	FCD

**Discrepancies:**

Discrepancy Message	Resolved By User ID	Remarks
Minor Item J6S3366 /0490 exceeds Overrun Limits.	SYSTEM	This discrepancy has been automatically addressed by material discrepancy payment adjustments or prior overrun discrepancy payment adjustments
Line Item # J6S3366 /0550 has a deficient tested matl discrepancy	stgemr	Waiting on contractor to perform pipe video inspection. stgemr 08162019
Line Item # J6S3366 /0560 has a deficient tested matl discrepancy	stgemr	Waiting on contractor to perform pipe video inspection. stgemr 08162019
Minor Item J6S3366 /0590 exceeds Overrun Limits.	SYSTEM	This discrepancy has been automatically addressed by material discrepancy payment adjustments or prior overrun discrepancy payment adjustments

**All Items, This Estimate:**

Project Number	Line Item Number	Item Code	Description	Unit Price	Previous Total Paid Quantity	Quantity this Period	Quantity to Date	Amount this Estimate
J6S3365	0050	6133020	FURNISHING AND PLACING BITUMINOUS MATERIAL FOR CLASS C PARTI AL DEPTH PAVEMENT REPAIR	\$55.00	568.81	0.00	568.81	\$0.00
	0060	6133021	REMOVAL FOR CLASS C PARTIAL DEPTH PAVEMENT REPAIR	\$17.75	3530.90	0.00	3,530.90	\$0.00
J6S3365								<b>\$0.00</b>
Project Number	Line Item Number	Item Code	Description	Unit Price	Previous Total Paid Quantity	Quantity this Period	Quantity to Date	Amount this Estimate
J6S3366	0190	2063500	CULVERT CLEANOUT	\$735.00	0.00	31.00	31.00	\$22785.00
	0200	2071000	LINEAR GRADING CLASS 1	\$225.00	19.90	0.00	19.90	\$0.00
	0210	2142000	FURNISHING ROCK FILL	\$24.75	0.00	14.00	14.00	\$346.50
	0220	2143000	PLACING ROCK FILL	\$33.43	0.00	14.00	14.00	\$468.02
	0250	3105003	GRAVEL (A) OR CRUSHED STONE (B)	\$27.00	27.00	22.20	49.20	\$599.40
	0260	4011211	BITUMINOUS PAVEMENT MIXTURE PG64-22, (BP-2)	\$190.00	0.00	7.80	7.80	\$1482.00
	0270	4013000	BITUMINOUS PAVEMENT MIXTURE PG64-22 (BASE)	\$235.00	401.65	0.00	401.65	\$0.00
	0350	6133020	FURNISHING AND PLACING BITUMINOUS MATERIAL FOR CLASS C PARTI AL DEPTH PAVEMENT REPAIR	\$75.00	268.55	2.13	270.68	\$159.75
	0360	6133021	REMOVAL FOR CLASS C PARTIAL DEPTH PAVEMENT REPAIR	\$40.00	1666.50	12.78	1,679.28	\$511.20
	0460	7250412	12 IN. PIPE GROUP C	\$68.15	19.00	16.00	35.00	\$1090.40
	0470	7250415	15 IN. PIPE GROUP C	\$70.00	84.00	30.00	114.00	\$2100.00
	0480	7252007	CORRUGATED METALLIC-COATED STEEL PIPE-ARCH TYPE B-7/B-7A	\$123.25	39.00	0.00	39.00	\$0.00
	0490	7252010	CORRUGATED METALLIC-COATED STEEL PIPE-ARCH TYPE B-10/B-10A	\$168.50	74.00	0.00	74.00	\$0.00
0500	7261012	12 IN. PIPE GROUP A	\$86.00	521.00	0.00	521.00	\$0.00	



## Contractor's Payment Estimate Summary

August 21, 2019

	Contract ID	Estimate Number	Pay Period Start	Pay Period End	Date Generated	Estimate Type	District	Org. Code
	180921-F04	0011	August 2, 2019	August 15, 2019	August 16, 2019	PROG	SL	FCD

**All Items, This Estimate:**

Project Number	Line Item Number	Item Code	Description	Unit Price	Previous Total Paid Quantity	Quantity this Period	Quantity to Date	Amount this Estimate
J6S3366	0510	7261015	15 IN. PIPE GROUP A	\$90.00	69.00	0.00	69.00	\$0.00
	0520	7261018	18 IN. PIPE GROUP A	\$95.25	624.00	0.00	624.00	\$0.00
	0530	7261024	24 IN. PIPE GROUP A	\$101.50	191.00	0.00	191.00	\$0.00
	0540	7261030	30 IN. PIPE GROUP A	\$121.15	155.00	0.00	155.00	\$0.00
	0550	7261036	36 IN. PIPE GROUP A	\$150.10	38.00	0.00	38.00	\$0.00
	0560	7261042	42 IN. PIPE GROUP A	\$144.50	44.00	0.00	44.00	\$0.00
	0570	7261048	48 IN. PIPE GROUP A	\$171.85	105.00	0.00	105.00	\$0.00
	0590	7320612A	12 IN. OR ALLOWED SUBSTITUTE GROUP A FLARED END SECTION	\$485.00	26.00	0.00	26.00	\$0.00
	0680	7321007	B7 FLARED END SECTION	\$1255.00	2.00	0.00	2.00	\$0.00
	0690	7321010	B10 FLARED END SECTION	\$2400.00	2.00	0.00	2.00	\$0.00
	0790	9031270A	2 IN. PSST POST - 12 GA.	\$18.00	1571.25	12.25	1,583.50	\$220.50
	0800	9031271	POST ANCHOR FOR 2 IN. PSST - 12 GA.	\$40.00	396.00	3.00	399.00	\$120.00
	0820	9031281	POST ANCHOR FOR 2.5 IN. PSST - 7 GA.	\$48.00	177.00	-3.00	174.00	(\$144.00)
	0830	9035004A	SH-FLAT SHEET	\$30.00	291.00	18.00	309.00	\$540.00
<b>J6S3366</b>								<b>\$30278.77</b>
Summary								<b>\$30278.77</b>

**Estimate Item Detail, All Items to Date:**

Project Number	Category #	Line Number	Item Code	Description	Current Bid + CO	Current Installed to Date	Unit Price	Amount Paid to Date
J6S3365	0001	0010	2022010	REMOVAL OF IMPROVEMENTS	1.00	1.00	\$12500.00	\$12,500.00
J6S3365	0001	0020	2153000	SHAPING SLOPES, CLASS III	5.00	3.30	\$1500.00	\$4,950.00
J6S3365	0001	0030	4091048	EMULSIFIED ASPHALT, SEAL COAT	9,930.00	0.00	\$2.32	\$0.00
J6S3365	0001	0040	4094002	SEAL COAT AGGREGATE, GRADE A2	35,454.00	0.00	\$0.85	\$0.00
J6S3365	0001	0050	6133020	FURNISHING AND PLACING BITUMINOUS MATERIAL FOR CLASS C PARTIAL DEPTH PAVEMENT REPAIR	568.81	568.81	\$55.00	\$31,284.55
J6S3365	0001	0060	6133021	REMOVAL FOR CLASS C PARTIAL DEPTH PAVEMENT REPAIR	3,530.90	3530.90	\$17.75	\$62,673.48
J6S3365	0001	0070	6161098A	CHANGEABLE MESSAGE SIGN WITHOUT COMMUNICATION INTERFACE, CONTRACTOR FURNISHED, CONTRACTOR RETAINED	2.00	2.00	\$1500.00	\$3,000.00
J6S3365	0001	0080	6169901	MISC. TEMPORARY TRAFFIC CONTROL	1.00	0.75	\$7000.00	\$5,250.00





## Contractor's Payment Estimate Summary

August 21, 2019

	<b>Contract ID</b>	<b>Estimate Number</b>	<b>Pay Period Start</b>	<b>Pay Period End</b>	<b>Date Generated</b>	<b>Estimate Type</b>	<b>District</b>	<b>Org. Code</b>
	180921-F04	0011	August 2, 2019	August 15, 2019	August 16, 2019	PROG	SL	FCD

**Estimate Item Detail, All Items to Date:**

Project Number	Category #	Line Number	Item Code	Description	Current Bid + CO	Current Installed to Date	Unit Price	Amount Paid to Date
J6S3365	0001	0090	6181000	MOBILIZATION	1.00	1.00	\$25000.00	\$25,000.00
J6S3365	0001	0100	6206000C	4 IN. WHITE STANDARD WATERBORNE PAVEMENT MARKING PAINT, TYPE P BEADS	29,090.00	0.00	\$0.11	\$0.00
J6S3365	0001	0110	6206001C	4 IN. YELLOW STANDARD WATERBORNE PAVEMENT MARKING PAINT, TYP E P BEADS	24,031.00	0.00	\$0.11	\$0.00
J6S3365	0001	0120	6206124A	24 IN. WHITE STANDARD WATERBORNE PAVEMENT MARKING PAINT, TYP E P BEADS	14.00	0.00	\$10.00	\$0.00
J6S3365	0001	0130	6274000	CONTRACTOR FURNISHED SURVEYING AND STAKING	1.00	0.00	\$1.00	\$0.00
J6S3365	0010	0140	6061061	MGS GUARDRAIL, 8 FT. POSTS, 6 FT. - 3 IN. SPACING	188.00	188.00	\$32.00	\$6,016.00
J6S3365	0010	0150	6061069	MGS BRIDGE APPROACH TRANSITION SECTION (REGULAR/NO CURB)	4.00	4.00	\$3600.00	\$14,400.00
J6S3365	0010	0160	6063014	TYPE A CRASHWORTHY END TERMINAL (MASH)	4.00	4.00	\$3200.00	\$12,800.00
J6S3366	0001	0170	2022010	REMOVAL OF IMPROVEMENTS	1.00	1.00	\$137636.19	\$137,636.19
J6S3366	0001	0180	2063000	CLASS 3 EXCAVATION	1,877.00	1579.80	\$17.00	\$26,856.60
J6S3366	0001	0190	2063500	CULVERT CLEANOUT	42.00	31.00	\$735.00	\$22,785.00
J6S3366	0001	0200	2071000	LINEAR GRADING CLASS 1	19.40	19.90	\$225.00	\$4,477.50
J6S3366	0001	0210	2142000	FURNISHING ROCK FILL	200.00	14.00	\$24.75	\$346.50
J6S3366	0001	0220	2143000	PLACING ROCK FILL	200.00	14.00	\$33.43	\$468.02
J6S3366	0001	0230	2153000	SHAPING SLOPES, CLASS III	31.25	28.67	\$1500.00	\$43,005.00
J6S3366	0001	0240	3040504	TYPE 5 AGGREGATE FOR BASE (4 IN. THICK)	851.00	796.00	\$11.65	\$9,273.40
J6S3366	0001	0250	3105003	GRAVEL (A) OR CRUSHED STONE (B)	63.00	49.20	\$27.00	\$1,328.40
J6S3366	0001	0260	4011211	BITUMINOUS PAVEMENT MIXTURE PG64-22, (BP-2)	5.40	7.80	\$190.00	\$1,482.00
J6S3366	0001	0270	4013000	BITUMINOUS PAVEMENT MIXTURE PG64-22 (BASE)	400.40	401.65	\$235.00	\$94,387.75
J6S3366	0001	0280	4091048	EMULSIFIED ASPHALT, SEAL COAT	58,180.00	0.00	\$2.32	\$0.00
J6S3366	0001	0290	4094002	SEAL COAT AGGREGATE, GRADE A2	187,684.00	0.00	\$1.05	\$0.00
J6S3366	0001	0300	4099905	MISC. FIBER REINFORCEMENT MEMBRANE (FRM)	187,684.40	0.00	\$1.38	\$0.00
J6S3366	0001	0310	6085007	PAVED APPROACH, 7 IN.	11.40	0.00	\$300.00	\$0.00
J6S3366	0001	0320	6097000	ROCK LINING	416.00	221.90	\$85.00	\$18,861.50
J6S3366	0001	0330	6113010	FURNISHING TYPE 1 ROCK BLANKET	28.00	0.00	\$44.00	\$0.00
J6S3366	0001	0340	6113030	PLACING TYPE 1 ROCK BLANKET	28.00	0.00	\$35.85	\$0.00



## Contractor's Payment Estimate Summary

August 21, 2019

	<b>Contract ID</b>	<b>Estimate Number</b>	<b>Pay Period Start</b>	<b>Pay Period End</b>	<b>Date Generated</b>	<b>Estimate Type</b>	<b>District</b>	<b>Org. Code</b>
	180921-F04	0011	August 2, 2019	August 15, 2019	August 16, 2019	PROG	SL	FCD

**Estimate Item Detail, All Items to Date:**

Project Number	Category #	Line Number	Item Code	Description	Current Bid + CO	Current Installed to Date	Unit Price	Amount Paid to Date
J6S3366	0001	0350	6133020	FURNISHING AND PLACING BITUMINOUS MATERIAL FOR CLASS C PARTIAL DEPTH PAVEMENT REPAIR	268.55	270.68	\$75.00	\$20,301.00
J6S3366	0001	0360	6133021	REMOVAL FOR CLASS C PARTIAL DEPTH PAVEMENT REPAIR	1,666.50	1679.28	\$40.00	\$67,171.20
J6S3366	0001	0370	6161098A	CHANGEABLE MESSAGE SIGN WITHOUT COMMUNICATION INTERFACE, CONTRACTOR FURNISHED, CONTRACTOR RETAINED	2.00	2.00	\$1500.00	\$3,000.00
J6S3366	0001	0380	6169901	MISC. TEMPORARY TRAFFIC CONTROL	1.00	0.50	\$9000.00	\$4,500.00
J6S3366	0001	0390	6181000	MOBILIZATION	1.00	0.75	\$75000.00	\$56,250.00
J6S3366	0001	0400	6206000C	4 IN. WHITE STANDARD WATERBORNE PAVEMENT MARKING PAINT, TYPE P BEADS	151,510.00	0.00	\$0.10	\$0.00
J6S3366	0001	0410	6206001C	4 IN. YELLOW STANDARD WATERBORNE PAVEMENT MARKING PAINT, TYPE P BEADS	133,725.00	0.00	\$0.10	\$0.00
J6S3366	0001	0420	6206124A	24 IN. WHITE STANDARD WATERBORNE PAVEMENT MARKING PAINT, TYPE P BEADS	60.00	0.00	\$10.00	\$0.00
J6S3366	0001	0430	6240103A	PERMANENT EROSION CONTROL GEOTEXTILE	41.00	0.00	\$1.50	\$0.00
J6S3366	0001	0440	6249905	MISC. INSTALLING HIGH PERFORMANCE GEOTEXTILE	4,436.00	3728.00	\$1.00	\$3,728.00
J6S3366	0001	0450	6274000	CONTRACTOR FURNISHED SURVEYING AND STAKING	1.00	1.00	\$1.00	\$1.00
J6S3366	0001	0460	7250412	12 IN. PIPE GROUP C	96.00	35.00	\$68.15	\$2,385.25
J6S3366	0001	0470	7250415	15 IN. PIPE GROUP C	160.00	114.00	\$70.00	\$7,980.00
J6S3366	0001	0480	7252007	CORRUGATED METALLIC-COATED STEEL PIPE-ARCH TYPE B-7/B-7A	39.00	39.00	\$123.25	\$4,806.75
J6S3366	0001	0490	7252010	CORRUGATED METALLIC-COATED STEEL PIPE-ARCH TYPE B-10/B-10A	36.00	74.00	\$168.50	\$12,469.00
J6S3366	0001	0500	7261012	12 IN. PIPE GROUP A	488.00	521.00	\$86.00	\$44,806.00
J6S3366	0001	0510	7261015	15 IN. PIPE GROUP A	69.00	69.00	\$90.00	\$6,210.00
J6S3366	0001	0520	7261018	18 IN. PIPE GROUP A	624.00	624.00	\$95.25	\$59,436.00
J6S3366	0001	0530	7261024	24 IN. PIPE GROUP A	484.00	191.00	\$101.50	\$19,386.50
J6S3366	0001	0540	7261030	30 IN. PIPE GROUP A	155.00	155.00	\$121.15	\$18,778.25
J6S3366	0001	0550	7261036	36 IN. PIPE GROUP A	82.00	38.00	\$150.10	\$5,703.80
J6S3366	0001	0560	7261042	42 IN. PIPE GROUP A	44.00	44.00	\$144.50	\$6,358.00
J6S3366	0001	0570	7261048	48 IN. PIPE GROUP A	105.00	105.00	\$171.85	\$18,044.25
J6S3366	0001	0580	7261060	60 IN. PIPE GROUP A	38.00	0.00	\$317.50	\$0.00
J6S3366	0001	0590	7320612A	12 IN. OR ALLOWED SUBSTITUTE GROUP A FLARED END SECTION	24.00	26.00	\$485.00	\$12,610.00



## Contractor's Payment Estimate Summary

August 21, 2019

	<b>Contract ID</b>	<b>Estimate Number</b>	<b>Pay Period Start</b>	<b>Pay Period End</b>	<b>Date Generated</b>	<b>Estimate Type</b>	<b>District</b>	<b>Org. Code</b>
	180921-F04	0011	August 2, 2019	August 15, 2019	August 16, 2019	PROG	SL	FCD

**Estimate Item Detail, All Items to Date:**

Project Number	Category #	Line Number	Item Code	Description	Current Bid + CO	Current Installed to Date	Unit Price	Amount Paid to Date
J6S3366	0001	0600	7320615A	15 IN. OR ALLOWED SUBSTITUTE GROUP A FLARED END SECTION	2.00	2.00	\$510.00	\$1,020.00
J6S3366	0001	0610	7320618A	18 IN. OR ALLOWED SUBSTITUTE GROUP A FLARED END SECTION	33.00	33.00	\$550.00	\$18,150.00
J6S3366	0001	0620	7320624A	24 IN. OR ALLOWED SUBSTITUTE GROUP A FLARED END SECTION	25.00	11.00	\$600.00	\$6,600.00
J6S3366	0001	0630	7320630A	30 IN. OR ALLOWED SUBSTITUTE GROUP A FLARED END SECTION	10.00	10.00	\$755.00	\$7,550.00
J6S3366	0001	0640	7320636A	36 IN. OR ALLOWED SUBSTITUTE GROUP A FLARED END SECTION	4.00	2.00	\$965.00	\$1,930.00
J6S3366	0001	0650	7320642A	42 IN. OR ALLOWED SUBSTITUTE GROUP A FLARED END SECTION	2.00	2.00	\$1470.00	\$2,940.00
J6S3366	0001	0660	7320648A	48 IN. OR ALLOWED SUBSTITUTE GROUP A FLARED END SECTION	4.00	4.00	\$1650.00	\$6,600.00
J6S3366	0001	0670	7320660A	60 IN. OR ALLOWED SUBSTITUTE GROUP A FLARED END SECTION	2.00	0.00	\$2600.00	\$0.00
J6S3366	0001	0680	7321007	B7 FLARED END SECTION	2.00	2.00	\$1255.00	\$2,510.00
J6S3366	0001	0690	7321010	B10 FLARED END SECTION	2.00	2.00	\$2400.00	\$4,800.00
J6S3366	0001	0700	8051000A	SEEDING - COOL SEASON MIXTURES	0.60	0.00	\$7750.00	\$0.00
J6S3366	0001	0710	8061005	ROCK DITCH CHECK	1,050.00	607.00	\$19.00	\$11,533.00
J6S3366	0001	0720	8061016	SEDIMENT REMOVAL	116.00	1.00	\$35.75	\$35.75
J6S3366	0001	0730	8061019	SILT FENCE	1,125.00	1005.00	\$2.10	\$2,110.50
J6S3366	0010	0740	6061061	MGS GUARDRAIL, 8 FT. POSTS, 6 FT. - 3 IN. SPACING	1,975.50	1975.00	\$32.00	\$63,200.00
J6S3366	0010	0750	6061069	MGS BRIDGE APPROACH TRANSITION SECTION (REGULAR/NO CURB)	2.00	2.00	\$3600.00	\$7,200.00
J6S3366	0010	0760	6063014	TYPE A CRASHWORTHY END TERMINAL (MASH)	10.00	10.00	\$3200.00	\$32,000.00
J6S3366	0040	0770	9031010	CONCRETE FOOTINGS, EMBEDDED	5.40	5.22	\$2000.00	\$10,440.00
J6S3366	0040	0780	9031210	STRUCTURAL STEEL POSTS	40.00	40.00	\$10.00	\$400.00
J6S3366	0040	0790	9031270A	2 IN. PSST POST - 12 GA.	1,324.00	1583.50	\$18.00	\$28,503.00
J6S3366	0040	0800	9031271	POST ANCHOR FOR 2 IN. PSST - 12 GA.	330.00	399.00	\$40.00	\$15,960.00
J6S3366	0040	0810	9031280	2.5 IN. PSST POST - 12 GA.	918.00	918.00	\$20.00	\$18,360.00
J6S3366	0040	0820	9031281	POST ANCHOR FOR 2.5 IN. PSST - 7 GA.	173.00	174.00	\$48.00	\$8,352.00
J6S3366	0040	0830	9035004A	SH-FLAT SHEET	309.00	309.00	\$30.00	\$9,270.00
J6S3366	0040	0840	9035011A	ST-STRUCTURAL	12.00	12.00	\$36.00	\$432.00
J6S3366	0040	0850	9035069A	SHF-FLAT SHEET FLUORESCENT	1,153.00	1115.00	\$32.00	\$35,680.00
J6S3367	0001	0860	2022010	REMOVAL OF IMPROVEMENTS	1.00	1.00	\$15525.00	\$15,525.00



## Contractor's Payment Estimate Summary

August 21, 2019

	<b>Contract ID</b>	<b>Estimate Number</b>	<b>Pay Period Start</b>	<b>Pay Period End</b>	<b>Date Generated</b>	<b>Estimate Type</b>	<b>District</b>	<b>Org. Code</b>
	180921-F04	0011	August 2, 2019	August 15, 2019	August 16, 2019	PROG	SL	FCD

Estimate Item Detail, All Items to Date:								
Project Number	Category #	Line Number	Item Code	Description	Current Bid + CO	Current Installed to Date	Unit Price	Amount Paid to Date
J6S3367	0001	0870	2153000	SHAPING SLOPES, CLASS III	33.00	15.15	\$1200.00	\$18,180.00
J6S3367	0001	0880	4091048	EMULSIFIED ASPHALT, SEAL COAT	31,220.00	0.00	\$2.32	\$0.00
J6S3367	0001	0890	4094002	SEAL COAT AGGREGATE, GRADE A2	111,502.00	0.00	\$0.85	\$0.00
J6S3367	0001	0900	6113010	FURNISHING TYPE 1 ROCK BLANKET	34.00	0.00	\$44.00	\$0.00
J6S3367	0001	0910	6113030	PLACING TYPE 1 ROCK BLANKET	34.00	0.00	\$21.25	\$0.00
J6S3367	0001	0920	6133020	FURNISHING AND PLACING BITUMINOUS MATERIAL FOR CLASS C PARTIAL DEPTH PAVEMENT REPAIR	124.16	124.16	\$60.00	\$7,449.60
J6S3367	0001	0930	6133021	REMOVAL FOR CLASS C PARTIAL DEPTH PAVEMENT REPAIR	654.60	654.60	\$72.00	\$47,131.20
J6S3367	0001	0940	6161098A	CHANGEABLE MESSAGE SIGN WITHOUT COMMUNICATION INTERFACE, CON TRACTOR FURNISHED, CONTRACTOR RETAINED	2.00	2.00	\$1500.00	\$3,000.00
J6S3367	0001	0950	6169901	MISC. TEMPORARY TRAFFIC CONTROL	1.00	0.50	\$8500.00	\$4,250.00
J6S3367	0001	0960	6181000	MOBILIZATION	1.00	1.00	\$40000.00	\$40,000.00
J6S3367	0001	0970	6200033	PREFORMED THERMOPLASTIC PAVEMENT MARKING, R/R CROSSING MARKER	2.00	0.00	\$1500.00	\$0.00
J6S3367	0001	0980	6206000C	4 IN. WHITE STANDARD WATERBORNE PAVEMENT MARKING PAINT, TYPE P BEADS	90,042.00	0.00	\$0.10	\$0.00
J6S3367	0001	0990	6206001C	4 IN. YELLOW STANDARD WATERBORNE PAVEMENT MARKING PAINT, TYPE P BEADS	88,677.00	0.00	\$0.10	\$0.00
J6S3367	0001	1000	6206124A	24 IN. WHITE STANDARD WATERBORNE PAVEMENT MARKING PAINT, TYPE P BEADS	44.00	0.00	\$10.00	\$0.00
J6S3367	0001	1010	6240103A	PERMANENT EROSION CONTROL GEOTEXTILE	51.00	0.00	\$1.50	\$0.00
J6S3367	0001	1020	6274000	CONTRACTOR FURNISHED SURVEYING AND STAKING	1.00	0.00	\$1.00	\$0.00
J6S3367	0001	1030	7250415	15 IN. PIPE GROUP C	23.00	23.00	\$145.00	\$3,335.00
J6S3367	0010	1040	6061061	MGS GUARDRAIL, 8 FT. POSTS, 6 FT. - 3 IN. SPACING	1,650.00	1607.50	\$31.00	\$49,832.50
J6S3367	0010	1050	6061069	MGS BRIDGE APPROACH TRANSITION SECTION (REGULAR/NO CURB)	4.00	4.00	\$3600.00	\$14,400.00
J6S3367	0010	1060	6061074	MGS HEIGHT AND BLOCK TRANSITION	2.00	0.00	\$800.00	\$0.00
J6S3367	0010	1070	6061080	MGS END ANCHOR	2.00	2.00	\$1400.00	\$2,800.00
J6S3367	0010	1080	6063014	TYPE A CRASHWORTHY END TERMINAL (MASH)	15.00	15.00	\$3100.00	\$46,500.00
J6S3365	0001	5001	6069902	MISC. GUARDRAIL ITEM	2.00	2.00	\$319.99	\$639.98
J6S3367	0001	5201	6066630	GUARDRAIL ANCHOR, ROCK FACE	1.00	1.00	\$1644.30	\$1,644.30
J6S3367	0001	5202	6069901	MISC. GUARDRAIL ITEM	1.00	1.00	\$338.10	\$338.10



## Contractor's Payment Estimate Summary

August 21, 2019

	Contract ID	Estimate Number	Pay Period Start	Pay Period End	Date Generated	Estimate Type	District	Org. Code
	180921-F04	0011	August 2, 2019	August 15, 2019	August 16, 2019	PROG	SL	FCD

**Estimate Item Detail, All Items to Date:**

Project Number	Category #	Line Number	Item Code	Description	Current Bid + CO	Current Installed to Date	Unit Price	Amount Paid to Date
J6S3367	0001	5203	8061006	ALTERNATE DITCH CHECK	22.00	22.00	\$2.10	\$46.20

**The information below this line is supplemental to the Estimate and is provided for confirmation of detail, location and quantity of work.**

Project Number	Line	Item	Item Description	Date	User ID	Description/Information	Quantity	Units	From	+	Offset	Distance	To	+	Offset	Distance	From LM	To LM	
J6S3365	0050	6133020	FURN & PLACE BIT. MATL FOR CL C PARTIAL	20190814	stgemr	INCORRECT ENTRY	-0.278	TONS		+	0			+	0		10.190	0	
			FURN & PLACE BIT. MATL FOR CL C PARTIAL		stgemr	INCORRECT ENTRY	-0.370	TONS		+	0			+	0		10.200	0	
			FURN & PLACE BIT. MATL FOR CL C PARTIAL		x968753	Route K	0.370	TONS	0	+	10.200	Lt	0		+	0			
			FURN & PLACE BIT. MATL FOR CL C PARTIAL		x968753	Route K	0.278	TONS	0	+	10.190	Lt	0		+	0			
				Remarks															
				<input type="checkbox"/>															
	0060	6133021		REMOVAL FOR CLASS C PARTIAL DEPTH PAVT R	20190814	stgemr	INCORRECT ENTRY	-0.185	SQYD		+	0			+	0		10.200	0
				REMOVAL FOR CLASS C PARTIAL DEPTH PAVT R		x968753	Route K	0.185	SQYD	0	+	10.200	Lt	0		+	0		
							Remarks												
				<input type="checkbox"/>															
J6S3366	0190	2063500	CULVERT CLEANOUT	20190812	x968753	Route K Culvert 0.691	1	EA	0	+	0.691	Rt	0		+	0			
			CULVERT CLEANOUT		x968753	Route K Culvert 0.529	1	EA	0	+	0.529	Lt	0		+	0			
			CULVERT CLEANOUT		x968753	Route K Culvert 0.470	1	EA	0	+	0.470	Lt	0		+	0			
			CULVERT CLEANOUT		x968753	Route K Culvert 0.325	1	EA	0	+	0.325	Rt	0		+	0			
			CULVERT CLEANOUT		x968753	Route K Culvert 0.267	1	EA	0	+	0.267	Lt	0		+	0			
			CULVERT CLEANOUT		x968753	Route K Culvert 0.236	1	EA	0	+	0.236	Lt	0		+	0			
			CULVERT CLEANOUT		x968753	Route K Culvert	1	EA	0	+	0.259	Rt	0		+	0			



## Contractor's Payment Estimate Summary

August 21, 2019

	Contract ID	Estimate Number	Pay Period Start	Pay Period End	Date Generated	Estimate Type	District	Org. Code
	180921-F04	0011	August 2, 2019	August 15, 2019	August 16, 2019	PROG	SL	FCD

**The information below this line is supplemental to the Estimate and is provided for confirmation of detail, location and quantity of work.**

Project Number	Line	Item	Item Description	Date	User ID	Description/ Information	Quantity	Units	From	+	Offset	Distance	To	+	Offset	Distance	From LM	To LM			
J6S3366	0190	2063500		20190812		0.259															
			CULVERT CLEANOUT		x968753	Route K Culvert 0.223	1	EA	0	+	0.223	Lt	0		+	0	0				
			<div style="border: 1px solid black; padding: 2px; margin-bottom: 5px;"> <span style="background-color: #e0e0e0; padding: 2px;">Remarks</span>  <input type="checkbox"/> </div>																		
			CULVERT CLEANOUT	20190813	x968753	Route K Driveway Culvert 1.139	1	EA	0	+	1.139	Lt	0		+	0	0				
			CULVERT CLEANOUT		x968753	Route K Driveway Culvert 1.115	1	EA	0	+	1.115	Lt	0		+	0	0				
			CULVERT CLEANOUT		x968753	Route K Driveway Culvert 1.064	1	EA	0	+	1.064	Rt	0		+	0	0				
			CULVERT CLEANOUT		x968753	Route K Driveway Culvert 0.816	1	EA	0	+	0.816	Lt	0		+	0	0				
			CULVERT CLEANOUT		x968753	Route K Driveway Culvert 0.746	1	EA	0	+	0.746	Lt	0		+	0	0				
			CULVERT CLEANOUT		x968753	Route K Driveway Culvert 0.762	1	EA	0	+	0.762	Rt	0		+	0	0				
			<div style="border: 1px solid black; padding: 2px; margin-bottom: 5px;"> <span style="background-color: #e0e0e0; padding: 2px;">Remarks</span>  <input type="checkbox"/> </div>																		
			CULVERT CLEANOUT	20190814	x968753	Route K Driveway Culvert 2.298	1	EA	0	+	2.298	Rt	0		+	0	0				
			CULVERT CLEANOUT		x968753	Route K Driveway Culvert 2.217	1	EA	0	+	2.217	Rt	0		+	0	0				
			CULVERT CLEANOUT		x968753	Route K Driveway Culvert 2.006	1	EA	0	+	2.006	Rt	0		+	0	0				
			CULVERT CLEANOUT		x968753	Route K Driveway Culvert 1.954	1	EA	0	+	1.954	Lt	0		+	0	0				
			CULVERT CLEANOUT		x968753	Route K Driveway Culvert 1.747	1	EA	0	+	1.747	Lt	0		+	0	0				
			CULVERT CLEANOUT		x968753	Route K Driveway Culvert 1.490	1	EA	0	+	1.490	Rt	0		+	0	0				
			CULVERT CLEANOUT		x968753	Route K Driveway Culvert 1.409	1	EA	0	+	1.409	Rt	0		+	0	0				
			<div style="border: 1px solid black; padding: 2px; margin-bottom: 5px;"> <span style="background-color: #e0e0e0; padding: 2px;">Remarks</span>  <input type="checkbox"/> </div>																		
			CULVERT CLEANOUT	20190815	x968753	Route K Driveway Culvert 3.596	1	EA	0	+	3.596	Rt	0		+	0	0				
			CULVERT CLEANOUT		x968753	Route K Driveway Culvert 3.439	1	EA	0	+	3.439	Lt	0		+	0	0				



## Contractor's Payment Estimate Summary

August 21, 2019

	Contract ID	Estimate Number	Pay Period Start	Pay Period End	Date Generated	Estimate Type	District	Org. Code
	180921-F04	0011	August 2, 2019	August 15, 2019	August 16, 2019	PROG	SL	FCD

**The information below this line is supplemental to the Estimate and is provided for confirmation of detail, location and quantity of work.**

Project Number	Line	Item	Item Description	Date	User ID	Description/ Information	Quantity	Units	From	+		Offset	Distance	To	+	Offset	Distance	From LM	To LM	
J6S3366	0190	2063500	CULVERT CLEANOUT	20190815	x968753	Route K Driveway Culvert 3.327	1	EA	0	+	3.327	CL	0		+	0	0			
			CULVERT CLEANOUT		x968753	Route K Driveway Culvert 3.003	1	EA	0	+	3.003	Lt	0		+	0	0			
			CULVERT CLEANOUT		x968753	Route K Driveway Culvert 2.991	1	EA	0	+	2.991	Lt	0		+	0	0			
			CULVERT CLEANOUT		x968753	Route K Driveway Culvert 2.971	1	EA	0	+	2.971	Rt	0		+	0	0			
			CULVERT CLEANOUT		x968753	Route K Driveway Culvert 2.683	1	EA	0	+	2.683	Lt	0		+	0	0			
			CULVERT CLEANOUT		x968753	Route K Driveway Culvert 2.629	1	EA	0	+	2.629	Rt	0		+	0	0			
			CULVERT CLEANOUT		x968753	Route K Driveway Culvert 2.631	1	EA	0	+	2.631	Rt	0		+	0	0			
			CULVERT CLEANOUT		x968753	Route K Driveway Culvert 2.342	1	EA	0	+	2.342	Rt	0		+	0	0			
			Remarks	<input type="checkbox"/>																
	0210	2142000	FURNISHING ROCK FILL	20190802	x968753	Route K Box Culvert	14	CUYD	0	+	12	Lt	0		+	0	0			
			Remarks	<input type="checkbox"/>																
	0220	2143000	PLACING ROCK FILL	20190802	x968753	Route K Box Culvert	14	CUYD	0	+	12	Lt	0		+	0	0			
			Remarks	<input type="checkbox"/>																
		3105003	GRAVEL (A) OR CRUSHED STONE (B)	20190802	x968753	Route K Driveway Culvert 6.04	10	SQYD	0	+	6.040	Rt	0		+	0	0			
			GRAVEL (A) OR CRUSHED STONE (B)		x968753	Route K Driveway Culvert 4.757	12.200	SQYD	0	+	4.757	Lt	0		+	0	0			
			Remarks	<input type="checkbox"/>																
		4011211	BIT. PAVEMENT MIXTURE PG64-22 (BP-2)	20190805	x968753	Route K Driveway Culvert 1.005	3.500	TONS	0	+	1.005	Rt	0		+	0	0			
			BIT. PAVEMENT MIXTURE PG64-22 (BP-2)		x968753	Route K Driveway Culvert 0.324	4.300	TONS	0	+	0.324	Lt	0		+	0	0			
			Remarks	<input type="checkbox"/>																



## Contractor's Payment Estimate Summary

August 21, 2019

	Contract ID	Estimate Number	Pay Period Start	Pay Period End	Date Generated	Estimate Type	District	Org. Code
	180921-F04	0011	August 2, 2019	August 15, 2019	August 16, 2019	PROG	SL	FCD

**The information below this line is supplemental to the Estimate and is provided for confirmation of detail, location and quantity of work.**

Project Number	Line	Item	Item Description	Date	User ID	Description/ Information	Quantity	Units	From	+	Offset	Distance	To	+	Offset	Distance	From LM	To LM	
J6S3366	0350	6133020	FURN & PLACE BIT. MATL FOR CL C PARTIAL	20190814	stgemr	Rte K	0.280	TONS		+	0	0		+	0	0	10.190	0	
			FURN & PLACE BIT. MATL FOR CL C PARTIAL		stgemr	Rte K Lt	0.370	TONS		+	0	0		+	0	0	10.200	0	
	Remarks																		
	2.5' x 8' x3" deep																		
	FURN & PLACE BIT. MATL FOR CL C PARTIAL			20190815	x968753	Route K	1.110	TONS	0	+	13.900	Rt	0		+	0	0		
	FURN & PLACE BIT. MATL FOR CL C PARTIAL				x968753	Route K	0.370	TONS	0	+	13.900	Lt	0		+	0	0		
	Remarks																		
	0360	6133021		REMOVAL FOR CLASS C PARTIAL DEPTH PAVT R	20190814	stgemr	Rte K Rt	2.220	SQYD		+	0	0		+	0	0	10.200	0
				REMOVAL FOR CLASS C PARTIAL DEPTH PAVT R		stgemr	INCORRECT ENTRY	-0.139	SQYD		+	0	0		+	0	0	10.190	0
REMOVAL FOR CLASS C PARTIAL DEPTH PAVT R				stgemr		Rte K	1.670	SQYD		+	0	0		+	0	0	10.190	0	
REMOVAL FOR CLASS C PARTIAL DEPTH PAVT R				x968753		Route K	0.139	SQYD	0	+	10.190	Lt	0		+	0	0		
Remarks																			
REMOVAL FOR CLASS C PARTIAL DEPTH PAVT R			20190815	x968753	Route K	6.670	SQYD	0	+	13.900	Rt	0		+	0	0			
REMOVAL FOR CLASS C PARTIAL DEPTH PAVT R				x968753	Route K	2.220	SQYD	0	+	13.900	Lt	0		+	0	0			
Remarks																			
0460	7250412		12 IN. PIPE CULVERT GROUP C	20190802	x968753	Route K Driveway Culvert 6.04	16	LF	0	+	6.040	Rt	0		+	0	0		
			Remarks																
0470	7250415		15 IN. PIPE CULVERT GROUP C	20190802	x968753	Route K Driveway Culvert 4.757	30	LF	0	+	4.757	Lt	0		+	0	0		
			Remarks																





## Contractor's Payment Estimate Summary

August 21, 2019

	<b>Contract ID</b>	<b>Estimate Number</b>	<b>Pay Period Start</b>	<b>Pay Period End</b>	<b>Date Generated</b>	<b>Estimate Type</b>	<b>District</b>	<b>Org. Code</b>
	180921-F04	0011	August 2, 2019	August 15, 2019	August 16, 2019	PROG	SL	FCD

**The information below this line is supplemental to the Estimate and is provided for confirmation of detail, location and quantity of work.**

Project Number	Line	Item	Item Description	Date	User ID	Description/Information	Quantity	Units	From	+	Offset	Distance	To	+	Offset	Distance	From LM	To LM
J6S3366	0790	9031270A	2 IN. PSST POST - 12 GA.	20190808	stgemr	SIGN #88 Post No 2	12.250	LF		+	0	0		+	0	0	9.793	0
	0800	9031271	POST ANCHOR FOR 2 IN. PSST - 12 GA.	20190808	stgemr	Sign # 113	3	LF		+	0	0		+	0	0	11.013	0
	0820	9031281	POST ANCHOR FOR 2.5 IN. PSST - 7 GA.	20190808	stgemr	INCORRECT ENTRY SIGN # 113	-3	LF		+	0	0		+	0	0	11.013	0
	0830	9035004A	SH-FLAT SHEET	20190808	stgemr	Sign # 100	12	SQFT		+	0	0		+	0	0	10.237	0
			SH-FLAT SHEET		stgemr	Sign # 17	7.440	SQFT		+	0	0		+	0	0	1.512	0
			SH-FLAT SHEET		stgemr	INCORRECT ENTRY SIGN # 2	-12.400	SQFT		+	0	0		+	0	0	0.151	0
			SH-FLAT SHEET		stgemr	Sign # 2	10.200	SQFT		+	0	0		+	0	0	0.151	0
			SH-FLAT SHEET		stgemr	INCORRECT ROUNDING	-0.080	SQFT		+	0	0		+	0	0	14.333	0
			SH-FLAT SHEET		stgemr	ROUNDING TO PLAN QTY	0.840	SQFT		+	0	0		+	0	0	14.333	0

**Remarks in the following table are for documentation purposes:**

Date	User ID	Remarks Text Field