



Contractor's Payment Estimate Summary

June 7, 2019

	Contract ID	Estimate Number	Pay Period Start	Pay Period End	Date Generated	Estimate Type	District	Org. Code
	180921-G01	0006	May 16, 2019	June 1, 2019	June 4, 2019	PROG	SW	GCA

Contractor	Vendor ID	Address	City	State	ZIP	Telephone	FAX
Magruder Paving, LLC	0012577	255 Watson Road	Troy	MO	63379	(63-6)5-28-4	(63-6)5-28-8

Job Number	Federal/State Project Number	Description of work	Route Number	County	Location of work
J7P3130	FAF 83-1(12)	Resurface	83, MM	BENTON	from Route 65 to Route 54 on Route 83 and from Route 65 to end of Route on Route MM
J7P3130	FAF 83-1(12)	Resurface	83, MM	HICKORY	from Route 65 to Route 54 on Route 83 and from Route 65 to end of Route on Route MM
J7S3183	FAS S601(43)	Resurface	A	ST CLAIR	from Route 52 to Route 13

Critical Date	Actual Date	Key Date	Subject	Date Contractor Assumed Maintenance	Disturbed Area on Project	Authorized Area on Project	
Open to Traffic Date	0				0	0	Acres
Physical Work Complete Date	0						
Substantial Work Complete Date	0						
Final Acceptance Date	0						
Contract Items Complete Date	0						
Price Adjustments Base Date	20180921						
Letting Date	20180921						
Execution Date	20181003						
Award Date	20181003						
Notice to Proceed Date	20181203						
Work Begin Date	20190313						
Adjusted Completion Date	20191101						
Original Completion Date	20191101						

Totals by Job Number			
J7P3130	To Date	Previous	This estimate
Participating	\$2,549,923.74	\$2,197,057.81	\$352,865.93
Non-Participating	\$0.00	\$0.00	\$0.00
Total Earnings	\$2,549,923.74	\$2,197,057.81	\$352,865.93
Stockpiled Materials	\$0.00	\$0.00	\$0.00



Contractor's Payment Estimate Summary

June 7, 2019

	Contract ID	Estimate Number	Pay Period Start	Pay Period End	Date Generated	Estimate Type	District	Org. Code
	180921-G01	0006	May 16, 2019	June 1, 2019	June 4, 2019	PROG	SW	GCA

Totals by Job Number								
	Gross Earnings	\$2,549,923.74		\$2,197,057.81				\$352,865.93
	Other Adjustments	(\$53,572.04)		(\$53,572.04)				\$0.00
	Retainage	\$0.00		\$0.00				\$0.00
	Incentive	\$0.00		\$0.00				\$0.00
	Disincentive	\$0.00		\$0.00				\$0.00
	Liquidated Damages	\$0.00		\$0.00				\$0.00
	Overrun Adjustments	(\$53,739.76)		(\$53,739.76)				\$0.00
	Total:	\$2,442,611.94		\$2,089,746.01				\$352,865.93
				Total Payable:				\$352,865.93
J7S3183		To Date		Previous				This estimate
	Participating	\$1,104,113.60		\$1,084,332.41				\$19,781.19
	Non-Participating	\$0.00		\$0.00				\$0.00
	Total Earnings	\$1,104,113.60		\$1,084,332.41				\$19,781.19
	Stockpiled Materials	\$0.00		\$0.00				\$0.00
	Gross Earnings	\$1,104,113.60		\$1,084,332.41				\$19,781.19
	Other Adjustments	(\$26,490.75)		(\$26,490.75)				\$0.00
	Retainage	\$0.00		\$0.00				\$0.00
	Incentive	\$0.00		\$0.00				\$0.00
	Disincentive	\$0.00		\$0.00				\$0.00
	Liquidated Damages	\$0.00		\$0.00				\$0.00
	Overrun Adjustments	(\$62,287.08)		(\$62,287.08)				\$0.00
	Total:	\$1,015,335.77		\$995,554.58				\$19,781.19
				Total Payable:				\$19,781.19



Contractor's Payment Estimate Summary

June 7, 2019

	Contract ID	Estimate Number	Pay Period Start	Pay Period End	Date Generated	Estimate Type	District	Org. Code
	180921-G01	0006	May 16, 2019	June 1, 2019	June 4, 2019	PROG	SW	GCA

Total Contract					
180921-G01			To Date	Previous	This Estimate
		Line Item Pay	\$3,654,037.34	\$3,281,390.22	\$372,647.12
		All Adjustments	(\$196,089.63)	(\$196,089.63)	\$0.00
		Total	\$3,457,947.71	\$3,085,300.59	\$372,647.12

If the "This Estimate" total is greater than \$100.00, this is a Pay estimate. If the "This Estimate" total is equal to \$0.00, this is a No Pay estimate. If the "This Estimate" total is between \$100.00 and \$0.00, this is a Minimum estimate and no payment will be made. This estimate will be rejected. If the "This Estimate" total is less than \$0.00, this is a Negative estimate and no payment will be made. This estimate will be rejected. You will be notified should this estimate be rejected for reasons other than those listed above.

Approval Date		User ID
20190604	Generated and Approved (and should be considered Draft) at the Project Office Level by	woodc
20190604	Reviewed and Approved (and should be considered Draft) at the Resident Engineer Level by	kellns1
20190606	Reviewed and Approved at the Central Office Controllers Office Level by	greggd1

Original Contract Amount	Net Change Order Amount to Date	Current Contract Amount	% of current contract amount complete
\$3,837,467.84	\$125451.50	\$3,962,919.34	92.2%

Contract Adjustments:

Line Item Adjustments:

Discrepancies:

Discrepancy Message	Resolved By User ID	Remarks
Line Item # J7P3130 /0160 has a deficient tested matl discrepancy	woodc	Waiting on reflectivity testing from Jefferson City to be performed.
Minor Item J7P3130 /0030 exceeds Overrun Limits.	SYSTEM	This discrepancy has been automatically addressed by material discrepancy payment adjustments or prior overrun discrepancy payment adjustments
Line Item # J7P3130 /0170 has a deficient tested matl discrepancy	woodc	Waiting on reflectivity testing from Jefferson City to be performed.
Minor Item J7S3183 /0300 exceeds Overrun Limits.	SYSTEM	This discrepancy has been automatically addressed by material discrepancy payment adjustments or prior overrun discrepancy payment adjustments
Line Item # J7P3130 /0260 has a deficient tested matl discrepancy	woodc	Awaiting 28 day cylinder test results
Line Item # J7P3130 /0270 has a deficient tested matl discrepancy	woodc	Awaiting 28 day cylinder test results.
Line Item # J7S3183 /0430 has a deficient tested matl discrepancy	woodc	Waiting on reflectivity testing from Jefferson City to be performed.



Contractor's Payment Estimate Summary

June 7, 2019

	Contract ID	Estimate Number	Pay Period Start	Pay Period End	Date Generated	Estimate Type	District	Org. Code
	180921-G01	0006	May 16, 2019	June 1, 2019	June 4, 2019	PROG	SW	GCA

Discrepancies:

Discrepancy Message	Resolved By User ID	Remarks
Line Item # J7S3183 /0440 has a deficient tested matl discrepancy	woodc	Waiting on reflectivity testing from Jefferson City to be performed.

All Items, This Estimate:

Project Number	Line Item Number	Item Code	Description	Unit Price	Previous Total Paid Quantity	Quantity this Period	Quantity to Date	Amount this Estimate
J7P3130	0010	2022010	REMOVAL OF IMPROVEMENTS	\$51345.00	0.50	0.24	0.74	\$12322.80
	0020	2153000	SHAPING SLOPES, CLASS III	\$1265.00	29.40	17.60	47.00	\$22264.00
	0030	3049910	MISC. PERMANENT AGGREGATE EDGE TREATMENT	\$30.99	6521.70	0.00	6,521.70	\$0.00
	0110	6161025	CHANNELIZER (TRIM LINE)	\$25.00	0.00	12.00	12.00	\$300.00
	0160	6206000C	4 IN. WHITE STANDARD WATERBORNE PAVEMENT MARKING PAINT, TYPE P BEADS	\$0.11	0.00	211846.00	211,846.00	\$23303.06
	0170	6206001C	4 IN. YELLOW STANDARD WATERBORNE PAVEMENT MARKING PAINT, TYP E P BEADS	\$0.11	117855.00	11573.00	129,428.00	\$1273.03
	0230	6061061	MGS GUARDRAIL, 8 FT. POSTS, 6 FT. - 3 IN. SPACING	\$27.15	7925.00	7362.50	15,287.50	\$199891.88
	0250	6063014	TYPE A CRASHWORTHY END TERMINAL (MASH)	\$2600.00	28.00	24.00	52.00	\$62400.00
	0260	7039902	MISC. END POST MODICATION AT END BENTS	\$2860.00	0.00	4.00	4.00	\$11440.00
	0270	7039902	MISC. END POST MODICATION AT END BENTS	\$2860.00	0.00	4.00	4.00	\$11440.00
	5001	2022010	REMOVAL OF IMPROVEMENTS Removal of additional guardrail not shown on plans	\$8231.16	0.00	1.00	1.00	\$8231.16
J7P3130								\$352865.93
Project Number	Line Item Number	Item Code	Description	Unit Price	Previous Total Paid Quantity	Quantity this Period	Quantity to Date	Amount this Estimate
J7S3183	0300	3049910	MISC. PERMANENT AGGREGATE EDGE TREATMENT	\$31.10	4034.80	0.00	4,034.80	\$0.00
	0350	6161005	CONSTRUCTION SIGNS	\$6.15	891.00	182.00	1,073.00	\$1119.30
	0430	6206000C	4 IN. WHITE STANDARD WATERBORNE PAVEMENT MARKING PAINT, TYPE P BEADS	\$0.13	0.00	143553.00	143,553.00	\$18661.89
	0440	6206001C	4 IN. YELLOW STANDARD WATERBORNE PAVEMENT MARKING PAINT, TYP E P BEADS	\$0.13	82013.00	0.00	82,013.00	\$0.00
J7S3183								\$19781.19
Summary								\$372647.12



Contractor's Payment Estimate Summary

June 7, 2019

	Contract ID	Estimate Number	Pay Period Start	Pay Period End	Date Generated	Estimate Type	District	Org. Code
	180921-G01	0006	May 16, 2019	June 1, 2019	June 4, 2019	PROG	SW	GCA

Estimate Item Detail, All Items to Date:

Project Number	Category #	Line Number	Item Code	Description	Current Bid + CO	Current Installed to Date	Unit Price	Amount Paid to Date
J7P3130	0001	0010	2022010	REMOVAL OF IMPROVEMENTS	1.00	0.74	\$51345.00	\$37,995.30
J7P3130	0001	0020	2153000	SHAPING SLOPES, CLASS III	71.80	47.00	\$1265.00	\$59,455.00
J7P3130	0001	0030	3049910	MISC. PERMANENT AGGREGATE EDGE TREATMENT	4,787.60	6521.70	\$30.99	\$202,107.48
J7P3130	0001	0040	3105002	GRAVEL (A) OR CRUSHED STONE (B)	1,152.00	0.00	\$30.99	\$0.00
J7P3130	0001	0050	4020520	BITUMINOUS PAVEMENT MIXTURE PG64-22 (SURFACE LEVELING)	26,170.20	26170.20	\$54.77	\$1,433,341.85
J7P3130	0001	0060	4071005	TACK COAT	42,924.00	29564.00	\$2.05	\$60,606.20
J7P3130	0001	0070	6123000A	TRUCK OR TRAILER MOUNTED ATTENUATOR (TMA)	2.00	2.00	\$500.00	\$1,000.00
J7P3130	0001	0080	6161005	CONSTRUCTION SIGNS	5,651.00	2080.00	\$5.50	\$11,440.00
J7P3130	0001	0090	6161008	ADVANCED WARNING RAIL SYSTEM	4.00	4.00	\$100.00	\$400.00
J7P3130	0001	0100	6161009	FLAG ASSEMBLY	6.00	6.00	\$30.00	\$180.00
J7P3130	0001	0110	6161025	CHANNELIZER (TRIM LINE)	50.00	12.00	\$25.00	\$300.00
J7P3130	0001	0120	6161040	FLASHING ARROW PANEL	2.00	0.00	\$300.00	\$0.00
J7P3130	0001	0130	6161099	CHANGEABLE MESSAGE SIGN WITH COMMUNICATION INTERFACE, CONTRA CTOR FURNISHED, CONTRACTOR RETAINED	2.00	2.00	\$3300.00	\$6,600.00
J7P3130	0001	0140	6162004	TEMPORARY SHORT-TERM RUMBLE STRIPS	4.00	0.00	\$2800.00	\$0.00
J7P3130	0001	0150	6181000	MOBILIZATION	1.00	1.00	\$73010.00	\$73,010.00
J7P3130	0001	0160	6206000C	4 IN. WHITE STANDARD WATERBORNE PAVEMENT MARKING PAINT, TYPE P BEADS	345,481.00	211846.00	\$0.11	\$23,303.06
J7P3130	0001	0170	6206001C	4 IN. YELLOW STANDARD WATERBORNE PAVEMENT MARKING PAINT, TYP E P BEADS	345,481.00	129428.00	\$0.11	\$14,237.08
J7P3130	0001	0180	6221001	COLDMILLING BITUMINOUS PAVEMENT FOR REMOVAL OF SURFACING (3 IN. THICK OR LESS)	942.00	942.00	\$4.84	\$4,559.28
J7P3130	0001	0190	6224010	MODIFIED COLDMILLING (DEPTH TRANSITIONS)	4,397.00	4397.00	\$6.10	\$26,821.70
J7P3130	0001	0200	6274000	CONTRACTOR FURNISHED SURVEYING AND STAKING	1.00	1.00	\$2400.00	\$2,400.00
J7P3130	0001	0210	8069928	MISC. WATER POLLUTION CONTROL MANAGER	75.00	0.00	\$1.00	\$0.00
J7P3130	0010	0220	6061060	MGS GUARDRAIL	450.00	0.00	\$24.95	\$0.00
J7P3130	0010	0230	6061061	MGS GUARDRAIL, 8 FT. POSTS, 6 FT. - 3 IN. SPACING	17,443.00	15287.50	\$27.15	\$415,055.62
J7P3130	0010	0240	6061069	MGS BRIDGE APPROACH TRANSITION SECTION (REGULAR/NO CURB)	16.00	4.00	\$2700.00	\$10,800.00
J7P3130	0010	0250	6063014	TYPE A CRASHWORTHY END TERMINAL (MASH)	76.00	52.00	\$2600.00	\$135,200.00



Contractor's Payment Estimate Summary

June 7, 2019

	Contract ID	Estimate Number	Pay Period Start	Pay Period End	Date Generated	Estimate Type	District	Org. Code
	180921-G01	0006	May 16, 2019	June 1, 2019	June 4, 2019	PROG	SW	GCA

Estimate Item Detail, All Items to Date:

Project Number	Category #	Line Number	Item Code	Description	Current Bid + CO	Current Installed to Date	Unit Price	Amount Paid to Date
J7P3130	0070	0260	7039902	MISC. END POST MODICATION AT END BENTS	4.00	4.00	\$2860.00	\$11,440.00
J7P3130	0071	0270	7039902	MISC. END POST MODICATION AT END BENTS	4.00	4.00	\$2860.00	\$11,440.00
J7S3183	0001	0280	2022010	REMOVAL OF IMPROVEMENTS	1.00	1.00	\$7815.00	\$7,815.00
J7S3183	0001	0290	2153000	SHAPING SLOPES, CLASS III	15.00	1.00	\$1265.00	\$1,265.00
J7S3183	0001	0300	3049910	MISC. PERMANENT AGGREGATE EDGE TREATMENT	2,032.00	4034.80	\$31.10	\$125,482.28
J7S3183	0001	0310	3105002	GRAVEL (A) OR CRUSHED STONE (B)	448.00	0.00	\$31.10	\$0.00
J7S3183	0001	0320	4020520	BITUMINOUS PAVEMENT MIXTURE PG64-22 (SURFACE LEVELING)	13,122.40	13122.40	\$57.68	\$756,900.03
J7S3183	0001	0330	4071005	TACK COAT	26,718.00	15097.00	\$2.05	\$30,948.85
J7S3183	0001	0340	6123000A	TRUCK OR TRAILER MOUNTED ATTENUATOR (TMA)	2.00	2.00	\$500.00	\$1,000.00
J7S3183	0001	0350	6161005	CONSTRUCTION SIGNS	2,183.00	1073.00	\$6.15	\$6,598.95
J7S3183	0001	0360	6161008	ADVANCED WARNING RAIL SYSTEM	2.00	2.00	\$100.00	\$200.00
J7S3183	0001	0370	6161009	FLAG ASSEMBLY	6.00	6.00	\$25.00	\$150.00
J7S3183	0001	0380	6161025	CHANNELIZER (TRIM LINE)	10.00	0.00	\$15.00	\$0.00
J7S3183	0001	0390	6161040	FLASHING ARROW PANEL	2.00	0.00	\$300.00	\$0.00
J7S3183	0001	0400	6161099	CHANGEABLE MESSAGE SIGN WITH COMMUNICATION INTERFACE, CONTRA CTOR FURNISHED, CONTRACTOR RETAINED	2.00	2.00	\$2500.00	\$5,000.00
J7S3183	0001	0410	6162004	TEMPORARY SHORT-TERM RUMBLE STRIPS	4.00	0.00	\$2800.00	\$0.00
J7S3183	0001	0420	6181000	MOBILIZATION	1.00	1.00	\$78390.00	\$78,390.00
J7S3183	0001	0430	6206000C	4 IN. WHITE STANDARD WATERBORNE PAVEMENT MARKING PAINT, TYPE P BEADS	177,742.00	143553.00	\$0.13	\$18,661.89
J7S3183	0001	0440	6206001C	4 IN. YELLOW STANDARD WATERBORNE PAVEMENT MARKING PAINT, TYP E P BEADS	102,066.00	82013.00	\$0.13	\$10,661.69
J7S3183	0001	0450	6224010	MODIFIED COLDMILLING (DEPTH TRANSITIONS)	1,305.00	1305.00	\$14.93	\$19,483.65
J7S3183	0001	0460	6274000	CONTRACTOR FURNISHED SURVEYING AND STAKING	1.00	1.00	\$1800.00	\$1,800.00
J7S3183	0010	0470	6061060	MGS GUARDRAIL	1,388.00	1375.00	\$24.95	\$34,306.25
J7S3183	0010	0480	6061080	MGS END ANCHOR	3.00	3.00	\$950.00	\$2,850.00
J7S3183	0010	0490	6063014	TYPE A CRASHWORTHY END TERMINAL (MASH)	1.00	1.00	\$2600.00	\$2,600.00
J7P3130	0010	5001	2022010	REMOVAL OF IMPROVEMENTS Removal of additional guardrail not shown on plans	1.00	1.00	\$8231.16	\$8,231.16



Contractor's Payment Estimate Summary

June 7, 2019

	Contract ID	Estimate Number	Pay Period Start	Pay Period End	Date Generated	Estimate Type	District	Org. Code
	180921-G01	0006	May 16, 2019	June 1, 2019	June 4, 2019	PROG	SW	GCA

The information below this line is supplemental to the Estimate and is provided for confirmation of detail, location and quantity of work.

Project Number	Line	Item	Item Description	Date	User ID	Description/Information	Quantity	Units	From	+	Offset	Distance	To	+	Offset	Distance	From LM	To LM		
J7P3130	0010	2022010	REMOVAL OF IMPROVEMENTS	20190517	woodc	Route 83	0.020	LS		+	0	RE	8		+	0	RE	8	9.661	9.737
			REMOVAL OF IMPROVEMENTS	20190522	woodc	Route 83	0.040	LS		+	0	RE	8		+	0	RE	8	8.957	9.099
			REMOVAL OF IMPROVEMENTS	20190523	woodc	Route 83	0.020	LS		+	0	LE	8		+	0	LE	8	9	9.099
			REMOVAL OF IMPROVEMENTS	20190528	woodc	Route 83	0.050	LS		+	0	LE	8		+	0	LE	8	7.294	7.474
			REMOVAL OF IMPROVEMENTS	20190529	woodc	Route 83	0.050	LS		+	0	RE	8		+	0	RE	8	7.294	7.474
			REMOVAL OF IMPROVEMENTS	20190531	woodc	Route 83	0.030	LS		+	0	LE	8		+	0	LE	8	5.971	6.113
			REMOVAL OF IMPROVEMENTS		woodc	Route 83	0.030	LS		+	0	LE	8		+	0	LE	8	5.703	5.833
0020	2153000	SHAPING SLOPES, CLASS III	20190516	woodc	Route 83	1.600	100F		+	0	LE	8		+	0	LE	8	9.442	9.583	
		SHAPING SLOPES, CLASS III	20190517	woodc	Route 83	1.600	100F		+	0	RE	8		+	0	RE	8	9.661	9.737	
		SHAPING SLOPES, CLASS III	20190520	woodc	Route 83	1.600	100F		+	0	RE	8		+	0	RE	8	9.419	9.545	
		SHAPING SLOPES, CLASS III	20190522	woodc	Route 83	1.600	100F		+	0	RE	8		+	0	RE	8	8.957	9.099	
		SHAPING SLOPES, CLASS III	20190523	woodc	Route 83	1.600	100F		+	0	LE	8		+	0	LE	8	9	9.099	
		SHAPING SLOPES, CLASS III	20190528	woodc	Route 83	1.600	100F		+	0	LE	8		+	0	LE	8	7.294	7.474	
		SHAPING SLOPES, CLASS III	20190529	woodc	Route 83	1.600	100F		+	0	RE	8		+	0	RE	8	7.294	7.474	
		SHAPING SLOPES, CLASS III	20190530	woodc	Route 83	1.600	100F		+	0	LE	8		+	0	LE	8	6.692	6.830	
		SHAPING SLOPES, CLASS III		woodc	Route 83	1.600	100F		+	0	RE	8		+	0	RE	8	6.692	6.830	
		SHAPING SLOPES, CLASS III	20190531	woodc	Route 83	1.600	100F		+	0	LE	8		+	0	LE	8	5.971	6.113	
SHAPING SLOPES, CLASS III	woodc	Route 83		1.600	100F		+	0	LE	8		+	0	LE	8	5.703	5.833			
0110	6161025	CHANNELIZER (TRIM LINE)	20190522	woodc	H0446-Geromini Concrete Paving	12	EA		+	0	CR	10		+	0	CR	10	21.592	21.602	
0160	6206000C	4 IN. WHITE WATERBORNE	20190517	woodc	Rte. 83	46048	LF		+	0	CR	10		+	0	CR	10	24.254	0.157	



Contractor's Payment Estimate Summary

June 7, 2019

	Contract ID	Estimate Number	Pay Period Start	Pay Period End	Date Generated	Estimate Type	District	Org. Code
	180921-G01	0006	May 16, 2019	June 1, 2019	June 4, 2019	PROG	SW	GCA

The information below this line is supplemental to the Estimate and is provided for confirmation of detail, location and quantity of work.

Project Number	Line	Item	Item Description	Date	User ID	Description/Information	Quantity	Units	From	+	Offset	Distance	To	+	Offset	Distance	From LM	To LM		
J7P3130	0160	6206000C	PAVEMENT MARKING																	
			4 IN. WHITE WATERBORNE PAVEMENT MARKING	20190601	woodc	Route 83	85910	LF		+	0	CR	10		+	0	CR	10	24.254	0.157
			4 IN. WHITE WATERBORNE PAVEMENT MARKING		woodc	Route MM	79888	LF		+	0	CR	10		+	0	CR	10	0.001	8.927
			<div style="border: 1px solid black; padding: 2px;"> Remarks Paid 80% prior to reflectivity testing </div>																	
	0170	6206001C	4 IN. YELLOW WATERBORNE PAVEMENT MARKING	20190517	woodc	Route 83	11573	LF		+	0	CL	0		+	0	CL	0	24.254	0.157
	0230	6061061	MGS GUARDRAIL, 8 FT. POSTS, 6 FT. - 3 IN	20190516	woodc	Route 83	550	LF		+	0	LE	8		+	0	LE	8	9.661	9.784
			MGS GUARDRAIL, 8 FT. POSTS, 6 FT. - 3 IN	20190517	woodc	Route 83	312.500	LF		+	0	RE	8		+	0	RE	8	9.661	9.737
			MGS GUARDRAIL, 8 FT. POSTS, 6 FT. - 3 IN		woodc	Route 83	650	LF		+	0	LE	8		+	0	LE	8	9.442	9.583
			MGS GUARDRAIL, 8 FT. POSTS, 6 FT. - 3 IN	20190520	woodc	Route 83	562.500	LF		+	0	RE	8		+	0	RE	8	9.419	9.545
			MGS GUARDRAIL, 8 FT. POSTS, 6 FT. - 3 IN	20190522	woodc	Route 83	650	LF		+	0	RE	8		+	0	RE	8	8.957	9.099
			MGS GUARDRAIL, 8 FT. POSTS, 6 FT. - 3 IN	20190523	woodc	Route 83	412.500	LF		+	0	LE	8		+	0	LE	8	9	9.099
			MGS GUARDRAIL, 8 FT. POSTS, 6 FT. - 3 IN	20190528	woodc	Route 83	862.500	LF		+	0	LE	8		+	0	LE	8	7.294	7.474
			MGS GUARDRAIL, 8 FT. POSTS, 6 FT. - 3 IN	20190529	woodc	Route 83	862.500	LF		+	0	RE	8		+	0	RE	8	7.294	7.474
			MGS GUARDRAIL, 8 FT. POSTS, 6 FT. - 3 IN	20190530	woodc	Route 83	625	LF		+	0	LE	8		+	0	LE	8	6.692	6.830
			MGS GUARDRAIL, 8 FT. POSTS, 6 FT. - 3 IN		woodc	Route 83	625	LF		+	0	RE	8		+	0	RE	8	6.692	6.830
			MGS GUARDRAIL, 8 FT. POSTS, 6 FT. - 3 IN	20190531	woodc	Route 83	650	LF		+	0	LE	8		+	0	LE	8	5.971	6.113
			MGS GUARDRAIL, 8 FT. POSTS, 6 FT. - 3 IN		woodc	Route 83	600	LF		+	0	LE	8		+	0	LE	8	5.703	5.833



Contractor's Payment Estimate Summary

June 7, 2019

	Contract ID	Estimate Number	Pay Period Start	Pay Period End	Date Generated	Estimate Type	District	Org. Code
	180921-G01	0006	May 16, 2019	June 1, 2019	June 4, 2019	PROG	SW	GCA

The information below this line is supplemental to the Estimate and is provided for confirmation of detail, location and quantity of work.

Project Number	Line	Item	Item Description	Date	User ID	Description/Information	Quantity	Units	From	+	Offset	Distance	To	+	Offset	Distance	From LM	To LM		
J7P3130	0250	6063014	TYPE A CRSHWTHY END TERMINAL (MASH)	20190516	woodc	Route 83	2	EA		+	0	LE	8		+	0	LE	8	9.661	9.784
			TYPE A CRSHWTHY END TERMINAL (MASH)	20190517	woodc	Route 83	2	EA		+	0	LE	8		+	0	LE	8	9.442	9.583
			TYPE A CRSHWTHY END TERMINAL (MASH)		woodc	Route 83	2	EA		+	0	RE	8		+	0	RE	8	9.661	9.737
			TYPE A CRSHWTHY END TERMINAL (MASH)	20190520	woodc	Route 83	2	EA		+	0	RE	8		+	0	RE	8	9.419	9.545
			TYPE A CRSHWTHY END TERMINAL (MASH)	20190522	woodc	Route 83	2	EA		+	0	RE	8		+	0	RE	8	8.957	9.099
			TYPE A CRSHWTHY END TERMINAL (MASH)	20190523	woodc	Route 83	2	EA		+	0	LE	8		+	0	LE	8	9	9.099
			TYPE A CRSHWTHY END TERMINAL (MASH)	20190528	woodc	Route 83	2	EA		+	0	LE	8		+	0	LE	8	7.294	7.474
			TYPE A CRSHWTHY END TERMINAL (MASH)	20190529	woodc	Route 83	2	EA		+	0	RE	8		+	0	RE	8	7.294	7.474
			TYPE A CRSHWTHY END TERMINAL (MASH)	20190530	woodc	Route 83	2	EA		+	0	LE	8		+	0	LE	8	6.692	6.830
			TYPE A CRSHWTHY END TERMINAL (MASH)		woodc	Route 83	2	EA		+	0	RE	8		+	0	RE	8	6.692	6.830
			TYPE A CRSHWTHY END TERMINAL (MASH)	20190531	woodc	Route 83	2	EA		+	0	LE	8		+	0	LE	8	5.971	6.113
			TYPE A CRSHWTHY END TERMINAL (MASH)		woodc	Route 83	2	EA		+	0	LE	8		+	0	LE	8	5.703	5.833
0260	7039902		MISC. CONCRETE CONSTRUCTION	20190522	woodc	H0446	4	EA		+	0	CR	10		+	0	CR	10	21.592	21.602
0270	7039902		MISC. CONCRETE CONSTRUCTION	20190524	woodc	H0447 Bridge End Posts	4	EA		+	0	CR	10		+	0	CR	10	23.589	23.602
5001	2022010		REMOVAL OF IMPROVEMENTS	20190516	woodc	Route 83	0.250	LS		+	0	LE	8		+	0	LE	8	9.442	9.583
			REMOVAL OF IMPROVEMENTS	20190520	woodc	Route 83	0.250	LS		+	0	RE	8		+	0	RE	8	9.419	9.545
			REMOVAL OF	20190530	woodc	Route 83	0.250	LS		+	0	LE	8		+	0	LE	8	6.692	6.830



Contractor's Payment Estimate Summary

June 7, 2019

	Contract ID	Estimate Number	Pay Period Start	Pay Period End	Date Generated	Estimate Type		District	Org. Code
	180921-G01	0006	May 16, 2019	June 1, 2019	June 4, 2019	PROG		SW	GCA

The information below this line is supplemental to the Estimate and is provided for confirmation of detail, location and quantity of work.

Project Number	Line	Item	Item Description	Date	User ID	Description/Information	Quantity	Units	From	+	Offset	Distance	To	+	Offset	Distance	From LM	To LM		
J7P3130	5001	2022010	IMPROVEMENTS	20190530																
			REMOVAL OF IMPROVEMENTS		woodc	Route 83	0.250	LS		+	0	RE	8		+	0	RE	8	6.692	6.830
J7S3183	0350	6161005	CONSTRUCTION SIGNS	20190521	woodc	Route A	182	SQFT	0	+	0	0		+	0	0	0	0	0	
	0430	6206000C	4 IN. WHITE WATERBORNE PAVEMENT MARKING	20190517	woodc	Route A,	143553	LF		+	0	CR	10		+	0	CR	10	16.939	0.001

Remarks in the following table are for documentation purposes:

Date	User ID	Remarks Text Field