



## Contractor's Payment Estimate Summary

October 22, 2019

	<b>Contract ID</b>	<b>Estimate Number</b>	<b>Pay Period Start</b>	<b>Pay Period End</b>	<b>Date Generated</b>	<b>Estimate Type</b>	<b>District</b>	<b>Org. Code</b>
	180921-G03	0006	October 1, 2019	October 15, 2019	October 16, 2019	PROG	SW	GCE

Contractor	Vendor ID	Address	City	State	ZIP	Telephone	FAX
Blevins Asphalt Construction Company, Inc.	0010116	P.O. Box 230	Mt. Vernon	MO	65712	(41-7)4-66-3	(41-7)4-66-7

Job Number	Federal/State Project Number	Description of work	Route Number	County	Location of work
J7S3273	FAS S601(82)	Resurface	BL 44	LAWRENCE	from I-44 at Route H to west of I-44 at Route 265 in Mt. Ver non

Critical Date	Actual Date	Key Date	Subject	Date Contractor Assumed Maintenance	Disturbed Area on Project	Authorized Area on Project	
Contract Items Complete Date	0				0	0	Acres
Open to Traffic Date	0						
Physical Work Complete Date	0						
Substantial Work Complete Date	0						
Final Acceptance Date	0						
Price Adjustments Base Date	20180921						
Letting Date	20180921						
Execution Date	20181003						
Award Date	20181003						
Notice to Proceed Date	20181105						
Work Begin Date	20190805						
Adjusted Completion Date	20191101						
Original Completion Date	20191101						

Totals by Job Number				
J7S3273		<b>To Date</b>	<b>Previous</b>	<b>This estimate</b>
Participating		\$652,565.09	\$618,147.59	\$34,417.50
Non-Participating		\$0.00	\$0.00	\$0.00
<b>Total Earnings</b>		\$652,565.09	\$618,147.59	\$34,417.50
Stockpiled Materials		\$0.00	\$0.00	\$0.00
<b>Gross Earnings</b>		\$652,565.09	\$618,147.59	\$34,417.50
Other Adjustments		\$0.00	\$0.00	\$0.00
Retainage		\$0.00	\$0.00	\$0.00



## Contractor's Payment Estimate Summary

October 22, 2019

	Contract ID	Estimate Number	Pay Period Start	Pay Period End	Date Generated	Estimate Type	District	Org. Code
	180921-G03	0006	October 1, 2019	October 15, 2019	October 16, 2019	PROG	SW	GCE

Totals by Job Number				
Incentive	\$0.00		\$0.00	\$0.00
Disincentive	\$0.00		\$0.00	\$0.00
Liquidated	\$0.00		\$0.00	\$0.00
Damages				
Overrun	\$0.00		\$0.00	\$0.00
Adjustments				
<b>Total:</b>	<b>\$652,565.09</b>		<b>\$618,147.59</b>	<b>\$34,417.50</b>
			<b>Total Payable:</b>	<b>\$34,417.50</b>

Total Contract			
180921-G03	<b>To Date</b>	<b>Previous</b>	<b>This Estimate</b>
	Line Item Pay	\$618,147.59	\$34,417.50
	All Adjustments	\$0.00	\$0.00
	<b>Total</b>	<b>\$618,147.59</b>	<b>\$34,417.50</b>

If the "This Estimate" total is greater than \$100.00, this is a Pay estimate. If the "This Estimate" total is equal to \$0.00, this is a No Pay estimate. If the "This Estimate" total is between \$100.00 and \$0.00, this is a Minimum estimate and no payment will be made. This estimate will be rejected. If the "This Estimate" total is less than \$0.00, this is a Negative estimate and no payment will be made. This estimate will be rejected. You will be notified should this estimate be rejected for reasons other than those listed above.

Approval Date		User ID
20191016	Generated and Approved (and should be considered Draft) at the Project Office Level by	couffj
20191016	Reviewed and Approved (and should be considered Draft) at the Resident Engineer Level by	gripkd
20191017	Reviewed and Approved at the Central Office Controllers Office Level by	greggd1

Original Contract Amount	Net Change Order Amount to Date	Current Contract Amount	% of current contract amount complete
\$819,940.39	(\$730.74)	\$819,209.65	79.7%

**Contract Adjustments:**

**Line Item Adjustments:**

**Discrepancies:**

Discrepancy Message	Resolved By User ID	Remarks
Line Item # J7S3273 /0270 has a deficient tested matl discrepancy	couffj	Waiting on Material's report to be entered into Sitemanager.
Line Item # J7S3273 /0290 has a deficient tested matl discrepancy	couffj	Waiting on Material's report to be entered into Sitemanager.
Line Item # J7S3273 /0030 has a deficient tested matl discrepancy	couffj	Waiting on QA & QC reports to be entered into Sitemanager.



## Contractor's Payment Estimate Summary

October 22, 2019

	<b>Contract ID</b>	<b>Estimate Number</b>	<b>Pay Period Start</b>	<b>Pay Period End</b>	<b>Date Generated</b>	<b>Estimate Type</b>	<b>District</b>	<b>Org. Code</b>
	180921-G03	0006	October 1, 2019	October 15, 2019	October 16, 2019	PROG	SW	GCE

**All Items, This Estimate:**

Project Number	Line Item Number	Item Code	Description	Unit Price	Previous Total Paid Quantity	Quantity this Period	Quantity to Date	Amount this Estimate
J7S3273	0010	2022010	REMOVAL OF IMPROVEMENTS	\$5005.00	0.00	0.50	0.50	\$2502.50
	0020	2153000	SHAPING SLOPES, CLASS III	\$1505.00	0.00	6.20	6.20	\$9331.00
	0030	4030103	ASPHALTIC CONCRETE MIXTURE PG 70-22 (SP125C MIX)	\$57.50	8251.90	0.00	8,251.90	\$0.00
	0270	6061060	MGS GUARDRAIL	\$23.52	0.00	450.00	450.00	\$10584.00
	0290	6063014	TYPE A CRASHWORTHY END TERMINAL (MASH)	\$3000.00	0.00	4.00	4.00	\$12000.00
<b>J7S3273</b>								<b>\$34417.50</b>
Summary								<b>\$34417.50</b>

**Estimate Item Detail, All Items to Date:**

Project Number	Category #	Line Number	Item Code	Description	Current Bid + CO	Current Installed to Date	Unit Price	Amount Paid to Date
J7S3273	0001	0010	2022010	REMOVAL OF IMPROVEMENTS	1.00	0.50	\$5005.00	\$2,502.50
J7S3273	0001	0020	2153000	SHAPING SLOPES, CLASS III	13.00	6.20	\$1505.00	\$9,331.00
J7S3273	0001	0030	4030103	ASPHALTIC CONCRETE MIXTURE PG 70-22 (SP125C MIX)	10,390.40	8251.90	\$57.50	\$474,484.25
J7S3273	0001	0040	4071005	TACK COAT	10,823.00	10823.00	\$2.46	\$26,624.58
J7S3273	0001	0050	4134000	BITUMINOUS FOG SEAL	1,672.00	0.00	\$3.20	\$0.00
J7S3273	0001	0060	6123000A	TRUCK OR TRAILER MOUNTED ATTENUATOR (TMA)	2.00	2.00	\$1605.00	\$3,210.00
J7S3273	0001	0070	6161005	CONSTRUCTION SIGNS	804.00	804.00	\$6.01	\$4,832.04
J7S3273	0001	0080	6161008	ADVANCED WARNING RAIL SYSTEM	2.00	2.00	\$85.10	\$170.20
J7S3273	0001	0090	6161009	FLAG ASSEMBLY	2.00	2.00	\$25.02	\$50.04
J7S3273	0001	0100	6161025	CHANNELIZER (TRIM LINE)	250.00	250.00	\$13.01	\$3,252.50
J7S3273	0001	0110	6161034	DIRECTIONAL INDICATOR BARRICADE WITH LIGHT	0.00	0.00	\$55.05	\$0.00
J7S3273	0001	0120	6161040	FLASHING ARROW PANEL	2.00	2.00	\$451.00	\$902.00
J7S3273	0001	0130	6161099	CHANGEABLE MESSAGE SIGN WITH COMMUNICATION INTERFACE, CONTRA CTOR FURNISHED, CONTRACTOR RETAINED	3.00	3.00	\$2002.00	\$6,006.00
J7S3273	0001	0140	6162004	TEMPORARY SHORT-TERM RUMBLE STRIPS	4.00	4.00	\$2905.00	\$11,620.00
J7S3273	0001	0150	6181000	MOBILIZATION	0.00	0.00	\$21880.00	\$0.00
J7S3273	0001	0151	6181000	MOBILIZATION Adjust Contract Mobilization for Bond	1.00	1.00	\$18072.00	\$18,072.00



## Contractor's Payment Estimate Summary

October 22, 2019

	Contract ID	Estimate Number	Pay Period Start	Pay Period End	Date Generated	Estimate Type	District	Org. Code
	180921-G03	0006	October 1, 2019	October 15, 2019	October 16, 2019	PROG	SW	GCE

### Estimate Item Detail, All Items to Date:

Project Number	Category #	Line Number	Item Code	Description	Current Bid + CO	Current Installed to Date	Unit Price	Amount Paid to Date
J7S3273	0001	0160	6200015	PREFORMED THERMOPLASTIC PAVEMENT MARKING, 24 IN. WHITE	298.00	298.00	\$18.55	\$5,527.90
J7S3273	0001	0170	6200018	PREFORMED THERMOPLASTIC PAVEMENT MARKING, 24 IN. YELLOW	29.00	29.00	\$19.05	\$552.45
J7S3273	0001	0180	6200021	PREFORMED THERMOPLASTIC PAVEMENT MARKING, LEFT/RIGHT ARROW	33.00	33.00	\$181.00	\$5,973.00
J7S3273	0001	0190	6200024	PREFORMED THERMOPLASTIC PAVEMENT MARKING, STRAIGHT ARROW	7.00	7.00	\$111.00	\$777.00
J7S3273	0001	0200	6200027	PREFORMED THERMOPLASTIC PAVEMENT MARKING, COMBINATION STR/LT /RT	3.00	3.00	\$400.30	\$1,200.90
J7S3273	0001	0210	6200030	PREFORMED THERMOPLASTIC PAVEMENT MARKING, WORD (ONLY)	2.00	2.00	\$400.30	\$800.60
J7S3273	0001	0220	6205902A	6 IN. WHITE HIGH BUILD WATERBORNE PAVEMENT MARKING PAINT, TYPE L BEADS	0.00	0.00	\$4.01	\$0.00
J7S3273	0001	0230	6206000C	4 IN. WHITE STANDARD WATERBORNE PAVEMENT MARKING PAINT, TYPE P BEADS	28,504.00	28504.00	\$0.19	\$5,415.76
J7S3273	0001	0240	6206001C	4 IN. YELLOW STANDARD WATERBORNE PAVEMENT MARKING PAINT, TYPE P BEADS	30,472.00	26279.00	\$0.19	\$4,993.01
J7S3273	0001	0250	6221001	COLDMILLING BITUMINOUS PAVEMENT FOR REMOVAL OF SURFACING (3 IN. THICK OR LESS)	108,225.00	79627.80	\$0.27	\$21,499.51
J7S3273	0001	0260	6274000	CONTRACTOR FURNISHED SURVEYING AND STAKING	1.00	1.00	\$4235.00	\$4,235.00
J7S3273	0010	0270	6061060	MGS GUARDRAIL	1,000.00	450.00	\$23.52	\$10,584.00
J7S3273	0010	0280	6061080	MGS END ANCHOR	4.00	0.00	\$1035.00	\$0.00
J7S3273	0010	0290	6063014	TYPE A CRASHWORTHY END TERMINAL (MASH)	4.00	4.00	\$3000.00	\$12,000.00
J7S3273	0030	0300	9025020	CONDUIT, 1 IN., LOOP DETECTOR WITH TRACER WIRE	0.00	0.00	\$9.01	\$0.00
J7S3273	0030	0310	9028500	CABLE, LOOP DETECTOR, IN DUCT	2,922.00	2922.00	\$3.51	\$10,256.22
J7S3273	0040	0320	9031010	CONCRETE FOOTINGS, EMBEDDED	0.30	0.30	\$991.00	\$297.30
J7S3273	0040	0330	9031241	BREAKAWAY ASSEMBLY (PERFORATED SQUARE STEEL TUBE)	3.00	3.00	\$262.20	\$786.60
J7S3273	0040	0340	9031270A	2 IN. PSST POST - 12 GA.	48.00	48.00	\$7.86	\$377.28
J7S3273	0040	0350	9031273	POST ANCHOR FOR 2 IN. PSST - 7 GA.	9.00	9.00	\$50.30	\$452.70
J7S3273	0040	0360	9035004A	SH-FLAT SHEET	19.00	19.00	\$29.45	\$559.55
J7S3273	0001	5001	6189901	MISC. Adjust Mobilization for Contract Bond	1.00	1.00	\$3808.00	\$3,808.00
J7S3273	0001	5002	6200009	PREF THERMO PAVMT MARKING, 6 IN WHITE	192.00	192.00	\$7.35	\$1,411.20
J7S3273	0001	5003	3049910	MISC. AGGREGATE FOR BASE	0.00	0.00	\$45.00	\$0.00



## Contractor's Payment Estimate Summary

October 22, 2019

	<b>Contract ID</b>	<b>Estimate Number</b>	<b>Pay Period Start</b>	<b>Pay Period End</b>	<b>Date Generated</b>	<b>Estimate Type</b>	<b>District</b>	<b>Org. Code</b>
	180921-G03	0006	October 1, 2019	October 15, 2019	October 16, 2019	PROG	SW	GCE

**The information below this line is supplemental to the Estimate and is provided for confirmation of detail, location and quantity of work.**

Project Number	Line	Item	Item Description	Date	User ID	Description/Information	Quantity	Units	From	+	Offset	Distance	To	+	Offset	Distance	From LM	To LM		
J7S3273	0010	2022010	REMOVAL OF IMPROVEMENTS	20191009	couffj	Removal of Improvements	0.500	LS		+	0	LE	0		+	0	LE	0	0.097	0.139
	0020	2153000	SHAPING SLOPES, CLASS III	20191009	couffj	Shaping Slopes, Class 3	6.200	100F		+	0	LE	0		+	0	LE	0	0.097	0.139
	0270	6061060	MGS GUARDRAIL	20191009	couffj	MGS Guardrail	450	LF		+	0	LE	0		+	0	RE	0	0.097	0.110
	0290	6063014	TYPE A CRSHWTHY END TERMINAL (MASH)	20191009	couffj	Type A Crashworthy End Terminal ( Mash )	4	EA		+	0	LE	0		+	0	RE	0	0.097	0.110

**Remarks in the following table are for documentation purposes:**

Date	User ID	Remarks Text Field