



Missouri Department of Transportation Contractor's Pay Estimate Summary

Report Generated on June 17, 2020

Pay Estimate Created Date: June 16, 2020

Progress Estimate Number 4	Contract ID 180921-H01 Prime Contractor Pace Construction Company, LLC	Pay Period Start May 16, 2020 Pay Period End June 15, 2020	Original Contract Amount \$1,502,999.99 Net Change Order Amount (\$8,996.87) Current Contract Amount \$1,494,003.12
--------------------------------------	---	---	--

Approval Date				By User
June 16, 2020	Generated and Approved (and should be considered Draft) at the Project Office Level by			voyleb1
June 16, 2020	Reviewed and Approved (and should be considered Draft) at the Resident Engineer Level by			PULLIA
June 17, 2020	Reviewed and Approved at the Central Office Controllers Office Level by			greggd1
Original Completion Date	Current Completion Date	Actual Completion Date	% of Current Contract Amount Complete	
October 31, 2020	October 31, 2020	October 31, 2020	98.96%	

No Milestones Exist for Contract

Contract Total Pay For Estimate No. 4

	This Estimate	Previous	To Date
180921-H01			
Total Posted Items Pay	\$6,102.00	\$1,472,411.21	\$1,478,513.21
Gross Item Adjustments	\$68,933.06	(\$103,501.13)	(\$34,568.07)
Incentive	\$0.00	\$19,866.03	\$19,866.03
Disincentive	\$0.00	\$0.00	\$0.00
Liquidated Damage	\$0.00	\$0.00	\$0.00
Other Contract Adjustments	\$0.00	\$0.00	\$0.00
		\$1,388,776.11	\$1,463,811.17

Contract Total Payable This Estimate: \$75,035.06

Items Paid This Estimate Period

Project Number	Line Number	Item Code	Item Description	Unit	Unit Price	Current Installed Qty	Current Installed Amount
J9P3199	0090	6161005	CONSTRUCTION SIGNS	SQFT	\$6.000	184	\$1,104.00
Project J9P3199 - Total							\$1,104.00
J9P3200	0320	6161005	CONSTRUCTION SIGNS	SQFT	\$6.000	658	\$3,948.00
	5204	6200021	PREFORMED THERMOPLASTIC PAVEMENT MARKING, LEFT/RIGHT ARROW	EA	\$262.500	4	\$1,050.00
Project J9P3200 - Total							\$4,998.00
Overall - Total							\$6,102.00

Contract Adjustments This Estimate

No Contract Adjustments Exist on Contract

Line Item Adjustments This Estimate

Project Number	Line No.	Item Description	Adjustment Type	Other Item Adjustment Type	Comments	Adjustment Quantity	Line Item Adjustment Unit Price	Adjustment amount
J9P3199	0040	BITUMINOUS PAVEMENT MIXTURE PG64-22, (BP-1)	Overrun		Unit price based on averaged overrun adjustments for installed quantity on all previous payment estimates. Price Adjustments of ',85.50000 - 85.50000, 'is applied (if non-zero).	106.4	\$85.50	\$9,097.20
	0050	ASPHALTIC CONCRETE MIXTURE PG 70-22 (SP125C MIX)	Overrun		Unit price based on averaged overrun adjustments for installed quantity on all previous payment estimates. Price Adjustments of ',65.00000 - 65.00000, 'is applied (if non-zero).	226.3	\$65.00	\$14,709.50
	0060	TACK COAT	Overrun		Unit price based on averaged overrun adjustments for installed quantity on all previous payment estimates. Price Adjustments of ',3.05000 - 3.05000, 'is applied (if non-zero).	31	\$3.05	\$94.55
	0170	6 IN. WHITE HIGH BUILD WATERBORNE PAVEMENT MARKING PAINT, TYPE L BEADS	Material			-4,790	\$0.50	(\$2,395.00)
	0170	6 IN. WHITE HIGH BUILD WATERBORNE PAVEMENT MARKING PAINT, TYPE L BEADS	Material		This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0008) due to user voyleb1 overriding Payment Estimate Exception 4 on	4,790	\$0.50	\$2,395.00



Missouri Department of Transportation Contractor's Pay Estimate Summary

Report Generated on June 17, 2020

Pay Estimate Created Date: June 16, 2020

Progress Estimate Number 4		Contract ID 180921-H01 Prime Contractor Pace Construction Company, LLC		Pay Period Start May 16, 2020 Pay Period End June 15, 2020		Original Contract Amount \$1,502,999.99 Net Change Order Amount (\$8,996.87) Current Contract Amount \$1,494,003.12		
Project Number	Line No.	Item Description	Adjustment Type	Other Item Adjustment Type	Comments	Adjustment Quantity	Line Item Adjustment Unit Price	Adjustment amount
J9P3199					the current Payment Estimate.			
	0180	6 IN. YELLOW HIGH BUILD WATERBORNE PAVEMENT MARKING PAINT, TYPE L BEADS	Material			-3,068	\$0.50	(\$1,534.00)
	0180	6 IN. YELLOW HIGH BUILD WATERBORNE PAVEMENT MARKING PAINT, TYPE L BEADS	Material		This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0009) due to user voyleb1 overriding Payment Estimate Exception 8 on the current Payment Estimate.	3,068	\$0.50	\$1,534.00
	5001	ASPHALTIC CONCRETE MIXTURE PG 70-22 (SP125C MIX)	Overrun		Unit price based on averaged overrun adjustments for installed quantity on all previous payment estimates. Price Adjustments of ',8.62000 - 8.62000, 'is applied (if non-zero).	226.3	\$8.62	\$1,950.71
J9P3200	0260	GRAVEL (A) OR CRUSHED STONE (B)	Material			-94	\$5.00	(\$470.00)
	0260	GRAVEL (A) OR CRUSHED STONE (B)	Material		This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0010) due to user voyleb1 overriding Payment Estimate Exception 1 on the current Payment Estimate.	94	\$5.00	\$470.00
	0270	BITUMINOUS PAVEMENT MIXTURE PG64-22, (BP-1)	Overrun		Unit price based on averaged overrun adjustments for installed quantity on all previous payment estimates. Price Adjustments of ',65.00000 - 65.00000, 'is applied (if non-zero).	140.6	\$65.00	\$9,139.00
	0280	ASPHALTIC CONCRETE MIXTURE PG 70-22 (SP125C MIX)	Material			-10,491.7	\$55.00	(\$577,043.50)
	0280	ASPHALTIC CONCRETE MIXTURE PG 70-22 (SP125C MIX)	Material		This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0011) due to user voyleb1 overriding Payment Estimate Exception 2 on the current Payment Estimate.	10,491.7	\$55.00	\$577,043.50
	0280	ASPHALTIC CONCRETE MIXTURE PG 70-22 (SP125C MIX)	Other Item Adjustment	Substandard Item	Job No. J9P3200 Log Miles: 216.937 - 217.736 Tons: 583.9 This adjustment is to cancel out the adjustment made on estimate 1 for - \$32,114.50 for the asphalt being rejected due to the mat exhibiting cracking. This adjustment will credit the Contractor for \$32,114.50 for making corrections to the rejected asphalt.			\$32,114.50
	0290	TACK COAT	Overrun		Unit price based on averaged overrun adjustments for installed quantity on all previous payment estimates. Price Adjustments of ',2.40000 - 2.40000, 'is applied (if non-zero).	414	\$2.40	\$993.60
	0400	6 IN. WHITE HIGH BUILD WATERBORNE PAVEMENT MARKING PAINT, TYPE L BEADS	Material			-41,093	\$0.25	(\$10,273.25)
	0400	6 IN. WHITE HIGH BUILD WATERBORNE PAVEMENT MARKING PAINT, TYPE L BEADS	Material		This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0012) due to user voyleb1 overriding Payment Estimate Exception 7 on the current Payment Estimate.	41,093	\$0.25	\$10,273.25
	0410	6 IN. YELLOW HIGH BUILD WATERBORNE PAVEMENT MARKING PAINT, TYPE L	Material			-31,865	\$0.25	(\$7,966.25)



Missouri Department of Transportation
Contractor's Pay Estimate Summary

Report Generated on June 17, 2020

Pay Estimate Created Date: June 16, 2020

Progress Estimate Number 4		Contract ID 180921-H01		Pay Period Start May 16, 2020		Original Contract Amount \$1,502,999.99		
		Prime Contractor Pace Construction Company, LLC		Pay Period End June 15, 2020		Net Change Order Amount (\$8,996.87)		
						Current Contract Amount \$1,494,003.12		
Project Number	Line No.	Item Description	Adjustment Type	Other Item Adjustment Type	Comments	Adjustment Quantity	Line Item Adjustment Unit Price	Adjustment amount
J9P3200		BEADS						
	0410	6 IN. YELLOW HIGH BUILD WATERBORNE PAVEMENT MARKING PAINT, TYPE L BEADS	Material		This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0013) due to user voyleb1 overriding Payment Estimate Exception 10 on the current Payment Estimate.	31,865	\$0.25	\$7,966.25
	0420	COLDMILLING BITUMINOUS PAVEMENT FOR REMOVAL OF SURFACING (3 IN. THICK OR LESS)	Overrun		Unit price based on averaged overrun adjustments for installed quantity on all previous payment estimates. Price Adjustments of '3.00000 - 3.00000, 'is applied (if non-zero).	278	\$3.00	\$834.00
	5204	PREFORMED THERMOPLASTIC PAVEMENT MARKING, LEFT/RIGHT ARROW	Material			-4	\$262.50	(\$1,050.00)
	5204	PREFORMED THERMOPLASTIC PAVEMENT MARKING, LEFT/RIGHT ARROW	Material		This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0014) due to user voyleb1 overriding Payment Estimate Exception 3 on the current Payment Estimate.	4	\$262.50	\$1,050.00
Total								\$68,933.06



Missouri Department of Transportation
Contractor's Pay Estimate Summary
Project Details

Report Generated on June 17, 2020

Contract Project Information					
Project Number	Federal Proj. Number	Project Description	Route	County	Location of Work
J9P3199	FAF 60-3(119)	Resurface	60	CARTER	from 0.4 miles west of Route y to Freemont
J9P3200	FAF 60-3(115)	Resurface	60	CARTER	at County Road 143 to Parsons Drive

Totals by Job Numbers				
J9P3199		This Estimate	Previous	To Date
	Posted Item Pay	\$1,104.00	\$188,688.06	\$189,792.06
	Gross Item Adjustments	\$25,851.96	(\$29,357.91)	(\$3,505.95)
	Gross Item Pay	\$26,955.96	\$159,330.15	\$186,286.11
	Incentive	\$0.00	\$2,360.09	\$2,360.09
	Disincentive	\$0.00	\$0.00	\$0.00
	Liquidated Damages	\$0.00	\$0.00	\$0.00
	Other Contract Adjustments	\$0.00	\$0.00	\$0.00
J9P3200		This Estimate	Previous	To Date
	Posted Item Pay	\$4,998.00	\$1,283,723.15	\$1,288,721.15
	Gross Item Adjustments	\$43,081.10	(\$74,143.22)	(\$31,062.12)
	Gross Item Pay	\$48,079.10	\$1,209,579.93	\$1,257,659.03
	Incentive	\$0.00	\$17,505.94	\$17,505.94
	Disincentive	\$0.00	\$0.00	\$0.00
	Liquidated Damages	\$0.00	\$0.00	\$0.00
	Other Contract Adjustments	\$0.00	\$0.00	\$0.00



Missouri Department of Transportation Contractor's Pay Estimate Summary Exceptions

Report Generated on June 17, 2020

Exceptions (Discrepancies) This Estimate Period

Exceptions / Discrepancies	Explanation	Entered By	Status
Estimate Exception Type: Insufficient Materials: Project J9P3200, Item 3105003, Project Item Line Number 0260, Material Set 310500396, Material 1007T1ABLD..T5 - Agg Base Type 1 & 5 Limestone/Dolomite, Acceptance Action Generic 1007T1ABLD..T5 is insufficient.	Awaiting material report.	voyleb1	Overridden
Estimate Exception Type: Insufficient Materials: Project J9P3200, Item 4030103, Project Item Line Number 0280, Material Set 403010396, Material 0403SP125CLG - Superpave 12.5 mm, Des C 80 Gyros, Acceptance Action Generic AspHigh is insufficient.	Awaiting material report.	voyleb1	Overridden
Estimate Exception Type: Insufficient Materials: Project J9P3200, Item 6200021, Project Item Line Number 5204, Material Set 620002196, Material 1048PMPFWHXX - Pref Mrk Tape Direct Indcat or Shape WH, Acceptance Action Generic 1048PMPFWHXX is insufficient.	Awaiting material report.	voyleb1	Overridden
Estimate Exception Type: Insufficient Materials: Project J9P3199, Item 6205902A, Project Item Line Number 0170, Material Set 6205902A96, Material 1048PMRBEMTL - Reflective Glass Beads Type L Embedm Ctd, Acceptance Action Generic 1048PMRBEMTL is insufficient.	Awaiting reflectivity results.	voyleb1	Overridden
Estimate Exception Type: Insufficient Materials: Project J9P3199, Item 6205902A, Project Item Line Number 0170, Material Set 6205902A96, Material 1048PMTRHBWBWH - Marking Paint Acrylic Watr HiBld White, Acceptance Action Generic 1048PMTRHBWBWH is insufficient.	Awaiting reflectivity results.	voyleb1	Overridden
Estimate Exception Type: Insufficient Materials: Project J9P3200, Item 6205902A, Project Item Line Number 0400, Material Set 6205902A96, Material 1048PMRBEMTL - Reflective Glass Beads Type L Embedm Ctd, Acceptance Action Generic 1048PMRBEMTL is insufficient.	Awaiting reflectivity results.	voyleb1	Overridden
Estimate Exception Type: Insufficient Materials: Project J9P3200, Item 6205902A, Project Item Line Number 0400, Material Set 6205902A96, Material 1048PMTRHBWBWH - Marking Paint Acrylic Watr HiBld White, Acceptance Action Generic 1048PMTRHBWBWH is insufficient.	Awaiting reflectivity results.	voyleb1	Overridden
Estimate Exception Type: Insufficient Materials: Project J9P3199, Item 6205903A, Project Item Line Number 0180, Material Set 6205903A96, Material 1048PMRBEMTL - Reflective Glass Beads Type L Embedm Ctd, Acceptance Action Generic 1048PMRBEMTL is insufficient.	Awaiting reflectivity results.	voyleb1	Overridden
Estimate Exception Type: Insufficient Materials: Project J9P3199, Item 6205903A, Project Item Line Number 0180, Material Set 6205903A96, Material 1048PMTRHBWBYL - Marking Paint Acrylic Watr HiBld Yellow, Acceptance Action Generic 1048PMTRHBWBYL is insufficient.	Awaiting reflectivity results.	voyleb1	Overridden
Estimate Exception Type: Insufficient Materials: Project J9P3200, Item 6205903A, Project Item Line Number 0410, Material Set 6205903A96, Material 1048PMRBEMTL - Reflective Glass Beads Type L Embedm Ctd, Acceptance Action Generic 1048PMRBEMTL is insufficient.	Awaiting reflectivity results.	voyleb1	Overridden
Estimate Exception Type: Insufficient Materials: Project J9P3200, Item 6205903A, Project Item Line Number 0410, Material Set 6205903A96, Material 1048PMTRHBWBYL - Marking Paint Acrylic Watr HiBld Yellow, Acceptance Action Generic 1048PMTRHBWBYL is insufficient.	Awaiting reflectivity results.	voyleb1	Overridden



Missouri Department of Transportation
Contractor's Pay Estimate Summary
Contract Line Items and Total Paid for All Estimates

Report Generated on June 17, 2020

Total Paid / All Items / All Estimates (Including this Estimate)

Note: Posted Quantities and Values are based on Report Generated date and can differ from the posted amount at the time the Estimate was Generated.

Contract Nm.CONTRACT	Project No.	Category	Line No.	Item Code	Description	Bid Quantity	Net Change Order	Total Current Quantity	Unit	Total Posted Approved Qty	Unit Price	Total Value POSTED To Date (See report generated date)	
180921-H01	J9P3199	0001	0010	2022010	REMOVAL OF IMPROVEMENTS	1.00	-1.00	0.00	LS	0.00	\$1,160.00	\$0.00	
		0001	0020	3049910	MISC.MISC. TYPE 1 AGG BASE	24.00	-24.00	0.00	TONS	0.00	\$66.10	\$0.00	
		0001	0030	3105003	GRAVEL (A) OR CRUSHED STONE (B)	20.00	-20.00	0.00	SQYD	0.00	\$22.00	\$0.00	
		0001	0040	4011209	BITUMINOUS PAVEMENT MIXTURE PG64-22, (BP-1)	284.80	8.50	293.30	TONS	293.30	\$85.50	\$25,077.15	
		0001	0050	4030103	ASPHALTIC CONCRETE MIXTURE PG 70-22 (SP125C MIX)	773.40	226.30	999.70	TONS	999.70	\$65.00	\$64,980.50	
		0001	0060	4071005	TACK COAT	900.00	31.00	931.00	GAL	931.00	\$3.05	\$2,839.55	
		0001	0070	4134000	BITUMINOUS FOG SEAL	14.00	-14.00	0.00	GAL	0.00	\$45.00	\$0.00	
		0001	0080	6123000A	TRUCK OR TRAILER MOUNTED ATTENUATOR (TMA)	2.00	0.00	2.00	EA	2.00	\$500.00	\$1,000.00	
		0001	0090	6161005	CONSTRUCTION SIGNS	358.00	184.00	542.00	SQFT	542.00	\$6.00	\$3,252.00	
		0001	0100	6161008	ADVANCED WARNING RAIL SYSTEM	4.00	0.00	4.00	EA	4.00	\$35.00	\$140.00	
		0001	0110	6161009	FLAG ASSEMBLY	6.00	0.00	6.00	EA	6.00	\$20.00	\$120.00	
		0001	0120	6161025	CHANNELIZER (TRIM LINE)	50.00	0.00	50.00	EA	50.00	\$15.00	\$750.00	
		0001	0130	6161033	DIRECTIONAL INDICATOR BARRICADE	22.00	0.00	22.00	EA	22.00	\$35.00	\$770.00	
		0001	0140	6161040	FLASHING ARROW PANEL	1.00	0.00	1.00	EA	1.00	\$350.00	\$350.00	
		0001	0150	6161098A	CHANGEABLE MESSAGE SIGN WITHOUT COMMUNICATION INTERFACE, CONTRACTOR FURNISHED, CONTRACTOR RETAINED	1.00	0.00	1.00	EA	1.00	\$800.00	\$800.00	
		0001	0160	6181000	MOBILIZATION	1.00	0.00	1.00	LS	1.00	\$35,000.00	\$35,000.00	
		0001	0170	6205902A	6 IN. WHITE HIGH BUILD WATERBORNE PAVEMENT MARKING PAINT, TYPE L BEADS	4,790.00	0.00	4,790.00	LF	4,790.00	\$0.50	\$2,395.00	
		0001	0180	6205903A	6 IN. YELLOW HIGH BUILD WATERBORNE PAVEMENT MARKING PAINT, TYPE L BEADS	3,068.00	0.00	3,068.00	LF	3,068.00	\$0.50	\$1,534.00	
		0001	0190	6221001	COLDMILLING BITUMINOUS PAVEMENT FOR REMOVAL OF SURFACING (3 IN. THICK OR LESS)	5,882.00	-889.40	4,992.60	SQYD	4,992.60	\$3.15	\$15,726.69	
		0001	0200	6224010	MODIFIED COLDMILLING (DEPTH TRANSITIONS)	1,558.00	0.00	1,558.00	SQYD	1,558.00	\$8.00	\$12,464.00	
		0001	0210	6261000A	BITUMINOUS SHOULDER RUMBLE STRIP	42.30	0.00	42.30	STA	42.30	\$26.85	\$1,135.76	
		0010	0220	6061061	MGS GUARDRAIL, 8 FT. POSTS, 6 FT. - 3 IN. SPACING	125.00	-125.00	0.00	LF	0.00	\$25.55	\$0.00	
		0010	0230	6063014	TYPE A CRASHWORTHY END TERMINAL (MASH)	2.00	-2.00	0.00	EA	0.00	\$2,550.00	\$0.00	
		0001	5001	4030103	ASPHALTIC CONCRETE MIXTURE PG 70-22 (SP125C MIX)	0.00	999.70	999.70	TONS	999.70	\$8.62	\$8,617.41	
		0001	5002	4030103	ASPHALTIC CONCRETE MIXTURE PG 70-22 (SP125C MIX)	0.00	1.00	1.00	TONS	1.00	\$4,500.00	\$4,500.00	
		0001	5003	6162004	TEMPORARY SHORT-TERM RUMBLE STRIPS	0.00	4.00	4.00	EA	4.00	\$2,085.00	\$8,340.00	
	Project J9P3199 - Total Value Posted to Date as of Report Generated Date												\$189,792.06
	J9P3200	0001	0001	0240	2022010	REMOVAL OF IMPROVEMENTS	1.00	0.00	1.00	LS	1.00	\$34,969.26	\$34,969.26
			0001	0250	3049910	MISC.MISC. TYPE 1 AGG BASE	24.00	0.00	24.00	TONS	24.00	\$66.10	\$1,586.40
			0001	0260	3105003	GRAVEL (A) OR CRUSHED STONE (B)	94.00	0.00	94.00	SQYD	94.00	\$5.00	\$470.00
			0001	0270	4011209	BITUMINOUS PAVEMENT MIXTURE PG64-22, (BP-1)	4,555.70	-1,418.80	3,136.90	TONS	3,136.90	\$65.00	\$203,898.50
			0001	0280	4030103	ASPHALTIC CONCRETE MIXTURE PG 70-22 (SP125C MIX)	10,699.00	0.00	10,699.00	TONS	10,491.70	\$55.00	\$577,043.50
			0001	0290	4071005	TACK COAT	12,570.00	414.00	12,984.00	GAL	12,984.00	\$2.40	\$31,161.60
0001			0300	4134000	BITUMINOUS FOG SEAL	14.00	0.00	14.00	GAL	0.00	\$45.00	\$0.00	
0001			0310	6123000A	TRUCK OR TRAILER MOUNTED ATTENUATOR (TMA)	2.00	0.00	2.00	EA	2.00	\$500.00	\$1,000.00	
0001			0320	6161005	CONSTRUCTION SIGNS	759.00	658.00	1,417.00	SQFT	1,417.00	\$6.00	\$8,502.00	
0001			0330	6161008	ADVANCED WARNING RAIL SYSTEM	4.00	-4.00	0.00	EA	0.00	\$35.00	\$0.00	
0001			0340	6161009	FLAG ASSEMBLY	8.00	-4.00	4.00	EA	4.00	\$20.00	\$80.00	
0001			0350	6161025	CHANNELIZER (TRIM LINE)	230.00	0.00	230.00	EA	230.00	\$15.00	\$3,450.00	
0001			0360	6161033	DIRECTIONAL INDICATOR BARRICADE	44.00	0.00	44.00	EA	44.00	\$35.00	\$1,540.00	
0001			0370	6161040	FLASHING ARROW PANEL	2.00	0.00	2.00	EA	2.00	\$350.00	\$700.00	
0001			0380	6161098A	CHANGEABLE MESSAGE SIGN WITHOUT COMMUNICATION INTERFACE, CONTRACTOR FURNISHED, CONTRACTOR RETAINED	1.00	-1.00	0.00	EA	0.00	\$800.00	\$0.00	
0001			0390	6181000	MOBILIZATION	1.00	0.00	1.00	LS	1.00	\$62,000.00	\$62,000.00	
0001			0400	6205902A	6 IN. WHITE HIGH BUILD WATERBORNE PAVEMENT MARKING PAINT, TYPE L BEADS	41,093.00	0.00	41,093.00	LF	41,093.00	\$0.25	\$10,273.25	



Missouri Department of Transportation
Contractor's Pay Estimate Summary
Contract Line Items and Total Paid for All Estimates

Report Generated on June 17, 2020

Total Paid / All Items / All Estimates (Including this Estimate)

Note: Posted Quantities and Values are based on Report Generated date and can differ from the posted amount at the time the Estimate was Generated.

Contract Nm.CONTRACT	Project No.	Category	Line No.	Item Code	Description	Bid Quantity	Net Change Order	Total Current Quantity	Unit	Total Posted Approved Qty	Unit Price	Total Value POSTED To Date (See report generated date)
180921-H01	J9P3200	0001	0410	6205903A	6 IN. YELLOW HIGH BUILD WATERBORNE PAVEMENT MARKING PAINT, TYPE L BEADS	31,865.00	0.00	31,865.00	LF	31,865.00	\$0.25	\$7,966.25
		0001	0420	6221001	COLDMILLING BITUMINOUS PAVEMENT FOR REMOVAL OF SURFACING (3 IN. THICK OR LESS)	18,721.00	-13,884.10	4,836.90	SQYD	4,836.90	\$3.00	\$14,510.70
		0001	0430	6224010	MODIFIED COLDMILLING (DEPTH TRANSITIONS)	5,411.00	0.00	5,411.00	SQYD	5,076.70	\$5.00	\$25,383.50
		0001	0440	6261000A	BITUMINOUS SHOULDER RUMBLE STRIP	603.50	0.00	603.50	STA	603.50	\$21.95	\$13,246.82
		0010	0450	6061060	MGS GUARDRAIL	4,775.00	0.00	4,775.00	LF	4,775.00	\$22.50	\$107,437.50
		0010	0460	6061061	MGS GUARDRAIL, 8 FT. POSTS, 6 FT. - 3 IN. SPACING	2,588.00	0.00	2,588.00	LF	2,588.00	\$25.55	\$66,123.40
		0010	0470	6061080	MGS END ANCHOR	6.00	0.00	6.00	EA	6.00	\$1,005.00	\$6,030.00
		0010	0480	6063014	TYPE A CRASHWORTHY END TERMINAL (MASH)	6.00	0.00	6.00	EA	6.00	\$2,560.00	\$15,360.00
		0001	5201	4030130	ASPHALTIC CONCRETE MIXTURE PG 70-22 (SP125BSM MIX)	0.00	10,699.00	10,699.00	TONS	10,491.70	\$8.62	\$90,438.45
		0001	5202	4030103	ASPHALTIC CONCRETE MIXTURE PG 70-22 (SP125C MIX)	0.00	1.00	1.00	TONS	1.00	\$4,500.00	\$4,500.00
		0001	5203	6162004	TEMPORARY SHORT-TERM RUMBLE STRIPS	0.00	0.00	0.00	EA	0.00	\$2,085.00	\$0.00
		0001	5204	6200021	PREFORMED THERMOPLASTIC PAVEMENT MARKING, LEFT/RIGHT ARROW	0.00	4.00	4.00	EA	4.00	\$262.50	\$1,050.00
		Project J9P3200 - Total Value Posted to Date as of Report Generated Date										
180921-H01 Overall - Total Value Posted to Date as of Report Generated Date												\$1,478,513.20



Missouri Department of Transportation
Contractor's Pay Estimate Summary
Installed Locations of Paid Line Items (This Estimate Only)

Report Generated on June 17, 2020

The information below this line is supplemental to the Estimate and is provided for confirmation of detail, location and quantity of work.

Project: J9P3199

Line Number	Item Code	Description	DWR Date	DWR Approval Date	Quantity Posted	Units	Location	From Station/ Log Mile	Offset/ Distance	To Station/ Log Mile	Offset/ Distance	Comments
0090	6161005	CONSTRUCTION SIGNS	6/3/20	6/16/20	184.00	SQFT		214.519	215.100			

Project: J9P3200

Line Number	Item Code	Description	DWR Date	DWR Approval Date	Quantity Posted	Units	Location	From Station/ Log Mile	Offset/ Distance	To Station/ Log Mile	Offset/ Distance	Comments
0320	6161005	CONSTRUCTION SIGNS	6/3/20	6/16/20	658.00	SQFT		216.937	222.972			
5204	6200021	PREF THERMO PVMT MARK, LT/RT ARROW	6/3/20	6/16/20	1.00	EA		218.122				
				6/16/20	1.00	EA		219.067				
				6/16/20	1.00	EA		219.524				
				6/16/20	1.00	EA		220.005				

The information below this line are details from Line Item agency views.

Contract ID: 180921-H01

DWR Date: June 3, 2020

Line Number: 0090

Description: CONSTRUCTION SIGNS

Quantity Posted: 184

Location	Log Mile	Station	Sign Number	Special Sign	Number of Items	SF Special Sign	Units Each	Total SF Pay
			W08-9a 48x48 16.00 SHOULDER DROP-OFF		4.00		16	64
			W08-11 48x48 16.00 UNEVEN LANES		4.00		16	64
			W08-1 48x48 16.00 BUMP		2.00		16	32
			R2-1 36x48 12.00 SPEED LIMIT XX		2.00		12	24

Description: CONSTRUCTION SIGNS

Quantity Posted: 184

Location	Log Mile	Station	Sign Number	Special Sign	Number of Items	SF Special Sign	Units Each	Total SF Pay
			W08-9a 48x48 16.00 SHOULDER DROP-OFF		4.00		16	64
			W08-11 48x48 16.00 UNEVEN LANES		4.00		16	64
			W08-1 48x48 16.00 BUMP		2.00		16	32
			R2-1 36x48 12.00 SPEED LIMIT XX		2.00		12	24

Contract ID: 180921-H01

DWR Date: June 3, 2020

Line Number: 0090

Description: CONSTRUCTION SIGNS

Quantity Posted: 658

Location	Log Mile	Station	Sign Number	Special Sign	Number of Items	SF Special Sign	Units Each	Total SF Pay
			W08-11 48x48 16.00 UNEVEN LANES		6.00		16	96
			W08-1 48x48 16.00 BUMP		12.00		16	192
			W08-15 48x48 16.00 GROOVED PAVEMENT		14		16	224
			W08-17 48x48 16.00 SHOULDER DROP-OFF (SYMBOL)		6.00		16	96
			W08-17p 30x24 5.00 SHOULDER DROP-OFF (PLAQUE)		6		5	30
			GO20-1 60x24 10.00 ROAD WORK NEXT XX MILES		2.00		10	20

Description: CONSTRUCTION SIGNS

Quantity Posted: 658



Missouri Department of Transportation
Contractor's Pay Estimate Summary
Installed Locations of Paid Line Items (This Estimate Only)

Report Generated on June 17, 2020

The information below this line is supplemental to the Estimate and is provided for confirmation of detail, location and quantity of work.
The information below this line are details from Line Item agency views.

Location	Log Mile	Station	Sign Number	Special Sign	Number of Items	SF Special Sign	Units Each	Total SF Pay
			W08-11 48x48 16.00 UNEVEN LANES		6.00		16	96
Location	Log Mile	Station	Sign Number	Special Sign	Number of Items	SF Special Sign	Units Each	Total SF Pay
			W08-1 48x48 16.00 BUMP		12.00		16	192
Location	Log Mile	Station	Sign Number	Special Sign	Number of Items	SF Special Sign	Units Each	Total SF Pay
			W08-15 48x48 16.00 GROOVED PAVEMENT		14		16	224
Location	Log Mile	Station	Sign Number	Special Sign	Number of Items	SF Special Sign	Units Each	Total SF Pay
			W08-17 48x48 16.00 SHOULDER DROP-OFF (SYMBOL)		6.00		16	96
Location	Log Mile	Station	Sign Number	Special Sign	Number of Items	SF Special Sign	Units Each	Total SF Pay
			W08-17p 30x24 5.00 SHOULDER DROP-OFF (PLAQUE)		6		5	30
Location	Log Mile	Station	Sign Number	Special Sign	Number of Items	SF Special Sign	Units Each	Total SF Pay
			GO20-1 60x24 10.00 ROAD WORK NEXT XX MILES		2.00		10	20



Missouri Department of Transportation
Contractor's Pay Estimate Summary
Line Item Adjustments - All Estimates

Report Generated on June 17, 2020

Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks
0040	BITUMINOUS PAVEMENT MIXTURE PG64-22, (BP-1)	Overrun	Overrun	1	Apr 17, 2020	SYSTEM	(\$9,097.20)	
				4	Jun 16, 2020	SYSTEM	\$9,097.20	Unit price based on averaged overrun adjustments for installed quantity on all previous payment estimates. Price Adjustments of '85.50000 - 85.50000, 'is applied (if non-zero).
			Overrun - Total			\$0.00		
	Overrun - Total					\$0.00		
	0040 - Total					\$0.00		
0050	ASPHALTIC CONCRETE MIXTURE PG 70-22 (SP125C MIX)	Other Item Adjustment	ACAD	1	Apr 17, 2020	voyleb1	(\$1,538.68)	Job No. J9P3199 Mix ID: SP125 19-73 Tons: 731.4 Adjustment: -\$1,538.68 The contract bid item for shoulders was BP-1. The Contractor chose to substitute the BP-1 mix for the SP-125. So for this estimate, the shoulders will be paid as BP-1, but the actual mix laid was SP-125; therefore the AC adjustment will be based off of the SP-125 mix design. The mainline was 438.1 tons, and the shoulder was 293.3 tons. This accounts for the total 731.4 tons for this AC adjustment.
				2	May 4, 2020	voyleb1	(\$1,181.47)	Job No.: J9P3199 Quantity: 561.6 Tons Virgin AC%: 5.1% Mix ID: SP125 19-73 AC Adjustment: -\$1,181.47
			ACAD - Total			(\$2,720.15)		
	Other Item Adjustment - Total					(\$2,720.15)		
	ASPHALTIC CONCRETE MIXTURE PG 70-22 (SP125C MIX)	Overrun	Overrun	2	May 5, 2020	SYSTEM	(\$14,709.50)	
				4	Jun 16, 2020	SYSTEM	\$14,709.50	Unit price based on averaged overrun adjustments for installed quantity on all previous payment estimates. Price Adjustments of '65.00000 - 65.00000, 'is applied (if non-zero).
			Overrun - Total			\$0.00		
	Overrun - Total					\$0.00		
	0050 - Total						(\$2,720.15)	
	0060	TACK COAT	Overrun	Overrun	2	May 5, 2020	SYSTEM	(\$94.55)
4					Jun 16, 2020	SYSTEM	\$94.55	Unit price based on averaged overrun adjustments for installed quantity on all previous payment estimates. Price Adjustments of '3.05000 - 3.05000, 'is applied (if non-zero).
		Overrun - Total			\$0.00			
Overrun - Total					\$0.00			
0060 - Total					\$0.00			
0170	6 IN. WHITE HIGH BUILD WATERBORNE PAVEMENT MARKING PAINT, TYPE L BEADS	Material		3	May 15, 2020	SYSTEM	(\$2,395.00)	
				3	May 15, 2020	SYSTEM	\$2,395.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0002) due to user voyleb1 overriding Payment Estimate Exception 5 on the current Payment Estimate.
				4	Jun 16, 2020	SYSTEM	(\$2,395.00)	
				4	Jun 16, 2020	SYSTEM	\$2,395.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0008) due to user voyleb1 overriding Payment Estimate Exception 4 on the current Payment Estimate.
			- Total			\$0.00		
	Material - Total					\$0.00		
	6 IN. WHITE HIGH BUILD WATERBORNE PAVEMENT MARKING PAINT, TYPE L BEADS	Other Item Adjustment	PPPS	3	May 15, 2020	voyleb1	(\$479.00)	Removed 20% for pending reflectivity results.
				PPPS - Total				(\$479.00)
	Other Item Adjustment - Total						(\$479.00)	
	0170 - Total						(\$479.00)	
0180	6 IN. YELLOW HIGH BUILD WATERBORNE PAVEMENT MARKING PAINT, TYPE L BEADS	Material		3	May 15, 2020	SYSTEM	(\$1,534.00)	
				3	May 15, 2020	SYSTEM	\$1,534.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0003) due to user voyleb1 overriding Payment Estimate Exception 7 on the current Payment Estimate.
				4	Jun 16, 2020	SYSTEM	(\$1,534.00)	



Missouri Department of Transportation
Contractor's Pay Estimate Summary
Line Item Adjustments - All Estimates

Report Generated on June 17, 2020

Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks
0180	6 IN. YELLOW HIGH BUILD WATERBORNE PAVEMENT MARKING PAINT, TYPE L BEADS	Material		4	Jun 16, 2020	SYSTEM	\$1,534.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0009) due to user voyleb1 overriding Payment Estimate Exception 8 on the current Payment Estimate.
				- Total			\$0.00	
	Material - Total					\$0.00		
	6 IN. YELLOW HIGH BUILD WATERBORNE PAVEMENT MARKING PAINT, TYPE L BEADS	Other Item Adjustment	PPPS	3	May 15, 2020	voyleb1	(\$306.80)	Removed 20% for pending reflectivity results.
			PPPS - Total			(\$306.80)		
Other Item Adjustment - Total					(\$306.80)			
0180 - Total							(\$306.80)	
0250	MISC. MISC. TYPE 1 AGG BASE	Material		2	May 5, 2020	SYSTEM	(\$1,586.40)	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0020) due to user voyleb1 overriding Payment Estimate Exception 1 on the current Payment Estimate.
				2	May 5, 2020	SYSTEM	\$1,586.40	
							\$0.00	
	Material - Total				\$0.00			
	0250 - Total							\$0.00
0260	GRAVEL (A) OR CRUSHED STONE (B)	Material		3	May 15, 2020	SYSTEM	(\$470.00)	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0004) due to user voyleb1 overriding Payment Estimate Exception 1 on the current Payment Estimate.
				3	May 15, 2020	SYSTEM	\$470.00	
				4	Jun 16, 2020	SYSTEM	(\$470.00)	
				4	Jun 16, 2020	SYSTEM	\$470.00	
							\$0.00	
	Material - Total				\$0.00			
0260 - Total							\$0.00	
0270	BITUMINOUS PAVEMENT MIXTURE PG64-22, (BP-1)	Other Item Adjustment	ACAD	2	May 4, 2020	voyleb1	(\$6,080.02)	Job No.: J9P3200 Quantity: 2,679.9 Tons Virgin AC%: 5.5% Mix ID: BP1 19-3 AC Adjustment: -\$6,080.02 The contract bid item for shoulders was BP-1. The Contractor chose to substitute the BP-1 mix for the SP-125. So for this estimate, a piece of the shoulders will be paid as BP-1, but the actual mix laid was SP-125; therefore the AC adjustment will be based off of the SP-125 mix design. The total shoulder laid was 3,136.9 tons, but the AC adjustment is only for 2,679.9. The remaining 457 tons was actually SP-125 mix; therefore had an AC adjustment based off of the SP-125 mix. This accounts for the total tons for this AC adjustment.
				3	May 15, 2020	voyleb1	(\$531.48)	Quantity: 167 Tons Virgin AC: 3.8% Mix ID: BP1 19-3 Adjustment: -\$531.48
				3	May 15, 2020	voyleb1	\$6,080.02	Estimate 0002 had an AC adjustment for -\$6080.02 for line 0270 based off of the BP119-3 mix design. The virgin AC used for the adjustment was 5.5%. The actual virgin AC used in the mix design was 3.8%. This adjustment is to correct the adjustment on estimate 0002.
				3	May 15, 2020	voyleb1	(\$4,200.74)	Estimate 0002 had an AC adjustment for -\$6080.02 for line 0270 based off of the BP119-3 mix design. The virgin AC used for the adjustment was 5.5%. The actual virgin AC used in the mix design was 3.8%. An the correct AC adjustment is -\$4200.74. This adjustment is to correct the adjustment on estimate 0002.
							(\$4,732.22)	
	ACAD - Total				(\$4,732.22)			
	Other Item Adjustment - Total				(\$4,732.22)			
	BITUMINOUS PAVEMENT MIXTURE PG64-22, (BP-1)	Overrun	Overrun	2	May 5, 2020	SYSTEM	(\$9,139.00)	Unit price based on averaged overrun adjustments for installed quantity on all previous payment estimates. Price Adjustments of '65.00000 - 65.00000', is applied (if non-zero).
4				Jun 16, 2020	SYSTEM	\$9,139.00		
					\$0.00			
Overrun - Total				\$0.00				



Missouri Department of Transportation
Contractor's Pay Estimate Summary
Line Item Adjustments - All Estimates

Report Generated on June 17, 2020

Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks
0270	Overrun - Total						\$0.00	
0270 - Total							(\$4,732.22)	
0280	ASPHALTIC CONCRETE MIXTURE PG 70-22 (SP125C MIX)	Material		2	May 5, 2020	SYSTEM	(\$567,858.50)	
				2	May 5, 2020	SYSTEM	\$567,858.50	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0021) due to user voyleb1 overriding Payment Estimate Exception 2 on the current Payment Estimate.
				3	May 15, 2020	SYSTEM	(\$577,043.50)	
				3	May 15, 2020	SYSTEM	\$577,043.50	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0005) due to user voyleb1 overriding Payment Estimate Exception 2 on the current Payment Estimate.
				4	Jun 16, 2020	SYSTEM	(\$577,043.50)	
				4	Jun 16, 2020	SYSTEM	\$577,043.50	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0011) due to user voyleb1 overriding Payment Estimate Exception 2 on the current Payment Estimate.
	- Total					\$0.00		
	Material - Total						\$0.00	
	ASPHALTIC CONCRETE MIXTURE PG 70-22 (SP125C MIX)	Other Item Adjustment	ACAD	1	Apr 17, 2020	voyleb1	(\$1,228.38)	Job No. J9P3200 Mix ID: SP125 19-73 Tons: 583.9 Adjustment: -\$1,228.38
				2	May 4, 2020	voyleb1	(\$21,453.62)	Job No.: J9P3200 Quantity: 10,197.8 Tons Virgin AC%: 5.1% AC Adjustment: -\$21,453.62 The contract bid item for shoulders was BP-1. The Contractor chose to substitute the BP-1 mix for the SP-125. So for this estimate, a piece of the shoulders will be paid as BP-1, but the actual mix laid was SP-125; therefore the AC adjustment will be based off of the SP-125 mix design. The mainline was 9,740.8 tons, and the shoulder was 457 tons. This accounts for the total 10,197.8 tons for this AC adjustment.
	ACAD - Total					(\$22,682.00)		
	ASPHALTIC CONCRETE MIXTURE PG 70-22 (SP125C MIX)		SUBI	1	Apr 17, 2020	voyleb1	(\$32,114.50)	Job No. J9P3200 Log Miles: 216.937 - 217.736 Tons: 583.9 This adjustment is to remove \$32,114.50 for the asphalt being rejected due to the mat exhibiting cracking.
				4	Jun 16, 2020	voyleb1	\$32,114.50	Job No. J9P3200 Log Miles: 216.937 - 217.736 Tons: 583.9 This adjustment is to cancel out the adjustment made on estimate 1 for -\$32,114.50 for the asphalt being rejected due to the mat exhibiting cracking. This adjustment will credit the Contractor for \$32,114.50 for making corrections to the rejected asphalt.
	SUBI - Total					\$0.00		
	Other Item Adjustment - Total							(\$22,682.00)
0280 - Total							(\$22,682.00)	
0290	TACK COAT	Overrun	Overrun	2	May 5, 2020	SYSTEM	(\$674.40)	
				3	May 15, 2020	SYSTEM	(\$319.20)	
				4	Jun 16, 2020	SYSTEM	\$993.60	Unit price based on averaged overrun adjustments for installed quantity on all previous payment estimates. Price Adjustments of ',2.40000 - 2.40000, 'is applied (if non-zero).
	Overrun - Total					\$0.00		
	Overrun - Total						\$0.00	
0290 - Total							\$0.00	
0400	6 IN. WHITE HIGH BUILD WATERBORNE PAVEMENT MARKING PAINT, TYPE L BEADS	Material		3	May 15, 2020	SYSTEM	(\$10,273.25)	
				3	May 15, 2020	SYSTEM	\$10,273.25	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0006) due to user voyleb1 overriding Payment Estimate Exception 3 on the current Payment Estimate.
				4	Jun 16, 2020	SYSTEM	(\$10,273.25)	
				4	Jun 16, 2020	SYSTEM	\$10,273.25	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0012) due to user voyleb1 overriding Payment Estimate Exception 7 on the current Payment Estimate.



**Missouri Department of Transportation
Contractor's Pay Estimate Summary
Line Item Adjustments - All Estimates**

Report Generated on June 17, 2020

Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks
0400		Material	- Total				\$0.00	
	Material - Total						\$0.00	
	6 IN. WHITE HIGH BUILD WATERBORNE PAVEMENT MARKING PAINT, TYPE L BEADS	Other Item Adjustment	PPPS	3	May 15, 2020	voyleb1	(\$2,054.65)	Removed 20% for pending reflectivity results.
			PPPS - Total				(\$2,054.65)	
	Other Item Adjustment - Total						(\$2,054.65)	
	0400 - Total						(\$2,054.65)	
0410	6 IN. YELLOW HIGH BUILD WATERBORNE PAVEMENT MARKING PAINT, TYPE L BEADS	Material		3	May 15, 2020	SYSTEM	(\$7,966.25)	
				3	May 15, 2020	SYSTEM	\$7,966.25	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0007) due to user voyleb1 overriding Payment Estimate Exception 9 on the current Payment Estimate.
				4	Jun 16, 2020	SYSTEM	(\$7,966.25)	
				4	Jun 16, 2020	SYSTEM	\$7,966.25	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0013) due to user voyleb1 overriding Payment Estimate Exception 10 on the current Payment Estimate.
			- Total				\$0.00	
	Material - Total						\$0.00	
	6 IN. YELLOW HIGH BUILD WATERBORNE PAVEMENT MARKING PAINT, TYPE L BEADS	Other Item Adjustment	PPPS	3	May 15, 2020	voyleb1	(\$1,593.25)	Removed 20% for pending reflectivity results.
			PPPS - Total				(\$1,593.25)	
	Other Item Adjustment - Total						(\$1,593.25)	
	0410 - Total						(\$1,593.25)	
0420	COLDMILLING BITUMINOUS PAVEMENT FOR REMOVAL OF SURFACING (3 IN. THICK OR LESS)	Overrun	Overrun	2	May 5, 2020	SYSTEM	(\$834.00)	
				4	Jun 16, 2020	SYSTEM	\$834.00	Unit price based on averaged overrun adjustments for installed quantity on all previous payment estimates. Price Adjustments of '3.00000 - 3.00000, 'is applied (if non-zero).
			Overrun - Total				\$0.00	
	Overrun - Total						\$0.00	
0420 - Total						\$0.00		
5001	ASPHALTIC CONCRETE MIXTURE PG 70-22 (SP125C MIX)	Overrun	Overrun	2	May 5, 2020	SYSTEM	(\$1,950.71)	
				4	Jun 16, 2020	SYSTEM	\$1,950.71	Unit price based on averaged overrun adjustments for installed quantity on all previous payment estimates. Price Adjustments of '8.62000 - 8.62000, 'is applied (if non-zero).
			Overrun - Total				\$0.00	
	Overrun - Total						\$0.00	
5001 - Total						\$0.00		
5204	PREFORMED THERMOPLASTIC PAVEMENT MARKING, LEFT/RIGHT ARROW	Material		4	Jun 16, 2020	SYSTEM	(\$1,050.00)	
				4	Jun 16, 2020	SYSTEM	\$1,050.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0014) due to user voyleb1 overriding Payment Estimate Exception 3 on the current Payment Estimate.
			- Total				\$0.00	
	Material - Total						\$0.00	
5204 - Total						\$0.00		
Overall - Total						(\$34,568.07)		