



Contractor's Payment Estimate Summary

March 22, 2019

	Contract ID	Estimate Number	Pay Period Start	Pay Period End	Date Generated	Estimate Type	District	Org. Code
	181019-B01	0003	March 2, 2019	March 15, 2019	March 17, 2019	PROG	NE	BCB

Contractor	Vendor ID	Address	City	State	ZIP	Telephone	FAX
Chester Bross Construction Company/C.B. Equipment, Inc.	0010528	P.O. Box 430	Hannibal	MO	63401	(57-3)2-21-5	(57-3)2-21-1

Job Number	Federal/State Project Number	Description of work	Route Number	County	Location of work
J2I3096	FAS S201(16)	Resurface and diamond grinding	I-72	MARION	from 0.2 mile west of Rte. 61 to the Mississippi River in Ha nnibal
J2P3128	FAF 36-3(75)	Resurface	36	MARION	eastbound lanes from 0.4 miles west of BUS. 36 at Monroe Cit y to 0.9 miles east of Route H
J2P3129	FAF 36-3(74)	Coldmill, resurface and bridge rehabilitation	36	MARION	on eastbound lanes from 1.8 miles east of Rte. 24 to Rte. 61 and on westbound lanes from Rte. 61 to 0.5 mile west of Rte

Critical Date	Actual Date	Key Date	Subject	Date Contractor Assumed Maintenance	Disturbed Area on Project	Authorized Area on Project	
Open to Traffic Date	0				0	0	Acres
Physical Work Complete Date	0						
Substantial Work Complete Date	0						
Final Acceptance Date	0						
Contract Items Complete Date	0						
Price Adjustments Base Date	20181019						
Letting Date	20181019						
Execution Date	20181101						
Award Date	20181101						
Notice to Proceed Date	20190107						
Work Begin Date	20190311						
Adjusted Completion Date	20191101						
Original Completion Date	20191101						

Totals by Job Number				
J2I3096		To Date	Previous	This estimate
Participating		\$10,173.66	\$10,173.66	\$0.00
Non-Participating		\$0.00	\$0.00	\$0.00
Total Earnings		\$10,173.66	\$10,173.66	\$0.00
Stockpiled Materials		\$0.00	\$0.00	\$0.00



Contractor's Payment Estimate Summary

March 22, 2019

	Contract ID	Estimate Number	Pay Period Start	Pay Period End	Date Generated	Estimate Type	District	Org. Code
	181019-B01	0003	March 2, 2019	March 15, 2019	March 17, 2019	PROG	NE	BCB

Totals by Job Number				
	Gross Earnings	\$10,173.66	\$10,173.66	\$0.00
	Other Adjustments	\$0.00	\$0.00	\$0.00
	Retainage	\$0.00	\$0.00	\$0.00
	Incentive	\$0.00	\$0.00	\$0.00
	Disincentive	\$0.00	\$0.00	\$0.00
	Liquidated Damages	\$0.00	\$0.00	\$0.00
	Overrun Adjustments	\$0.00	\$0.00	\$0.00
	Total:	\$10,173.66	\$10,173.66	\$0.00
			Total Payable:	\$0.00
J2P3128	To Date		Previous	This estimate
	Participating	\$10,173.67	\$10,173.67	\$0.00
	Non-Participating	\$0.00	\$0.00	\$0.00
	Total Earnings	\$10,173.67	\$10,173.67	\$0.00
	Stockpiled Materials	\$0.00	\$0.00	\$0.00
	Gross Earnings	\$10,173.67	\$10,173.67	\$0.00
	Other Adjustments	\$0.00	\$0.00	\$0.00
	Retainage	\$0.00	\$0.00	\$0.00
	Incentive	\$0.00	\$0.00	\$0.00
	Disincentive	\$0.00	\$0.00	\$0.00
	Liquidated Damages	\$0.00	\$0.00	\$0.00
	Overrun Adjustments	\$0.00	\$0.00	\$0.00
	Total:	\$10,173.67	\$10,173.67	\$0.00
			Total Payable:	\$0.00
J2P3129	To Date		Previous	This estimate
	Participating	\$18,426.07	\$10,173.67	\$8,252.40
	Non-Participating	\$0.00	\$0.00	\$0.00
	Total Earnings	\$18,426.07	\$10,173.67	\$8,252.40



Contractor's Payment Estimate Summary

March 22, 2019

	Contract ID	Estimate Number	Pay Period Start	Pay Period End	Date Generated	Estimate Type	District	Org. Code
	181019-B01	0003	March 2, 2019	March 15, 2019	March 17, 2019	PROG	NE	BCB

Totals by Job Number				
Stockpiled Materials	\$0.00		\$0.00	\$0.00
Gross Earnings	\$18,426.07		\$10,173.67	\$8,252.40
Other Adjustments	\$0.00		\$0.00	\$0.00
Retainage	\$0.00		\$0.00	\$0.00
Incentive	\$0.00		\$0.00	\$0.00
Disincentive	\$0.00		\$0.00	\$0.00
Liquidated Damages	\$0.00		\$0.00	\$0.00
Overrun Adjustments	\$0.00		\$0.00	\$0.00
Total:	\$18,426.07		\$10,173.67	\$8,252.40
			Total Payable:	\$8,252.40

Total Contract				
181019-B01		To Date	Previous	This Estimate
	Line Item Pay	\$38,773.40	\$30,521.00	\$8,252.40
	All Adjustments	\$0.00	\$0.00	\$0.00
	Total	\$38,773.40	\$30,521.00	\$8,252.40

If the "This Estimate" total is greater than \$100.00, this is a Pay estimate. If the "This Estimate" total is equal to \$0.00, this is a No Pay estimate. If the "This Estimate" total is between \$100.00 and \$0.00, this is a Minimum estimate and no payment will be made. This estimate will be rejected. If the "This Estimate" total is less than \$0.00, this is a Negative estimate and no payment will be made. This estimate will be rejected. You will be notified should this estimate be rejected for reasons other than those listed above.

Approval Date		User ID
20190317	Generated and Approved (and should be considered Draft) at the Project Office Level by	dwhighj1
20190318	Reviewed and Approved (and should be considered Draft) at the Resident Engineer Level by	lincom
20190319	Reviewed and Approved at the Central Office Controllers Office Level by	greggd1

Original Contract Amount	Net Change Order Amount to Date	Current Contract Amount	% of current contract amount complete
\$5,498,037.43	\$0.00	\$5,498,037.43	0.7%

Contract Adjustments:

Line Item Adjustments:



Contractor's Payment Estimate Summary

March 22, 2019

	Contract ID	Estimate Number	Pay Period Start	Pay Period End	Date Generated	Estimate Type		District	Org. Code
	181019-B01	0003	March 2, 2019	March 15, 2019	March 17, 2019	PROG		NE	BCB

Discrepancies:

All Items, This Estimate:

Project Number	Line Item Number	Item Code	Description	Unit Price	Previous Total Paid Quantity	Quantity this Period	Quantity to Date	Amount this Estimate
J2I3096	0140	6161005	CONSTRUCTION SIGNS	\$7.00	0.00	0.00	0.00	\$0.00
J2I3096								\$0.00
Project Number	Line Item Number	Item Code	Description	Unit Price	Previous Total Paid Quantity	Quantity this Period	Quantity to Date	Amount this Estimate
J2P3129	0890	6131010	FURNISHING AND PLACING CONCRETE MATERIAL FOR FULL DEPTH PAVE MENT REPAIR	\$205.00	0.00	0.00	0.00	\$0.00
	0920	6131014	FULL DEPTH PAVEMENT REPAIR SAW CUT (FOR PERIMETER AND INTER NAL SAW CUTS)	\$3.90	0.00	2116.00	2,116.00	\$8252.40
	0930	6131015	DOWEL BAR (DRILLING, FURNISHING AND INSTALLATION) FOR FULL DEPTH PAVEMENT REPAIR	\$4.60	0.00	0.00	0.00	\$0.00
	0940	6161005	CONSTRUCTION SIGNS	\$7.00	0.00	0.00	0.00	\$0.00
	0950	6161008	ADVANCED WARNING RAIL SYSTEM	\$100.00	0.00	0.00	0.00	\$0.00
	0960	6161009	FLAG ASSEMBLY	\$15.00	0.00	0.00	0.00	\$0.00
	0970	6161025	CHANNELIZER (TRIM LINE)	\$12.00	0.00	0.00	0.00	\$0.00
	0980	6161033	DIRECTIONAL INDICATOR BARRICADE	\$50.00	0.00	0.00	0.00	\$0.00
	0990	6161040	FLASHING ARROW PANEL	\$750.00	0.00	0.00	0.00	\$0.00
J2P3129								\$8252.40
Summary								\$8252.40

Estimate Item Detail, All Items to Date:

Project Number	Category #	Line Number	Item Code	Description	Current Bid + CO	Current Installed to Date	Unit Price	Amount Paid to Date
J2I3096	0001	0010	2022010	REMOVAL OF IMPROVEMENTS	1.00	0.00	\$15000.00	\$0.00
J2I3096	0001	0020	2071000	LINEAR GRADING CLASS 1	1.70	0.00	\$1850.00	\$0.00
J2I3096	0001	0030	2153000	SHAPING SLOPES, CLASS III	9.00	0.00	\$1500.00	\$0.00
J2I3096	0001	0040	3040143	TYPE 1 AGGREGATE FOR BASE (4 IN. THICK)	126.00	0.00	\$21.75	\$0.00
J2I3096	0001	0050	3040506	TYPE 5 AGGREGATE FOR BASE (6 IN. THICK)	118.00	0.00	\$37.35	\$0.00
J2I3096	0001	0060	4011209	BITUMINOUS PAVEMENT MIXTURE PG64-22, (BP-1)	979.60	0.00	\$64.50	\$0.00
J2I3096	0001	0070	4019905	MISC. OPTIONAL PAVEMENT	117.30	0.00	\$116.75	\$0.00



Contractor's Payment Estimate Summary

March 22, 2019

	Contract ID	Estimate Number	Pay Period Start	Pay Period End	Date Generated	Estimate Type	District	Org. Code
	181019-B01	0003	March 2, 2019	March 15, 2019	March 17, 2019	PROG	NE	BCB

Estimate Item Detail, All Items to Date:

Project Number	Category #	Line Number	Item Code	Description	Current Bid + CO	Current Installed to Date	Unit Price	Amount Paid to Date
J2I3096	0001	0080	4030132	ASPHALTIC CONCRETE MIXTURE PG 76-22 (SP125BSM MIX)	2,773.30	0.00	\$108.00	\$0.00
J2I3096	0001	0090	4079912	MISC. TACK COAT - LOW-TRACKING OR NON-TRACKING	2,918.00	0.00	\$4.00	\$0.00
J2I3096	0001	0100	6081010	CONCRETE CURB RAMP	83.80	0.00	\$145.00	\$0.00
J2I3096	0001	0110	6081012	TRUNCATED DOMES	140.00	0.00	\$30.00	\$0.00
J2I3096	0001	0120	6086004	CONCRETE SIDEWALK, 4 IN.	41.40	0.00	\$76.00	\$0.00
J2I3096	0001	0130	6123000A	TRUCK OR TRAILER MOUNTED ATTENUATOR (TMA)	2.00	0.00	\$500.00	\$0.00
J2I3096	0001	0140	6161005	CONSTRUCTION SIGNS	1,282.00	0.00	\$7.00	\$0.00
J2I3096	0001	0150	6161008	ADVANCED WARNING RAIL SYSTEM	14.00	0.00	\$100.00	\$0.00
J2I3096	0001	0160	6161009	FLAG ASSEMBLY	4.00	0.00	\$15.00	\$0.00
J2I3096	0001	0170	6161025	CHANNELIZER (TRIM LINE)	250.00	0.00	\$12.00	\$0.00
J2I3096	0001	0180	6161030	TYPE III MOVEABLE BARRICADE	4.00	0.00	\$300.00	\$0.00
J2I3096	0001	0190	6161033	DIRECTIONAL INDICATOR BARRICADE	53.00	0.00	\$50.00	\$0.00
J2I3096	0001	0200	6161040	FLASHING ARROW PANEL	5.00	0.00	\$750.00	\$0.00
J2I3096	0001	0210	6161098A	CHANGEABLE MESSAGE SIGN WITHOUT COMMUNICATION INTERFACE, CON TRACTOR FURNISHED, CONTRACTOR RETAINED	2.00	0.00	\$3000.00	\$0.00
J2I3096	0001	0220	6169902	MISC. DETECTABLE PEDESTRIAN CHANNELIZING DEVIC E	2.00	0.00	\$250.00	\$0.00
J2I3096	0001	0230	6181000	MOBILIZATION	0.00	0.00	\$40000.00	\$0.00
J2I3096	0001	0231	6181000	MOBILIZATION Adjust Mobilization for Contract Bond	1.00	0.00	\$29826.34	\$0.00
J2I3096	0001	0240	6191000	PAVEMENT EDGE TREATMENT	168.00	0.00	\$2.00	\$0.00
J2I3096	0001	0250	6200015	PREFORMED THERMOPLASTIC PAVEMENT MARKING, 24 IN. WHITE	48.00	0.00	\$30.90	\$0.00
J2I3096	0001	0260	6200021	PREFORMED THERMOPLASTIC PAVEMENT MARKING, LEFT/RIGHT ARROW	11.00	0.00	\$360.50	\$0.00
J2I3096	0001	0270	6205902A	6 IN. WHITE HIGH BUILD WATERBORNE PAVEMENT MARKING PAINT, TY PE L BEADS	32,029.00	0.00	\$0.26	\$0.00
J2I3096	0001	0280	6205903A	6 IN. YELLOW HIGH BUILD WATERBORNE PAVEMENT MARKING PAINT, T YPE L BEADS	26,484.00	0.00	\$0.26	\$0.00
J2I3096	0001	0290	6205906A	12 IN. WHITE HIGH BUILD WATERBORNE PAVEMENT MARKING PAINT, T YPE L BEADS	5,370.00	0.00	\$1.03	\$0.00
J2I3096	0001	0300	6221001	COLDMILLING BITUMINOUS PAVEMENT FOR REMOVAL OF SURFACING (3 IN. THICK OR LESS)	28,587.00	0.00	\$1.35	\$0.00
J2I3096	0001	0310	6223010	DIAMOND GRINDING (CONCRETE PAVEMENT)	43,684.00	0.00	\$2.95	\$0.00



Contractor's Payment Estimate Summary

March 22, 2019

	Contract ID	Estimate Number	Pay Period Start	Pay Period End	Date Generated	Estimate Type	District	Org. Code
	181019-B01	0003	March 2, 2019	March 15, 2019	March 17, 2019	PROG	NE	BCB

Estimate Item Detail, All Items to Date:

Project Number	Category #	Line Number	Item Code	Description	Current Bid + CO	Current Installed to Date	Unit Price	Amount Paid to Date
J2I3096	0001	0320	6229905	MISC. PAVEMENT GROOVING	4,300.00	0.00	\$3.55	\$0.00
J2I3096	0001	0330	6261000A	BITUMINOUS SHOULDER RUMBLE STRIP	16.90	0.00	\$34.50	\$0.00
J2I3096	0001	0340	8059901	MISC. SEEDING	1.00	0.00	\$4635.00	\$0.00
J2I3096	0001	0350	8069901	MISC. TEMPORARY SEEDING AND MULCHING	1.00	0.00	\$1030.00	\$0.00
J2I3096	0010	0360	6061060	MGS GUARDRAIL	1,813.00	0.00	\$24.75	\$0.00
J2I3096	0010	0370	6061069	MGS BRIDGE APPROACH TRANSITION SECTION (REGULAR/NO CURB)	11.00	0.00	\$2780.00	\$0.00
J2I3096	0010	0380	6061080	MGS END ANCHOR	2.00	0.00	\$1236.00	\$0.00
J2I3096	0010	0390	6063014	TYPE A CRASHWORTHY END TERMINAL (MASH)	9.00	0.00	\$2780.00	\$0.00
J2P3128	0001	0400	2022010	REMOVAL OF IMPROVEMENTS	1.00	0.00	\$3935.00	\$0.00
J2P3128	0001	0410	3049910	MISC. PERMANENT AGGREGATE EDGE TREATMENT	5,796.20	0.00	\$21.20	\$0.00
J2P3128	0001	0420	3105002	GRAVEL (A) OR CRUSHED STONE (B)	87.00	0.00	\$47.00	\$0.00
J2P3128	0001	0430	4011209	BITUMINOUS PAVEMENT MIXTURE PG64-22, (BP-1)	10,741.40	0.00	\$48.00	\$0.00
J2P3128	0001	0440	4030016	ASPHALTIC CONCRETE MIXTURE PG 70-22 (SP048F MIX)	7,711.30	0.00	\$64.40	\$0.00
J2P3128	0001	0450	4030103	ASPHALTIC CONCRETE MIXTURE PG 70-22 (SP125C MIX)	21,364.70	0.00	\$51.80	\$0.00
J2P3128	0001	0460	4030208	ASPHALTIC CONCRETE MIXTURE PG 70-22 (SP190C MIX)	11,253.80	0.00	\$51.00	\$0.00
J2P3128	0001	0470	4079912	MISC. MISC. LOW-TRACKING OR NON-TRACKING TACK	40,734.00	0.00	\$3.00	\$0.00
J2P3128	0001	0480	6123000A	TRUCK OR TRAILER MOUNTED ATTENUATOR (TMA)	2.00	0.00	\$500.00	\$0.00
J2P3128	0001	0490	6131010	FURNISHING AND PLACING CONCRETE MATERIAL FOR FULL DEPTH PAVEMENT REPAIR	1,601.40	0.00	\$135.00	\$0.00
J2P3128	0001	0500	6131012	SUBGRADE COMPACTION (6 IN. DEPTH) (PAVEMENT REPAIR)	160.00	0.00	\$1.00	\$0.00
J2P3128	0001	0510	6131013	TYPE 1 OR 5 AGGREGATE FOR BASE (4 IN. THICK) (PAVEMENT REPAIR)	160.00	0.00	\$1.00	\$0.00
J2P3128	0001	0520	6131014	FULL DEPTH PAVEMENT REPAIR SAW CUT (FOR PERIMETER AND INTERNAL SAW CUTS)	6,141.00	0.00	\$3.00	\$0.00
J2P3128	0001	0530	6131015	DOWEL BAR (DRILLING, FURNISHING AND INSTALLATION) FOR FULL DEPTH PAVEMENT REPAIR	2,470.00	0.00	\$4.60	\$0.00
J2P3128	0001	0540	6131017	DOWEL BAR (FURNISHING AND INSTALLATION WITH BASKETS) FOR FULL DEPTH PAVEMENT REPAIR	110.00	0.00	\$12.00	\$0.00
J2P3128	0001	0550	6131018	TIE BAR (DRILLING, FURNISHING AND INSTALLATION) FOR FULL DEPTH PAVEMENT REPAIR (TYPE L JOINTS)	90.00	0.00	\$4.00	\$0.00
J2P3128	0001	0560	6139910	MISC. TYPE 1 AGGREGATE	740.50	0.00	\$21.50	\$0.00



Contractor's Payment Estimate Summary

March 22, 2019

	Contract ID	Estimate Number	Pay Period Start	Pay Period End	Date Generated	Estimate Type	District	Org. Code
	181019-B01	0003	March 2, 2019	March 15, 2019	March 17, 2019	PROG	NE	BCB

Estimate Item Detail, All Items to Date:

Project Number	Category #	Line Number	Item Code	Description	Current Bid + CO	Current Installed to Date	Unit Price	Amount Paid to Date
J2P3128	0001	0570	6161005	CONSTRUCTION SIGNS	1,996.00	0.00	\$7.00	\$0.00
J2P3128	0001	0580	6161008	ADVANCED WARNING RAIL SYSTEM	14.00	0.00	\$100.00	\$0.00
J2P3128	0001	0590	6161009	FLAG ASSEMBLY	15.00	0.00	\$15.00	\$0.00
J2P3128	0001	0600	6161025	CHANNELIZER (TRIM LINE)	400.00	0.00	\$12.00	\$0.00
J2P3128	0001	0610	6161030	TYPE III MOVEABLE BARRICADE	27.00	0.00	\$300.00	\$0.00
J2P3128	0001	0620	6161040	FLASHING ARROW PANEL	2.00	0.00	\$750.00	\$0.00
J2P3128	0001	0630	6161098A	CHANGEABLE MESSAGE SIGN WITHOUT COMMUNICATION INTERFACE, CON TRACTOR FURNISHED, CONTRACTOR RETAINED	1.00	0.00	\$3000.00	\$0.00
J2P3128	0001	0640	6181000	MOBILIZATION	0.00	0.00	\$60000.00	\$0.00
J2P3128	0001	0641	6181000	MOBILIZATION Adjust Mobilization for Contract Bond	1.00	0.00	\$49826.33	\$0.00
J2P3128	0001	0650	6191000	PAVEMENT EDGE TREATMENT	26,349.00	0.00	\$0.01	\$0.00
J2P3128	0001	0660	6200015	PREFORMED THERMOPLASTIC PAVEMENT MARKING, 24 IN. WHITE	12.00	0.00	\$103.00	\$0.00
J2P3128	0001	0670	6200021	PREFORMED THERMOPLASTIC PAVEMENT MARKING, LEFT/RIGHT ARROW	1.00	0.00	\$360.50	\$0.00
J2P3128	0001	0680	6205902A	6 IN. WHITE HIGH BUILD WATERBORNE PAVEMENT MARKING PAINT, TY PE L BEADS	85,475.00	0.00	\$0.24	\$0.00
J2P3128	0001	0690	6205903A	6 IN. YELLOW HIGH BUILD WATERBORNE PAVEMENT MARKING PAINT, T YPE L BEADS	59,453.00	0.00	\$0.24	\$0.00
J2P3128	0001	0700	6205906A	12 IN. WHITE HIGH BUILD WATERBORNE PAVEMENT MARKING PAINT, T YPE L BEADS	960.00	0.00	\$1.03	\$0.00
J2P3128	0001	0710	6209903	MISC. 8 IN WHITE HIGH BUILD WATERBORNE PVMT MA RKING PAINT, TYPE L BEADS	274.00	0.00	\$1.03	\$0.00
J2P3128	0001	0720	6221001	COLDMILLING BITUMINOUS PAVEMENT FOR REMOVAL OF SURFACING (3 IN. THICK OR LESS)	11,463.00	0.00	\$2.30	\$0.00
J2P3128	0001	0730	6224010	MODIFIED COLDMILLING (DEPTH TRANSITIONS)	8,764.00	0.00	\$4.60	\$0.00
J2P3128	0001	0740	6261000A	BITUMINOUS SHOULDER RUMBLE STRIP	1,164.20	0.00	\$15.50	\$0.00
J2P3128	0001	0750	6274000	CONTRACTOR FURNISHED SURVEYING AND STAKING	1.00	0.00	\$1500.00	\$0.00
J2P3128	0040	0760	9031010	CONCRETE FOOTINGS, EMBEDDED	1.20	0.00	\$2575.00	\$0.00
J2P3128	0040	0770	9031242	36 IN. SURFACE-MOUNT DELINEATOR POST	18.00	0.00	\$200.85	\$0.00
J2P3128	0040	0780	9031281	POST ANCHOR FOR 2.5 IN. PSST - 7 GA.	12.00	0.00	\$83.50	\$0.00
J2P3129	0001	0790	2022010	REMOVAL OF IMPROVEMENTS	1.00	0.00	\$14626.00	\$0.00
J2P3129	0001	0800	2153000	SHAPING SLOPES, CLASS III	7.00	0.00	\$1500.00	\$0.00



Contractor's Payment Estimate Summary

March 22, 2019

	Contract ID	Estimate Number	Pay Period Start	Pay Period End	Date Generated	Estimate Type	District	Org. Code
	181019-B01	0003	March 2, 2019	March 15, 2019	March 17, 2019	PROG	NE	BCB

Estimate Item Detail, All Items to Date:

Project Number	Category #	Line Number	Item Code	Description	Current Bid + CO	Current Installed to Date	Unit Price	Amount Paid to Date
J2P3129	0001	0810	3105002	GRAVEL (A) OR CRUSHED STONE (B)	23.00	0.00	\$67.60	\$0.00
J2P3129	0001	0820	4011209	BITUMINOUS PAVEMENT MIXTURE PG64-22, (BP-1)	2,290.40	0.00	\$52.15	\$0.00
J2P3129	0001	0830	4030103	ASPHALTIC CONCRETE MIXTURE PG 70-22 (SP125C MIX)	9,961.70	0.00	\$50.60	\$0.00
J2P3129	0001	0840	4079912	MISC. LOW-TRACKING OR NON-TRACKING TACK COAT	11,371.00	0.00	\$3.00	\$0.00
J2P3129	0001	0850	4091048	EMULSIFIED ASPHALT, SEAL COAT	163.00	0.00	\$16.80	\$0.00
J2P3129	0001	0860	4094021	SEAL COAT AGGREGATE, GRADE C	428.00	0.00	\$10.50	\$0.00
J2P3129	0001	0870	4099905	MISC. SURFACE SEALING TREATMENT	484.00	0.00	\$14.42	\$0.00
J2P3129	0001	0880	6123000A	TRUCK OR TRAILER MOUNTED ATTENUATOR (TMA)	2.00	0.00	\$500.00	\$0.00
J2P3129	0001	0890	6131010	FURNISHING AND PLACING CONCRETE MATERIAL FOR FULL DEPTH PAVEMENT REPAIR	498.90	0.00	\$205.00	\$0.00
J2P3129	0001	0900	6131012	SUBGRADE COMPACTION (6 IN. DEPTH) (PAVEMENT REPAIR)	50.00	0.00	\$1.00	\$0.00
J2P3129	0001	0910	6131013	TYPE 1 OR 5 AGGREGATE FOR BASE (4 IN. THICK) (PAVEMENT REPAIR)	50.00	0.00	\$1.00	\$0.00
J2P3129	0001	0920	6131014	FULL DEPTH PAVEMENT REPAIR SAW CUT (FOR PERIMETER AND INTERNAL SAW CUTS)	2,216.00	2116.00	\$3.90	\$8,252.40
J2P3129	0001	0930	6131015	DOWEL BAR (DRILLING, FURNISHING AND INSTALLATION) FOR FULL DEPTH PAVEMENT REPAIR	1,040.00	0.00	\$4.60	\$0.00
J2P3129	0001	0940	6161005	CONSTRUCTION SIGNS	1,645.00	0.00	\$7.00	\$0.00
J2P3129	0001	0950	6161008	ADVANCED WARNING RAIL SYSTEM	24.00	0.00	\$100.00	\$0.00
J2P3129	0001	0960	6161009	FLAG ASSEMBLY	20.00	0.00	\$15.00	\$0.00
J2P3129	0001	0970	6161025	CHANNELIZER (TRIM LINE)	375.00	0.00	\$12.00	\$0.00
J2P3129	0001	0980	6161033	DIRECTIONAL INDICATOR BARRICADE	40.00	0.00	\$50.00	\$0.00
J2P3129	0001	0990	6161040	FLASHING ARROW PANEL	3.00	0.00	\$750.00	\$0.00
J2P3129	0001	1000	6161098A	CHANGEABLE MESSAGE SIGN WITHOUT COMMUNICATION INTERFACE, CONTRACTOR FURNISHED, CONTRACTOR RETAINED	2.00	0.00	\$3000.00	\$0.00
J2P3129	0001	1010	6181000	MOBILIZATION	0.00	0.00	\$40000.00	\$0.00
J2P3129	0001	1011	6181000	MOBILIZATION Adjust Mobilization for Contract Bond	1.00	0.00	\$29826.33	\$0.00
J2P3129	0001	1020	6205902A	6 IN. WHITE HIGH BUILD WATERBORNE PAVEMENT MARKING PAINT, TYPE L BEADS	34,736.00	0.00	\$0.26	\$0.00
J2P3129	0001	1030	6205903A	6 IN. YELLOW HIGH BUILD WATERBORNE PAVEMENT MARKING PAINT, TYPE L BEADS	27,488.00	0.00	\$0.26	\$0.00
J2P3129	0001	1040	6205906A	12 IN. WHITE HIGH BUILD WATERBORNE PAVEMENT MARKING PAINT, TYPE	2,077.00	0.00	\$1.03	\$0.00



Contractor's Payment Estimate Summary

March 22, 2019

	Contract ID	Estimate Number	Pay Period Start	Pay Period End	Date Generated	Estimate Type	District	Org. Code
	181019-B01	0003	March 2, 2019	March 15, 2019	March 17, 2019	PROG	NE	BCB

Estimate Item Detail, All Items to Date:

Project Number	Category #	Line Number	Item Code	Description	Current Bid + CO	Current Installed to Date	Unit Price	Amount Paid to Date
				L BEADS				
J2P3129	0001	1050	6221001	COLDMILLING BITUMINOUS PAVEMENT FOR REMOVAL OF SURFACING (3 IN. THICK OR LESS)	114,649.00	0.00	\$0.54	\$0.00
J2P3129	0001	1060	6261000A	BITUMINOUS SHOULDER RUMBLE STRIP	506.00	0.00	\$15.55	\$0.00
J2P3129	0010	1070	6061060	MGS GUARDRAIL	1,163.00	0.00	\$25.00	\$0.00
J2P3129	0010	1080	6061061	MGS GUARDRAIL, 8 FT. POSTS, 6 FT. - 3 IN. SPACING	2,875.00	0.00	\$26.68	\$0.00
J2P3129	0010	1090	6061067	MGS DOUBLE FACED GUARDRAIL	625.00	0.00	\$36.25	\$0.00
J2P3129	0010	1100	6061068	MGS BRIDGE APPROACH TRANSITION SECTION (EXTENDED CURB)	5.00	0.00	\$2900.00	\$0.00
J2P3129	0010	1110	6061069	MGS BRIDGE APPROACH TRANSITION SECTION (REGULAR/NO CURB)	4.00	0.00	\$2780.00	\$0.00
J2P3129	0010	1120	6061080	MGS END ANCHOR	4.00	0.00	\$1236.00	\$0.00
J2P3129	0010	1130	6063014	TYPE A CRASHWORTHY END TERMINAL (MASH)	7.00	0.00	\$2729.50	\$0.00
J2P3129	0070	1140	2161501	REMOVAL OF ASPHALT WEARING SURFACE	3,848.00	0.00	\$2.00	\$0.00
J2P3129	0070	1150	7040104	REPAIRING CONCRETE DECK (HALF-SOLING)	600.00	0.00	\$70.50	\$0.00
J2P3129	0070	1160	7040106	FULL DEPTH REPAIR	200.00	0.00	\$142.75	\$0.00
J2I3096	0001	5001	6189901	MISC. Adjust Mobilization for Contract Bond	1.00	1.00	\$10173.66	\$10,173.66
J2P3128	0001	5101	6189901	MISC. Adjust Mobilization for Contract Bond	1.00	1.00	\$10173.67	\$10,173.67
J2P3129	0001	5201	6189901	MISC. Adjust Mobilization for Contract Bond	1.00	1.00	\$10173.67	\$10,173.67

The information below this line is supplemental to the Estimate and is provided for confirmation of detail, location and quantity of work.

Project Number	Line	Item	Item Description	Date	User ID	Description/ Information	Quantity	Units	From	+	Offset	Distance	To	+	Offset	Distance	From LM	To LM	
J2I3096	0140	6161005	CONSTRUCTION SIGNS	20190311	dwichj1	WB Rte 36, Rate Our Work Zone	18	SQFT		+	0	RC	24		+	0	0	0.340	0
			CONSTRUCTION SIGNS		dwichj1	WB Rte 36, Road Work Next 5 Miles	10	SQFT		+	0	RC	24		+	0	0	0.377	0
			CONSTRUCTION SIGNS		dwichj1	WB Rte 36, Road Work Next 5 Miles	10	SQFT		+	0	LC	18		+	0	0	0.377	0
			CONSTRUCTION SIGNS		dwichj1	WB Rte 36, Work / No Phone Zone	12	SQFT		+	0	RC	24		+	0	0	0.419	0
			CONSTRUCTION SIGNS		dwichj1	WB Rte 36, Work / No Phone Zone	12	SQFT		+	0	LC	18		+	0	0	0.419	0



Contractor's Payment Estimate Summary

March 22, 2019

	Contract ID	Estimate Number	Pay Period Start	Pay Period End	Date Generated	Estimate Type	District	Org. Code
	181019-B01	0003	March 2, 2019	March 15, 2019	March 17, 2019	PROG	NE	BCB

The information below this line is supplemental to the Estimate and is provided for confirmation of detail, location and quantity of work.

Project Number	Line	Item	Item Description	Date	User ID	Description/Information	Quantity	Units	From	+	Offset	Distance	To	+	Offset	Distance	From LM	To LM	
J2I3096	0140	6161005	CONSTRUCTION SIGNS	20190311	dwighj1	WB Rte 36, End Road Work	8	SQFT		+	0	RC	24		+	0	0	3.102	0
			CONSTRUCTION SIGNS		dwighj1	WB Rte 36, End Road Work	8	SQFT		+	0	LC	18		+	0	0	3.102	0
		CONSTRUCTION SIGNS	20190315	dwighj1	no certs received as of yet	-78	SQFT	0	+	0		0		+	0	0	0	0	

Project Number	Line	Item	Item Description	Date	User ID	Description/Information	Quantity	Units	From	+	Offset	Distance	To	+	Offset	Distance	From LM	To LM
J2P3129	0890	6131010	FURN & PLACE CONC MATL FOR FULL DEPTH	20190312	shrumt1	EB driving lane	10.670	SQYD		+	0	0		+	0	0	185.893	0
			FURN & PLACE CONC MATL FOR FULL DEPTH		shrumt1	east bound driving	10.670	SQYD		+	0	0		+	0	0	185.945	0
			FURN & PLACE CONC MATL FOR FULL DEPTH		shrumt1	east bound driving	10.670	SQYD		+	0	0		+	0	0	185.985	0
			FURN & PLACE CONC MATL FOR FULL DEPTH		shrumt1	east bound driving lane	10.670	SQYD		+	0	0		+	0	0	186.056	0
			FURN & PLACE CONC MATL FOR FULL DEPTH		shrumt1	east bound driving lane	12	SQYD		+	0	0		+	0	0	186.080	0
			FURN & PLACE CONC MATL FOR FULL DEPTH		shrumt1	east bound driving lane	12	SQYD		+	0	0		+	0	0	186.092	0
			FURN & PLACE CONC MATL FOR FULL DEPTH		shrumt1	east bound driving lane	10.670	SQYD		+	0	0		+	0	0	186.104	0
			FURN & PLACE CONC MATL FOR FULL DEPTH		shrumt1	east bound driving lane	16	SQYD		+	0	0		+	0	0	186.126	0
			FURN & PLACE CONC MATL FOR FULL DEPTH		shrumt1	east bound driving lane	10.670	SQYD		+	0	0		+	0	0	186.148	0
			FURN & PLACE CONC MATL FOR FULL DEPTH		shrumt1	east bound driving lane	12	SQYD		+	0	0		+	0	0	186.160	0
			FURN & PLACE CONC MATL FOR FULL DEPTH		shrumt1	east bound driving lane	12	SQYD		+	0	0		+	0	0	186.173	0
			FURN & PLACE CONC MATL FOR FULL DEPTH		shrumt1	east bound driving lane	10.670	SQYD		+	0	0		+	0	0	186.185	0
			FURN & PLACE CONC MATL FOR FULL DEPTH		shrumt1	east bound driving lane	8	SQYD		+	0	0		+	0	0	186.195	0
			FURN & PLACE CONC MATL FOR FULL DEPTH		shrumt1	east bound driving lane	10.670	SQYD		+	0	0		+	0	0	186.229	0
			FURN & PLACE CONC MATL FOR FULL DEPTH		shrumt1	east bound driving lane	10.670	SQYD		+	0	0		+	0	0	186.240	0



Contractor's Payment Estimate Summary

March 22, 2019

	Contract ID	Estimate Number	Pay Period Start	Pay Period End	Date Generated	Estimate Type	District	Org. Code
	181019-B01	0003	March 2, 2019	March 15, 2019	March 17, 2019	PROG	NE	BCB

The information below this line is supplemental to the Estimate and is provided for confirmation of detail, location and quantity of work.

Project Number	Line	Item	Item Description	Date	User ID	Description/Information	Quantity	Units	From	+	Offset	Distance	To	+	Offset	Distance	From LM	To LM
J2P3129	0890	6131010	FURN & PLACE CONC MATL FOR FULL DEPTH	20190312	shrumt1	east bound driving lane	10.670	SQYD		+	0	0		+	0	0	10.670	0
			FURN & PLACE CONC MATL FOR FULL DEPTH		shrumt1	east bound driving lane	8	SQYD		+	0	0		+	0	0	186.287	0
			FURN & PLACE CONC MATL FOR FULL DEPTH		shrumt1	east bound driving lane	8	SQYD		+	0	0		+	0	0	186.353	0
			FURN & PLACE CONC MATL FOR FULL DEPTH		shrumt1	east bound driving lane	8	SQYD		+	0	0		+	0	0	186.418	0
			FURN & PLACE CONC MATL FOR FULL DEPTH		shrumt1	east bound driving lane	9.330	SQYD		+	0	0		+	0	0	186.429	0
			FURN & PLACE CONC MATL FOR FULL DEPTH		shrumt1	east bound driving lane	8	SQYD		+	0	0		+	0	0	186.441	0
			FURN & PLACE CONC MATL FOR FULL DEPTH		shrumt1	east bound driving lane	9.330	SQYD		+	0	0		+	0	0	186.453	0
			FURN & PLACE CONC MATL FOR FULL DEPTH		shrumt1	east bound driving lane	10.670	SQYD		+	0	0		+	0	0	186.546	0
		FURN & PLACE CONC MATL FOR FULL DEPTH	20190314	shrumt1	east bound driving lane	10.670	SQYD		+	0	0		+	0	0	186.586	0	
		FURN & PLACE CONC MATL FOR FULL DEPTH		shrumt1	east bound driving lane	8	SQYD		+	0	0		+	0	0	187.035	0	
		FURN & PLACE CONC MATL FOR FULL DEPTH		shrumt1	east bound driving lane	13.330	SQYD		+	0	0		+	0	0	187.163	0	
		FURN & PLACE CONC MATL FOR FULL DEPTH		shrumt1	east bound driving lane	8	SQYD		+	0	0		+	0	0	187.229	0	
		FURN & PLACE CONC MATL FOR FULL DEPTH		shrumt1	east bound driving lane	10.670	SQYD		+	0	0		+	0	0	187.315	0	
		FURN & PLACE CONC MATL FOR FULL DEPTH		shrumt1	east bound driving lane	8	SQYD		+	0	0		+	0	0	187.389	0	
		FURN & PLACE CONC MATL FOR FULL DEPTH		shrumt1	east bound driving lane	8	SQYD		+	0	0		+	0	0	187.442	0	
		FURN & PLACE CONC MATL FOR FULL DEPTH		shrumt1	east bound driving lane	8	SQYD		+	0	0		+	0	0	187.457	0	
		FURN & PLACE CONC MATL FOR FULL DEPTH		shrumt1	east bound driving lane	8	SQYD		+	0	0		+	0	0	187.474	0	
		FURN & PLACE CONC MATL FOR FULL DEPTH		shrumt1	east bound driving lane	18.670	SQYD		+	0	0		+	0	0	187.542	0	
		FURN & PLACE CONC MATL FOR FULL DEPTH		shrumt1	east bound driving lane	8	SQYD		+	0	0		+	0	0	187.636	0	
		FURN & PLACE CONC		shrumt1	east bound driving	16	SQYD		+	0	0		+	0	0	187.835	0	



Contractor's Payment Estimate Summary

March 22, 2019

	Contract ID	Estimate Number	Pay Period Start	Pay Period End	Date Generated	Estimate Type	District	Org. Code
	181019-B01	0003	March 2, 2019	March 15, 2019	March 17, 2019	PROG	NE	BCB

The information below this line is supplemental to the Estimate and is provided for confirmation of detail, location and quantity of work.

Project Number	Line	Item	Item Description	Date	User ID	Description/Information	Quantity	Units	From	+	Offset	Distance	To	+	Offset	Distance	From LM	To LM			
J2P3129	0890	6131010	MATL FOR FULL DEPTH	20190314		lane															
			FURN & PLACE CONC MATL FOR FULL DEPTH		shrumt1	east bound driving lane	10.670	SQYD		+	0		0		+	0		0	187.846	0	
			FURN & PLACE CONC MATL FOR FULL DEPTH		shrumt1	east bound driving lane	16	SQYD		+	0		0		+	0		0	187.893	0	
			FURN & PLACE CONC MATL FOR FULL DEPTH		shrumt1	east bound driving lane	17.330	SQYD		+	0		0		+	0		0	187.938	0	
			FURN & PLACE CONC MATL FOR FULL DEPTH		shrumt1	east bound driving lane	10.670	SQYD		+	0		0		+	0		0	188.784	0	
			FURN & PLACE CONC MATL FOR FULL DEPTH		shrumt1	east bound driving lane	10.670	SQYD		+	0		0		+	0		0	188.796	0	
		FURN & PLACE CONC MATL FOR FULL DEPTH	20190315	dwighj1	no certs received as of yet	-486.710	SQYD	0	+	0		0		+	0		0	0	0		
		FURN & PLACE CONC MATL FOR FULL DEPTH		shrumt1	east bound passing lane	8	SQYD		+	0		0		+	0		0	185.893	0		
		FURN & PLACE CONC MATL FOR FULL DEPTH		shrumt1	east bound passing lane	16	SQYD		+	0		0		+	0		0	186.020	0		
		FURN & PLACE CONC MATL FOR FULL DEPTH		shrumt1	east bound passing lane	8	SQYD		+	0		0		+	0		0	186.353	0		
		FURN & PLACE CONC MATL FOR FULL DEPTH		shrumt1	east bound passing lane	8	SQYD		+	0		0		+	0		0	186.418	0		
		FURN & PLACE CONC MATL FOR FULL DEPTH		shrumt1	east bound passing lane	8	SQYD		+	0		0		+	0		0	186.441	0		
							shrumt1	east bound passing lane	8	SQYD		+	0		+	0		0	190.295	0	
		0920	6131014	FULL DEPTH PAVEMENT REPAIR SAW CUT (FOR	20190311	dwighj1	Route 36, Driving Lane (8 x 12)	52	LF		+	0	RC	0		+	0	RC	12	185.893	185.893
				FULL DEPTH PAVEMENT REPAIR SAW CUT (FOR		dwighj1	Route 36, Driving Lane (8 x 12)	52	LF		+	0	RC	0		+	0	RC	12	185.945	185.945
				FULL DEPTH PAVEMENT REPAIR SAW CUT (FOR		dwighj1	Route 36, Driving Lane (8 x 12)	52	LF		+	0	RC	0		+	0	RC	12	185.985	185.985
				FULL DEPTH PAVEMENT REPAIR SAW CUT (FOR		dwighj1	Route 36, Driving Lane (8 x 12)	52	LF		+	0	RC	0		+	0	RC	12	186.056	186.056
				FULL DEPTH PAVEMENT REPAIR SAW CUT (FOR		dwighj1	Route 36, Driving lane (9 x 12)	54	LF		+	0	RC	0		+	0	RC	12	186.080	186.080
FULL DEPTH PAVEMENT REPAIR SAW CUT (FOR	dwighj1			Route 36, Driving Lane (9 x 12)		54	LF		+	0	RC	0		+	0	RC	12	186.092	186.092		
FULL DEPTH PAVEMENT	dwighj1			Route 36, Driving		52	LF		+	0	RC	0		+	0	RC	12	186.104	186.104		



Contractor's Payment Estimate Summary

March 22, 2019

	Contract ID	Estimate Number	Pay Period Start	Pay Period End	Date Generated	Estimate Type	District	Org. Code
	181019-B01	0003	March 2, 2019	March 15, 2019	March 17, 2019	PROG	NE	BCB

The information below this line is supplemental to the Estimate and is provided for confirmation of detail, location and quantity of work.

Project Number	Line	Item	Item Description	Date	User ID	Description/ Information	Quantity	Units	From	+	Offset	Distance	To	+	Offset	Distance	From LM	To LM
J2P3129	0920	6131014	REPAIR SAW CUT (FOR	20190311		Lane (8 x 12)												
			FULL DEPTH PAVEMENT REPAIR SAW CUT (FOR		dwichj1	Route 36, Driving Lane (12 x 12)	60	LF		+ 0	RC	0		+ 0	RC	12	186.126	186.126
			FULL DEPTH PAVEMENT REPAIR SAW CUT (FOR		dwichj1	Route 36, Driving Lane (8 x 12)	52	LF		+ 0	RC	0		+ 0	RC	12	186.148	186.148
			FULL DEPTH PAVEMENT REPAIR SAW CUT (FOR		dwichj1	Route 36, Driving Lane (9 x 12)	54	LF		+ 0	RC	0		+ 0	RC	12	186.160	186.160
			FULL DEPTH PAVEMENT REPAIR SAW CUT (FOR		dwichj1	Route 36, Driving Lane (9 x 12)	54	LF		+ 0	RC	0		+ 0	RC	12	186.173	186.173
			FULL DEPTH PAVEMENT REPAIR SAW CUT (FOR		dwichj1	Route 36, Driving Lane (8 x 12)	52	LF		+ 0	RC	0		+ 0	RC	12	186.185	186.185
			FULL DEPTH PAVEMENT REPAIR SAW CUT (FOR		dwichj1	Route 36, Driving Lane (6 x 12)	36	LF		+ 0	RC	0		+ 0	RC	12	186.195	186.195
			FULL DEPTH PAVEMENT REPAIR SAW CUT (FOR		dwichj1	Route 36, Driving Lane (8 x 12)	52	LF		+ 0	RC	0		+ 0	RC	12	186.229	186.229
			FULL DEPTH PAVEMENT REPAIR SAW CUT (FOR		dwichj1	Route 36, Driving Lane (8 x 12)	52	LF		+ 0	RC	0		+ 0	RC	12	186.240	186.240
			FULL DEPTH PAVEMENT REPAIR SAW CUT (FOR		dwichj1	Route 36, Driving Lane (8 x 12)	52	LF		+ 0	RC	0		+ 0	RC	12	186.264	186.264
			FULL DEPTH PAVEMENT REPAIR SAW CUT (FOR		dwichj1	Route 36, Driving Lane (6 x 12)	36	LF		+ 0	RC	0		+ 0	RC	12	186.287	186.287
			FULL DEPTH PAVEMENT REPAIR SAW CUT (FOR		dwichj1	Route 36, Driving Lane (8 x 12)	36	LF		+ 0	RC	0		+ 0	RC	12	186.353	186.353
			FULL DEPTH PAVEMENT REPAIR SAW CUT (FOR		dwichj1	Route 36, Driving Lane (6 x 12)	36	LF		+ 0	RC	0		+ 0	RC	12	186.418	186.418
			FULL DEPTH PAVEMENT REPAIR SAW CUT (FOR		dwichj1	Route 36, Driving Lane (7 x 12)	50	LF		+ 0	RC	0		+ 0	RC	12	186.429	186.429
			FULL DEPTH PAVEMENT REPAIR SAW CUT (FOR		dwichj1	Route 36, Driving Lane (7 x 12)	50	LF		+ 0	RC	0		+ 0	RC	12	186.441	186.441
			FULL DEPTH PAVEMENT REPAIR SAW CUT (FOR		dwichj1	Route 36, Driving Lane (7 x 12)	50	LF		+ 0	RC	0		+ 0	RC	12	186.453	186.453
			FULL DEPTH PAVEMENT REPAIR SAW CUT (FOR		dwichj1	Route 36, Driving Lane (8 x 12)	52	LF		+ 0	RC	0		+ 0	RC	12	186.546	186.546
			FULL DEPTH PAVEMENT REPAIR SAW CUT (FOR		dwichj1	Route 36, Driving Lane (8 x 12)	52	LF		+ 0	RC	0		+ 0	RC	12	186.586	186.586
			FULL DEPTH PAVEMENT REPAIR SAW CUT (FOR		dwichj1	Route 36, Driving Lane (6 x 12)	36	LF		+ 0	RC	0		+ 0	RC	12	187.035	187.035
			FULL DEPTH PAVEMENT REPAIR SAW CUT (FOR		dwichj1	Route 36, Driving Lane (10 x 12)	56	LF		+ 0	RC	0		+ 0	RC	12	187.163	187.163



Contractor's Payment Estimate Summary

March 22, 2019

	Contract ID	Estimate Number	Pay Period Start	Pay Period End	Date Generated	Estimate Type	District	Org. Code
	181019-B01	0003	March 2, 2019	March 15, 2019	March 17, 2019	PROG	NE	BCB

The information below this line is supplemental to the Estimate and is provided for confirmation of detail, location and quantity of work.

Project Number	Line	Item	Item Description	Date	User ID	Description/ Information	Quantity	Units	From	+	Offset	Distance	To	+	Offset	Distance	From LM	To LM			
J2P3129	0920	6131014	FULL DEPTH PAVEMENT REPAIR SAW CUT (FOR	20190311	dwichj1	Route 36, Driving Lane (6 x 12)	36	LF		+	0	RC	0		+	0	RC	12	187.229	187.229	
			FULL DEPTH PAVEMENT REPAIR SAW CUT (FOR		dwichj1	Route 36, Driving Lane (8 x 12)	52	LF		+	0	RC	0		+	0	RC	12	187.315	187.315	
			FULL DEPTH PAVEMENT REPAIR SAW CUT (FOR		dwichj1	Route 36, Driving Lane (6 x 12)	36	LF		+	0	RC	0		+	0	RC	12	187.389	187.389	
			FULL DEPTH PAVEMENT REPAIR SAW CUT (FOR		dwichj1	Route 36, Driving Lane (6 x 12)	36	LF		+	0	RC	0		+	0	RC	12	187.442	187.442	
			FULL DEPTH PAVEMENT REPAIR SAW CUT (FOR		dwichj1	Route 36, Driving Lane (6 x 12)	36	LF		+	0	RC	0		+	0	RC	12	187.457	187.457	
			FULL DEPTH PAVEMENT REPAIR SAW CUT (FOR		dwichj1	Route 36, Driving Lane (6 x 12)	36	LF		+	0	RC	0		+	0	RC	12	187.474	187.474	
			FULL DEPTH PAVEMENT REPAIR SAW CUT (FOR		dwichj1	Route 36, Driving Lane (14 x 12)	76	LF		+	0	RC	0		+	0	RC	12	187.542	187.542	
		FULL DEPTH PAVEMENT REPAIR SAW CUT (FOR	20190313	dwichj1	EB Rte 36, Driving Lane (6 x 12)	36	LF		+	0	RC	0		+	0	RC	12	187.636	187.636		
		FULL DEPTH PAVEMENT REPAIR SAW CUT (FOR		dwichj1	EB Rte 36, Driving Lane (12 x 12)	60	LF		+	0	RC	0		+	0	RC	12	187.835	187.835		
		FULL DEPTH PAVEMENT REPAIR SAW CUT (FOR		dwichj1	EB Rte 36, Driving Lane (8 x 12)	52	LF		+	0	RC	0		+	0	RC	12	187.846	187.846		
		FULL DEPTH PAVEMENT REPAIR SAW CUT (FOR		dwichj1	EB Rte 36, Driving Lane (12 x 12)	60	LF		+	0	RC	0		+	0	RC	12	187.893	187.893		
		FULL DEPTH PAVEMENT REPAIR SAW CUT (FOR		dwichj1	EB Rte 36, Driving Lane (13 x 12)	74	LF		+	0	RC	0		+	0	RC	12	187.938	187.938		
		FULL DEPTH PAVEMENT REPAIR SAW CUT (FOR	20190315	shrumt1	east bound passing lane	36	LF		+	0		0		+	0		0	185.893	0		
		FULL DEPTH PAVEMENT REPAIR SAW CUT (FOR		shrumt1	east bound passing lane	60	LF		+	0		0		+	0		0	186.020	0		
		FULL DEPTH PAVEMENT REPAIR SAW CUT (FOR		shrumt1	east bound passing lane	36	LF		+	0		0		+	0		0	186.353	0		
		FULL DEPTH PAVEMENT REPAIR SAW CUT (FOR		shrumt1	east bound passing lane	36	LF		+	0		0		+	0		0	186.418	0		
		FULL DEPTH PAVEMENT REPAIR SAW CUT (FOR		shrumt1	east bound passing lane	36	LF		+	0		0		+	0		0	186.441	0		
		FULL DEPTH PAVEMENT REPAIR SAW CUT (FOR		shrumt1	east bound passing lane	36	LF		+	0		0		+	0		0	190.295	0		
		0930	6131015	DOWEL BAR (DRILLING, FURNISHING AND INST	20190312	shrumt1	east bound driving lane	20	EA		+	0		0		+	0		0	185.893	0



Contractor's Payment Estimate Summary

March 22, 2019

	Contract ID	Estimate Number	Pay Period Start	Pay Period End	Date Generated	Estimate Type	District	Org. Code
	181019-B01	0003	March 2, 2019	March 15, 2019	March 17, 2019	PROG	NE	BCB

The information below this line is supplemental to the Estimate and is provided for confirmation of detail, location and quantity of work.

Project Number	Line	Item	Item Description	Date	User ID	Description/Information	Quantity	Units	From	+	Offset	Distance	To	+	Offset	Distance	From LM	To LM
J2P3129	0930	6131015	DOWEL BAR (DRILLING, FURNISHING AND INST	20190312	shrumt1	east bound driving lane	20	EA		+	0	0		+	0	0	185.945	0
			DOWEL BAR (DRILLING, FURNISHING AND INST		shrumt1	east bound driving lane	20	EA		+	0	0		+	0	0	185.985	0
			DOWEL BAR (DRILLING, FURNISHING AND INST		shrumt1	east bound driving lane	20	EA		+	0	0		+	0	0	186.056	0
			DOWEL BAR (DRILLING, FURNISHING AND INST		shrumt1	east bound driving lane	20	EA		+	0	0		+	0	0	186.080	0
			DOWEL BAR (DRILLING, FURNISHING AND INST		shrumt1	east bound driving lane	20	EA		+	0	0		+	0	0	186.092	0
			DOWEL BAR (DRILLING, FURNISHING AND INST		shrumt1	east bound driving lane	20	EA		+	0	0		+	0	0	186.104	0
			DOWEL BAR (DRILLING, FURNISHING AND INST		shrumt1	east bound driving lane	20	EA		+	0	0		+	0	0	186.126	0
			DOWEL BAR (DRILLING, FURNISHING AND INST		shrumt1	east bound driving lane	19	EA		+	0	0		+	0	0	186.148	0
			DOWEL BAR (DRILLING, FURNISHING AND INST		shrumt1	east bound driving lane	20	EA		+	0	0		+	0	0	186.160	0
			DOWEL BAR (DRILLING, FURNISHING AND INST		shrumt1	east bound driving lane	20	EA		+	0	0		+	0	0	186.173	0
			DOWEL BAR (DRILLING, FURNISHING AND INST		shrumt1	east bound driving lane	20	EA		+	0	0		+	0	0	186.185	0
			DOWEL BAR (DRILLING, FURNISHING AND INST		shrumt1	east bound driving lane	20	EA		+	0	0		+	0	0	186.195	0
			DOWEL BAR (DRILLING, FURNISHING AND INST		shrumt1	east bound driving lane	20	EA		+	0	0		+	0	0	186.229	0
			DOWEL BAR (DRILLING, FURNISHING AND INST		shrumt1	east bound driving lane	20	EA		+	0	0		+	0	0	186.240	0
			DOWEL BAR (DRILLING, FURNISHING AND INST		shrumt1	east bound driving lane	20	EA		+	0	0		+	0	0	186.264	0
			DOWEL BAR (DRILLING, FURNISHING AND INST		shrumt1	east bound driving lane	20	EA		+	0	0		+	0	0	186.287	0
			DOWEL BAR (DRILLING, FURNISHING AND INST		shrumt1	east bound driving lane	20	EA		+	0	0		+	0	0	186.353	0
			DOWEL BAR (DRILLING, FURNISHING AND INST		shrumt1	east bound driving lane	20	EA		+	0	0		+	0	0	186.418	0
			DOWEL BAR (DRILLING, FURNISHING AND INST		shrumt1	east bound driving lane	20	EA		+	0	0		+	0	0	186.429	0
			DOWEL BAR (DRILLING, FURNISHING AND INST		shrumt1	east bound driving lane	20	EA		+	0	0		+	0	0	186.441	0



Contractor's Payment Estimate Summary

March 22, 2019

	Contract ID	Estimate Number	Pay Period Start	Pay Period End	Date Generated	Estimate Type	District	Org. Code
	181019-B01	0003	March 2, 2019	March 15, 2019	March 17, 2019	PROG	NE	BCB

The information below this line is supplemental to the Estimate and is provided for confirmation of detail, location and quantity of work.

Project Number	Line	Item	Item Description	Date	User ID	Description/Information	Quantity	Units	From	+	Offset	Distance	To	+	Offset	Distance	From LM	To LM
J2P3129	0930	6131015	DOWEL BAR (DRILLING, FURNISHING AND INST	20190312	shrumt1	east bound driving lane	20	EA		+	0	0		+	0	0	186.453	0
			DOWEL BAR (DRILLING, FURNISHING AND INST		shrumt1	east bound driving lane	20	EA		+	0	0		+	0	0	186.546	0
			DOWEL BAR (DRILLING, FURNISHING AND INST	20190314	shrumt1	east bound driving lane	20	EA		+	0	0		+	0	0	186.586	0
			DOWEL BAR (DRILLING, FURNISHING AND INST		shrumt1	east bound driving lane	20	EA		+	0	0		+	0	0	187.035	0
			DOWEL BAR (DRILLING, FURNISHING AND INST		shrumt1	east bound driving lane	20	EA		+	0	0		+	0	0	187.163	0
			DOWEL BAR (DRILLING, FURNISHING AND INST		shrumt1	east bound driving lane	20	EA		+	0	0		+	0	0	187.229	0
			DOWEL BAR (DRILLING, FURNISHING AND INST		shrumt1	east bound driving lane	20	EA		+	0	0		+	0	0	187.315	0
			DOWEL BAR (DRILLING, FURNISHING AND INST		shrumt1	east bound driving lane	20	EA		+	0	0		+	0	0	187.389	0
			DOWEL BAR (DRILLING, FURNISHING AND INST		shrumt1	east bound driving lane	20	EA		+	0	0		+	0	0	187.442	0
			DOWEL BAR (DRILLING, FURNISHING AND INST		shrumt1	east bound driving lane	20	EA		+	0	0		+	0	0	187.457	0
			DOWEL BAR (DRILLING, FURNISHING AND INST		shrumt1	east bound driving lane	20	EA		+	0	0		+	0	0	187.474	0
			DOWEL BAR (DRILLING, FURNISHING AND INST		shrumt1	east bound driving lane	20	EA		+	0	0		+	0	0	187.542	0
			DOWEL BAR (DRILLING, FURNISHING AND INST		shrumt1	east bound driving lane	20	EA		+	0	0		+	0	0	187.636	0
			DOWEL BAR (DRILLING, FURNISHING AND INST		shrumt1	east bound driving lane	20	EA		+	0	0		+	0	0	187.835	0
			DOWEL BAR (DRILLING, FURNISHING AND INST		shrumt1	east bound driving lane	20	EA		+	0	0		+	0	0	187.846	0
			DOWEL BAR (DRILLING, FURNISHING AND INST		shrumt1	east bound driving lane	20	EA		+	0	0		+	0	0	187.893	0
			DOWEL BAR (DRILLING, FURNISHING AND INST		shrumt1	east bound driving lane	20	EA		+	0	0		+	0	0	187.938	0
			DOWEL BAR (DRILLING, FURNISHING AND INST		shrumt1	east bound driving lane	20	EA		+	0	0		+	0	0	188.784	0
			DOWEL BAR (DRILLING, FURNISHING AND INST		shrumt1	east bound driving lane	20	EA		+	0	0		+	0	0	188.796	0
						DOWEL BAR (DRILLING,	20190315	dwighj1	no certs received as	-919	EA	0		+	0	0		+



Contractor's Payment Estimate Summary

March 22, 2019

	Contract ID	Estimate Number	Pay Period Start	Pay Period End	Date Generated	Estimate Type	District	Org. Code
	181019-B01	0003	March 2, 2019	March 15, 2019	March 17, 2019	PROG	NE	BCB

The information below this line is supplemental to the Estimate and is provided for confirmation of detail, location and quantity of work.

Project Number	Line	Item	Item Description	Date	User ID	Description/ Information	Quantity	Units	From	+	Offset	Distance	To	+	Offset	Distance	From LM	To LM		
J2P3129	0930	6131015	FURNISHING AND INST	20190315		of yet														
			DOWEL BAR (DRILLING, FURNISHING AND INST		shrmt1	east bound passing lane	20	EA		+	0		0		+	0		0	185.893	0
			DOWEL BAR (DRILLING, FURNISHING AND INST		shrmt1	east bound passing lane	20	EA		+	0		0		+	0		0	186.020	0
			DOWEL BAR (DRILLING, FURNISHING AND INST		shrmt1	east bound passing lane	20	EA		+	0		0		+	0		0	186.353	0
			DOWEL BAR (DRILLING, FURNISHING AND INST		shrmt1	east bound passing lane	20	EA		+	0		0		+	0		0	186.418	0
			DOWEL BAR (DRILLING, FURNISHING AND INST		shrmt1	east bound passing lane	20	EA		+	0		0		+	0		0	186.441	0
			DOWEL BAR (DRILLING, FURNISHING AND INST		shrmt1	east bound passing lane	20	EA		+	0		0		+	0		0	190.295	0
0940	6161005	CONSTRUCTION SIGNS	20190311	dwichj1	EB Rte 36, Rate Our Work Zone	18	SQFT		+	0	RC	24		+	0		0	183.983	0	
		CONSTRUCTION SIGNS		dwichj1	EB Rte 36, Road Work Zone Next 5 Miles	10	SQFT		+	0	RC	24		+	0		0	184.078	0	
		CONSTRUCTION SIGNS		dwichj1	EB Rte 36, Road Work Next 5 Miles	10	SQFT		+	0	LC	18		+	0		0	184.078	0	
		CONSTRUCTION SIGNS		dwichj1	EB Rte 36, Work / No Phone Zone	12	SQFT		+	0	RC	24		+	0		0	184.173	0	
		CONSTRUCTION SIGNS		dwichj1	EB Rte 36, Work / No Phone Zone	12	SQFT		+	0	LC	18		+	0		0	184.173	0	
		CONSTRUCTION SIGNS		dwichj1	WB Rte 36, End Road Work	8	SQFT		+	0	RC	24		+	0		0	3.102	0	
		CONSTRUCTION SIGNS		dwichj1	WB Rte 36, End Road Work	8	SQFT		+	0	LC	18		+	0		0	3.102	0	
		CONSTRUCTION SIGNS		dwichj1	EB Rte 36, Road Work Ahead	16	SQFT		+	0	RC	24		+	0		0	184.306	0	
		CONSTRUCTION SIGNS		dwichj1	EB Rte 36, Road Work Ahead	16	SQFT		+	0	LC	18		+	0		0	184.306	0	
		CONSTRUCTION SIGNS		dwichj1	EB Rte 36, Fine Sign	20	SQFT		+	0	RC	24		+	0		0	184.509	0	
		CONSTRUCTION SIGNS		dwichj1	EB Rte 36, Fine Sign	20	SQFT		+	0	LC	18		+	0		0	184.509	0	
		CONSTRUCTION SIGNS		dwichj1	EB Rte 36, Do Not Pass	12	SQFT		+	0	RC	24		+	0		0	184.710	0	
		CONSTRUCTION SIGNS		dwichj1	EB Rte 36, Do Not Pass	12	SQFT		+	0	LC	18		+	0		0	184.710	0	



Contractor's Payment Estimate Summary

March 22, 2019

	Contract ID	Estimate Number	Pay Period Start	Pay Period End	Date Generated	Estimate Type	District	Org. Code
	181019-B01	0003	March 2, 2019	March 15, 2019	March 17, 2019	PROG	NE	BCB

The information below this line is supplemental to the Estimate and is provided for confirmation of detail, location and quantity of work.

Project Number	Line	Item	Item Description	Date	User ID	Description/ Information	Quantity	Units	From	+	Offset	Distance	To	+	Offset	Distance	From LM	To LM	
J2P3129	0940	6161005	CONSTRUCTION SIGNS	20190311	dwighj1	EB Rte 36, Lane Closed Ahead	16	SQFT		+	0	RC	24		+	0	0	184.914	0
			CONSTRUCTION SIGNS		dwighj1	EB Rte 36, Lane Closed Ahead	16	SQFT		+	0	LC	18		+	0	0	184.914	0
			CONSTRUCTION SIGNS		dwighj1	EB Rte 36, Work Zone plaque	6	SQFT		+	0	RC	24		+	0	0	184.710	0
			CONSTRUCTION SIGNS		dwighj1	EB Rte 36, Work Zone plaque	6	SQFT		+	0	LC	18		+	0	0	184.710	0
			CONSTRUCTION SIGNS		dwighj1	EB Rte 36, Speeding/Passing	4.670	SQFT		+	0	RC	24		+	0	0	184.509	0
			CONSTRUCTION SIGNS		dwighj1	EB Rte 36, Speeding/Passing	4.670	SQFT		+	0	LC	18		+	0	0	184.509	0
			CONSTRUCTION SIGNS		dwighj1	EB Rte 36, Speed Limit 55	12	SQFT		+	0	RC	24		+	0	0	185.119	0
			CONSTRUCTION SIGNS		dwighj1	EB Rte 36, Work Zone plaque	6	SQFT		+	0	RC	24		+	0	0	185.119	0
			CONSTRUCTION SIGNS		dwighj1	EB Rte 36, Speed Limit 55	12	SQFT		+	0	LC	18		+	0	0	185.119	0
			CONSTRUCTION SIGNS		dwighj1	EB Rte 36, Work Zone plaque	6	SQFT		+	0	LC	18		+	0	0	185.119	0
			CONSTRUCTION SIGNS		dwighj1	EB Rte 36, Merge (Right symbol)	16	SQFT		+	0	RC	24		+	0	0	185.321	0
			CONSTRUCTION SIGNS		dwighj1	EB Rte 36, Lane Closed	16	SQFT		+	0	LC	18		+	0	0	185.321	0
			CONSTRUCTION SIGNS		dwighj1	EB Rte 36, Pass With Care	12	SQFT		+	0	RC	24		+	0	0	187.767	0
			CONSTRUCTION SIGNS		dwighj1	EB Rte 36, Pass With Care	12	SQFT		+	0	LC	18		+	0	0	187.767	0
			CONSTRUCTION SIGNS		dwighj1	EB Rte 36, Speed Limit 65	12	SQFT		+	0	RC	24		+	0	0	187.963	0
			CONSTRUCTION SIGNS		dwighj1	EB Rte 36, Speed Limit 65	12	SQFT		+	0	LC	18		+	0	0	187.963	0
							CONSTRUCTION SIGNS	20190315	dwighj1	no certs received as of yet	-343.340	SQFT	0	+	0		0		+
	0950	6161008	ADVANCED WARNING RAIL SYSTEM	20190311	dwighj1	EB Rte 36, on Road Work Ahead sign	1	EA		+	0	RC	24		+	0	0	184.306	0
ADVANCED WARNING RAIL SYSTEM			dwighj1		EB Rte 36, on Road Work Ahead sign	1	EA		+	0	LC	18		+	0	0	184.306	0	



Contractor's Payment Estimate Summary

March 22, 2019

	Contract ID	Estimate Number	Pay Period Start	Pay Period End	Date Generated	Estimate Type	District	Org. Code
	181019-B01	0003	March 2, 2019	March 15, 2019	March 17, 2019	PROG	NE	BCB

The information below this line is supplemental to the Estimate and is provided for confirmation of detail, location and quantity of work.

Project Number	Line	Item	Item Description	Date	User ID	Description/ Information	Quantity	Units	From	+	Offset	Distance	To	+	Offset	Distance	From LM	To LM		
J2P3129	0950	6161008	ADVANCED WARNING RAIL SYSTEM	20190311	dwighj1	EB Rte 36, on Lane Closed Ahead sign	1	EA		+	0	RC	24		+	0	0	184.914	0	
			ADVANCED WARNING RAIL SYSTEM		dwighj1	EB Rte 36, on Lane Closed Ahead sign	1	EA		+	0	LC	18		+	0	0	184.914	0	
			ADVANCED WARNING RAIL SYSTEM		dwighj1	EB Rte 36, on Merge (Rt symbol) sign	1	EA		+	0	RC	24		+	0	0	185.321	0	
			ADVANCED WARNING RAIL SYSTEM		dwighj1	EB Rte 36, on Lane Closed sign	1	EA		+	0	LC	18		+	0	0	185.321	0	
		ADVANCED WARNING RAIL SYSTEM	20190315	dwighj1	no certs received as of yet	-6	EA	0	+	0		0		+	0	0	0	0		
0960	6161009	6161009	FLAG ASSEMBLY	20190311	dwighj1	EB Rte 36, on Road Work Ahead sign	1	EA		+	0	RC	24		+	0	0	184.306	0	
			FLAG ASSEMBLY		dwighj1	EB Rte 36, on Road Work Ahead sign	1	EA		+	0	LC	18		+	0	0	184.306	0	
		FLAG ASSEMBLY	20190315	dwighj1	no certs received as of yet	-2	EA	0	+	0		0		+	0	0	0	0		
0970	6161025	6161025	CHANNELIZER (TRIM LINE)	20190311	dwighj1	EB Rte 36, shoulder taper @ arrow board	5	EA		+	0	RC	12		+	0	RC	12	185.525	185.570
			CHANNELIZER (TRIM LINE)		dwighj1	EB Rte 36, buffer, work zone & end tape	87	EA		+	0	RC	0		+	0	RC	12	185.729	187.555
		CHANNELIZER (TRIM LINE)	20190315	dwighj1	no certs received as of yet	-92	EA	0	+	0		0		+	0	0	0	0		
0980	6161033	6161033	DIRECTIONAL INDICATOR BARRICADE	20190311	dwighj1	EB Rte 36, Driving Lane taper	14	EA		+	0	RC	0		+	0	RC	12	185.570	185.729
			DIRECTIONAL INDICATOR BARRICADE	20190315	dwighj1	no certs received as of yet	-14	EA	0	+	0		0		+	0	0	0	0	
0990	6161040	6161040	FLASHING ARROW PANEL	20190311	dwighj1	EB Rte 36, Driving Lane shoulder	1	EA		+	0	RC	16		+	0	0	185.570	0	
			FLASHING ARROW PANEL	20190315	dwighj1	no certs received as of yet	-1	EA	0	+	0		0		+	0	0	0	0	

Remarks in the following table are for documentation purposes:



Contractor's Payment Estimate Summary

March 22, 2019

	Contract ID	Estimate Number	Pay Period Start	Pay Period End	Date Generated	Estimate Type	District	Org. Code
	181019-B01	0003	March 2, 2019	March 15, 2019	March 17, 2019	PROG	NE	BCB

Date	User ID	Remarks Text Field
------	---------	--------------------