



Contractor's Payment Estimate Summary

	Contract ID	Estimate Number	Pay Period Start	Pay Period End	Date Generated	Estimate Type	District	Org. Code
	181019-C04	0011	August 16, 2019	September 1, 2019	September 3, 2019	PROG	KC	CCE

Contractor	Vendor ID	Address	City	State	ZIP	Telephone	FAX
Amino Bros. Co., Inc.	0010472	P.O. Box 11277	Kansas City	KS	66111	(91-3)3-34-2	(91-3)3-34-0

Job Number	Federal/State Project Number	Description of work	Route Number	County	Location of work
J4P3235	FAF 92-1(33)	ADA improvements	92	CLAY	from Route 33 to Marimack Drive

Critical Date	Actual Date	Key Date	Subject	Date Contractor Assumed Maintenance	Disturbed Area on Project	Authorized Area on Project	
Price Adjustments Base Date	0				0	0	Acres
Open to Traffic Date	0						
Physical Work Complete Date	0						
Substantial Work Complete Date	0						
Final Acceptance Date	0						
Contract Items Complete Date	0						
Letting Date	20181019						
Execution Date	20181101						
Award Date	20181101						
Notice to Proceed Date	20181204						
Work Begin Date	20190325						
Adjusted Completion Date	20190815						
Original Completion Date	20190815						

Totals by Job Number				
J4P3235		To Date	Previous	This estimate
Participating		\$557,175.09	\$523,464.18	\$33,710.91
Non-Participating		\$0.00	\$0.00	\$0.00
Total Earnings		\$557,175.09	\$523,464.18	\$33,710.91
Stockpiled Materials		\$0.00	\$0.00	\$0.00
Gross Earnings		\$557,175.09	\$523,464.18	\$33,710.91
Other Adjustments		\$8,500.00	\$0.00	\$8,500.00
Retainage		\$0.00	\$0.00	\$0.00



Contractor's Payment Estimate Summary

	Contract ID	Estimate Number	Pay Period Start	Pay Period End	Date Generated	Estimate Type	District	Org. Code
	181019-C04	0011	August 16, 2019	September 1, 2019	September 3, 2019	PROG	KC	CCE

Totals by Job Number			
Incentive	\$0.00		\$0.00
Disincentive	\$0.00		\$0.00
Liquidated Damages	(\$8,500.00)		(\$8,500.00)
Overrun Adjustments	(\$12,177.23)	(\$4,301.27)	(\$7,875.96)
Total:	\$544,997.86	\$519,162.91	\$25,834.95
		Total Payable:	\$25,834.95

Total Contract			
181019-C04	To Date	Previous	This Estimate
	Line Item Pay	\$523,464.18	\$33,710.91
	All Adjustments	(\$4,301.27)	(\$7,875.96)
	Total	\$519,162.91	\$25,834.95

If the "This Estimate" total is greater than \$100.00, this is a Pay estimate. If the "This Estimate" total is equal to \$0.00, this is a No Pay estimate. If the "This Estimate" total is between \$100.00 and \$0.00, this is a Minimum estimate and no payment will be made. This estimate will be rejected. If the "This Estimate" total is less than \$0.00, this is a Negative estimate and no payment will be made. This estimate will be rejected. You will be notified should this estimate be rejected for reasons other than those listed above.

Approval Date		User ID
20190903	Generated and Approved (and should be considered Draft) at the Project Office Level by	johnsse
20190903	Reviewed and Approved (and should be considered Draft) at the Resident Engineer Level by	daultm1
20190904	Reviewed and Approved at the Central Office Controllers Office Level by	greggd1

Original Contract Amount	Net Change Order Amount to Date	Current Contract Amount	% of current contract amount complete
\$540,850.43	\$37248.15	\$578,098.58	96.4%

Contract Adjustments:			
Entered by User	Adjustment Description	Contract Adjustment Amount	Remarks
johnsse	Other	\$8500.00	This is the payment for the system adjusted liquidated damages applied. Change order adjustment is in the process.
SYSTEM	System Application of Liqd. Dam. Adj.	(\$8500.00)	



Contractor's Payment Estimate Summary

September 6, 2019

	Contract ID	Estimate Number	Pay Period Start	Pay Period End	Date Generated	Estimate Type	District	Org. Code
	181019-C04	0011	August 16, 2019	September 1, 2019	September 3, 2019	PROG	KC	CCE

Line Item Adjustments:

Project Number	Line Number	Entered by User	Adjustment Type	Line Item Adjustment Amount	Remarks
J4P3235	0170	SYSTEM	Overrun Re-adjustment	\$410.36	Overrun Re-adjustment created for the previous line item overrun adjustment: Est Nbr: 0010 Prj Nbr: J4P3235 Line Item Nbr: 0170 Adjust Type: OVRN Adjust Seq Nbr: 1
	0430	SYSTEM	Overrun	(\$350.40)	Overrun adjustment created for the following discrepancy: Est Nbr: 0011 Type: EI Seq No: 1 Desc: Minor Item J4P3235 /0430 exceeds Overrun Limits. This adjustment applies to DWR Date 08/28/2019.
	0590	SYSTEM	Overrun	(\$1166.40)	Overrun adjustment created for the following discrepancy: Est Nbr: 0011 Type: EI Seq No: 2 Desc: Minor Item J4P3235 /0590 exceeds Overrun Limits. This adjustment applies to DWR Date 08/29/2019.
	5002	SYSTEM	Overrun	(\$338.52)	Overrun adjustment created for the following discrepancy: Est Nbr: 0011 Type: EI Seq No: 3 Desc: Minor Item J4P3235 /5002 exceeds Overrun Limits. This adjustment applies to DWR Date 08/29/2019.
	5008	SYSTEM	Overrun	(\$3068.00)	Overrun adjustment created for the following discrepancy: Est Nbr: 0011 Type: EI Seq No: 4 Desc: Minor Item J4P3235 /5008 exceeds Overrun Limits. This adjustment applies to DWR Date 08/22/2019.
	5008	SYSTEM	Overrun	(\$3363.00)	Overrun adjustment created for the following discrepancy: Est Nbr: 0011 Type: EI Seq No: 4 Desc: Minor Item J4P3235 /5008 exceeds Overrun Limits. This adjustment applies to DWR Date 08/29/2019.
J4P3235				(\$7875.96)	
Summary				(\$7875.96)	

Discrepancies:

Discrepancy Message	Resolved By User ID	Remarks
Line Item # J4P3235 /5008 has a deficient tested matl discrepancy	johnsse	Working with contractor on QC issue.
Major Item J4P3235 /0170 exceeds Overrun Limits.	SYSTEM	This discrepancy has been automatically addressed by material discrepancy payment adjustments or prior overrun discrepancy payment adjustments
Minor Item J4P3235 /0430 exceeds Overrun Limits.	SYSTEM	This discrepancy has been automatically addressed by line item adjustment: Est Nbr: 0011 Prj Nbr: J4P3235 Line Item Nbr: 0430 Adjust Type: OVRN Adjust Seq Nbr: 1
Minor Item J4P3235 /0590 exceeds Overrun Limits.	SYSTEM	This discrepancy has been automatically addressed by line item adjustment: Est Nbr: 0011 Prj Nbr: J4P3235 Line Item Nbr: 0590 Adjust Type: OVRN Adjust Seq Nbr: 1
Line Item # J4P3235 /0210 has a deficient tested matl discrepancy	johnsse	Working with contractor on QC issue.
Line Item # J4P3235 /0400 has a deficient tested matl discrepancy	johnsse	Working with contractor on QC issue.
Minor Item J4P3235 /5002 exceeds Overrun Limits.	SYSTEM	This discrepancy has been automatically addressed by line item adjustment: Est Nbr: 0011 Prj Nbr: J4P3235 Line Item Nbr: 5002 Adjust Type: OVRN Adjust Seq Nbr: 1
Minor Item J4P3235 /5008 exceeds Overrun Limits.	SYSTEM	This discrepancy has been automatically addressed by multiple line item adjustments: Est Nbr: 0011 Prj Nbr: J4P3235 Line Item Nbr: 5008 Adjust Type: OVRN Adjust Seq Nbrs: 1 - 2
Line Item # J4P3235 /0740 has a deficient tested matl discrepancy	johnsse	Working with contractor on QC Pipe Performance Documents.



Contractor's Payment Estimate Summary

September 6, 2019

	Contract ID	Estimate Number	Pay Period Start	Pay Period End	Date Generated	Estimate Type	District	Org. Code
	181019-C04	0011	August 16, 2019	September 1, 2019	September 3, 2019	PROG	KC	CCE

Discrepancies:

Discrepancy Message	Resolved By User ID	Remarks
Line Item # J4P3235 /0160 has a deficient tested matl discrepancy	johnsse	Working with contractor on QC issue.
Minor Item J4P3235 /0110 exceeds Overrun Limits.	SYSTEM	This discrepancy has been automatically addressed by material discrepancy payment adjustments or prior overrun discrepancy payment adjustments
Minor Item J4P3235 /0280 exceeds Overrun Limits.	SYSTEM	This discrepancy has been automatically addressed by material discrepancy payment adjustments or prior overrun discrepancy payment adjustments
Line Item # J4P3235 /0170 has a deficient tested matl discrepancy	johnsse	Working with contractor on QC issue.
Minor Item J4P3235 /0300 exceeds Overrun Limits.	SYSTEM	This discrepancy has been automatically addressed by material discrepancy payment adjustments or prior overrun discrepancy payment adjustments
Line Item # J4P3235 /0180 has a deficient tested matl discrepancy	johnsse	Working with contractor on QC issue.
Line Item # J4P3235 /0690 has a deficient tested matl discrepancy	johnsse	Working with contractor on QC issue.
Minor Item J4P3235 /0630 exceeds Overrun Limits.	SYSTEM	This discrepancy has been automatically addressed by material discrepancy payment adjustments or prior overrun discrepancy payment adjustments
Line Item # J4P3235 /0410 has a deficient tested matl discrepancy	johnsse	Working with contractor on QC issue.
Minor Item J4P3235 /0060 exceeds Overrun Limits.	SYSTEM	This discrepancy has been automatically addressed by material discrepancy payment adjustments or prior overrun discrepancy payment adjustments
Line Item # J4P3235 /0390 has a deficient tested matl discrepancy	johnsse	Working with contractor on QC issue.
Line Item # J4P3235 /0580 has a deficient tested matl discrepancy	johnsse	Working with contractor on QC Pipe Performance Documents.
Line Item # J4P3235 /0080 has a deficient tested matl discrepancy	johnsse	Working with contractor on QC issue.
Minor Item J4P3235 /0080 exceeds Overrun Limits.	SYSTEM	This discrepancy has been automatically addressed by material discrepancy payment adjustments or prior overrun discrepancy payment adjustments
Line Item # J4P3235 /0470 has a deficient tested matl discrepancy	johnsse	Working with contractor on QC Pipe Performance Documents.
Line Item # J4P3235 /0480 has a deficient tested matl discrepancy	johnsse	Working with contractor on QC Pipe Performance Documents.
Line Item # J4P3235 /0490 has a deficient tested matl discrepancy	johnsse	Working with contractor on QC Pipe Performance Documents.
Line Item # J4P3235 /0500 has a deficient tested matl discrepancy	johnsse	Working with contractor on QC Pipe Performance Documents.
Line Item # J4P3235 /0590 has a deficient tested matl discrepancy	johnsse	Working with contractor on QC issue.
Line Item # J4P3235 /5003 has a deficient tested matl discrepancy	johnsse	Working with contractor on QC issue.



Contractor's Payment Estimate Summary

September 6, 2019

	Contract ID	Estimate Number	Pay Period Start	Pay Period End	Date Generated	Estimate Type	District	Org. Code
	181019-C04	0011	August 16, 2019	September 1, 2019	September 3, 2019	PROG	KC	CCE

Discrepancies:

Discrepancy Message	Resolved By User ID	Remarks
Line Item # J4P3235 /0380 has a deficient tested matl discrepancy	johnsse	Working with contractor on QC issue.
Line Item # J4P3235 /0460 has a deficient tested matl discrepancy	johnsse	Working with contractor on QC Pipe Performance Documents.
Line Item # J4P3235 /0130 has a deficient tested matl discrepancy	johnsse	Working with contractor on QC issue.
Line Item # J4P3235 /0190 has a deficient tested matl discrepancy	johnsse	Working with contractor on QC issue.
Line Item # J4P3235 /0420 has a deficient tested matl discrepancy	johnsse	Working with contractor on QC issue.

All Items, This Estimate:

Project Number	Line Item Number	Item Code	Description	Unit Price	Previous Total Paid Quantity	Quantity this Period	Quantity to Date	Amount this Estimate
J4P3235	0010	2013000	CLEARING AND GRUBBING	\$3805.00	0.90	0.10	1.00	\$380.50
	0030	2031000	CLASS A EXCAVATION	\$62.80	535.00	100.00	635.00	\$6280.00
	0040	2035500	EMBANKMENT IN PLACE	\$33.30	167.00	57.00	224.00	\$1898.10
	0050	2036000	COMPACTING EMBANKMENT	\$20.35	429.00	79.00	508.00	\$1607.65
	0060	2063000	CLASS 3 EXCAVATION	\$6.05	1152.00	0.00	1,152.00	\$0.00
	0080	3040504	TYPE 5 AGGREGATE FOR BASE (4 IN. THICK)	\$7.35	1046.00	0.00	1,046.00	\$0.00
	0110	6042010	ADJUSTING MANHOLE	\$1035.00	2.00	0.00	2.00	\$0.00
	0130	6081010	CONCRETE CURB RAMP	\$208.00	45.40	7.00	52.40	\$1456.00
	0160	6085008	PAVED APPROACH, 8 IN.	\$67.60	57.10	0.00	57.10	\$0.00
	0170	6086004	CONCRETE SIDEWALK, 4 IN.	\$41.45	1478.50	-9.90	1,468.60	(\$410.36)
	0180	6091010	CONCRETE CURB (6 IN. HEIGHT AND UNDER) TYPE S	\$41.85	99.00	0.00	99.00	\$0.00
	0190	6091052	CURB AND GUTTER TYPE B	\$34.40	959.00	0.00	959.00	\$0.00
	0210	6099903	MISC. CURB AND GUTTER APWA TYPE CG-2	\$26.05	10.00	0.00	10.00	\$0.00
	0280	6161005	CONSTRUCTION SIGNS	\$5.90	1198.00	0.00	1,198.00	\$0.00
	0300	6161009	FLAG ASSEMBLY	\$23.65	10.00	0.00	10.00	\$0.00
	0380	6200018	PREFORMED THERMOPLASTIC PAVEMENT MARKING, 24 IN. YELLOW	\$29.55	0.00	35.00	35.00	\$1034.25
	0390	6200021	PREFORMED THERMOPLASTIC PAVEMENT MARKING, LEFT/RIGHT ARROW	\$266.00	0.00	2.00	2.00	\$532.00
0400	6200036	PREFORMED THERMOPLASTIC PAVEMENT MARKING, 30 IN WHITE MIDBLO CK	\$118.00	0.00	7.00	7.00	\$826.00	



Contractor's Payment Estimate Summary

September 6, 2019

	Contract ID	Estimate Number	Pay Period Start	Pay Period End	Date Generated	Estimate Type	District	Org. Code
	181019-C04	0011	August 16, 2019	September 1, 2019	September 3, 2019	PROG	KC	CCE

All Items, This Estimate:

Project Number	Line Item Number	Item Code	Description	Unit Price	Previous Total Paid Quantity	Quantity this Period	Quantity to Date	Amount this Estimate
J4P3235	0410	6205901A	4 IN. YELLOW HIGH BUILD WATERBORNE PAVEMENT MARKING PAINT, T YPE L BEADS	\$0.30	0.00	1928.00	1,928.00	\$578.40
	0420	6205902A	6 IN. WHITE HIGH BUILD WATERBORNE PAVEMENT MARKING PAINT, TY PE L BEADS	\$0.40	0.00	1953.00	1,953.00	\$781.20
	0430	6207001	PAVEMENT MARKING REMOVAL	\$1.20	0.00	2198.00	2,198.00	\$2637.60
	0440	6207002	PAVEMENT MARKING REMOVAL (SYMBOLS)	\$59.10	0.00	6.00	6.00	\$354.60
	0460	7250315A	15 IN. PIPE GROUP B	\$47.60	785.00	0.00	785.00	\$0.00
	0470	7250318A	18 IN. PIPE GROUP B	\$56.20	54.00	0.00	54.00	\$0.00
	0480	7250336A	36 IN. PIPE GROUP B	\$91.65	384.00	0.00	384.00	\$0.00
	0490	7250415	15 IN. PIPE GROUP C	\$47.65	25.00	0.00	25.00	\$0.00
	0500	7261036	36 IN. PIPE GROUP A	\$91.65	45.00	0.00	45.00	\$0.00
	0580	7320815A	15 IN. OR ALLOWED SUBSTITUTE GROUP C FLARED END SECTION	\$704.00	2.00	0.00	2.00	\$0.00
	0590	8051000A	SEEDING - COOL SEASON MIXTURES	\$1944.00	0.40	0.80	1.20	\$1555.20
	0630	8061007A	CURB INLET CHECK	\$94.50	10.00	0.00	10.00	\$0.00
	0640	8061016	SEDIMENT REMOVAL	\$24.00	10.00	7.00	17.00	\$168.00
	0680	9031010	CONCRETE FOOTINGS, EMBEDDED	\$236.00	1.08	-0.18	0.90	(\$42.48)
	0690	9031241	BREAKAWAY ASSEMBLY (PERFORATED SQUARE STEEL TUBE)	\$59.05	2.00	0.00	2.00	\$0.00
	0730	9035069A	SHF-FLAT SHEET FLUORESCENT	\$53.15	0.00	26.00	26.00	\$1381.90
	0740	9039901	MISC. RECTANGULAR RAPID FLASHING BEACON (RRFB)	\$27285.00	1.00	0.00	1.00	\$0.00
	5002	8061006	ALTERNATE DITCH CHECK Ditch Check (12 IN. filter sock)	\$8.06	429.00	42.00	471.00	\$338.52
	5003	6092011	INTEGRAL CURB (6 IN. HEIGHT AND UNDER)	\$26.50	137.00	0.00	137.00	\$0.00
	5008	8064120	TYPE 1 EROSION CONTROL BLANKET	\$2.36	1500.00	3025.00	4,525.00	\$7139.00
	5009	3049901	MISC. AGGREGATE FOR BASE	\$5214.83	0.00	1.00	1.00	\$5214.83
J4P3235								\$33710.91
Summary								\$33710.91

Estimate Item Detail, All Items to Date:

Project Number	Category #	Line Number	Item Code	Description	Current Bid + CO	Current Installed to Date	Unit Price	Amount Paid to Date
J4P3235	0001	0010	2013000	CLEARING AND GRUBBING	1.00	1.00	\$3805.00	\$3,805.00
J4P3235	0001	0020	2022010	REMOVAL OF IMPROVEMENTS	1.00	1.00	\$24692.00	\$24,692.00
J4P3235	0001	0030	2031000	CLASS A EXCAVATION	635.00	635.00	\$62.80	\$39,878.00



Contractor's Payment Estimate Summary

September 6, 2019

	Contract ID	Estimate Number	Pay Period Start	Pay Period End	Date Generated	Estimate Type	District	Org. Code
	181019-C04	0011	August 16, 2019	September 1, 2019	September 3, 2019	PROG	KC	CCE

Estimate Item Detail, All Items to Date:

Project Number	Category #	Line Number	Item Code	Description	Current Bid + CO	Current Installed to Date	Unit Price	Amount Paid to Date
J4P3235	0001	0040	2035500	EMBANKMENT IN PLACE	224.00	224.00	\$33.30	\$7,459.20
J4P3235	0001	0050	2036000	COMPACTING EMBANKMENT	508.00	508.00	\$20.35	\$10,337.80
J4P3235	0001	0060	2063000	CLASS 3 EXCAVATION	1,152.00	1152.00	\$6.05	\$6,969.60
J4P3235	0001	0070	2063500	CULVERT CLEANOUT	1.00	1.00	\$3406.00	\$3,406.00
J4P3235	0001	0080	3040504	TYPE 5 AGGREGATE FOR BASE (4 IN. THICK)	1,046.00	1046.00	\$7.35	\$7,688.10
J4P3235	0001	0090	4039905	MISC. OPTIONAL PAVEMENT	428.40	428.40	\$63.75	\$27,310.50
J4P3235	0001	0100	6022000	STEEL RIGHT-OF-WAY MARKER	6.00	0.00	\$1030.00	\$0.00
J4P3235	0001	0110	6042010	ADJUSTING MANHOLE	2.00	2.00	\$1035.00	\$2,070.00
J4P3235	0001	0120	6042020	ADJUSTING BASIN OR INLET	0.00	0.00	\$2342.00	\$0.00
J4P3235	0001	0130	6081010	CONCRETE CURB RAMP	52.80	52.40	\$208.00	\$10,899.20
J4P3235	0001	0140	6081012	TRUNCATED DOMES	104.00	90.00	\$28.75	\$2,587.50
J4P3235	0001	0150	6085007	PAVED APPROACH, 7 IN.	237.30	237.30	\$63.85	\$15,151.60
J4P3235	0001	0160	6085008	PAVED APPROACH, 8 IN.	57.10	57.10	\$67.60	\$3,859.96
J4P3235	0001	0170	6086004	CONCRETE SIDEWALK, 4 IN.	1,442.00	1468.60	\$41.45	\$60,873.47
J4P3235	0001	0180	6091010	CONCRETE CURB (6 IN. HEIGHT AND UNDER) TYPE S	110.00	99.00	\$41.85	\$4,143.15
J4P3235	0001	0190	6091052	CURB AND GUTTER TYPE B	959.00	959.00	\$34.40	\$32,989.60
J4P3235	0001	0200	6097000	ROCK LINING	9.00	5.00	\$71.10	\$355.50
J4P3235	0001	0210	6099903	MISC. CURB AND GUTTER APWA TYPE CG-2	10.00	10.00	\$26.05	\$260.50
J4P3235	0001	0220	6123000A	TRUCK OR TRAILER MOUNTED ATTENUATOR (TMA)	1.00	0.00	\$4136.00	\$0.00
J4P3235	0001	0230	6141021	GRATE AND BEARING PLATE (3 FT. X 2 FT. OR 914 MM X 610 MM)	2.00	2.00	\$1115.00	\$2,230.00
J4P3235	0001	0240	6141024	GRATE AND BEARING PLATE (5 FT. X 3 FT. OR 1524 MM X 914 MM)	4.00	4.00	\$1650.00	\$6,600.00
J4P3235	0001	0250	6141120	CURVED VANE GRATE AND FRAME (2 FT. X 2 FT. OR 600MM X 600MM)	3.00	2.00	\$447.00	\$894.00
J4P3235	0001	0260	6143013	MANHOLE FRAME AND COVER, TYPE 3	3.00	3.00	\$302.00	\$906.00
J4P3235	0001	0270	6143014	MANHOLE FRAME AND COVER, TYPE 4	3.00	3.00	\$385.00	\$1,155.00
J4P3235	0001	0280	6161005	CONSTRUCTION SIGNS	1,198.00	1198.00	\$5.90	\$7,068.20
J4P3235	0001	0290	6161008	ADVANCED WARNING RAIL SYSTEM	4.00	4.00	\$23.65	\$94.60
J4P3235	0001	0300	6161009	FLAG ASSEMBLY	10.00	10.00	\$23.65	\$236.50



Contractor's Payment Estimate Summary

September 6, 2019

	Contract ID	Estimate Number	Pay Period Start	Pay Period End	Date Generated	Estimate Type	District	Org. Code
	181019-C04	0011	August 16, 2019	September 1, 2019	September 3, 2019	PROG	KC	CCE

Estimate Item Detail, All Items to Date:

Project Number	Category #	Line Number	Item Code	Description	Current Bid + CO	Current Installed to Date	Unit Price	Amount Paid to Date
J4P3235	0001	0310	6161025	CHANNELIZER (TRIM LINE)	137.00	120.00	\$11.80	\$1,416.00
J4P3235	0001	0320	6161030	TYPE III MOVEABLE BARRICADE	10.00	10.00	\$29.55	\$295.50
J4P3235	0001	0330	6161098A	CHANGEABLE MESSAGE SIGN WITHOUT COMMUNICATION INTERFACE, CON TRACTOR FURNISHED, CONTRACTOR RETAINED	2.00	2.00	\$1772.00	\$3,544.00
J4P3235	0001	0340	6169902	MISC. ADA COMPLIANT MOVABLE BARRICADE	6.00	0.00	\$5.90	\$0.00
J4P3235	0001	0350	6181000	MOBILIZATION	1.00	1.00	\$40942.00	\$40,942.00
J4P3235	0001	0360	6189902	MISC. ADDITIONAL MOBILIZATION FOR SEEDING	4.00	0.00	\$600.00	\$0.00
J4P3235	0001	0370	6191000	PAVEMENT EDGE TREATMENT	1,160.00	1160.00	\$2.85	\$3,306.00
J4P3235	0001	0380	6200018	PREFORMED THERMOPLASTIC PAVEMENT MARKING, 24 IN. YELLOW	53.00	35.00	\$29.55	\$1,034.25
J4P3235	0001	0390	6200021	PREFORMED THERMOPLASTIC PAVEMENT MARKING, LEFT/RIGHT ARROW	2.00	2.00	\$266.00	\$532.00
J4P3235	0001	0400	6200036	PREFORMED THERMOPLASTIC PAVEMENT MARKING, 30 IN WHITE MIDBLOCK	7.00	7.00	\$118.00	\$826.00
J4P3235	0001	0410	6205901A	4 IN. YELLOW HIGH BUILD WATERBORNE PAVEMENT MARKING PAINT, TYPE L BEADS	2,274.00	1928.00	\$0.30	\$578.40
J4P3235	0001	0420	6205902A	6 IN. WHITE HIGH BUILD WATERBORNE PAVEMENT MARKING PAINT, TYPE L BEADS	2,030.00	1953.00	\$0.40	\$781.20
J4P3235	0001	0430	6207001	PAVEMENT MARKING REMOVAL	1,906.00	2198.00	\$1.20	\$2,637.60
J4P3235	0001	0440	6207002	PAVEMENT MARKING REMOVAL (SYMBOLS)	6.00	6.00	\$59.10	\$354.60
J4P3235	0001	0450	6274000	CONTRACTOR FURNISHED SURVEYING AND STAKING	1.00	0.80	\$11461.00	\$9,168.80
J4P3235	0001	0460	7250315A	15 IN. PIPE GROUP B	785.00	785.00	\$47.60	\$37,366.00
J4P3235	0001	0470	7250318A	18 IN. PIPE GROUP B	54.00	54.00	\$56.20	\$3,034.80
J4P3235	0001	0480	7250336A	36 IN. PIPE GROUP B	384.00	384.00	\$91.65	\$35,193.60
J4P3235	0001	0490	7250415	15 IN. PIPE GROUP C	25.00	25.00	\$47.65	\$1,191.25
J4P3235	0001	0500	7261036	36 IN. PIPE GROUP A	45.00	45.00	\$91.65	\$4,124.25
J4P3235	0001	0510	7269903	MISC. 3 IN. PIPE GROUP B	38.00	0.00	\$27.10	\$0.00
J4P3235	0001	0520	7310060	PRECAST CONCRETE MANHOLE - 60 IN.	28.00	28.00	\$487.00	\$13,636.00
J4P3235	0001	0530	7311022	PRECAST CONCRETE DROP INLET 2 FT X 2 FT	11.00	8.00	\$577.00	\$4,616.00
J4P3235	0001	0540	7311030	PRECAST CONCRETE DROP INLET 3 FT X 2 FT-6 IN.	5.00	5.00	\$544.00	\$2,720.00
J4P3235	0001	0550	7311032	PRECAST CONCRETE DROP INLET 3 FT X 2 FT	9.00	9.00	\$627.00	\$5,643.00



Contractor's Payment Estimate Summary

September 6, 2019

	Contract ID	Estimate Number	Pay Period Start	Pay Period End	Date Generated	Estimate Type	District	Org. Code
	181019-C04	0011	August 16, 2019	September 1, 2019	September 3, 2019	PROG	KC	CCE

Estimate Item Detail, All Items to Date:

Project Number	Category #	Line Number	Item Code	Description	Current Bid + CO	Current Installed to Date	Unit Price	Amount Paid to Date
J4P3235	0001	0560	7311053	PRECAST CONCRETE DROP INLET 5 FT X 3 FT	41.00	41.00	\$613.00	\$25,133.00
J4P3235	0001	0570	7320036A	36 IN. OR ALLOWED SUBSTITUTE GROUP B FLARED END SECTION	1.00	1.00	\$1515.00	\$1,515.00
J4P3235	0001	0580	7320815A	15 IN. OR ALLOWED SUBSTITUTE GROUP C FLARED END SECTION	2.00	2.00	\$704.00	\$1,408.00
J4P3235	0001	0590	8051000A	SEEDING - COOL SEASON MIXTURES	0.60	1.20	\$1944.00	\$2,332.80
J4P3235	0001	0600	8061003	SEDIMENT TRAP EXCAVATION	5.00	0.00	\$83.40	\$0.00
J4P3235	0001	0610	8061004	SEDIMENT TRAP ROCK	5.00	0.00	\$96.20	\$0.00
J4P3235	0001	0620	8061005	ROCK DITCH CHECK	15.00	15.00	\$18.30	\$274.50
J4P3235	0001	0630	8061007A	CURB INLET CHECK	10.00	10.00	\$94.50	\$945.00
J4P3235	0001	0640	8061016	SEDIMENT REMOVAL	44.00	17.00	\$24.00	\$408.00
J4P3235	0001	0650	8061017	TEMPORARY SEEDING AND MULCHING	0.60	0.00	\$1329.00	\$0.00
J4P3235	0001	0660	8061019	SILT FENCE	539.00	406.00	\$1.90	\$771.40
J4P3235	0001	0670	8064140	TYPE 3B EROSION CONTROL BLANKET	54.00	0.00	\$4.80	\$0.00
J4P3235	0040	0680	9031010	CONCRETE FOOTINGS, EMBEDDED	1.10	0.90	\$236.00	\$212.40
J4P3235	0040	0690	9031241	BREAKAWAY ASSEMBLY (PERFORATED SQUARE STEEL TUBE)	2.00	2.00	\$59.05	\$118.10
J4P3235	0040	0700	9031280	2.5 IN. PSST POST - 12 GA.	192.00	160.00	\$11.80	\$1,888.00
J4P3235	0040	0710	9031281	POST ANCHOR FOR 2.5 IN. PSST - 7 GA.	36.00	30.00	\$17.70	\$531.00
J4P3235	0040	0720	9035004A	SH-FLAT SHEET	12.00	0.00	\$29.55	\$0.00
J4P3235	0040	0730	9035069A	SHF-FLAT SHEET FLUORESCENT	26.00	26.00	\$53.15	\$1,381.90
J4P3235	0040	0740	9039901	MISC. RECTANGULAR RAPID FLASHING BEACON (RRFB)	1.00	1.00	\$27285.00	\$27,285.00
J4P3235	0001	5001	8061025	INLET CHECK Inlet check (goetextile inlet protection)	10.00	9.00	\$123.50	\$1,111.50
J4P3235	0001	5002	8061006	ALTERNATE DITCH CHECK Ditch Check (12 IN. filter sock)	360.00	471.00	\$8.06	\$3,796.26
J4P3235	0001	5003	6092011	INTEGRAL CURB (6 IN. HEIGHT AND UNDER)	137.00	137.00	\$26.50	\$3,630.50
J4P3235	0001	5004	1046002	VALUE ENGINEERING	1,297.08	1297.08	\$1.00	\$1,297.08
J4P3235	0001	5005	7309901	MISC. TEMPORARY DRAINING Extend Existing Pipe and Connect to Inlet	1.00	1.00	\$1526.00	\$1,526.00
J4P3235	0001	5006	1094000	FORCE ACCOUNT Stabilize Trench Bottom	4,769.95	4769.95	\$1.00	\$4,769.95
J4P3235	0001	5007	1099901	MISC. Rock for Pipe Crossing	1.00	1.00	\$4083.60	\$4,083.60
J4P3235	0001	5008	8064120	TYPE 1 EROSION CONTROL BLANKET	4,620.00	4525.00	\$2.36	\$10,679.00



Contractor's Payment Estimate Summary

September 6, 2019

	Contract ID	Estimate Number	Pay Period Start	Pay Period End	Date Generated	Estimate Type	District	Org. Code
	181019-C04	0011	August 16, 2019	September 1, 2019	September 3, 2019	PROG	KC	CCE

Estimate Item Detail, All Items to Date:

Project Number	Category #	Line Number	Item Code	Description	Current Bid + CO	Current Installed to Date	Unit Price	Amount Paid to Date
J4P3235	0001	5009	3049901	MISC. AGGREGATE FOR BASE	1.00	1.00	\$5214.83	\$5,214.83

The information below this line is supplemental to the Estimate and is provided for confirmation of detail, location and quantity of work.

Project Number	Line	Item	Item Description	Date	User ID	Description/ Information	Quantity	Units	From	+	Offset	Distance	To	+	Offset	Distance	From LM	To LM
J4P3235	0010	2013000	CLEARING AND GRUBBING	20190829	scarpm1	Rte. 92	0.100	ACRE	628	+	28.070	0	656	+	34.660	0	0	0
	0030	2031000	CLASS A EXCAVATION	20190829	scarpm1	Rte. 92	100	CUYD	628	+	28.070	0	656	+	34.660	0	0	0
	0040	2035500	EMBANKMENT IN PLACE	20190829	scarpm1	Rte. 92	57	CUYD	628	+	28.070	0	656	+	34.660	0	0	0
	0050	2036000	COMPACTING EMBANKMENT	20190829	scarpm1	Rte. 92	79	CUYD	628	+	28.070	0	656	+	34.660	0	0	0
	0130	6081010	CONCRETE CURB RAMP	20190829	scarpm1	Rte. 92 North Side West Side	7	SQYD	641	+	96	0	642	+	7	0	0	0
	0170	6086004	CONCRETE SIDEWALK, 4 IN.	20190829	scarpm1	Rte. 92 North Side West Side	-7	SQYD	641	+	96	0	642	+	7	0	0	0
			scarpm1		Rte. 92 B/w Driveway and Porter Ridge	-2.900	SQYD	644	+	50	0	649	+	98	0	0	0	0
	0380	6200018	PREF THERMO PVMT MARK, 24 IN YELLOW	20190828	scarpm1	Hashmarks for Lt Turn Ln Painted Island	35	LF	643	+	20	0	646	+	51	0	0	0
			<div style="border: 1px solid black; padding: 2px;"> Remarks Hashmarks for Left Turn Lane Painted Island Station 643+20 to 646+51 </div>															
	0390	6200021	PREF THERMO PVMT MARK, LT/RT ARROW	20190828	scarpm1	Lt Arrows for Lt Turn Lane EB @ Porter	2	EA	647	+	51	0	649	+	65	0	0	0
			<div style="border: 1px solid black; padding: 2px;"> Remarks Left Turn Arrows for Left Turn Lane EB at Porter Ridge Station 647+51 to 649+65 </div>															
	0400	6200036	PREF THERMO PVMT	20190828	scarpm1	Crosswalk at	4	EA	649	+	65	0		+	0	0	0	0



Contractor's Payment Estimate Summary

September 6, 2019

	Contract ID	Estimate Number	Pay Period Start	Pay Period End	Date Generated	Estimate Type	District	Org. Code
	181019-C04	0011	August 16, 2019	September 1, 2019	September 3, 2019	PROG	KC	CCE

The information below this line is supplemental to the Estimate and is provided for confirmation of detail, location and quantity of work.

Project Number	Line	Item	Item Description	Date	User ID	Description/Information	Quantity	Units	From	+		Offset	Distance	To	+		Offset	Distance	From LM	To LM
J4P3235	0400	6200036	MARK, 30" WHT MIDBL			Porter Ridge EB Rte. 92														
			PREF THERMO PVMT MARK, 30" WHT MIDBL	20190829	scarp1	Crosswalk at Porter Ridge WB Rte. 92	3	EA	649	+	65		0		+	0		0	0	0
	0410	6205901A	4 IN. YELLOW HIGH BUILD WATERBORNE PAINT	20190828	scarp1	Centerline for EB and WB Rte. 92	1928	LF	642	+	33		0	649	+	89		0	0	0
0420	6205902A		6 IN. WHITE HIGH BUILD WATERBORNE PAINT	20190828	scarp1	Lane Line and Edge Line EB Rte. 92	795	LF	643	+	20		0	649	+	89		0	0	0
			6 IN. WHITE HIGH BUILD WATERBORNE PAINT	20190829	scarp1	Edge Line WB Rte. 92	1158	LF	638	+	27		0	649	+	89		0	0	0
0430	6207001		PAVEMENT MARKING REMOVAL	20190828	scarp1	Removal of Existing Pavement Markings	2198	LF	644	+	16		0	649	+	89		0	0	0
			<div style="border: 1px solid black; padding: 2px;"> Remarks Removal of Existing Pavement Markings for Left Turn Lane Station 644+16 to 649+89 </div>																	
0440	6207002		PAVEMENT MARKING REMOVAL (SYMBOLS)	20190828	scarp1	Removal of Existing Hashmarks for LTL	6	EA	644	+	16		0	649	+	89		0	0	0
			<div style="border: 1px solid black; padding: 2px;"> Remarks Removal of Existing Hashmarks for Left Turn Lane Station 644+16 to 649+89 </div>																	
0590	8051000A		SEEDING - COOL SEASON MIXTURES	20190829	scarp1	Rte. 92 Various Locations	0.800	ACRE	628	+	28		0	656	+	34		0	0	0
0640	8061016		SEDIMENT REMOVAL	20190829	scarp1	Inlet & Ditch Checks throughout Project	7	CUYD	644	+	0		0	654	+	0		0	0	0
0680	9031010		CONCRETE FOOTINGS, EMBEDDED	20190823	johnsse	concrete footings for sign installation	-0.180	CUYD	628	+	94	LC	0	655	+	73	LC	0	0	0
0730	9035069A		SHF-FLAT SHEET	20190823	johnsse	Cross Walk and	26	SQFT	647	+	84	RC	0	651	+	53	LC	0	0	0



Contractor's Payment Estimate Summary

September 6, 2019

	Contract ID	Estimate Number	Pay Period Start	Pay Period End	Date Generated	Estimate Type	District	Org. Code
	181019-C04	0011	August 16, 2019	September 1, 2019	September 3, 2019	PROG	KC	CCE

The information below this line is supplemental to the Estimate and is provided for confirmation of detail, location and quantity of work.

Project Number	Line	Item	Item Description	Date	User ID	Description/Information	Quantity	Units	From	+		Offset	Distance	To	+		Offset	Distance	From LM	To LM
J4P3235	0730	9035069A	FLUORESCENT			Ahead signs														
			Remarks																	
			W11-2 and W16-9P @ 647+84 RT, W11-2 and W16-9P @ 651+53 LT																	
	5002	8061006	ALTERNATE DITCH CHECK	20190829	scarp1	At A1, A2, A3, and Existing at Casey's	42	LF	635	+	0		0	644	+	50		0	0	0
	5008	8064120	TYPE 1 EROSION CONTROL BLANKET	20190822	johnsse	various locations at 92	1600	SQYD	635+	+	18	LC	0	650	+	0		0	0	0
			TYPE 1 EROSION CONTROL BLANKET	20190829	scarp1	Rte. 92 Various Locations	1425	SQYD	628	+	28		0	656	+	34		0	0	0
	5009	3049901	MISC. AGGREGATE FOR BASE	20190829	scarp1	Additional Base for Pavement and C&G	1	LS	644	+	13.140		0	649	+	55.450		0	0	0

Remarks in the following table are for documentation purposes:

Date	User ID	Remarks Text Field