



## Contractor's Payment Estimate Summary

July 22, 2019

Contract ID	Estimate Number	Pay Period Start	Pay Period End	Date Generated	Estimate Type	District	Org. Code
181019-C05	0010	July 1, 2019	July 15, 2019	July 16, 2019	PROG	KC	CCK

Contractor	Vendor ID	Address	City	State	ZIP	Telephone	FAX
Vance Brothers, Inc.	0010302	P.O. Box 300107	Kansas City	MO	64130	(81-6)9-23-4	(81-6)9-23-6

Job Number	Federal/State Project Number	Description of work	Route Number	County	Location of work
J3S3129	FAS S302(7)	Seal coat	DD	JOHNSON	from Route 13 to Route 23
J3S3130	FAS S302(8)	Seal coat	20	LAFAYETTE	from Bus 13 to Route W
J3S3131	FAS S302(10)	Seal coat	M	RAY	from Route C to Route 10
J3S3138	FAS S302(16)	Seal coat	O	LAFAYETTE	from Bus 13 to Route 40
J3S3139	FAS S302(17)	Seal coat	Y	RAY	from King Rd to Route 10
J3S3140	FAS S302(20)	Seal coat	BB	JOHNSON	from Route 13 to Route F
J3S3141	FAS S302(21)	Seal coat	WW	JOHNSON	from Route 23 to Henry CL
J3S3142	FAS-S302(048)	Seal coat	E	PETTIS	from Route B to Route 52

Critical Date	Actual Date	Key Date	Subject	Date Contractor Assumed Maintenance	Disturbed Area on Project	Authorized Area on Project	
Price Adjustments Base Date	0				0	0	Acres
Open to Traffic Date	0						
Physical Work Complete Date	0						
Final Acceptance Date	0						
Contract Items Complete Date	0						
Letting Date	20181019						
Award Date	20181101						
Execution Date	20181101						
Notice to Proceed Date	20181203						
Work Begin Date	20190429						
Substantial Work Complete Date	20190530						
Original Completion Date	20191101						
Adjusted Completion Date	20191101						

Totals by Job Number			
J3S3129	<b>To Date</b>	<b>Previous</b>	<b>This estimate</b>
Participating	\$247,710.60	\$242,461.08	\$5,249.52
Non-Participating	\$0.00	\$0.00	\$0.00



## Contractor's Payment Estimate Summary

July 22, 2019

	<b>Contract ID</b>	<b>Estimate Number</b>	<b>Pay Period Start</b>	<b>Pay Period End</b>	<b>Date Generated</b>	<b>Estimate Type</b>	<b>District</b>	<b>Org. Code</b>
	181019-C05	0010	July 1, 2019	July 15, 2019	July 16, 2019	PROG	KC	CCK

<b>Totals by Job Number</b>				
	<b>Total Earnings</b>	\$247,710.60	\$242,461.08	\$5,249.52
	Stockpiled Materials	\$0.00	\$0.00	\$0.00
	<b>Gross Earnings</b>	\$247,710.60	\$242,461.08	\$5,249.52
	Other Adjustments	\$0.00	\$0.00	\$0.00
	Retainage	\$0.00	\$0.00	\$0.00
	Incentive	\$0.00	\$0.00	\$0.00
	Disincentive	\$0.00	\$0.00	\$0.00
	Liquidated Damages	\$0.00	\$0.00	\$0.00
	Overrun Adjustments	\$0.00	\$0.00	\$0.00
	<b>Total:</b>	\$247,710.60	\$242,461.08	\$5,249.52
			<b>Total Payable:</b>	\$5,249.52
J3S3130	<b>To Date</b>	<b>Previous</b>	<b>This estimate</b>	
	Participating	\$228,524.25	\$221,690.52	\$6,833.73
	Non-Participating	\$0.00	\$0.00	\$0.00
	<b>Total Earnings</b>	\$228,524.25	\$221,690.52	\$6,833.73
	Stockpiled Materials	\$0.00	\$0.00	\$0.00
	<b>Gross Earnings</b>	\$228,524.25	\$221,690.52	\$6,833.73
	Other Adjustments	\$0.00	\$0.00	\$0.00
	Retainage	\$0.00	\$0.00	\$0.00
	Incentive	\$0.00	\$0.00	\$0.00
	Disincentive	\$0.00	\$0.00	\$0.00
	Liquidated Damages	\$0.00	\$0.00	\$0.00
	Overrun Adjustments	\$0.00	\$0.00	\$0.00
	<b>Total:</b>	\$228,524.25	\$221,690.52	\$6,833.73
			<b>Total Payable:</b>	\$6,833.73
J3S3131	<b>To Date</b>	<b>Previous</b>	<b>This estimate</b>	
	Participating	\$130,864.14	\$124,125.72	\$6,738.42



## Contractor's Payment Estimate Summary

July 22, 2019

	<b>Contract ID</b>	<b>Estimate Number</b>	<b>Pay Period Start</b>	<b>Pay Period End</b>	<b>Date Generated</b>	<b>Estimate Type</b>	<b>District</b>	<b>Org. Code</b>
	181019-C05	0010	July 1, 2019	July 15, 2019	July 16, 2019	PROG	KC	CCK

<b>Totals by Job Number</b>								
	Non-Participating	\$0.00			\$0.00			\$0.00
	<b>Total Earnings</b>	\$130,864.14			\$124,125.72			\$6,738.42
	Stockpiled Materials	\$0.00			\$0.00			\$0.00
	<b>Gross Earnings</b>	\$130,864.14			\$124,125.72			\$6,738.42
	Other Adjustments	\$0.00			\$0.00			\$0.00
	Retainage	\$0.00			\$0.00			\$0.00
	Incentive	\$0.00			\$0.00			\$0.00
	Disincentive	\$0.00			\$0.00			\$0.00
	Liquidated Damages	\$0.00			\$0.00			\$0.00
	Overrun Adjustments	\$0.00			\$0.00			\$0.00
	<b>Total:</b>	\$130,864.14			\$124,125.72			\$6,738.42
					<b>Total Payable:</b>			\$6,738.42
J3S3138		<b>To Date</b>			<b>Previous</b>			<b>This estimate</b>
	Participating	\$235,045.67			\$228,119.38			\$6,926.29
	Non-Participating	\$0.00			\$0.00			\$0.00
	<b>Total Earnings</b>	\$235,045.67			\$228,119.38			\$6,926.29
	Stockpiled Materials	\$0.00			\$0.00			\$0.00
	<b>Gross Earnings</b>	\$235,045.67			\$228,119.38			\$6,926.29
	Other Adjustments	\$0.00			\$0.00			\$0.00
	Retainage	\$0.00			\$0.00			\$0.00
	Incentive	\$0.00			\$0.00			\$0.00
	Disincentive	\$0.00			\$0.00			\$0.00
	Liquidated Damages	\$0.00			\$0.00			\$0.00
	Overrun Adjustments	\$0.00			\$0.00			\$0.00
	<b>Total:</b>	\$235,045.67			\$228,119.38			\$6,926.29
					<b>Total Payable:</b>			\$6,926.29



## Contractor's Payment Estimate Summary

July 22, 2019

	<b>Contract ID</b>	<b>Estimate Number</b>	<b>Pay Period Start</b>	<b>Pay Period End</b>	<b>Date Generated</b>	<b>Estimate Type</b>	<b>District</b>	<b>Org. Code</b>
	181019-C05	0010	July 1, 2019	July 15, 2019	July 16, 2019	PROG	KC	CCK

<b>Totals by Job Number</b>								
J3S3139		<b>To Date</b>		<b>Previous</b>				<b>This estimate</b>
	Participating	\$96,022.46		\$93,768.42				\$2,254.04
	Non-Participating	\$0.00		\$0.00				\$0.00
	<b>Total Earnings</b>	\$96,022.46		\$93,768.42				\$2,254.04
	Stockpiled Materials	\$0.00		\$0.00				\$0.00
	<b>Gross Earnings</b>	\$96,022.46		\$93,768.42				\$2,254.04
	Other Adjustments	\$0.00		\$0.00				\$0.00
	Retainage	\$0.00		\$0.00				\$0.00
	Incentive	\$0.00		\$0.00				\$0.00
	Disincentive	\$0.00		\$0.00				\$0.00
	Liquidated Damages	\$0.00		\$0.00				\$0.00
	Overrun Adjustments	\$0.00		(\$208.00)				\$208.00
	<b>Total:</b>	\$96,022.46		\$93,560.42				\$2,462.04
				<b>Total Payable:</b>				<b>\$2,462.04</b>
	J3S3140		<b>To Date</b>		<b>Previous</b>			
Participating		\$189,028.52		\$185,641.86				\$3,386.66
Non-Participating		\$0.00		\$0.00				\$0.00
<b>Total Earnings</b>		\$189,028.52		\$185,641.86				\$3,386.66
Stockpiled Materials		\$0.00		\$0.00				\$0.00
<b>Gross Earnings</b>		\$189,028.52		\$185,641.86				\$3,386.66
Other Adjustments		\$0.00		\$0.00				\$0.00
Retainage		\$0.00		\$0.00				\$0.00
Incentive		\$0.00		\$0.00				\$0.00
Disincentive		\$0.00		\$0.00				\$0.00
Liquidated Damages		\$0.00		\$0.00				\$0.00
Overrun Adjustments		\$0.00		\$0.00				\$0.00



## Contractor's Payment Estimate Summary

July 22, 2019

	<b>Contract ID</b>	<b>Estimate Number</b>	<b>Pay Period Start</b>	<b>Pay Period End</b>	<b>Date Generated</b>	<b>Estimate Type</b>	<b>District</b>	<b>Org. Code</b>
	181019-C05	0010	July 1, 2019	July 15, 2019	July 16, 2019	PROG	KC	CCK

<b>Totals by Job Number</b>								
	<b>Total:</b>	\$189,028.52		\$185,641.86		<b>Total Payable:</b>		\$3,386.66
J3S3141		<b>To Date</b>		<b>Previous</b>				<b>This estimate</b>
	Participating	\$161,513.70		\$158,001.40				\$3,512.30
	Non-Participating	\$0.00		\$0.00				\$0.00
	<b>Total Earnings</b>	\$161,513.70		\$158,001.40				\$3,512.30
	Stockpiled Materials	\$0.00		\$0.00				\$0.00
	<b>Gross Earnings</b>	\$161,513.70		\$158,001.40				\$3,512.30
	Other Adjustments	\$0.00		\$0.00				\$0.00
	Retainage	\$0.00		\$0.00				\$0.00
	Incentive	\$0.00		\$0.00				\$0.00
	Disincentive	\$0.00		\$0.00				\$0.00
	Liquidated Damages	\$0.00		\$0.00				\$0.00
	Overrun Adjustments	\$0.00		\$0.00				\$0.00
	<b>Total:</b>	\$161,513.70		\$158,001.40		<b>Total Payable:</b>		\$3,512.30
J3S3142		<b>To Date</b>		<b>Previous</b>				<b>This estimate</b>
	Participating	\$236,774.00		\$231,193.10				\$5,580.90
	Non-Participating	\$0.00		\$0.00				\$0.00
	<b>Total Earnings</b>	\$236,774.00		\$231,193.10				\$5,580.90
	Stockpiled Materials	\$0.00		\$0.00				\$0.00
	<b>Gross Earnings</b>	\$236,774.00		\$231,193.10				\$5,580.90
	Other Adjustments	\$0.00		\$0.00				\$0.00
	Retainage	\$0.00		\$0.00				\$0.00
	Incentive	\$0.00		\$0.00				\$0.00
	Disincentive	\$0.00		\$0.00				\$0.00
	Liquidated Damages	\$0.00		\$0.00				\$0.00



## Contractor's Payment Estimate Summary

July 22, 2019

	Contract ID	Estimate Number	Pay Period Start	Pay Period End	Date Generated	Estimate Type	District	Org. Code
	181019-C05	0010	July 1, 2019	July 15, 2019	July 16, 2019	PROG	KC	CCK

Totals by Job Number								
Overrun Adjustments	\$0.00				\$0.00			\$0.00
<b>Total:</b>	<b>\$236,774.00</b>				<b>\$231,193.10</b>			<b>\$5,580.90</b>
					<b>Total Payable:</b>			<b>\$5,580.90</b>

Total Contract		To Date	Previous	This Estimate
181019-C05	Line Item Pay	\$1,525,483.34	\$1,485,001.48	\$40,481.86
	All Adjustments	\$0.00	(\$208.00)	\$208.00
	<b>Total</b>	<b>\$1,525,483.34</b>	<b>\$1,484,793.48</b>	<b>\$40,689.86</b>

If the "This Estimate" total is greater than \$100.00, this is a Pay estimate. If the "This Estimate" total is equal to \$0.00, this is a No Pay estimate. If the "This Estimate" total is between \$100.00 and \$0.00, this is a Minimum estimate and no payment will be made. This estimate will be rejected. If the "This Estimate" total is less than \$0.00, this is a Negative estimate and no payment will be made. This estimate will be rejected. You will be notified should this estimate be rejected for reasons other than those listed above.

Approval Date		User ID
20190716	Generated and Approved (and should be considered Draft) at the Project Office Level by	jamesc2
20190716	Reviewed and Approved (and should be considered Draft) at the Resident Engineer Level by	ilesb1
20190717	Reviewed and Approved at the Central Office Controllers Office Level by	greggd1

Original Contract Amount	Net Change Order Amount to Date	Current Contract Amount	% of current contract amount complete
\$1,601,600.90	(\$51604.64)	\$1,549,996.26	98.4%

### Contract Adjustments:

### Line Item Adjustments:

Project Number	Line Number	Entered by User	Adjustment Type	Line Item Adjustment Amount	Remarks
J3S3139	0450	SYSTEM	Overrun Re-adjustment	\$208.00	Overrun Re-adjustment created for the previous line item overrun adjustment: Est Nbr: 0009 Prj Nbr: J3S3139 Line Item Nbr: 0450 Adjust Type: OVRN Adjust Seq Nbr: 1
				<b>\$208.00</b>	
Summary				<b>\$208.00</b>	



## Contractor's Payment Estimate Summary

July 22, 2019

	<b>Contract ID</b>	<b>Estimate Number</b>	<b>Pay Period Start</b>	<b>Pay Period End</b>	<b>Date Generated</b>	<b>Estimate Type</b>	<b>District</b>	<b>Org. Code</b>
	181019-C05	0010	July 1, 2019	July 15, 2019	July 16, 2019	PROG	KC	CCK

**Discrepancies:**

Discrepancy Message	Resolved By User ID	Remarks
Line Item # J3S3129 /0130 has a deficient tested matl discrepancy	jamesc2	Awaiting Retro Test, and materials need to upload test.
Line Item # J3S3129 /0140 has a deficient tested matl discrepancy	jamesc2	Awaiting Retro Test, and materials need to upload test.
Line Item # J3S3130 /0220 has a deficient tested matl discrepancy	jamesc2	Awaiting Retro Test, and materials need to upload test.
Line Item # J3S3130 /0230 has a deficient tested matl discrepancy	jamesc2	Awaiting Retro Test, and materials need to upload test.
Line Item # J3S3131 /0310 has a deficient tested matl discrepancy	jamesc2	Awaiting Retro Test, and materials need to upload test.
Line Item # J3S3131 /0320 has a deficient tested matl discrepancy	jamesc2	Awaiting Retro Test, and materials need to upload test.
Line Item # J3S3138 /0400 has a deficient tested matl discrepancy	jamesc2	Awaiting Retro Test, and materials need to upload test.
Line Item # J3S3138 /0410 has a deficient tested matl discrepancy	jamesc2	Awaiting Retro Test, and materials need to upload test.
Line Item # J3S3139 /0490 has a deficient tested matl discrepancy	jamesc2	Awaiting Retro Test, and materials need to upload test.
Line Item # J3S3140 /0570 has a deficient tested matl discrepancy	jamesc2	Awaiting Retro Test, and materials need to upload test.
Line Item # J3S3141 /0650 has a deficient tested matl discrepancy	jamesc2	Awaiting Retro Test, and materials need to upload test.
Line Item # J3S3141 /0660 has a deficient tested matl discrepancy	jamesc2	Awaiting Retro Test, and materials need to upload test.
Line Item # J3S3142 /0780 has a deficient tested matl discrepancy	jamesc2	Awaiting Retro Test, and materials need to upload test.
Line Item # J3S3142 /0790 has a deficient tested matl discrepancy	jamesc2	Awaiting Retro Test, and materials need to upload test.
Line Item # J3S3129 /0110 has a deficient tested matl discrepancy	jamesc2	Awaiting Retro Test, and materials need to upload test.
Line Item # J3S3129 /0100 has a deficient tested matl discrepancy	jamesc2	Awaiting Retro Test, and materials need to upload test.
Line Item # J3S3129 /5001 has a deficient tested matl discrepancy	jamesc2	Awaiting Retro Test, and materials need to upload test.
Line Item # J3S3129 /0120 has a deficient tested matl discrepancy	jamesc2	Awaiting Retro Test, and materials need to upload test.

**All Items, This Estimate:**

Project Number	Line Item Number	Item Code	Description	Unit Price	Previous Total Paid Quantity	Quantity this Period	Quantity to Date	Amount this Estimate
J3S3129	0100	6200015	PREFORMED THERMOPLASTIC PAVEMENT MARKING, 24 IN. WHITE	\$27.50	123.00	0.00	123.00	\$0.00
	0110	6200018	PREFORMED THERMOPLASTIC PAVEMENT MARKING, 24 IN. YELLOW	\$27.50	54.00	0.00	54.00	\$0.00
	0120	6200021	PREFORMED THERMOPLASTIC PAVEMENT MARKING, LEFT/RIGHT ARROW	\$330.00	6.00	0.00	6.00	\$0.00
	0130	6206000C	4 IN. WHITE STANDARD WATERBORNE PAVEMENT MARKING PAINT, TYPE P BEADS	\$0.12	41886.00	25131.60	67,017.60	\$3015.79
	0140	6206001C	4 IN. YELLOW STANDARD WATERBORNE PAVEMENT MARKING PAINT, TYPE P BEADS	\$0.12	31024.00	18614.40	49,638.40	\$2233.73
	5001	6205135	TP 2 PREF WHITE MIDBLK , 30 IN. 30" THERMOPLASTIC WHITE MIDBLOCK	\$210.00	15.00	0.00	15.00	\$0.00
<b>J3S3129</b>								<b>\$5249.52</b>



## Contractor's Payment Estimate Summary

July 22, 2019

	Contract ID	Estimate Number	Pay Period Start	Pay Period End	Date Generated	Estimate Type	District	Org. Code
	181019-C05	0010	July 1, 2019	July 15, 2019	July 16, 2019	PROG	KC	CCK

<b>All Items, This Estimate:</b>								
Project Number	Line Item Number	Item Code	Description	Unit Price	Previous Total Paid Quantity	Quantity this Period	Quantity to Date	Amount this Estimate
J3S3130	0170	6123000A	TRUCK OR TRAILER MOUNTED ATTENUATOR (TMA)	\$500.00	0.00	2.00	2.00	\$1000.00
	0220	6206000C	4 IN. WHITE STANDARD WATERBORNE PAVEMENT MARKING PAINT, TYPE P BEADS	\$0.12	53075.00	31845.00	84,920.00	\$3821.40
	0230	6206001C	4 IN. YELLOW STANDARD WATERBORNE PAVEMENT MARKING PAINT, TYPE P BEADS	\$0.12	27949.00	16769.40	44,718.40	\$2012.33
<b>J3S3130</b>								<b>\$6833.73</b>
Project Number	Line Item Number	Item Code	Description	Unit Price	Previous Total Paid Quantity	Quantity this Period	Quantity to Date	Amount this Estimate
J3S3131	0310	6206000C	4 IN. WHITE STANDARD WATERBORNE PAVEMENT MARKING PAINT, TYPE P BEADS	\$0.12	30429.00	30429.00	60,858.00	\$3651.48
	0320	6206001C	4 IN. YELLOW STANDARD WATERBORNE PAVEMENT MARKING PAINT, TYPE P BEADS	\$0.12	25724.50	25724.50	51,449.00	\$3086.94
<b>J3S3131</b>								<b>\$6738.42</b>
Project Number	Line Item Number	Item Code	Description	Unit Price	Previous Total Paid Quantity	Quantity this Period	Quantity to Date	Amount this Estimate
J3S3138	0400	6206000C	4 IN. WHITE STANDARD WATERBORNE PAVEMENT MARKING PAINT, TYPE P BEADS	\$0.12	54389.00	32633.40	87,022.40	\$3916.01
	0410	6206001C	4 IN. YELLOW STANDARD WATERBORNE PAVEMENT MARKING PAINT, TYPE P BEADS	\$0.12	41809.50	25085.70	66,895.20	\$3010.28
<b>J3S3138</b>								<b>\$6926.29</b>
Project Number	Line Item Number	Item Code	Description	Unit Price	Previous Total Paid Quantity	Quantity this Period	Quantity to Date	Amount this Estimate
J3S3139	0450	6161005	CONSTRUCTION SIGNS	\$6.50	594.00	-32.00	562.00	(\$208.00)
	0490	6206001C	4 IN. YELLOW STANDARD WATERBORNE PAVEMENT MARKING PAINT, TYPE P BEADS	\$0.12	20517.00	20517.00	41,034.00	\$2462.04
<b>J3S3139</b>								<b>\$2254.04</b>
Project Number	Line Item Number	Item Code	Description	Unit Price	Previous Total Paid Quantity	Quantity this Period	Quantity to Date	Amount this Estimate
J3S3140	0570	6206001C	4 IN. YELLOW STANDARD WATERBORNE PAVEMENT MARKING PAINT, TYPE P BEADS	\$0.12	47037.00	28222.20	75,259.20	\$3386.66
<b>J3S3140</b>								<b>\$3386.66</b>
Project Number	Line Item Number	Item Code	Description	Unit Price	Previous Total Paid Quantity	Quantity this Period	Quantity to Date	Amount this Estimate
J3S3141	0600	6123000A	TRUCK OR TRAILER MOUNTED ATTENUATOR (TMA)	\$500.00	0.00	2.00	2.00	\$1000.00
	0650	6206000C	4 IN. WHITE STANDARD WATERBORNE PAVEMENT MARKING	\$0.22	4140.00	2484.00	6,624.00	\$546.48





## Contractor's Payment Estimate Summary

July 22, 2019

	Contract ID	Estimate Number	Pay Period Start	Pay Period End	Date Generated	Estimate Type	District	Org. Code
	181019-C05	0010	July 1, 2019	July 15, 2019	July 16, 2019	PROG	KC	CCK

**All Items, This Estimate:**

Project Number	Line Item Number	Item Code	Description	Unit Price	Previous Total Paid Quantity	Quantity this Period	Quantity to Date	Amount this Estimate
J3S3141			PAINT, TYPE P BEADS					
	0660	6206001C	4 IN. YELLOW STANDARD WATERBORNE PAVEMENT MARKING PAINT, TYPE P BEADS	\$0.12	27303.00	16381.80	43,684.80	\$1965.82
J3S3141								<b>\$3512.30</b>
Project Number	Line Item Number	Item Code	Description	Unit Price	Previous Total Paid Quantity	Quantity this Period	Quantity to Date	Amount this Estimate
J3S3142	0730	6123000A	TRUCK OR TRAILER MOUNTED ATTENUATOR (TMA)	\$500.00	0.00	2.00	2.00	\$1000.00
	0780	6206000C	4 IN. WHITE STANDARD WATERBORNE PAVEMENT MARKING PAINT, TYPE P BEADS	\$0.12	39468.00	23680.80	63,148.80	\$2841.70
	0790	6206001C	4 IN. YELLOW STANDARD WATERBORNE PAVEMENT MARKING PAINT, TYPE P BEADS	\$0.12	24155.50	14493.30	38,648.80	\$1739.20
J3S3142								<b>\$5580.90</b>
Summary								<b>\$40481.86</b>

**Estimate Item Detail, All Items to Date:**

Project Number	Category #	Line Number	Item Code	Description	Current Bid + CO	Current Installed to Date	Unit Price	Amount Paid to Date
J3S3129	0001	0010	4091048	EMULSIFIED ASPHALT, SEAL COAT	45,275.00	45275.00	\$2.38	\$107,754.50
J3S3129	0001	0020	4099905	MISC. LIGHTWEIGHT HAYDITE, GRADE B	130,538.00	130538.00	\$0.76	\$99,208.88
J3S3129	0001	0030	6123000A	TRUCK OR TRAILER MOUNTED ATTENUATOR (TMA)	2.00	2.00	\$500.00	\$1,000.00
J3S3129	0001	0040	6161005	CONSTRUCTION SIGNS	694.00	694.00	\$6.50	\$4,511.00
J3S3129	0001	0050	6161009	FLAG ASSEMBLY	7.00	7.00	\$20.00	\$140.00
J3S3129	0001	0060	6161025	CHANNELIZER (TRIM LINE)	8.00	8.00	\$12.50	\$100.00
J3S3129	0001	0070	6161098A	CHANGEABLE MESSAGE SIGN WITHOUT COMMUNICATION INTERFACE, CONTRACTOR FURNISHED, CONTRACTOR RETAINED	4.00	4.00	\$1500.00	\$6,000.00
J3S3129	0001	0080	6181000	MOBILIZATION	1.00	1.00	\$5000.00	\$5,000.00
J3S3129	0001	0090	6200009	PREFORMED THERMOPLASTIC PAVEMENT MARKING, 6 IN. WHITE	845.00	0.00	\$6.50	\$0.00
J3S3129	0001	0100	6200015	PREFORMED THERMOPLASTIC PAVEMENT MARKING, 24 IN. WHITE	124.00	123.00	\$27.50	\$3,382.50
J3S3129	0001	0110	6200018	PREFORMED THERMOPLASTIC PAVEMENT MARKING, 24 IN. YELLOW	54.00	54.00	\$27.50	\$1,485.00
J3S3129	0001	0120	6200021	PREFORMED THERMOPLASTIC PAVEMENT MARKING, LEFT/RIGHT ARROW	6.00	6.00	\$330.00	\$1,980.00
J3S3129	0001	0130	6206000C	4 IN. WHITE STANDARD WATERBORNE PAVEMENT MARKING PAINT, TYPE	83,772.00	67017.60	\$0.12	\$8,042.11



## Contractor's Payment Estimate Summary

July 22, 2019

	Contract ID	Estimate Number	Pay Period Start	Pay Period End	Date Generated	Estimate Type		District	Org. Code
	181019-C05	0010	July 1, 2019	July 15, 2019	July 16, 2019	PROG		KC	CCK

**Estimate Item Detail, All Items to Date:**

Project Number	Category #	Line Number	Item Code	Description	Current Bid + CO	Current Installed to Date	Unit Price	Amount Paid to Date
				P BEADS				
J3S3129	0001	0140	6206001C	4 IN. YELLOW STANDARD WATERBORNE PAVEMENT MARKING PAINT, TYP E P BEADS	62,048.00	49638.40	\$0.12	\$5,956.61
J3S3130	0001	0150	4091048	EMULSIFIED ASPHALT, SEAL COAT	44,321.00	44321.00	\$2.38	\$105,483.98
J3S3130	0001	0160	4099905	MISC. LIGHTWEIGHT HAYDITE, GRADE B	127,066.00	127066.00	\$0.76	\$96,570.16
J3S3130	0001	0170	6123000A	TRUCK OR TRAILER MOUNTED ATTENUATOR (TMA)	2.00	2.00	\$500.00	\$1,000.00
J3S3130	0001	0180	6161005	CONSTRUCTION SIGNS	719.00	719.00	\$6.50	\$4,673.50
J3S3130	0001	0190	6161009	FLAG ASSEMBLY	7.00	7.00	\$20.00	\$140.00
J3S3130	0001	0200	6161025	CHANNELIZER (TRIM LINE)	8.00	8.00	\$12.50	\$100.00
J3S3130	0001	0210	6181000	MOBILIZATION	1.00	1.00	\$5000.00	\$5,000.00
J3S3130	0001	0220	6206000C	4 IN. WHITE STANDARD WATERBORNE PAVEMENT MARKING PAINT, TYPE P BEADS	106,150.00	84920.00	\$0.12	\$10,190.40
J3S3130	0001	0230	6206001C	4 IN. YELLOW STANDARD WATERBORNE PAVEMENT MARKING PAINT, TYP E P BEADS	55,898.00	44718.40	\$0.12	\$5,366.21
J3S3131	0001	0240	4091048	EMULSIFIED ASPHALT, SEAL COAT	23,297.00	23297.00	\$2.38	\$55,446.86
J3S3131	0001	0250	4099905	MISC. lightweight haydite, grade b	67,619.00	67619.00	\$0.76	\$51,390.44
J3S3131	0001	0260	6123000A	TRUCK OR TRAILER MOUNTED ATTENUATOR (TMA)	2.00	2.00	\$500.00	\$1,000.00
J3S3131	0001	0270	6161005	CONSTRUCTION SIGNS	660.00	660.00	\$6.50	\$4,290.00
J3S3131	0001	0280	6161009	FLAG ASSEMBLY	8.00	8.00	\$20.00	\$160.00
J3S3131	0001	0290	6161025	CHANNELIZER (TRIM LINE)	8.00	8.00	\$12.50	\$100.00
J3S3131	0001	0300	6181000	MOBILIZATION	1.00	1.00	\$5000.00	\$5,000.00
J3S3131	0001	0310	6206000C	4 IN. WHITE STANDARD WATERBORNE PAVEMENT MARKING PAINT, TYPE P BEADS	60,858.00	60858.00	\$0.12	\$7,302.96
J3S3131	0001	0320	6206001C	4 IN. YELLOW STANDARD WATERBORNE PAVEMENT MARKING PAINT, TYP E P BEADS	51,449.00	51449.00	\$0.12	\$6,173.88
J3S3138	0001	0330	4091048	EMULSIFIED ASPHALT, SEAL COAT	43,961.00	43961.00	\$2.38	\$104,627.18
J3S3138	0001	0340	4099905	MISC. LIGHTWEIGHT HAYDITE, GRADE B	132,513.00	132513.00	\$0.76	\$100,709.88
J3S3138	0001	0350	6123000A	TRUCK OR TRAILER MOUNTED ATTENUATOR (TMA)	2.00	2.00	\$500.00	\$1,000.00
J3S3138	0001	0360	6161005	CONSTRUCTION SIGNS	769.00	769.00	\$6.50	\$4,998.50
J3S3138	0001	0370	6161009	FLAG ASSEMBLY	7.00	7.00	\$20.00	\$140.00



## Contractor's Payment Estimate Summary

July 22, 2019

	<b>Contract ID</b>	<b>Estimate Number</b>	<b>Pay Period Start</b>	<b>Pay Period End</b>	<b>Date Generated</b>	<b>Estimate Type</b>	<b>District</b>	<b>Org. Code</b>
	181019-C05	0010	July 1, 2019	July 15, 2019	July 16, 2019	PROG	KC	CCK

**Estimate Item Detail, All Items to Date:**

Project Number	Category #	Line Number	Item Code	Description	Current Bid + CO	Current Installed to Date	Unit Price	Amount Paid to Date
J3S3138	0001	0380	6161025	CHANNELIZER (TRIM LINE)	8.00	8.00	\$12.50	\$100.00
J3S3138	0001	0390	6181000	MOBILIZATION	1.00	1.00	\$5000.00	\$5,000.00
J3S3138	0001	0400	6206000C	4 IN. WHITE STANDARD WATERBORNE PAVEMENT MARKING PAINT, TYPE P BEADS	108,778.00	87022.40	\$0.12	\$10,442.69
J3S3138	0001	0410	6206001C	4 IN. YELLOW STANDARD WATERBORNE PAVEMENT MARKING PAINT, TYP E P BEADS	83,619.00	66895.20	\$0.12	\$8,027.42
J3S3139	0001	0420	4091048	EMULSIFIED ASPHALT, SEAL COAT	17,737.00	17737.00	\$2.38	\$42,214.06
J3S3139	0001	0430	4099905	MISC. lightweight haydite, grade b	51,357.00	51357.00	\$0.76	\$39,031.32
J3S3139	0001	0440	6123000A	TRUCK OR TRAILER MOUNTED ATTENUATOR (TMA)	2.00	2.00	\$500.00	\$1,000.00
J3S3139	0001	0450	6161005	CONSTRUCTION SIGNS	562.00	562.00	\$6.50	\$3,653.00
J3S3139	0001	0460	6161009	FLAG ASSEMBLY	5.00	5.00	\$20.00	\$100.00
J3S3139	0001	0470	6161025	CHANNELIZER (TRIM LINE)	8.00	8.00	\$12.50	\$100.00
J3S3139	0001	0480	6181000	MOBILIZATION	1.00	1.00	\$5000.00	\$5,000.00
J3S3139	0001	0490	6206001C	4 IN. YELLOW STANDARD WATERBORNE PAVEMENT MARKING PAINT, TYP E P BEADS	41,034.00	41034.00	\$0.12	\$4,924.08
J3S3140	0001	0500	4091048	EMULSIFIED ASPHALT, SEAL COAT	36,703.00	36703.00	\$2.38	\$87,353.14
J3S3140	0001	0510	4099905	MISC. LIGHTWEIGHT HAYDITE, GRADE B	107,653.00	107653.00	\$0.76	\$81,816.28
J3S3140	0001	0520	6123000A	TRUCK OR TRAILER MOUNTED ATTENUATOR (TMA)	2.00	2.00	\$500.00	\$1,000.00
J3S3140	0001	0530	6161005	CONSTRUCTION SIGNS	712.00	712.00	\$6.50	\$4,628.00
J3S3140	0001	0540	6161009	FLAG ASSEMBLY	5.00	5.00	\$20.00	\$100.00
J3S3140	0001	0550	6161025	CHANNELIZER (TRIM LINE)	8.00	8.00	\$12.50	\$100.00
J3S3140	0001	0560	6181000	MOBILIZATION	1.00	1.00	\$5000.00	\$5,000.00
J3S3140	0001	0570	6206001C	4 IN. YELLOW STANDARD WATERBORNE PAVEMENT MARKING PAINT, TYP E P BEADS	94,074.00	75259.20	\$0.12	\$9,031.10
J3S3141	0001	0580	4091048	EMULSIFIED ASPHALT, SEAL COAT	31,744.00	31744.00	\$2.38	\$75,550.72
J3S3141	0001	0590	4099905	MISC. LIGHTWEIGHT HAYDITE, GRADE B	90,902.00	90902.00	\$0.76	\$69,085.52
J3S3141	0001	0600	6123000A	TRUCK OR TRAILER MOUNTED ATTENUATOR (TMA)	2.00	2.00	\$500.00	\$1,000.00
J3S3141	0001	0610	6161005	CONSTRUCTION SIGNS	612.00	612.00	\$6.50	\$3,978.00
J3S3141	0001	0620	6161009	FLAG ASSEMBLY	5.00	5.00	\$20.00	\$100.00



## Contractor's Payment Estimate Summary

July 22, 2019

	Contract ID	Estimate Number	Pay Period Start	Pay Period End	Date Generated	Estimate Type	District	Org. Code
	181019-C05	0010	July 1, 2019	July 15, 2019	July 16, 2019	PROG	KC	CCK

**Estimate Item Detail, All Items to Date:**

Project Number	Category #	Line Number	Item Code	Description	Current Bid + CO	Current Installed to Date	Unit Price	Amount Paid to Date
J3S3141	0001	0630	6161025	CHANNELIZER (TRIM LINE)	8.00	8.00	\$12.50	\$100.00
J3S3141	0001	0640	6181000	MOBILIZATION	1.00	1.00	\$5000.00	\$5,000.00
J3S3141	0001	0650	6206000C	4 IN. WHITE STANDARD WATERBORNE PAVEMENT MARKING PAINT, TYPE P BEADS	8,280.00	6624.00	\$0.22	\$1,457.28
J3S3141	0001	0660	6206001C	4 IN. YELLOW STANDARD WATERBORNE PAVEMENT MARKING PAINT, TYP E P BEADS	54,606.00	43684.80	\$0.12	\$5,242.18
J3S3142	0001	0670	2022010	REMOVAL OF IMPROVEMENTS	1.00	1.00	\$2500.00	\$2,500.00
J3S3142	0001	0680	2153000	SHAPING SLOPES, CLASS III	9.00	9.00	\$1450.00	\$13,050.00
J3S3142	0001	0690	4091048	EMULSIFIED ASPHALT, SEAL COAT	30,868.00	30868.00	\$2.38	\$73,465.84
J3S3142	0001	0700	4099905	MISC. lightweight haydite, grade b	91,094.00	91094.00	\$0.76	\$69,231.44
J3S3142	0001	0710	6061069	MGS BRIDGE APPROACH TRANSITION SECTION (REGULAR/NO CURB)	8.00	8.00	\$2900.00	\$23,200.00
J3S3142	0001	0720	6063014	TYPE A CRASHWORTHY END TERMINAL (MASH)	8.00	8.00	\$2800.00	\$22,400.00
J3S3142	0001	0730	6123000A	TRUCK OR TRAILER MOUNTED ATTENUATOR (TMA)	2.00	2.00	\$500.00	\$1,000.00
J3S3142	0001	0740	6161005	CONSTRUCTION SIGNS	694.00	694.00	\$6.50	\$4,511.00
J3S3142	0001	0750	6161009	FLAG ASSEMBLY	5.00	5.00	\$20.00	\$100.00
J3S3142	0001	0760	6161025	CHANNELIZER (TRIM LINE)	8.00	8.00	\$12.50	\$100.00
J3S3142	0001	0770	6181000	MOBILIZATION	1.00	1.00	\$15000.00	\$15,000.00
J3S3142	0001	0780	6206000C	4 IN. WHITE STANDARD WATERBORNE PAVEMENT MARKING PAINT, TYPE P BEADS	78,936.00	63148.80	\$0.12	\$7,577.86
J3S3142	0001	0790	6206001C	4 IN. YELLOW STANDARD WATERBORNE PAVEMENT MARKING PAINT, TYP E P BEADS	48,311.00	38648.80	\$0.12	\$4,637.86
J3S3129	0001	5001	6205135	TP 2 PREF WHITE MIDBLK , 30 IN. 30" THERMOPLASTIC WHITE MIDBLOCK	15.00	15.00	\$210.00	\$3,150.00

**The information below this line is supplemental to the Estimate and is provided for confirmation of detail, location and quantity of work.**

Project Number	Line	Item	Item Description	Date	User ID	Description/ Information	Quantity	Units	From	+	Offset	Distance	To	+	Offset	Distance	From LM	To LM
J3S3129	0130	6206000C	4 IN. WHITE WATERBORNE PAVEMENT MARKING	20190708	jamesc2	Standard waterborne pavemnet marking 4"	25131.600	LF		+	0	0		+	0	0	0.001	8.549
	0140	6206001C	4 IN. YELLOW WATERBORNE PAVEMENT	20190708	jamesc2	Standard waterborne paint Yellow 4"	18614.400	LF		+	0	0		+	0	0	0.001	8.549



## Contractor's Payment Estimate Summary

July 22, 2019

	Contract ID	Estimate Number	Pay Period Start	Pay Period End	Date Generated	Estimate Type	District	Org. Code
	181019-C05	0010	July 1, 2019	July 15, 2019	July 16, 2019	PROG	KC	CCK

**The information below this line is supplemental to the Estimate and is provided for confirmation of detail, location and quantity of work.**

Project Number	Line	Item	Item Description	Date	User ID	Description/ Information	Quantity	Units	From	+	Offset	Distance	To	+	Offset	Distance	From LM	To LM
J3S3129	0140	6206001C	MARKING															
J3S3130	0170	6123000A	TRUCK OR TRAILER MOUNTED ATTEN (TMA)	20190708	jamesc2	TMA	2	EA		+	0	0		+	0	0	1.785	11.837
	0220	6206000C	4 IN. WHITE WATERBORNE PAVEMENT MARKING	20190708	jamesc2	Standard white waterborne paint 4"	31845	LF		+	0	0		+	0	0	1.785	11.837
	0230	6206001C	4 IN. YELLOW WATERBORNE PAVEMENT MARKING	20190708	jamesc2	standard yellow waterborne paint 4"	16769.400	LF		+	0	0		+	0	0	1.785	11.837
J3S3131	0310	6206000C	4 IN. WHITE WATERBORNE PAVEMENT MARKING	20190708	jamesc2	Standard white waterborne paint 4"	18257.400	LF		+	0	0		+	0	0	0.001	5.763
			4 IN. WHITE WATERBORNE PAVEMENT MARKING	20190712	jamesc2	Standard waterborne white Paint 4"	12171.600	LF		+	0	0		+	0	0	0.001	5.763
	0320	6206001C	4 IN. YELLOW WATERBORNE PAVEMENT MARKING	20190708	jamesc2	Standard waterborne Yellow paint 4"	15434.700	LF		+	0	0		+	0	0	0.001	5.763
			4 IN. YELLOW WATERBORNE PAVEMENT MARKING	20190712	jamesc2	Standard waterborne yellow paint 4"	10289.800	LF		+	0	0		+	0	0	0.001	5.763
J3S3138	0400	6206000C	4 IN. WHITE WATERBORNE PAVEMENT MARKING	20190708	jamesc2	Standard waterborne white paint 4"	32633.400	LF		+	0	0		+	0	0	0.001	10.301
	0410	6206001C	4 IN. YELLOW WATERBORNE PAVEMENT MARKING	20190708	jamesc2	Standard waterborne yellow paint 4"	25085.700	LF		+	0	0		+	0	0	0.001	10.301



## Contractor's Payment Estimate Summary

July 22, 2019

	Contract ID	Estimate Number	Pay Period Start	Pay Period End	Date Generated	Estimate Type	District	Org. Code
	181019-C05	0010	July 1, 2019	July 15, 2019	July 16, 2019	PROG	KC	CCK

**The information below this line is supplemental to the Estimate and is provided for confirmation of detail, location and quantity of work.**

Project Number	Line	Item	Item Description	Date	User ID	Description/ Information	Quantity	Units	From	+	Offset	Distance	To	+	Offset	Distance	From LM	To LM
J3S3139	0450	6161005	CONSTRUCTION SIGNS	20190708	jamesc2	Construction Signs	-32	SQFT		+	0	0		+	0	0	0.001	4.030
	0490	6206001C	4 IN. YELLOW WATERBORNE PAVEMENT MARKING	20190708	jamesc2	Standard waterborne yellow paint 4"	12310.200	LF		+	0	0		+	0	0	0.001	4.030
			4 IN. YELLOW WATERBORNE PAVEMENT MARKING	20190712	jamesc2	Standard waterborne Yellow Paint 4"	8206.800	LF		+	0	0		+	0	0	0.001	4.030
J3S3140	0570	6206001C	4 IN. YELLOW WATERBORNE PAVEMENT MARKING	20190708	jamesc2	Standard waterborne yellow paint 4"	28222.200	LF		+	0	0		+	0	0	0.001	4.030
J3S3141	0600	6123000A	TRUCK OR TRAILER MOUNTED ATTEN (TMA)	20190708	jamesc2	TMA	2	EA		+	0	0		+	0	0	0.001	7.063
	0650	6206000C	4 IN. WHITE WATERBORNE PAVEMENT MARKING	20190708	jamesc2	Stanard white waterborne paint 4"	2484	LF		+	0	0		+	0	0	0.001	7.063
	0660	6206001C	4 IN. YELLOW WATERBORNE PAVEMENT MARKING	20190708	jamesc2	Standard waterborne yellow paint 4"	16381.800	LF		+	0	0		+	0	0	0.001	7.063
J3S3142	0730	6123000A	TRUCK OR TRAILER MOUNTED ATTEN (TMA)	20190708	jamesc2	TMA	2	EA		+	0	0		+	0	0	0.001	7.394
	0780	6206000C	4 IN. WHITE WATERBORNE PAVEMENT MARKING	20190708	jamesc2	Standard waterborne white paint 4"	23680.800	LF		+	0	0		+	0	0	0.001	7.475
	0790	6206001C	4 IN. YELLOW WATERBORNE PAVEMENT MARKING	20190708	jamesc2	Standard waterborne yellow paint 4"	14493.300	LF		+	0	0		+	0	0	0.001	7.475



# Contractor's Payment Estimate Summary

July 22, 2019

	Contract ID	Estimate Number	Pay Period Start	Pay Period End	Date Generated	Estimate Type	District	Org. Code
	181019-C05	0010	July 1, 2019	July 15, 2019	July 16, 2019	PROG	KC	CCK

Remarks in the following table are for documentation purposes:

Date	User ID	Remarks Text Field
------	---------	--------------------