



## Contractor's Payment Estimate Summary

	Contract ID	Estimate Number	Pay Period Start	Pay Period End	Date Generated	Estimate Type	District	Org. Code
	181019-D08	0010	December 2, 2019	December 15, 2019	December 16, 2019	PROG	CD	DCB

Contractor	Vendor ID	Address	City	State	ZIP	Telephone	FAX
Willard Asphalt Paving, Inc.	0010608	P.O. Box 869	Lebanon	MO	65536	(41-7)5-32-7	(41-7)5-32-5

Job Number	Federal/State Project Number	Description of work	Route Number	County	Location of work
J5S3269	FAS S401(83)	Coldmill and resurface	Various	PULASKI	near Waynesville and near St. Roberts

Critical Date	Actual Date	Key Date	Subject	Date Contractor Assumed Maintenance	Disturbed Area on Project	Authorized Area on Project	
Open to Traffic Date	0				0	0	Acres
Physical Work Complete Date	0						
Contract Items Complete Date	0						
Final Acceptance Date	0						
Price Adjustments Base Date	20181019						
Letting Date	20181019						
Execution Date	20181101						
Award Date	20181101						
Notice to Proceed Date	20190107						
Work Begin Date	20190717						
Substantial Work Complete Date	20191011						
Adjusted Completion Date	20191101						
Original Completion Date	20191101						

Totals by Job Number				
J5S3269		<b>To Date</b>	<b>Previous</b>	<b>This estimate</b>
Participating		\$2,242,864.90	\$2,242,864.90	\$0.00
Non-Participating		\$0.00	\$0.00	\$0.00
<b>Total Earnings</b>		\$2,242,864.90	\$2,242,864.90	\$0.00
Stockpiled Materials		\$0.00	\$0.00	\$0.00
<b>Gross Earnings</b>		\$2,242,864.90	\$2,242,864.90	\$0.00
Other Adjustments		(\$15,074.86)	(\$15,074.86)	\$0.00
Retainage		\$0.00	\$0.00	\$0.00



## Contractor's Payment Estimate Summary

	Contract ID	Estimate Number	Pay Period Start	Pay Period End	Date Generated	Estimate Type	District	Org. Code
	181019-D08	0010	December 2, 2019	December 15, 2019	December 16, 2019	PROG	CD	DCB

Totals by Job Number				
Incentive	\$0.00		\$0.00	\$0.00
Disincentive	\$0.00		\$0.00	\$0.00
Liquidated	\$0.00		\$0.00	\$0.00
Damages				
Overrun	\$0.00		\$0.00	\$0.00
Adjustments				
<b>Total:</b>	<b>\$2,227,790.04</b>		<b>\$2,227,790.04</b>	<b>\$0.00</b>
			<b>Total Payable:</b>	<b>\$0.00</b>

Total Contract				
181019-D08		<b>To Date</b>	<b>Previous</b>	<b>This Estimate</b>
	Line Item Pay	\$2,242,864.90	\$2,242,864.90	\$0.00
	All Adjustments	(\$15,074.86)	(\$15,074.86)	\$0.00
	<b>Total</b>	<b>\$2,227,790.04</b>	<b>\$2,227,790.04</b>	<b>\$0.00</b>

If the "This Estimate" total is greater than \$100.00, this is a Pay estimate. If the "This Estimate" total is equal to \$0.00, this is a No Pay estimate. If the "This Estimate" total is between \$100.00 and \$0.00, this is a Minimum estimate and no payment will be made. This estimate will be rejected. If the "This Estimate" total is less than \$0.00, this is a Negative estimate and no payment will be made. This estimate will be rejected. You will be notified should this estimate be rejected for reasons other than those listed above.

Approval Date		User ID
20191216	Generated and Approved (and should be considered Draft) at the Project Office Level by	geldmk1
20191216	Reviewed and Approved (and should be considered Draft) at the Resident Engineer Level by	grahac1
20191217	Reviewed and Approved at the Central Office Controllers Office Level by	greggd1

Original Contract Amount	Net Change Order Amount to Date	Current Contract Amount	% of current contract amount complete
\$2,211,295.94	\$31568.95	\$2,242,864.89	100.0%

**Contract Adjustments:**

**Line Item Adjustments:**

**Discrepancies:**

**All Items, This Estimate:**



## Contractor's Payment Estimate Summary

December 23, 2019

	Contract ID	Estimate Number	Pay Period Start	Pay Period End	Date Generated	Estimate Type	District	Org. Code
	181019-D08	0010	December 2, 2019	December 15, 2019	December 16, 2019	PROG	CD	DCB

**Estimate Item Detail, All Items to Date:**

Project Number	Category #	Line Number	Item Code	Description	Current Bid + CO	Current Installed to Date	Unit Price	Amount Paid to Date
J5S3269	0001	0010	2022010	REMOVAL OF IMPROVEMENTS	1.00	1.00	\$10875.00	\$10,875.00
J5S3269	0001	0020	2153000	SHAPING SLOPES, CLASS III	11.00	11.00	\$1553.00	\$17,083.00
J5S3269	0001	0030	4011209	BITUMINOUS PAVEMENT MIXTURE PG64-22, (BP-1)	9,210.24	9210.24	\$67.25	\$619,388.64
J5S3269	0001	0040	4020520	BITUMINOUS PAVEMENT MIXTURE PG64-22 (SURFACE LEVELING)	9,947.41	9947.41	\$62.00	\$616,739.42
J5S3269	0001	0050	4071005	TACK COAT	18,721.00	18721.00	\$3.20	\$59,907.20
J5S3269	0001	0060	6123000A	TRUCK OR TRAILER MOUNTED ATTENUATOR (TMA)	2.00	2.00	\$0.01	\$0.02
J5S3269	0001	0070	6131010	FURNISHING AND PLACING CONCRETE MATERIAL FOR FULL DEPTH PAVEMENT REPAIR	1,274.70	1274.70	\$178.00	\$226,896.60
J5S3269	0001	0080	6131012	SUBGRADE COMPACTION (6 IN. DEPTH) (PAVEMENT REPAIR)	28.00	28.00	\$6.00	\$168.00
J5S3269	0001	0090	6131013	TYPE 1 OR 5 AGGREGATE FOR BASE (4 IN. THICK) (PAVEMENT REPAIR)	0.00	0.00	\$12.00	\$0.00
J5S3269	0001	0100	6131014	FULL DEPTH PAVEMENT REPAIR SAW CUT (FOR PERIMETER AND INTERNAL SAW CUTS)	4,720.00	4720.00	\$8.00	\$37,760.00
J5S3269	0001	0110	6131015	DOWEL BAR (DRILLING, FURNISHING AND INSTALLATION) FOR FULL DEPTH PAVEMENT REPAIR	1,616.00	1616.00	\$5.00	\$8,080.00
J5S3269	0001	0130	6132018	FURNISHING AND PLACING CONCRETE MATERIAL FOR CLASS A PARTIAL DEPTH PAVEMENT REPAIR	10.40	10.40	\$600.00	\$6,240.00
J5S3269	0001	0140	6132019	REMOVAL FOR CLASS A PARTIAL DEPTH PAVEMENT REPAIR	125.00	125.00	\$225.00	\$28,125.00
J5S3269	0001	0150	6161005	CONSTRUCTION SIGNS	2,124.00	2124.00	\$5.50	\$11,682.00
J5S3269	0001	0160	6161008	ADVANCED WARNING RAIL SYSTEM	13.00	13.00	\$100.00	\$1,300.00
J5S3269	0001	0170	6161009	FLAG ASSEMBLY	13.00	13.00	\$20.00	\$260.00
J5S3269	0001	0180	6161028	CHANNELIZER	420.00	420.00	\$18.00	\$7,560.00
J5S3269	0001	0190	6161034	DIRECTIONAL INDICATOR BARRICADE WITH LIGHT	38.00	38.00	\$140.00	\$5,320.00
J5S3269	0001	0200	6161040	FLASHING ARROW PANEL	4.00	4.00	\$1200.00	\$4,800.00
J5S3269	0001	0210	6161099	CHANGEABLE MESSAGE SIGN WITH COMMUNICATION INTERFACE, CONTRACTOR FURNISHED, CONTRACTOR RETAINED	6.00	6.00	\$2500.00	\$15,000.00
J5S3269	0001	0220	6181000	MOBILIZATION	1.00	1.00	\$95140.00	\$95,140.00
J5S3269	0001	0230	6200015	PREFORMED THERMOPLASTIC PAVEMENT MARKING, 24 IN. WHITE	470.00	470.00	\$13.75	\$6,462.50
J5S3269	0001	0240	6200018	PREFORMED THERMOPLASTIC PAVEMENT MARKING, 24 IN. YELLOW	96.00	96.00	\$13.75	\$1,320.00
J5S3269	0001	0250	6200021	PREFORMED THERMOPLASTIC PAVEMENT MARKING, LEFT/RIGHT ARROW	58.00	58.00	\$235.00	\$13,630.00
J5S3269	0001	0260	6200024	PREFORMED THERMOPLASTIC PAVEMENT MARKING, STRAIGHT ARROW	3.00	3.00	\$235.00	\$705.00



## Contractor's Payment Estimate Summary

December 23, 2019

	Contract ID	Estimate Number	Pay Period Start	Pay Period End	Date Generated	Estimate Type	District	Org. Code
	181019-D08	0010	December 2, 2019	December 15, 2019	December 16, 2019	PROG	CD	DCB

**Estimate Item Detail, All Items to Date:**

Project Number	Category #	Line Number	Item Code	Description	Current Bid + CO	Current Installed to Date	Unit Price	Amount Paid to Date
J5S3269	0001	0270	6200030	PREFORMED THERMOPLASTIC PAVEMENT MARKING, WORD (ONLY)	5.00	5.00	\$325.00	\$1,625.00
J5S3269	0001	0280	6205902A	6 IN. WHITE HIGH BUILD WATERBORNE PAVEMENT MARKING PAINT, TYPE L BEADS	0.00	0.00	\$0.14	\$0.00
J5S3269	0001	0290	6206000C	4 IN. WHITE STANDARD WATERBORNE PAVEMENT MARKING PAINT, TYPE P BEADS	58,219.00	58219.00	\$0.14	\$8,150.66
J5S3269	0001	0300	6206001C	4 IN. YELLOW STANDARD WATERBORNE PAVEMENT MARKING PAINT, TYPE P BEADS	109,722.00	109722.00	\$0.12	\$13,166.64
J5S3269	0001	0310	6221001	COLDMILLING BITUMINOUS PAVEMENT FOR REMOVAL OF SURFACING (3 IN. THICK OR LESS)	91,519.00	91519.00	\$1.65	\$151,006.35
J5S3269	0001	0320	6224010	MODIFIED COLDMILLING (DEPTH TRANSITIONS)	3,584.80	3584.80	\$7.00	\$25,093.60
J5S3269	0010	0330	6061060	MGS GUARDRAIL	1,912.50	1912.50	\$25.75	\$49,246.88
J5S3269	0010	0340	6061069	MGS BRIDGE APPROACH TRANSITION SECTION (REGULAR/NO CURB)	3.00	3.00	\$2800.00	\$8,400.00
J5S3269	0010	0350	6061074	MGS HEIGHT AND BLOCK TRANSITION	3.00	3.00	\$625.00	\$1,875.00
J5S3269	0010	0360	6063014	TYPE A CRASHWORTHY END TERMINAL (MASH)	12.00	12.00	\$2775.00	\$33,300.00
J5S3269	0030	0370	9029902	MISC. LOOP DETECTORS	26.00	26.00	\$2950.00	\$76,700.00
J5S3269	0010	5001	6061061	MGS GUARDRAIL, 8 FT. POSTS, 6 FT. - 3 IN	1,750.00	1750.00	\$29.10	\$50,925.00
J5S3269	0001	5002	6131018	TIE BAR (DRILL, FURN & INSTAL) (TYPE L	127.00	127.00	\$9.50	\$1,206.50
J5S3269	0001	5003	6200009	PREF THERMO PAVMT MARKING, 6 IN WHITE	1,006.00	1006.00	\$6.30	\$6,337.80
J5S3269	0010	5004	6061080	MGS END ANCHOR	2.00	2.00	\$950.00	\$1,900.00
J5S3269	0001	5005	1094000	FORCE ACCOUNT Misc. Asphalt (Add Asphalt to Entrances)	8,562.67	8562.67	\$1.00	\$8,562.67
J5S3269	0001	5006	1094000	FORCE ACCOUNT Additional Profile Milling and Pavement Bumps on Rte. Z	10,052.73	10052.73	\$1.00	\$10,052.73
J5S3269	0010	5007	6069901	MISC. GUARDRAIL ITEM Remove & Re-install Guardrail at Bridge A0802	1.00	1.00	\$873.68	\$873.68

**The information below this line is supplemental to the Estimate and is provided for confirmation of detail, location and quantity of work.**

**Remarks in the following table are for documentation purposes:**

Date	User ID	Remarks Text Field
------	---------	--------------------