



Contractor's Payment Estimate Summary

April 19, 2019

	Contract ID	Estimate Number	Pay Period Start	Pay Period End	Date Generated	Estimate Type	District	Org. Code
	181019-D09	0002	March 30, 2019	April 15, 2019	April 17, 2019	PROG	CD	DCC

Contractor	Vendor ID	Address	City	State	ZIP	Telephone	FAX
Microsurfacing Contractors, LLC	0011261	13940 St. Charles Rock Road	Bridgeton	MO	63044	(31-4)9-89-9	(31-4)5-67-8

Job Number	Federal/State Project Number	Description of work	Route Number	County	Location of work
J5S3286	FAS S401(49)	Microsurface	87	MONITEAU	from Route 5 at Boonville to Route O at California
J5S3286	FAS S401(49)	Microsurface	87	COOPER	from Route 5 at Boonville to Route O at California

Critical Date	Actual Date	Key Date	Subject	Date Contractor Assumed Maintenance	Disturbed Area on Project	Authorized Area on Project	
Open to Traffic Date	0				0	0	Acres
Price Adjustments Base Date	0						
Physical Work Complete Date	0						
Substantial Work Complete Date	0						
Final Acceptance Date	0						
Contract Items Complete Date	0						
Letting Date	20181019						
Award Date	20181101						
Execution Date	20181101						
Notice to Proceed Date	20190102						
Work Begin Date	20190415						
Adjusted Completion Date	20190928						
Original Completion Date	20190928						

Totals by Job Number				
J5S3286		To Date	Previous	This estimate
	Participating	\$39,639.34	\$0.00	\$39,639.34
	Non-Participating	\$0.00	\$0.00	\$0.00
	Total Earnings	\$39,639.34	\$0.00	\$39,639.34
	Stockpiled Materials	\$56,595.11	\$66,939.11	(\$10,344.00)
	Gross Earnings	\$96,234.45	\$66,939.11	\$29,295.34
	Other	\$0.00	\$0.00	\$0.00



Contractor's Payment Estimate Summary

April 19, 2019

	Contract ID	Estimate Number	Pay Period Start	Pay Period End	Date Generated	Estimate Type	District	Org. Code
	181019-D09	0002	March 30, 2019	April 15, 2019	April 17, 2019	PROG	CD	DCC

Totals by Job Number								
Adjustments								
Retainage		\$0.00			\$0.00			\$0.00
Incentive		\$0.00			\$0.00			\$0.00
Disincentive		\$0.00			\$0.00			\$0.00
Liquidated Damages		\$0.00			\$0.00			\$0.00
Overrun Adjustments		\$0.00			\$0.00			\$0.00
Total:		\$96,234.45			\$66,939.11			\$29,295.34
					Total Payable:			\$29,295.34

Total Contract				
181019-D09		To Date	Previous	This Estimate
	Line Item Pay	\$39,639.34	\$0.00	\$39,639.34
	All Adjustments	\$56,595.11	\$66,939.11	(\$10,344.00)
	Total	\$96,234.45	\$66,939.11	\$29,295.34

If the "This Estimate" total is greater than \$100.00, this is a Pay estimate. If the "This Estimate" total is equal to \$0.00, this is a No Pay estimate. If the "This Estimate" total is between \$100.00 and \$0.00, this is a Minimum estimate and no payment will be made. This estimate will be rejected. If the "This Estimate" total is less than \$0.00, this is a Negative estimate and no payment will be made. This estimate will be rejected. You will be notified should this estimate be rejected for reasons other than those listed above.

Approval Date		User ID
20190417	Generated and Approved (and should be considered Draft) at the Project Office Level by	bashoa1
20190417	Reviewed and Approved (and should be considered Draft) at the Resident Engineer Level by	rileyr1
20190419	Reviewed and Approved at the Central Office Controllers Office Level by	greggd1

Original Contract Amount	Net Change Order Amount to Date	Current Contract Amount	% of current contract amount complete
\$2,308,968.99	\$0.00	\$2,308,968.99	1.7%

Contract Adjustments:

Line Item Adjustments:

Project Number	Line Number	Entered by User	Adjustment Type	Line Item Adjustment Amount	Remarks
J5S3286	0390	SYSTEM	Stockpiled Materials	(\$7140.00)	



Contractor's Payment Estimate Summary

April 19, 2019

	Contract ID	Estimate Number	Pay Period Start	Pay Period End	Date Generated	Estimate Type	District	Org. Code
	181019-D09	0002	March 30, 2019	April 15, 2019	April 17, 2019	PROG	CD	DCC

Line Item Adjustments:					
Project Number	Line Number	Entered by User	Adjustment Type	Line Item Adjustment Amount	Remarks
J5S3286			Adjustment		
	0410	SYSTEM	Stockpiled Materials Adjustment	(\$3204.00)	
J5S3286				(\$10344.00)	
Summary				(\$10344.00)	

Discrepancies:		
Discrepancy Message	Resolved By User ID	Remarks
Line Item # J5S3286 /0020 has a deficient tested matl discrepancy	bashoa1	Bashoa1: Awaiting materials report
Line Item # J5S3286 /0230 has a deficient tested matl discrepancy	bashoa1	bashoa1: To be resolved at a later date.
Line Item # J5S3286 /0390 has a deficient tested matl discrepancy	bashoa1	Bashoa1: Awaiting materials report

All Items, This Estimate:								
Project Number	Line Item Number	Item Code	Description	Unit Price	Previous Total Paid Quantity	Quantity this Period	Quantity to Date	Amount this Estimate
J5S3286	0010	2022010	REMOVAL OF IMPROVEMENTS	\$29902.33	0.00	0.25	0.25	\$7475.58
	0020	2153000	SHAPING SLOPES, CLASS III	\$1175.61	0.00	1.50	1.50	\$1763.42
	0230	6161098A	CHANGEABLE MESSAGE SIGN WITHOUT COMMUNICATION INTERFACE, CON TRACTOR FURNISHED, CONTRACTOR RETAINED	\$3200.00	0.00	4.00	4.00	\$12800.00
	0390	6061061	MGS GUARDRAIL, 8 FT. POSTS, 6 FT. - 3 IN. SPACING	\$24.91	0.00	500.00	500.00	\$12455.00
	0410	6063014	TYPE A CRASHWORTHY END TERMINAL (MASH)	\$2572.67	0.00	2.00	2.00	\$5145.34
J5S3286								\$39639.34
Summary								\$39639.34

Estimate Item Detail, All Items to Date:								
Project Number	Category #	Line Number	Item Code	Description	Current Bid + CO	Current Installed to Date	Unit Price	Amount Paid to Date
J5S3286	0001	0010	2022010	REMOVAL OF IMPROVEMENTS	1.00	0.25	\$29902.33	\$7,475.58
J5S3286	0001	0020	2153000	SHAPING SLOPES, CLASS III	6.00	1.50	\$1175.61	\$1,763.42



Contractor's Payment Estimate Summary

April 19, 2019

	Contract ID	Estimate Number	Pay Period Start	Pay Period End	Date Generated	Estimate Type	District	Org. Code
	181019-D09	0002	March 30, 2019	April 15, 2019	April 17, 2019	PROG	CD	DCC

Estimate Item Detail, All Items to Date:

Project Number	Category #	Line Number	Item Code	Description	Current Bid + CO	Current Installed to Date	Unit Price	Amount Paid to Date
J5S3286	0001	0030	3040504	TYPE 5 AGGREGATE FOR BASE (4 IN. THICK)	1,098.00	0.00	\$14.00	\$0.00
J5S3286	0001	0040	4019905	MISC. MODIFIED PAVED APPROACH, 8 IN.	333.80	0.00	\$85.00	\$0.00
J5S3286	0001	0045	4071005	TACK COAT	21,520.00	0.00	\$3.21	\$0.00
J5S3286	0001	0050	4099905	MISC. SEAL CENTERLINE AND SHOULDER RUMBLES	35,307.50	0.00	\$1.69	\$0.00
J5S3286	0001	0060	4139905	MISC. MICRO-SURFACING, TYPE II GRADE A	538,005.00	0.00	\$2.70	\$0.00
J5S3286	0001	0070	5029905	MISC. FULL DEPTH OPTIONAL PAVEMENT	26.40	0.00	\$85.00	\$0.00
J5S3286	0001	0080	6049902	MISC. ADJUSTING VALVE BOX	3.00	0.00	\$500.00	\$0.00
J5S3286	0001	0090	6081010	CONCRETE CURB RAMP	274.40	0.00	\$105.00	\$0.00
J5S3286	0001	0100	6081012	TRUNCATED DOMES	337.00	0.00	\$30.00	\$0.00
J5S3286	0001	0110	6086004	CONCRETE SIDEWALK, 4 IN.	408.30	0.00	\$55.00	\$0.00
J5S3286	0001	0120	6086007	CONCRETE SIDEWALK, 7 IN.	11.30	0.00	\$100.00	\$0.00
J5S3286	0001	0130	6089905	MISC. 4 IN. CONCRETE ISLAND CAP	22.80	0.00	\$100.00	\$0.00
J5S3286	0001	0140	6091010	CONCRETE CURB (6 IN. HEIGHT AND UNDER) TYPE S	89.00	0.00	\$45.00	\$0.00
J5S3286	0001	0150	6099903	MISC. MODIFIED TYPE B CURB AND GUTTER	105.00	0.00	\$40.00	\$0.00
J5S3286	0001	0160	6123000A	TRUCK OR TRAILER MOUNTED ATTENUATOR (TMA)	2.00	0.00	\$2800.00	\$0.00
J5S3286	0001	0170	6161005	CONSTRUCTION SIGNS	2,812.00	0.00	\$7.00	\$0.00
J5S3286	0001	0180	6161008	ADVANCED WARNING RAIL SYSTEM	4.00	0.00	\$45.00	\$0.00
J5S3286	0001	0190	6161009	FLAG ASSEMBLY	13.00	0.00	\$25.00	\$0.00
J5S3286	0001	0200	6161025	CHANNELIZER (TRIM LINE)	400.00	0.00	\$20.00	\$0.00
J5S3286	0001	0210	6161030	TYPE III MOVEABLE BARRICADE	12.00	0.00	\$100.00	\$0.00
J5S3286	0001	0220	6161040	FLASHING ARROW PANEL	2.00	0.00	\$750.00	\$0.00
J5S3286	0001	0230	6161098A	CHANGEABLE MESSAGE SIGN WITHOUT COMMUNICATION INTERFACE, CON TRACTOR FURNISHED, CONTRACTOR RETAINED	4.00	4.00	\$3200.00	\$12,800.00
J5S3286	0001	0240	6162004	TEMPORARY SHORT-TERM RUMBLE STRIPS	4.00	0.00	\$4200.00	\$0.00
J5S3286	0001	0250	6169902	MISC. DETECTABLE PEDESTRIAN CHANNELIZING BARRI CADE	4.00	0.00	\$250.00	\$0.00
J5S3286	0001	0260	6181000	MOBILIZATION	1.00	0.00	\$242049.00	\$0.00
J5S3286	0001	0270	6200009	PREFORMED THERMOPLASTIC PAVEMENT MARKING, 6 IN. WHITE	287.00	0.00	\$6.00	\$0.00
J5S3286	0001	0280	6200015	PREFORMED THERMOPLASTIC PAVEMENT MARKING, 24 IN. WHITE	36.00	0.00	\$25.00	\$0.00



Contractor's Payment Estimate Summary

April 19, 2019

	Contract ID	Estimate Number	Pay Period Start	Pay Period End	Date Generated	Estimate Type	District	Org. Code
	181019-D09	0002	March 30, 2019	April 15, 2019	April 17, 2019	PROG	CD	DCC

Estimate Item Detail, All Items to Date:

Project Number	Category #	Line Number	Item Code	Description	Current Bid + CO	Current Installed to Date	Unit Price	Amount Paid to Date
J5S3286	0001	0290	6200021	PREFORMED THERMOPLASTIC PAVEMENT MARKING, LEFT/RIGHT ARROW	4.00	0.00	\$300.00	\$0.00
J5S3286	0001	0300	6200036	PREFORMED THERMOPLASTIC PAVEMENT MARKING, 30 IN WHITE MIDBLO CK	44.00	0.00	\$175.00	\$0.00
J5S3286	0001	0310	6206000C	4 IN. WHITE STANDARD WATERBORNE PAVEMENT MARKING PAINT, TYPE P BEADS	345,721.00	0.00	\$0.10	\$0.00
J5S3286	0001	0320	6206001C	4 IN. YELLOW STANDARD WATERBORNE PAVEMENT MARKING PAINT, TYP E P BEADS	248,373.00	0.00	\$0.11	\$0.00
J5S3286	0001	0330	6207002	PAVEMENT MARKING REMOVAL (SYMBOLS)	17.00	0.00	\$50.00	\$0.00
J5S3286	0001	0340	6261000A	BITUMINOUS SHOULDER RUMBLE STRIP	2,436.10	0.00	\$10.50	\$0.00
J5S3286	0001	0350	6269909	MISC. 6 IN. CENTERLINE RUMBLE STRIP	1,483.20	0.00	\$10.50	\$0.00
J5S3286	0001	0360	6274000	CONTRACTOR FURNISHED SURVEYING AND STAKING	1.00	0.00	\$2500.00	\$0.00
J5S3286	0001	0370	8031000A	TURF TYPE TALL FESCUE SODDING	641.00	0.00	\$22.40	\$0.00
J5S3286	0010	0380	6061060	MGS GUARDRAIL	113.00	0.00	\$20.70	\$0.00
J5S3286	0010	0390	6061061	MGS GUARDRAIL, 8 FT. POSTS, 6 FT. - 3 IN. SPACING	2,463.00	500.00	\$24.91	\$12,455.00
J5S3286	0010	0400	6061069	MGS BRIDGE APPROACH TRANSITION SECTION (REGULAR/NO CURB)	4.00	0.00	\$3654.88	\$0.00
J5S3286	0010	0410	6063014	TYPE A CRASHWORTHY END TERMINAL (MASH)	15.00	2.00	\$2572.67	\$5,145.34
J5S3286	0040	0420	9031010	CONCRETE FOOTINGS, EMBEDDED	1.10	0.00	\$1942.20	\$0.00
J5S3286	0040	0430	9031241	BREAKAWAY ASSEMBLY (PERFORATED SQUARE STEEL TUBE)	12.00	0.00	\$261.01	\$0.00
J5S3286	0040	0440	9031280	2.5 IN. PSST POST - 12 GA.	192.00	0.00	\$11.79	\$0.00
J5S3286	0040	0450	9031281	POST ANCHOR FOR 2.5 IN. PSST - 7 GA.	36.00	0.00	\$50.41	\$0.00
J5S3286	0040	0460	9035069A	SHF-FLAT SHEET FLUORESCENT	128.00	0.00	\$19.57	\$0.00

The information below this line is supplemental to the Estimate and is provided for confirmation of detail, location and quantity of work.

Project Number	Line	Item	Item Description	Date	User ID	Description/ Information	Quantity	Units	From	+	0	Offset	Distance	To	+	0	Offset	Distance	From LM	To LM
J5S3286	0010	2022010	REMOVAL OF IMPROVEMENTS	20190415	bashoa1	Guardrail Removal Booneville	0.250	LS		+	0		0		+	0		0	22.265	23.421
	0020	2153000	SHAPING SLOPES, CLASS III	20190415	bashoa1	Left Shoulder	1.500	100F		+	0		0		+	0		0	22.279	22.393



Contractor's Payment Estimate Summary

April 19, 2019

	Contract ID	Estimate Number	Pay Period Start	Pay Period End	Date Generated	Estimate Type		District	Org. Code
	181019-D09	0002	March 30, 2019	April 15, 2019	April 17, 2019	PROG		CD	DCC

The information below this line is supplemental to the Estimate and is provided for confirmation of detail, location and quantity of work.

Project Number	Line	Item	Item Description	Date	User ID	Description/Information	Quantity	Units	From	+	Offset	Distance	To	+	Offset	Distance	From LM	To LM
J5S3286	0230	6161098A	CMS W/O COMMUNICATION INTERFACE, CONT F/	20190415	bashoa1	Project Limits	4	EA		+	0	0		+	0	0	21.480	54.845
	0390	6061061	MGS GUARDRAIL, 8 FT. POSTS, 6 FT. - 3 IN	20190415	bashoa1	Left Shoulder	500	LF		+	0	0		+	0	0	22.279	22.393
	0410	6063014	TYPE A CRSHWTHY END TERMINAL (MASH)	20190415	bashoa1	Left Shoulder	2	EA		+	0	0		+	0	0	22.279	22.341

Remarks in the following table are for documentation purposes:

Date	User ID	Remarks Text Field