



# Missouri Department of Transportation Contractor's Pay Estimate Summary

October 8, 2019

Contract ID	Estimate Number	Pay Period Start	Pay Period End	Created Date	Estimate Type
181019-F01	0010	August 2, 2019	August 15, 2019	August 16, 2019	Final

**Prepared For:**

**Concrete Strategies, LLC**  
 2199 Innerbelt Business Center Drive  
 St. Louis, MO 63114  
 (314)592-2135FAX

**Prepared By:**

**Chesterfield Project Office (Southwest C)**  
 601 Salt Mill Rd.  
 Chesterfield, MO 63017

Contract Information

Project Number	Federal Proj. Number	Project Description	Route	County	Location of Work
J6M0268		Bridge rehabilitation	I-44	ST LOUIS	over I-44 in Fenton
J6M0269		Bridge rehabilitation	I-70	ST LOUIS CITY	Adelaide Avenue Bridge over I-70

Original Contract Amount	Net Change Order Amount	Current Contract Amount	% of Current Contract Amount Complete	Original Completion Date	Current Completion Date	Actual Completion Date
\$1,230,368.30	(\$20,254.14)	\$1,210,114.16	100.00%	June 28, 2019	June 28, 2019	Jun 27, 2019 11:59:06 PM

Storm Water Information

Project Number	Authorized Acres	Open Acres	Disturbed Acres
J6M0268			
J6M0269			

**Contract Total Pay For Estimate No. 0010**

		To Date	Previous	This Estimate
181019-F01	Total Earnings	\$605,057.14	\$605,057.14	\$0.00
	Total Adjustments	\$0.00	\$0.00	\$0.00
		\$605,057.14	\$605,057.14	
<b>Contract Total Payable This Estimate:</b>				<b>\$0.00</b>



# Missouri Department of Transportation Contractor's Pay Estimate Summary

October 8, 2019

Contract ID	Estimate Number	Pay Period Start	Pay Period End	Created Date	Estimate Type
181019-F01	0010	August 2, 2019	August 15, 2019	August 16, 2019	Final

Approval Date	By User
September 27, 2019	Generated and Approved (and should be considered Draft) at the Project Office Level by morgac1
September 27, 2019	Reviewed and Approved (and should be considered Draft) at the Resident Engineer Level by holdtc
October 2, 2019	Reviewed and Approved at the Central Office Controllers Office Level by greggd1

Totals by Job Numbers				
J6M0268	<b>To Date</b>	<b>Previous</b>	<b>This Estimate</b>	
	Participating	\$0.00	\$0.00	\$0.00
	Non-Participating	\$296,595.01	\$296,595.01	\$0.00
	<b>Total Earnings</b>	<b>\$593,190.02</b>	<b>\$593,190.02</b>	<b>\$0.00</b>
	*Stockpiled Materials*	\$0.00	\$0.00	0
	*Stockpiled Materials are included in the Participating or Non-Participating amounts*			
	*Line Item Adjustments*	\$0.00	\$0.00	\$0.00
	*Line Item Adjustments are included in the Participating or Non-Participating amounts*			
	Contract Adjustments	\$0.00	\$0.00	\$0.00
	Incentive	\$0.00	\$0.00	\$0.00
	Disincentive	\$0.00	\$0.00	\$0.00
	Liquidated Damages	\$0.00	\$0.00	\$0.00
	Overrun Adjustments	\$0.00	\$0.00	\$0.00
	<b>Totals:</b>	<b>\$296,595.01</b>	<b>\$296,595.01</b>	
	<b>Project Total Payable This Estimate:</b>			<b>\$0.00</b>
J6M0269	<b>To Date</b>	<b>Previous</b>	<b>This Estimate</b>	
	Participating	\$0.00	\$0.00	\$0.00
	Non-Participating	\$308,462.13	\$308,462.13	\$0.00
	<b>Total Earnings</b>	<b>\$616,924.26</b>	<b>\$616,924.26</b>	<b>\$0.00</b>
	*Stockpiled Materials*	\$0.00	\$0.00	0
	*Stockpiled Materials are included in the Participating or Non-Participating amounts*			
	*Line Item Adjustments*	\$0.00	\$0.00	\$0.00
	*Line Item Adjustments are included in the Participating or Non-Participating amounts*			
	Contract Adjustments	\$0.00	\$0.00	\$0.00
	Incentive	\$0.00	\$0.00	\$0.00
	Disincentive	\$0.00	\$0.00	\$0.00
	Liquidated Damages	\$0.00	\$0.00	\$0.00
	Overrun Adjustments	\$0.00	\$0.00	\$0.00
	<b>Totals:</b>	<b>\$308,462.13</b>	<b>\$308,462.13</b>	
	<b>Project Total Payable This Estimate:</b>			<b>\$0.00</b>



## Missouri Department of Transportation Contractor's Pay Estimate Summary

October 8, 2019

Contract ID	Estimate Number	Pay Period Start	Pay Period End	Created Date	Estimate Type
181019-F01	0010	August 2, 2019	August 15, 2019	August 16, 2019	Final

**Contract Adjustment**

No Data Available

**Line Item Adjustment**

No Data Available

**Exceptions (Discrepancies) This Estimate Period**

No Data Available

**Items Paid This Estimate Period**

Project No.	Line No.	Item Code	Description	Unit Price	Unit	Quantity Overrun Adjustment	Previous Total Paid Quantity	Current Quantity ( This Estimate)	Quantity to Date	Amount This Estimate
J6M0268	0010	6169901	MISC. TEMPORARY TRAFFIC CONTROL	\$21,972.35	LS	0.00	1.00	0.00	1.00	\$0.00
	0020	6169902	MISC. NTCIP CHANGEABLE MESSAGE SIGN (CONTRACTOR FURNISHED/RETAINED)	\$1,374.03	EA	0.00	2.00	0.00	2.00	\$0.00
	0030	6181000		\$62,886.91	LS	0.00	1.00	0.00	1.00	\$0.00
	0040	6274000		\$530.51	LS	0.00	1.00	0.00	1.00	\$0.00
	0050	2169901	MISC. TEMPORARY SUPPORT OF CONDUIT	\$3,586.13	LS	0.00	1.00	0.00	1.00	\$0.00
	0060	2169903	MISC. PARTIAL REMOVAL AND STORAGE OF PEDESTRIAN FENCE	\$84.88	LF	0.00	60.00	0.00	60.00	\$0.00
	0070	2169904	MISC. PARTIAL REMOVAL OF SUPERSTRUCTURE	\$64.30	SQFT	0.00	396.00	0.00	396.00	\$0.00
	0080	6079903	MISC. RE-INSTALLATION OF PEDESTRIAN FENCE	\$106.10	LF	0.00	60.00	0.00	60.00	\$0.00
	0090	7034214		\$1,796.88	CUYD	0.00	10.70	0.00	10.70	\$0.00
	0100	7034215		\$141.21	LF	0.00	60.00	0.00	60.00	\$0.00
	0110	7061070		\$43.07	EA	0.00	240.00	0.00	240.00	\$0.00
	0120	7079901	MISC. RE-INSTALL CONDUIT SYSTEM ON STRUCTURE	\$2,457.08	LS	0.00	1.00	0.00	1.00	\$0.00
	0130	7101000		\$1.32	LB	0.00	2,270.00	0.00	2,270.00	\$0.00
	0140	7121100		\$7.25	LB	0.00	7,400.00	0.00	7,400.00	\$0.00



## Missouri Department of Transportation Contractor's Pay Estimate Summary

October 8, 2019

Contract ID	Estimate Number	Pay Period Start	Pay Period End	Created Date	Estimate Type
181019-F01	0010	August 2, 2019	August 15, 2019	August 16, 2019	Final

**Items Paid This Estimate Period**

Project No.	Line No.	Item Code	Description	Unit Price	Unit	Quantity Overrun Adjustment	Previous Total Paid Quantity	Current Quantity ( This Estimate)	Quantity to Date	Amount This Estimate
J6M0268	0150	7125100		\$32,891.72	LS	0.00	1.00	0.00	1.00	\$0.00
	0160	7125110		\$1,061.02	LS	0.00	1.00	0.00	1.00	\$0.00
	0170	7125111		\$1,061.02	LS	0.00	1.00	0.00	1.00	\$0.00
	0180	7125112		\$1,061.02	LS	0.00	1.00	0.00	1.00	\$0.00
	0190	7129901	MISC. HEAT STRAIGHTENING OF EXISTING PLATE GIRDERS	\$31,702.53	LS	0.00	1.00	0.00	1.00	\$0.00
	0200	7129902	MISC. CRACK ARRESTING	\$1,320.51	EA	0.00	1.00	0.00	1.00	\$0.00
	0210	7163000		\$1,712.11	EA	0.00	1.00	0.00	1.00	\$0.00
J6M0269	0220	6169901	MISC. TEMPORARY TRAFFIC CONTROL	\$7,002.29	LS	0.00	1.00	0.00	1.00	\$0.00
	0230	6169902	MISC. NTCIP COMPLIANT CHANGEABLE MESSAGE SIGN (CONTRACTOR FURNISHED AND RETAINED)	\$742.72	EA	0.00	5.00	0.00	5.00	\$0.00
	0240	6181000		\$41,449.71	LS	0.00	1.00	0.00	1.00	\$0.00
	0250	6274000		\$530.51	LS	0.00	1.00	0.00	1.00	\$0.00
	0270	9035069A		\$53.05	SQFT	0.00	14.00	0.00	14.00	\$0.00
	0350	2169902	MISC. PARTIAL REMOVAL AND STORAGE OF ORNAMENTAL LIGHT POLES	\$832.90	EA	0.00	2.00	0.00	2.00	\$0.00
	0360	2169903	MISC. PARTIAL REMOVAL AND STORAGE OF PEDESTRIAN FENCE	\$106.10	LF	0.00	73.00	0.00	73.00	\$0.00
	0370	2169904	MISC. PARTIAL REMOVAL OF SUPERSTRUCTURE	\$21.13	SQFT	0.00	1,210.00	0.00	1,210.00	\$0.00
	0380	6079903	MISC. RE-INSTALLATION OF PEDESTRIAN FENCE	\$132.63	LF	0.00	73.00	0.00	73.00	\$0.00
	0390	7033009		\$2,652.56	LS	0.00	1.00	0.00	1.00	\$0.00
0400	7034215		\$143.04	LF	0.00	64.00	0.00	64.00	\$0.00	



## Missouri Department of Transportation Contractor's Pay Estimate Summary

October 8, 2019

Contract ID	Estimate Number	Pay Period Start	Pay Period End	Created Date	Estimate Type
181019-F01	0010	August 2, 2019	August 15, 2019	August 16, 2019	Final

### Items Paid This Estimate Period

Project No.	Line No.	Item Code	Description	Unit Price	Unit	Quantity Overrun Adjustment	Previous Total Paid Quantity	Current Quantity ( This Estimate)	Quantity to Date	Amount This Estimate
J6M0269	0410	7039903	MISC. FABRICATED BRIDGE UNIT	\$1,361.87	LF	0.00	118.00	0.00	118.00	\$0.00
	0420	7071000		\$6,324.57	LS	0.00	1.00	0.00	1.00	\$0.00
	0430	7121060		\$4,191.04	LS	0.00	1.00	0.00	1.00	\$0.00
	0440	7125100		\$13,793.30	LS	0.00	1.00	0.00	1.00	\$0.00
	0450	7125110		\$1,591.54	LS	0.00	1.00	0.00	1.00	\$0.00
	0460	7125111		\$1,591.54	LS	0.00	1.00	0.00	1.00	\$0.00
	0470	7125112		\$1,591.54	LS	0.00	1.00	0.00	1.00	\$0.00
	0480	7162000		\$866.45	EA	0.00	8.00	0.00	8.00	\$0.00
	0490	9019902	MISC. RE-INSTALLATION OF ORNAMENTAL LIGHT POLES	\$919.99	EA	0.00	2.00	0.00	2.00	\$0.00
<b>Total Amount of Items Paid this Estimate -</b>										<b>\$0.00</b>

### Total Paid / All Items / All Estimates

Project No.	Category	Line No.	Item Code	Description	Net Change Order	Bid Quantity	Unit	Quantity to Date	Unit Price	Amount Paid to Date
J6M0268	0001	0010	6169901	MISC. TEMPORARY TRAFFIC CONTROL	0.00	1	LS	1.00	\$21,972.35	\$21,972.35
	0001	0020	6169902	MISC. NTCIP CHANGEABLE MESSAGE SIGN (CONTRACTOR FURNISHED/RETAINED)	0.00	2	EA	2.00	\$1,374.03	\$2,748.06
	0001	0030	6181000		0.00	1	LS	1.00	\$62,886.91	\$62,886.91
	0001	0040	6274000		0.00	1	LS	1.00	\$530.51	\$530.51
	0070	0050	2169901	MISC. TEMPORARY SUPPORT OF CONDUIT	0.00	1	LS	1.00	\$3,586.13	\$3,586.13
	0070	0060	2169903	MISC. PARTIAL REMOVAL AND STORAGE OF PEDESTRIAN FENCE	0.00	60	LF	60.00	\$84.88	\$5,092.80
	0070	0070	2169904	MISC. PARTIAL REMOVAL OF SUPERSTRUCTURE	0.00	396	SQFT	396.00	\$64.30	\$25,462.80



## Missouri Department of Transportation Contractor's Pay Estimate Summary

October 8, 2019

Contract ID	Estimate Number	Pay Period Start	Pay Period End	Created Date	Estimate Type
181019-F01	0010	August 2, 2019	August 15, 2019	August 16, 2019	Final

**Total Paid / All Items / All Estimates**

Project No.	Category	Line No.	Item Code	Description	Net Change Order	Bid Quantity	Unit	Quantity to Date	Unit Price	Amount Paid to Date
J6M0268	0070	0080	6079903	MISC. RE-INSTALLATION OF PEDESTRIAN FENCE	0.00	60	LF	60.00	\$106.10	\$6,366.00
	0070	0090	7034214		0.00	10.700	CUYD	10.70	\$1,796.88	\$19,226.62
	0070	0100	7034215		0.00	60	LF	60.00	\$141.21	\$8,472.60
	0070	0110	7061070		0.00	240	EA	240.00	\$43.07	\$10,336.80
	0070	0120	7079901	MISC. RE-INSTALL CONDUIT SYSTEM ON STRUCTURE	0.00	1	LS	1.00	\$2,457.08	\$2,457.08
	0070	0130	7101000		0.00	2270	LB	2,270.00	\$1.32	\$2,996.40
	0070	0140	7121100		0.00	7400	LB	7,400.00	\$7.25	\$53,650.00
	0070	0150	7125100		0.00	1	LS	1.00	\$32,891.72	\$32,891.72
	0070	0160	7125110		0.00	1	LS	1.00	\$1,061.02	\$1,061.02
	0070	0170	7125111		0.00	1	LS	1.00	\$1,061.02	\$1,061.02
	0070	0180	7125112		0.00	1	LS	1.00	\$1,061.02	\$1,061.02
	0070	0190	7129901	MISC. HEAT STRAIGHTENING OF EXISTING PLATE GIRDERS	0.00	1	LS	1.00	\$31,702.53	\$31,702.53
	0070	0200	7129902	MISC. CRACK ARRESTING	-1.00	2	EA	1.00	\$1,320.51	\$1,320.51
	0070	0210	7163000		0.00	1	EA	1.00	\$1,712.11	\$1,712.11
J6M0269	0001	0220	6169901	MISC. TEMPORARY TRAFFIC CONTROL	0.00	1	LS	1.00	\$7,002.29	\$7,002.29
	0001	0230	6169902	MISC. NTCIP COMPLIANT CHANGEABLE MESSAGE SIGN (CONTRACTOR FURNISHED AND RETAINED)	1.00	4	EA	5.00	\$742.72	\$3,713.60
	0001	0240	6181000		0.00	1	LS	1.00	\$41,449.71	\$41,449.71
	0001	0250	6274000		0.00	1	LS	1.00	\$530.51	\$530.51



## Missouri Department of Transportation Contractor's Pay Estimate Summary

October 8, 2019

Contract ID	Estimate Number	Pay Period Start	Pay Period End	Created Date	Estimate Type
181019-F01	0010	August 2, 2019	August 15, 2019	August 16, 2019	Final

**Total Paid / All Items / All Estimates**

Project No.	Category	Line No.	Item Code	Description	Net Change Order	Bid Quantity	Unit	Quantity to Date	Unit Price	Amount Paid to Date
J6M0269	0030	0260	9029902	MISC. ETHERNET BRIDGE RADIO	-2.00	2	EA	0.00	\$1,591.54	\$0.00
	0040	0270	9035069A		0.00	14	SQFT	14.00	\$53.05	\$742.70
	0050	0280	9109902	MISC. FIBER OPTIC JUMPER, MM, FURNISH AND INSTALL	-6.00	6	EA	0.00	\$37.14	\$0.00
	0050	0290	9109902	MISC. FIBER OPTIC JUMPER, SM, FURNISH AND INSTALL	-6.00	6	EA	0.00	\$44.56	\$0.00
	0050	0300	9109902	MISC. FIBER OPTIC PIGTAIL, MM, FURNISH AND INSTALL	-8.00	8	EA	0.00	\$37.14	\$0.00
	0050	0310	9109902	MISC. FIBER OPTIC PIGTAIL, SM, FURNISH AND INSTALL	-8.00	8	EA	0.00	\$44.56	\$0.00
	0050	0320	9109902	MISC. FIBER OPTIC SPLICE	-8.00	8	EA	0.00	\$100.80	\$0.00
	0050	0330	9109903	MISC. FIBER OPTIC CABLE, 18 STRAND, SINGLE MODE	-460.00	460	LF	0.00	\$4.83	\$0.00
	0050	0340	9109903	MISC. FIBER OPTIC CABLE, 6 STRAND, MULTI MODE	-460.00	460	LF	0.00	\$4.77	\$0.00
	0070	0350	2169902	MISC. PARTIAL REMOVAL AND STORAGE OF ORNAMENTAL LIGHT POLES	0.00	2	EA	2.00	\$832.90	\$1,665.80
	0070	0360	2169903	MISC. PARTIAL REMOVAL AND STORAGE OF PEDESTRIAN FENCE	0.00	73	LF	73.00	\$106.10	\$7,745.30
	0070	0370	2169904	MISC. PARTIAL REMOVAL OF SUPERSTRUCTURE	0.00	1210	SQFT	1,210.00	\$21.13	\$25,567.30
	0070	0380	6079903	MISC. RE-INSTALLATION OF PEDESTRIAN FENCE	0.00	73	LF	73.00	\$132.63	\$9,681.99
	0070	0390	7033009		0.00	1	LS	1.00	\$2,652.56	\$2,652.56
	0070	0400	7034215		0.00	64	LF	64.00	\$143.04	\$9,154.56
	0070	0410	7039903	MISC. FABRICATED BRIDGE UNIT	0.00	118	LF	118.00	\$1,361.87	\$160,700.66
	0070	0420	7071000		0.00	1	LS	1.00	\$6,324.57	\$6,324.57
0070	0430	7121060		0.00	1	LS	1.00	\$4,191.04	\$4,191.04	



## Missouri Department of Transportation Contractor's Pay Estimate Summary

October 8, 2019

Contract ID	Estimate Number	Pay Period Start	Pay Period End	Created Date	Estimate Type
181019-F01	0010	August 2, 2019	August 15, 2019	August 16, 2019	Final

**Total Paid / All Items / All Estimates**

Project No.	Category	Line No.	Item Code	Description	Net Change Order	Bid Quantity	Unit	Quantity to Date	Unit Price	Amount Paid to Date
J6M0269	0070	0440	7125100		0.00	1	LS	1.00	\$13,793.30	\$13,793.30
	0070	0450	7125110		0.00	1	LS	1.00	\$1,591.54	\$1,591.54
	0070	0460	7125111		0.00	1	LS	1.00	\$1,591.54	\$1,591.54
	0070	0470	7125112		0.00	1	LS	1.00	\$1,591.54	\$1,591.54
	0070	0480	7162000		0.00	8	EA	8.00	\$866.45	\$6,931.60
	0070	0490	9019902	MISC. RE-INSTALLATION OF ORNAMENTAL LIGHT POLES	0.00	2	EA	2.00	\$919.99	\$1,839.98

**The information below this line is supplemental to the Estimate and is provided for confirmation of detail, location and quantity of work.**

No Data Available