



# Missouri Department of Transportation Contractor's Pay Estimate Summary

June 24, 2019

Contract ID	Estimate Number	Pay Period Start	Pay Period End	Created Date	Estimate Type
181019-F01	0006	June 2, 2019	June 15, 2019	June 17, 2019	Progress

**Prepared For:**

**Concrete Strategies, LLC**  
2199 Innerbelt Business Center Drive  
St. Louis, MO 63114  
(314)592-2135FAX

**Prepared By:**

**Chesterfield Project Office (Southwest C)**  
601 Salt Mill Rd.  
Chesterfield, MO 63017

Contract Information

Project Number	Federal Proj. Number	Project Description	Route	County	Location of Work
J6M0268		Bridge rehabilitation	I-44	ST LOUIS	over I-44 in Fenton
J6M0269		Bridge rehabilitation	I-70	ST LOUIS CITY	Adelaide Avenue Bridge over I-70

Original Contract Amount	Net Change Order Amount	Current Contract Amount	% of Current Contract Amount Complete	Original Completion Date	Current Completion Date	Actual Completion Date
\$1,230,368.30	\$0.00	\$1,230,368.30	86.95%	June 28, 2019	June 28, 2019	

Storm Water Information

Project Number	Authorized Acres	Open Acres	Disturbed Acres
J6M0268			
J6M0269			

**Contract Total Pay For Estimate No. 006**

	To Date	Previous	This Estimate
181019-F01			
Total Earnings	\$534,874.05	\$292,352.04	\$242,522.01
Total Adjustments	\$0.00	\$0.00	\$0.00
	\$534,874.05	\$292,352.04	
<b>Contract Total Payable This Estimate:</b>			<b>\$242,522.01</b>



# Missouri Department of Transportation Contractor's Pay Estimate Summary

June 24, 2019

Contract ID	Estimate Number	Pay Period Start	Pay Period End	Created Date	Estimate Type
181019-F01	0006	June 2, 2019	June 15, 2019	June 17, 2019	Progress

Approval Date	By User
June 17, 2019	Generated and Approved (and should be considered Draft) at the Project Office Level by fernam1
June 18, 2019	Reviewed and Approved (and should be considered Draft) at the Resident Engineer Level by morgac1
June 19, 2019	Reviewed and Approved at the Central Office Controllers Office Level by greggd1

Totals by Job Numbers				
J6M0268	<b>To Date</b>	<b>Previous</b>	<b>This Estimate</b>	
	Participating	\$0.00	\$0.00	\$0.00
	Non-Participating	\$292,352.04	\$292,352.04	\$0.00
	<b>Total Earnings</b>	<b>\$584,704.08</b>	<b>\$584,704.08</b>	<b>\$0.00</b>
	*Stockpiled Materials*	\$0.00	\$0.00	0
	*Stockpiled Materials are included in the Participating or Non-Participating amounts*			
	*Line Item Adjustments*	\$0.00	\$0.00	\$0.00
	*Line Item Adjustments are included in the Participating or Non-Participating amounts*			
	Contract Adjustments	\$0.00	\$0.00	\$0.00
	Incentive	\$0.00	\$0.00	\$0.00
	Disincentive	\$0.00	\$0.00	\$0.00
	Liquidated Damages	\$0.00	\$0.00	\$0.00
	Overrun Adjustments	\$0.00	\$0.00	\$0.00
	<b>Totals:</b>	<b>\$292,352.04</b>	<b>\$292,352.04</b>	
	<b>Project Total Payable This Estimate:</b>			<b>\$0.00</b>
J6M0269	<b>To Date</b>	<b>Previous</b>	<b>This Estimate</b>	
	Participating	\$0.00	\$0.00	\$0.00
	Non-Participating	\$242,522.01	\$0.00	\$242,522.01
	<b>Total Earnings</b>	<b>\$485,044.02</b>	<b>\$0.00</b>	<b>\$485,044.02</b>
	*Stockpiled Materials*	\$0.00	\$0.00	0
	*Stockpiled Materials are included in the Participating or Non-Participating amounts*			
	*Line Item Adjustments*	\$163,272.95	\$0.00	\$163,272.95
	*Line Item Adjustments are included in the Participating or Non-Participating amounts*			
	Contract Adjustments	\$0.00	\$0.00	\$0.00
	Incentive	\$0.00	\$0.00	\$0.00
	Disincentive	\$0.00	\$0.00	\$0.00
	Liquidated Damages	\$0.00	\$0.00	\$0.00
	Overrun Adjustments	\$0.00	\$0.00	\$0.00
	<b>Totals:</b>	<b>\$242,522.01</b>	<b>\$0.00</b>	
	<b>Project Total Payable This Estimate:</b>			<b>\$242,522.01</b>



## Missouri Department of Transportation Contractor's Pay Estimate Summary

June 24, 2019

Contract ID	Estimate Number	Pay Period Start	Pay Period End	Created Date	Estimate Type
181019-F01	0006	June 2, 2019	June 15, 2019	June 17, 2019	Progress

**Contract Adjustment**

No Data Available

**Line Item Adjustment**

No Data Available

**Exceptions (Discrepancies) This Estimate Period**

Discrepancy / Exception Description	User	Status
Estimate Exception Type: Insufficient Materials: Project J6M0269, Item 7034215, Project Item Line Number 0400, Material Set 703421596, Material 100510..CPCMLD - PCCP or Masonry 1" Max LS/DO, Acceptance Action Generic 100510..CPCMLD is insufficient.	fern1	Acknowledged
Estimate Exception Type: Insufficient Materials: Project J6M0269, Item 7125100, Project Item Line Number 0440, Material Set 7125100, Material 1045PTGREPMA - Gray Epoxy-Mastic Primer, Acceptance Action Generic 1045PTGREPMA is insufficient.	fern1	Acknowledged
Estimate Exception Type: Insufficient Materials: Project J6M0269, Item 6169901, Project Item Line Number 0220, Material Set 6169901, Material 0616TMTTC - Temporary Traffic Control Devices, Acceptance Action Generic 0616TMTTC is insufficient.	fern1	Acknowledged
Estimate Exception Type: Insufficient Materials: Project J6M0269, Item 7034215, Project Item Line Number 0400, Material Set 703421596, Material 1005FACCNS..CA - Natural Sand for Conc Class A, Acceptance Action Generic 1005FACCNS..CA is insufficient.	fern1	Acknowledged
Estimate Exception Type: Insufficient Materials: Project J6M0269, Item 7034215, Project Item Line Number 0400, Material Set 703421596, Material 1053CSSIL - Concrete Sealer (CS) - Silane @, Acceptance Action Generic 1053CSSIL is insufficient.	fern1	Acknowledged
Estimate Exception Type: Insufficient Materials: Project J6M0269, Item 7125112, Project Item Line Number 0470, Material Set 7125112, Material 1045PTAP - Polyurethane System G Finish Coating, Acceptance Action Generic 1045PTAP is insufficient.	fern1	Acknowledged
Estimate Exception Type: Insufficient Materials: Project J6M0269, Item 9019902, Project Item Line Number 0490, Material Set 9019902, Material 0901LHXX - Highway Lighting Material, Acceptance Action Generic 0901LHXX is insufficient.	fern1	Acknowledged
Estimate Exception Type: Insufficient Materials: Project J6M0269, Item 7071000, Project Item Line Number 0420, Material Set 7071000, Material 0707ECC - Conduit System Components for Structures, Acceptance Action Generic 0707ECC is insufficient.	fern1	Acknowledged
Estimate Exception Type: Insufficient Materials: Project J6M0269,	fern1	Acknowledged



## Missouri Department of Transportation Contractor's Pay Estimate Summary

June 24, 2019

Contract ID	Estimate Number	Pay Period Start	Pay Period End	Created Date	Estimate Type
181019-F01	0006	June 2, 2019	June 15, 2019	June 17, 2019	Progress

**Exceptions (Discrepancies) This Estimate Period**

Discrepancy / Exception Description	User	Status
Item 7034215, Project Item Line Number 0400, Material Set 703421596, Material 0500XX - Concrete Plant Inspection Review, Acceptance Action Generic 0500XX is insufficient.		
Estimate Exception Type: Insufficient Materials: Project J6M0269, Item 7034215, Project Item Line Number 0400, Material Set 703421596, Material 1055CMMMLDST1D - Clear Pavement-Bridge Dissipating Cure @, Acceptance Action Generic 1055CMMMLDST1D is insufficient.	fern1	Acknowledged
Estimate Exception Type: Insufficient Materials: Project J6M0269, Item 7039903, Project Item Line Number 0410, Material Set 7039903, Material 1080BRM - Bridge Material, Acceptance Action Generic 1080BRM is insufficient.	fern1	Acknowledged
Estimate Exception Type: Insufficient Materials: Project J6M0269, Item 7125110, Project Item Line Number 0450, Material Set 7125110, Material 1045PTIZ - High Solids Inorganic Zinc Silicat Paint, Acceptance Action Generic 1045PTIZ is insufficient.	fern1	Acknowledged
Estimate Exception Type: Insufficient Materials: Project J6M0269, Item 7162000, Project Item Line Number 0480, Material Set 7162000, Material 1038BBPD - Bridge Bearing Pad, Acceptance Action Generic 1038BBPD is insufficient.	fern1	Acknowledged
Estimate Exception Type: Insufficient Materials: Project J6M0269, Item 7034215, Project Item Line Number 0400, Material Set 703421596, Material 1005GECMLS - Masonry Grade E LS/DO, Acceptance Action Generic 1005GECMLS is insufficient.	fern1	Acknowledged
Estimate Exception Type: Insufficient Materials: Project J6M0269, Item 7034215, Project Item Line Number 0400, Material Set 703421596, Material 1005GDCMLD - Masonry Grade D LS/DO, Acceptance Action Generic 1005GDCMLD is insufficient.	fern1	Acknowledged
Estimate Exception Type: Insufficient Materials: Project J6M0269, Item 7034215, Project Item Line Number 0400, Material Set 703421596, Material 0501CCB1.A - Concrete, Class B-1 w/Air, Acceptance Action Generic 0501CCB1.A is insufficient.	fern1	Acknowledged
Estimate Exception Type: Insufficient Materials: Project J6M0269, Item 7071000, Project Item Line Number 0420, Material Set 7071000, Material 1062JBHL - Junction Boxes for Highway Lighting, Acceptance Action Generic 1062JBHL is insufficient.	fern1	Acknowledged
Estimate Exception Type: Insufficient Materials: Project J6M0269, Item 7071000, Project Item Line Number 0420, Material Set 7071000,	fern1	Acknowledged



## Missouri Department of Transportation Contractor's Pay Estimate Summary

June 24, 2019

Contract ID	Estimate Number	Pay Period Start	Pay Period End	Created Date	Estimate Type
181019-F01	0006	June 2, 2019	June 15, 2019	June 17, 2019	Progress

**Exceptions (Discrepancies) This Estimate Period**

Discrepancy / Exception Description	User	Status
Material 1060EC - Electrical Conduit Material, Acceptance Action Generic 1060EC is insufficient.		
Estimate Exception Type: Insufficient Materials: Project J6M0269, Item 7125111, Project Item Line Number 0460, Material Set 7125111, Material 1045PTEP - High Solids Epoxy System G Intrmdte Coat, Acceptance Action Generic 1045PTEP is insufficient.	fern1	Acknowledged

**Items Paid This Estimate Period**

Project No.	Line No.	Item Code	Description	Unit Price	Unit	Quantity Overrun Adjustment	Previous Total Paid Quantity	Current Quantity ( This Estimate)	Quantity to Date	Amount This Estimate
J6M0268	0010	6169901	MISC. TEMPORARY TRAFFIC CONTROL	\$21,972.35	LS	0.00	0.95	0.00	0.95	\$0.00
	0020	6169902	MISC. NTCIP CHANGEABLE MESSAGE SIGN (CONTRACTOR FURNISHED/RETAINED)	\$1,374.03	EA	0.00	2.00	0.00	2.00	\$0.00
	0030	6181000		\$62,886.91	LS	0.00	0.95	0.00	0.95	\$0.00
	0040	6274000		\$530.51	LS	0.00	1.00	0.00	1.00	\$0.00
	0050	2169901	MISC. TEMPORARY SUPPORT OF CONDUIT	\$3,586.13	LS	0.00	1.00	0.00	1.00	\$0.00
	0060	2169903	MISC. PARTIAL REMOVAL AND STORAGE OF PEDESTRIAN FENCE	\$84.88	LF	0.00	60.00	0.00	60.00	\$0.00
	0070	2169904	MISC. PARTIAL REMOVAL OF SUPERSTRUCTURE	\$64.30	SQFT	0.00	396.00	0.00	396.00	\$0.00
	0080	6079903	MISC. RE-INSTALLATION OF PEDESTRIAN FENCE	\$106.10	LF	0.00	60.00	0.00	60.00	\$0.00
	0090	7034214		\$1,796.88	CUYD	0.00	10.70	0.00	10.70	\$0.00
	0100	7034215		\$141.21	LF	0.00	60.00	0.00	60.00	\$0.00
	0110	7061070		\$43.07	EA	0.00	240.00	0.00	240.00	\$0.00
	0120	7079901	MISC. RE-INSTALL CONDUIT SYSTEM ON STRUCTURE	\$2,457.08	LS	0.00	1.00	0.00	1.00	\$0.00
	0130	7101000		\$1.32	LB	0.00	2,270.00	0.00	2,270.00	\$0.00



## Missouri Department of Transportation Contractor's Pay Estimate Summary

June 24, 2019

Contract ID	Estimate Number	Pay Period Start	Pay Period End	Created Date	Estimate Type
181019-F01	0006	June 2, 2019	June 15, 2019	June 17, 2019	Progress

**Items Paid This Estimate Period**

Project No.	Line No.	Item Code	Description	Unit Price	Unit	Quantity Overrun Adjustment	Previous Total Paid Quantity	Current Quantity ( This Estimate)	Quantity to Date	Amount This Estimate
J6M0268	0140	7121100		\$7.25	LB	0.00	7,400.00	0.00	7,400.00	\$0.00
	0150	7125100		\$32,891.72	LS	0.00	1.00	0.00	1.00	\$0.00
	0160	7125110		\$1,061.02	LS	0.00	1.00	0.00	1.00	\$0.00
	0170	7125111		\$1,061.02	LS	0.00	1.00	0.00	1.00	\$0.00
	0180	7125112		\$1,061.02	LS	0.00	1.00	0.00	1.00	\$0.00
	0190	7129901	MISC. HEAT STRAIGHTENING OF EXISTING PLATE GIRDERS	\$31,702.53	LS	0.00	1.00	0.00	1.00	\$0.00
	0200	7129902	MISC. CRACK ARRESTING	\$1,320.51	EA	0.00	1.00	0.00	1.00	\$0.00
	0210	7163000		\$1,712.11	EA	0.00	1.00	0.00	1.00	\$0.00
J6M0269	0220	6169901	MISC. TEMPORARY TRAFFIC CONTROL	\$7,002.29	LS	0.00	0.00	0.00	0.00	\$5,251.72
	0230	6169902	MISC. NTCIP COMPLIANT CHANGEABLE MESSAGE SIGN (CONTRACTOR FURNISHED AND RETAINED)	\$742.72	EA	0.00	0.00	4.00	4.00	\$2,970.88
	0240	6181000		\$41,449.71	LS	0.00	0.00	0.75	0.75	\$31,087.28
	0250	6274000		\$530.51	LS	0.00	0.00	1.00	1.00	\$530.51
	0350	2169902	MISC. PARTIAL REMOVAL AND STORAGE OF ORNAMENTAL LIGHT POLES	\$832.90	EA	0.00	0.00	2.00	2.00	\$1,665.80
	0360	2169903	MISC. PARTIAL REMOVAL AND STORAGE OF PEDESTRIAN FENCE	\$106.10	LF	0.00	0.00	73.00	73.00	\$7,745.30
	0370	2169904	MISC. PARTIAL REMOVAL OF SUPERSTRUCTURE	\$21.13	SQFT	0.00	0.00	1,210.00	1,210.00	\$25,567.30
	0380	6079903	MISC. RE-INSTALLATION OF PEDESTRIAN FENCE	\$132.63	LF	0.00	0.00	73.00	73.00	\$9,681.99
	0400	7034215		\$143.04	LF	0.00	0.00	0.00	0.00	\$9,154.56
0410	7039903	MISC. FABRICATED BRIDGE UNIT	\$1,361.87	LF	0.00	0.00	0.00	0.00	\$119,844.56	



## Missouri Department of Transportation Contractor's Pay Estimate Summary

June 24, 2019

Contract ID	Estimate Number	Pay Period Start	Pay Period End	Created Date	Estimate Type
181019-F01	0006	June 2, 2019	June 15, 2019	June 17, 2019	Progress

**Items Paid This Estimate Period**

Project No.	Line No.	Item Code	Description	Unit Price	Unit	Quantity Overrun Adjustment	Previous Total Paid Quantity	Current Quantity ( This Estimate)	Quantity to Date	Amount This Estimate
J6M0269	0420	7071000		\$6,324.57	LS	0.00	0.00	0.00	0.00	\$6,324.57
	0440	7125100		\$13,793.30	LS	0.00	0.00	0.00	0.00	\$10,344.98
	0450	7125110		\$1,591.54	LS	0.00	0.00	0.00	0.00	\$1,193.66
	0460	7125111		\$1,591.54	LS	0.00	0.00	0.00	0.00	\$1,193.66
	0470	7125112		\$1,591.54	LS	0.00	0.00	0.00	0.00	\$1,193.66
	0480	7162000		\$866.45	EA	0.00	0.00	0.00	0.00	\$6,931.60
	0490	9019902	MISC. RE-INSTALLATION OF ORNAMENTAL LIGHT POLES	\$919.99	EA	0.00	0.00	0.00	0.00	\$1,839.98
<b>Total Amount of Items Paid this Estimate -</b>										<b>\$242,522.01</b>

**Total Paid / All Items / All Estimates**

Project No.	Category	Line No.	Item Code	Description	Net Change Order	Bid Quantity	Unit	Quantity to Date	Unit Price	Amount Paid to Date
J6M0268	0001	0010	6169901	MISC. TEMPORARY TRAFFIC CONTROL	0.00	1	LS	0.95	\$21,972.35	\$20,873.73
	0001	0020	6169902	MISC. NTCIP CHANGEABLE MESSAGE SIGN (CONTRACTOR FURNISHED/RETAINED)	0.00	2	EA	2.00	\$1,374.03	\$2,748.06
	0001	0030	6181000		0.00	1	LS	0.95	\$62,886.91	\$59,742.56
	0001	0040	6274000		0.00	1	LS	1.00	\$530.51	\$530.51
	0070	0050	2169901	MISC. TEMPORARY SUPPORT OF CONDUIT	0.00	1	LS	1.00	\$3,586.13	\$3,586.13
	0070	0060	2169903	MISC. PARTIAL REMOVAL AND STORAGE OF PEDESTRIAN FENCE	0.00	60	LF	60.00	\$84.88	\$5,092.80
	0070	0070	2169904	MISC. PARTIAL REMOVAL OF SUPERSTRUCTURE	0.00	396	SQFT	396.00	\$64.30	\$25,462.80
	0070	0080	6079903	MISC. RE-INSTALLATION OF PEDESTRIAN FENCE	0.00	60	LF	60.00	\$106.10	\$6,366.00



## Missouri Department of Transportation Contractor's Pay Estimate Summary

June 24, 2019

Contract ID	Estimate Number	Pay Period Start	Pay Period End	Created Date	Estimate Type
181019-F01	0006	June 2, 2019	June 15, 2019	June 17, 2019	Progress

**Total Paid / All Items / All Estimates**

Project No.	Category	Line No.	Item Code	Description	Net Change Order	Bid Quantity	Unit	Quantity to Date	Unit Price	Amount Paid to Date
J6M0268	0070	0090	7034214		0.00	10.700	CUYD	10.70	\$1,796.88	\$19,226.62
	0070	0100	7034215		0.00	60	LF	60.00	\$141.21	\$8,472.60
	0070	0110	7061070		0.00	240	EA	240.00	\$43.07	\$10,336.80
	0070	0120	7079901	MISC. RE-INSTALL CONDUIT SYSTEM ON STRUCTURE	0.00	1	LS	1.00	\$2,457.08	\$2,457.08
	0070	0130	7101000		0.00	2270	LB	2,270.00	\$1.32	\$2,996.40
	0070	0140	7121100		0.00	7400	LB	7,400.00	\$7.25	\$53,650.00
	0070	0150	7125100		0.00	1	LS	1.00	\$32,891.72	\$32,891.72
	0070	0160	7125110		0.00	1	LS	1.00	\$1,061.02	\$1,061.02
	0070	0170	7125111		0.00	1	LS	1.00	\$1,061.02	\$1,061.02
	0070	0180	7125112		0.00	1	LS	1.00	\$1,061.02	\$1,061.02
	0070	0190	7129901	MISC. HEAT STRAIGHTENING OF EXISTING PLATE GIRDERS	0.00	1	LS	1.00	\$31,702.53	\$31,702.53
	0070	0200	7129902	MISC. CRACK ARRESTING	0.00	2	EA	1.00	\$1,320.51	\$1,320.51
	0070	0210	7163000		0.00	1	EA	1.00	\$1,712.11	\$1,712.11
J6M0269	0001	0220	6169901	MISC. TEMPORARY TRAFFIC CONTROL	0.00	1	LS	0.75	\$7,002.29	\$5,251.72
	0001	0230	6169902	MISC. NTCIP COMPLIANT CHANGEABLE MESSAGE SIGN (CONTRACTOR FURNISHED AND RETAINED)	0.00	4	EA	4.00	\$742.72	\$2,970.88
	0001	0240	6181000		0.00	1	LS	0.75	\$41,449.71	\$31,087.28
	0001	0250	6274000		0.00	1	LS	1.00	\$530.51	\$530.51
	0030	0260	9029902	MISC. ETHERNET BRIDGE RADIO	0.00	2	EA	0.00	\$1,591.54	\$0.00





## Missouri Department of Transportation Contractor's Pay Estimate Summary

June 24, 2019

Contract ID	Estimate Number	Pay Period Start	Pay Period End	Created Date	Estimate Type
181019-F01	0006	June 2, 2019	June 15, 2019	June 17, 2019	Progress

**Total Paid / All Items / All Estimates**

Project No.	Category	Line No.	Item Code	Description	Net Change Order	Bid Quantity	Unit	Quantity to Date	Unit Price	Amount Paid to Date
J6M0269	0040	0270	9035069A		0.00	14	SQFT	0.00	\$53.05	\$0.00
	0050	0280	9109902	MISC. FIBER OPTIC JUMPER, MM, FURNISH AND INSTALL	0.00	6	EA	0.00	\$37.14	\$0.00
	0050	0290	9109902	MISC. FIBER OPTIC JUMPER, SM, FURNISH AND INSTALL	0.00	6	EA	0.00	\$44.56	\$0.00
	0050	0300	9109902	MISC. FIBER OPTIC PIGTAIL, MM, FURNISH AND INSTALL	0.00	8	EA	0.00	\$37.14	\$0.00
	0050	0310	9109902	MISC. FIBER OPTIC PIGTAIL, SM, FURNISH AND INSTALL	0.00	8	EA	0.00	\$44.56	\$0.00
	0050	0320	9109902	MISC. FIBER OPTIC SPLICE	0.00	8	EA	0.00	\$100.80	\$0.00
	0050	0330	9109903	MISC. FIBER OPTIC CABLE, 18 STRAND, SINGLE MODE	0.00	460	LF	0.00	\$4.83	\$0.00
	0050	0340	9109903	MISC. FIBER OPTIC CABLE, 6 STRAND, MULTI MODE	0.00	460	LF	0.00	\$4.77	\$0.00
	0070	0350	2169902	MISC. PARTIAL REMOVAL AND STORAGE OF ORNAMENTAL LIGHT POLES	0.00	2	EA	2.00	\$832.90	\$1,665.80
	0070	0360	2169903	MISC. PARTIAL REMOVAL AND STORAGE OF PEDESTRIAN FENCE	0.00	73	LF	73.00	\$106.10	\$7,745.30
	0070	0370	2169904	MISC. PARTIAL REMOVAL OF SUPERSTRUCTURE	0.00	1210	SQFT	1,210.00	\$21.13	\$25,567.30
	0070	0380	6079903	MISC. RE-INSTALLATION OF PEDESTRIAN FENCE	0.00	73	LF	73.00	\$132.63	\$9,681.99
	0070	0390	7033009		0.00	1	LS	0.00	\$2,652.56	\$0.00
	0070	0400	7034215		0.00	64	LF	64.00	\$143.04	\$9,154.56
	0070	0410	7039903	MISC. FABRICATED BRIDGE UNIT	0.00	118	LF	88.00	\$1,361.87	\$119,844.56
	0070	0420	7071000		0.00	1	LS	1.00	\$6,324.57	\$6,324.57
	0070	0430	7121060		0.00	1	LS	0.00	\$4,191.04	\$0.00
	0070	0440	7125100		0.00	1	LS	0.75	\$13,793.30	\$10,344.98



## Missouri Department of Transportation Contractor's Pay Estimate Summary

June 24, 2019

Contract ID	Estimate Number	Pay Period Start	Pay Period End	Created Date	Estimate Type
181019-F01	0006	June 2, 2019	June 15, 2019	June 17, 2019	Progress

**Total Paid / All Items / All Estimates**

Project No.	Category	Line No.	Item Code	Description	Net Change Order	Bid Quantity	Unit	Quantity to Date	Unit Price	Amount Paid to Date
J6M0269	0070	0450	7125110		0.00	1	LS	0.75	\$1,591.54	\$1,193.66
	0070	0460	7125111		0.00	1	LS	0.75	\$1,591.54	\$1,193.66
	0070	0470	7125112		0.00	1	LS	0.75	\$1,591.54	\$1,193.66
	0070	0480	7162000		0.00	8	EA	8.00	\$866.45	\$6,931.60
	0070	0490	9019902	MISC. RE-INSTALLATION OF ORNAMENTAL LIGHT POLES	0.00	2	EA	2.00	\$919.99	\$1,839.98

**The information below this line is supplemental to the Estimate and is provided for confirmation of detail, location and quantity of work.**

Project	Line No.	Item Code	Description	Location	DWR Date	User ID	Qty	Unit	From Station / LogMile	To Station / LogMile
J6M0269	0220	6169901	MISC.	I-70/ Adelaide & surrounding streets	6/7/19	fernarn1	0.75	LS		
	0230	6169902	MISC.	I-70/ Adelaide/ Hall St.	6/7/19	fernarn1	4.00	EA		
	0240	6181000	MOBILIZATION	I-70/ Adelaide	6/7/19	fernarn1	0.75	LS		
	0250	6274000	CONTRACTOR FURNISHED SURVEYING AND STAKING	Bridge Units A & E	6/7/19	fernarn1	1.00	LS		
	0350	2169902	MISC.	Adelaide Eastern Fence	6/7/19	fernarn1	2.00	EA		
	0360	2169903	MISC.	Adelaide Eastern Fence	6/7/19	fernarn1	73.00	LF		
	0370	2169904	MISC.	Bridge Unit A & E	6/8/19	fernarn1	1,210.00	SQFT		
	0380	6079903	MISC.	Adelaide Eastern Fence	6/9/19	fernarn1	73.00	LF		
	0400	7034215	SAFETY BARRIER CURB	Eastern Barrier Wall, NE corner of Bridge	6/13/19	fernarn1	64.00	LF		



## Missouri Department of Transportation Contractor's Pay Estimate Summary

June 24, 2019

Contract ID	Estimate Number	Pay Period Start	Pay Period End	Created Date	Estimate Type
181019-F01	0006	June 2, 2019	June 15, 2019	June 17, 2019	Progress

Project	Line No.	Item Code	Description	Location	DWR Date	User ID	Qty	Unit	From Station / LogMile	To Station / LogMile
J6M0269	0410	7039903	MISC.	Bridge Units A & E	6/14/19	fernarn1	88.00	LF		
	0420	7071000	CONDUIT SYSTEM ON STRUCTURE	Adelaide Eastern Barrier Wall	6/9/19	fernarn1	1.00	LS		
	0440	7125100	SURFACE PREPARATION FOR RECOATING STRUCTURAL STEEL	Underside of Bridge Units A & E	6/9/19	fernarn1	0.75	LS		
	0450	7125110	FIELD APPLICATION OF INORGANIC ZINC PRIMER	Underside of Bridge Units A & E	6/9/19	fernarn1	0.75	LS		
	0460	7125111	INTERMEDIATE FIELD COAT (SYSTEM G)	Underside of Bridge Units A & E	6/9/19	fernarn1	0.75	LS		
	0470	7125112	FINISH FIELD COAT (SYSTEM G)	Underside of Bridge Units A & E	6/9/19	fernarn1	0.75	LS		
	0480	7162000	LAMINATED NEOPRENE BEARING PAD ASSEMBLY	Bridge Units A & E	6/8/19	fernarn1	8.00	EA		
	0490	9019902	MISC.	Adelaide Eastern Fence	6/9/19	fernarn1	2.00	EA		