



Contractor's Payment Estimate Summary

February 21, 2020

	Contract ID	Estimate Number	Pay Period Start	Pay Period End	Date Generated	Estimate Type	District	Org. Code
	181019-F04	0027	February 2, 2020	February 15, 2020	February 18, 2020	PROG	SL	FCJ

Contractor	Vendor ID	Address	City	State	ZIP	Telephone	FAX
Gerstner Electric, Inc.	0010340	2400 Cassens Drive	Fenton	MO	63026	(63-6)6-80-5	(63-6)6-80-5

Job Number	Federal/State Project Number	Description of work	Route Number	County	Location of work
J6Q3171E	FAS S501(49)	ITS improvements	Various	VARIOUS	in various locations in the St. Louis District

Critical Date	Actual Date	Key Date	Subject	Date Contractor Assumed Maintenance	Disturbed Area on Project	Authorized Area on Project	
Price Adjustments Base Date	0				0	0	Acres
Contract Items Complete Date	0						
Physical Work Complete Date	0						
Final Acceptance Date	0						
Letting Date	20181019						
Execution Date	20181101						
Award Date	20181101						
Notice to Proceed Date	20190101						
Open to Traffic Date	20190102						
Work Begin Date	20190102						
Adjusted Completion Date	20191231						
Substantial Work Complete Date	20191231						
Original Completion Date	20191231						

Totals by Job Number				
J6Q3171E		To Date	Previous	This estimate
Participating	\$1,033,508.33	\$1,031,233.58	\$2,274.75	
Non-Participating	\$0.00	\$0.00	\$0.00	
Total Earnings	\$1,033,508.33	\$1,031,233.58	\$2,274.75	
Stockpiled Materials	\$0.00	\$0.00	\$0.00	
Gross Earnings	\$1,033,508.33	\$1,031,233.58	\$2,274.75	
Other Adjustments	\$0.00	\$0.00	\$0.00	
Retainage	\$0.00	\$0.00	\$0.00	



Contractor's Payment Estimate Summary

February 21, 2020

	Contract ID	Estimate Number	Pay Period Start	Pay Period End	Date Generated	Estimate Type	District	Org. Code
	181019-F04	0027	February 2, 2020	February 15, 2020	February 18, 2020	PROG	SL	FCJ

Totals by Job Number		Incentive	Disincentive	Liquidated Damages	Overrun Adjustments	Total:
		\$0.00	\$0.00	\$0.00	(\$3,652.50)	\$1,033,508.33
		\$0.00	\$0.00	\$0.00	\$3,652.50	\$1,027,581.08
		Total Payable:				\$5,927.25

Total Contract			
181019-F04			
		To Date	Previous
		This Estimate	
	Line Item Pay	\$1,033,508.33	\$1,031,233.58
	All Adjustments	\$0.00	(\$3,652.50)
	Total	\$1,033,508.33	\$1,027,581.08
			\$5,927.25

If the "This Estimate" total is greater than \$100.00, this is a Pay estimate. If the "This Estimate" total is equal to \$0.00, this is a No Pay estimate. If the "This Estimate" total is between \$100.00 and \$0.00, this is a Minimum estimate and no payment will be made. This estimate will be rejected. If the "This Estimate" total is less than \$0.00, this is a Negative estimate and no payment will be made. This estimate will be rejected. You will be notified should this estimate be rejected for reasons other than those listed above.

Approval Date		User ID
20200218	Generated and Approved (and should be considered Draft) at the Project Office Level by	steink
20200218	Reviewed and Approved (and should be considered Draft) at the Resident Engineer Level by	silvej1
20200219	Reviewed and Approved at the Central Office Controllers Office Level by	greggd1

Original Contract Amount	Net Change Order Amount to Date	Current Contract Amount	% of current contract amount complete
\$994,321.69	\$39186.63	\$1,033,508.32	100.0%

Contract Adjustments:

Line Item Adjustments:

Project Number	Line Number	Entered by User	Adjustment Type	Line Item Adjustment Amount	Remarks
J6Q3171E	0100	SYSTEM	Overrun Re-adjustment	\$430.00	Overrun Re-adjustment created for the previous line item overrun adjustment: Est Nbr: 0024 Prj Nbr: J6Q3171E Line Item Nbr: 0100 Adjust Type: OVRN Adjust Seq Nbr: 1
	0100	SYSTEM	Overrun Re-	\$430.00	Overrun Re-adjustment created for the previous line item overrun adjustment: Est Nbr: 0024 Prj Nbr: J6Q3171E Line Item Nbr: 0100



Contractor's Payment Estimate Summary

February 21, 2020

	Contract ID	Estimate Number	Pay Period Start	Pay Period End	Date Generated	Estimate Type	District	Org. Code
	181019-F04	0027	February 2, 2020	February 15, 2020	February 18, 2020	PROG	SL	FCJ

Line Item Adjustments:

Project Number	Line Number	Entered by User	Adjustment Type	Line Item Adjustment Amount	Remarks
J6Q3171E			adjustment		Adjust Type: OVRN Adjust Seq Nbr: 2
	0100	SYSTEM	Overrun Re-adjustment	\$860.00	Overrun Re-adjustment created for the previous line item overrun adjustment: Est Nbr: 0025 Prj Nbr: J6Q3171E Line Item Nbr: 0100 Adjust Type: OVRN Adjust Seq Nbr: 1
	0460	SYSTEM	Overrun Re-adjustment	\$430.00	Overrun Re-adjustment created for the previous line item overrun adjustment: Est Nbr: 0024 Prj Nbr: J6Q3171E Line Item Nbr: 0460 Adjust Type: OVRN Adjust Seq Nbr: 1
	0460	SYSTEM	Overrun Re-adjustment	\$860.00	Overrun Re-adjustment created for the previous line item overrun adjustment: Est Nbr: 0024 Prj Nbr: J6Q3171E Line Item Nbr: 0460 Adjust Type: OVRN Adjust Seq Nbr: 2
	0460	SYSTEM	Overrun Re-adjustment	\$430.00	Overrun Re-adjustment created for the previous line item overrun adjustment: Est Nbr: 0025 Prj Nbr: J6Q3171E Line Item Nbr: 0460 Adjust Type: OVRN Adjust Seq Nbr: 1
	0780	SYSTEM	Overrun Re-adjustment	\$212.50	Overrun Re-adjustment created for the previous line item overrun adjustment: Est Nbr: 0024 Prj Nbr: J6Q3171E Line Item Nbr: 0780 Adjust Type: OVRN Adjust Seq Nbr: 1
J6Q3171E				\$3652.50	
Summary				\$3652.50	

Discrepancies:

All Items, This Estimate:

Project Number	Line Item Number	Item Code	Description	Unit Price	Previous Total Paid Quantity	Quantity this Period	Quantity to Date	Amount this Estimate
J6Q3171E	0100	9109902	MISC. ADVANCED DIAGNOSTICS	\$430.00	264.00	0.00	264.00	\$0.00
	0460	9109902	MISC. REMOVE CCTV CAMERA and ASSEMBLY	\$430.00	30.00	-1.00	29.00	(\$430.00)
	0500	9109902	MISC. REMOVE NON-INTRUSIVE ACCESS POINT and ASSEMBLY	\$120.00	0.00	1.00	1.00	\$120.00
	0510	9109902	MISC. REMOVE NON-INTRUSIVE VEHICLE DETECTOR ASSEMBLY	\$225.00	9.00	1.00	10.00	\$225.00
	0680	9109903	MISC. CONDUIT, HIGH-DENSITY POLYETHYLENE, 2 IN ., IN TRENCH	\$10.00	0.00	100.00	100.00	\$1000.00
	0780	9109903	MISC. FandI CABLE IN CONDUIT: CAT5E OUTDOOR RATED CABLE	\$2.50	2675.00	0.00	2,675.00	\$0.00
	5012	9109901	MISC. ITS	\$721.35	0.00	1.00	1.00	\$721.35
	5013	9109901	MISC. ITS	\$638.40	0.00	1.00	1.00	\$638.40
J6Q3171E								\$2274.75
Summary								\$2274.75



Contractor's Payment Estimate Summary

February 21, 2020

	Contract ID	Estimate Number	Pay Period Start	Pay Period End	Date Generated	Estimate Type	District	Org. Code
	181019-F04	0027	February 2, 2020	February 15, 2020	February 18, 2020	PROG	SL	FCJ

Estimate Item Detail, All Items to Date:

Project Number	Category #	Line Number	Item Code	Description	Current Bid + CO	Current Installed to Date	Unit Price	Amount Paid to Date
J6Q3171E	0001	0010	6169901	MISC. TEMPORARY TRAFFIC CONTROL	1.00	1.00	\$20000.00	\$20,000.00
J6Q3171E	0001	0020	6181000	MOBILIZATION	1.00	1.00	\$77950.69	\$77,950.69
J6Q3171E	0050	0030	9103700	CCTV CAMERA ASSEMBLY, INSTALLED	30.00	30.00	\$750.00	\$22,500.00
J6Q3171E	0050	0040	9105200	CONDUIT, 2 IN., RIGID, IN TRENCH	733.00	733.00	\$8.40	\$6,157.20
J6Q3171E	0050	0050	9105201	CONDUIT, 3 IN., RIGID, IN TRENCH	0.00	0.00	\$9.00	\$0.00
J6Q3171E	0050	0060	9105202	CONDUIT, 4 IN., RIGID, IN TRENCH	0.00	0.00	\$10.00	\$0.00
J6Q3171E	0050	0070	9107201	CONDUIT, 3 IN., RIGID, PUSHED	0.00	0.00	\$19.00	\$0.00
J6Q3171E	0050	0080	9107202	CONDUIT, 4 IN., RIGID, PUSHED	0.00	0.00	\$20.00	\$0.00
J6Q3171E	0050	0090	9108352	FIBER OPTIC CABLE, 24-STRAND, 18 SINGLE MODE, 6 MULTIMODE	0.00	0.00	\$3.00	\$0.00
J6Q3171E	0050	0100	9109902	MISC. ADVANCED DIAGNOSTICS	264.00	264.00	\$430.00	\$113,520.00
J6Q3171E	0050	0110	9109902	MISC. Fandl CAMERA POLE (60FT) AND LOWERING S YSTEM	0.00	0.00	\$5500.00	\$0.00
J6Q3171E	0050	0120	9109902	MISC. Fandl FIBER OPTIC FUSION SPLICE, MULTI M ODE	28.00	28.00	\$30.00	\$840.00
J6Q3171E	0050	0130	9109902	MISC. Fandl FIBER OPTIC FUSION SPLICE, SINGLE MODE	660.00	660.00	\$10.00	\$6,600.00
J6Q3171E	0050	0140	9109902	MISC. Fandl ITS PULLBOX CLASS 1	0.00	0.00	\$1070.00	\$0.00
J6Q3171E	0050	0150	9109902	MISC. Fandl ITS PULLBOX CLASS 2	0.00	0.00	\$1800.00	\$0.00
J6Q3171E	0050	0160	9109902	MISC. Fandl ITS PULLBOX CLASS 5	2.00	2.00	\$2400.00	\$4,800.00
J6Q3171E	0050	0170	9109902	MISC. Fandl NON-INTRUSIVE VEHICLE DETECTOR POL E	0.00	0.00	\$1000.00	\$0.00
J6Q3171E	0050	0180	9109902	MISC. Fandl TYPE 1 ITS CABINET	0.00	0.00	\$4500.00	\$0.00
J6Q3171E	0050	0190	9109902	MISC. Fandl TYPE 2 ITS CABINET	0.00	0.00	\$1500.00	\$0.00
J6Q3171E	0050	0200	9109902	MISC. Fandl TYPE 5 ITS CABINET	0.00	0.00	\$250.00	\$0.00
J6Q3171E	0050	0210	9109902	MISC. Fandl TYPE 7 ITS CABINET	0.00	0.00	\$1000.00	\$0.00
J6Q3171E	0050	0220	9109902	MISC. FIBER OPTIC SPLICE ENCLOSURE	7.00	7.00	\$780.00	\$5,460.00
J6Q3171E	0050	0230	9109902	MISC. FIBER OPTIC TERMINATION	119.00	119.00	\$25.00	\$2,975.00
J6Q3171E	0050	0240	9109902	MISC. INSTALL IN-PAVEMENT WIRELESS SENSORS	0.00	0.00	\$60.00	\$0.00
J6Q3171E	0050	0250	9109902	MISC. INSTALL IP-ADDRESSABLE POWER STRIP	0.00	0.00	\$75.00	\$0.00
J6Q3171E	0050	0260	9109902	MISC. INSTALL NON-INTRUSIVE ACCESS POINT and A SSEMBLY	0.00	0.00	\$335.00	\$0.00
J6Q3171E	0050	0270	9109902	MISC. INSTALL NON-INTRUSIVE VEHICLE DETECTOR A SSEMBLY	9.00	9.00	\$630.00	\$5,670.00



Contractor's Payment Estimate Summary

February 21, 2020

	Contract ID	Estimate Number	Pay Period Start	Pay Period End	Date Generated	Estimate Type	District	Org. Code
	181019-F04	0027	February 2, 2020	February 15, 2020	February 18, 2020	PROG	SL	FCJ

Estimate Item Detail, All Items to Date:

Project Number	Category #	Line Number	Item Code	Description	Current Bid + CO	Current Installed to Date	Unit Price	Amount Paid to Date
J6Q3171E	0050	0280	9109902	MISC. INSTALL NON-INTRUSIVE WIRELESS REPEATER	1.00	1.00	\$220.00	\$220.00
J6Q3171E	0050	0290	9109902	MISC. INSTALL SALVAGED CAMERA POLE	2.00	2.00	\$1275.00	\$2,550.00
J6Q3171E	0050	0300	9109902	MISC. INSTALL SALVAGED FIELD CABINET (DUAL)	1.00	1.00	\$950.00	\$950.00
J6Q3171E	0050	0310	9109902	MISC. INSTALL SALVAGED FIELD CABINET (SINGLE)	3.00	3.00	\$760.00	\$2,280.00
J6Q3171E	0050	0320	9109902	MISC. INSTALL SALVAGED NON-INTRUSIVE VEHICLE DETECTOR POLE	0.00	0.00	\$1000.00	\$0.00
J6Q3171E	0050	0330	9109902	MISC. INSTALL SOLAR POWER SYSTEM	0.00	0.00	\$1000.00	\$0.00
J6Q3171E	0050	0340	9109902	MISC. INSTALL SPREAD SPECTRUM WIRELESS COMMUNICATION EQUIPMENT	0.00	0.00	\$125.00	\$0.00
J6Q3171E	0050	0350	9109902	MISC. INSTALL UPS AUTOMATIC GENERATOR SWITCH	0.00	0.00	\$100.00	\$0.00
J6Q3171E	0050	0360	9109902	MISC. INSTALL UPS AUTOMATIC TRANSFER SWITCH	0.00	0.00	\$100.00	\$0.00
J6Q3171E	0050	0370	9109902	MISC. INSTALL UPS BATTERY	4.00	4.00	\$100.00	\$400.00
J6Q3171E	0050	0380	9109902	MISC. INSTALL UPS BATTERY MONITOR	0.00	0.00	\$100.00	\$0.00
J6Q3171E	0050	0390	9109902	MISC. INSTALL UPS POWER INVERTER	0.00	0.00	\$200.00	\$0.00
J6Q3171E	0050	0400	9109902	MISC. INSTALL UPS SYSTEM ASSEMBLY	2.00	2.00	\$500.00	\$1,000.00
J6Q3171E	0050	0410	9109902	MISC. INSTALL WIRELESS ETHERNET BRIDGE COMMUNICATION EQUIPMENT	6.00	6.00	\$1120.00	\$6,720.00
J6Q3171E	0050	0420	9109902	MISC. MODOT BURIED CABLE DRIVABLE DELINEATOR POST	10.00	10.00	\$100.00	\$1,000.00
J6Q3171E	0050	0430	9109902	MISC. PEDESTAL BASE FOR SENSYS REPEATER POLE	0.00	0.00	\$500.00	\$0.00
J6Q3171E	0050	0440	9109902	MISC. RACK MOUNTED INTERCONNECT CENTER	0.00	0.00	\$325.00	\$0.00
J6Q3171E	0050	0450	9109902	MISC. REMOVE CAMERA POLE	0.00	0.00	\$775.00	\$0.00
J6Q3171E	0050	0460	9109902	MISC. REMOVE CCTV CAMERA and ASSEMBLY	29.00	29.00	\$430.00	\$12,470.00
J6Q3171E	0050	0470	9109902	MISC. REMOVE COMMUNICATION FIELD CABINET (DOUBLE CABINET)	0.00	0.00	\$655.00	\$0.00
J6Q3171E	0050	0480	9109902	MISC. REMOVE COMMUNICATION NODE FIELD CABINET (SINGLE CABINET)	5.00	5.00	\$355.00	\$1,775.00
J6Q3171E	0050	0490	9109902	MISC. REMOVE IN-PAVEMENT WIRELESS SENSORS	0.00	0.00	\$10.00	\$0.00
J6Q3171E	0050	0500	9109902	MISC. REMOVE NON-INTRUSIVE ACCESS POINT and ASSEMBLY	1.00	1.00	\$120.00	\$120.00
J6Q3171E	0050	0510	9109902	MISC. REMOVE NON-INTRUSIVE VEHICLE DETECTOR ASSEMBLY	10.00	10.00	\$225.00	\$2,250.00
J6Q3171E	0050	0520	9109902	MISC. REMOVE NON-INTRUSIVE VEHICLE DETECTOR POLE	9.00	9.00	\$455.00	\$4,095.00
J6Q3171E	0050	0530	9109902	MISC. REMOVE NON-INTRUSIVE WIRELESS REPEATER	0.00	0.00	\$120.00	\$0.00



Contractor's Payment Estimate Summary

February 21, 2020

	Contract ID	Estimate Number	Pay Period Start	Pay Period End	Date Generated	Estimate Type	District	Org. Code
	181019-F04	0027	February 2, 2020	February 15, 2020	February 18, 2020	PROG	SL	FCJ

Estimate Item Detail, All Items to Date:

Project Number	Category #	Line Number	Item Code	Description	Current Bid + CO	Current Installed to Date	Unit Price	Amount Paid to Date
J6Q3171E	0050	0540	9109902	MISC. REMOVE SOLAR POWER SYSTEM	0.00	0.00	\$850.00	\$0.00
J6Q3171E	0050	0550	9109902	MISC. REMOVE UPS AUTOMATIC GENERATOR SWITCH	0.00	0.00	\$208.00	\$0.00
J6Q3171E	0050	0560	9109902	MISC. REMOVE UPS AUTOMATIC TRANSFER SWITCH	1.00	1.00	\$115.00	\$115.00
J6Q3171E	0050	0570	9109902	MISC. REMOVE UPS BATTERY	1.00	1.00	\$115.00	\$115.00
J6Q3171E	0050	0580	9109902	MISC. REMOVE UPS BATTERY MONITOR	0.00	0.00	\$115.00	\$0.00
J6Q3171E	0050	0590	9109902	MISC. REMOVE UPS POWER INVERTER	0.00	0.00	\$115.00	\$0.00
J6Q3171E	0050	0600	9109902	MISC. REMOVE UPS SYSTEM ASSEMBLY	1.00	1.00	\$125.00	\$125.00
J6Q3171E	0050	0610	9109902	MISC. REMOVE WIRELESS COMMUNICATION EQUIPMENT	6.00	6.00	\$335.00	\$2,010.00
J6Q3171E	0050	0620	9109902	MISC. SENSYS REPEATER POLE BASE ALUMINUM SQUAR E	0.00	0.00	\$1.00	\$0.00
J6Q3171E	0050	0630	9109902	MISC. SIGNAL CABINET NETWORK COMMUNICATION and DEVICE VERIFICATION	0.00	0.00	\$250.00	\$0.00
J6Q3171E	0050	0640	9109902	MISC. TB1-17 ALUMINUM BASE FOR RTMS POLE	1.00	1.00	\$725.00	\$725.00
J6Q3171E	0050	0650	9109902	MISC. TB3-17 ALUMINUM BASE FOR RTMS POLE	1.00	1.00	\$900.00	\$900.00
J6Q3171E	0050	0660	9109902	MISC. TROUBLESHOOTING	95.00	95.00	\$200.00	\$19,000.00
J6Q3171E	0050	0670	9109903	MISC. CONDUIT, 2 IN., RIGID, PUSHED	0.00	0.00	\$8.00	\$0.00
J6Q3171E	0050	0680	9109903	MISC. CONDUIT, HIGH-DENSITY POLYETHYLENE, 2 IN ., IN TRENCH	100.00	100.00	\$10.00	\$1,000.00
J6Q3171E	0050	0690	9109903	MISC. CONDUIT, HIGH-DENSITY POLYETHYLENE, 2 IN ., PUSHED	0.00	0.00	\$16.00	\$0.00
J6Q3171E	0050	0700	9109903	MISC. Fandl CABLE IN CONDUIT, #1/0 WIRE, VARIA BLE CONDUCTORS	0.00	0.00	\$3.50	\$0.00
J6Q3171E	0050	0710	9109903	MISC. Fandl CABLE IN CONDUIT, #14 WIRE, VARIAB LE CONDUCTORS	0.00	0.00	\$2.00	\$0.00
J6Q3171E	0050	0720	9109903	MISC. Fandl CABLE IN CONDUIT, #2 WIRE, VARIABL E CONDUCTORS	0.00	0.00	\$3.25	\$0.00
J6Q3171E	0050	0730	9109903	MISC. Fandl CABLE IN CONDUIT, #2/0 WIRE, VARIA BLE CONDUCTORS	0.00	0.00	\$5.40	\$0.00
J6Q3171E	0050	0740	9109903	MISC. Fandl CABLE IN CONDUIT, #4 WIRE, VARIABL E CONDUCTORS	270.00	270.00	\$2.40	\$648.00
J6Q3171E	0050	0750	9109903	MISC. Fandl CABLE IN CONDUIT, #6 WIRE, VARIABL E CONDUCTORS	2,010.00	2010.00	\$1.85	\$3,718.50
J6Q3171E	0050	0760	9109903	MISC. Fandl CABLE IN CONDUIT, #8 WIRE, VARIABL E CONDUCTORS	0.00	0.00	\$1.50	\$0.00
J6Q3171E	0050	0770	9109903	MISC. Fandl CABLE IN CONDUIT, VIDEO COAXIAL CA BLE	0.00	0.00	\$1.00	\$0.00
J6Q3171E	0050	0780	9109903	MISC. Fandl CABLE IN CONDUIT: CAT5E OUTDOOR RA TED CABLE	2,675.00	2675.00	\$2.50	\$6,687.50
J6Q3171E	0050	0790	9109903	MISC. Fandl FIBER OPTIC CABLE, 24-STRAND SINGL E MODE	12,324.00	12324.00	\$3.00	\$36,972.00
J6Q3171E	0050	0800	9109903	MISC. Fandl FIBER OPTICE CABLE, 72-STRAND SINGL E MODE	1,336.00	1336.00	\$4.00	\$5,344.00



Contractor's Payment Estimate Summary

February 21, 2020

	Contract ID	Estimate Number	Pay Period Start	Pay Period End	Date Generated	Estimate Type	District	Org. Code
	181019-F04	0027	February 2, 2020	February 15, 2020	February 18, 2020	PROG	SL	FCJ

Estimate Item Detail, All Items to Date:

Project Number	Category #	Line Number	Item Code	Description	Current Bid + CO	Current Installed to Date	Unit Price	Amount Paid to Date
J6Q3171E	0050	0810	9109903	MISC. FandI TRACE WIRE	3,540.00	3540.00	\$1.75	\$6,195.00
J6Q3171E	0051	0820	9109902	MISC. PM AIR CONDITIONING UNITS FOR NODE CABINETS	60.00	60.00	\$250.00	\$15,000.00
J6Q3171E	0051	0830	9109902	MISC. PM CCTV CAMERA, ASSEMBLY, POLE, and FIELD CABINET	627.00	627.00	\$420.00	\$263,340.00
J6Q3171E	0051	0840	9109902	MISC. PM COMMUNICATION LINK AND ASSEMBLY	308.00	308.00	\$160.00	\$49,280.00
J6Q3171E	0051	0850	9109902	MISC. PM COMMUNICATION NODE FIELD CABINET	35.00	35.00	\$520.00	\$18,200.00
J6Q3171E	0051	0860	9109902	MISC. PM DMP, ASSEMBLY, POLES, FOUNDATION, AND CABINET	2.00	2.00	\$330.00	\$660.00
J6Q3171E	0051	0870	9109902	MISC. PM DMS, ASSEMBLY, POLE, FOUNDATION and FIELD CABINET	160.00	160.00	\$440.00	\$70,400.00
J6Q3171E	0051	0880	9109902	MISC. PM NON-INTRUSIVE VEHICLE DETECTOR STATIONS (BLUETOOTH)	36.00	36.00	\$200.00	\$7,200.00
J6Q3171E	0051	0890	9109902	MISC. PM NON-INTRUSIVE VEHICLE DETECTOR STATIONS (MICROWAVE)	314.00	314.00	\$305.00	\$95,770.00
J6Q3171E	0051	0900	9109902	MISC. PM SOLAR POWER SYSTEM	17.00	17.00	\$210.00	\$3,570.00
J6Q3171E	0051	0910	9109902	MISC. PM UNINTERRUPTIBLE POWER SUPPLY (UPS) FOR NODE CABINETS	31.00	31.00	\$200.00	\$6,200.00
J6Q3171E	0051	0920	9109902	MISC. PM WITH REPAIRS - MODOT APPROVED CCTV	1.00	1.00	\$520.00	\$520.00
J6Q3171E	0051	0930	9109902	MISC. PM WITH REPAIRS - MODOT APPROVED CCTV CABLES AND WIRES	0.00	0.00	\$610.00	\$0.00
J6Q3171E	0051	0940	9109902	MISC. PM WITH REPAIRS - MODOT APPROVED CCTV CAMERA, ASSEMBLY, POLE, and FIELD CABINET	0.00	0.00	\$520.00	\$0.00
J6Q3171E	0051	0950	9109902	MISC. PM WITH REPAIRS - MODOT APPROVED CCTV CONNECTORS	0.00	0.00	\$520.00	\$0.00
J6Q3171E	0051	0960	9109902	MISC. PM WITH REPAIRS - MODOT APPROVED CCTV DEVICE SERVER	0.00	0.00	\$520.00	\$0.00
J6Q3171E	0051	0970	9109902	MISC. PM WITH REPAIRS - MODOT APPROVED CCTV ENCODER	0.00	0.00	\$520.00	\$0.00
J6Q3171E	0051	0980	9109902	MISC. PM WITH REPAIRS - MODOT APPROVED CCTV POLE ACCESS PANEL	0.00	0.00	\$600.00	\$0.00
J6Q3171E	0051	0990	9109902	MISC. PM WITH REPAIRS - MODOT APPROVED CCTV POWER SUPPLY	1.00	1.00	\$540.00	\$540.00
J6Q3171E	0051	1000	9109902	MISC. PM WITH REPAIRS - MODOT APPROVED CCTV SURGE PROTECTOR	1.00	1.00	\$610.00	\$610.00
J6Q3171E	0051	1010	9109902	MISC. PM WITH REPAIRS - MODOT APPROVED DMP, ASSEMBLY, POLE, FOUNDATION, and FIELD CABINET	0.00	0.00	\$650.00	\$0.00
J6Q3171E	0051	1020	9109902	MISC. PM WITH REPAIRS - MODOT APPROVED DMS CONTROLLER	0.00	0.00	\$650.00	\$0.00
J6Q3171E	0051	1030	9109902	MISC. PM WITH REPAIRS - MODOT APPROVED DMS DRIVER BOARD	0.00	0.00	\$650.00	\$0.00
J6Q3171E	0051	1040	9109902	MISC. PM WITH REPAIRS - MODOT APPROVED DMS FAN	0.00	0.00	\$650.00	\$0.00



Contractor's Payment Estimate Summary

February 21, 2020

	Contract ID	Estimate Number	Pay Period Start	Pay Period End	Date Generated	Estimate Type	District	Org. Code
	181019-F04	0027	February 2, 2020	February 15, 2020	February 18, 2020	PROG	SL	FCJ

Estimate Item Detail, All Items to Date:

Project Number	Category #	Line Number	Item Code	Description	Current Bid + CO	Current Installed to Date	Unit Price	Amount Paid to Date
J6Q3171E	0051	1050	9109902	MISC. PM WITH REPAIRS - MODOT APPROVED DMS LCA	0.00	0.00	\$650.00	\$0.00
J6Q3171E	0051	1060	9109902	MISC. PM WITH REPAIRS - MODOT APPROVED DMS PIX EL BOARD	2.00	2.00	\$650.00	\$1,300.00
J6Q3171E	0051	1070	9109902	MISC. PM WITH REPAIRS - MODOT APPROVED DMS POW ER SUPPLY	0.00	0.00	\$650.00	\$0.00
J6Q3171E	0051	1080	9109902	MISC. PM WITH REPAIRS - MODOT APPROVED IP ADDR ESSABLE POWER STRIP	0.00	0.00	\$650.00	\$0.00
J6Q3171E	0051	1090	9109902	MISC. PW WITH REPAIRS - MODOT SOLAR POWER SYST EM	0.00	0.00	\$650.00	\$0.00
J6Q3171E	0051	1100	9109902	MISC. REMOVE AND REPLACE NODE CABINET AIR COND ITIONER SYSTEM	4.00	4.00	\$15450.00	\$61,800.00
J6Q3171E	0050	5001	9109902	MISC. ITS	2.00	2.00	\$1782.80	\$3,565.60
J6Q3171E	0050	5002	9109902	MISC. ITS	1.00	1.00	\$193.97	\$193.97
J6Q3171E	0050	5003	9109902	MISC. ITS	1.00	1.00	\$478.10	\$478.10
J6Q3171E	0050	5004	9109902	MISC. ITS	1.00	1.00	\$6900.84	\$6,900.84
J6Q3171E	0050	5005	9109902	MISC. ITS	82.00	82.00	\$248.80	\$20,401.60
J6Q3171E	0050	5006	7079901	MISC. CONDUIT SYSTEM ON STRUCTURE	1.00	1.00	\$42.84	\$42.84
J6Q3171E	0050	5007	9109901	MISC. ITS	1.00	1.00	\$10602.60	\$10,602.60
J6Q3171E	0050	5008	9109901	MISC. ITS	1.00	1.00	\$2056.60	\$2,056.60
J6Q3171E	0050	5009	9109901	MISC. ITS	1.00	1.00	\$4706.98	\$4,706.98
J6Q3171E	0050	5010	9109901	MISC. ITS AC Repair Node 8	1.00	1.00	\$268.80	\$268.80
J6Q3171E	0050	5011	9109901	MISC. ITS A/C repair Node 5	1.00	1.00	\$2682.75	\$2,682.75
J6Q3171E	0050	5012	9109901	MISC. ITS	1.00	1.00	\$721.35	\$721.35
J6Q3171E	0050	5013	9109901	MISC. ITS	1.00	1.00	\$638.40	\$638.40

The information below this line is supplemental to the Estimate and is provided for confirmation of detail, location and quantity of work.

Project Number	Line	Item	Item Description	Date	User ID	Description/Information	Quantity	Units	From	+	0	Offset	Distance	To	+	0	Offset	Distance	From LM	To LM
J6Q3171E	0460	9109902	MISC. ITS	20200210	steink	Over paid	-1	EA	1	+	0		0		+	0		0	0	0
	0500	9109902	MISC. ITS	20200210	steink	this is one i missed early in the cont	1	EA	1	+	0		0		+	0		0	0	0



Contractor's Payment Estimate Summary

February 21, 2020

	Contract ID	Estimate Number	Pay Period Start	Pay Period End	Date Generated	Estimate Type	District	Org. Code
	181019-F04	0027	February 2, 2020	February 15, 2020	February 18, 2020	PROG	SL	FCJ

The information below this line is supplemental to the Estimate and is provided for confirmation of detail, location and quantity of work.

Project Number	Line	Item	Item Description	Date	User ID	Description/Information	Quantity	Units	From	+	Offset	Distance	To	+	Offset	Distance	From LM	To LM
J6Q3171E	0510	9109902	MISC. ITS	20200210	steink	one i missed early in the cont.	1	EA	1	+	0	0		+	0	0	0	0
	0680	9109903	MISC. ITS	20200210	steink	rte 370 relocate	100	LF	1	+	0	0		+	0	0	0	0
	5012	9109901	MISC. ITS	20200210	steink	A/C repair on node 15	1	LS	1	+	0	0		+	0	0	0	0
	5013	9109901	MISC. ITS	20200210	steink	A/C repair on node 11	1	LS	1	+	0	0		+	0	0	0	0

Remarks in the following table are for documentation purposes:

Date	User ID	Remarks Text Field