



Contractor's Payment Estimate Summary

March 8, 2019

	Contract ID	Estimate Number	Pay Period Start	Pay Period End	Date Generated	Estimate Type	District	Org. Code
	181019-G04	0001 - See NTP Date for Pay Period Start Date		March 1, 2019	March 2, 2019	PROG	SW	GCA

Contractor	Vendor ID	Address	City	State	ZIP	Telephone	FAX
Emery Sapp & Sons, Inc.	0010445	2301 I-70 Drive NW	Columbia	MO	65202	(57-3)4-45-8	(57-3)4-45-0

Job Number	Federal/State Project Number	Description of work	Route Number	County	Location of work
J7S3169	FAS S601(40)	Bridge rehabilitation	PP	POLK	over Pomme De Terre River

Critical Date	Actual Date	Key Date	Subject	Date Contractor Assumed Maintenance	Disturbed Area on Project	Authorized Area on Project	
Open to Traffic Date	0				0	0	Acres
Physical Work Complete Date	0						
Substantial Work Complete Date	0						
Contract Items Complete Date	0						
Final Acceptance Date	0						
Price Adjustments Base Date	20181019						
Letting Date	20181019						
Award Date	20181101						
Execution Date	20181101						
Notice to Proceed Date	20181203						
Work Begin Date	20190225						
Adjusted Completion Date	20191201						
Original Completion Date	20191201						

Totals by Job Number				
J7S3169		To Date	Previous	This estimate
Participating		\$47,400.50	\$0.00	\$47,400.50
Non-Participating		\$0.00	\$0.00	\$0.00
Total Earnings		\$47,400.50	\$0.00	\$47,400.50
Stockpiled Materials		\$0.00	\$0.00	\$0.00
Gross Earnings		\$47,400.50	\$0.00	\$47,400.50
Other		\$0.00	\$0.00	\$0.00



Contractor's Payment Estimate Summary

March 8, 2019

	Contract ID	Estimate Number	Pay Period Start	Pay Period End	Date Generated	Estimate Type	District	Org. Code
	181019-G04	0001 - See NTP Date for Pay Period Start Date		March 1, 2019	March 2, 2019	PROG	SW	GCA

Totals by Job Number				
Adjustments				
Retainage	\$0.00		\$0.00	\$0.00
Incentive	\$0.00		\$0.00	\$0.00
Disincentive	\$0.00		\$0.00	\$0.00
Liquidated	\$0.00		\$0.00	\$0.00
Damages				
Overrun	\$0.00		\$0.00	\$0.00
Adjustments				
Total:	\$47,400.50		\$0.00	\$47,400.50
			Total Payable:	\$47,400.50

Total Contract				
181019-G04		To Date	Previous	This Estimate
	Line Item Pay	\$47,400.50	\$0.00	\$47,400.50
	All Adjustments	\$0.00	\$0.00	\$0.00
	Total	\$47,400.50	\$0.00	\$47,400.50

If the "This Estimate" total is greater than \$100.00, this is a Pay estimate. If the "This Estimate" total is equal to \$0.00, this is a No Pay estimate. If the "This Estimate" total is between \$100.00 and \$0.00, this is a Minimum estimate and no payment will be made. This estimate will be rejected. If the "This Estimate" total is less than \$0.00, this is a Negative estimate and no payment will be made. This estimate will be rejected. You will be notified should this estimate be rejected for reasons other than those listed above.

Approval Date		User ID
20190302	Generated and Approved (and should be considered Draft) at the Project Office Level by	mannr1
20190304	Reviewed and Approved (and should be considered Draft) at the Resident Engineer Level by	kellns1
20190305	Reviewed and Approved at the Central Office Controllers Office Level by	greggd1

Original Contract Amount	Net Change Order Amount to Date	Current Contract Amount	% of current contract amount complete
\$1,422,957.00	\$0.00	\$1,422,957.00	3.3%

Contract Adjustments:

Line Item Adjustments:

Discrepancies:



Contractor's Payment Estimate Summary

March 8, 2019

	Contract ID	Estimate Number	Pay Period Start	Pay Period End	Date Generated	Estimate Type	District	Org. Code
	181019-G04	0001 - See NTP Date for Pay Period Start Date		March 1, 2019	March 2, 2019	PROG	SW	GCA

All Items, This Estimate:

Project Number	Line Item Number	Item Code	Description	Unit Price	Previous Total Paid Quantity	Quantity this Period	Quantity to Date	Amount this Estimate
J7S3169	0010	2013000	CLEARING AND GRUBBING	\$10000.00	0.00	0.50	0.50	\$5000.00
	0020	2022010	REMOVAL OF IMPROVEMENTS	\$15000.00	0.00	0.60	0.60	\$9000.00
	0090	6161005	CONSTRUCTION SIGNS	\$7.50	0.00	173.00	173.00	\$1297.50
	0100	6161008	ADVANCED WARNING RAIL SYSTEM	\$100.00	0.00	2.00	2.00	\$200.00
	0110	6161009	FLAG ASSEMBLY	\$20.00	0.00	2.00	2.00	\$40.00
	0150	6161031	TYPE III MOVEABLE BARRICADE WITH LIGHTS	\$200.00	0.00	13.00	13.00	\$2600.00
	0160	6161098A	CHANGEABLE MESSAGE SIGN WITHOUT COMMUNICATION INTERFACE, CON TRACTOR FURNISHED, CONTRACTOR RETAINED	\$3000.00	0.00	3.00	3.00	\$9000.00
	0240	8061005	ROCK DITCH CHECK	\$10.00	0.00	201.00	201.00	\$2010.00
	0270	8061019	SILT FENCE	\$3.00	0.00	376.00	376.00	\$1128.00
	0540	2160500	REMOVAL OF BRIDGES	\$68500.00	0.00	0.25	0.25	\$17125.00
J7S3169								\$47400.50
Summary								\$47400.50

Estimate Item Detail, All Items to Date:

Project Number	Category #	Line Number	Item Code	Description	Current Bid + CO	Current Installed to Date	Unit Price	Amount Paid to Date
J7S3169	0001	0010	2013000	CLEARING AND GRUBBING	1.00	0.50	\$10000.00	\$5,000.00
J7S3169	0001	0020	2022010	REMOVAL OF IMPROVEMENTS	1.00	0.60	\$15000.00	\$9,000.00
J7S3169	0001	0030	2031000	CLASS A EXCAVATION	362.00	0.00	\$25.00	\$0.00
J7S3169	0001	0040	2036000	COMPACTING EMBANKMENT	37.00	0.00	\$5.00	\$0.00
J7S3169	0001	0050	3040143	TYPE 1 AGGREGATE FOR BASE (4 IN. THICK)	1,309.00	0.00	\$6.00	\$0.00
J7S3169	0001	0060	4019905	MISC. Optional Pavement (10 IN BP VS 8 IN JPCP)	1,308.80	0.00	\$46.00	\$0.00
J7S3169	0001	0070	6113020	FURNISHING TYPE 2 ROCK BLANKET	118.00	0.00	\$50.00	\$0.00
J7S3169	0001	0080	6113040	PLACING TYPE 2 ROCK BLANKET	118.00	0.00	\$25.00	\$0.00
J7S3169	0001	0090	6161005	CONSTRUCTION SIGNS	402.00	173.00	\$7.50	\$1,297.50
J7S3169	0001	0100	6161008	ADVANCED WARNING RAIL SYSTEM	4.00	2.00	\$100.00	\$200.00
J7S3169	0001	0110	6161009	FLAG ASSEMBLY	4.00	2.00	\$20.00	\$40.00



Contractor's Payment Estimate Summary

March 8, 2019

	Contract ID	Estimate Number	Pay Period Start	Pay Period End	Date Generated	Estimate Type	District	Org. Code
	181019-G04	0001 - See NTP Date for Pay Period Start Date		March 1, 2019	March 2, 2019	PROG	SW	GCA

Estimate Item Detail, All Items to Date:

Project Number	Category #	Line Number	Item Code	Description	Current Bid + CO	Current Installed to Date	Unit Price	Amount Paid to Date
J7S3169	0001	0120	6161012	BUOYS (BOATS KEEP OUT)	8.00	0.00	\$150.00	\$0.00
J7S3169	0001	0130	6161013	BUOYS (NO WAKE)	6.00	0.00	\$150.00	\$0.00
J7S3169	0001	0140	6161014	SPECIAL SIGN ASSEMBLY (BOATS KEEP OUT)	8.00	0.00	\$500.00	\$0.00
J7S3169	0001	0150	6161031	TYPE III MOVEABLE BARRICADE WITH LIGHTS	16.00	13.00	\$200.00	\$2,600.00
J7S3169	0001	0160	6161098A	CHANGEABLE MESSAGE SIGN WITHOUT COMMUNICATION INTERFACE, CON TRACTOR FURNISHED, CONTRACTOR RETAINED	3.00	3.00	\$3000.00	\$9,000.00
J7S3169	0001	0170	6173600D	TEMPORARY TRAFFIC BARRIER, CONTRACTOR FURNISHED / RETAINED	40.00	0.00	\$75.00	\$0.00
J7S3169	0001	0180	6181000	MOBILIZATION	1.00	0.00	\$140000.00	\$0.00
J7S3169	0001	0190	6206000C	4 IN. WHITE STANDARD WATERBORNE PAVEMENT MARKING PAINT, TYPE P BEADS	1,920.00	0.00	\$1.00	\$0.00
J7S3169	0001	0200	6206001C	4 IN. YELLOW STANDARD WATERBORNE PAVEMENT MARKING PAINT, TYP E P BEADS	1,920.00	0.00	\$1.00	\$0.00
J7S3169	0001	0210	6240103A	PERMANENT EROSION CONTROL GEOTEXTILE	176.00	0.00	\$5.00	\$0.00
J7S3169	0001	0220	6274000	CONTRACTOR FURNISHED SURVEYING AND STAKING	1.00	0.00	\$6800.00	\$0.00
J7S3169	0001	0230	8051000A	SEEDING - COOL SEASON MIXTURES	0.20	0.00	\$15000.00	\$0.00
J7S3169	0001	0240	8061005	ROCK DITCH CHECK	201.00	201.00	\$10.00	\$2,010.00
J7S3169	0001	0250	8061016	SEDIMENT REMOVAL	209.00	0.00	\$30.00	\$0.00
J7S3169	0001	0260	8061017	TEMPORARY SEEDING AND MULCHING	0.10	0.00	\$5000.00	\$0.00
J7S3169	0001	0270	8061019	SILT FENCE	754.00	376.00	\$3.00	\$1,128.00
J7S3169	0001	0280	8061050	TYPE C BERM	156.00	0.00	\$35.00	\$0.00
J7S3169	0010	0290	6061060	MGS GUARDRAIL	525.00	0.00	\$23.35	\$0.00
J7S3169	0010	0300	6061069	MGS BRIDGE APPROACH TRANSITION SECTION (REGULAR/NO CURB)	4.00	0.00	\$2700.00	\$0.00
J7S3169	0010	0310	6063014	TYPE A CRASHWORTHY END TERMINAL (MASH)	4.00	0.00	\$2700.00	\$0.00
J7S3169	0040	0320	9031010	CONCRETE FOOTINGS, EMBEDDED	0.40	0.00	\$1400.00	\$0.00
J7S3169	0040	0330	9031220	PIPE POSTS	250.00	0.00	\$5.35	\$0.00
J7S3169	0040	0340	9035004A	SH-FLAT SHEET	11.00	0.00	\$14.95	\$0.00
J7S3169	0040	0350	9035069A	SHF-FLAT SHEET FLUORESCENT	11.00	0.00	\$20.50	\$0.00
J7S3169	0071	0520	2061000	CLASS 1 EXCAVATION	75.00	0.00	\$54.00	\$0.00



Contractor's Payment Estimate Summary

March 8, 2019

	Contract ID	Estimate Number	Pay Period Start	Pay Period End	Date Generated	Estimate Type	District	Org. Code
	181019-G04	0001 - See NTP Date for Pay Period Start Date		March 1, 2019	March 2, 2019	PROG	SW	GCA

Estimate Item Detail, All Items to Date:

Project Number	Category #	Line Number	Item Code	Description	Current Bid + CO	Current Installed to Date	Unit Price	Amount Paid to Date
J7S3169	0071	0530	2061003	CLASS 1 EXCAVATION IN ROCK	61.00	0.00	\$70.00	\$0.00
J7S3169	0071	0540	2160500	REMOVAL OF BRIDGES	1.00	0.25	\$68500.00	\$17,125.00
J7S3169	0071	0550	5031011A	BRIDGE APPROACH SLAB (MINOR ROAD)	109.00	0.00	\$200.00	\$0.00
J7S3169	0071	0560	7021212	GALVANIZED STRUCTURAL STEEL PILES (12 IN)	248.00	0.00	\$75.00	\$0.00
J7S3169	0071	0570	7026000	PRE-BORE FOR PILING	44.00	0.00	\$232.00	\$0.00
J7S3169	0071	0580	7027000	PILE POINT REINFORCEMENT	8.00	0.00	\$125.00	\$0.00
J7S3169	0071	0590	7032003	CLASS B CONCRETE (SUBSTRUCTURE)	54.00	0.00	\$1100.00	\$0.00
J7S3169	0071	0600	7034212	SLAB ON STEEL	1,096.00	0.00	\$300.00	\$0.00
J7S3169	0071	0610	7034215	SAFETY BARRIER CURB	796.00	0.00	\$80.00	\$0.00
J7S3169	0071	0620	7061060	REINFORCING STEEL (BRIDGES)	3,960.00	0.00	\$2.20	\$0.00
J7S3169	0071	0630	7110500	TEMPORARY COATING - CONCRETE BENTS AND PIERS (WEATHERING STEEL)	1.00	0.00	\$35670.00	\$0.00
J7S3169	0071	0640	7121122	FABRICATED STRUCTURAL LOW ALLOY STEEL (PLATE GIRDER) A709, GRADE 50W	288,840.00	0.00	\$1.50	\$0.00
J7S3169	0071	0650	7123610	SLAB DRAIN	8.00	0.00	\$450.00	\$0.00
J7S3169	0071	0660	7151001	VERTICAL DRAIN AT END BENTS	2.00	0.00	\$1500.00	\$0.00
J7S3169	0071	0670	7161003	LAMINATED NEOPRENE BEARING PAD (TAPERED)	6.00	0.00	\$550.00	\$0.00
J7S3169	0071	0680	7162000	LAMINATED NEOPRENE BEARING PAD ASSEMBLY	6.00	0.00	\$2000.00	\$0.00

The information below this line is supplemental to the Estimate and is provided for confirmation of detail, location and quantity of work.

Project Number	Line	Item	Item Description	Date	User ID	Description/Information	Quantity	Units	From	+	Offset	Distance	To	+	Offset	Distance	From LM	To LM		
J7S3169	0010	2013000	CLEARING AND GRUBBING	20190226	mannr1	Rte PP LT	0.250	ACRE	12	+	90.240	NA	0	16	+	62	NA	0	0	0
			CLEARING AND GRUBBING		mannr1	Rte PP RT	0.250	ACRE	12	+	90.340	NA	0	16	+	62	NA	0	0	0
	0020	2022010	REMOVAL OF IMPROVEMENTS	20190225	mannr1	Guardrail RT	0.070	LS	8	+	49.170	NA	0	9	+	52.390	NA	0	0	0
			REMOVAL OF		mannr1	Guardrail LT	0.070	LS	8	+	48.340	NA	0	9	+	52.200	NA	0	0	0



Contractor's Payment Estimate Summary

March 8, 2019

	Contract ID	Estimate Number	Pay Period Start	Pay Period End	Date Generated	Estimate Type	District	Org. Code
	181019-G04	0001 - See NTP Date for Pay Period Start Date		March 1, 2019	March 2, 2019	PROG	SW	GCA

The information below this line is supplemental to the Estimate and is provided for confirmation of detail, location and quantity of work.

Project Number	Line	Item	Item Description	Date	User ID	Description/Information	Quantity	Units	From	+	Offset	Distance	To	+	Offset	Distance	From LM	To LM		
J7S3169	0020	2022010	IMPROVEMENTS	20190225																
			REMOVAL OF IMPROVEMENTS		mannr1	Guardrail RT	0.230	LS	12	+	61.110	NA	0	16	+	15.120	NA	0	0	0
			REMOVAL OF IMPROVEMENTS		mannr1	Guardrail LT	0.230	LS	12	+	60.750	NA	0	16	+	13.790	NA	0	0	0
	0090	6161005	CONSTRUCTION SIGNS	20190225	mannr1	Rte PP road closure package	173	SQFT		+	0	NA	0		+	0	NA	0	0.024	8.077
	0100	6161008	ADVANCED WARNING RAIL SYSTEM	20190225	mannr1	Attached to WO20-1 signs	2	EA	0	+	0	NA	0		+	0	NA	0	0.780	4.764
	0110	6161009	FLAG ASSEMBLY	20190225	mannr1	Attached to WO20-1 signs	2	EA		+	0	NA	0		+	0	NA	0	0.780	4.764
	0150	6161031	TYPE III MOVEABLE BARRICADE WITH LIGHTS	20190225	mannr1	Rte PP East bound	2	EA		+	0	NA	0		+	0		0	1.551	0
			TYPE III MOVEABLE BARRICADE WITH LIGHTS		mannr1	Rte PP East bound	4	EA		+	0	NA	0		+	0		0	1.995	0
			TYPE III MOVEABLE BARRICADE WITH LIGHTS		mannr1	Rte PP West bound	5	EA		+	0	NA	0		+	0		0	6.063	0
			TYPE III MOVEABLE BARRICADE WITH LIGHTS		mannr1	Rte PP West bound	2	EA		+	0	NA	0		+	0		0	5.608	0
	0160	6161098A	CMS W/O COMMUNICATION INTERFACE, CONT F/	20190225	mannr1	MO 83 South	1	EA		+	0	NA	0		+	0		0	40.144	0
			CMS W/O COMMUNICATION INTERFACE, CONT F/		mannr1	Rte PP West	1	EA		+	0	NA	0		+	0		0	0.077	0
			CMS W/O COMMUNICATION INTERFACE, CONT F/		mannr1	MO83 North	1	EA		+	0	NA	0		+	0		0	10.270	0
	0240	8061005	ROCK DITCH CHECK	20190225	mannr1	Rte PP LT	96	LF	7	+	0	NA	0	9	+	25	NA	0	0	0



Contractor's Payment Estimate Summary

March 8, 2019

	Contract ID	Estimate Number	Pay Period Start	Pay Period End	Date Generated	Estimate Type	District	Org. Code
	181019-G04	0001 - See NTP Date for Pay Period Start Date		March 1, 2019	March 2, 2019	PROG	SW	GCA

The information below this line is supplemental to the Estimate and is provided for confirmation of detail, location and quantity of work.

Project Number	Line	Item	Item Description	Date	User ID	Description/ Information	Quantity	Units	From	+		Offset	Distance	To	+		Offset	Distance	From LM	To LM
J7S3169	0240	8061005	ROCK DITCH CHECK	20190225	mannr1	Rte PP RT	105	LF	7	+	0	NA	0	9	+	19	NA	0	0	0
	0270	8061019	SILT FENCE	20190225	mannr1	Rte PP LT	376	LF	13	+	90	NA	0	16	+	62	NA	0	0	0
	0540	2160500	REMOVAL OF BRIDGES	20190301	mannr1	Removal of existing deck	0.250	LS	9	+	21.510	NA	0	12	+	91.450	NA	0	0	0

Remarks in the following table are for documentation purposes:

Date	User ID	Remarks Text Field