



Missouri Department of Transportation Contractor's Pay Estimate Summary

October 22, 2019

Contract ID	Estimate Number	Pay Period Start	Pay Period End	Created Date	Estimate Type
181116-A02	0002	October 1, 2019	October 15, 2019	October 15, 2019	Progress

Prepared For:

Herzog Contracting Corp.
600 S Riverside Road
St. Joseph, MO 64507
(816)233-9001FAX

Prepared By:

St. Joseph Project Office
4718 S. 169 Highway
St. Joseph, MO 64503

Contract Information

Project Number	Federal Proj. Number	Project Description	Route	County	Location of Work
J1P3188	FAF 59-1(37)	Coldmill and resurface	59	BUCHANAN	from Route 752 in St. Joseph to north of Route 45

Original Contract Amount	Net Change Order Amount	Current Contract Amount	% of Current Contract Amount Complete	Original Completion Date	Current Completion Date	Actual Completion Date
\$2,650,694.41	\$0.00	\$2,650,694.41	2.64%	November 1, 2019	November 1, 2019	

Storm Water Information

Project Number	Authorized Acres	Open Acres	Disturbed Acres
J1P3188			

Contract Total Pay For Estimate No. 002

	To Date	Previous	This Estimate
181116-A02			
Total Earnings	\$69,856.88	\$0.00	\$69,856.88
Total Adjustments	\$0.00	\$0.00	\$0.00
	\$78,856.88	\$9,000.00	
Contract Total Payable This Estimate:			\$69,856.88

Approval Date	By User
October 16, 2019	Generated and Approved (and should be considered Draft) at the Project Office Level by orozcg
October 16, 2019	Reviewed and Approved (and should be considered Draft) at the Resident Engineer Level by hiblea1
October 17, 2019	Reviewed and Approved at the Central Office Controllers Office Level by greggd1



Missouri Department of Transportation Contractor's Pay Estimate Summary

October 22, 2019

Contract ID	Estimate Number	Pay Period Start	Pay Period End	Created Date	Estimate Type
181116-A02	0002	October 1, 2019	October 15, 2019	October 15, 2019	Progress

Totals by Job Numbers					
J1P3188	To Date		Previous	This Estimate	
	Participating	\$69,856.88	\$0.00	\$69,856.88	
	Non-Participating	\$0.00	\$0.00	\$0.00	
	Total Earnings		\$78,856.88	\$9,000.00	\$69,856.88
	Stockpiled Materials	\$0.00	\$0.00	0	
	Stockpiled Materials are included in the Participating or Non-Participating amounts				
	Line Item Adjustments	\$0.00	\$0.00	\$0.00	
	Line Item Adjustments are included in the Participating or Non-Participating amounts				
	Contract Adjustments	\$0.00	\$0.00	\$0.00	
	Incentive	\$0.00	\$0.00	\$0.00	
	Disincentive	\$0.00	\$0.00	\$0.00	
	Liquidated Damages	\$0.00	\$0.00	\$0.00	
	Overrun Adjustments	\$0.00	\$0.00	\$0.00	
	Totals:		\$78,856.88	\$9,000.00	\$69,856.88
				Project Total Payable This Estimate:	\$69,856.88

Contract Adjustment

No Data Available

Line Item Adjustment

No Data Available

Exceptions (Discrepancies) This Estimate Period

No Data Available

Items Paid This Estimate Period

Project No.	Line No.	Item Code	Description	Unit Price	Unit	Quantity Overrun Adjustment	Previous Total Paid Quantity	Current Quantity (This Estimate)	Quantity to Date	Amount This Estimate
J1P3188	0080	4039905	MISC. OPTIONAL PAVEMENT	\$111.44	SQYD	0.00	0.00	536.00	536.00	\$59,731.84
	0190	6161098A		\$1,800.00	EA	0.00	5.00	0.00	5.00	\$0.00
	0260	6221003		\$18.89	SQYD	0.00	0.00	536.00	536.00	\$10,125.04
Total Amount of Items Paid this Estimate -										\$69,856.88

Total Paid / All Items / All Estimates



Missouri Department of Transportation Contractor's Pay Estimate Summary

October 22, 2019

Contract ID	Estimate Number	Pay Period Start	Pay Period End	Created Date	Estimate Type
181116-A02	0002	October 1, 2019	October 15, 2019	October 15, 2019	Progress

Project No.	Category	Line No.	Item Code	Description	Net Change Order	Bid Quantity	Unit	Quantity to Date	Unit Price	Amount Paid to Date
J1P3188	0001	0010	2022010		0.00	1	LS	0.00	\$7,800.00	\$0.00
	0001	0020	2129900	MISC. SHOULDER GRADING	0.00	50	100F	0.00	\$363.35	\$0.00
	0001	0030	2153000		0.00	38	100F	0.00	\$786.00	\$0.00
	0001	0040	3049910	MISC. PERMANENT AGGR. EDGE TREATMENT	0.00	590	TONS	0.00	\$37.38	\$0.00
	0001	0050	4011213		0.00	5668	TONS	0.00	\$68.41	\$0.00
	0001	0060	4030003		0.00	16999	TONS	0.00	\$73.35	\$0.00
	0001	0070	4030208		0.00	413	TONS	0.00	\$110.00	\$0.00
	0001	0080	4039905	MISC. OPTIONAL PAVEMENT	0.00	536	SQYD	536.00	\$111.44	\$59,731.84
	0001	0090	4071005		0.00	30361	GAL	0.00	\$1.00	\$0.00
	0001	0100	4134000		0.00	13783	GAL	0.00	\$3.57	\$0.00
	0001	0110	6099901	MISC. ADJUST DROP INLETS	0.00	1	LS	0.00	\$16,000.00	\$0.00
	0001	0120	6123000A		0.00	2	EA	0.00	\$250.00	\$0.00
	0001	0130	6133020		0.00	1937	TONS	0.00	\$71.37	\$0.00
	0001	0140	6133021		0.00	11962.600	SQYD	0.00	\$2.15	\$0.00
	0001	0150	6161005		0.00	1642	SQFT	0.00	\$4.00	\$0.00
	0001	0160	6161009		0.00	4	EA	0.00	\$20.00	\$0.00
	0001	0170	6161025		0.00	178	EA	0.00	\$23.00	\$0.00
	0001	0180	6161040		0.00	2	EA	0.00	\$1,500.00	\$0.00
	0001	0190	6161098A		0.00	5	EA	5.00	\$1,800.00	\$9,000.00



Missouri Department of Transportation Contractor's Pay Estimate Summary

October 22, 2019

Contract ID	Estimate Number	Pay Period Start	Pay Period End	Created Date	Estimate Type
181116-A02	0002	October 1, 2019	October 15, 2019	October 15, 2019	Progress

Total Paid / All Items / All Estimates

Project No.	Category	Line No.	Item Code	Description	Net Change Order	Bid Quantity	Unit	Quantity to Date	Unit Price	Amount Paid to Date
J1P3188	0001	0200	6162004		0.00	4	EA	0.00	\$1,000.00	\$0.00
	0001	0210	6181000		0.00	1	LS	0.00	\$100,000.00	\$0.00
	0001	0220	6205901A		0.00	43501	LF	0.00	\$0.12	\$0.00
	0001	0230	6205902A		0.00	133105	LF	0.00	\$0.16	\$0.00
	0001	0240	6209901	MISC. TEMPORARY PAVEMENT MARKING PAINT	0.00	1	LS	0.00	\$33,555.00	\$0.00
	0001	0250	6221001		0.00	201156	SQYD	0.00	\$0.66	\$0.00
	0001	0260	6221003		0.00	536	SQYD	536.00	\$18.89	\$10,125.04
	0001	0270	6224010		0.00	10657	SQYD	0.00	\$3.74	\$0.00
	0001	0280	6252003		0.00	972	LB	0.00	\$12.71	\$0.00
	0001	0290	6254000		0.00	1	EA	0.00	\$20,000.00	\$0.00
	0001	0300	6261000A		0.00	1028.800	STA	0.00	\$19.22	\$0.00
	0001	0310	6261001		0.00	558.800	STA	0.00	\$20.30	\$0.00
	0001	0320	6269903	MISC. TRANSVERSE RUMBLE STRIPS	0.00	713	LF	0.00	\$8.15	\$0.00
	0001	0330	8061019		0.00	765	LF	0.00	\$4.20	\$0.00
	0010	0340	6061060		0.00	1638	LF	0.00	\$20.80	\$0.00
	0010	0350	6061069		0.00	16	EA	0.00	\$2,704.00	\$0.00
	0010	0360	6063014		0.00	20	EA	0.00	\$2,680.00	\$0.00

The information below this line is supplemental to the Estimate and is provided for confirmation of detail, location and quantity of work.



Missouri Department of Transportation Contractor's Pay Estimate Summary

October 22, 2019

Contract ID		Estimate Number		Pay Period Start		Pay Period End			Created Date		Estimate Type
181116-A02		0002		October 1, 2019		October 15, 2019			October 15, 2019		Progress
Project	Line No.	Item Code	Description	Location	DWR Date	User ID	Qty	Unit	From Station / LogMile	To Station / LogMile	
J1P3188	0080	4039905	MISC.	right turn lane	10/7/19	orozcg	536.00	SQYD			
	0260	6221003	COLDMILLING BITUMINOUS PAVEMENT FOR REMOVAL OF SURFACING (GREATER THAN 3 IN. THICK)	Right turn lane repair	10/3/19	orozcg	536.00	SQYD			