



Contractor's Payment Estimate Summary

April 19, 2019

	Contract ID	Estimate Number	Pay Period Start	Pay Period End	Date Generated	Estimate Type	District	Org. Code
	181116-C06	0003	April 2, 2019	April 15, 2019	April 16, 2019	PROG	KC	CCE

Contractor	Vendor ID	Address	City	State	ZIP	Telephone	FAX
Capital Electric Line Builders, Inc.	0010135	4400 NW Mattox Road	Riverside	MO	64150	(81-6)3-89-4	(81-6)3-29-8

Job Number	Federal/State Project Number	Description of work	Route Number	County	Location of work
J4Q3234	FAS-S302(046)	ITS improvements	Various	CLAY	in various locations in Clay and Platte counties
J4Q3234	FAS-S302(046)	ITS improvements	Various	PLATTE	in various locations in Clay and Platte counties

Critical Date	Actual Date	Key Date	Subject	Date Contractor Assumed Maintenance	Disturbed Area on Project	Authorized Area on Project	
Price Adjustments Base Date	0				0	0	Acres
Physical Work Complete Date	0						
Substantial Work Complete Date	0						
Contract Items Complete Date	0						
Final Acceptance Date	0						
Open to Traffic Date	20181116						
Letting Date	20181116						
Execution Date	20181205						
Award Date	20181205						
Notice to Proceed Date	20190211						
Work Begin Date	20190315						
Adjusted Completion Date	20200501						
Original Completion Date	20200501						

Totals by Job Number				
J4Q3234		To Date	Previous	This estimate
Participating		\$61,058.11	\$2,657.52	\$58,400.59
Non-Participating		\$0.00	\$0.00	\$0.00
Total Earnings		\$61,058.11	\$2,657.52	\$58,400.59
Stockpiled Materials		\$1,974.50	\$38,540.00	(\$36,565.50)
Gross Earnings		\$63,032.61	\$41,197.52	\$21,835.09
Other		\$0.00	\$0.00	\$0.00



Contractor's Payment Estimate Summary

April 19, 2019

	Contract ID	Estimate Number	Pay Period Start	Pay Period End	Date Generated	Estimate Type	District	Org. Code
	181116-C06	0003	April 2, 2019	April 15, 2019	April 16, 2019	PROG	KC	CCE

Totals by Job Number								
Adjustments								
Retainage		\$0.00			\$0.00			\$0.00
Incentive		\$0.00			\$0.00			\$0.00
Disincentive		\$0.00			\$0.00			\$0.00
Liquidated Damages		\$0.00			\$0.00			\$0.00
Overrun Adjustments		\$0.00			\$0.00			\$0.00
Total:		\$63,032.61			\$41,197.52			\$21,835.09
					Total Payable:			\$21,835.09

Total Contract				
181116-C06		To Date	Previous	This Estimate
	Line Item Pay	\$61,058.11	\$2,657.52	\$58,400.59
	All Adjustments	\$1,974.50	\$38,540.00	(\$36,565.50)
	Total	\$63,032.61	\$41,197.52	\$21,835.09

If the "This Estimate" total is greater than \$100.00, this is a Pay estimate. If the "This Estimate" total is equal to \$0.00, this is a No Pay estimate. If the "This Estimate" total is between \$100.00 and \$0.00, this is a Minimum estimate and no payment will be made. This estimate will be rejected. If the "This Estimate" total is less than \$0.00, this is a Negative estimate and no payment will be made. This estimate will be rejected. You will be notified should this estimate be rejected for reasons other than those listed above.

Approval Date		User ID
20190416	Generated and Approved (and should be considered Draft) at the Project Office Level by	floydk1
20190416	Reviewed and Approved (and should be considered Draft) at the Resident Engineer Level by	daultm1
20190417	Reviewed and Approved at the Central Office Controllers Office Level by	greggd1

Original Contract Amount	Net Change Order Amount to Date	Current Contract Amount	% of current contract amount complete
\$2,861,033.30	\$0.00	\$2,861,033.30	2.1%

Contract Adjustments:

Line Item Adjustments:

Project Number	Line Number	Entered by User	Adjustment Type	Line Item Adjustment Amount	Remarks
J4Q3234	0110	SYSTEM	Stockpiled Materials	(\$19167.50)	



Contractor's Payment Estimate Summary

April 19, 2019

	Contract ID	Estimate Number	Pay Period Start	Pay Period End	Date Generated	Estimate Type	District	Org. Code
	181116-C06	0003	April 2, 2019	April 15, 2019	April 16, 2019	PROG	KC	CCE

Line Item Adjustments:					
Project Number	Line Number	Entered by User	Adjustment Type	Line Item Adjustment Amount	Remarks
J4Q3234			Adjustment		
	0120	SYSTEM	Stockpiled Materials Adjustment	(\$4836.00)	
	0130	SYSTEM	Stockpiled Materials Adjustment	(\$4432.00)	
	0140	SYSTEM	Stockpiled Materials Adjustment	(\$8130.00)	
J4Q3234				(\$36565.50)	
Summary				(\$36565.50)	

Discrepancies:		
Discrepancy Message	Resolved By User ID	Remarks
Line Item # J4Q3234 /0110 has a deficient tested matl discrepancy	floydk1	Waiting for materials to resolve the discrepancy.

All Items, This Estimate:								
Project Number	Line Item Number	Item Code	Description	Unit Price	Previous Total Paid Quantity	Quantity this Period	Quantity to Date	Amount this Estimate
J4Q3234	0020	2153000	SHAPING SLOPES, CLASS III	\$1148.84	0.00	5.00	5.00	\$5744.20
	0110	6061061	MGS GUARDRAIL, 8 FT. POSTS, 6 FT. - 3 IN. SPACING	\$24.23	0.00	1375.00	1,375.00	\$33316.25
	0120	6061069	MGS BRIDGE APPROACH TRANSITION SECTION (REGULAR/NO CURB)	\$2681.61	0.00	3.00	3.00	\$8044.83
	0130	6061080	MGS END ANCHOR	\$868.87	0.00	8.00	8.00	\$6950.96
	0140	6063014	TYPE A CRASHWORTHY END TERMINAL (MASH)	\$868.87	0.00	5.00	5.00	\$4344.35
J4Q3234								\$58400.59
Summary								\$58400.59



Contractor's Payment Estimate Summary

April 19, 2019

	Contract ID	Estimate Number	Pay Period Start	Pay Period End	Date Generated	Estimate Type	District	Org. Code
	181116-C06	0003	April 2, 2019	April 15, 2019	April 16, 2019	PROG	KC	CCE

Estimate Item Detail, All Items to Date:

Project Number	Category #	Line Number	Item Code	Description	Current Bid + CO	Current Installed to Date	Unit Price	Amount Paid to Date
J4Q3234	0001	0010	2022010	REMOVAL OF IMPROVEMENTS	1.00	0.00	\$3695.70	\$0.00
J4Q3234	0001	0020	2153000	SHAPING SLOPES, CLASS III	6.00	5.00	\$1148.84	\$5,744.20
J4Q3234	0001	0030	6071040	DRIVE GATE (CHAIN-LINK)	1.00	1.00	\$2657.52	\$2,657.52
J4Q3234	0001	0040	6161005	CONSTRUCTION SIGNS	1,472.00	0.00	\$8.45	\$0.00
J4Q3234	0001	0050	6161008	ADVANCED WARNING RAIL SYSTEM	16.00	0.00	\$52.82	\$0.00
J4Q3234	0001	0060	6161009	FLAG ASSEMBLY	16.00	0.00	\$31.69	\$0.00
J4Q3234	0001	0070	6161025	CHANNELIZER (TRIM LINE)	210.00	0.00	\$5.28	\$0.00
J4Q3234	0001	0080	6161040	FLASHING ARROW PANEL	3.00	0.00	\$211.28	\$0.00
J4Q3234	0001	0090	6161098A	CHANGEABLE MESSAGE SIGN WITHOUT COMMUNICATION INTERFACE, CON TRACTOR FURNISHED, CONTRACTOR RETAINED	1.00	0.00	\$15317.87	\$0.00
J4Q3234	0001	0100	6181000	MOBILIZATION	1.00	0.00	\$168556.46	\$0.00
J4Q3234	0010	0110	6061061	MGS GUARDRAIL, 8 FT. POSTS, 6 FT. - 3 IN. SPACING	1,400.00	1375.00	\$24.23	\$33,316.25
J4Q3234	0010	0120	6061069	MGS BRIDGE APPROACH TRANSITION SECTION (REGULAR/NO CURB)	3.00	3.00	\$2681.61	\$8,044.83
J4Q3234	0010	0130	6061080	MGS END ANCHOR	8.00	8.00	\$868.87	\$6,950.96
J4Q3234	0010	0140	6063014	TYPE A CRASHWORTHY END TERMINAL (MASH)	6.00	5.00	\$868.87	\$4,344.35
J4Q3234	0020	0150	9011030	LIGHTING POLE, 30 FT. OR 9.0 M, TYPE AT	2.00	0.00	\$1734.81	\$0.00
J4Q3234	0020	0160	9018230	POLE FOUNDATION (30 FT. OR 9.0 M MOUNTING HEIGHT)	2.00	0.00	\$914.95	\$0.00
J4Q3234	0040	0170	9031020	CONCRETE FOOTINGS, BOLT DOWN	42.70	0.00	\$2292.71	\$0.00
J4Q3234	0050	0180	9103700	CCTV CAMERA ASSEMBLY, INSTALLED	18.00	0.00	\$4047.42	\$0.00
J4Q3234	0050	0190	9105200	CONDUIT, 2 IN., RIGID, IN TRENCH	45,758.00	0.00	\$8.35	\$0.00
J4Q3234	0050	0200	9108204	CABLE, 4 AWG, 1 CONDUCTOR, POWER	11,270.00	0.00	\$1.73	\$0.00
J4Q3234	0050	0210	9108206	CABLE, 6 AWG, 1 CONDUCTOR, POWER	7,970.00	0.00	\$1.41	\$0.00
J4Q3234	0050	0220	9108208	CABLE, 8 AWG, 1 CONDUCTOR, POWER	10,110.00	0.00	\$1.07	\$0.00
J4Q3234	0050	0230	9108353	FIBER OPTIC CABLE, 12-STRAND, SINGLE MODE	45,690.00	0.00	\$1.85	\$0.00
J4Q3234	0050	0240	9108406	WIRE, 6 AWG, BARE NEUTRAL	12,020.00	0.00	\$1.13	\$0.00
J4Q3234	0050	0250	9108610	POWER SUPPLY ASSEMBLY, TYPE 1, 240/120 VOLT SERVICE, ITS	15.00	0.00	\$5153.62	\$0.00
J4Q3234	0050	0260	9108611	POWER SUPPLY ASSEMBLY, TYPE 1, 480 VOLT SERVICE, ITS	5.00	0.00	\$5155.68	\$0.00
J4Q3234	0050	0270	9108621	POWER SUPPLY ASSEMBLY, TYPE 2, 240/120 VOLT SERVICE, ITS	5.00	0.00	\$6717.79	\$0.00



Contractor's Payment Estimate Summary

April 19, 2019

	Contract ID	Estimate Number	Pay Period Start	Pay Period End	Date Generated	Estimate Type	District	Org. Code
	181116-C06	0003	April 2, 2019	April 15, 2019	April 16, 2019	PROG	KC	CCE

Estimate Item Detail, All Items to Date:

Project Number	Category #	Line Number	Item Code	Description	Current Bid + CO	Current Installed to Date	Unit Price	Amount Paid to Date
J4Q3234	0050	0280	9108810	PULL BOX, PREFORMED CLASS 1	68.00	0.00	\$1228.24	\$0.00
J4Q3234	0050	0290	9109901	MISC. EXTERNAL CONDUIT ON STRUCTURE	1.00	0.00	\$11179.85	\$0.00
J4Q3234	0050	0300	9109901	MISC. FIBER OPTIC SPLICING, TESTING AND DOCUMENTATION	1.00	0.00	\$77483.56	\$0.00
J4Q3234	0050	0310	9109901	MISC. INSTALL OF COMMISSION FURNISHED EQUIP	1.00	0.00	\$6638.57	\$0.00
J4Q3234	0050	0320	9109902	MISC. BUTTERFLY DMS SYSTEM	7.00	0.00	\$98934.91	\$0.00
J4Q3234	0050	0330	9109902	MISC. DIRECT BURY CCTV POLE, 45 FT OR 13.7M MOUNTING HEIGHT, INSTALLED	18.00	0.00	\$19732.88	\$0.00
J4Q3234	0050	0340	9109902	MISC. EA CABINET MOUNTED STEP DOWN TRANSFORMER , 240 V TO 120 V	7.00	0.00	\$1410.71	\$0.00
J4Q3234	0050	0350	9109902	MISC. FIBER SPLICE VAULT	78.00	0.00	\$2028.66	\$0.00
J4Q3234	0050	0360	9109902	MISC. FIBER TO ETHERNET MEDIA CONVERTER	13.00	0.00	\$491.57	\$0.00
J4Q3234	0050	0370	9109902	MISC. POLE MOUNTED 336 CABINET	18.00	0.00	\$6117.16	\$0.00
J4Q3234	0050	0380	9109902	MISC. RADAR VEHICLE DETECTOR, INSTALLED	10.00	0.00	\$6526.49	\$0.00
J4Q3234	0050	0390	9109902	MISC. STEP DOWN TRANSFORMER, 480 V TO 240 V	5.00	0.00	\$6797.64	\$0.00
J4Q3234	0050	0400	9109902	MISC. WIRELESS RADIO ASSEMBLY	8.00	0.00	\$1352.41	\$0.00
J4Q3234	0050	0410	9109903	MISC. CONDUIT, 2 IN, RIGID, PUSHED	7,962.00	0.00	\$17.20	\$0.00
J4Q3234	0050	0420	9109903	MISC. CONDUIT, TWO-2 IN, RIGID, IN TRENCH	124.00	0.00	\$12.88	\$0.00
J4Q3234	0050	5001	9109902	MISC. ITS Misc. Pole Mounted 336 DMS Cabinet	0.00	0.00	\$8964.00	\$0.00
J4Q3234	0050	5002	9108202	CABLE, 2 AWG, 1 CONDUCTOR, POWER	0.00	0.00	\$2.68	\$0.00

The information below this line is supplemental to the Estimate and is provided for confirmation of detail, location and quantity of work.

Project Number	Line	Item	Item Description	Date	User ID	Description/ Information	Quantity	Units	From	+	Offset	Distance	To	+	Offset	Distance	From LM	To LM
J4Q3234	0020	2153000	SHAPING SLOPES, CLASS III	20190408	floydk1	I-435 & Woodland Ave. Sheet No. 26	1	100F		+	0	0		+	0	0	33.010	33.070
			SHAPING SLOPES, CLASS III	20190409	floydk1	I-29 and Prairie View Rd. Sheet No. 17	2	100F		+	0	0		+	0	0	2.350	2.400
			SHAPING SLOPES, CLASS III		floydk1	I-29 and 104th St. Sheet No. 17	1	100F		+	0	0		+	0	0	113.110	113.170
			SHAPING SLOPES, CLASS III	20190411	floydk1	NB I-29 and Cosby Dr. Sheet No. 13	1	100F		+	0	0		+	0	0	10.950	11



Contractor's Payment Estimate Summary

April 19, 2019

	Contract ID	Estimate Number	Pay Period Start	Pay Period End	Date Generated	Estimate Type	District	Org. Code
	181116-C06	0003	April 2, 2019	April 15, 2019	April 16, 2019	PROG	KC	CCE

The information below this line is supplemental to the Estimate and is provided for confirmation of detail, location and quantity of work.

Project Number	Line	Item	Item Description	Date	User ID	Description/ Information	Quantity	Units	From	+	Offset	Distance	To	+	Offset	Distance	From LM	To LM
J4Q3234	0110	6061061	MGS GUARDRAIL, 8 FT. POSTS, 6 FT. - 3 IN	20190408	floydk1	I-435 & Woodland Ave. Sheet No. 26	250	LF		+	0	0		+	0	0	33.010	33.070
			MGS GUARDRAIL, 8 FT. POSTS, 6 FT. - 3 IN	20190409	floydk1	I-29 and 104th St. Sheet No. 17	237.500	LF		+	0	0		+	0	0	113.110	113.170
			MGS GUARDRAIL, 8 FT. POSTS, 6 FT. - 3 IN		floydk1	I-29 and Prairie View Rd. Sheet No. 17	175	LF		+	0	0		+	0	0	2.350	2.400
			MGS GUARDRAIL, 8 FT. POSTS, 6 FT. - 3 IN	20190410	floydk1	SB US 169 and 62nd Terr Sheet No. 44	150	LF		+	0	0		+	0	0	118.650	118.700
			MGS GUARDRAIL, 8 FT. POSTS, 6 FT. - 3 IN	20190411	floydk1	NB I-29 and Cosby Dr. Sheet No. 13	225	LF		+	0	0		+	0	0	10.950	11
			MGS GUARDRAIL, 8 FT. POSTS, 6 FT. - 3 IN		floydk1	SB I-29 and Platte River Sheet No. 19	37.500	LF		+	0	0		+	0	0	103.850	103.880
			MGS GUARDRAIL, 8 FT. POSTS, 6 FT. - 3 IN		floydk1	NB I-435 and 53rd St Sheet No. 31	300	LF		+	0	0		+	0	0	22.510	22.580
0120	6061069	MGS BRIDGE APP. TRANS SEC (REG/NO CURB)	20190408	floydk1	I-435 & Robinhood Ln. Sheet No. 11	1	EA		+	0	0		+	0	0	18.620	18.650	
		MGS BRIDGE APP. TRANS SEC (REG/NO CURB)	20190411	floydk1	SB I-29 and Platte River Sheet No. 19	1	EA		+	0	0		+	0	0	103.850	103.880	
		MGS BRIDGE APP. TRANS SEC (REG/NO CURB)		floydk1	NB US 169 and Englewood Sheet No. 38	1	EA		+	0	0		+	0	0	7.430	7.450	
0130	6061080	MGS END ANCHOR	20190408	floydk1	I-435 & Robinhood Ln. Sheet No. 11	1	EA		+	0	0		+	0	0	18.620	18.650	
		MGS END ANCHOR		floydk1	I-435 & Woodland Ave. Sheet No 26	1	EA		+	0	0		+	0	0	33.010	33.070	
		MGS END ANCHOR	20190409	floydk1	I-29 and 104th St. Sheet No. 17	1	EA		+	0	0		+	0	0	113.110	113.170	
		MGS END ANCHOR	20190410	floydk1	SB US 169 and 62nd Terr Sheet No. 44	1	EA		+	0	0		+	0	0	118.650	118.700	
		MGS END ANCHOR	20190411	floydk1	NB I-29 and Cosby Dr. Sheet No. 13	1	EA		+	0	0		+	0	0	10.950	11	
		MGS END ANCHOR		floydk1	NB I-435 and 53rd St Sheet No. 31	1	EA		+	0	0		+	0	0	22.510	22.580	
		MGS END ANCHOR		floydk1	SB I-29 and Platte River Sheet No. 19	1	EA		+	0	0		+	0	0	103.850	103.880	



Contractor's Payment Estimate Summary

April 19, 2019

	Contract ID	Estimate Number	Pay Period Start	Pay Period End	Date Generated	Estimate Type	District	Org. Code
	181116-C06	0003	April 2, 2019	April 15, 2019	April 16, 2019	PROG	KC	CCE

The information below this line is supplemental to the Estimate and is provided for confirmation of detail, location and quantity of work.

Project Number	Line	Item	Item Description	Date	User ID	Description/ Information	Quantity	Units	From	+	Offset	Distance	To	+	Offset	Distance	From LM	To LM
J4Q3234	0130	6061080	MGS END ANCHOR	20190411	floydk1	NB US 169 and Englewood Sheet No. 38	1	EA		+	0	0		+	0	0	7.430	7.450
	0140	6063014	TYPE A CRSHWTHY END TERMINAL (MASH)	20190408	floydk1	I-435 and Woodland Ave. Sheet No. 26	1	EA		+	0	0		+	0	0	33.010	33.070
			TYPE A CRSHWTHY END TERMINAL (MASH)	20190409	floydk1	I-29 and Prairie View Rd. Sheet No. 17	2	EA		+	0	0		+	0	0	2.350	2.400
			TYPE A CRSHWTHY END TERMINAL (MASH)		floydk1	I-29 and 104th St. Sheet No. 17	1	EA		+	0	0		+	0	0	113.110	113.170
			TYPE A CRSHWTHY END TERMINAL (MASH)	20190411	floydk1	NB I-29 and Cosby Dr Sheet No. 13	1	EA		+	0	0		+	0	0	10.950	11

Remarks in the following table are for documentation purposes:

Date	User ID	Remarks Text Field