



Missouri Department of Transportation Contractor's Pay Estimate Summary

Report Generated on December 3, 2020

Pay Estimate Created Date: December 2, 2020

Progress Estimate Number	Contract ID	Pay Period Start	Original Contract Amount
42	181116-C06	November 16, 2020	\$2,861,033.30
	Prime Contractor	Pay Period End	Net Change Order Amount
	Capital Electric Line Builders, Inc.	December 1, 2020	\$95,835.77
			Current Contract Amount
			\$2,956,869.07

Approval Date	By User
December 2, 2020	Generated and Approved (and should be considered Draft) at the Project Office Level by schnod1
December 2, 2020	Reviewed and Approved (and should be considered Draft) at the Resident Engineer Level by warrem1
December 3, 2020	Reviewed and Approved at the Central Office Controllers Office Level by greggd1

Original Completion Date	Current Completion Date	Actual Completion Date	% of Current Contract Amount Complete
December 31, 2020	December 31, 2020		101.95%

Contract Informational Dates			Milestones			
Date Description	Original Completion Date	Current Completion Date	Date Description	Original Completion Date	Current Completion Date	Days Remaining on Milestone
Acceptance Date			Administrative Cost Calendar Day Milestone	May 1, 2020	May 1, 2020	-215
Award Date	December 5, 2018	December 5, 2018				
Letting Date	November 16, 2018	November 16, 2018				
Open to Traffic Date	November 16, 2018	November 16, 2018				
Work Began Date	March 15, 2019	March 15, 2019				

Contract Total Pay For Estimate No. 42			
	This Estimate	Previous	To Date
181116-C06			
Total Posted Items Pay	\$4,410.88	\$3,010,081.44	\$3,014,492.32
Gross Item Adjustments	(\$315.34)	(\$30,704.11)	(\$31,019.45)
Incentive	\$0.00	\$0.00	\$0.00
Disincentive	\$0.00	\$0.00	\$0.00
Liquidated Damage	\$0.00	\$0.00	\$0.00
Other Contract Adjustments	\$0.00	\$0.00	\$0.00
		\$2,979,377.33	\$2,983,472.87
Contract Total Payable This Estimate:	\$4,095.54		

Items Paid This Estimate Period

Project Number	Line Number	Item Code	Item Description	Unit	Unit Price	Current Installed Qty	Current Installed Amount
J4Q3234	0040	6161005	CONSTRUCTION SIGNS	SQFT	\$8.450	512	\$4,326.40
	0070	6161025	CHANNELIZER (TRIM LINE)	EA	\$5.280	16	\$84.48
Project J4Q3234 - Total							\$4,410.88
Overall - Total							\$4,410.88

Contract Adjustments This Estimate

No Contract Adjustments Exist on Contract

Line Item Adjustments This Estimate

Project Number	Line No.	Item Description	Adjustment Type	Other Item Adjustment Type	Comments	Adjustment Quantity	Line Item Adjustment Unit Price	Adjustment amount
J4Q3234	0210	CABLE, 6 AWG, 1 CONDUCTOR, POWER	Construction Stockpile		Payment Estimate Item Adjustment generated Stockpile Transaction			(\$2.92)
	0210	CABLE, 6 AWG, 1 CONDUCTOR, POWER	Construction Stockpile		Payment Estimate Item Adjustment generated Stockpile Transaction			(\$2.42)
	0250	POWER SUPPLY ASSEMBLY, TYPE 1, 240/120 VOLT SERVICE, ITS	Construction Stockpile		Payment Estimate Item Adjustment generated Stockpile Transaction			(\$155.00)
	0250	POWER SUPPLY ASSEMBLY, TYPE 1,	Material			-14	\$5,153.62	(\$72,150.68)



Missouri Department of Transportation
Contractor's Pay Estimate Summary

Report Generated on December 3, 2020

Pay Estimate Created Date: December 2, 2020

Progress Estimate Number 42			Contract ID Prime Contractor		181116-C06 Capital Electric Line Builders, Inc.		Pay Period Start Pay Period End		November 16, 2020 December 1, 2020		Original Contract Amount \$2,861,033.30 Net Change Order Amount \$95,835.77 Current Contract Amount \$2,956,869.07	
Project Number	Line No.	Item Description	Adjustment Type	Other Item Adjustment Type	Comments				Adjustment Quantity	Line Item Adjustment Unit Price	Adjustment amount	
J4Q3234		240/120 VOLT SERVICE, ITS										
	0250	POWER SUPPLY ASSEMBLY, TYPE 1, 240/120 VOLT SERVICE, ITS	Material		This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0005) due to user schnod1 overriding Payment Estimate Exception 1 on the current Payment Estimate.				14	\$5,153.62	\$72,150.68	
	0260	POWER SUPPLY ASSEMBLY, TYPE 1, 480 VOLT SERVICE, ITS	Construction Stockpile		Payment Estimate Item Adjustment generated Stockpile Transaction						(\$155.00)	
	0400	MISC.	Overrun		Averaged Price Adjustment from this item on all previous payment estimates of '0.00000' is applied (if non-zero).				-6	\$1,352.41	(\$8,114.46)	
	0400	MISC.	Overrun		This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0003) due to user schnod1 overriding Payment Estimate Exception 3 on the current Payment Estimate.				6	\$1,352.41	\$8,114.46	
Total											(\$315.34)	



Missouri Department of Transportation
Contractor's Pay Estimate Summary
Project Details

Report Generated on December 3, 2020

Contract Project Information					
Project Number	Federal Proj. Number	Project Description	Route	County	Location of Work
J4Q3234	FAS-S302(046)	ITS improvements	Various	CLAY	in various locations in Clay and Platte counties
Totals by Job Numbers					
J4Q3234			This Estimate	Previous	To Date
	Posted Item Pay		\$4,410.88	\$3,010,081.44	\$3,014,492.32
	Gross Item Adjustments		(\$315.34)	(\$30,704.11)	(\$31,019.45)
	Gross Item Pay		\$4,095.54	\$2,979,377.33	\$2,983,472.87
	Incentive		\$0.00	\$0.00	\$0.00
	Disincentive		\$0.00	\$0.00	\$0.00
	Liquidated Damages		\$0.00	\$0.00	\$0.00
	Other Contract Adjustments		\$0.00	\$0.00	\$0.00



**Missouri Department of Transportation
Contractor's Pay Estimate Summary
Exceptions**

Report Generated on December 3, 2020

Exceptions (Discrepancies) This Estimate Period

Exceptions / Discrepancies	Explanation	Entered By	Status
Estimate Exception Type: Insufficient Materials: Project J4Q3234, Item 9108610, Project Item Line Number 0250, Material Set 910861096, Material 1092TSPS - Traffic Signal Post(s) - All Types, Acceptance Action Generic 1092TSPS is insufficient.	Waiting on certification for wooden pole.	schnod1	Overridden
Estimate Exception Type: Item Overrun: Contract 181116-C06, Contract Project J4Q3234, Project Item Line Number 0350, Contract Line Item Number 0350, Item 9109902, Minor Item.	No Remark was entered by Engineer	schnod1	Overridden
Estimate Exception Type: Item Overrun: Contract 181116-C06, Contract Project J4Q3234, Project Item Line Number 0400, Contract Line Item Number 0400, Item 9109902, Minor Item.	No Remark was entered by Engineer	schnod1	Overridden
Estimate Exception Type: Item Overrun: Contract 181116-C06, Contract Project J4Q3234, Project Item Line Number 0190, Contract Line Item Number 0190, Item 9105200, Major Item.	No Remark was entered by Engineer	schnod1	Overridden



**Missouri Department of Transportation
Contractor's Pay Estimate Summary
Contract Line Items and Total Paid for All Estimates**

Report Generated on December 3, 2020

Total Paid / All Items / All Estimates (Including this Estimate)

Note: Posted Quantities and Values are based on Report Generated date and can differ from the posted amount at the time the Estimate was Generated.

Contract Nm.CONTRACT	Project No.	Category	Line No.	Item Code	Description	Bid Quantity	Net Change Order	Total Current Quantity	Unit	Total Posted Approved Qty	Unit Price	Total Value POSTED To Date (See report generated date)
181116-C06	J4Q3234	0001	0010	2022010	REMOVAL OF IMPROVEMENTS	1.00	0.00	1.00	LS	1.00	\$3,695.70	\$3,695.70
		0001	0020	2153000	SHAPING SLOPES, CLASS III	6.00	-1.00	5.00	100F	5.00	\$1,148.84	\$5,744.20
		0001	0030	6071040	DRIVE GATE (CHAIN-LINK)	1.00	0.00	1.00	EA	1.00	\$2,657.52	\$2,657.52
		0001	0040	6161005	CONSTRUCTION SIGNS	1,472.00	0.00	1,472.00	SQFT	976.00	\$8.45	\$8,247.20
		0001	0050	6161008	ADVANCED WARNING RAIL SYSTEM	16.00	0.00	16.00	EA	0.00	\$52.82	\$0.00
		0001	0060	6161009	FLAG ASSEMBLY	16.00	0.00	16.00	EA	12.00	\$31.69	\$380.28
		0001	0070	6161025	CHANNELIZER (TRIM LINE)	210.00	0.00	210.00	EA	202.00	\$5.28	\$1,066.56
		0001	0080	6161040	FLASHING ARROW PANEL	3.00	0.00	3.00	EA	2.00	\$211.28	\$422.56
		0001	0090	6161098A	CHANGEABLE MESSAGE SIGN WITHOUT COMMUNICATION INTERFACE, CONTRACTOR FURNISHED, CONTRACTOR RETAINED	1.00	0.00	1.00	EA	1.00	\$15,317.87	\$15,317.87
		0001	0100	6181000	MOBILIZATION	1.00	0.00	1.00	LS	1.00	\$168,556.46	\$168,556.46
		0010	0110	6061061	MGS GUARDRAIL, 8 FT. POSTS, 6 FT. - 3 IN. SPACING	1,400.00	-25.00	1,375.00	LF	1,375.00	\$24.23	\$33,316.25
		0010	0120	6061069	MGS BRIDGE APPROACH TRANSITION SECTION (REGULAR/NO CURB)	3.00	0.00	3.00	EA	3.00	\$2,681.61	\$8,044.83
		0010	0130	6061080	MGS END ANCHOR	8.00	0.00	8.00	EA	8.00	\$868.87	\$6,950.96
		0010	0140	6063014	TYPE A CRASHWORTHY END TERMINAL (MASH)	6.00	-1.00	5.00	EA	5.00	\$868.87	\$4,344.35
		0020	0150	9011030	LIGHTING POLE, 30 FT. OR 9.0 M, TYPE AT	2.00	-2.00	0.00	EA	0.00	\$1,734.81	\$0.00
		0020	0160	9018230	POLE FOUNDATION (30 FT. OR 9.0 M MOUNTING HEIGHT)	2.00	-2.00	0.00	EA	0.00	\$914.95	\$0.00
		0040	0170	9031020	CONCRETE FOOTINGS, BOLT DOWN	42.70	30.90	73.60	CUYD	73.60	\$2,292.71	\$168,743.46
		0050	0180	9103700	CCTV CAMERA ASSEMBLY, INSTALLED	18.00	0.00	18.00	EA	18.00	\$4,047.42	\$72,853.56
		0050	0190	9105200	CONDUIT, 2 IN., RIGID, IN TRENCH	45,758.00	1,537.00	47,295.00	LF	54,636.00	\$8.35	\$456,210.60
		0050	0200	9108204	CABLE, 4 AWG, 1 CONDUCTOR, POWER	11,270.00	1,144.00	12,414.00	LF	12,414.00	\$1.73	\$21,476.22
		0050	0210	9108206	CABLE, 6 AWG, 1 CONDUCTOR, POWER	7,970.00	-1,646.00	6,324.00	LF	6,316.00	\$1.41	\$8,905.56
		0050	0220	9108208	CABLE, 8 AWG, 1 CONDUCTOR, POWER	10,110.00	866.00	10,976.00	LF	10,976.00	\$1.07	\$11,744.32
		0050	0230	9108353	FIBER OPTIC CABLE, 12-STRAND, SINGLE MODE	45,690.00	0.00	45,690.00	LF	45,690.00	\$1.85	\$84,526.50
		0050	0240	9108406	WIRE, 6 AWG, BARE NEUTRAL	12,020.00	3,996.00	16,016.00	LF	16,016.00	\$1.13	\$18,098.08
		0050	0250	9108610	POWER SUPPLY ASSEMBLY, TYPE 1, 240/120 VOLT SERVICE, ITS	15.00	0.00	15.00	EA	14.00	\$5,153.62	\$72,150.68
		0050	0260	9108611	POWER SUPPLY ASSEMBLY, TYPE 1, 480 VOLT SERVICE, ITS	5.00	0.00	5.00	EA	4.00	\$5,155.68	\$20,622.72
		0050	0270	9108621	POWER SUPPLY ASSEMBLY, TYPE 2, 240/120 VOLT SERVICE, ITS	5.00	0.00	5.00	EA	5.00	\$6,717.79	\$33,588.95
		0050	0280	9108810	PULL BOX, PREFORMED CLASS 1	68.00	0.00	68.00	EA	68.00	\$1,228.24	\$83,520.32
		0050	0290	9109901	MISC.EXTERNAL CONDUIT ON STRUCTURE	1.00	0.00	1.00	LS	1.00	\$11,179.85	\$11,179.85
		0050	0300	9109901	MISC.FIBER OPTIC SPLICING, TESTING AND DOCUME NTATION	1.00	0.00	1.00	LS	0.90	\$77,483.56	\$69,735.20
		0050	0310	9109901	MISC.INSTALL OF COMMISSION FURNISHED EQUIP	1.00	0.00	1.00	LS	0.90	\$6,638.57	\$5,974.71
		0050	0320	9109902	MISC.BUTTERFLY DMS SYSTEM	7.00	0.00	7.00	EA	7.00	\$98,934.91	\$692,544.37
		0050	0330	9109902	MISC.DIRECT BURY CCTV POLE, 45 FT OR 13.7M MO UNTING HEIGHT, INSTALLED	18.00	0.00	18.00	EA	18.00	\$19,732.88	\$355,191.84
		0050	0340	9109902	MISC.EA CABINET MOUNTED STEP DOWN TRANSFORMER , 240 V TO 120 V	7.00	-7.00	0.00	EA	0.00	\$1,410.71	\$0.00
		0050	0350	9109902	MISC.FIBER SPLICE VAULT	78.00	0.00	78.00	EA	87.00	\$2,028.66	\$176,493.42
		0050	0360	9109902	MISC.FIBER TO ETHERNET MEDIA CONVERTER	13.00	11.00	24.00	EA	24.00	\$491.57	\$11,797.68
		0050	0370	9109902	MISC.POLE MOUNTED 336 CABINET	18.00	0.00	18.00	EA	18.00	\$6,117.16	\$110,108.88
		0050	0380	9109902	MISC.RADAR VEHICLE DETECTOR, INSTALLED	10.00	-10.00	0.00	EA	0.00	\$6,526.49	\$0.00
		0050	0390	9109902	MISC.STEP DOWN TRANSFORMER, 480 V TO 240 V	5.00	1.00	6.00	EA	6.00	\$6,797.64	\$40,785.84
		0050	0400	9109902	MISC.WIRELESS RADIO ASSEMBLY	8.00	2.00	10.00	EA	16.00	\$1,352.41	\$21,638.56
		0050	0410	9109903	MISC.CONDUIT, 2 IN, RIGID, PUSHED	7,962.00	0.00	7,962.00	LF	7,712.00	\$17.20	\$132,646.40
		0050	0420	9109903	MISC.CONDUIT, TWO-2 IN, RIGID, IN TRENCH	124.00	0.00	124.00	LF	0.00	\$12.88	\$0.00
		0050	5001	9109902	MISC.Misc. Pole Mounted 336 DMS Cabinet	0.00	7.00	7.00	EA	7.00	\$9,294.00	\$65,058.00
		0050	5002	9108202	CABLE, 2 AWG, 1 CONDUCTOR, POWER	0.00	3,788.00	3,788.00	LF	3,788.00	\$2.68	\$10,151.84
Project J4Q3234 - Total Value Posted to Date as of Report Generated Date												\$3,014,492.30



**Missouri Department of Transportation
Contractor's Pay Estimate Summary
Contract Line Items and Total Paid for All Estimates**

Report Generated on December 3, 2020

Total Paid / All Items / All Estimates (Including this Estimate)

Note: Posted Quantities and Values are based on Report Generated date and can differ from the posted amount at the time the Estimate was Generated.

Contract Nm.CONTRACT	Project No.	Category	Line No.	Item Code	Description	Bid Quantity	Net Change Order	Total Current Quantity	Unit	Total Posted Approved Qty	Unit Price	Total Value POSTED To Date (See report generated date)
181116-C06 Overall - Total Value Posted to Date as of Report Generated Date												\$3,014,492.30



Missouri Department of Transportation
Contractor's Pay Estimate Summary
Installed Locations of Paid Line Items (This Estimate Only)

Report Generated on December 3, 2020

The information below this line is supplemental to the Estimate and is provided for confirmation of detail, location and quantity of work.

Project: J4Q3234

Line Number	Item Code	Description	DWR Date	DWR Approval Date	Quantity Posted	Units	Location	From Station/ Log Mile	Offset/ Distance	To Station/ Log Mile	Offset/ Distance	Comments
0040	6161005	CONSTRUCTION SIGNS	11/30/20	12/1/20	512.00	SQFT	Various Locations in the Northland.	0		0		
0070	6161025	CHANNELIZER (TRIM LINE)	11/30/20	12/1/20	16.00	EA	Various locations in the Northland.	0		0		

The information below this line are details from Line Item agency views.

No Agency View Details Exist



Missouri Department of Transportation
Contractor's Pay Estimate Summary
Line Item Adjustments - All Estimates

Report Generated on December 3, 2020

Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks
0040	CONSTRUCTION SIGNS	Material		27	Apr 16, 2020	SYSTEM	(\$3,109.60)	
				27	Apr 16, 2020	SYSTEM	\$3,109.60	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0012) due to user schnod1 overriding Payment Estimate Exception 1 on the current Payment Estimate.
				28	May 1, 2020	SYSTEM	(\$3,109.60)	
				28	May 1, 2020	SYSTEM	\$3,109.60	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0003) due to user schnod1 overriding Payment Estimate Exception 1 on the current Payment Estimate.
				29	May 18, 2020	SYSTEM	(\$3,109.60)	
				29	May 18, 2020	SYSTEM	\$3,109.60	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0039) due to user schnod1 overriding Payment Estimate Exception 1 on the current Payment Estimate.
				30	Jun 2, 2020	SYSTEM	(\$3,109.60)	
				30	Jun 2, 2020	SYSTEM	\$3,109.60	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0001) due to user schnod1 overriding Payment Estimate Exception 1 on the current Payment Estimate.
				- Total			\$0.00	
	Material - Total						\$0.00	
	0040 - Total						\$0.00	
0060	FLAG ASSEMBLY	Material		27	Apr 16, 2020	SYSTEM	(\$190.14)	
				27	Apr 16, 2020	SYSTEM	\$190.14	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0013) due to user schnod1 overriding Payment Estimate Exception 2 on the current Payment Estimate.
				28	May 1, 2020	SYSTEM	(\$190.14)	
				28	May 1, 2020	SYSTEM	\$190.14	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0004) due to user schnod1 overriding Payment Estimate Exception 2 on the current Payment Estimate.
				29	May 18, 2020	SYSTEM	(\$190.14)	
				29	May 18, 2020	SYSTEM	\$190.14	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0040) due to user schnod1 overriding Payment Estimate Exception 2 on the current Payment Estimate.
				30	Jun 2, 2020	SYSTEM	(\$190.14)	
				30	Jun 2, 2020	SYSTEM	\$190.14	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0002) due to user schnod1 overriding Payment Estimate Exception 2 on the current Payment Estimate.
				- Total			\$0.00	
	Material - Total						\$0.00	
	0060 - Total						\$0.00	
0070	CHANNELIZER (TRIM LINE)	Material		27	Apr 16, 2020	SYSTEM	(\$269.28)	
				27	Apr 16, 2020	SYSTEM	\$269.28	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0014) due to user schnod1 overriding Payment Estimate Exception 3 on the current Payment Estimate.
				28	May 1, 2020	SYSTEM	(\$269.28)	
				28	May 1, 2020	SYSTEM	\$269.28	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0005) due to user schnod1 overriding Payment Estimate Exception 3 on the current Payment Estimate.
				29	May 18, 2020	SYSTEM	(\$269.28)	
				29	May 18,	SYSTEM	\$269.28	This adjustment offsets the original system-generated Overrun



Missouri Department of Transportation
Contractor's Pay Estimate Summary
Line Item Adjustments - All Estimates

Report Generated on December 3, 2020

Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks
0070	CHANNELIZER (TRIM LINE)	Material			2020			Payment Estimate Item Adjustment (0041) due to user schnod1 overriding Payment Estimate Exception 3 on the current Payment Estimate.
				30	Jun 2, 2020	SYSTEM	(\$269.28)	
				30	Jun 2, 2020	SYSTEM	\$269.28	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0003) due to user schnod1 overriding Payment Estimate Exception 3 on the current Payment Estimate.
				- Total				\$0.00
	Material - Total				\$0.00			
0070 - Total							\$0.00	
0080	FLASHING ARROW PANEL	Material		27	Apr 16, 2020	SYSTEM	(\$422.56)	
				27	Apr 16, 2020	SYSTEM	\$422.56	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0015) due to user schnod1 overriding Payment Estimate Exception 4 on the current Payment Estimate.
				28	May 1, 2020	SYSTEM	(\$422.56)	
				28	May 1, 2020	SYSTEM	\$422.56	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0006) due to user schnod1 overriding Payment Estimate Exception 4 on the current Payment Estimate.
				29	May 18, 2020	SYSTEM	(\$422.56)	
				29	May 18, 2020	SYSTEM	\$422.56	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0042) due to user schnod1 overriding Payment Estimate Exception 4 on the current Payment Estimate.
				30	Jun 2, 2020	SYSTEM	(\$422.56)	
				30	Jun 2, 2020	SYSTEM	\$422.56	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0004) due to user schnod1 overriding Payment Estimate Exception 4 on the current Payment Estimate.
	- Total				\$0.00			
	Material - Total				\$0.00			
0080 - Total							\$0.00	
0090	CHANGEABLE MESSAGE SIGN WITHOUT COMMUNICATION INTERFACE, CONTRACTOR FURNISHED, CONTRACTOR RETAINED	Material		27	Apr 16, 2020	SYSTEM	(\$15,317.87)	
				27	Apr 16, 2020	SYSTEM	\$15,317.87	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0016) due to user schnod1 overriding Payment Estimate Exception 5 on the current Payment Estimate.
				28	May 1, 2020	SYSTEM	(\$15,317.87)	
				28	May 1, 2020	SYSTEM	\$15,317.87	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0007) due to user schnod1 overriding Payment Estimate Exception 5 on the current Payment Estimate.
				29	May 18, 2020	SYSTEM	(\$15,317.87)	
				29	May 18, 2020	SYSTEM	\$15,317.87	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0043) due to user schnod1 overriding Payment Estimate Exception 5 on the current Payment Estimate.
				30	Jun 2, 2020	SYSTEM	(\$15,317.87)	
				30	Jun 2, 2020	SYSTEM	\$15,317.87	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0005) due to user schnod1 overriding Payment Estimate Exception 5 on the current Payment Estimate.
- Total				\$0.00				
Material - Total				\$0.00				
0090 - Total							\$0.00	
0110	MGS GUARDRAIL, 8 FT. POSTS, 6 FT. - 3 IN. SPACING	Construction Stockpile	STMA	3	Jan 19, 2020	SYSTEM	(\$19,167.50)	



Missouri Department of Transportation
Contractor's Pay Estimate Summary
Line Item Adjustments - All Estimates

Report Generated on December 3, 2020

Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks
0110		Construction Stockpile	STMA - Total				(\$19,167.50)	
	MGS GUARDRAIL, 8 FT. POSTS, 6 FT. - 3 IN. SPACING		STMI	1	Jan 19, 2020	SYSTEM	\$19,516.00	
			STMI - Total				\$19,516.00	
	MGS GUARDRAIL, 8 FT. POSTS, 6 FT. - 3 IN. SPACING			22	Feb 3, 2020	SYSTEM	(\$19,516.00)	Payment Estimate Item Adjustment generated Stockpile Transaction
			- Total				(\$19,516.00)	
	Construction Stockpile - Total						(\$19,167.50)	
	MGS GUARDRAIL, 8 FT. POSTS, 6 FT. - 3 IN. SPACING	Other Item Adjustment	OTHR	22	Feb 3, 2020	floydk1	\$19,516.00	Correction for duplicate and incorrect system generated stockpile material adjustment.
	OTHR - Total				\$19,516.00			
	Other Item Adjustment - Total						\$19,516.00	
	0110 - Total						\$348.50	
0120	MGS BRIDGE APPROACH TRANSITION SECTION (REGULAR/NO CURB)	Construction Stockpile	STMA	3	Jan 19, 2020	SYSTEM	(\$4,836.00)	
	STMA - Total				(\$4,836.00)			
	MGS BRIDGE APPROACH TRANSITION SECTION (REGULAR/NO CURB)		STMI	1	Jan 19, 2020	SYSTEM	\$4,836.00	
	STMI - Total				\$4,836.00			
	Construction Stockpile - Total						\$0.00	
0120 - Total						\$0.00		
0130	MGS END ANCHOR	Construction Stockpile	STMA	3	Jan 19, 2020	SYSTEM	(\$4,432.00)	
	STMA - Total				(\$4,432.00)			
	MGS END ANCHOR		STMI	1	Jan 19, 2020	SYSTEM	\$4,432.00	
	STMI - Total				\$4,432.00			
	Construction Stockpile - Total						\$0.00	
0130 - Total						\$0.00		
0140	TYPE A CRASHWORTHY END TERMINAL (MASH)	Construction Stockpile	STMA	3	Jan 19, 2020	SYSTEM	(\$8,130.00)	
	STMA - Total				(\$8,130.00)			
	TYPE A CRASHWORTHY END TERMINAL (MASH)		STMI	1	Jan 19, 2020	SYSTEM	\$9,756.00	
	STMI - Total				\$9,756.00			
	TYPE A CRASHWORTHY END TERMINAL (MASH)		22	Feb 3, 2020	SYSTEM	(\$9,756.00)	Payment Estimate Item Adjustment generated Stockpile Transaction	
	- Total				(\$9,756.00)			
	Construction Stockpile - Total						(\$8,130.00)	
	TYPE A CRASHWORTHY END TERMINAL (MASH)	Other Item Adjustment	OTHR	22	Feb 3, 2020	floydk1	\$9,756.00	Correction for duplicate and incorrect system generated stockpile material adjustment.
	OTHR - Total				\$9,756.00			
	Other Item Adjustment - Total						\$9,756.00	
0140 - Total						\$1,626.00		
0170	CONCRETE FOOTINGS, BOLT DOWN	Construction Stockpile	STMI	9	Jan 19, 2020	SYSTEM	\$7,930.44	
	STMI - Total				\$7,930.44			
	CONCRETE FOOTINGS, BOLT DOWN			24	Mar 2, 2020	SYSTEM	(\$7,327.04)	Payment Estimate Item Adjustment generated Stockpile Transaction
				27	Apr 16, 2020	SYSTEM	(\$603.40)	Payment Estimate Item Adjustment generated Stockpile Transaction
	- Total				(\$7,930.44)			
	Construction Stockpile - Total						\$0.00	
	CONCRETE FOOTINGS, BOLT DOWN	Material		24	Mar 2, 2020	SYSTEM	(\$155,904.28)	
	24		Mar 2, 2020	SYSTEM	\$155,904.28	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0002) due to user floydk1 overriding Payment Estimate Exception 1 on the current Payment Estimate.		



Missouri Department of Transportation
Contractor's Pay Estimate Summary
Line Item Adjustments - All Estimates

Report Generated on December 3, 2020

Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks
0170	CONCRETE FOOTINGS, BOLT DOWN	Material		25	Mar 17, 2020	SYSTEM	(\$155,904.28)	
				25	Mar 17, 2020	SYSTEM	\$155,904.28	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0001) due to user hazlet1 overriding Payment Estimate Exception 1 on the current Payment Estimate.
				26	Apr 2, 2020	SYSTEM	(\$155,904.28)	
				26	Apr 2, 2020	SYSTEM	\$155,904.28	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0001) due to user schnod1 overriding Payment Estimate Exception 1 on the current Payment Estimate.
				27	Apr 16, 2020	SYSTEM	(\$168,743.46)	
				27	Apr 16, 2020	SYSTEM	\$168,743.46	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0018) due to user schnod1 overriding Payment Estimate Exception 6 on the current Payment Estimate.
				28	May 1, 2020	SYSTEM	(\$168,743.46)	
				28	May 1, 2020	SYSTEM	\$168,743.46	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0008) due to user schnod1 overriding Payment Estimate Exception 6 on the current Payment Estimate.
				29	May 18, 2020	SYSTEM	(\$168,743.46)	
				29	May 18, 2020	SYSTEM	\$168,743.46	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0044) due to user schnod1 overriding Payment Estimate Exception 6 on the current Payment Estimate.
				30	Jun 2, 2020	SYSTEM	(\$168,743.46)	
				30	Jun 2, 2020	SYSTEM	\$168,743.46	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0006) due to user schnod1 overriding Payment Estimate Exception 6 on the current Payment Estimate.
				31	Jun 16, 2020	SYSTEM	(\$168,743.46)	
				31	Jun 16, 2020	SYSTEM	\$168,743.46	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0001) due to user schnod1 overriding Payment Estimate Exception 1 on the current Payment Estimate.
				32	Jul 1, 2020	SYSTEM	(\$168,743.46)	
				32	Jul 1, 2020	SYSTEM	\$168,743.46	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0008) due to user schnod1 overriding Payment Estimate Exception 1 on the current Payment Estimate.
				33	Jul 16, 2020	SYSTEM	(\$168,743.46)	
				33	Jul 16, 2020	SYSTEM	\$168,743.46	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0001) due to user schnod1 overriding Payment Estimate Exception 1 on the current Payment Estimate.
				34	Aug 3, 2020	SYSTEM	(\$168,743.46)	
				34	Aug 3, 2020	SYSTEM	\$168,743.46	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0001) due to user schnod1 overriding Payment Estimate Exception 1 on the current Payment Estimate.
				35	Aug 17, 2020	SYSTEM	(\$168,743.46)	
				35	Aug 17, 2020	SYSTEM	\$168,743.46	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0001) due to user schnod1 overriding Payment Estimate Exception 1 on the current Payment Estimate.
				36	Sep 2, 2020	SYSTEM	(\$168,743.46)	
				36	Sep 2, 2020	SYSTEM	\$168,743.46	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0012) due to user schnod1 overriding Payment Estimate Exception 1 on the current Payment Estimate.



**Missouri Department of Transportation
Contractor's Pay Estimate Summary
Line Item Adjustments - All Estimates**

Report Generated on December 3, 2020

Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks
0170	CONCRETE FOOTINGS, BOLT DOWN	Material		37	Sep 16, 2020	SYSTEM	(\$168,743.46)	
				37	Sep 16, 2020	SYSTEM	\$168,743.46	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0003) due to user schnod1 overriding Payment Estimate Exception 1 on the current Payment Estimate.
				38	Oct 1, 2020	SYSTEM	(\$168,743.46)	
				38	Oct 1, 2020	SYSTEM	\$168,743.46	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0020) due to user karlic1 overriding Payment Estimate Exception 1 on the current Payment Estimate.
				39	Oct 16, 2020	SYSTEM	(\$168,743.46)	
				39	Oct 16, 2020	SYSTEM	\$168,743.46	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0003) due to user schnod1 overriding Payment Estimate Exception 1 on the current Payment Estimate.
				- Total			\$0.00	
Material - Total							\$0.00	
0170 - Total							\$0.00	
0190	CONDUIT, 2 IN., RIGID, IN TRENCH	Material		24	Mar 2, 2020	SYSTEM	(\$7,790.55)	
				24	Mar 2, 2020	SYSTEM	\$7,790.55	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0003) due to user floydk1 overriding Payment Estimate Exception 2 on the current Payment Estimate.
				25	Mar 17, 2020	SYSTEM	(\$7,790.55)	
				25	Mar 17, 2020	SYSTEM	\$7,790.55	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0002) due to user hazlet1 overriding Payment Estimate Exception 2 on the current Payment Estimate.
				26	Apr 2, 2020	SYSTEM	(\$7,790.55)	
				26	Apr 2, 2020	SYSTEM	\$7,790.55	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0002) due to user schnod1 overriding Payment Estimate Exception 2 on the current Payment Estimate.
				27	Apr 16, 2020	SYSTEM	(\$18,729.05)	
				27	Apr 16, 2020	SYSTEM	\$18,729.05	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0005) due to user schnod1 overriding Payment Estimate Exception 7 on the current Payment Estimate.
				28	May 1, 2020	SYSTEM	(\$18,729.05)	
				28	May 1, 2020	SYSTEM	\$18,729.05	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0002) due to user schnod1 overriding Payment Estimate Exception 7 on the current Payment Estimate.
				29	May 18, 2020	SYSTEM	(\$63,819.05)	
				29	May 18, 2020	SYSTEM	\$63,819.05	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0037) due to user schnod1 overriding Payment Estimate Exception 7 on the current Payment Estimate.
				30	Jun 2, 2020	SYSTEM	(\$63,819.05)	
				30	Jun 2, 2020	SYSTEM	\$63,819.05	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0007) due to user schnod1 overriding Payment Estimate Exception 7 on the current Payment Estimate.
				31	Jun 16, 2020	SYSTEM	(\$63,819.05)	
				31	Jun 16, 2020	SYSTEM	\$63,819.05	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0002) due to user schnod1 overriding Payment Estimate Exception 2 on the current Payment Estimate.
	32	Jul 1, 2020	SYSTEM	(\$63,819.05)				



Missouri Department of Transportation
Contractor's Pay Estimate Summary
Line Item Adjustments - All Estimates

Report Generated on December 3, 2020

Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks
0190	CONDUIT, 2 IN., RIGID, IN TRENCH	Material			2020			
				32	Jul 1, 2020	SYSTEM	\$63,819.05	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0004) due to user schnod1 overriding Payment Estimate Exception 2 on the current Payment Estimate.
				33	Jul 16, 2020	SYSTEM	(\$63,819.05)	
				33	Jul 16, 2020	SYSTEM	\$63,819.05	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0002) due to user schnod1 overriding Payment Estimate Exception 2 on the current Payment Estimate.
				34	Aug 3, 2020	SYSTEM	(\$63,819.05)	
				34	Aug 3, 2020	SYSTEM	\$63,819.05	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0002) due to user schnod1 overriding Payment Estimate Exception 2 on the current Payment Estimate.
				35	Aug 17, 2020	SYSTEM	(\$63,819.05)	
				35	Aug 17, 2020	SYSTEM	\$63,819.05	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0002) due to user schnod1 overriding Payment Estimate Exception 2 on the current Payment Estimate.
				36	Sep 2, 2020	SYSTEM	(\$70,440.60)	
				36	Sep 2, 2020	SYSTEM	\$70,440.60	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0004) due to user schnod1 overriding Payment Estimate Exception 2 on the current Payment Estimate.
				37	Sep 16, 2020	SYSTEM	(\$70,440.60)	
				37	Sep 16, 2020	SYSTEM	\$70,440.60	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0002) due to user schnod1 overriding Payment Estimate Exception 2 on the current Payment Estimate.
				38	Oct 1, 2020	SYSTEM	(\$70,440.60)	
				38	Oct 1, 2020	SYSTEM	\$70,440.60	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0004) due to user karlic1 overriding Payment Estimate Exception 2 on the current Payment Estimate.
				39	Oct 16, 2020	SYSTEM	(\$70,440.60)	
				39	Oct 16, 2020	SYSTEM	\$70,440.60	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0002) due to user schnod1 overriding Payment Estimate Exception 2 on the current Payment Estimate.
							- Total	
	Material - Total						\$0.00	
CONDUIT, 2 IN., RIGID, IN TRENCH	Other Item Adjustment	OTHR	29	May 18, 2020	schnod1	(\$54,675.80)	This adjustment was created for the automatic material adjustment and overrun adjustment error.	
			36	Sep 2, 2020	karlic1	(\$6,621.55)	This adjustment was created for the automatic material adjustment and overrun adjustment error.	
			40	Nov 2, 2020	schnod1	\$61,297.35	Reversal of manual overrun adjustments from estimates 29 and 36.	
			OTHR - Total			\$0.00		
Other Item Adjustment - Total						\$0.00		
CONDUIT, 2 IN., RIGID, IN TRENCH	Overrun	Overrun	27	Apr 16, 2020	SYSTEM	(\$9,585.80)		
			27	Apr 16, 2020	SYSTEM	\$918.50	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0003) overriding Payment Estimate Exception 12 on the current Payment Estimate.	
			27	Apr 16, 2020	SYSTEM	\$8,667.30	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0004) overriding Payment Estimate Exception 12 on the current Payment Estimate.	
			28	May 1, 2020	SYSTEM	(\$9,585.80)	Averaged Price Adjustment from this item on all previous payment estimates of '0.00000' is applied (if non-zero).	
			28	May 1, 2020	SYSTEM	\$9,585.80	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0001) overriding Payment	



Missouri Department of Transportation
Contractor's Pay Estimate Summary
Line Item Adjustments - All Estimates

Report Generated on December 3, 2020

Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks
0190	CONDUIT, 2 IN., RIGID, IN TRENCH	Overrun	Overrun					Estimate Exception 12 on the current Payment Estimate.
				29	May 18, 2020	SYSTEM	(\$9,585.80)	Averaged Price Adjustment from this item on all previous payment estimates of '0.00000' is applied (if non-zero).
				29	May 18, 2020	SYSTEM	\$54,675.80	SYSGENOFFS
				29	May 18, 2020	SYSTEM	(\$45,090.00)	
				36	Sep 2, 2020	SYSTEM	(\$6,621.55)	
				36	Sep 2, 2020	SYSTEM	\$6,621.55	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0003) overriding Payment Estimate Exception 9 on the current Payment Estimate.
				37	Sep 16, 2020	SYSTEM	(\$6,621.55)	Averaged Price Adjustment from this item on all previous payment estimates of '0.00000' is applied (if non-zero).
				37	Sep 16, 2020	SYSTEM	\$6,621.55	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0001) overriding Payment Estimate Exception 9 on the current Payment Estimate.
				38	Oct 1, 2020	SYSTEM	(\$6,621.55)	Averaged Price Adjustment from this item on all previous payment estimates of '0.00000' is applied (if non-zero).
				38	Oct 1, 2020	SYSTEM	\$6,621.55	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0003) overriding Payment Estimate Exception 14 on the current Payment Estimate.
				39	Oct 16, 2020	SYSTEM	(\$6,621.55)	Averaged Price Adjustment from this item on all previous payment estimates of '0.00000' is applied (if non-zero).
				39	Oct 16, 2020	SYSTEM	\$6,621.55	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0001) overriding Payment Estimate Exception 14 on the current Payment Estimate.
				40	Nov 2, 2020	SYSTEM	(\$6,621.55)	Averaged Price Adjustment from this item on all previous payment estimates of '0.00000' is applied (if non-zero).
				Overrun - Total				
	Overrun - Total					(\$6,621.55)		
0190 - Total					(\$6,621.55)			
0200	CABLE, 4 AWG, 1 CONDUCTOR, POWER	Construction Stockpile	STMI	9	Jan 19, 2020	SYSTEM	\$10,415.78	
	STMI - Total				\$10,415.78			
	CABLE, 4 AWG, 1 CONDUCTOR, POWER			38	Oct 1, 2020	SYSTEM	(\$10,415.78)	Payment Estimate Item Adjustment generated Stockpile Transaction
	- Total				(\$10,415.78)			
	Construction Stockpile - Total					\$0.00		
	CABLE, 4 AWG, 1 CONDUCTOR, POWER	Material		38	Oct 1, 2020	SYSTEM	(\$21,476.22)	
				38	Oct 1, 2020	SYSTEM	\$21,476.22	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0002) due to user karlic1 overriding Payment Estimate Exception 4 on the current Payment Estimate.
				39	Oct 16, 2020	SYSTEM	(\$21,476.22)	
				39	Oct 16, 2020	SYSTEM	\$21,476.22	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0004) due to user schnod1 overriding Payment Estimate Exception 4 on the current Payment Estimate.
				40	Nov 2, 2020	SYSTEM	(\$21,476.22)	
			40	Nov 2, 2020	SYSTEM	\$21,476.22	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0005) due to user schnod1 overriding Payment Estimate Exception 2 on the current Payment Estimate.	
- Total					\$0.00			
Material - Total					\$0.00			
0200 - Total					\$0.00			
0210	CABLE, 6 AWG, 1 CONDUCTOR, POWER	Construction Stockpile	STMI	9	Jan 19, 2020	SYSTEM	\$2,307.46	
				9	Jan 19, 2020	SYSTEM	\$1,909.74	
	STMI - Total					\$4,217.20		



Missouri Department of Transportation
Contractor's Pay Estimate Summary
Line Item Adjustments - All Estimates

Report Generated on December 3, 2020

Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks
0210	CABLE, 6 AWG, 1 CONDUCTOR, POWER	Construction Stockpile		38	Oct 1, 2020	SYSTEM	(\$4,211.86)	Payment Estimate Item Adjustment generated Stockpile Transaction
				42	Dec 2, 2020	SYSTEM	(\$5.34)	Payment Estimate Item Adjustment generated Stockpile Transaction
			- Total				(\$4,217.20)	
	Construction Stockpile - Total						\$0.00	
	CABLE, 6 AWG, 1 CONDUCTOR, POWER	Material		38	Oct 1, 2020	SYSTEM	(\$8,905.56)	
				38	Oct 1, 2020	SYSTEM	\$8,905.56	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0007) due to user karlic1 overriding Payment Estimate Exception 5 on the current Payment Estimate.
				39	Oct 16, 2020	SYSTEM	(\$8,905.56)	
				39	Oct 16, 2020	SYSTEM	\$8,905.56	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0005) due to user schnod1 overriding Payment Estimate Exception 5 on the current Payment Estimate.
				40	Nov 2, 2020	SYSTEM	(\$8,905.56)	
				40	Nov 2, 2020	SYSTEM	\$8,905.56	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0006) due to user schnod1 overriding Payment Estimate Exception 3 on the current Payment Estimate.
	- Total				\$0.00			
	Material - Total						\$0.00	
	0210 - Total						\$0.00	
0220	CABLE, 8 AWG, 1 CONDUCTOR, POWER	Construction Stockpile	STMI	9	Jan 19, 2020	SYSTEM	\$5,102.07	
	STMI - Total				\$5,102.07			
			38	Oct 1, 2020	SYSTEM	(\$5,102.07)	Payment Estimate Item Adjustment generated Stockpile Transaction	
	CABLE, 8 AWG, 1 CONDUCTOR, POWER		- Total				(\$5,102.07)	
	Construction Stockpile - Total						\$0.00	
	CABLE, 8 AWG, 1 CONDUCTOR, POWER	Material		38	Oct 1, 2020	SYSTEM	(\$11,744.32)	
				38	Oct 1, 2020	SYSTEM	\$11,744.32	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0009) due to user karlic1 overriding Payment Estimate Exception 6 on the current Payment Estimate.
				39	Oct 16, 2020	SYSTEM	(\$11,744.32)	
				39	Oct 16, 2020	SYSTEM	\$11,744.32	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0006) due to user schnod1 overriding Payment Estimate Exception 6 on the current Payment Estimate.
				40	Nov 2, 2020	SYSTEM	(\$11,744.32)	
			40	Nov 2, 2020	SYSTEM	\$11,744.32	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0007) due to user schnod1 overriding Payment Estimate Exception 4 on the current Payment Estimate.	
- Total				\$0.00				
Material - Total						\$0.00		
0220 - Total						\$0.00		
0230	FIBER OPTIC CABLE, 12-STRAND, SINGLE MODE	Material		35	Aug 17, 2020	SYSTEM	(\$84,526.50)	
				35	Aug 17, 2020	SYSTEM	\$84,526.50	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0003) due to user schnod1 overriding Payment Estimate Exception 3 on the current Payment Estimate.
				36	Sep 2, 2020	SYSTEM	(\$84,526.50)	
				36	Sep 2, 2020	SYSTEM	\$84,526.50	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0006) due to user schnod1 overriding Payment Estimate Exception 3 on the current Payment Estimate.



Missouri Department of Transportation
Contractor's Pay Estimate Summary
Line Item Adjustments - All Estimates

Report Generated on December 3, 2020

Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks	
0230	FIBER OPTIC CABLE, 12-STRAND, SINGLE MODE	Material						Payment Estimate.	
				37	Sep 16, 2020	SYSTEM	(\$84,526.50)		
				37	Sep 16, 2020	SYSTEM	\$84,526.50	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0004) due to user schnod1 overriding Payment Estimate Exception 3 on the current Payment Estimate.	
				38	Oct 1, 2020	SYSTEM	(\$84,526.50)		
				38	Oct 1, 2020	SYSTEM	\$84,526.50	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0010) due to user karlic1 overriding Payment Estimate Exception 7 on the current Payment Estimate.	
				39	Oct 16, 2020	SYSTEM	(\$84,526.50)		
				39	Oct 16, 2020	SYSTEM	\$84,526.50	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0007) due to user schnod1 overriding Payment Estimate Exception 7 on the current Payment Estimate.	
				40	Nov 2, 2020	SYSTEM	(\$84,526.50)		
				40	Nov 2, 2020	SYSTEM	\$84,526.50	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0008) due to user schnod1 overriding Payment Estimate Exception 5 on the current Payment Estimate.	
	- Total					\$0.00			
Material - Total							\$0.00		
0230 - Total							\$0.00		
0240	WIRE, 6 AWG, BARE NEUTRAL	Construction Stockpile	STMI	9	Jan 19, 2020	SYSTEM	\$2,394.90		
				9	Jan 19, 2020	SYSTEM	\$858.32		
				9	Jan 19, 2020	SYSTEM	\$2,777.47		
				9	Jan 19, 2020	SYSTEM	\$389.13		
				9	Jan 19, 2020	SYSTEM	\$299.88		
	STMI - Total					\$6,719.70			
	WIRE, 6 AWG, BARE NEUTRAL			38	Oct 1, 2020	SYSTEM	(\$6,719.70)	Payment Estimate Item Adjustment generated Stockpile Transaction	
				- Total				(\$6,719.70)	
	Construction Stockpile - Total							\$0.00	
	WIRE, 6 AWG, BARE NEUTRAL	Material		38	Oct 1, 2020	SYSTEM	(\$18,098.08)		
				38	Oct 1, 2020	SYSTEM	\$18,098.08	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0016) due to user karlic1 overriding Payment Estimate Exception 8 on the current Payment Estimate.	
				39	Oct 16, 2020	SYSTEM	(\$18,098.08)		
39				Oct 16, 2020	SYSTEM	\$18,098.08	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0008) due to user schnod1 overriding Payment Estimate Exception 8 on the current Payment Estimate.		
40				Nov 2, 2020	SYSTEM	(\$18,098.08)			
40				Nov 2, 2020	SYSTEM	\$18,098.08	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0009) due to user schnod1 overriding Payment Estimate Exception 6 on the current Payment Estimate.		
- Total					\$0.00				
Material - Total							\$0.00		
0240 - Total							\$0.00		
0250	POWER SUPPLY ASSEMBLY, TYPE 1, 240/120 VOLT SERVICE, ITS	Construction Stockpile	STMI	9	Jan 19, 2020	SYSTEM	\$2,325.00		



**Missouri Department of Transportation
Contractor's Pay Estimate Summary
Line Item Adjustments - All Estimates**

Report Generated on December 3, 2020

Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks
0250		Construction Stockpile	STMI - Total				\$2,325.00	
	POWER SUPPLY ASSEMBLY, TYPE 1, 240/120 VOLT SERVICE, ITS			27	Apr 16, 2020	SYSTEM	(\$1,860.00)	Payment Estimate Item Adjustment generated Stockpile Transaction
				29	May 18, 2020	SYSTEM	(\$155.00)	Payment Estimate Item Adjustment generated Stockpile Transaction
				36	Sep 2, 2020	SYSTEM	(\$155.00)	Payment Estimate Item Adjustment generated Stockpile Transaction
				42	Dec 2, 2020	SYSTEM	(\$155.00)	Payment Estimate Item Adjustment generated Stockpile Transaction
			- Total				(\$2,325.00)	
	Construction Stockpile - Total						\$0.00	
	POWER SUPPLY ASSEMBLY, TYPE 1, 240/120 VOLT SERVICE, ITS	Material		27	Apr 16, 2020	SYSTEM	(\$61,843.44)	
				27	Apr 16, 2020	SYSTEM	\$61,843.44	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0002) due to user schnod1 overriding Payment Estimate Exception 8 on the current Payment Estimate.
				28	May 1, 2020	SYSTEM	(\$61,843.44)	
			28	May 1, 2020	SYSTEM	\$61,843.44	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0009) due to user schnod1 overriding Payment Estimate Exception 8 on the current Payment Estimate.	
			29	May 18, 2020	SYSTEM	(\$66,997.06)		
			29	May 18, 2020	SYSTEM	\$66,997.06	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0045) due to user schnod1 overriding Payment Estimate Exception 8 on the current Payment Estimate.	
			30	Jun 2, 2020	SYSTEM	(\$66,997.06)		
			30	Jun 2, 2020	SYSTEM	\$66,997.06	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0008) due to user schnod1 overriding Payment Estimate Exception 8 on the current Payment Estimate.	
			31	Jun 16, 2020	SYSTEM	(\$66,997.06)		
			31	Jun 16, 2020	SYSTEM	\$66,997.06	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0003) due to user schnod1 overriding Payment Estimate Exception 3 on the current Payment Estimate.	
			32	Jul 1, 2020	SYSTEM	(\$66,997.06)		
			32	Jul 1, 2020	SYSTEM	\$66,997.06	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0005) due to user schnod1 overriding Payment Estimate Exception 3 on the current Payment Estimate.	
			33	Jul 16, 2020	SYSTEM	(\$66,997.06)		
			33	Jul 16, 2020	SYSTEM	\$66,997.06	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0003) due to user schnod1 overriding Payment Estimate Exception 3 on the current Payment Estimate.	
			34	Aug 3, 2020	SYSTEM	(\$66,997.06)		
			34	Aug 3, 2020	SYSTEM	\$66,997.06	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0003) due to user schnod1 overriding Payment Estimate Exception 3 on the current Payment Estimate.	
			35	Aug 17, 2020	SYSTEM	(\$66,997.06)		
			35	Aug 17, 2020	SYSTEM	\$66,997.06	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0004) due to user schnod1 overriding Payment Estimate Exception 4 on the current Payment Estimate.	
			36	Sep 2, 2020	SYSTEM	(\$72,150.68)		
			36	Sep 2, 2020	SYSTEM	\$72,150.68	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0008) due to user schnod1 overriding Payment Estimate Exception 8 on the current Payment Estimate.	



Missouri Department of Transportation
Contractor's Pay Estimate Summary
Line Item Adjustments - All Estimates

Report Generated on December 3, 2020

Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks	
0250	POWER SUPPLY ASSEMBLY, TYPE 1, 240/120 VOLT SERVICE, ITS	Material						overriding Payment Estimate Exception 4 on the current Payment Estimate.	
				37	Sep 16, 2020	SYSTEM	(\$72,150.68)		
				37	Sep 16, 2020	SYSTEM	\$72,150.68	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0005) due to user schnod1 overriding Payment Estimate Exception 4 on the current Payment Estimate.	
				38	Oct 1, 2020	SYSTEM	(\$72,150.68)		
				38	Oct 1, 2020	SYSTEM	\$72,150.68	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0017) due to user karlic1 overriding Payment Estimate Exception 9 on the current Payment Estimate.	
				39	Oct 16, 2020	SYSTEM	(\$72,150.68)		
				39	Oct 16, 2020	SYSTEM	\$72,150.68	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0009) due to user schnod1 overriding Payment Estimate Exception 9 on the current Payment Estimate.	
				40	Nov 2, 2020	SYSTEM	(\$72,150.68)		
				40	Nov 2, 2020	SYSTEM	\$72,150.68	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0010) due to user schnod1 overriding Payment Estimate Exception 7 on the current Payment Estimate.	
				41	Nov 16, 2020	SYSTEM	(\$72,150.68)		
				41	Nov 16, 2020	SYSTEM	\$72,150.68	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0003) due to user schnod1 overriding Payment Estimate Exception 2 on the current Payment Estimate.	
				42	Dec 2, 2020	SYSTEM	(\$72,150.68)		
				42	Dec 2, 2020	SYSTEM	\$72,150.68	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0005) due to user schnod1 overriding Payment Estimate Exception 1 on the current Payment Estimate.	
				- Total			\$0.00		
Material - Total						\$0.00			
0250 - Total						\$0.00			
0260	POWER SUPPLY ASSEMBLY, TYPE 1, 480 VOLT SERVICE, ITS	Construction Stockpile	STMI	9	Jan 19, 2020	SYSTEM	\$775.00		
	STMI - Total				\$775.00				
	POWER SUPPLY ASSEMBLY, TYPE 1, 480 VOLT SERVICE, ITS			36	Sep 2, 2020	SYSTEM	(\$620.00)	Payment Estimate Item Adjustment generated Stockpile Transaction	
				42	Dec 2, 2020	SYSTEM	(\$155.00)	Payment Estimate Item Adjustment generated Stockpile Transaction	
				- Total			(\$775.00)		
	Construction Stockpile - Total						\$0.00		
0260 - Total						\$0.00			
0270	POWER SUPPLY ASSEMBLY, TYPE 2, 240/120 VOLT SERVICE, ITS	Material		27	Apr 16, 2020	SYSTEM	(\$6,717.79)		
				27	Apr 16, 2020	SYSTEM	\$6,717.79	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0006) due to user schnod1 overriding Payment Estimate Exception 10 on the current Payment Estimate.	
				28	May 1, 2020	SYSTEM	(\$6,717.79)		
				28	May 1, 2020	SYSTEM	\$6,717.79	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0010) due to user schnod1 overriding Payment Estimate Exception 10 on the current Payment Estimate.	
				29	May 18, 2020	SYSTEM	(\$20,153.37)		
				29	May 18, 2020	SYSTEM	\$20,153.37	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0046) due to user schnod1 overriding Payment Estimate Exception 10 on the current	



**Missouri Department of Transportation
Contractor's Pay Estimate Summary
Line Item Adjustments - All Estimates**

Report Generated on December 3, 2020

Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks
0270	POWER SUPPLY ASSEMBLY, TYPE 2, 240/120 VOLT SERVICE, ITS	Material						Payment Estimate.
				30	Jun 2, 2020	SYSTEM	(\$20,153.37)	
				30	Jun 2, 2020	SYSTEM	\$20,153.37	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0009) due to user schnod1 overriding Payment Estimate Exception 10 on the current Payment Estimate.
				31	Jun 16, 2020	SYSTEM	(\$20,153.37)	
				31	Jun 16, 2020	SYSTEM	\$20,153.37	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0004) due to user schnod1 overriding Payment Estimate Exception 5 on the current Payment Estimate.
				32	Jul 1, 2020	SYSTEM	(\$26,871.16)	
				32	Jul 1, 2020	SYSTEM	\$26,871.16	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0006) due to user schnod1 overriding Payment Estimate Exception 5 on the current Payment Estimate.
				33	Jul 16, 2020	SYSTEM	(\$26,871.16)	
				33	Jul 16, 2020	SYSTEM	\$26,871.16	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0004) due to user schnod1 overriding Payment Estimate Exception 5 on the current Payment Estimate.
				34	Aug 3, 2020	SYSTEM	(\$26,871.16)	
				34	Aug 3, 2020	SYSTEM	\$26,871.16	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0004) due to user schnod1 overriding Payment Estimate Exception 5 on the current Payment Estimate.
				35	Aug 17, 2020	SYSTEM	(\$26,871.16)	
				35	Aug 17, 2020	SYSTEM	\$26,871.16	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0005) due to user schnod1 overriding Payment Estimate Exception 6 on the current Payment Estimate.
				36	Sep 2, 2020	SYSTEM	(\$33,588.95)	
				36	Sep 2, 2020	SYSTEM	\$33,588.95	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0010) due to user schnod1 overriding Payment Estimate Exception 6 on the current Payment Estimate.
				37	Sep 16, 2020	SYSTEM	(\$33,588.95)	
				37	Sep 16, 2020	SYSTEM	\$33,588.95	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0006) due to user schnod1 overriding Payment Estimate Exception 6 on the current Payment Estimate.
				38	Oct 1, 2020	SYSTEM	(\$33,588.95)	
				38	Oct 1, 2020	SYSTEM	\$33,588.95	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0018) due to user karlic1 overriding Payment Estimate Exception 11 on the current Payment Estimate.
				39	Oct 16, 2020	SYSTEM	(\$33,588.95)	
				39	Oct 16, 2020	SYSTEM	\$33,588.95	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0010) due to user schnod1 overriding Payment Estimate Exception 11 on the current Payment Estimate.
				40	Nov 2, 2020	SYSTEM	(\$33,588.95)	
				40	Nov 2, 2020	SYSTEM	\$33,588.95	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0011) due to user schnod1 overriding Payment Estimate Exception 9 on the current Payment Estimate.
				41	Nov 16, 2020	SYSTEM	(\$33,588.95)	
				41	Nov 16, 2020	SYSTEM	\$33,588.95	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0004) due to user schnod1



**Missouri Department of Transportation
Contractor's Pay Estimate Summary
Line Item Adjustments - All Estimates**

Report Generated on December 3, 2020

Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks
0270	POWER SUPPLY ASSEMBLY, TYPE 2, 240/120 VOLT SERVICE, ITS	Material						overriding Payment Estimate Exception 3 on the current Payment Estimate.
			- Total				\$0.00	
	Material - Total							\$0.00
0270 - Total							\$0.00	
0280	PULL BOX, PREFORMED CLASS 1	Material		27	Apr 16, 2020	SYSTEM	(\$2,456.48)	
				27	Apr 16, 2020	SYSTEM	\$2,456.48	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0007) due to user schnod1 overriding Payment Estimate Exception 11 on the current Payment Estimate.
				28	May 1, 2020	SYSTEM	(\$2,456.48)	
				28	May 1, 2020	SYSTEM	\$2,456.48	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0011) due to user schnod1 overriding Payment Estimate Exception 11 on the current Payment Estimate.
				29	May 18, 2020	SYSTEM	(\$13,510.64)	
				29	May 18, 2020	SYSTEM	\$13,510.64	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0047) due to user schnod1 overriding Payment Estimate Exception 11 on the current Payment Estimate.
				30	Jun 2, 2020	SYSTEM	(\$13,510.64)	
				30	Jun 2, 2020	SYSTEM	\$13,510.64	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0010) due to user schnod1 overriding Payment Estimate Exception 11 on the current Payment Estimate.
				31	Jun 16, 2020	SYSTEM	(\$13,510.64)	
				31	Jun 16, 2020	SYSTEM	\$13,510.64	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0005) due to user schnod1 overriding Payment Estimate Exception 6 on the current Payment Estimate.
				32	Jul 1, 2020	SYSTEM	(\$18,423.60)	
				32	Jul 1, 2020	SYSTEM	\$18,423.60	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0007) due to user schnod1 overriding Payment Estimate Exception 6 on the current Payment Estimate.
				33	Jul 16, 2020	SYSTEM	(\$18,423.60)	
				33	Jul 16, 2020	SYSTEM	\$18,423.60	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0005) due to user schnod1 overriding Payment Estimate Exception 6 on the current Payment Estimate.
				34	Aug 3, 2020	SYSTEM	(\$18,423.60)	
				34	Aug 3, 2020	SYSTEM	\$18,423.60	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0005) due to user schnod1 overriding Payment Estimate Exception 6 on the current Payment Estimate.
				35	Aug 17, 2020	SYSTEM	(\$18,423.60)	
				35	Aug 17, 2020	SYSTEM	\$18,423.60	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0006) due to user schnod1 overriding Payment Estimate Exception 7 on the current Payment Estimate.
				36	Sep 2, 2020	SYSTEM	(\$23,336.56)	
				36	Sep 2, 2020	SYSTEM	\$23,336.56	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0011) due to user schnod1 overriding Payment Estimate Exception 7 on the current Payment Estimate.
				37	Sep 16, 2020	SYSTEM	(\$23,336.56)	
				37	Sep 16, 2020	SYSTEM	\$23,336.56	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0007) due to user schnod1 overriding Payment Estimate Exception 7 on the current



Missouri Department of Transportation
Contractor's Pay Estimate Summary
Line Item Adjustments - All Estimates

Report Generated on December 3, 2020

Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks	
0280	PULL BOX, PREFORMED CLASS 1	Material						Payment Estimate.	
				38	Oct 1, 2020	SYSTEM	(\$23,336.56)		
				38	Oct 1, 2020	SYSTEM	\$23,336.56	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0019) due to user karlic1 overriding Payment Estimate Exception 12 on the current Payment Estimate.	
				39	Oct 16, 2020	SYSTEM	(\$23,336.56)		
				39	Oct 16, 2020	SYSTEM	\$23,336.56	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0011) due to user schnod1 overriding Payment Estimate Exception 12 on the current Payment Estimate.	
				- Total			\$0.00		
	Material - Total						\$0.00		
	0280 - Total						\$0.00		
	0300	MISC. FIBER OPTIC SPLICING, TESTING AND DOCUMENTATION	Material		40	Nov 2, 2020	SYSTEM	(\$69,735.20)	
					40	Nov 2, 2020	SYSTEM	\$69,735.20	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0012) due to user schnod1 overriding Payment Estimate Exception 11 on the current Payment Estimate.
					- Total			\$0.00	
Material - Total						\$0.00			
0300 - Total						\$0.00			
0310	MISC. INSTALL OF COMMISSION FURNISHED EQUIP	Material		40	Nov 2, 2020	SYSTEM	(\$5,974.71)		
				40	Nov 2, 2020	SYSTEM	\$5,974.71	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0013) due to user schnod1 overriding Payment Estimate Exception 10 on the current Payment Estimate.	
							- Total		
	Material - Total						\$0.00		
	0310 - Total						\$0.00		
0320	MISC. BUTTERFLY DMS SYSTEM	Construction Stockpile	STMI	9	Jan 19, 2020	SYSTEM	\$8,400.00		
				9	Jan 19, 2020	SYSTEM	\$700.00		
				9	Jan 19, 2020	SYSTEM	\$2,625.00		
				10	Jan 19, 2020	SYSTEM	\$220,000.00		
				11	Jan 19, 2020	SYSTEM	\$165,000.00		
				STMI - Total			\$396,725.00		
	MISC. BUTTERFLY DMS SYSTEM			27	Apr 16, 2020	SYSTEM	(\$226,700.00)	Payment Estimate Item Adjustment generated Stockpile Transaction	
				29	May 18, 2020	SYSTEM	(\$170,025.00)	Payment Estimate Item Adjustment generated Stockpile Transaction	
							- Total		
	Construction Stockpile - Total						\$0.00		
0320 - Total						\$0.00			
0330	MISC. DIRECT BURY CCTV POLE, 45 FT OR 13.7M MOUNTING HEIGHT, INSTALLED	Construction Stockpile	STMI	9	Jan 19, 2020	SYSTEM	\$196,547.00		
							STMI - Total		
	MISC. DIRECT BURY CCTV POLE, 45 FT OR 13.7M MOUNTING HEIGHT, INSTALLED			32	Jul 1, 2020	SYSTEM	(\$185,627.72)	Payment Estimate Item Adjustment generated Stockpile Transaction	
				36	Sep 2, 2020	SYSTEM	(\$10,919.28)	Payment Estimate Item Adjustment generated Stockpile Transaction	
				- Total			(\$196,547.00)		
	Construction Stockpile - Total						\$0.00		
	MISC. DIRECT BURY CCTV POLE, 45 FT	Material		40	Nov 2,	SYSTEM	(\$355,191.84)		



Missouri Department of Transportation
Contractor's Pay Estimate Summary
Line Item Adjustments - All Estimates

Report Generated on December 3, 2020

Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks	
0330	OR 13.7M MO UNTING HEIGHT, INSTALLED	Material			2020				
				40	Nov 2, 2020	SYSTEM	\$355,191.84	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0014) due to user schnod1 overriding Payment Estimate Exception 16 on the current Payment Estimate.	
	- Total					\$0.00			
	Material - Total							\$0.00	
0330 - Total							\$0.00		
0350	MISC. FIBER SPLICE VAULT	Overrun	Overrun	29	May 18, 2020	SYSTEM	(\$10,143.30)		
				32	Jul 1, 2020	SYSTEM	(\$4,057.32)		
				36	Sep 2, 2020	SYSTEM	(\$4,057.32)		
	Overrun - Total					(\$18,257.94)			
	Overrun - Total							(\$18,257.94)	
0350 - Total							(\$18,257.94)		
0360	MISC. FIBER TO ETHERNET MEDIA CONVERTER	Material		40	Nov 2, 2020	SYSTEM	(\$11,797.68)		
				40	Nov 2, 2020	SYSTEM	\$11,797.68	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0015) due to user schnod1 overriding Payment Estimate Exception 15 on the current Payment Estimate.	
				41	Nov 16, 2020	SYSTEM	(\$11,797.68)		
				41	Nov 16, 2020	SYSTEM	\$11,797.68	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0005) due to user schnod1 overriding Payment Estimate Exception 5 on the current Payment Estimate.	
	- Total					\$0.00			
Material - Total							\$0.00		
0360 - Total							\$0.00		
0370	MISC. POLE MOUNTED 336 CABINET	Construction Stockpile	STMI	9	Jan 19, 2020	SYSTEM	\$73,746.00		
	STMI - Total				\$73,746.00				
	MISC. POLE MOUNTED 336 CABINET			36	Sep 2, 2020	SYSTEM	(\$73,746.00)	Payment Estimate Item Adjustment generated Stockpile Transaction	
	- Total					(\$73,746.00)			
	Construction Stockpile - Total							\$0.00	
	MISC. POLE MOUNTED 336 CABINET	Material		40	Nov 2, 2020	SYSTEM	(\$110,108.88)		
				40	Nov 2, 2020	SYSTEM	\$110,108.88	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0016) due to user schnod1 overriding Payment Estimate Exception 13 on the current Payment Estimate.	
- Total					\$0.00				
Material - Total							\$0.00		
0370 - Total							\$0.00		
0390	MISC. STEP DOWN TRANSFORMER, 480 V TO 240 V	Construction Stockpile	STMI	9	Jan 19, 2020	SYSTEM	\$23,640.00		
	STMI - Total				\$23,640.00				
	MISC. STEP DOWN TRANSFORMER, 480 V TO 240 V			32	Jul 1, 2020	SYSTEM	(\$23,640.00)	Payment Estimate Item Adjustment generated Stockpile Transaction	
	- Total					(\$23,640.00)			
	Construction Stockpile - Total							\$0.00	
	MISC. STEP DOWN TRANSFORMER, 480 V TO 240 V	Material		40	Nov 2, 2020	SYSTEM	(\$40,785.84)		
				40	Nov 2, 2020	SYSTEM	\$40,785.84	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0017) due to user schnod1 overriding Payment Estimate Exception 12 on the current Payment Estimate.	
	- Total					\$0.00			



Missouri Department of Transportation
Contractor's Pay Estimate Summary
Line Item Adjustments - All Estimates

Report Generated on December 3, 2020

Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks
0390	Material - Total						\$0.00	
0390	- Total						\$0.00	
0400	MISC. WIRELESS RADIO ASSEMBLY	Material		40	Nov 2, 2020	SYSTEM	(\$21,638.56)	
				40	Nov 2, 2020	SYSTEM	\$21,638.56	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0003) due to user schnod1 overriding Payment Estimate Exception 14 on the current Payment Estimate.
				41	Nov 16, 2020	SYSTEM	(\$21,638.56)	
				41	Nov 16, 2020	SYSTEM	\$21,638.56	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0002) due to user schnod1 overriding Payment Estimate Exception 4 on the current Payment Estimate.
	- Total						\$0.00	
	Material - Total						\$0.00	
	MISC. WIRELESS RADIO ASSEMBLY	Other Item Adjustment	OADJ	40	Nov 3, 2020	karlic1	(\$8,114.46)	Created for the over run and material exceptions.
			OADJ - Total				(\$8,114.46)	
	Other Item Adjustment - Total						(\$8,114.46)	
	MISC. WIRELESS RADIO ASSEMBLY	Overrun	Overrun	40	Nov 2, 2020	SYSTEM	\$8,114.46	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0002) overriding Payment Estimate Exception 19 on the current Payment Estimate.
				40	Nov 2, 2020	SYSTEM	(\$8,114.46)	
				41	Nov 16, 2020	SYSTEM	(\$8,114.46)	Averaged Price Adjustment from this item on all previous payment estimates of '0.00000' is applied (if non-zero).
				41	Nov 16, 2020	SYSTEM	\$8,114.46	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0001) overriding Payment Estimate Exception 7 on the current Payment Estimate.
				42	Dec 2, 2020	SYSTEM	(\$8,114.46)	Averaged Price Adjustment from this item on all previous payment estimates of '0.00000' is applied (if non-zero).
				42	Dec 2, 2020	SYSTEM	\$8,114.46	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0003) due to user schnod1 overriding Payment Estimate Exception 3 on the current Payment Estimate.
	Overrun - Total						\$0.00	
	Overrun - Total						\$0.00	
0400	- Total						(\$8,114.46)	
5001	MISC. Misc. Pole Mounted 336 DMS Cabinet	Material		40	Nov 2, 2020	SYSTEM	(\$65,058.00)	
	- Total						(\$65,058.00)	
	Material - Total						(\$65,058.00)	
	MISC. Misc. Pole Mounted 336 DMS Cabinet	MaterialCredit		41	Nov 16, 2020	SYSTEM	\$65,058.00	
	- Total						\$65,058.00	
	MaterialCredit - Total						\$65,058.00	
5001	- Total						\$0.00	
5002	CABLE, 2 AWG, 1 CONDUCTOR, POWER	Construction Stockpile	STMI	9	Jan 19, 2020	SYSTEM	\$2,407.66	
				9	Jan 19, 2020	SYSTEM	\$2,814.05	
			STMI - Total				\$5,221.71	
	CABLE, 2 AWG, 1 CONDUCTOR, POWER			38	Oct 1, 2020	SYSTEM	(\$5,221.71)	Payment Estimate Item Adjustment generated Stockpile Transaction
	- Total						(\$5,221.71)	
	Construction Stockpile - Total						\$0.00	
	CABLE, 2 AWG, 1 CONDUCTOR, POWER	Material		38	Oct 1, 2020	SYSTEM	(\$10,151.84)	
				39	Oct 16, 2020	SYSTEM	(\$10,151.84)	
				40	Nov 2, 2020	SYSTEM	(\$10,151.84)	



**Missouri Department of Transportation
Contractor's Pay Estimate Summary
Line Item Adjustments - All Estimates**

Report Generated on December 3, 2020

Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks
5002		Material	- Total				(\$30,455.52)	
	Material - Total						(\$30,455.52)	
	CABLE, 2 AWG, 1 CONDUCTOR, POWER	MaterialCredit		39	Oct 16, 2020	SYSTEM	\$10,151.84	
				40	Nov 2, 2020	SYSTEM	\$10,151.84	
				41	Nov 16, 2020	SYSTEM	\$10,151.84	
			- Total				\$30,455.52	
	MaterialCredit - Total						\$30,455.52	
	5002 - Total						\$0.00	
Overall - Total						(\$31,019.45)		