

Contractor's Payment Estimate Summary



Contract ID	Estimate Number	Pay Period Start	Pay Period End	Date Generated	Estimate Type	District	Org. Code
181116-D01	0001 - See NTP Date for Pay Period Start Date		April 1, 2019	April 2, 2019	PROG	CD	DCC

Contractor	Vendor ID	Address	City	State	ZIP	Telephone	FAX
Capital Paving & Construction, LLC	0013043	P.O. Box 104960	Jefferson City	MO	65110-4747	(57-3)6-36-6	(57-3)6-36-7

Job Number	Federal/State Project Number	Description of work	Route Number	County	Location of work
J5P3114	FAF 63-3(104)	Coldmill, and resurface	63	PHELPS	north of Vichy and goes to Rolla
J5P3114	FAF 63-3(104)	Coldmill, and resurface	63	MARIES	north of Vichy and goes to Rolla
J5P3233	FAF 63-3(106)	Coldmill and resurface	63	MARIES	4 miles south of Vienna
J5P3233	FAF 63-3(106)	Coldmill and resurface	63	OSAGE	4 miles south of Vienna

Critical Date	Actual Date
Open to Traffic Date	0
Physical Work Complete Date	0
Substantial Work Complete Date	0
Contract Items Complete Date	0
Final Acceptance Date	0
Price Adjustments Base Date	20181116
Letting Date	20181116
Award Date	20181205
Execution Date	20181205
Notice to Proceed Date	20190211
Work Begin Date	20190318
Adjusted Completion Date	20191101
Original Completion Date	20191101

Key Date	Subject	Date Contractor Assumed Maintenance

Disturbed Area on Project	Authorized Area on Project	Acres
0	0	

Totals by Job Number				
Job Number		To Date	Previous	This estimate
J5P3114	Participating	\$20,379.91	\$0.00	\$20,379.91
	Non-Participating	\$0.00	\$0.00	\$0.00
	Total	\$20,379.91	\$0.00	\$20,379.91
	Earnings			
	Stockpiled Materials	\$0.00	\$0.00	\$0.00
	Gross Earnings	\$20,379.91	\$0.00	\$20,379.91
	Other Adjustments	\$0.00	\$0.00	\$0.00
	Retainage	\$0.00	\$0.00	\$0.00
	Incentive	\$0.00	\$0.00	\$0.00
	Disincentive	\$0.00	\$0.00	\$0.00
	Liquidated Damages	\$0.00	\$0.00	\$0.00
	Overrun			
	Adjustments	(\$1,551.50)	\$0.00	(\$1,551.50)
	Total:	\$18,828.41	\$0.00	

Contractor's Payment Estimate Summary

	Contract ID	Estimate Number	Pay Period Start	Pay Period End	Date Generated	Estimate Type	District	Org. Code
	181116-D01	0001 - See NTP Date for Pay Period Start Date		April 1, 2019	April 2, 2019	PROG	CD	DCC

Totals by Job Number			
			Total Payable:
			\$18,828.41
J5P3233			
	To Date	Previous	This estimate
Participating	\$0.00	\$0.00	\$0.00
Non-Participating	\$0.00	\$0.00	\$0.00
Total Earnings	\$0.00	\$0.00	\$0.00
Stockpiled Materials	\$0.00	\$0.00	\$0.00
Gross Earnings	\$0.00	\$0.00	\$0.00
Other Adjustments	\$0.00	\$0.00	\$0.00
Retainage	\$0.00	\$0.00	\$0.00
Incentive	\$0.00	\$0.00	\$0.00
Disincentive	\$0.00	\$0.00	\$0.00
Liquidated Damages	\$0.00	\$0.00	\$0.00
Overrun Adjustments	\$0.00	\$0.00	\$0.00
Total:	\$0.00	\$0.00	\$0.00
			Total Payable:
			\$0.00

Total Contract				
181116-D01				
		To Date	Previous	This Estimate
	Line Item Pay	\$20,379.91	\$0.00	\$20,379.91
	All Adjustments	(\$1,551.50)	\$0.00	(\$1,551.50)
	Total	\$18,828.41	\$0.00	\$18,828.41

If the "This Estimate" total is greater than \$100.00, this is a Pay estimate. If the "This Estimate" total is equal to \$0.00, this is a No Pay estimate. If the "This Estimate" total is between \$100.00 and \$0.00, this is a Minimum estimate and no payment will be made. This estimate will be rejected. If the "This Estimate" total is less than \$0.00, this is a Negative estimate and no payment will be made. This estimate will be rejected. You will be notified should this estimate be rejected for reasons other than those listed above.

Approval Date		User ID
20190402	Generated and Approved (and should be considered Draft) at the Project Office Level by	lamonr
20190402	Reviewed and Approved (and should be considered Draft) at the Resident Engineer Level by	rileyr1
20190403	Reviewed and Approved at the Central Office Controllers Office Level by	greggd1

Original Contract Amount	Net Change Order Amount to Date	Current Contract Amount	% of current contract amount complete
\$4,830,238.76	(\$71295.03)	\$4,758,943.73	0.4%

Contract Adjustments:

Contractor's Payment Estimate Summary

	Contract ID	Estimate Number	Pay Period Start	Pay Period End	Date Generated	Estimate Type	District	Org. Code
	181116-D01	0001 - See NTP Date for Pay Period Start Date		April 1, 2019	April 2, 2019	PROG	CD	DCC

Line Item Adjustments:

Project Number	Line Number	Entered by User	Adjustment Type	Line Item Adjustment Amount	Remarks
J5P3114	0540	SYSTEM	Overrun	(\$1551.50)	Overrun adjustment created for the following discrepancy: Est Nbr: 0001 Type: EI Seq No: 1 Desc: Minor Item J5P3114 /0540 exceeds Overrun Limits. This adjustment applies to DWR Date 04/01/2019.
J5P3114				(\$1551.50)	
Summary				(\$1551.50)	

Discrepancies:

Discrepancy Message	Resolved By User ID	Remarks
Minor Item J5P3114 /0540 exceeds Overrun Limits.	SYSTEM	This discrepancy has been automatically addressed by line item adjustment: Est Nbr: 0001 Prj Nbr: J5P3114 Line Item Nbr: 0540 Adjust Type: OVRN Adjust Seq Nbr: 1
Line Item # J5P3114 /0330 has a deficient tested matl discrepancy	lamonr	Waiting on pavement edge treatment contractor and materials results to complete and authorize sample record.
Line Item # J5P3114 /0540 has a deficient tested matl discrepancy	lamonr	Waiting on rock ditch check contractor and materials results to complete and authorize sample record.

All Items, This Estimate:

Project Number	Line Item Number	Item Code	Description	Unit Price	Previous Total Paid Quantity	Quantity this Period	Quantity to Date	Amount this Estimate
J5P3114	0230	6161005	CONSTRUCTION SIGNS	\$6.50	0.00	796.00	796.00	\$5174.00
	0280	6161099	CHANGEABLE MESSAGE SIGN WITH COMMUNICATION INTERFACE, CONTRA CTOR FURNISHED, CONTRACTOR RETAINED	\$4000.25	0.00	2.00	2.00	\$8000.50
	0330	6191000	PAVEMENT EDGE TREATMENT	\$0.85	0.00	2010.00	2,010.00	\$1708.50
	0540	8061005	ROCK DITCH CHECK	\$14.50	0.00	177.00	177.00	\$2566.50
	5001	6169902	MISC. TRAFFIC CONTROL DEVICES Flagger Operation	\$2930.41	0.00	1.00	1.00	\$2930.41
J5P3114								\$20379.91
Summary								\$20379.91

Estimate Item Detail, All Items to Date:

Project Number	Category #	Line Number	Item Code	Description	Current Bid + CO	Current Installed to Date	Unit Price	Amount Paid to Date
J5P3114	0001	0010	2022010	REMOVAL OF IMPROVEMENTS	0.00	0.00	\$28326.79	\$0.00
J5P3114	0001	0011	2022010	REMOVAL OF IMPROVEMENTS	1.00	0.00	\$19525.87	\$0.00
J5P3114	0001	0020	2035000	UNCLASSIFIED EXCAVATION	1,281.00	0.00	\$9.22	\$0.00
J5P3114	0001	0030	2036000	COMPACTING EMBANKMENT	810.00	0.00	\$5.20	\$0.00
J5P3114	0001	0040	2063000	CLASS 3 EXCAVATION	19.00	0.00	\$16.51	\$0.00
J5P3114	0001	0050	2151000A	SHAPING SLOPES, CLASS I	0.00	0.00	\$200.44	\$0.00
J5P3114	0001	0060	2153000	SHAPING SLOPES, CLASS III	4.00	0.00	\$1200.08	\$0.00

Contractor's Payment Estimate Summary

	Contract ID	Estimate Number	Pay Period Start	Pay Period End	Date Generated	Estimate Type	District	Org. Code
	181116-D01	0001 - See NTP Date for Pay Period Start Date		April 1, 2019	April 2, 2019	PROG	CD	DCC

Estimate Item Detail, All Items to Date:

Project Number	Category #	Line Number	Item Code	Description	Current Bid + CO	Current Installed to Date	Unit Price	Amount Paid to Date
J5P3114	0001	0070	3040504	TYPE 5 AGGREGATE FOR BASE (4 IN. THICK)	835.10	0.00	\$5.79	\$0.00
J5P3114	0001	0080	3040506	TYPE 5 AGGREGATE FOR BASE (6 IN. THICK)	3,160.00	0.00	\$9.04	\$0.00
J5P3114	0001	0090	4010150	TYPE A2 SHOULDER	1,530.30	0.00	\$20.11	\$0.00
J5P3114	0001	0100	4019901	MISC. INFRARED SCANNING	1.00	0.00	\$1795.67	\$0.00
J5P3114	0001	0110	4019901	MISC. INTELLIGENT COMPACTION	1.00	0.00	\$14240.89	\$0.00
J5P3114	0001	0120	4019905	MISC. OPTIONAL PAVEMENT (6.75 IN ASPHALT VS 7 IN CONCRETE)	0.00	0.00	\$22.51	\$0.00
J5P3114	0001	0130	4019905	MISC. OPTIONAL PAVEMENT (11 IN ASPHALT VS 8.5 IN CONCRETE)	2,464.50	0.00	\$37.81	\$0.00
J5P3114	0001	0140	4030103	ASPHALTIC CONCRETE MIXTURE PG 70-22 (SP125C MIX)	19,982.20	0.00	\$50.06	\$0.00
J5P3114	0001	0150	4071005	TACK COAT	21,033.00	0.00	\$2.10	\$0.00
J5P3114	0001	0160	4099905	MISC. SURFACE SEALING TREATMENT	146,025.70	0.00	\$1.19	\$0.00
J5P3114	0001	0170	6044011	PIPE COLLAR, TYPE A	1.00	0.00	\$1250.39	\$0.00
J5P3114	0001	0180	6096020	FURNISHING TYPE 2 ROCK DITCH LINER	126.00	0.00	\$39.29	\$0.00
J5P3114	0001	0190	6096042	PLACING TYPE 2 ROCK DITCH LINER	126.00	0.00	\$37.51	\$0.00
J5P3114	0001	0200	6122014	IMPACT ATTENUATOR 60 MPH (SAND BARRELS)	0.00	0.00	\$2100.13	\$0.00
J5P3114	0001	0210	6122017	IMPACT ATTENUATOR 65 MPH (SAND BARRELS)	0.00	0.00	\$2550.16	\$0.00
J5P3114	0001	0215	6122020	REPLACEMENT SAND BARREL	0.00	0.00	\$150.01	\$0.00
J5P3114	0001	0220	6123000A	TRUCK OR TRAILER MOUNTED ATTENUATOR (TMA)	2.00	0.00	\$300.02	\$0.00
J5P3114	0001	0230	6161005	CONSTRUCTION SIGNS	1,250.00	796.00	\$6.50	\$5,174.00
J5P3114	0001	0240	6161008	ADVANCED WARNING RAIL SYSTEM	2.00	0.00	\$35.00	\$0.00
J5P3114	0001	0250	6161009	FLAG ASSEMBLY	7.00	0.00	\$20.00	\$0.00
J5P3114	0001	0260	6161025	CHANNELIZER (TRIM LINE)	150.00	0.00	\$24.00	\$0.00
J5P3114	0001	0270	6161040	FLASHING ARROW PANEL	2.00	0.00	\$1000.06	\$0.00
J5P3114	0001	0280	6161099	CHANGEABLE MESSAGE SIGN WITH COMMUNICATION INTERFACE, CONTRA CTOR FURNISHED, CONTRACTOR RETAINED	2.00	2.00	\$4000.25	\$8,000.50
J5P3114	0001	0290	6162004	TEMPORARY SHORT-TERM RUMBLE STRIPS	4.00	0.00	\$2336.55	\$0.00
J5P3114	0001	0305	6173700B	TEMPORARY TRAFFIC BARRIER ANCHORED, CONTRACTOR FURNISHED / RETAINED	0.00	0.00	\$35.00	\$0.00
J5P3114	0001	0310	6181000	MOBILIZATION	1.00	0.00	\$62730.20	\$0.00
J5P3114	0001	0320	6189902	MISC. ADDITIONAL MOBILIZATION FOR SEEDING	4.00	0.00	\$600.04	\$0.00
J5P3114	0001	0330	6191000	PAVEMENT EDGE TREATMENT	2,010.00	2010.00	\$0.85	\$1,708.50
J5P3114	0001	0340	6200015	PREFORMED THERMOPLASTIC PAVEMENT MARKING, 24 IN. WHITE	14.00	0.00	\$20.00	\$0.00
J5P3114	0001	0350	6200018	PREFORMED THERMOPLASTIC PAVEMENT MARKING, 24 IN. YELLOW	550.00	0.00	\$14.00	\$0.00
J5P3114	0001	0360	6200021	PREFORMED THERMOPLASTIC PAVEMENT MARKING, LEFT/RIGHT ARROW	4.00	0.00	\$300.02	\$0.00

Contractor's Payment Estimate Summary

	Contract ID	Estimate Number	Pay Period Start	Pay Period End	Date Generated	Estimate Type	District	Org. Code
	181116-D01	0001 - See NTP Date for Pay Period Start Date		April 1, 2019	April 2, 2019	PROG	CD	DCC

Estimate Item Detail, All Items to Date:

Project Number	Category #	Line Number	Item Code	Description	Current Bid + CO	Current Installed to Date	Unit Price	Amount Paid to Date
J5P3114	0001	0370	6205301B	TEMPORARY REMOVABLE MARKING TAPE 4 IN., WHITE	1,176.00	0.00	\$0.65	\$0.00
J5P3114	0001	0380	6205303B	TEMPORARY REMOVABLE MARKING TAPE 4 IN., YELLOW	1,176.00	0.00	\$0.65	\$0.00
J5P3114	0001	0390	6205901A	4 IN. YELLOW HIGH BUILD WATERBORNE PAVEMENT MARKING PAINT, T YPE L BEADS	79,297.00	0.00	\$0.14	\$0.00
J5P3114	0001	0400	6205902A	6 IN. WHITE HIGH BUILD WATERBORNE PAVEMENT MARKING PAINT, TY PE L BEADS	128,935.00	0.00	\$0.19	\$0.00
J5P3114	0001	0410	6205903A	6 IN. YELLOW HIGH BUILD WATERBORNE PAVEMENT MARKING PAINT, T YPE L BEADS	10,106.00	0.00	\$0.20	\$0.00
J5P3114	0001	0420	6206108A	8 IN. WHITE STANDARD WATERBORNE PAVEMENT MARKING PAINT, TYPE P BEADS	520.00	0.00	\$2.00	\$0.00
J5P3114	0001	0430	6207001	PAVEMENT MARKING REMOVAL	8,840.00	0.00	\$0.65	\$0.00
J5P3114	0001	0440	6207002	PAVEMENT MARKING REMOVAL (SYMBOLS)	2.00	0.00	\$250.02	\$0.00
J5P3114	0001	0450	6221001	COLDMILLING BITUMINOUS PAVEMENT FOR REMOVAL OF SURFACING (3 IN. THICK OR LESS)	210,326.00	0.00	\$0.32	\$0.00
J5P3114	0001	0460	6261000A	BITUMINOUS SHOULDER RUMBLE STRIP	1,162.30	0.00	\$8.00	\$0.00
J5P3114	0001	0470	6261001	BITUMINOUS CENTERLINE RUMBLE STRIP	597.30	0.00	\$8.00	\$0.00
J5P3114	0001	0480	6274000	CONTRACTOR FURNISHED SURVEYING AND STAKING	1.00	0.00	\$2500.16	\$0.00
J5P3114	0001	0490	7034041	CLASS B-1 CONCRETE (CULVERTS)	2.90	0.00	\$1273.78	\$0.00
J5P3114	0001	0500	7061000	REINFORCING STEEL	570.00	0.00	\$2.78	\$0.00
J5P3114	0001	0510	7250336A	36 IN. PIPE GROUP B	9.00	0.00	\$100.59	\$0.00
J5P3114	0001	0520	7320036A	36 IN. OR ALLOWED SUBSTITUTE GROUP B FLARED END SECTION	1.00	0.00	\$1180.32	\$0.00
J5P3114	0001	0530	8051000A	SEEDING - COOL SEASON MIXTURES	1.70	0.00	\$2750.17	\$0.00
J5P3114	0001	0540	8061005	ROCK DITCH CHECK	70.00	177.00	\$14.50	\$2,566.50
J5P3114	0001	0550	8061016	SEDIMENT REMOVAL	21.00	0.00	\$30.00	\$0.00
J5P3114	0001	0560	8061019	SILT FENCE	700.00	0.00	\$2.40	\$0.00
J5P3114	0010	0570	6061060	MGS GUARDRAIL	375.00	0.00	\$24.00	\$0.00
J5P3114	0010	0580	6063014	TYPE A CRASHWORTHY END TERMINAL (MASH)	4.00	0.00	\$2900.18	\$0.00
J5P3114	0030	0590	9031010	CONCRETE FOOTINGS, EMBEDDED	0.30	0.00	\$2000.13	\$0.00
J5P3114	0030	0600	9031241	BREAKAWAY ASSEMBLY (PERFORATED SQUARE STEEL TUBE)	3.00	0.00	\$250.02	\$0.00
J5P3114	0030	0610	9031242	36 IN. SURFACE-MOUNT DELINEATOR POST	3.00	0.00	\$100.01	\$0.00
J5P3114	0030	0620	9031271	POST ANCHOR FOR 2 IN. PSST - 12 GA.	9.00	0.00	\$30.00	\$0.00
J5P3114	0030	0630	9031280	2.5 IN. PSST POST - 12 GA.	48.00	0.00	\$18.00	\$0.00
J5P3114	0030	0640	9035004A	SH-FLAT SHEET	16.00	0.00	\$30.00	\$0.00
J5P3233	0001	0650	2022010	REMOVAL OF IMPROVEMENTS	1.00	0.00	\$17001.07	\$0.00
J5P3233	0001	0660	2153000	SHAPING SLOPES, CLASS III	27.00	0.00	\$1200.08	\$0.00

Contractor's Payment Estimate Summary

	Contract ID	Estimate Number	Pay Period Start	Pay Period End	Date Generated	Estimate Type	District	Org. Code
	181116-D01	0001 - See NTP Date for Pay Period Start Date		April 1, 2019	April 2, 2019	PROG	CD	DCC

Estimate Item Detail, All Items to Date:

Project Number	Category #	Line Number	Item Code	Description	Current Bid + CO	Current Installed to Date	Unit Price	Amount Paid to Date
J5P3233	0001	0670	3040504	TYPE 5 AGGREGATE FOR BASE (4 IN. THICK)	107.00	0.00	\$9.00	\$0.00
J5P3233	0001	0680	4019901	MISC. INFRARED SCANNING	1.00	0.00	\$2841.30	\$0.00
J5P3233	0001	0690	4019901	MISC. INTELLIGENT COMPACTION	1.00	0.00	\$25241.58	\$0.00
J5P3233	0001	0700	4030103	ASPHALTIC CONCRETE MIXTURE PG 70-22 (SP125C MIX)	39,734.10	0.00	\$51.03	\$0.00
J5P3233	0001	0720	4071005	TACK COAT	41,391.00	0.00	\$2.10	\$0.00
J5P3233	0001	0725	4099905	MISC. SURFACE SEALING TREATMENT	125,089.00	0.00	\$1.15	\$0.00
J5P3233	0001	0730	6057000	AGGREGATE DRAIN	30.00	0.00	\$30.00	\$0.00
J5P3233	0001	0740	6081010	CONCRETE CURB RAMP	12.70	0.00	\$150.01	\$0.00
J5P3233	0001	0750	6081012	TRUNCATED DOMES	20.00	0.00	\$25.00	\$0.00
J5P3233	0001	0760	6082023	HAND-RAILING FOR STEPS WITHOUT BALUSTERS	3.00	0.00	\$200.01	\$0.00
J5P3233	0001	0770	6083008	8 IN. CONCRETE MEDIAN STRIP	2.80	0.00	\$285.02	\$0.00
J5P3233	0001	0780	6086004	CONCRETE SIDEWALK, 4 IN.	107.00	0.00	\$63.00	\$0.00
J5P3233	0001	0790	6092011	INTEGRAL CURB (6 IN. HEIGHT AND UNDER) TYPE A	123.00	0.00	\$20.00	\$0.00
J5P3233	0001	0800	6123000A	TRUCK OR TRAILER MOUNTED ATTENUATOR (TMA)	2.00	0.00	\$300.02	\$0.00
J5P3233	0001	0810	6131010	FURNISHING AND PLACING CONCRETE MATERIAL FOR FULL DEPTH PAVEMENT REPAIR	261.00	0.00	\$200.01	\$0.00
J5P3233	0001	0820	6131012	SUBGRADE COMPACTION (6 IN. DEPTH) (PAVEMENT REPAIR)	26.00	0.00	\$10.00	\$0.00
J5P3233	0001	0830	6131013	TYPE 1 OR 5 AGGREGATE FOR BASE (4 IN. THICK) (PAVEMENT REPAIR)	26.00	0.00	\$10.00	\$0.00
J5P3233	0001	0840	6131014	FULL DEPTH PAVEMENT REPAIR SAW CUT (FOR PERIMETER AND INTERNAL SAW CUTS)	859.00	0.00	\$10.00	\$0.00
J5P3233	0001	0850	6131015	DOWEL BAR (DRILLING, FURNISHING AND INSTALLATION) FOR FULL DEPTH PAVEMENT REPAIR	420.00	0.00	\$10.00	\$0.00
J5P3233	0001	0860	6131017	DOWEL BAR (FURNISHING AND INSTALLATION WITH BASKETS) FOR FULL DEPTH PAVEMENT REPAIR	20.00	0.00	\$10.00	\$0.00
J5P3233	0001	0870	6131018	TIE BAR (DRILLING, FURNISHING AND INSTALLATION) FOR FULL DEPTH PAVEMENT REPAIR (TYPE L JOINTS)	10.00	0.00	\$10.00	\$0.00
J5P3233	0001	0880	6132018	FURNISHING AND PLACING CONCRETE MATERIAL FOR CLASS A PARTIAL DEPTH PAVEMENT REPAIR	5.80	0.00	\$2500.16	\$0.00
J5P3233	0001	0890	6132019	REMOVAL FOR CLASS A PARTIAL DEPTH PAVEMENT REPAIR	70.00	0.00	\$100.01	\$0.00
J5P3233	0001	0900	6161005	CONSTRUCTION SIGNS	1,027.00	0.00	\$6.50	\$0.00
J5P3233	0001	0910	6161008	ADVANCED WARNING RAIL SYSTEM	2.00	0.00	\$35.00	\$0.00
J5P3233	0001	0920	6161009	FLAG ASSEMBLY	6.00	0.00	\$20.00	\$0.00
J5P3233	0001	0930	6161025	CHANNELIZER (TRIM LINE)	80.00	0.00	\$24.00	\$0.00
J5P3233	0001	0940	6161099	CHANGEABLE MESSAGE SIGN WITH COMMUNICATION INTERFACE, CONTRACTOR FURNISHED, CONTRACTOR RETAINED	2.00	0.00	\$4000.25	\$0.00
J5P3233	0001	0950	6162004	TEMPORARY SHORT-TERM RUMBLE STRIPS	4.00	0.00	\$2336.55	\$0.00

Contractor's Payment Estimate Summary

	Contract ID	Estimate Number	Pay Period Start	Pay Period End	Date Generated	Estimate Type	District	Org. Code
	181116-D01	0001 - See NTP Date for Pay Period Start Date		April 1, 2019	April 2, 2019	PROG	CD	DCC

Estimate Item Detail, All Items to Date:

Project Number	Category #	Line Number	Item Code	Description	Current Bid + CO	Current Installed to Date	Unit Price	Amount Paid to Date
J5P3233	0001	0960	6169902	MISC. DETECTABLE PEDESTRIAN CHANNELIZING BARRI CADE (TYPE III)	4.00	0.00	\$75.00	\$0.00
J5P3233	0001	0970	6181000	MOBILIZATION	1.00	0.00	\$102711.51	\$0.00
J5P3233	0001	0980	6200018	PREFORMED THERMOPLASTIC PAVEMENT MARKING, 24 IN. YELLOW	250.00	0.00	\$14.00	\$0.00
J5P3233	0001	0990	6200027	PREFORMED THERMOPLASTIC PAVEMENT MARKING, COMBINATION STR/LT /RT	4.00	0.00	\$500.03	\$0.00
J5P3233	0001	1000	6200036	PREFORMED THERMOPLASTIC PAVEMENT MARKING, 30 IN WHITE MIDBLO CK	10.00	0.00	\$150.01	\$0.00
J5P3233	0001	1005	6205901A	4 IN. YELLOW HIGH BUILD WATERBORNE PAVEMENT MARKING PAINT, T YPE L BEADS	249,137.00	0.00	\$0.14	\$0.00
J5P3233	0001	1010	6205902A	6 IN. WHITE HIGH BUILD WATERBORNE PAVEMENT MARKING PAINT, TY PE L BEADS	299,706.00	0.00	\$0.19	\$0.00
J5P3233	0001	1030	6221001	COLDMILLING BITUMINOUS PAVEMENT FOR REMOVAL OF SURFACING (3 IN. THICK OR LESS)	407,575.00	0.00	\$0.38	\$0.00
J5P3233	0001	1040	6240101A	SUBSURFACE DRAINAGE GEOTEXTILE	72.00	0.00	\$10.00	\$0.00
J5P3233	0001	1050	6261000A	BITUMINOUS SHOULDER RUMBLE STRIP	1,822.90	0.00	\$8.00	\$0.00
J5P3233	0001	1060	6261001	BITUMINOUS CENTERLINE RUMBLE STRIP	1,159.50	0.00	\$8.00	\$0.00
J5P3233	0001	1070	6274000	CONTRACTOR FURNISHED SURVEYING AND STAKING	1.00	0.00	\$1000.06	\$0.00
J5P3233	0001	1080	7034001	CLASS B-1 CONCRETE	0.50	0.00	\$4000.25	\$0.00
J5P3233	0001	1090	7061000	REINFORCING STEEL	25.00	0.00	\$15.00	\$0.00
J5P3233	0001	1100	8051000A	SEEDING - COOL SEASON MIXTURES	0.10	0.00	\$38002.38	\$0.00
J5P3233	0001	1110	8061016	SEDIMENT REMOVAL	2.00	0.00	\$30.00	\$0.00
J5P3233	0001	1120	8061019	SILT FENCE	197.00	0.00	\$2.40	\$0.00
J5P3233	0010	1130	6061060	MGS GUARDRAIL	1,900.00	0.00	\$24.00	\$0.00
J5P3233	0010	1140	6061069	MGS BRIDGE APPROACH TRANSITION SECTION (REGULAR/NO CURB)	8.00	0.00	\$3400.21	\$0.00
J5P3233	0010	1150	6063014	TYPE A CRASHWORTHY END TERMINAL (MASH)	11.00	0.00	\$2800.18	\$0.00
J5P3114	0001	5001	6169902	MISC. TRAFFIC CONTROL DEVICES Flagging Operation	16.00	1.00	\$2930.41	\$2,930.41
J5P3114	0001	5002	6191000	PAVEMENT EDGE TREATMENT	3,710.00	0.00	\$2.75	\$0.00
J5P3114	0001	5003	1046002	VALUE ENGINEERING 25% Share, VE 19-03	23,765.01	0.00	\$1.00	\$0.00

The information below this line is supplemental to the Estimate and is provided for confirmation of detail, location and quantity of work.

Project Number	Line	Item	Item Description	Date	User ID	Description/ Information	Quantity	Units	From	+	Offset	Distance	To	+	Offset	Distance	From LM	To LM
J5P3114	0230	6161005	CONSTRUCTION SIGNS	20190321	backez1	Rt 63	564	SQFT		+	0	0		+	0	0	197.891	210.381
			CONSTRUCTION SIGNS		backez1	Sign #59 38127048 LAT 91797836 LONG	12	SQFT		+	0	0		+	0	0	197.981	210.381

Contractor's Payment Estimate Summary

	Contract ID	Estimate Number	Pay Period Start	Pay Period End	Date Generated	Estimate Type		District	Org. Code
	181116-D01	0001 - See NTP Date for Pay Period Start Date	April 1, 2019	April 2, 2019	April 2, 2019	PROG		CD	DCC

The information below this line is supplemental to the Estimate and is provided for confirmation of detail, location and quantity of work.

Project Number	Line	Item	Item Description	Date	User ID	Description/Information	Quantity	Units	From	+		Offset	Distance	To	+		Offset	Distance	From LM	To LM
J5P3114	0230	6161005	CONSTRUCTION SIGNS	20190321	backez1	Sign #61 38126151 LAT 91793673 LONG	32	SQFT		+	0		0		+	0		0	197.891	210.381
			CONSTRUCTION SIGNS		backez1	Sign #59 37967343 LAT 91764044 LONG	12	SQFT		+	0		0		+	0		0	197.891	210.381
			CONSTRUCTION SIGNS		backez1	Sign #61 37970002 LAT 91761926 LONG	32	SQFT		+	0		0		+	0		0	197.891	210.381

Date	Quantity	From	+		Offset	Distance	To	+		Offset	Distance	From LM	To LM	Description/Information	Net	Gross	Designation	Sign
20190321	1	0	+	0		0.000	0	+	0		0.000	38128379	91803464		8.00	564.00	CONST-7-48 48x24 8.00	RATE OUR WORK ZONE
20190321	1	0	+	0		0	+	0				38127941	91801583		10.00	564.00	GO20-1 60x24 10.00	ROAD WORK NEXT XX MILES
20190321	1	0	+	0		0	+	0				38126531	91795282		16.00	564.00	WO20-1 48x48 16.00	ROAD/BRIDGE/RAMP WORK AHEAD
20190321	1	0	+	0		0	+	0				38128330	91780316	Rte 28	16.00	564.00	WO20-1 48x48 16.00	ROAD/BRIDGE/RAMP WORK AHEAD
20190321	1	0	+	0		0	+	0				38124436	91782699		16.00	564.00	WO8-12 48x48 16.00	NO CENTER LINE
20190321	1	0	+	0		0	+	0				3811814	91774288	Rte FF	16.00	564.00	WO20-1 48x48 16.00	ROAD/BRIDGE/RAMP WORK AHEAD
20190321	1	0	+	0		0	+	0				38125824	91792300		16.00	564.00	WO8-12 48x48 16.00	NO CENTER LINE
20190321	1	0	+	0		0	+	0				38221189	91772595		16.00	564.00	WO8-12 48x48 16.00	NO CENTER LINE
20190321	1	0	+	0		0	+	0				38118292	91759716	Rte 68	16.00	564.00	WO20-1 48x48 16.00	ROAD/BRIDGE/RAMP WORK AHEAD
20190321	1	0	+	0		0	+	0				38115245	91761343		16.00	564.00	WO8-12 48x48 16.00	NO CENTER LINE
20190321	1	0	+	0		0	+	0				38099582	91760470		16.00	564.00	WO8-12 48x48 16.00	NO CENTER LINE
20190321	1	0	+	0		0	+	0				38085031	91764028		16.00	564.00	WO8-12 48x48 16.00	NO CENTER LINE
20190321	1	0	+	0		0	+	0				38072588	91790354	Rte P	16.00	564.00	WO20-1 48x48 16.00	ROAD/BRIDGE/RAMP WORK AHEAD
20190321	1	0	+	0		0	+	0				38072578	91770354		16.00	564.00	WO8-12 48x48 16.00	NO CENTER LINE
20190321	1	0	+	0		0	+	0				38057603	91775039		16.00	564.00	WO8-12 48x48 16.00	NO CENTER LINE
20190321	1	0	+	0		0	+	0				38043310	91775749		16.00	564.00	WO8-12 48x48 16.00	NO CENTER LINE
20190321	1	0	+	0		0	+	0				38028139	91776584		16.00	564.00	WO8-12 48x48 16.00	NO CENTER LINE

Contractor's Payment Estimate Summary

	Contract ID	Estimate Number	Pay Period Start	Pay Period End	Date Generated	Estimate Type	District	Org. Code
	181116-D01	0001 - See NTP Date for Pay Period Start Date	April 1, 2019	April 2, 2019	April 2, 2019	PROG	CD	DCC

The information below this line is supplemental to the Estimate and is provided for confirmation of detail, location and quantity of work.

Project Number	Line	Item	Item Description	Date	User ID	Description/Information	Quantity	Units	From	+	Offset	Distance	To	+	Offset	Distance	From LM	To LM			
J5P3114	0230	6161005	20190321	1	0	+	0				38013072	91775558			16.00	564.00	WO8-12 16.00	48x48	NO CENTER LINE		
			20190321	1	0	+	0					38998224	91773324			16.00	564.00	WO8-12 16.00	48x48	NO CENTER LINE	
			20190321	1	0	+	0						38969188	91762779			8.00	564.00	GO20-2 8.00	48x24	END ROAD WORK
			20190321	1	0	+	0						37965004	91765642			8.00	564.00	CONST-7-48 48x24	8.00	RATE OUR WORK ZONE
			20190321	1	0	+	0						37966733	91764500			10.00	564.00	GO20-1 10.00	60x24	ROAD WORK NEXT XX MILES
			20190321	1	0	+	0						37968319	91763305			16.00	564.00	WO20-1 16.00	48x48	ROAD/BRIDGE/RAMP WORK AHEAD
			20190321	1	0	+	0						37971882	91760508			16.00	564.00	WO8-12 16.00	48x48	NO CENTER LINE
			20190321	1	0	+	0						37987566	91766405			16.00	564.00	WO8-12 16.00	48x48	NO CENTER LINE
			20190321	1	0	+	0						38002412	91774287			16.00	564.00	WO8-12 16.00	48x48	NO CENTER LINE
			20190321	1	0	+	0						38009084	91776648			16.00	564.00	WO20-1 16.00	48x48	ROAD/BRIDGE/RAMP WORK AHEAD
			20190321	1	0	+	0						38010337	91774455			16.00	564.00	WO20-1 16.00	48x48	ROAD/BRIDGE/RAMP WORK AHEAD
			20190321	1	0	+	0						38013038	91775425			16.00	564.00	WO8-12 16.00	48x48	NO CENTER LINE
			20190321	1	0	+	0						38031892	91776187			16.00	564.00	WO8-12 16.00	48x48	NO CENTER LINE
			20190321	1	0	+	0						38048724	91775281			16.00	564.00	WO8-12 16.00	48x48	NO CENTER LINE
			20190321	1	0	+	0						38064945	91774026			16.00	564.00	WO8-12 16.00	48x48	NO CENTER LINE
			20190321	1	0	+	0						38075716	91768687			16.00	564.00	WO8-12 16.00	48x48	NO CENTER LINE
			20190321	1	0	+	0						38091364	91761835			16.00	564.00	WO8-12 16.00	48x48	NO CENTER LINE
			20190321	1	0	+	0						38106597	91760564			16.00	564.00	WO8-12 16.00	48x48	NO CENTER LINE
			20190321	1	0	+	0						38117806	91764571			16.00	564.00	WO8-12 16.00	48x48	NO CENTER LINE
			20190321	1	0	+	0						38124902	91784157			16.00	564.00	WO8-12 16.00	48x48	NO CENTER LINE
20190321	1	0	+	0						38128379	91803464			8.00	564.00	GO20-2 8.00	48x24	END ROAD WORK			
CONSTRUCTION SIGNS			20190401	backez1	Temporary Construction Signs	144	SQFT		+	0			0		+	0		0	197.891	210.381	
Date		Quantity	From	+	Offset	Distance	To	+	Offset	Distance	From	To	Description/	Net	Gross	Designation	Sign				

Contractor's Payment Estimate Summary

	Contract ID	Estimate Number	Pay Period Start	Pay Period End	Date Generated	Estimate Type	District	Org. Code
	181116-D01	0001 - See NTP Date for Pay Period Start Date	April 1, 2019	April 2, 2019	April 2, 2019	PROG	CD	DCC

The information below this line is supplemental to the Estimate and is provided for confirmation of detail, location and quantity of work.

Project Number	Line	Item	Item Description	Date	User ID	Description/Information	Quantity	Units	From	+	Offset	Distance	To	+	Offset	Distance	From LM	To LM																																																																															
J5P3114	0230	6161005	<table border="1" style="width: 100%; border-collapse: collapse;"> <tr> <td style="width: 10%;"></td> <td style="width: 10%;"></td> <td style="width: 10%;"></td> <td style="width: 10%;"></td> <td style="width: 10%;"></td> <td style="width: 10%;"></td> <td style="width: 10%;"></td> <td style="width: 10%;"></td> <td style="width: 10%;"></td> <td style="width: 10%;"></td> <td style="width: 10%;"></td> <td style="width: 10%;"></td> <td style="width: 10%;"></td> <td style="width: 10%;"></td> <td style="width: 10%;"></td> <td style="width: 10%;"></td> <td style="width: 10%;"></td> <td style="width: 10%;"></td> <td style="width: 10%;"></td> </tr> <tr> <td colspan="10"></td> <td style="text-align: center;">LM</td> <td style="text-align: center;">LM</td> <td colspan="8"></td> </tr> <tr> <td colspan="10"></td> <td colspan="10" style="text-align: center;">Information</td> </tr> <tr> <td colspan="10"></td> <td colspan="10"></td> </tr> </table>																																													LM	LM																			Information																													
													LM	LM																																																																																			
													Information																																																																																				
				20190401	3	0	+	0																																																																																									
				20190401	3	0	+	0																																																																																									
				20190401	3	0	+	0																																																																																									
										197.891				210.381																																																																																			
										197.891				210.381																																																																																			
									197.891				210.381																																																																																				
									48.00				144.00																																																																																				
									48.00				144.00																																																																																				
									48.00				144.00																																																																																				
	0280	6161099	CMS WITH COMMUNICATION INTERFACE, CONT F	20190321	lamonr	Rte 63 Mobile	2	EA		+	0		0					197.891	210.381																																																																														
	0330	6191000	PAVEMENT EDGE TREATMENT	20190401	lamonr	Rte 63/68 Accel Ln	2010	LF	983	+	84	LC	0	1001	+	37	LC	0	0																																																																														
	0540	8061005	ROCK DITCH CHECK	20190401	backez1	Hwy 63 Left of Center	10	LF		+	0		0		+	0		0	199.852	199.852																																																																													
ROCK DITCH CHECK			backez1		Hwy 63 Left of Center	10	LF		+	0		0		0		+	0		0	199.850	199.850																																																																												
ROCK DITCH CHECK			backez1		Hwy 63 LOC; horseshoe	27	LF		+	0		0		0		+	0		0	199.843	199.843																																																																												
ROCK DITCH CHECK			backez1		Hwy 63 LOC	20	LF		+	0		0		0		+	0		0	199.832	199.832																																																																												
ROCK DITCH CHECK			backez1		Hwy 63 LOC	20	LF		+	0		0		0		+	0		0	199.819	199.819																																																																												
ROCK DITCH CHECK			backez1		Hwy 63 LOC	20	LF		+	0		0		0		+	0		0	199.801	199.801																																																																												
ROCK DITCH CHECK			backez1		Hwy 63 LOC	20	LF		+	0		0		0		+	0		0	199.791	199.791																																																																												
ROCK DITCH CHECK			backez1		Hwy 63 LOC; Waddle in lieu of rock	20	LF	987	+	34.820		0		987	+	34.820		0	0	0	0	0																																																																											
ROCK DITCH CHECK			backez1		Hwy 63 LOC; waddle in lieu of rock	15	LF	1002	+	2.780		0		1000	+	2.780		0	0	0	0	0																																																																											
ROCK DITCH CHECK			backez1		Hwy 63 LOC; Waddle in lieu of rock	15	LF		+	0		0		0		+	0		0	199.853	199.853																																																																												
	5001	6169902	MISC. TRAFFIC CONTROL DEVICES	20190401	lamonr	Rte 63/68 Accel Ln	1	EA	1002	+	32		0		+	0		0	0																																																																														

Remarks in the following table are for documentation purposes:

Date	User ID	Remarks Text Field