



## Contractor's Payment Estimate Summary

May 9, 2019

	<b>Contract ID</b>	<b>Estimate Number</b>	<b>Pay Period Start</b>	<b>Pay Period End</b>	<b>Date Generated</b>	<b>Estimate Type</b>	<b>District</b>	<b>Org. Code</b>
	181116-D04	0002	April 16, 2019	May 1, 2019	May 1, 2019	PROG	CD	DCC

Contractor	Vendor ID	Address	City	State	ZIP	Telephone	FAX
Capital Paving & Construction, LLC	0013043	P.O. Box 104960	Jefferson City	MO	65110-4747	(57-3)6-36-6	(57-3)6-36-7

Job Number	Federal/State Project Number	Description of work	Route Number	County	Location of work
J5S3231	FAS S401(57)	Resurface and add shoulders	O	CALLAWAY	from State Street in Fulton to Route D

Critical Date	Actual Date	Key Date	Subject	Date Contractor Assumed Maintenance	Disturbed Area on Project	Authorized Area on Project	
Final Acceptance Date	0				0	0	Acres
Open to Traffic Date	0						
Physical Work Complete Date	0						
Substantial Work Complete Date	0						
Contract Items Complete Date	0						
Price Adjustments Base Date	20181116						
Letting Date	20181116						
Award Date	20181205						
Execution Date	20181205						
Notice to Proceed Date	20190211						
Work Begin Date	20190401						
Adjusted Completion Date	20191101						
Original Completion Date	20191101						

Totals by Job Number			
J5S3231	<b>To Date</b>	<b>Previous</b>	<b>This estimate</b>
Participating	\$24,647.92	\$1,204.80	\$23,443.12
Non-Participating	\$0.00	\$0.00	\$0.00
<b>Total Earnings</b>	<b>\$24,647.92</b>	<b>\$1,204.80</b>	<b>\$23,443.12</b>
Stockpiled Materials	\$0.00	\$0.00	\$0.00
<b>Gross Earnings</b>	<b>\$24,647.92</b>	<b>\$1,204.80</b>	<b>\$23,443.12</b>
Other Adjustments	\$0.00	\$0.00	\$0.00
Retainage	\$0.00	\$0.00	\$0.00



## Contractor's Payment Estimate Summary

May 9, 2019

	Contract ID	Estimate Number	Pay Period Start	Pay Period End	Date Generated	Estimate Type	District	Org. Code
	181116-D04	0002	April 16, 2019	May 1, 2019	May 1, 2019	PROG	CD	DCC

Totals by Job Number				
Incentive	\$0.00		\$0.00	\$0.00
Disincentive	\$0.00		\$0.00	\$0.00
Liquidated		\$0.00	\$0.00	\$0.00
Damages				
Overrun	\$0.00		\$0.00	\$0.00
Adjustments				
<b>Total:</b>	<b>\$24,647.92</b>		<b>\$1,204.80</b>	<b>\$23,443.12</b>
			<b>Total Payable:</b>	<b>\$23,443.12</b>

Total Contract			
181116-D04	<b>To Date</b>	<b>Previous</b>	<b>This Estimate</b>
	Line Item Pay	\$24,647.92	\$1,204.80
	All Adjustments	\$0.00	\$0.00
	<b>Total</b>	<b>\$24,647.92</b>	<b>\$1,204.80</b>
			<b>\$23,443.12</b>

If the "This Estimate" total is greater than \$100.00, this is a Pay estimate. If the "This Estimate" total is equal to \$0.00, this is a No Pay estimate. If the "This Estimate" total is between \$100.00 and \$0.00, this is a Minimum estimate and no payment will be made. This estimate will be rejected. If the "This Estimate" total is less than \$0.00, this is a Negative estimate and no payment will be made. This estimate will be rejected. You will be notified should this estimate be rejected for reasons other than those listed above.

Approval Date		User ID
20190501	Generated and Approved (and should be considered Draft) at the Project Office Level by	lafava1
20190501	Reviewed and Approved (and should be considered Draft) at the Resident Engineer Level by	rileyr1
20190503	Reviewed and Approved at the Central Office Controllers Office Level by	greggd1

Original Contract Amount	Net Change Order Amount to Date	Current Contract Amount	% of current contract amount complete
\$3,599,321.41	\$0.00	\$3,599,321.41	0.7%

**Contract Adjustments:**

**Line Item Adjustments:**

**Discrepancies:**



## Contractor's Payment Estimate Summary

May 9, 2019

	Contract ID	Estimate Number	Pay Period Start	Pay Period End	Date Generated	Estimate Type	District	Org. Code
	181116-D04	0002	April 16, 2019	May 1, 2019	May 1, 2019	PROG	CD	DCC

**All Items, This Estimate:**

Project Number	Line Item Number	Item Code	Description	Unit Price	Previous Total Paid Quantity	Quantity this Period	Quantity to Date	Amount this Estimate
J5S3231	0240	6161005	CONSTRUCTION SIGNS	\$5.02	240.00	256.00	496.00	\$1285.12
	0250	6161009	FLAG ASSEMBLY	\$20.07	0.00	5.00	5.00	\$100.35
	0640	9039901	MISC. ADJUSTING EXISTING SIGNS	\$110288.25	0.00	0.20	0.20	\$22057.65
J5S3231								<b>\$23443.12</b>
Summary								<b>\$23443.12</b>

**Estimate Item Detail, All Items to Date:**

Project Number	Category #	Line Number	Item Code	Description	Current Bid + CO	Current Installed to Date	Unit Price	Amount Paid to Date
J5S3231	0001	0010	2022010	REMOVAL OF IMPROVEMENTS	1.00	0.00	\$36633.94	\$0.00
J5S3231	0001	0020	2063000	CLASS 3 EXCAVATION	13.00	0.00	\$50.18	\$0.00
J5S3231	0001	0030	2063300	CLASS 4 EXCAVATION	133.00	0.00	\$60.22	\$0.00
J5S3231	0001	0035	2065500	TEMPORARY SHORING	1.00	0.00	\$11542.20	\$0.00
J5S3231	0001	0040	2072000	LINEAR GRADING CLASS 2	0.70	0.00	\$1104.04	\$0.00
J5S3231	0001	0050	2079909	MISC. MODIFIED LINEAR GRADING, CLASS 2	1,616.60	0.00	\$358.13	\$0.00
J5S3231	0001	0060	3040143	TYPE 1 AGGREGATE FOR BASE (4 IN. THICK)	19.00	0.00	\$15.06	\$0.00
J5S3231	0001	0070	3105002	GRAVEL (A) OR CRUSHED STONE (B)	238.00	0.00	\$35.13	\$0.00
J5S3231	0001	0080	4010107	7 INCHES, BITUMINOUS PAVEMENT	19.00	0.00	\$303.31	\$0.00
J5S3231	0001	0090	4011207	BITUMINOUS PAVEMENT MIXTURE PG70-22, (BP-1)	23,607.90	0.00	\$55.20	\$0.00
J5S3231	0001	0100	4013000	BITUMINOUS PAVEMENT MIXTURE PG64-22 (BASE)	17,578.70	0.00	\$53.19	\$0.00
J5S3231	0001	0110	4071005	TACK COAT	14,748.00	0.00	\$2.10	\$0.00
J5S3231	0001	0120	6081010	CONCRETE CURB RAMP	5.60	0.00	\$125.46	\$0.00
J5S3231	0001	0130	6081012	TRUNCATED DOMES	20.00	0.00	\$30.11	\$0.00
J5S3231	0001	0140	6086004	CONCRETE SIDEWALK, 4 IN.	31.50	0.00	\$70.26	\$0.00
J5S3231	0001	0150	6091010	CONCRETE CURB (6 IN. HEIGHT AND UNDER) TYPE S	26.00	0.00	\$40.15	\$0.00
J5S3231	0001	0160	6096010A	FURNISHING TYPE 1 ROCK DITCH LINER	1.00	0.00	\$301.10	\$0.00
J5S3231	0001	0170	6096041	PLACING TYPE 1 ROCK DITCH LINER	1.00	0.00	\$301.10	\$0.00
J5S3231	0001	0180	6097000	ROCK LINING	64.00	0.00	\$50.18	\$0.00



## Contractor's Payment Estimate Summary

May 9, 2019

	Contract ID	Estimate Number	Pay Period Start	Pay Period End	Date Generated	Estimate Type	District	Org. Code
	181116-D04	0002	April 16, 2019	May 1, 2019	May 1, 2019	PROG	CD	DCC

**Estimate Item Detail, All Items to Date:**

Project Number	Category #	Line Number	Item Code	Description	Current Bid + CO	Current Installed to Date	Unit Price	Amount Paid to Date
J5S3231	0001	0190	6113020	FURNISHING TYPE 2 ROCK BLANKET	1,164.00	0.00	\$20.07	\$0.00
J5S3231	0001	0200	6113040	PLACING TYPE 2 ROCK BLANKET	1,164.00	0.00	\$20.07	\$0.00
J5S3231	0001	0210	6122012	IMPACT ATTENUATOR 55 MPH (SAND BARRELS)	2.00	0.00	\$1806.61	\$0.00
J5S3231	0001	0220	6122020	REPLACEMENT SAND BARREL	3.00	0.00	\$150.55	\$0.00
J5S3231	0001	0230	6122030	IMPACT ATTENUATOR (RELOCATION)	6.00	0.00	\$1003.67	\$0.00
J5S3231	0001	0240	6161005	CONSTRUCTION SIGNS	2,159.00	496.00	\$5.02	\$2,489.92
J5S3231	0001	0250	6161009	FLAG ASSEMBLY	15.00	5.00	\$20.07	\$100.35
J5S3231	0001	0260	6161010	RELOCATED SIGNS	64.00	0.00	\$1.00	\$0.00
J5S3231	0001	0270	6161022	CHANNELIZER (CONES)	225.00	0.00	\$10.04	\$0.00
J5S3231	0001	0280	6161025	CHANNELIZER (TRIM LINE)	24.00	0.00	\$25.09	\$0.00
J5S3231	0001	0290	6162004	TEMPORARY SHORT-TERM RUMBLE STRIPS	4.00	0.00	\$2208.07	\$0.00
J5S3231	0001	0300	6173600D	TEMPORARY TRAFFIC BARRIER, CONTRACTOR FURNISHED / RETAINED	1,275.00	0.00	\$24.09	\$0.00
J5S3231	0001	0310	6175010A	RELOCATING TEMPORARY TRAFFIC BARRIER	425.00	0.00	\$12.04	\$0.00
J5S3231	0001	0320	6181000	MOBILIZATION	1.00	0.00	\$144362.61	\$0.00
J5S3231	0001	0330	6189902	MISC. ADDITIONAL MOBILIZATION FOR SEEDING MISC	4.00	0.00	\$620.27	\$0.00
J5S3231	0001	0340	6200015	PREFORMED THERMOPLASTIC PAVEMENT MARKING, 24 IN. WHITE	22.00	0.00	\$22.58	\$0.00
J5S3231	0001	0350	6200036	PREFORMED THERMOPLASTIC PAVEMENT MARKING, 30 IN WHITE MIDBLO CK	5.00	0.00	\$150.55	\$0.00
J5S3231	0001	0360	6206000C	4 IN. WHITE STANDARD WATERBORNE PAVEMENT MARKING PAINT, TYPE P BEADS	163,421.00	0.00	\$0.10	\$0.00
J5S3231	0001	0370	6206001C	4 IN. YELLOW STANDARD WATERBORNE PAVEMENT MARKING PAINT, TYP E P BEADS	148,891.00	0.00	\$0.11	\$0.00
J5S3231	0001	0380	6209903	MISC. 6 IN. WHITE STANDARD WATERBORNE PAVEMENT MARKING PAINT, TYPE P BEADS	64.00	0.00	\$5.02	\$0.00
J5S3231	0001	0390	6221001	COLDMILLING BITUMINOUS PAVEMENT FOR REMOVAL OF SURFACING (3 IN. THICK OR LESS)	530.00	0.00	\$10.81	\$0.00
J5S3231	0001	0400	6224010	MODIFIED COLDMILLING (DEPTH TRANSITIONS)	1,342.00	0.00	\$10.89	\$0.00
J5S3231	0001	0410	6240103A	PERMANENT EROSION CONTROL GEOTEXTILE	8.00	0.00	\$5.02	\$0.00
J5S3231	0001	0420	6261000A	BITUMINOUS SHOULDER RUMBLE STRIP	1,476.10	0.00	\$13.72	\$0.00
J5S3231	0001	0430	6261001	BITUMINOUS CENTERLINE RUMBLE STRIP	740.10	0.00	\$16.00	\$0.00



## Contractor's Payment Estimate Summary

May 9, 2019

	Contract ID	Estimate Number	Pay Period Start	Pay Period End	Date Generated	Estimate Type	District	Org. Code
	181116-D04	0002	April 16, 2019	May 1, 2019	May 1, 2019	PROG	CD	DCC

**Estimate Item Detail, All Items to Date:**

Project Number	Category #	Line Number	Item Code	Description	Current Bid + CO	Current Installed to Date	Unit Price	Amount Paid to Date
J5S3231	0001	0440	6274000	CONTRACTOR FURNISHED SURVEYING AND STAKING	1.00	0.00	\$1505.50	\$0.00
J5S3231	0001	0450	7034041	CLASS B-1 CONCRETE (CULVERTS)	45.90	0.00	\$1354.95	\$0.00
J5S3231	0001	0460	7061030	REINFORCING STEEL (CULVERTS)	8,760.00	0.00	\$2.01	\$0.00
J5S3231	0001	0470	7250418	18 IN. PIPE GROUP C	24.00	0.00	\$55.45	\$0.00
J5S3231	0001	0480	7250430	30 IN. PIPE GROUP C	22.00	0.00	\$98.86	\$0.00
J5S3231	0001	0490	7259903	MISC. 36 IN. X 22 IN. CORRUGATED METALLIC-COAT ED STEEL PIPE ARCH	2.00	0.00	\$100.37	\$0.00
J5S3231	0001	0500	7320818A	18 IN. OR ALLOWED SUBSTITUTE GROUP C FLARED END SECTION	1.00	0.00	\$853.12	\$0.00
J5S3231	0001	0510	7321017A	30 IN. OR ALLOWED SUBSTITUTE SAFETY SLOPE END SECTION	2.00	0.00	\$953.49	\$0.00
J5S3231	0001	0520	7329902	MISC. 36 IN. X 22 IN. METALLIC-COATED STEEL FL ARED END SECTION	1.00	0.00	\$1003.67	\$0.00
J5S3231	0001	0530	8051000A	SEEDING - COOL SEASON MIXTURES	18.60	0.00	\$1809.11	\$0.00
J5S3231	0001	0540	8061004	SEDIMENT TRAP ROCK	153.10	0.00	\$59.44	\$0.00
J5S3231	0001	0550	8061005	ROCK DITCH CHECK	4,593.00	0.00	\$8.27	\$0.00
J5S3231	0001	0560	8061006	ALTERNATE DITCH CHECK	306.00	0.00	\$6.20	\$0.00
J5S3231	0001	0570	8061016	SEDIMENT REMOVAL	781.00	0.00	\$11.94	\$0.00
J5S3231	0001	0580	8061019	SILT FENCE	15,309.00	0.00	\$1.55	\$0.00
J5S3231	0040	0590	9031010	CONCRETE FOOTINGS, EMBEDDED	0.40	0.00	\$2258.26	\$0.00
J5S3231	0040	0600	9031241	BREAKAWAY ASSEMBLY (PERFORATED SQUARE STEEL TUBE)	5.00	0.00	\$386.41	\$0.00
J5S3231	0040	0610	9031280	2.5 IN. PSST POST - 12 GA.	80.00	0.00	\$12.65	\$0.00
J5S3231	0040	0620	9031281	POST ANCHOR FOR 2.5 IN. PSST - 7 GA.	15.00	0.00	\$52.69	\$0.00
J5S3231	0040	0630	9035069A	SHF-FLAT SHEET FLUORESCENT	60.00	0.00	\$38.29	\$0.00
J5S3231	0040	0640	9039901	MISC. ADJUSTING EXISTING SIGNS	1.00	0.20	\$110288.25	\$22,057.65

**The information below this line is supplemental to the Estimate and is provided for confirmation of detail, location and quantity of work.**

Project Number	Line	Item	Item Description	Date	User ID	Description/Information	Quantity	Units	From	+	Offset	Distance	To	+	Offset	Distance	From LM	To LM		
J5S3231	0240	6161005	CONSTRUCTION SIGNS	20190430	lafava1	RTE. O - No CL Signs	256	SQFT		+	0	CR	0		+	0	CR	0	0.252	15.561
			Remarks																	



## Contractor's Payment Estimate Summary

May 9, 2019

	Contract ID	Estimate Number	Pay Period Start	Pay Period End	Date Generated	Estimate Type	District	Org. Code
	181116-D04	0002	April 16, 2019	May 1, 2019	May 1, 2019	PROG	CD	DCC

**The information below this line is supplemental to the Estimate and is provided for confirmation of detail, location and quantity of work.**

Project Number	Line	Item	Item Description	Date	User ID	Description/Information	Quantity	Units	From	+	Offset	Distance	To	+	Offset	Distance	From LM	To LM					
J5S3231	0240	6161005	Sign No. Sign Sq ft Log Mile																				
			35 W08-12 16 0.322 RT																				
			35 W08-12 16 1.283 RT																				
			35 W08-12 16 3.370 RT																				
			35 W08-12 16 5.485 RT																				
			35 W08-12 16 7.506 RT																				
			35 W08-12 16 9.526 RT																				
			35 W08-12 16 11.083 RT																				
			35 W08-12 16 13.122 RT																				
			35 W08-12 16 15.370 LT																				
			35 W08-12 16 13.260 LT																				
			35 W08-12 16 11.021 LT																				
			35 W08-12 16 8.799 LT																				
			35 W08-12 16 6.641 LT																				
			35 W08-12 16 4.594 LT																				
			35 W08-12 16 2.517 LT																				
			35 W0 8-12 16 1.133 LT																				
						TOTAL = 256 SQ FT																	
				0250	6161009	FLAG ASSEMBLY	20190430	lafava1	Rte. O - Flag Assembly	5	EA		+	0	CR	0		+	0	CR	0	0.252	15.561
				0640	9039901	MISC. HIGHWAY SIGNING	20190417	lafava1	Rte. O - Approx. 20% completion	0.200	LS		+	0	CR	0		+	0	CR	0	0.252	15.561

**Remarks in the following table are for documentation purposes:**

Date	User ID	Remarks Text Field