



Missouri Department of Transportation Contractor's Pay Estimate Summary

Report Generated on May 12, 2020

Pay Estimate Created Date: May 1, 2020

Progress Estimate Number 30	Contract ID 181116-F02 Prime Contractor Concrete Strategies, LLC	Pay Period Start April 16, 2020 Pay Period End May 1, 2020	Original Contract Amount \$2,075,000.00 Net Change Order Amount \$0.00 Current Contract Amount \$2,075,000.00
Approval Date			By User
May 1, 2020	Generated and Approved (and should be considered Draft) at the Project Office Level by		kratkj1
May 4, 2020	Reviewed and Approved (and should be considered Draft) at the Resident Engineer Level by		silvej1
May 4, 2020	Reviewed and Approved at the Central Office Controllers Office Level by		greggd1
Original Completion Date	Current Completion Date	Actual Completion Date	% of Current Contract Amount Complete
January 31, 2020	January 31, 2021		49.54%

No Milestones Exist for Contract

Contract Total Pay For Estimate No. 30			
	This Estimate	Previous	To Date
181116-F02			
Total Posted Items Pay	\$27,726.40	\$1,000,195.10	\$1,027,921.50
Gross Item Adjustments	\$0.00	\$0.00	\$0.00
Incentive	\$0.00	\$0.00	\$0.00
Disincentive	\$0.00	\$0.00	\$0.00
Liquidated Damage	\$0.00	\$0.00	\$0.00
Other Contract Adjustments	\$0.00	\$0.00	\$0.00
		\$1,000,195.10	\$1,027,921.50
Contract Total Payable This Estimate:	\$27,726.40		

Items Paid This Estimate Period

Project Number	Line Number	Item Code	Item Description	Unit	Unit Price	Current Installed Qty	Current Installed Amount
J6P3310	0010	6189916	MISC.NIGHTTIME WORK ADJUSTMENT FACTOR	DLR	\$1.040	26,660	\$27,726.40
Project J6P3310 - Total							\$27,726.40
Overall - Total							\$27,726.40

Contract Adjustments This Estimate

No Contract Adjustments Exist on Contract

Line Item Adjustments This Estimate

No Data Available



Missouri Department of Transportation
Contractor's Pay Estimate Summary
Project Details

Report Generated on May 12, 2020

Contract Project Information					
Project Number	Federal Proj. Number	Project Description	Route	County	Location of Work
J6P3310	FAS-S502(009)	Job Order Contract for bridge repair	Various	VARIOUS	in various locations in St. Louis District
Totals by Job Numbers					
J6P3310			This Estimate	Previous	To Date
	Posted Item Pay		\$27,726.40	\$1,000,195.10	\$1,027,921.50
	Gross Item Adjustments		\$0.00	\$0.00	\$0.00
	Gross Item Pay		\$27,726.40	\$1,000,195.10	\$1,027,921.50
	Incentive		\$0.00	\$0.00	\$0.00
	Disincentive		\$0.00	\$0.00	\$0.00
	Liquidated Damages		\$0.00	\$0.00	\$0.00
	Other Contract Adjustments		\$0.00	\$0.00	\$0.00



**Missouri Department of Transportation
Contractor's Pay Estimate Summary
Exceptions**

Report Generated on May 12, 2020

Exceptions (Discrepancies) This Estimate Period

No Exceptions Exist on Contract



Missouri Department of Transportation
Contractor's Pay Estimate Summary
Contract Line Items and Total Paid for All Estimates

Report Generated on May 12, 2020

Total Paid / All Items / All Estimates (Including this Estimate)

Note: Posted Quantities and Values are based on Report Generated date and can differ from the posted amount at the time the Estimate was Generated.

Contract Nm.CONTRACT	Project No.	Category	Line No.	Item Code	Description	Bid Quantity	Net Change Order	Total Current Quantity	Unit	Total Posted Approved Qty	Unit Price	Total Value POSTED To Date (See report generated date)
181116-F02	J6P3310	0001	0010	6189916	MISC.NIGHTTIME WORK ADJUSTMENT FACTOR	1,500,000.00	0.00	1,500,000.00	DLR	554,909.00	\$1.04	\$577,105.36
		0001	0020	6189916	MISC.NORMAL WOKR ADJUSTMENT FACTOR	300,000.00	0.00	300,000.00	DLR	420,967.75	\$1.05	\$315,000.00
		0001	0030	6189916	MISC.WEEKEND WORK ADJUSTMENT FACTOR	200,000.00	0.00	200,000.00	DLR	2,200.00	\$1.00	\$2,200.00
		0001	0070	6189916	MISC.Additional Items	0.00	0.00	0.00	DLR	2,200.00	\$1.00	\$0.00
		0001	0100	6189902	MISC.High Priority Repair	0.00	0.00	0.00	EA	2.00	\$2,200.00	\$0.00
		0001	0200	6189916	MISC.Liquidated Damages	0.00	0.00	0.00	DLR	0.00	(\$1.00)	\$0.00
		Project J6P3310 - Total Value Posted to Date as of Report Generated Date										
181116-F02 Overall - Total Value Posted to Date as of Report Generated Date											\$894,305.36	



Missouri Department of Transportation
Contractor's Pay Estimate Summary
Installed Locations of Paid Line Items (This Estimate Only)

Report Generated on May 12, 2020

The information below this line is supplemental to the Estimate and is provided for confirmation of detail, location and quantity of work.

Project: J6P3310

Line Number	Item Code	Description	DWR Date	DWR Approval Date	Quantity Posted	Units	Location	From Station/ Log Mile	Offset/ Distance	To Station/ Log Mile	Offset/ Distance	Comments
0010	6189916	MISC.	4/20/20	5/1/20	180.00	DLR	Work Order #60 NB170@RR A2809. 0.6CF Polymer Concrete repairs to nosing on longitudinal joint in lane 1.					Work Order #60 NB170@RR A2809. 0.6CF Polymer Concrete repairs to nosing on longitudinal joint in lane 1.
				5/1/20	1,000.00	DLR	Work Order #61 NB170@Woodson A2807. Single left lane closure.					Work Order #61 NB170@Woodson A2807. Single left lane closure.
				5/1/20	1,800.00	DLR	Work Order #61 NB170@Woodson A2807. 6CF Polymer Concrete nosing repairs on longitudinal joint in left lane.					Work Order #61 NB170@Woodson A2807. 6CF Polymer Concrete nosing repairs on longitudinal joint in left lane.
			4/21/20	5/1/20	840.00	DLR	Work Order #60 NB170@RR A2809. Removal of 24LF Silicone Seal in L-Joint.					Work Order #60 NB170@RR A2809. Removal of 24LF Silicone Seal in L-Joint.
				5/1/20	1,000.00	DLR	Work Order #60 NB170@RR A2809. Single left lane closure.					Work Order #60 NB170@RR A2809. Single left lane closure.
				5/1/20	1,200.00	DLR	Work Order #60 NB170@RR A2809. Installation 24LF Emseal <2.5" in L-Joint.					Work Order #60 NB170@RR A2809. Installation 24LF Emseal <2.5" in L-Joint.
			5/1/20	5/1/20	3,000.00	DLR	Work Order #60 NB170@RR A2809. 10CF Polymer Concrete repairs to nosing of L-Joint in lane 1.					Work Order #60 NB170@RR A2809. 10CF Polymer Concrete repairs to nosing of L-Joint in lane 1.
				5/1/20	840.00	DLR	Work Order #60 NB170@RR A2809. Remove 24LF Silicone Seal in L-Joint lane 1.					Work Order #60 NB170@RR A2809. Remove 24LF Silicone Seal in L-Joint lane 1.
				5/1/20	1,000.00	DLR	Work Order #60 NB170@RR A2809. Single left lane closure.					Work Order #60 NB170@RR A2809. Single left lane closure.
			5/1/20	5/1/20	1,200.00	DLR	Work Order #60 NB170@RR. 24LF Installation 2.25" Emseal in lane 1 L-Joint.					Work Order #60 NB170@RR. 24LF Installation 2.25" Emseal in lane 1 L-Joint.
				5/1/20	3,600.00	DLR	Work Order #60 NB170 @RR A2809. 12cf polymer concrete nosing repairs to L-Joint in lane 1.					Work Order #60 NB170 @RR A2809. 12cf polymer concrete nosing repairs to L-Joint in lane 1.
			4/27/20	5/1/20	1,000.00	DLR	Work Order #66 SB170@Ladue A2790. Single left lane closure SB170.					Work Order #66 SB170@Ladue A2790. Single left lane closure SB170.
				5/1/20	3,900.00	DLR	Work Order #66 SB170@Ladue A2790. 13cf Polymer Concrete on nosing of L-Joint in lane 1.					Work Order #66 SB170@Ladue A2790. 13cf Polymer Concrete on nosing of L-Joint in lane 1.
			4/30/20	5/1/20	1,000.00	DLR	Work Order #67 SB170@Forest Park Parkway A2788. Single left lane closure.					Work Order #67 SB170@Forest Park Parkway A2788. Single left lane closure.
				5/1/20	5,100.00	DLR	Polymer Concrete repairs to L-Joint in lane 1.Work Order #67 SB170@Forrest Park Parkway A2788. 17cf					Polymer Concrete repairs to L-Joint in lane 1.Work Order #67 SB170@Forrest Park Parkway A2788. 17cf

The information below this line are details from Line Item agency views.

No Agency View Details Exist



**Missouri Department of Transportation
Contractor's Pay Estimate Summary
Line Item Adjustments - All Estimates**

Report Generated on May 12, 2020

No Data Available