

Missouri Department of Transportation Contractor's Pay Estimate Summary

Pay Estimate Created Date: February 15, 2021

Progress Estimate Number	Contract ID 181116-F02	Pay Period Start February 2, 2021 Original Contract Amount \$2,075,000.00
49	Prime Contractor Concrete Strat	egies, LLC Pay Period End February 15, 2021 Net Change Order Amount \$0.00
73		Current Contract Amount \$2,075,000.00

Approval Date		By User
February 15, 2021	Generated and Approved (and should be considered Draft) at the Project Office Level by	kratkj1
February 16, 2021	Reviewed and Approved (and should be considered Draft) at the Resident Engineer Level by	gibbon1
February 17, 2021	Reviewed and Approved at the Central Office Controllers Office Level by	greggd1

Original Completion Date	Current Completion Date	Actual Completion Date	% of Current Contract Amount Complete
January 31, 2020	March 7, 2021		63.45%

	Milestones		
Date Description	Original Completion Date	Current Completion Date	No Milestones Exist for Contract
Acceptance Date			
Award Date	December 5, 2018	December 5, 2018	
Letting Date	November 16, 2018	November 16, 2018	
Open to Traffic Date			
Work Began Date			

Contract Total Pay For Estimate No. 49									
		This Estimate	Previous	To Date					
181116-F02									
	Total Posted Items Pay	\$2,808.00	\$1,313,801.28	\$1,316,609.28					
	Gross Item Adjustments	\$0.00	\$0.00	\$0.00					
	Incentive	\$0.00	\$0.00	\$0.00					
	Disincentive	\$0.00	\$0.00	\$0.00					
	Liquidated Damage	\$0.00	\$0.00	\$0.00					
	Other Contract Adjustments	\$0.00	\$0.00	\$0.00					
	•		\$1,313,801.28	\$1,316,609.28					
Contract Total Paya	able This Estimate:	\$2,808.00							

Items Paid This Estimate Period

Project Number	Line Number	Item Code	Item Description	Unit	Unit Price	Current Installed Qty	Current Installed Amount				
J6P3310	0010	6189916	MISC.NIGHTTIME WORK ADJUSTMENT FACTOR	\$1.040	2,700	\$2,808.00					
Project J6P331	0 - Total						\$2,808.00				
Overall - Total	Overall - Total										

Contract Adjustments This Estimate

No Contract Adjustments Exist on Contract Line Item Adjustments This Estimate

No Data Available

Page 1 of 6 Revision 4/1/2020



Missouri Department of Transportation Contractor's Pay Estimate Summary Project Details

					(Contract Project Information						
Project Number	Federal Proj. Number	Project Description	Route	County		Location of Work						
J6P3310	FAS- S502(009)	Job Order Contract for bridge repair	Various	VARIOUS	in various locations in S	St. Louis District						
Γotals by J	Job Number	S										
J6P3310					This Estimate	Previous	To Date					
	Posted	I Item Pay			\$2,808.00	\$1,313,801.28	\$1,316,609.28					
	Gross	Item Adjustme	ents		\$0.00	\$0.00	\$0.00					
			Gross It	em Pay	\$2,808.00	\$1,313,801.28	\$1,316,609.28					
	Incenti	ve			\$0.00	\$0.00	\$0.00					
	Disince				\$0.00 \$0.00 \$0.00							
		ated Damages			\$0.00	\$0.00	\$0.00					
		Contract Adjus			\$0.00	\$0.00	\$0.00					

Revision 4/1/2020 Page 2 of 6



Missouri Department of Transportation Contractor's Pay Estimate Summary Exceptions

Exceptions (Discrepancies) This Estimate Period No Exceptions Exist on Contract

Revision 4/1/2020 Page 3 of 6



Missouri Department of Transportation Contractor's Pay Estimate Summary Contract Line Items and Total Paid for All Estimates

Total Paid / All Items / All Estimates (Including this Estimate)
Note: Posted Quantities and Values are based on Report Generated date and can differ from the posted amount at the time the Estimate was Generated.

Contract Nm.CONTRACT	Project No.	Category	Line No.	Item Code	Description	Bid Quantity	Net Change Order	Total Current Quantity	Unit	Total Posted Approved Qty	Unit Price	Total Value POSTED To Date (See report generated date)
181116-F02	J6P3310	0001	0010	6189916	MISC.NIGHTTIME WORK ADJUSTMENT FACTOR	1,500,000.00	0.00	1,500,000.00	DLR	826,147.25	\$1.04	\$859,193.14
		0001	0020	6189916	MISC.NORMAL WOKR ADJUSTMENT FACTOR	300,000.00	0.00	300,000.00	DLR	420,967.75	\$1.05	\$442,016.14
		0001	0030	6189916	MISC.WEEKEND WORK ADJUSTMENT FACTOR	200,000.00	0.00	200,000.00	DLR	2,200.00	\$1.00	\$2,200.00
		0001	0070	6189916	MISC.Additional Items	0.00	0.00	0.00	DLR	2,200.00	\$1.00	\$2,200.00
		0001	0100	6189902	MISC.High Priority Repair	0.00	0.00	0.00	EA	5.00	\$2,200.00	\$11,000.00
		0001	0200	6189916	MISC.Liquidated Damages	0.00	0.00	0.00	DLR	0.00	(\$1.00)	\$0.00
Project J6P3310 - Total Value Posted to Date as of Report Generated Date										\$1,316,609.28		
181116-F02 Ove	rall - Total	Value Post	ed to Dat	te as of Re	port Generated Date							\$1,316,609.28

Revision 4/1/2020 Page 4 of 6



Missouri Department of Transportation Contractor's Pay Estimate Summary Installed Locations of Paid Line Items (This Estimate Only)

The information below this line is supplemental to the Estimate and is provided for confirmation of detail, location and quantity of work.

Project: J6P3310

Line Number	Item Code	Description	DWR Date	DWR Approval Date	Quantity Posted	Units	Location	From Station/ Log Mile	Offset/ Distance	To Station/ Log Mile	Offset/ Distance	Comments
0010	6189916	MISC.	2/10/21	2/15/21	-8,250.00	DLR	Work Order #30 Pay Bracket Adjustment from 165sf Half Sole Deck repairs 200-600sf to 165sf Half Sole Deck repairs <200sf.					Work Order #30 Pay Bracket Adjustment from 165sf Half Sole Deck repairs 200-600sf to 165sf Half Sole Deck repairs <200sf.
				2/15/21	-1,470.00	DLR	Work Order #8 Pay Bracket Adjustment from: 42sf Half Sole Deck repairs >600sf to 42sf Half Sole Deck repairs <200sf.					Work Order #8 Pay Bracket Adjustment from: 42sf Half Sole Deck repairs >600sf to 42sf Half Sole Deck repairs <200sf.
				2/15/21	2,520.00	DLR	Work Order #8 Pay Bracket Adjustment from: 42sf Half Sole Deck repairs >600sf to 42sf Half Sole Deck repairs <200sf.					Work Order #8 Pay Bracket Adjustment from: 42sf Half Sole Deck repairs >600sf to 42sf Half Sole Deck repairs <200sf.
				2/15/21	9,900.00	DLR	Work Order #30 Pay Bracket Adjustment from 165sf Half Sole Deck repairs 200-600sf to 165sf Half Sole Deck repairs <200sf.					Work Order #30 Pay Bracket Adjustment from 165sf Half Sole Deck repairs 200-600sf to 165sf Half Sole Deck repairs <200sf.

The information below this line are details for Construction Signs (if applicable). No Data Available

Revision 4/1/2020 Page 5 of 6



Missouri Department of Transportation Contractor's Pay Estimate Summary Line Item Adjustments - All Estimates

No Data Available

Revision 4/1/2020 Page 6 of 6