



## Contractor's Payment Estimate Summary

October 22, 2019

	<b>Contract ID</b>	<b>Estimate Number</b>	<b>Pay Period Start</b>	<b>Pay Period End</b>	<b>Date Generated</b>	<b>Estimate Type</b>	<b>District</b>	<b>Org. Code</b>
	181116-F04	0017	October 1, 2019	October 15, 2019	October 16, 2019	PROG	SL	FCD

<b>Contractor</b>	<b>Vendor ID</b>	<b>Address</b>	<b>City</b>	<b>State</b>	<b>ZIP</b>	<b>Telephone</b>	<b>FAX</b>
N.B. West Contracting Company	0010307	2780 Mary Avenue	Brentwood	MO	63144	(31-4)9-62-3	(31-4)9-62-8

<b>Job Number</b>	<b>Federal/State Project Number</b>	<b>Description of work</b>	<b>Route Number</b>	<b>County</b>	<b>Location of work</b>
J6S3247	FAS S501(64)	Resurface	C	FRANKLIN	from Route 100 at New Haven to Route 50 west of Leslie

Critical Date	Actual Date	Key Date	Subject	Date Contractor Assumed Maintenance	Disturbed Area on Project	Authorized Area on Project	
Open to Traffic Date	0				0	0	Acres
Physical Work Complete Date	0						
Substantial Work Complete Date	0						
Final Acceptance Date	0						
Contract Items Complete Date	0						
Price Adjustments Base Date	20181116						
Letting Date	20181116						
Award Date	20181205						
Execution Date	20181205						
Notice to Proceed Date	20190107						
Work Begin Date	20190215						
Adjusted Completion Date	20191101						
Original Completion Date	20191101						

Totals by Job Number				
J6S3247		<b>To Date</b>	<b>Previous</b>	<b>This estimate</b>
Participating	\$2,916,991.88	\$2,916,991.88	\$0.00	
Non-Participating	\$0.00	\$0.00	\$0.00	
<b>Total Earnings</b>	<b>\$2,916,991.88</b>	<b>\$2,916,991.88</b>	<b>\$0.00</b>	
Stockpiled Materials	\$0.00	\$0.00	\$0.00	
<b>Gross Earnings</b>	<b>\$2,916,991.88</b>	<b>\$2,916,991.88</b>	<b>\$0.00</b>	
Other Adjustments	\$2,265.04	\$2,265.04	\$0.00	
Retainage	\$0.00	\$0.00	\$0.00	



## Contractor's Payment Estimate Summary

October 22, 2019

	Contract ID	Estimate Number	Pay Period Start	Pay Period End	Date Generated	Estimate Type	District	Org. Code
	181116-F04	0017	October 1, 2019	October 15, 2019	October 16, 2019	PROG	SL	FCD

Totals by Job Number				
Incentive	\$0.00		\$0.00	\$0.00
Disincentive	\$0.00		\$0.00	\$0.00
Liquidated Damages	\$0.00		\$0.00	\$0.00
Overrun Adjustments	(\$9,428.20)		(\$9,428.20)	\$0.00
<b>Total:</b>	<b>\$2,909,828.72</b>		<b>\$2,909,828.72</b>	<b>\$0.00</b>
			<b>Total Payable:</b>	<b>\$0.00</b>

Total Contract			
181116-F04	<b>To Date</b>	<b>Previous</b>	<b>This Estimate</b>
	Line Item Pay	\$2,916,991.88	\$2,916,991.88
	All Adjustments	(\$7,163.16)	(\$7,163.16)
	<b>Total</b>	<b>\$2,909,828.72</b>	<b>\$0.00</b>

If the "This Estimate" total is greater than \$100.00, this is a Pay estimate. If the "This Estimate" total is equal to \$0.00, this is a No Pay estimate. If the "This Estimate" total is between \$100.00 and \$0.00, this is a Minimum estimate and no payment will be made. This estimate will be rejected. If the "This Estimate" total is less than \$0.00, this is a Negative estimate and no payment will be made. This estimate will be rejected. You will be notified should this estimate be rejected for reasons other than those listed above.

Approval Date		User ID
20191016	Generated and Approved (and should be considered Draft) at the Project Office Level by	mckinr1
20191016	Reviewed and Approved (and should be considered Draft) at the Resident Engineer Level by	redhac
20191017	Reviewed and Approved at the Central Office Controllers Office Level by	greggd1

Original Contract Amount	Net Change Order Amount to Date	Current Contract Amount	% of current contract amount complete
\$3,197,114.98	\$138863.57	\$3,335,978.55	87.4%

**Contract Adjustments:**

**Line Item Adjustments:**

**Discrepancies:**

Discrepancy Message	Resolved By User ID	Remarks
Minor Item J6S3247 /0140 exceeds Overrun Limits.	SYSTEM	This discrepancy has been automatically addressed by material discrepancy payment adjustments or prior overrun discrepancy payment adjustments



## Contractor's Payment Estimate Summary

October 22, 2019

	<b>Contract ID</b>	<b>Estimate Number</b>	<b>Pay Period Start</b>	<b>Pay Period End</b>	<b>Date Generated</b>	<b>Estimate Type</b>	<b>District</b>	<b>Org. Code</b>
	181116-F04	0017	October 1, 2019	October 15, 2019	October 16, 2019	PROG	SL	FCD

**Discrepancies:**

Discrepancy Message	Resolved By User ID	Remarks
Line Item # J6S3247 /0320 has a deficient tested matl discrepancy	mckinr1	Waiting on retroreflectivity results.
Minor Item J6S3247 /0340 exceeds Overrun Limits.	SYSTEM	This discrepancy has been automatically addressed by material discrepancy payment adjustments or prior overrun discrepancy payment adjustments
Line Item # J6S3247 /0330 has a deficient tested matl discrepancy	mckinr1	Waiting on retroreflectivity results.

**All Items, This Estimate:**

Project Number	Line Item Number	Item Code	Description	Unit Price	Previous Total Paid Quantity	Quantity this Period	Quantity to Date	Amount this Estimate
J6S3247	0140	4139912	MISC. OPTIONAL SURFACE TREATMENT	\$2.20	36730.00	0.00	36,730.00	\$0.00
	0320	6206000C	4 IN. WHITE STANDARD WATERBORNE PAVEMENT MARKING PAINT, TYPE P BEADS	\$0.10	122241.00	0.00	122,241.00	\$0.00
	0330	6206001C	4 IN. YELLOW STANDARD WATERBORNE PAVEMENT MARKING PAINT, TYPE P BEADS	\$0.09	95399.00	0.00	95,399.00	\$0.00
	0340	6221001	COLDMILLING BITUMINOUS PAVEMENT FOR REMOVAL OF SURFACING (3 IN. THICK OR LESS)	\$6.00	2033.00	0.00	2,033.00	\$0.00
J6S3247								<b>\$0.00</b>
Summary								<b>\$0.00</b>

**Estimate Item Detail, All Items to Date:**

Project Number	Category #	Line Number	Item Code	Description	Current Bid + CO	Current Installed to Date	Unit Price	Amount Paid to Date
J6S3247	0001	0010	2022010	REMOVAL OF IMPROVEMENTS	1.00	1.00	\$38000.00	\$38,000.00
J6S3247	0001	0020	2039903	MISC. DITCH CLEANOUT	400.00	400.00	\$18.00	\$7,200.00
J6S3247	0001	0030	2063000	CLASS 3 EXCAVATION	1,679.00	1679.00	\$20.00	\$33,580.00
J6S3247	0001	0040	2063300	CLASS 4 EXCAVATION	55.00	55.00	\$50.00	\$2,750.00
J6S3247	0001	0050	2065500	TEMPORARY SHORING	1.00	0.00	\$1.00	\$0.00
J6S3247	0001	0060	2129909	MISC. SHOULDERING	1,519.10	1434.00	\$63.00	\$90,342.00
J6S3247	0001	0070	2159903	MISC. MODIFIED, SHAPING SLOPES, CLASS III	500.00	500.00	\$12.00	\$6,000.00
J6S3247	0001	0080	3102002	CRUSHED STONE (B)	1,233.00	233.00	\$65.00	\$15,145.00
J6S3247	0001	0090	4010150	TYPE A2 SHOULDER	92.00	92.00	\$78.00	\$7,176.00



## Contractor's Payment Estimate Summary

October 22, 2019

	Contract ID	Estimate Number	Pay Period Start	Pay Period End	Date Generated	Estimate Type	District	Org. Code
	181116-F04	0017	October 1, 2019	October 15, 2019	October 16, 2019	PROG	SL	FCD

**Estimate Item Detail, All Items to Date:**

Project Number	Category #	Line Number	Item Code	Description	Current Bid + CO	Current Installed to Date	Unit Price	Amount Paid to Date
J6S3247	0001	0100	4013000	BITUMINOUS PAVEMENT MIXTURE PG64-22 (BASE)	59.00	59.00	\$142.65	\$8,416.35
J6S3247	0001	0110	4019910	MISC. FURN AND PLACE BIT BASE PG 64-22 FULL DE PTH PVMT REPAIRS	1,497.80	487.84	\$96.00	\$46,832.64
J6S3247	0001	0120	4020520	BITUMINOUS PAVEMENT MIXTURE PG64-22 (SURFACE LEVELING)	17,912.90	16645.54	\$73.15	\$1,217,621.25
J6S3247	0001	0130	4071005	TACK COAT	39,323.00	2810.00	\$0.01	\$28.10
J6S3247	0001	0140	4139912	MISC. OPTIONAL SURFACE TREATMENT	34,809.00	36730.00	\$2.20	\$80,806.00
J6S3247	0001	0150	6097000	ROCK LINING	44.00	44.00	\$153.00	\$6,732.00
J6S3247	0001	0160	6113020	FURNISHING TYPE 2 ROCK BLANKET	477.00	477.00	\$37.50	\$17,887.50
J6S3247	0001	0170	6113040	PLACING TYPE 2 ROCK BLANKET	477.00	477.00	\$12.00	\$5,724.00
J6S3247	0001	0180	6131010	FURNISHING AND PLACING CONCRETE MATERIAL FOR FULL DEPTH PAVE MENT REPAIR	685.33	685.33	\$265.25	\$181,783.78
J6S3247	0001	0190	6131012	SUBGRADE COMPACTION (6 IN. DEPTH) (PAVEMENT REPAIR)	573.00	0.00	\$4.60	\$0.00
J6S3247	0001	0200	6131013	TYPE 1 OR 5 AGGREGATE FOR BASE (4 IN. THICK) (PAVEMENT REPA IR)	701.00	399.00	\$11.20	\$4,468.80
J6S3247	0001	0210	6131014	FULL DEPTH PAVEMENT REPAIR SAW CUT (FOR PERIMETER AND INTER NAL SAW CUTS)	2,321.00	2321.00	\$0.01	\$23.21
J6S3247	0001	0220	6131015	DOWEL BAR (DRILLING, FURNISHING AND INSTALLATION) FOR FULL DEPTH PAVEMENT REPAIR	1,560.00	1560.00	\$12.50	\$19,500.00
J6S3247	0001	0230	6133018	FURNISHING AND PLACING BITUMINOUS MATERIAL FOR CLASS B PARTI AL DEPTH PAVEMENT REPAIR	4,738.80	4687.66	\$84.00	\$393,763.44
J6S3247	0001	0240	6133019	REMOVAL FOR CLASS B PARTIAL DEPTH PAVEMENT REPAIR	27,000.00	26904.28	\$4.40	\$118,378.83
J6S3247	0001	0250	6139905	MISC. REMOVAL FOR FULL DEPTH BIT PVMT REPAIRS	6,536.00	1128.40	\$12.00	\$13,540.80
J6S3247	0001	0260	6169901	MISC. TEMPORARY TRAFFIC CONTROL	1.00	0.75	\$200000.00	\$150,000.00
J6S3247	0001	0270	6169902	MISC. NTCIP CHANGEABLE MESSAGE SIGN, CONTRACTO R FURNISHED AND RETAINED	4.00	3.00	\$2500.00	\$7,500.00
J6S3247	0001	0280	6181000	MOBILIZATION	1.00	1.00	\$157000.00	\$157,000.00
J6S3247	0001	0290	6200015	PREFORMED THERMOPLASTIC PAVEMENT MARKING, 24 IN. WHITE	66.00	66.00	\$20.00	\$1,320.00
J6S3247	0001	0300	6200021	PREFORMED THERMOPLASTIC PAVEMENT MARKING, LEFT/RIGHT ARROW	9.00	9.00	\$225.00	\$2,025.00
J6S3247	0001	0310	6200042	PREFORMED THERMOPLASTIC PAVEMENT MARKING, 12 IN WHITE, YIELD LINE TRIANGLES	10.00	10.00	\$35.00	\$350.00
J6S3247	0001	0320	6206000C	4 IN. WHITE STANDARD WATERBORNE PAVEMENT MARKING PAINT, TYPE P BEADS	152,801.00	122241.00	\$0.10	\$12,224.10



## Contractor's Payment Estimate Summary

October 22, 2019

	Contract ID	Estimate Number	Pay Period Start	Pay Period End	Date Generated	Estimate Type	District	Org. Code
	181116-F04	0017	October 1, 2019	October 15, 2019	October 16, 2019	PROG	SL	FCD

**Estimate Item Detail, All Items to Date:**

Project Number	Category #	Line Number	Item Code	Description	Current Bid + CO	Current Installed to Date	Unit Price	Amount Paid to Date
J6S3247	0001	0330	6206001C	4 IN. YELLOW STANDARD WATERBORNE PAVEMENT MARKING PAINT, TYP E P BEADS	144,311.00	95399.00	\$0.09	\$8,585.91
J6S3247	0001	0340	6221001	COLDMILLING BITUMINOUS PAVEMENT FOR REMOVAL OF SURFACING (3 IN. THICK OR LESS)	1,166.00	2033.00	\$6.00	\$12,198.00
J6S3247	0001	0350	6224010	MODIFIED COLDMILLING (DEPTH TRANSITIONS)	8,737.00	3835.00	\$1.25	\$4,793.75
J6S3247	0001	0360	6249905	MISC. INSTALLING HIGH PERFORMANCE GEOTEXTILE	460.00	460.00	\$30.00	\$13,800.00
J6S3247	0001	0370	6274000	CONTRACTOR FURNISHED SURVEYING AND STAKING	1.00	1.00	\$5000.00	\$5,000.00
J6S3247	0001	0380	7034041	CLASS B-1 CONCRETE (CULVERTS)	75.70	75.70	\$475.00	\$35,957.50
J6S3247	0001	0390	7061030	REINFORCING STEEL (CULVERTS)	13,520.00	13520.00	\$1.75	\$23,660.00
J6S3247	0001	0400	7250318A	18 IN. PIPE GROUP B	1,434.00	1434.00	\$49.60	\$71,126.40
J6S3247	0001	0410	7250324A	24 IN. PIPE GROUP B	129.00	129.00	\$57.00	\$7,353.00
J6S3247	0001	0420	7250330A	30 IN. PIPE GROUP B	77.00	77.00	\$95.00	\$7,315.00
J6S3247	0001	0430	7250336A	36 IN. PIPE GROUP B	90.00	90.00	\$100.00	\$9,000.00
J6S3247	0001	0440	7320018A	18 IN. OR ALLOWED SUBSTITUTE GROUP B FLARED END SECTION	100.00	100.00	\$218.00	\$21,800.00
J6S3247	0001	0450	7320024A	24 IN. OR ALLOWED SUBSTITUTE GROUP B FLARED END SECTION	8.00	8.00	\$300.00	\$2,400.00
J6S3247	0001	0460	7320030A	30 IN. OR ALLOWED SUBSTITUTE GROUP B FLARED END SECTION	6.00	6.00	\$570.00	\$3,420.00
J6S3247	0001	0470	7320036A	36 IN. OR ALLOWED SUBSTITUTE GROUP B FLARED END SECTION	2.00	2.00	\$860.00	\$1,720.00
J6S3247	0001	0480	8051000A	SEEDING - COOL SEASON MIXTURES	0.20	0.20	\$24000.00	\$4,800.00
J6S3247	0001	0490	8061005	ROCK DITCH CHECK	4,752.00	236.00	\$3.00	\$708.00
J6S3247	0001	0500	8061016	SEDIMENT REMOVAL	284.00	0.00	\$25.00	\$0.00
J6S3247	0001	0510	8061019	SILT FENCE	2,000.00	112.00	\$3.00	\$336.00
J6S3247	0010	0520	6061061	MGS GUARDRAIL, 8 FT. POSTS, 6 FT. - 3 IN. SPACING	288.00	288.00	\$28.00	\$8,064.00
J6S3247	0010	0530	6061069	MGS BRIDGE APPROACH TRANSITION SECTION (REGULAR/NO CURB)	4.00	4.00	\$3000.00	\$12,000.00
J6S3247	0010	0540	6061080	MGS END ANCHOR	1.00	1.00	\$1200.00	\$1,200.00
J6S3247	0010	0550	6063014	TYPE A CRASHWORTHY END TERMINAL (MASH)	5.00	5.00	\$2800.00	\$14,000.00
J6S3247	0040	0560	9039902	MISC. TYPE 3 OBJECT MARKER	8.00	8.00	\$150.00	\$1,200.00
J6S3247	0001	5001	6131018	TIE BAR (DRILL, FURN & INSTAL) (TYPE L	17.00	17.00	\$11.50	\$195.50
J6S3247	0001	5002	6131017	DOWEL BAR (FURNISH AND INSTALL WITH BASK	24.00	24.00	\$10.00	\$240.00



## Contractor's Payment Estimate Summary

October 22, 2019

	Contract ID	Estimate Number	Pay Period Start	Pay Period End	Date Generated	Estimate Type	District	Org. Code
	181116-F04	0017	October 1, 2019	October 15, 2019	October 16, 2019	PROG	SL	FCD

The information below this line is supplemental to the Estimate and is provided for confirmation of detail, location and quantity of work.

Remarks in the following table are for documentation purposes:

Date	User ID	Remarks Text Field
------	---------	--------------------