



## Contractor's Payment Estimate Summary

November 22, 2019

Contract ID	Estimate Number	Pay Period Start	Pay Period End	Date Generated	Estimate Type	District	Org. Code
181116-G01	0017	November 2, 2019	November 15, 2019	November 19, 2019	PROG	SW	GCJ

Contractor	Vendor ID	Address	City	State	ZIP	Telephone	FAX
APAC-Central, Inc.	0010547	P.O. Box 9208	Fayetteville	AR	72703	(47-9)5-87-3	(47-9)5-21-2

Job Number	Federal/State Project Number	Description of work	Route Number	County	Location of work
J713084	I 44-1(95)	Coldmill and resurface	I-44	NEWTON	from 0.4 miles east of Loop 49 in Joplin to 1.5 miles east of Route 37 in Sarcoxie
J713084	I 44-1(95)	Coldmill and resurface	I-44	JASPER	from 0.4 miles east of Loop 49 in Joplin to 1.5 miles east of Route 37 in Sarcoxie

Critical Date	Actual Date	Key Date	Subject	Date Contractor Assumed Maintenance	Disturbed Area on Project	Authorized Area on Project	
Contract Items Complete Date	0				0	0	Acres
Physical Work Complete Date	0						
Final Acceptance Date	0						
Price Adjustments Base Date	20181116						
Letting Date	20181116						
Execution Date	20181205						
Award Date	20181205						
Notice to Proceed Date	20190107						
Work Begin Date	20190305						
Substantial Work Complete Date	20190929						
Adjusted Completion Date	20190930						
Open to Traffic Date	20190930						
Original Completion Date	20190930						

Totals by Job Number				
J713084		<b>To Date</b>	<b>Previous</b>	<b>This estimate</b>
Participating		\$8,742,821.57	\$8,739,612.57	\$3,209.00
Non-Participating		\$0.00	\$0.00	\$0.00
<b>Total Earnings</b>		<b>\$8,742,821.57</b>	<b>\$8,739,612.57</b>	<b>\$3,209.00</b>
Stockpiled Materials		\$0.00	\$0.00	\$0.00
<b>Gross Earnings</b>		<b>\$8,742,821.57</b>	<b>\$8,739,612.57</b>	<b>\$3,209.00</b>
Other		\$586,311.49	\$581,552.96	\$4,758.53



## Contractor's Payment Estimate Summary

November 22, 2019

	Contract ID	Estimate Number	Pay Period Start	Pay Period End	Date Generated	Estimate Type	District	Org. Code
	181116-G01	0017	November 2, 2019	November 15, 2019	November 19, 2019	PROG	SW	GCJ

Totals by Job Number				
Adjustments				
Retainage		\$0.00		\$0.00
Incentive		\$0.00		\$0.00
Disincentive		\$0.00		\$0.00
Liquidated Damages		\$0.00		\$0.00
Overrun Adjustments		(\$28,623.60)	(\$69,633.60)	\$41,010.00
<b>Total:</b>		<b>\$9,300,509.46</b>	<b>\$9,251,531.93</b>	<b>\$48,977.53</b>
			<b>Total Payable:</b>	<b>\$48,977.53</b>

Total Contract				
181116-G01		<b>To Date</b>	<b>Previous</b>	<b>This Estimate</b>
	Line Item Pay	\$8,742,821.57	\$8,739,612.57	\$3,209.00
	All Adjustments	\$557,687.89	\$511,919.36	\$45,768.53
	<b>Total</b>	<b>\$9,300,509.46</b>	<b>\$9,251,531.93</b>	<b>\$48,977.53</b>

If the "This Estimate" total is greater than \$100.00, this is a Pay estimate. If the "This Estimate" total is equal to \$0.00, this is a No Pay estimate. If the "This Estimate" total is between \$100.00 and \$0.00, this is a Minimum estimate and no payment will be made. This estimate will be rejected. If the "This Estimate" total is less than \$0.00, this is a Negative estimate and no payment will be made. This estimate will be rejected. You will be notified should this estimate be rejected for reasons other than those listed above.

Approval Date		User ID
20191119	Generated and Approved (and should be considered Draft) at the Project Office Level by	lanek1
20191119	Reviewed and Approved (and should be considered Draft) at the Resident Engineer Level by	morrim
20191119	Reviewed and Approved at the Central Office Controllers Office Level by	greggd1

Original Contract Amount	Net Change Order Amount to Date	Current Contract Amount	% of current contract amount complete
\$8,824,375.00	\$135174.67	\$8,959,549.67	97.6%

### Contract Adjustments:

### Line Item Adjustments:

Project Number	Line Number	Entered by User	Adjustment Type	Line Item Adjustment Amount	Remarks
J7I3084	0230	SYSTEM	Overrun	(\$293.80)	Overrun adjustment created for the following discrepancy: Est Nbr: 0017 Type: EI Seq No: 1 Desc: Minor Item J7I3084 /0230



## Contractor's Payment Estimate Summary

November 22, 2019

	<b>Contract ID</b>	<b>Estimate Number</b>	<b>Pay Period Start</b>	<b>Pay Period End</b>	<b>Date Generated</b>	<b>Estimate Type</b>	<b>District</b>	<b>Org. Code</b>
	181116-G01	0017	November 2, 2019	November 15, 2019	November 19, 2019	PROG	SW	GCJ

**Line Item Adjustments:**

Project Number	Line Number	Entered by User	Adjustment Type	Line Item Adjustment Amount	Remarks
J713084					exceeds Overrun Limits. This adjustment applies to DWR Date 11/15/2019.
	0230	lanek1	Retroreflectivity Adjustment	\$2735.09	Retroreflectivity bonus; see summary in eProjects. lanek1
	0240	lanek1	Retroreflectivity Adjustment	\$2023.44	Retroreflectivity bonus; see summary in eProjects. lanek1
	0250	SYSTEM	Overrun	(\$1615.20)	Overrun adjustment created for the following discrepancy: Est Nbr: 0017 Type: EI Seq No: 2 Desc: Minor Item J713084 /0250 exceeds Overrun Limits. This adjustment applies to DWR Date 11/15/2019.
	0355	SYSTEM	Overrun Re-adjustment	\$4324.80	Overrun Re-adjustment created for the previous line item overrun adjustment: Est Nbr: 0009 Prj Nbr: J713084 Line Item Nbr: 0355 Adjust Type: OVRN Adjust Seq Nbr: 1
	0355	SYSTEM	Overrun Re-adjustment	\$6630.00	Overrun Re-adjustment created for the previous line item overrun adjustment: Est Nbr: 0009 Prj Nbr: J713084 Line Item Nbr: 0355 Adjust Type: OVRN Adjust Seq Nbr: 2
	0355	SYSTEM	Overrun Re-adjustment	\$4590.00	Overrun Re-adjustment created for the previous line item overrun adjustment: Est Nbr: 0009 Prj Nbr: J713084 Line Item Nbr: 0355 Adjust Type: OVRN Adjust Seq Nbr: 3
	0355	SYSTEM	Overrun Re-adjustment	\$2550.00	Overrun Re-adjustment created for the previous line item overrun adjustment: Est Nbr: 0009 Prj Nbr: J713084 Line Item Nbr: 0355 Adjust Type: OVRN Adjust Seq Nbr: 4
	0355	SYSTEM	Overrun Re-adjustment	\$20665.20	Overrun Re-adjustment created for the previous line item overrun adjustment: Est Nbr: 0010 Prj Nbr: J713084 Line Item Nbr: 0355 Adjust Type: OVRN Adjust Seq Nbr: 1
	0390	SYSTEM	Overrun Re-adjustment	\$2495.40	Overrun Re-adjustment created for the previous line item overrun adjustment: Est Nbr: 0009 Prj Nbr: J713084 Line Item Nbr: 0390 Adjust Type: OVRN Adjust Seq Nbr: 1
	0390	SYSTEM	Overrun Re-adjustment	\$1663.60	Overrun Re-adjustment created for the previous line item overrun adjustment: Est Nbr: 0009 Prj Nbr: J713084 Line Item Nbr: 0390 Adjust Type: OVRN Adjust Seq Nbr: 2
J713084				<b>\$45768.53</b>	
Summary				<b>\$45768.53</b>	

**Discrepancies:**

Discrepancy Message	Resolved By User ID	Remarks
Minor Item J713084 /0230 exceeds Overrun Limits.	SYSTEM	This discrepancy has been automatically addressed by line item adjustment: Est Nbr: 0017 Prj Nbr: J713084 Line Item Nbr: 0230 Adjust Type: OVRN Adjust Seq Nbr: 1
Minor Item J713084 /0250 exceeds Overrun Limits.	SYSTEM	This discrepancy has been automatically addressed by line item adjustment: Est Nbr: 0017 Prj Nbr: J713084 Line Item Nbr: 0250 Adjust Type: OVRN Adjust Seq Nbr: 1
Minor Item J713084 /0200 exceeds Overrun Limits.	SYSTEM	This discrepancy has been automatically addressed by material discrepancy payment adjustments or prior overrun discrepancy payment adjustments
Minor Item J713084 /5004 exceeds Overrun Limits.	SYSTEM	This discrepancy has been automatically addressed by material discrepancy payment adjustments or prior overrun discrepancy payment adjustments



## Contractor's Payment Estimate Summary

November 22, 2019

Contract ID	Estimate Number	Pay Period Start	Pay Period End	Date Generated	Estimate Type	District	Org. Code
181116-G01	0017	November 2, 2019	November 15, 2019	November 19, 2019	PROG	SW	GCJ

### Discrepancies:

Discrepancy Message	Resolved By User ID	Remarks
Minor Item J713084 /5005 exceeds Overrun Limits.	SYSTEM	This discrepancy has been automatically addressed by material discrepancy payment adjustments or prior overrun discrepancy payment adjustments
Minor Item J713084 /5006 exceeds Overrun Limits.	SYSTEM	This discrepancy has been automatically addressed by material discrepancy payment adjustments or prior overrun discrepancy payment adjustments
Minor Item J713084 /0110 exceeds Overrun Limits.	SYSTEM	This discrepancy has been automatically addressed by material discrepancy payment adjustments or prior overrun discrepancy payment adjustments
Minor Item J713084 /0040 exceeds Overrun Limits.	SYSTEM	This discrepancy has been automatically addressed by material discrepancy payment adjustments or prior overrun discrepancy payment adjustments

### All Items, This Estimate:

Project Number	Line Item Number	Item Code	Description	Unit Price	Previous Total Paid Quantity	Quantity this Period	Quantity to Date	Amount this Estimate
J713084	0040	2153000	SHAPING SLOPES, CLASS III	\$987.30	112.20	0.00	112.20	\$0.00
	0110	4133200	ULTRATHIN BONDED WEARING SURFACE, TYPE C	\$4.40	12511.00	0.00	12,511.00	\$0.00
	0200	6161040	FLASHING ARROW PANEL	\$1319.80	4.00	0.00	4.00	\$0.00
	0230	6205902A	6 IN. WHITE HIGH BUILD WATERBORNE PAVEMENT MARKING PAINT, TYPE L BEADS	\$0.20	273183.00	2827.00	276,010.00	\$565.40
	0240	6205903A	6 IN. YELLOW HIGH BUILD WATERBORNE PAVEMENT MARKING PAINT, TYPE L BEADS	\$0.20	217263.00	5142.00	222,405.00	\$1028.40
	0250	6205906A	12 IN. WHITE HIGH BUILD WATERBORNE PAVEMENT MARKING PAINT, TYPE L BEADS	\$0.80	10452.00	2019.00	12,471.00	\$1615.20
	0355	6061060	MGS GUARDRAIL	\$20.40	20763.00	0.00	20,763.00	\$0.00
	0390	6061080	MGS END ANCHOR	\$831.80	68.00	0.00	68.00	\$0.00
	5004	6161033	DIRECTIONAL INDICATOR BARRICADE	\$106.00	42.00	0.00	42.00	\$0.00
	5005	6161055	SEQUENTIAL FLASHING WARNING LIGHT	\$106.00	42.00	0.00	42.00	\$0.00
5006	6161030	TYPE III MOVEABLE BARRICADE	\$150.00	13.00	0.00	13.00	\$0.00	
<b>J713084</b>								<b>\$3209.00</b>
Summary								<b>\$3209.00</b>

### Estimate Item Detail, All Items to Date:

Project Number	Category #	Line Number	Item Code	Description	Current Bid + CO	Current Installed to Date	Unit Price	Amount Paid to Date
J713084	0001	0010	2022010	REMOVAL OF IMPROVEMENTS	1.00	1.00	\$119911.50	\$119,911.50
J713084	0001	0020	2063000	CLASS 3 EXCAVATION	6.00	0.00	\$50.60	\$0.00



## Contractor's Payment Estimate Summary

November 22, 2019

	Contract ID	Estimate Number	Pay Period Start	Pay Period End	Date Generated	Estimate Type	District	Org. Code
	181116-G01	0017	November 2, 2019	November 15, 2019	November 19, 2019	PROG	SW	GCJ

### Estimate Item Detail, All Items to Date:

Project Number	Category #	Line Number	Item Code	Description	Current Bid + CO	Current Installed to Date	Unit Price	Amount Paid to Date
J713084	0001	0030	2072000	LINEAR GRADING CLASS 2	21.00	0.00	\$951.90	\$0.00
J713084	0001	0040	2153000	SHAPING SLOPES, CLASS III	97.00	112.20	\$987.30	\$110,775.06
J713084	0001	0050	3049910	MISC. Permanent Aggregate Edge Treatment	0.00	0.00	\$11.00	\$0.00
J713084	0001	0051	3049909	MISC. Misc Perm Agg Edge Treatment - Sta.	3,883.50	3544.20	\$58.58	\$207,619.24
J713084	0001	0060	3105002	GRAVEL (A) OR CRUSHED STONE (B)	50.00	0.00	\$99.47	\$0.00
J713084	0001	0070	4019901	MISC. Infrared Scanning	1.00	1.00	\$5000.00	\$5,000.00
J713084	0001	0080	4019901	MISC. Intelligent Compaction	1.00	1.00	\$10000.00	\$10,000.00
J713084	0001	0090	4030132	ASPHALTIC CONCRETE MIXTURE PG 76-22 (SP125BSM MIX)	72,265.70	71940.40	\$76.50	\$5,503,440.60
J713084	0001	0100	4071005	TACK COAT	0.00	0.00	\$1.95	\$0.00
J713084	0001	0101	4079912	MISC. NON STANDARD TACK COAT Non Tracking Tack Coat	94,348.00	75566.00	\$3.43	\$259,191.38
J713084	0001	0110	4133200	ULTRATHIN BONDED WEARING SURFACE, TYPE C	12,010.00	12511.00	\$4.40	\$55,048.40
J713084	0001	0120	4134000	BITUMINOUS FOG SEAL	67,036.00	33616.00	\$0.01	\$336.16
J713084	0001	0130	6044012	PIPE COLLAR, TYPE B	4.00	0.00	\$810.10	\$0.00
J713084	0001	0140	6123000A	TRUCK OR TRAILER MOUNTED ATTENUATOR (TMA)	2.00	2.00	\$276.50	\$553.00
J713084	0001	0150	6141023	GRATE AND BEARING PLATE (5 FT. X 2 FT. OR 1524 MM X 610 MM)	4.00	0.00	\$1721.50	\$0.00
J713084	0001	0160	6161005	CONSTRUCTION SIGNS	3,356.00	1910.00	\$7.10	\$13,561.00
J713084	0001	0170	6161008	ADVANCED WARNING RAIL SYSTEM	8.00	4.00	\$101.50	\$406.00
J713084	0001	0180	6161009	FLAG ASSEMBLY	8.00	8.00	\$18.30	\$146.40
J713084	0001	0190	6161025	CHANNELIZER (TRIM LINE)	450.00	300.00	\$18.30	\$5,490.00
J713084	0001	0195	6161034	DIRECTIONAL INDICATOR BARRICADE WITH LIGHT	28.00	0.00	\$126.90	\$0.00
J713084	0001	0200	6161040	FLASHING ARROW PANEL	2.00	4.00	\$1319.80	\$5,279.20
J713084	0001	0210	6161099	CHANGEABLE MESSAGE SIGN WITH COMMUNICATION INTERFACE, CONTRA CTOR FURNISHED, CONTRACTOR RETAINED	4.00	2.00	\$4060.90	\$8,121.80
J713084	0001	0220	6181000	MOBILIZATION	1.00	1.00	\$218490.29	\$218,490.29
J713084	0001	0230	6205902A	6 IN. WHITE HIGH BUILD WATERBORNE PAVEMENT MARKING PAINT, TYPE L BEADS	274,541.00	276010.00	\$0.20	\$55,202.00
J713084	0001	0240	6205903A	6 IN. YELLOW HIGH BUILD WATERBORNE PAVEMENT MARKING PAINT, TYPE L BEADS	223,347.00	222405.00	\$0.20	\$44,481.00
J713084	0001	0250	6205906A	12 IN. WHITE HIGH BUILD WATERBORNE PAVEMENT MARKING PAINT, T	5,720.00	12471.00	\$0.80	\$9,976.80



## Contractor's Payment Estimate Summary

November 22, 2019

	Contract ID	Estimate Number	Pay Period Start	Pay Period End	Date Generated	Estimate Type	District	Org. Code
	181116-G01	0017	November 2, 2019	November 15, 2019	November 19, 2019	PROG	SW	GCJ

**Estimate Item Detail, All Items to Date:**

Project Number	Category #	Line Number	Item Code	Description	Current Bid + CO	Current Installed to Date	Unit Price	Amount Paid to Date
				YPE L BEADS				
J713084	0001	0260	6221001	COLDMILLING BITUMINOUS PAVEMENT FOR REMOVAL OF SURFACING (3	739,744.00	722460.90	\$0.70	\$505,722.63
J713084	0001	0270	6261000A	BITUMINOUS SHOULDER RUMBLE STRIP	3,923.00	3469.00	\$17.00	\$58,973.00
J713084	0001	0280	6274000	CONTRACTOR FURNISHED SURVEYING AND STAKING	1.00	1.00	\$500.00	\$500.00
J713084	0001	0290	7034041	CLASS B-1 CONCRETE (CULVERTS)	47.20	0.00	\$759.50	\$0.00
J713084	0001	0300	7061030	REINFORCING STEEL (CULVERTS)	320.00	0.00	\$4.80	\$0.00
J713084	0001	0310	7250315A	15 IN. PIPE GROUP B	78.00	0.00	\$60.80	\$0.00
J713084	0001	0320	8051000A	SEEDING - COOL SEASON MIXTURES	2.00	0.00	\$2882.70	\$0.00
J713084	0001	0330	8061005	ROCK DITCH CHECK	480.00	0.00	\$13.00	\$0.00
J713084	0001	0340	8061016	SEDIMENT REMOVAL	53.00	0.00	\$23.60	\$0.00
J713084	0010	0350	6061054	GUARDRAIL TYPE E, 6 FT POST, 6 FT.-3 IN. SPACING	0.00	0.00	\$25.60	\$0.00
J713084	0010	0355	6061060	MGS GUARDRAIL	20,763.00	20763.00	\$20.40	\$423,565.20
J713084	0010	0360	6061061	MGS GUARDRAIL, 8 FT. POSTS, 6 FT. - 3 IN. SPACING	27,813.00	27813.00	\$23.90	\$664,730.70
J713084	0010	0370	6061063	MGS GUARDRAIL, 6 FT. POSTS, 3 FT. - 1.5 IN. SPACING	0.00	0.00	\$29.90	\$0.00
J713084	0010	0380	6061068	MGS BRIDGE APPROACH TRANSITION SECTION (EXTENDED CURB)	42.00	42.00	\$2725.90	\$114,487.80
J713084	0010	0390	6061080	MGS END ANCHOR	68.00	68.00	\$831.80	\$56,562.40
J713084	0010	0400	6062304	ASYMETRICAL TRANSITION SECTION, 7.5 FT. POSTS	0.00	0.00	\$385.80	\$0.00
J713084	0010	0410	6063014	TYPE A CRASHWORTHY END TERMINAL (MASH)	102.00	102.00	\$2520.00	\$257,040.00
J713084	0010	0420	6064110	ANCHOR ASSEMBLY, GUARD CABLE 3-STRAND	0.00	0.00	\$4572.40	\$0.00
J713084	0010	5001	6061074	MGS HEIGHT AND BLOCK TRANSITION	8.00	8.00	\$572.00	\$4,576.00
J713084	0010	5002	6061075	MGS LONG SPAN GUARDRAIL SECTION	4.00	4.00	\$2570.00	\$10,280.00
J713084	0010	5003	6061065	MGS GUARDRAIL, 6 FT. POSTS, 1 FT. - 6.75	0.00	0.00	\$55.00	\$0.00
J713084	0001	5004	6161033	DIRECTIONAL INDICATOR BARRICADE	28.00	42.00	\$106.00	\$4,452.00
J713084	0001	5005	6161055	SEQUENTIAL FLASHING WARNING LIGHT	28.00	42.00	\$106.00	\$4,452.00
J713084	0001	5006	6161030	TYPE III MOVEABLE BARRICADE	12.00	13.00	\$150.00	\$1,950.00
J713084	0010	5007	6064110	ANCHOR ASSEMBLY, GUARD CABLE 3-STRAND	2.00	2.00	\$1250.00	\$2,500.00



## Contractor's Payment Estimate Summary

November 22, 2019

	<b>Contract ID</b>	<b>Estimate Number</b>	<b>Pay Period Start</b>	<b>Pay Period End</b>	<b>Date Generated</b>	<b>Estimate Type</b>	<b>District</b>	<b>Org. Code</b>
	181116-G01	0017	November 2, 2019	November 15, 2019	November 19, 2019	PROG	SW	GCJ

**The information below this line is supplemental to the Estimate and is provided for confirmation of detail, location and quantity of work.**

Project Number	Line	Item	Item Description	Date	User ID	Description/Information	Quantity	Units	From	+	Offset	Distance	To	+	Offset	Distance	From LM	To LM		
J713084	0230	6205902A	6 IN. WHITE HIGH BUILD WATERBORNE PAINT	20191115	lanek1	pay to final qty	2827	LF		+	0	NA	0		+	0	NA	0	9.249	27.964
	0240	6205903A	6 IN. YELLOW HIGH BUILD WATERBORNE PAINT	20191115	lanek1	pay to final qty	5142	LF		+	0	NA	0		+	0	NA	0	9.249	27.964
	0250	6205906A	12 IN. WHITE HIGH BUILD WATERBORNE PAINT	20191115	lanek1	pay to final tqty	2019	LF		+	0	NA	0		+	0	NA	0	9.249	27.964

**Remarks in the following table are for documentation purposes:**

Date	User ID	Remarks Text Field