



## Contractor's Payment Estimate Summary

	Contract ID	Estimate Number	Pay Period Start	Pay Period End	Date Generated	Estimate Type	District	Org. Code
	181116-H04	0007	November 16, 2019	December 15, 2019	December 16, 2019	FINL	SE	HCD

Contractor	Vendor ID	Address	City	State	ZIP	Telephone	FAX
Pace Construction Company	0011270	1620 Woodson Road	St. Louis	MO	63114	(31-4)5-24-7	(31-4)9-91-5

Job Number	Federal/State Project Number	Description of work	Route Number	County	Location of work
J9S3294	FAS S701(42)	Resurface	49	WAYNE	from Rte. 34 to Rte. 67

Critical Date	Actual Date	Key Date	Subject	Date Contractor Assumed Maintenance	Disturbed Area on Project	Authorized Area on Project	
Contract Items Complete Date	0				0	0	Acres
Physical Work Complete Date	0						
Final Acceptance Date	0						
Price Adjustments Base Date	20181116						
Letting Date	20181116						
Execution Date	20181205						
Award Date	20181205						
Notice to Proceed Date	20190107						
Work Begin Date	20190710						
Open to Traffic Date	20190814						
Substantial Work Complete Date	20190821						
Adjusted Completion Date	20191101						
Original Completion Date	20191101						

Totals by Job Number				
J9S3294		<b>To Date</b>	<b>Previous</b>	<b>This estimate</b>
Participating	\$1,286,750.66	\$1,286,750.66	\$0.00	
Non-Participating	\$0.00	\$0.00	\$0.00	
<b>Total Earnings</b>	<b>\$1,286,750.66</b>	<b>\$1,286,750.66</b>	<b>\$0.00</b>	
Stockpiled Materials	\$0.00	\$0.00	\$0.00	
<b>Gross Earnings</b>	<b>\$1,286,750.66</b>	<b>\$1,286,750.66</b>	<b>\$0.00</b>	
Other Adjustments	\$15,473.22	\$15,473.22	\$0.00	
Retainage	\$0.00	\$0.00	\$0.00	



## Contractor's Payment Estimate Summary

	Contract ID	Estimate Number	Pay Period Start	Pay Period End	Date Generated	Estimate Type	District	Org. Code
	181116-H04	0007	November 16, 2019	December 15, 2019	December 16, 2019	FINL	SE	HCD

Totals by Job Number				
Incentive	\$0.00		\$0.00	\$0.00
Disincentive	\$0.00		\$0.00	\$0.00
Liquidated	\$0.00		\$0.00	\$0.00
Damages				
Overrun	\$0.00		\$0.00	\$0.00
Adjustments				
<b>Total:</b>	<b>\$1,302,223.88</b>		<b>\$1,302,223.88</b>	<b>\$0.00</b>
			<b>Total Payable:</b>	<b>\$0.00</b>

Total Contract				
181116-H04		<b>To Date</b>	<b>Previous</b>	<b>This Estimate</b>
	Line Item Pay	\$1,286,750.66	\$1,286,750.66	\$0.00
	All Adjustments	\$15,473.22	\$15,473.22	\$0.00
	<b>Total</b>	<b>\$1,302,223.88</b>	<b>\$1,302,223.88</b>	<b>\$0.00</b>

If the "This Estimate" total is greater than \$100.00, this is a Pay estimate. If the "This Estimate" total is equal to \$0.00, this is a No Pay estimate. If the "This Estimate" total is between \$100.00 and \$0.00, this is a Minimum estimate and no payment will be made. This estimate will be rejected. If the "This Estimate" total is less than \$0.00, this is a Negative estimate and no payment will be made. This estimate will be rejected. You will be notified should this estimate be rejected for reasons other than those listed above.

Approval Date		User ID
20200407	Generated and Approved (and should be considered Draft) at the Project Office Level by	hillsd1
20200407	Reviewed and Approved (and should be considered Draft) at the Resident Engineer Level by	holdtc
20200420	Reviewed and Approved at the Central Office Controllers Office Level by	greggd1

Original Contract Amount	Net Change Order Amount to Date	Current Contract Amount	% of current contract amount complete
\$1,274,000.00	\$12750.66	\$1,286,750.66	100.0%

**Contract Adjustments:**

**Line Item Adjustments:**

**Discrepancies:**

**All Items, This Estimate:**



## Contractor's Payment Estimate Summary

April 24, 2020

	Contract ID	Estimate Number	Pay Period Start	Pay Period End	Date Generated	Estimate Type	District	Org. Code
	181116-H04	0007	November 16, 2019	December 15, 2019	December 16, 2019	FINL	SE	HCD

**Estimate Item Detail, All Items to Date:**

Project Number	Category #	Line Number	Item Code	Description	Current Bid + CO	Current Installed to Date	Unit Price	Amount Paid to Date
J9S3294	0001	0010	2072000	LINEAR GRADING CLASS 2	2.00	2.00	\$4000.00	\$8,000.00
J9S3294	0001	0020	2153000	SHAPING SLOPES, CLASS III	6.00	6.00	\$1400.00	\$8,400.00
J9S3294	0001	0030	3105002	GRAVEL (A) OR CRUSHED STONE (B)	198.00	198.00	\$16.60	\$3,286.80
J9S3294	0001	0040	4020520	BITUMINOUS PAVEMENT MIXTURE PG64-22 (SURFACE LEVELING)	18,098.00	18098.00	\$58.20	\$1,053,303.60
J9S3294	0001	0050	4071005	TACK COAT	20,148.00	20148.00	\$2.04	\$41,101.92
J9S3294	0001	0060	4134000	BITUMINOUS FOG SEAL	154.00	154.00	\$12.50	\$1,925.00
J9S3294	0001	0070	6123000A	TRUCK OR TRAILER MOUNTED ATTENUATOR (TMA)	2.00	2.00	\$500.00	\$1,000.00
J9S3294	0001	0080	6161005	CONSTRUCTION SIGNS	1,420.00	1420.00	\$6.00	\$8,520.00
J9S3294	0001	0090	6161009	FLAG ASSEMBLY	16.00	16.00	\$20.00	\$320.00
J9S3294	0001	0100	6161025	CHANNELIZER (TRIM LINE)	20.00	20.00	\$15.00	\$300.00
J9S3294	0001	0110	6161098A	CHANGEABLE MESSAGE SIGN WITHOUT COMMUNICATION INTERFACE, CON TRACTOR FURNISHED, CONTRACTOR RETAINED	2.00	2.00	\$1250.00	\$2,500.00
J9S3294	0001	0120	6181000	MOBILIZATION	1.00	1.00	\$57791.32	\$57,791.32
J9S3294	0001	0130	6200013	COLD APPLIED TAPE PAVEMENT MARKING, 24 IN. WHITE	115.00	115.00	\$20.00	\$2,300.00
J9S3294	0001	0140	6200033	PREFORMED THERMOPLASTIC PAVEMENT MARKING, R/R CROSSING MARKE R	6.00	6.00	\$1400.00	\$8,400.00
J9S3294	0001	0150	6206000C	4 IN. WHITE STANDARD WATERBORNE PAVEMENT MARKING PAINT, TYPE P BEADS	235,721.00	235721.00	\$0.10	\$23,572.10
J9S3294	0001	0160	6206001C	4 IN. YELLOW STANDARD WATERBORNE PAVEMENT MARKING PAINT, TYP E P BEADS	194,542.00	194542.00	\$0.11	\$21,399.62
J9S3294	0001	0170	6224010	MODIFIED COLDMILLING (DEPTH TRANSITIONS)	2,247.00	2247.00	\$7.15	\$16,066.05
J9S3294	0010	0180	6061061	MGS GUARDRAIL, 8 FT. POSTS, 6 FT. - 3 IN. SPACING	600.00	600.00	\$29.00	\$17,400.00
J9S3294	0010	0190	6063014	TYPE A CRASHWORTHY END TERMINAL (MASH)	2.00	2.00	\$3000.00	\$6,000.00
J9S3294	0001	5001	1099901	MISC. Railroad Compliance Expenses	1.00	1.00	\$1489.25	\$1,489.25
J9S3294	0010	5002	2022010	REMOVAL OF IMPROVEMENTS Removal of guardrail	1.00	1.00	\$3675.00	\$3,675.00

**The information below this line is supplemental to the Estimate and is provided for confirmation of detail, location and quantity of work.**

**Remarks in the following table are for documentation purposes:**

Date	User ID	Remarks Text Field