



## Contractor's Payment Estimate Summary

	<b>Contract ID</b>	<b>Estimate Number</b>	<b>Pay Period Start</b>	<b>Pay Period End</b>	<b>Date Generated</b>	<b>Estimate Type</b>	<b>District</b>	<b>Org. Code</b>	
	181116-H05	0004	August 16, 2019	September 1, 2019	September 3, 2019	PROG	SE	HCD	
<b>Contractor</b>		<b>Vendor ID</b>	<b>Address</b>		<b>City</b>	<b>State</b>	<b>ZIP</b>	<b>Telephone</b>	<b>FAX</b>
Pace Construction Company		0011270	1620 Woodson Road		St. Louis	MO	63114	(31-4)5-24-7	(31-4)9-91-5

Job Number	Federal/State Project Number	Description of work	Route Number	County	Location of work
J9S3318	FAS-S702(096)	Resurface	AC	DUNKLIN	from Route 412 to Route F
J9S3319	FAS S702(10)	Resurface	F	DUNKLIN	from Route 412 to Arkansas state line
J9S3336	FAS S702(11)	Resurface	N	DUNKLIN	from Route 412 to Route 164
J9S3338	FAS S702(12)	Resurface	WW	DUNKLIN	from Route 53 to Route J

Critical Date	Actual Date	Key Date	Subject	Date Contractor Assumed Maintenance	Disturbed Area on Project	Authorized Area on Project	
Price Adjustments Base Date	0				0	0	Acres
Substantial Work Complete Date	0						
Physical Work Complete Date	0						
Contract Items Complete Date	0						
Final Acceptance Date	0						
Letting Date	20181116						
Execution Date	20181205						
Award Date	20181205						
Notice to Proceed Date	20190107						
Work Begin Date	20190715						
Open to Traffic Date	20190814						
Adjusted Completion Date	20191101						
Original Completion Date	20191101						

Totals by Job Number			
J9S3318	<b>To Date</b>	<b>Previous</b>	<b>This estimate</b>
Participating	\$123,288.25	\$118,171.50	\$5,116.75
Non-Participating	\$0.00	\$0.00	\$0.00
<b>Total Earnings</b>	\$123,288.25	\$118,171.50	\$5,116.75
Stockpiled Materials	\$0.00	\$0.00	\$0.00
<b>Gross</b>	\$123,288.25	\$118,171.50	\$5,116.75



## Contractor's Payment Estimate Summary

September 6, 2019

	Contract ID	Estimate Number	Pay Period Start	Pay Period End	Date Generated	Estimate Type	District	Org. Code
	181116-H05	0004	August 16, 2019	September 1, 2019	September 3, 2019	PROG	SE	HCD

Totals by Job Number								
	<b>Earnings</b>							
	Other		\$0.00		\$0.00			\$0.00
	Adjustments							
	Retainage		\$0.00		\$0.00			\$0.00
	Incentive		\$0.00		\$0.00			\$0.00
	Disincentive		\$0.00		\$0.00			\$0.00
	Liquidated							
	Damages		\$0.00		\$0.00			\$0.00
	Overrun							
	Adjustments		(\$266.75)		\$0.00			(\$266.75)
	<b>Total:</b>		\$123,021.50		\$118,171.50			
					<b>Total Payable:</b>			\$4,850.00
J9S3319			<b>To Date</b>		<b>Previous</b>			<b>This estimate</b>
	Participating		\$363,708.40		\$349,302.90			\$14,405.50
	Non-Participating		\$0.00		\$0.00			\$0.00
	<b>Total</b>		\$363,708.40		\$349,302.90			\$14,405.50
	<b>Earnings</b>							
	Stockpiled		\$0.00		\$0.00			\$0.00
	<b>Gross Earnings</b>		\$363,708.40		\$349,302.90			\$14,405.50
	Other							
	Adjustments		\$0.00		\$0.00			\$0.00
	Retainage		\$0.00		\$0.00			\$0.00
	Incentive		\$0.00		\$0.00			\$0.00
	Disincentive		\$0.00		\$0.00			\$0.00
	Liquidated							
	Damages		\$0.00		\$0.00			\$0.00
	Overrun							
	Adjustments		(\$66.00)		(\$66.00)			\$0.00
	<b>Total:</b>		\$363,642.40		\$349,236.90			
					<b>Total Payable:</b>			\$14,405.50
J9S3336			<b>To Date</b>		<b>Previous</b>			<b>This estimate</b>
	Participating		\$451,565.08		\$451,565.08			\$0.00
	Non-Participating		\$0.00		\$0.00			\$0.00
	<b>Total</b>		\$451,565.08		\$451,565.08			\$0.00
	<b>Earnings</b>							
	Stockpiled		\$0.00		\$0.00			\$0.00



### Contractor's Payment Estimate Summary

	<b>Contract ID</b>	<b>Estimate Number</b>	<b>Pay Period Start</b>	<b>Pay Period End</b>	<b>Date Generated</b>	<b>Estimate Type</b>	<b>District</b>	<b>Org. Code</b>
	181116-H05	0004	August 16, 2019	September 1, 2019	September 3, 2019	PROG	SE	HCD

<b>Totals by Job Number</b>					
	Materials				
	<b>Gross Earnings</b>	\$451,565.08		\$451,565.08	\$0.00
	Other Adjustments	\$0.00		\$0.00	\$0.00
	Retainage	\$0.00		\$0.00	\$0.00
	Incentive	\$0.00		\$0.00	\$0.00
	Disincentive	\$0.00		\$0.00	\$0.00
	Liquidated Damages	\$0.00		\$0.00	\$0.00
	Overrun Adjustments	\$0.00		\$0.00	\$0.00
	<b>Total:</b>	\$451,565.08		\$451,565.08	\$0.00
				<b>Total Payable:</b>	\$0.00
J9S3338		<b>To Date</b>		<b>Previous</b>	<b>This estimate</b>
	Participating	\$312,351.80		\$300,560.95	\$11,790.85
	Non-Participating	\$0.00		\$0.00	\$0.00
	<b>Total Earnings</b>	\$312,351.80		\$300,560.95	\$11,790.85
	Stockpiled Materials	\$0.00		\$0.00	\$0.00
	<b>Gross Earnings</b>	\$312,351.80		\$300,560.95	\$11,790.85
	Other Adjustments	\$0.00		\$0.00	\$0.00
	Retainage	\$0.00		\$0.00	\$0.00
	Incentive	\$0.00		\$0.00	\$0.00
	Disincentive	\$0.00		\$0.00	\$0.00
	Liquidated Damages	\$0.00		\$0.00	\$0.00
	Overrun Adjustments	(\$998.40)		(\$998.40)	\$0.00
	<b>Total:</b>	\$311,353.40		\$299,562.55	\$11,790.85
				<b>Total Payable:</b>	\$11,790.85



## Contractor's Payment Estimate Summary

	Contract ID	Estimate Number	Pay Period Start	Pay Period End	Date Generated	Estimate Type	District	Org. Code
	181116-H05	0004	August 16, 2019	September 1, 2019	September 3, 2019	PROG	SE	HCD

Total Contract		To Date	Previous	This Estimate
181116-H05				
	Line Item Pay	\$1,250,913.53	\$1,219,600.43	\$31,313.10
	All Adjustments	(\$1,331.15)	(\$1,064.40)	(\$266.75)
	<b>Total</b>	<b>\$1,249,582.38</b>	<b>\$1,218,536.03</b>	<b>\$31,046.35</b>

If the "This Estimate" total is greater than \$100.00, this is a Pay estimate. If the "This Estimate" total is equal to \$0.00, this is a No Pay estimate. If the "This Estimate" total is between \$100.00 and \$0.00, this is a Minimum estimate and no payment will be made. This estimate will be rejected. If the "This Estimate" total is less than \$0.00, this is a Negative estimate and no payment will be made. This estimate will be rejected. You will be notified should this estimate be rejected for reasons other than those listed above.

Approval Date		User ID
20190903	Generated and Approved (and should be considered Draft) at the Project Office Level by	smithl5
20190903	Reviewed and Approved (and should be considered Draft) at the Resident Engineer Level by	hillsd1
20190904	Reviewed and Approved at the Central Office Controllers Office Level by	greggd1

Original Contract Amount	Net Change Order Amount to Date	Current Contract Amount	% of current contract amount complete
\$1,374,000.00	\$0.00	\$1,374,000.00	91.0%

### Contract Adjustments:

#### Line Item Adjustments:

Project Number	Line Number	Entered by User	Adjustment Type	Line Item Adjustment Amount	Remarks
J9S3318	0010	SYSTEM	Overrun	(\$266.75)	Overrun adjustment created for the following discrepancy: Est Nbr: 0004 Type: EI Seq No: 1 Desc: Minor Item J9S3318 /0010 exceeds Overrun Limits. This adjustment applies to DWR Date 08/16/2019.
				<b>(\$266.75)</b>	
Summary				<b>(\$266.75)</b>	

### Discrepancies:

Discrepancy Message	Resolved By User ID	Remarks
Minor Item J9S3318 /0010 exceeds Overrun Limits.	SYSTEM	This discrepancy has been automatically addressed by line item adjustment: Est Nbr: 0004 Prj Nbr: J9S3318 Line Item Nbr: 0010 Adjust Type: OVRN Adjust Seq Nbr: 1
Line Item # J9S3318 /0010 has a deficient tested matl discrepancy	smithl5	Gravel sample record has been put into SM but still shows a discrepancy. smithl5
Major Item J9S3338 /0530 exceeds Overrun Limits.	SYSTEM	This discrepancy has been automatically addressed by material discrepancy payment adjustments or prior overrun discrepancy payment adjustments



## Contractor's Payment Estimate Summary

September 6, 2019

	<b>Contract ID</b>	<b>Estimate Number</b>	<b>Pay Period Start</b>	<b>Pay Period End</b>	<b>Date Generated</b>	<b>Estimate Type</b>	<b>District</b>	<b>Org. Code</b>
	181116-H05	0004	August 16, 2019	September 1, 2019	September 3, 2019	PROG	SE	HCD

**Discrepancies:**

Discrepancy Message	Resolved By User ID	Remarks
Line Item # J9S3319 /0140 has a deficient tested matl discrepancy	smithl5	Gravel sample record has been put into SM but still shows a discrepancy. smithl5
Minor Item J9S3319 /0180 exceeds Overrun Limits.	SYSTEM	This discrepancy has been automatically addressed by material discrepancy payment adjustments or prior overrun discrepancy payment adjustments
Minor Item J9S3338 /0560 exceeds Overrun Limits.	SYSTEM	This discrepancy has been automatically addressed by material discrepancy payment adjustments or prior overrun discrepancy payment adjustments
Line Item # J9S3338 /0520 has a deficient tested matl discrepancy	smithl5	Gravel sample record has been put into SM but still shows a discrepancy. smithl5
Line Item # J9S3338 /0640 has a deficient tested matl discrepancy	smithl5	Certs are on file for the material , system still looking for reflectivity results from stripe. smithl5
Line Item # J9S3336 /0330 has a deficient tested matl discrepancy	smithl5	The testing for the SL Mix has been completed , but still showing discrepancy. smithl5
Line Item # J9S3319 /0150 has a deficient tested matl discrepancy	smithl5	The testing for the SL Mix has been completed , but still showing discrepancy. smithl5
Line Item # J9S3338 /0530 has a deficient tested matl discrepancy	smithl5	The testing for the SL Mix has been completed , but still showing discrepancy. smithl5
Line Item # J9S3336 /0490 has a deficient tested matl discrepancy	smithl5	Looking for a Free Form from District Materials. smithl5
Line Item # J9S3318 /0020 has a deficient tested matl discrepancy	smithl5	The testing for the SL Mix has been completed , but still showing discrepancy. smithl5

**All Items, This Estimate:**

Project Number	Line Item Number	Item Code	Description	Unit Price	Previous Total Paid Quantity	Quantity this Period	Quantity to Date	Amount this Estimate
J9S3318	0010	3105002	GRAVEL (A) OR CRUSHED STONE (B)	\$24.25	0.00	211.00	211.00	\$5116.75
	0020	4020520	BITUMINOUS PAVEMENT MIXTURE PG64-22 (SURFACE LEVELING)	\$68.50	1564.70	0.00	1,564.70	\$0.00
J9S3318								<b>\$5116.75</b>
J9S3319	0140	3105002	GRAVEL (A) OR CRUSHED STONE (B)	\$23.50	0.00	613.00	613.00	\$14405.50
	0150	4020520	BITUMINOUS PAVEMENT MIXTURE PG64-22 (SURFACE LEVELING)	\$65.50	4703.30	0.00	4,703.30	\$0.00
	0180	6161005	CONSTRUCTION SIGNS	\$5.50	1070.00	0.00	1,070.00	\$0.00
J9S3319								<b>\$14405.50</b>



## Contractor's Payment Estimate Summary

September 6, 2019

	Contract ID	Estimate Number	Pay Period Start	Pay Period End	Date Generated	Estimate Type	District	Org. Code
	181116-H05	0004	August 16, 2019	September 1, 2019	September 3, 2019	PROG	SE	HCD

**All Items, This Estimate:**

Project Number	Line Item Number	Item Code	Description	Unit Price	Previous Total Paid Quantity	Quantity this Period	Quantity to Date	Amount this Estimate
J9S3336	0330	4020520	BITUMINOUS PAVEMENT MIXTURE PG64-22 (SURFACE LEVELING)	\$65.00	5272.20	0.00	5,272.20	\$0.00
	0490	6061061	MGS GUARDRAIL, 8 FT. POSTS, 6 FT. - 3 IN. SPACING	\$36.50	100.00	0.00	100.00	\$0.00
J9S3336								<b>\$0.00</b>
J9S3338	0520	3105002	GRAVEL (A) OR CRUSHED STONE (B)	\$16.25	0.00	503.00	503.00	\$8173.75
	0530	4020520	BITUMINOUS PAVEMENT MIXTURE PG64-22 (SURFACE LEVELING)	\$59.00	4253.20	0.00	4,253.20	\$0.00
	0560	6161005	CONSTRUCTION SIGNS	\$5.50	761.00	0.00	761.00	\$0.00
	0640	6206001C	4 IN. YELLOW STANDARD WATERBORNE PAVEMENT MARKING PAINT, TYP E P BEADS	\$0.10	0.00	36171.00	36,171.00	\$3617.10
J9S3338								<b>\$11790.85</b>
Summary								<b>\$31313.10</b>

**Estimate Item Detail, All Items to Date:**

Project Number	Category #	Line Number	Item Code	Description	Current Bid + CO	Current Installed to Date	Unit Price	Amount Paid to Date
J9S3318	0001	0010	3105002	GRAVEL (A) OR CRUSHED STONE (B)	200.00	211.00	\$24.25	\$5,116.75
J9S3318	0001	0020	4020520	BITUMINOUS PAVEMENT MIXTURE PG64-22 (SURFACE LEVELING)	1,724.20	1564.70	\$68.50	\$107,181.95
J9S3318	0001	0030	4071005	TACK COAT	2,071.00	1717.00	\$2.15	\$3,691.55
J9S3318	0001	0040	6123000A	TRUCK OR TRAILER MOUNTED ATTENUATOR (TMA)	2.00	0.00	\$500.00	\$0.00
J9S3318	0001	0050	6161005	CONSTRUCTION SIGNS	630.00	329.00	\$5.50	\$1,809.50
J9S3318	0001	0060	6161008	ADVANCED WARNING RAIL SYSTEM	2.00	0.00	\$45.00	\$0.00
J9S3318	0001	0070	6161009	FLAG ASSEMBLY	10.00	6.00	\$20.00	\$120.00
J9S3318	0001	0080	6161025	CHANNELIZER (TRIM LINE)	50.00	5.00	\$15.00	\$75.00
J9S3318	0001	0090	6161098A	CHANGEABLE MESSAGE SIGN WITHOUT COMMUNICATION INTERFACE, CON TRACTOR FURNISHED, CONTRACTOR RETAINED	2.00	1.00	\$1000.00	\$1,000.00
J9S3318	0001	0100	6181000	MOBILIZATION	1.00	0.00	\$28000.00	\$0.00
J9S3318	0001	0110	6206000C	4 IN. WHITE STANDARD WATERBORNE PAVEMENT MARKING PAINT, TYPE P BEADS	17,414.00	0.00	\$0.10	\$0.00
J9S3318	0001	0120	6206001C	4 IN. YELLOW STANDARD WATERBORNE PAVEMENT MARKING PAINT, TYP	2,219.00	0.00	\$0.10	\$0.00



## Contractor's Payment Estimate Summary

	Contract ID	Estimate Number	Pay Period Start	Pay Period End	Date Generated	Estimate Type	District	Org. Code
	181116-H05	0004	August 16, 2019	September 1, 2019	September 3, 2019	PROG	SE	HCD

**Estimate Item Detail, All Items to Date:**

Project Number	Category #	Line Number	Item Code	Description	Current Bid + CO	Current Installed to Date	Unit Price	Amount Paid to Date
				E P BEADS				
J9S3318	0001	0130	6224010	MODIFIED COLDMILLING (DEPTH TRANSITIONS)	441.00	310.00	\$13.85	\$4,293.50
J9S3319	0001	0140	3105002	GRAVEL (A) OR CRUSHED STONE (B)	696.00	613.00	\$23.50	\$14,405.50
J9S3319	0001	0150	4020520	BITUMINOUS PAVEMENT MIXTURE PG64-22 (SURFACE LEVELING)	4,758.70	4703.30	\$65.50	\$308,066.15
J9S3319	0001	0160	4071005	TACK COAT	5,463.00	2747.00	\$2.15	\$5,906.05
J9S3319	0001	0170	6123000A	TRUCK OR TRAILER MOUNTED ATTENUATOR (TMA)	2.00	0.00	\$0.00	\$0.00
J9S3319	0001	0180	6161005	CONSTRUCTION SIGNS	1,058.00	1070.00	\$5.50	\$5,885.00
J9S3319	0001	0190	6161008	ADVANCED WARNING RAIL SYSTEM	2.00	0.00	\$45.00	\$0.00
J9S3319	0001	0200	6161009	FLAG ASSEMBLY	16.00	12.00	\$20.00	\$240.00
J9S3319	0001	0210	6161025	CHANNELIZER (TRIM LINE)	50.00	10.00	\$15.00	\$150.00
J9S3319	0001	0220	6161098A	CHANGEABLE MESSAGE SIGN WITHOUT COMMUNICATION INTERFACE, CON TRACTOR FURNISHED, CONTRACTOR RETAINED	2.00	2.00	\$1000.00	\$2,000.00
J9S3319	0001	0230	6181000	MOBILIZATION	1.00	1.00	\$20000.00	\$20,000.00
J9S3319	0001	0240	6206000C	4 IN. WHITE STANDARD WATERBORNE PAVEMENT MARKING PAINT, TYPE P BEADS	60,192.00	0.00	\$0.10	\$0.00
J9S3319	0001	0250	6206001C	4 IN. YELLOW STANDARD WATERBORNE PAVEMENT MARKING PAINT, TYP E P BEADS	11,628.00	0.00	\$0.10	\$0.00
J9S3319	0001	0260	6221001	COLDMILLING BITUMINOUS PAVEMENT FOR REMOVAL OF SURFACING (3 IN. THICK OR LESS)	147.00	141.00	\$18.50	\$2,608.50
J9S3319	0001	0270	6224010	MODIFIED COLDMILLING (DEPTH TRANSITIONS)	1,384.00	654.00	\$6.80	\$4,447.20
J9S3336	0001	0280	2022010	REMOVAL OF IMPROVEMENTS	1.00	1.00	\$13623.68	\$13,623.68
J9S3336	0001	0290	2072000	LINEAR GRADING CLASS 2	0.80	0.80	\$8700.00	\$6,960.00
J9S3336	0001	0300	3040143	TYPE 1 AGGREGATE FOR BASE (4 IN. THICK)	1,817.00	0.00	\$3.06	\$0.00
J9S3336	0001	0310	3040506	TYPE 5 AGGREGATE FOR BASE (6 IN. THICK)	122.00	122.00	\$17.75	\$2,165.50
J9S3336	0001	0320	3105002	GRAVEL (A) OR CRUSHED STONE (B)	41.00	0.00	\$62.00	\$0.00
J9S3336	0001	0330	4020520	BITUMINOUS PAVEMENT MIXTURE PG64-22 (SURFACE LEVELING)	5,278.40	5272.20	\$65.00	\$342,693.00
J9S3336	0001	0340	4071005	TACK COAT	8,143.00	5934.00	\$2.15	\$12,758.10
J9S3336	0001	0350	4134000	BITUMINOUS FOG SEAL	455.00	0.00	\$3.50	\$0.00
J9S3336	0001	0360	6123000A	TRUCK OR TRAILER MOUNTED ATTENUATOR (TMA)	2.00	0.00	\$500.00	\$0.00
J9S3336	0001	0370	6161005	CONSTRUCTION SIGNS	952.00	952.00	\$5.50	\$5,236.00



## Contractor's Payment Estimate Summary

September 6, 2019

	Contract ID	Estimate Number	Pay Period Start	Pay Period End	Date Generated	Estimate Type	District	Org. Code
	181116-H05	0004	August 16, 2019	September 1, 2019	September 3, 2019	PROG	SE	HCD

### Estimate Item Detail, All Items to Date:

Project Number	Category #	Line Number	Item Code	Description	Current Bid + CO	Current Installed to Date	Unit Price	Amount Paid to Date
J9S3336	0001	0380	6161008	ADVANCED WARNING RAIL SYSTEM	2.00	0.00	\$45.00	\$0.00
J9S3336	0001	0390	6161009	FLAG ASSEMBLY	16.00	13.00	\$20.00	\$260.00
J9S3336	0001	0400	6161025	CHANNELIZER (TRIM LINE)	50.00	10.00	\$15.00	\$150.00
J9S3336	0001	0410	6161098A	CHANGEABLE MESSAGE SIGN WITHOUT COMMUNICATION INTERFACE, CON TRACTOR FURNISHED, CONTRACTOR RETAINED	2.00	2.00	\$1000.00	\$2,000.00
J9S3336	0001	0420	6181000	MOBILIZATION	1.00	1.00	\$24000.00	\$24,000.00
J9S3336	0001	0430	6200013	COLD APPLIED TAPE PAVEMENT MARKING, 24 IN. WHITE	36.00	0.00	\$14.88	\$0.00
J9S3336	0001	0440	6206000C	4 IN. WHITE STANDARD WATERBORNE PAVEMENT MARKING PAINT, TYPE P BEADS	72,864.00	0.00	\$0.10	\$0.00
J9S3336	0001	0450	6206001C	4 IN. YELLOW STANDARD WATERBORNE PAVEMENT MARKING PAINT, TYP E P BEADS	12,313.00	0.00	\$0.10	\$0.00
J9S3336	0001	0460	6224010	MODIFIED COLDMILLING (DEPTH TRANSITIONS)	2,044.00	1088.00	\$6.35	\$6,908.80
J9S3336	0001	0470	7250318A	18 IN. PIPE GROUP B	36.00	0.00	\$78.00	\$0.00
J9S3336	0001	0480	8061019	SILT FENCE	450.00	0.00	\$5.25	\$0.00
J9S3336	0010	0490	6061061	MGS GUARDRAIL, 8 FT. POSTS, 6 FT. - 3 IN. SPACING	100.00	100.00	\$36.50	\$3,650.00
J9S3336	0010	0500	6061069	MGS BRIDGE APPROACH TRANSITION SECTION (REGULAR/NO CURB)	4.00	4.00	\$3895.00	\$15,580.00
J9S3336	0010	0510	6063014	TYPE A CRASHWORTHY END TERMINAL (MASH)	4.00	4.00	\$3895.00	\$15,580.00
J9S3338	0001	0520	3105002	GRAVEL (A) OR CRUSHED STONE (B)	682.00	503.00	\$16.25	\$8,173.75
J9S3338	0001	0530	4020520	BITUMINOUS PAVEMENT MIXTURE PG64-22 (SURFACE LEVELING)	4,245.60	4253.20	\$59.00	\$250,938.80
J9S3338	0001	0540	4071005	TACK COAT	5,270.00	4316.00	\$2.15	\$9,279.40
J9S3338	0001	0550	6123000A	TRUCK OR TRAILER MOUNTED ATTENUATOR (TMA)	2.00	0.00	\$500.00	\$0.00
J9S3338	0001	0560	6161005	CONSTRUCTION SIGNS	661.00	761.00	\$5.50	\$4,185.50
J9S3338	0001	0570	6161008	ADVANCED WARNING RAIL SYSTEM	2.00	0.00	\$45.00	\$0.00
J9S3338	0001	0580	6161009	FLAG ASSEMBLY	8.00	8.00	\$20.00	\$160.00
J9S3338	0001	0590	6161025	CHANNELIZER (TRIM LINE)	50.00	10.00	\$15.00	\$150.00
J9S3338	0001	0600	6161098A	CHANGEABLE MESSAGE SIGN WITHOUT COMMUNICATION INTERFACE, CON TRACTOR FURNISHED, CONTRACTOR RETAINED	2.00	2.00	\$1000.00	\$2,000.00
J9S3338	0001	0610	6181000	MOBILIZATION	1.00	1.00	\$25000.00	\$25,000.00
J9S3338	0001	0620	6200013	COLD APPLIED TAPE PAVEMENT MARKING, 24 IN. WHITE	24.00	0.00	\$14.88	\$0.00





## Contractor's Payment Estimate Summary

	<b>Contract ID</b>	<b>Estimate Number</b>	<b>Pay Period Start</b>	<b>Pay Period End</b>	<b>Date Generated</b>	<b>Estimate Type</b>	<b>District</b>	<b>Org. Code</b>
	181116-H05	0004	August 16, 2019	September 1, 2019	September 3, 2019	PROG	SE	HCD

**Estimate Item Detail, All Items to Date:**

Project Number	Category #	Line Number	Item Code	Description	Current Bid + CO	Current Installed to Date	Unit Price	Amount Paid to Date
J9S3338	0001	0630	6206000C	4 IN. WHITE STANDARD WATERBORNE PAVEMENT MARKING PAINT, TYPE P BEADS	58,714.00	0.00	\$0.10	\$0.00
J9S3338	0001	0640	6206001C	4 IN. YELLOW STANDARD WATERBORNE PAVEMENT MARKING PAINT, TYPE P BEADS	45,214.00	36171.00	\$0.10	\$3,617.10
J9S3338	0001	0650	6224010	MODIFIED COLDMILLING (DEPTH TRANSITIONS)	947.00	823.00	\$10.75	\$8,847.25

**The information below this line is supplemental to the Estimate and is provided for confirmation of detail, location and quantity of work.**

Project Number	Line	Item	Item Description	Date	User ID	Description/Information	Quantity	Units	From	+	Offset	Distance	To	+	Offset	Distance	From LM	To LM		
J9S3318	0010	3105002	GRAVEL (A) OR CRUSHED STONE (B)	20190816	smith15	Rte AC (Tickets Total 211.23 Tons)	211	TONS		+	0	CR	12		+	0	CR	12	0.087	1.736
J9S3319	0140	3105002	GRAVEL (A) OR CRUSHED STONE (B)	20190817	smith15	Rte F (Tickets Total 613.42 )	613	TONS		+	0	CR	12		+	0	CR	12	0.001	5.700
J9S3338	0520	3105002	GRAVEL (A) OR CRUSHED STONE (B)	20190816	smith15	Rte WW, Dunklin (Tickets Total 503.47 )	503	TONS		+	0	CR	12		+	0	CR	12	0.001	5.560
	0640	6206001C	4 IN. YELLOW WATERBORNE PAVEMENT MARKING	20190830	smith15	C/L stripe @ 80%	36171	LF		+	0	CL	0		+	0	CL	0	0.001	5.560

**Remarks in the following table are for documentation purposes:**

Date	User ID	Remarks Text Field