



Missouri Department of Transportation Contractor's Pay Estimate Summary

August 21, 2019

Contract ID	Estimate Number	Pay Period Start	Pay Period End	Created Date	Estimate Type
181214-A05	0002	August 2, 2019	August 15, 2019	August 16, 2019	Progress

Prepared For:

Vance Brothers, Inc.
5201 Brighton
Kansas City, MO 64130
(816)823-6472FAX

Prepared By:

St. Joseph Project Office
4718 S. 169 Highway
St. Joseph, MO 64503

Contract Information

Project Number	Federal Proj. Number	Project Description	Route	County	Location of Work
J1S3190	FAF 59-1(38)	Resurface	BUS 71, 59	ANDREW	from Route 71 north of Savannah to Loop 29 in Country Club

Original Contract Amount	Net Change Order Amount	Current Contract Amount	% of Current Contract Amount Complete	Original Completion Date	Current Completion Date	Actual Completion Date
\$1,109,626.34		\$1,109,626.34	16.14%	November 1, 2019	November 1, 2019	

Storm Water Information

Project Number	Authorized Acres	Open Acres	Disturbed Acres
J1S3190			

Contract Total Pay For Estimate No. 002

	To Date	Previous	This Estimate
181214-A05			
Total Earnings	\$179,107.96	\$17,565.60	\$161,542.36
Total Adjustments	\$0.00	\$0.00	\$0.00
	\$354,714.84	\$193,172.48	
Contract Total Payable This Estimate:			\$161,542.36

Approval Date	By User
August 16, 2019	Generated and Approved (and should be considered Draft) at the Project Office Level by orozcg
August 16, 2019	Reviewed and Approved (and should be considered Draft) at the Resident Engineer Level by hiblea1
August 19, 2019	Reviewed and Approved at the Central Office Controllers Office Level by greggd1



Missouri Department of Transportation Contractor's Pay Estimate Summary

August 21, 2019

Contract ID	Estimate Number	Pay Period Start	Pay Period End	Created Date	Estimate Type
181214-A05	0002	August 2, 2019	August 15, 2019	August 16, 2019	Progress

Totals by Job Numbers					
J1S3190	To Date		Previous	This Estimate	
	Participating		\$179,107.96	\$17,565.60	\$161,542.36
	Non-Participating		\$0.00	\$0.00	\$0.00
	Total Earnings		\$354,714.84	\$193,172.48	\$161,542.36
	Stockpiled Materials		\$0.00	\$0.00	0
	Stockpiled Materials are included in the Participating or Non-Participating amounts				
	Line Item Adjustments		\$175,606.88	\$175,606.88	\$0.00
	Line Item Adjustments are included in the Participating or Non-Participating amounts				
	Contract Adjustments		\$0.00	\$0.00	\$0.00
	Incentive		\$0.00	\$0.00	\$0.00
	Disincentive		\$0.00	\$0.00	\$0.00
	Liquidated Damages		\$0.00	\$0.00	\$0.00
	Overrun Adjustments		\$0.00	\$0.00	\$0.00
	Totals:		\$354,714.84	\$193,172.48	
	Project Total Payable This Estimate:				\$161,542.36

Contract Adjustment

No Data Available

Line Item Adjustment

No Data Available

Exceptions (Discrepancies) This Estimate Period

No Data Available

Items Paid This Estimate Period

Project No.	Line No.	Item Code	Description	Unit Price	Unit	Quantity Overrun Adjustment	Previous Total Paid Quantity	Current Quantity (This Estimate)	Quantity to Date	Amount This Estimate
J1S3190	0120	6161005		\$5.72	SQFT	0.00	360.00	0.00	360.00	\$0.00
	0130	6161009		\$24.96	EA	0.00	5.00	0.00	5.00	\$0.00
	0150	6161025		\$14.56	EA	0.00	335.00	0.00	335.00	\$0.00
	0160	6161040		\$936.00	EA	0.00	1.00	0.00	1.00	\$0.00
	0170	6161098A		\$3,484.00	EA	0.00	2.00	0.00	2.00	\$0.00
	0300	4132000		\$1.48	SQYD	0.00	118,653.30	90,874.70	209,528.00	\$134,494.56
	0320	6207001		\$0.52	LF	0.00	0.00	52,015.00	52,015.00	\$27,047.80
	0330	6207002		\$520.00	EA	0.00	5.00	0.00	5.00	\$0.00



Missouri Department of Transportation Contractor's Pay Estimate Summary

August 21, 2019

Contract ID	Estimate Number	Pay Period Start	Pay Period End	Created Date	Estimate Type
181214-A05	0002	August 2, 2019	August 15, 2019	August 16, 2019	Progress

Items Paid This Estimate Period

Project No.	Line No.	Item Code	Description	Unit Price	Unit	Quantity Overrun Adjustment	Previous Total Paid Quantity	Current Quantity (This Estimate)	Quantity to Date	Amount This Estimate
Total Amount of Items Paid this Estimate -										\$161,542.36

Total Paid / All Items / All Estimates

Project No.	Category	Line No.	Item Code	Description	Net Change Order	Bid Quantity	Unit	Quantity to Date	Unit Price	Amount Paid to Date
J1S3190	0001	0010	2022010		0.00	1	LS	0.00	\$3,300.00	\$0.00
	0001	0020	2079903	MISC. LINEAR GRADING FOR ADA FACILITIES	0.00	157	LF	0.00	\$21.20	\$0.00
	0001	0030	3040143		0.00	85	SQYD	0.00	\$12.72	\$0.00
	0001	0040	6081010		0.00	22.600	SQYD	0.00	\$127.20	\$0.00
	0001	0050	6081012		0.00	141	SQFT	0.00	\$31.80	\$0.00
	0001	0060	6083006		0.00	27.800	SQYD	0.00	\$127.20	\$0.00
	0001	0070	6086004		0.00	71.800	SQYD	0.00	\$126.00	\$0.00
	0001	0080	6091010		0.00	12	LF	0.00	\$70.20	\$0.00
	0001	0090	6092011		0.00	29	LF	0.00	\$69.55	\$0.00
	0001	0100	6099903	MISC. CURB AND GUTTER TYPE CG-1	0.00	31	LF	0.00	\$68.90	\$0.00
	0001	0110	6123000A		0.00	2	EA	0.00	\$3,640.00	\$0.00
	0001	0120	6161005		0.00	2569	SQFT	360.00	\$5.72	\$2,059.20
	0001	0130	6161009		0.00	6	EA	5.00	\$24.96	\$124.80
	0001	0140	6161020		0.00	55	EA	0.00	\$28.08	\$0.00



Missouri Department of Transportation Contractor's Pay Estimate Summary

August 21, 2019

Contract ID	Estimate Number	Pay Period Start	Pay Period End	Created Date	Estimate Type
181214-A05	0002	August 2, 2019	August 15, 2019	August 16, 2019	Progress

Total Paid / All Items / All Estimates

Project No.	Category	Line No.	Item Code	Description	Net Change Order	Bid Quantity	Unit	Quantity to Date	Unit Price	Amount Paid to Date
J1S3190	0001	0150	6161025		0.00	707	EA	335.00	\$14.56	\$4,877.60
	0001	0160	6161040		0.00	1	EA	1.00	\$936.00	\$936.00
	0001	0170	6161098A		0.00	2	EA	2.00	\$3,484.00	\$6,968.00
	0001	0180	6181000		0.00	1	LS	0.00	\$54,000.00	\$0.00
	0001	0190	6200007		0.00	395	LF	0.00	\$6.24	\$0.00
	0001	0200	6200013		0.00	151	LF	0.00	\$21.60	\$0.00
	0001	0210	6200019		0.00	7	EA	0.00	\$416.00	\$0.00
	0001	0220	6200028		0.00	2	EA	0.00	\$780.00	\$0.00
	0001	0230	6205902A		0.00	21080	LF	0.00	\$0.26	\$0.00
	0001	0240	6205903A		0.00	16035	LF	0.00	\$0.25	\$0.00
	0001	0250	6206000C		0.00	71258	LF	0.00	\$0.14	\$0.00
	0001	0260	6206001C		0.00	46154	LF	0.00	\$0.14	\$0.00
	0001	0270	6206124A		0.00	212	LF	0.00	\$7.28	\$0.00
	0001	0280	8031000A		0.00	80	SQYD	0.00	\$105.00	\$0.00
	0002	0290	4071006		0.00	8381	GAL	0.00	\$3.63	\$0.00
	0002	0300	4132000		0.00	209528	SQYD	209,528.00	\$1.48	\$310,101.44
	0002	0310	4139905	MISC. MICROSURFACING, TYPE II, GRADE A	0.00	209528	SQYD	0.00	\$2.44	\$0.00
	0002	0320	6207001		0.00	155126	LF	52,015.00	\$0.52	\$27,047.80



Missouri Department of Transportation Contractor's Pay Estimate Summary

August 21, 2019

Contract ID	Estimate Number	Pay Period Start	Pay Period End	Created Date	Estimate Type
181214-A05	0002	August 2, 2019	August 15, 2019	August 16, 2019	Progress

Total Paid / All Items / All Estimates

Project No.	Category	Line No.	Item Code	Description	Net Change Order	Bid Quantity	Unit	Quantity to Date	Unit Price	Amount Paid to Date
J1S3190	0002	0330	6207002		0.00	5	EA	5.00	\$520.00	\$2,600.00

The information below this line is supplemental to the Estimate and is provided for confirmation of detail, location and quantity of work.

Project	Line No.	Item Code	Description	Location	DWR Date	User ID	Qty	Unit	From Station / LogMile	To Station / LogMile
J1S3190	0300	4132000	SCRUB SEAL	Business 71	8/2/19	orozcg	10,684.40	SQYD		
				Business 71 SB, and 6.101 - 5.792 NB	8/3/19	orozcg	17,555.90	SQYD		
				SB 59, and 28.314 - 29.885 NB	8/5/19	orozcg	31,361.70	SQYD		
				SB 59 passing lane. NB passing lane from 28.314 - 29.885 and various crossovers.	8/6/19	orozcg	31,272.70	SQYD		
	0320	6207001	PAVEMENT MARKING REMOVAL	All removal for scrub seal on Business 71 and Rte. 59	8/6/19	orozcg	52,015.00	LF		